

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Sri Ram Badan Singh											
1	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	1372.71	6902(S) Dt. 05.10.15	708.77334	31 SBD 2016-17 06-12-2019	0.00	0%		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi
2	Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.90	2830.34	5173(S) Dt.16.08.16	1982.216	73 SBD 2016-17 04-02-17	669.17	34%	51%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
3	Construction of Ranchi Ring Road (Section-VII) to Jaguar Forces premises Approach road from Km 0.00 to 0.550 for the year 2015-16.	0.550	160.329	Joint Sec. Lt. No. 19(S) Dt.04.01.16	136.55	03 F2 2016-17 Dt. 17.05.16	11.70	9%	10%	16.07.16	M/S KNP Singh, Khelari.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.455	2676.84	1236(S) Dt.27/02/19 (Revised)	716.44	01 SBD 2017-18 25-04-17	924.27	129%	45%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.
5	Reconstruction of road from NH-23 (satis chowk) to Mother dairy, fruits and vegetable processing unit Nagri, Ranchi (Total length 2.230 km)	2.230	711.22	2261(S) 24.04.17	401.436	21 SBD 2017-18 09.08.17	323.84	81%	90%	15.11.17	M/S Nagendra Pandey, Ashok Nagar, Road No.-1, Ranchi
6	Reconstruction of (i) Daladali Chowk (on Ranchi Ring Road)-Prem Nagar (on NH-23) Road, (ii) Hazi Chowk- Brambe Road and (iii) Bijulia Chowk- Mahadeo Tangra Road (Total length 23.440) for the year 2016-17.	23.44	5160.43	1498(S) Dt.10.03.17	4505.18	44 SBD 2017-18 02.12.17	4174.62	93%	100%	01.05.19	M/S Ganga Construction- Puja Enterprises Joint Venture Piska More, Hehal, Ranchi.
7	Widening & Strengthening work of Itki Power House (on NH-23) - Darhatar- Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2017-18.	5.02	1104.09	5858(S) Dt.20.10.17	789.93	49 SBD 17-18 23.01.18	674.70	85%	100%	29.05.18	M/S KNP Singh K.D. Road, Khelari Ranchi-829205
8	Reconstruction work of Kulhi More (on Karamtoli-Ormanjhi Road, on MDR-016)- Chapawar Industrial Area Road (Total Length 0.850 KM) (including bridge work) for the year 2017-18.	0.85	382.56	6232(S) Dt.14.11.17	300.00	50 SBD 2017-18 25.01.18	150.00	50%	74%	31.01.19	M/S Madan Lal Bajaj Construction Pvt. Ltd. Dumka Road, Jamtara-515351.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of approach road resettlement and rehabilitation colony, Pundag Ranchi (length 2.400 km) for the year 2018-19	2.40	974.326	2448(S) Dt.24-04-2018	911.41478	81 SBD 2018-19 18.02.19	500.00	55%	75%	24.06.19	M/S Swarnim Construction, Daltonganj
10	IRQP Ranchi- Chaibasa (NH-75E) Road from Birsa Chowk to Tupudana road (MD-011) from KM 7.50 to 15.00 (length 7.50 km) for the year 2018-19.	7.50	592.816	3536(S) Dt.20.06.18	578.886	80 SBD 2018-19	578.88	100%	100%	03.09.19	M/S S.K. Tekriwal, Godda.
11	IRQP Kanke - Bazar Chowk (PWD) to Block Chowk Boria 3.90 Km for the year 2018-19.	3.90	172.933	3536(S) Dt.20.06.18	175.18	70 F2 2018-19	174.73	100%	100%	18.02.19	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
12	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road (Length 36.326KM) for the year 2018-19.	12.73	10961.58	5101(S) Dt.31.08.18	2690.73035	85 SBD 2018-19 06.03.19	200.00	7%	45%	12.03.21	M/S Ganga Construction, Daltonganj (54%)-Puja Enterprises Chatra (46%)
13	Widening and Strengthening ITI Bus Stand (NH-23 to St. Fransis School Road) road for the year 2016-17.	3.910	1677.00	5430(S) 24.08.16	820.7	46 SBD 2016-17 30.12.16	1454.43	177%	90%	29-06-18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening and Strengthening of Nayasarai- Argora Road from KM 0.00 to 5.8 including construction of Bridges in 2nd and 5th KM for the year 2013-14. <u>Bridge</u> 2nd KM 1x21Mx12M 5th KM 1x16Mx12M	5.80	3576.88	7628(S) Dt. 13.10.14	1595.92	92 SBD 2014-15 25.10.14	2054.18	129%	100%	15.01.16	M/S Quiyamuddin Khan Engineers Pvt. Ltd. Jamshedpur-
15	Widening and Strengthening / Reconstruction work of JPSC Building (on Circular Road, MDR-019) to Albert Ekka Chowk and other Roads (Total length 2.808 KM) for the year 2017-18.	2.81	6106.374	678(S) Dt.01-02-18			0.00	0%			

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.801	679(S) Dt.01.02.18			0.00	0%			
17	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.701	270(S) Dt.16-01-19			0.00	0%			
18	Widening and Strengthening of Antu Chowk to Sinduar Toli Road via Dutta villa lane, Balihar Road, Adivasi Hostel for the year 2018-19.	2.422	385.454	1563(S) Dt.06.03.19	320.086	04 SBD 2019-20 14.08.19	0.00	0%	15%	20.12.19	Dilip Kumar Sector-II, Dhurwa, Ranchi
19	Construction of approach road of IIM Ranchi Campus and Videsh Bhawan (including V.U.P.) (Length 1.070 km) for the year 2019-20.	1.07	1856.00	1139(S) Dt.22.02.19	1435.83	46 SBD 19-20 12-10-19			10%	11.04.20	Excel Venture Construction (P) Ltd., Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Widening Strengthening / Reconstruction of Aany Chowk (on MDR-013) to Saparom village (on ring road) road for the year 2018-19.	1.89	3479.00	1139(S) Dt.22.02.20	269.45	55 SBD 19-20 30-10-19			5%	29.02.20	M/S Jai Mata Dee Construction Argora, Kathal More Road, Sai Asaray Apartment, Pundag, Ranchi
21	Widening and Strengthening of Hatia Shivmandir (Ward No.55) to Mahatma Gandhi School Road for the year 2019-20.	0.64	206.92	1134(S) Dt.22.02.19							
22	Reconstruction of (i)Girja Toli (Dibdih) to Koinar Toli (Pundag More) road, (ii) Girja Toli (Dibdih), (iii) Girja Toli (Dibdih) to Mahabir Colony and (iv) S.P. Colony (Dibdih) to Dibdih Flyover (Total length 3.473) for the year 2019-20.	3.47	874.651	3689(S) Dt.24.07.19							

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Improvement of (1) road from Holly cross school (circular road) to Gulmohar park via Pal Chowk Bardman compound (2 Pal Chowk to Bhagat Maidan Bardman compound in Ranchi (3.) Construction of road from Swarnrekha River Shiv Mandir situated at Bahu Bajar to Namkum NH -33 Road to Banesshwar Nagar (including Branch Road). (4.) Improvement of road from House of Dhananjay Mahto to the house of Kama Sahu (Chutia) in Bahu Bajar to Namkum NH -33 road for the year of 2019-20.	4.58	228.236	3777(S) Dt.29.07.19							M/S Amit Construction Gumla, Ranchi
24	Widening and Strengthening of Fun Castle (on NH-75) to Bhagwan Chowk (on Kanthitand-Thakurgaon Road) via Ratu Etwari Bazar (Total length 1.55 KM) for the year 2019-20.	1.55	293.068	3866S) Dt.02-08-19							M/S KNP Singh, Khelari.
25	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.										
26	Reconstruction of Latma to Airport Road Via. Basti (Total Length 465M) for the year 2019-20.										M/S Dilip Kumar Dhurwa, Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.										
27	Reconstruction of Itki to Brambey via Rani Khatanga Road from Km 0.00 to 16.35 for the year 2014-15. Bridge- Ch- 8475 - 3x24Mx12M Ch- 14525 -2x24Mx12M	16.35	4500.345	9110 (S) Dt. 26.12.14	4218.35	01 SBD 15-16 17.04.15	4194.02	99%	100%	23.04.17	M/S Vijeta Projects & Infra Structure Pvt. Ltd. West Morabadi, Ranchi
28	Widening and Strengthening of Judicial Academy to Nagri Railway Crossing via- Balalong, Kudlong road (Length 8.70 Km) for the year 2016-17.	8.700	2353.220	RCD Lt. No. 3853 Dt. 20.06.16	2150.87	25 SBD 2016-17 Dt. 18.10.16	1881.49	87%	100%	24.7.17	M/S Ganga Construction Daltonganj
29	Widening & Strengthening work of (i) Kartik Oraon Chowk to Maa Lakshmi Plaza via H-85 (ii) Power House Road to H/100 via L/S 96 (iii) Kartik Oraon Chowk to Daroga Rai Chowk road via Imli Chowk, Veer Kunwar Singh Chowk and (iv) Veer Kunwar Chowk to Harmu Chowk-Mukti Dham Road (Total length-2.502 KM) for the year 2017-18.	2.50	845.73	5219(S) Dt.12.09.17	676.09	56 SBD 2017-18 22.03.18	663.19	98%	100%	28.09.18	M/S Lions Construction Sarveshwari Nagar, Bazra Bariatu, P.O.- Hehal, Ranchi (Jharkhand).

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Construction/Reconstruction of NH-75 (Bijupara Chowk) to Barhe road (Total length-3.740 KM) by new technology of Road Cem on experimental basis for the year 2017-18.	3.74	927.00	5611(S) Dt.09.10.17	630.63	48 SBD 17-18 23.01.18	647.60	103%	100%	29.06.18	M/S KNP Singh K.D. Road, Khelari Ranchi-829205
31	Reconstruction of Jagannathpur Mandir (on Vidhansabha-Nayasara Road, MDR-013) to Pundag railway crossing Road from Km 0.00 to 2.3670 (Total Length 2.3670 Km) for the year 2017-18.	2.37	1021.61	5929(S) Dt.25.10.17	592.66	53 SBD 2017-18 24.02.18	582.61	98%	100%	02.07.18	Sri Arvind Kumar Singh Dhurwa, Ranchi
32	Reconstruction of Ranchi Ring Road-Sarwal- Baredih Industrial Area approach road (Total Length 2.99 KM) for the year 2017-18.	2.99	649.06	5094(S) 05.09.2017	451.474	01 SBD 2018-19 05.05.18	440.70	98%	100%	08.08.18	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
33	Construction of Dumartoli (On Dashmile- Chukru-Remta-Sondasom-Kujuram road) to Dumartoli industrial area connecting Road (Total length-1.139KM) for the year 2017-18	1.139	345.72	RCD Lt. No, 3685(S) Dt. 29.06.17	189.353	29 F2 2017-18 13.09.17	110.32	58%	60%	30.12.17	K.K. Narsaria, Main Road, Gumla
34	Reconstruction of road from Sirkha Toli (on NH-75 E) to Sahkarita Bhawan (Total Length -0.815 KM) for the year 2017-18.	0.82	206.05	5048(S) Dt.01.09.17	167.26	46 F2 2017-18 15.12.17	138.92	83%	100%	06.05.18	M/s Khanna Construction, Ialpur, Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
35	Widening and Strengthening of Harmu Chowk (On MDR-015) to Chapu Toli (on MDR-018) via Sant Francis School Road (Total Length 2.565 KM) for the year 2016-17.	2.565	806.45	4281(S) Dt.13.07.16	440.5753	42 SBD 2016-17 26.12.16	275.00	62%	100%	07.04.17	M/S Jai Maa Kali Constrution, Abadganj, Daltonganj.
36	Procurement and Installation of Furnitures for newly constructed Engineer's Bhawan, located at Doranda, Ranchi under Road Construction Department for the year 2017-18.		299.469	6146(S) 09.11.2017	298.42857	02 F2 24.06.18	303.76	102%		22.07.18	M/S P.P. Globals Pvt. Ltd., Old HB Road, Ranchi
37	Supply, Installation, Testing & Commissioning of CCTV Surveillance System, Epabx System, public address system, data networking, office automation solution, air conditioner and generator at Engineer Bhawan, Doranda, at Engineer Bhawan, Ranchi for the year 2018-19.		259.618	346(S) 17.01.2018	249.507	04 F2 07.07.18	247.48	99%		10.09.18	Saicom Infotech Pvt Ltd, 418-422A, Hemkunt Chamber 89, Nehru Place, New Delhi-19
38	Strengthening of Ranchi Bariatu Road (LPN Sahdeo Chowk to Booty More Road) from KM 0.00 to 7.95 for the year 2014-15.	7.95	2243.827	9128(S) 26.12.14	2253.97	05 SBD 2015-16 Dt. 27.04.15	1765.71	78%	62%	26.05.16	M/S Ram Kripal Singh Construction Pvt. Ltd. , Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
39	Widening and strengthening of Kanthitanr (Hurmuri More) to Thakurgaon Road from Km 0.00 to 10.400 for the year 2015-16 <u>Bridge-</u> 8th KM- 1x16Mx12M	10.40	3222.079	4868(S) 13.07.15	2784.94	28 SBD 15-16 31-07-15	3199.67	115%	100%	02-04-17	M/S Spica Projects and Infrastructures Pvt. Ltd. Ashok Kunj, Opp. Road No.-3, Ashok Nagar, Ranchi
40	Fund Transferred Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored progranne (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. UNDER HEAD 41P505403337080545		203600.00				42997.84				SHAJ

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
41	Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit of Asian Development Bank under External sponsored progranne (Including land acquisition, rehabilitation & resettlement, Environmental protection, forest land acquisition monitoring etc.) to be constructed by State Highway Authority of India. UNDER HEAD 41P505403796080545		203600.00				43953.63				SHAJ
42	Construction work of Ranchi Ring Road Section-VII (NH-75 Ranchi-Daltonganj Section to Karma) (Karma NH-33 Ranchi Hazaribagh Section) (for Land Acquisition Work). (JARDCL)						4559.73				DLAO
43	Under (Jharkhand Accelerated Road Development Programme, JARDP) Ring Road (Section-VII)) (Packaged ID-RRR-VII) for Electric Utility Shifting (JARDCL)		284.28	3742(S) Dt. 14.06.16			284.28				JSEB

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
44	Construction of ROB at KM 358/31-33 on Level Crossing No.- MH-4 in between Hatia-Muri Railway Station of Hatia Muri Road (SH-1) for the year 2015-16.		1597.27	409(S) 18.01.16			1597.26				S.E. Railway
45	Construction of ROB at KM 411/23-25 on Level Crossing No.- MH-23 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1783.03	413(S) 18.01.16			1783.00				S.E. Railway
46	Construction of ROB at KM 408/5-7 on Level Crossing No.- MH-21 in between Namkum-Tatisilway Railway Station of Ranchi- Muri Road (SH-1) for the year 2015-16.		1648.52	412(S) 18.01.16			1648.00				S.E. Railway
47	Wideing of ROB at KM 423/30-32 near Birsa Chowk in between Ranchi-Hatia for the year 2014-15.		442.60	1319(S) 20.02.15			442.60				S.E. Railway
48	Construction of Railway Over Bridge (ROB) in Vidhan Sabha-Nayasarai Road (MDR-013) of Level Crossing No.-RL-5 between Ranchi – Piska Station KM 427/2-3 (With approach Road and Land Acquisition).		2119.00	4880(S) 04-08-16			1186.93				S.E. Railway

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
49	Construction of additional vent in RUB No.-392B near LC No.- MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.		1192.84	6864(S) 13.12.2017			1037.42				S.E. Railway
Total		157.98	487436.50		33442.83		125831.68				Total

Circle : Ranchi Div : Gumla Name of EE-Sri Vinod Katchap											
1	Widening and Strengthening of Dumri-Govindpur Road from km 0.00 to 24.100 including bridges (Total Length-24.100 km)	24.10	6366.00	6577(S) 21.09.15	6451.27	5NCB/15-16 dt.17.02.16	6518.39	100	100%	16.02.18	M/s Sivalaya Cont. Co. Pvt. Ltd. Sector-14, Rohatak
2	Reconstruction of Manjhatoli (NH-78) - Birkeria - Kondra Road From Km 0.00 TO 21.600 including Bridges. (Total Length-21.600 km)	21.60	4162.944	6580(S) 21.09.15	4158.24	04NCB/15-16 dt.17.02.16	4146.12	100	100%	16.02.18	M/s Sivalaya Cont. Co. Pvt. Ltd. Sector-14, Rohatak
3	Widening and Strengthening/ reconstruction of Toto to Anjandham Road (Total length 9.350 km)	9.35	1963.620	788(S) 05.02.16	1944.24	04NCB/16-17 dt.25.04.16	1638.73	84	83%	24.03.17	Altima Infrastructure Pvt. Ltd. 351A, Road No.-5 Ashok Nagar, Ranchi
4	Reconstruction of Kumhari to Jhatnitoli via Nawadih Road	26.878	5328.400	514(S) dt. 22.01.16	5282.91	5NCB/16-17 dt.25.04.16	5418.50	100	100%	24.01.18	M/s Sivalaya Cont. Co. Pvt. Ltd. Sector-14, Rohatak

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening of Pokla (on SH-03) - Pokla Railway Station to Kumhari (on MDR- 37) Road (TOTAL LENGTH - 21.950 KM) including H.L.Bridge	21.95	5141.147	2450(S) dt. 03.05.17	4161.39	7NCB/18-19 14.08.18	4161.39	100	100%	13.02.20	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
6	Widening and Strengthening of Chharda PWD Road to Pusho PWD Road via Bhurso, Pahamu, Kotari, Boro, Pakaria Road (Total Length-17.665 km)	17.665	3937.128	2431(S) dt. 03.05.17	4029.95	01NCB/17-18 dt. 17.10.17	3750.00	93.05	97%	16.04.19	VKS- AIPL(JV) 351A , Ashok Nagar, Ranchi, Road No.-5
7	Reconstruction of Kumhari (on MDR-037) to Gumla (on Teisera NH-23) Road. (Total Length - 25.565 km)	25.565	5292.364	3067(S) dt. 05.06.17	4411.08	2NCB/17-18 dt.08.11.17	4411.08	100.00	100%	07.08.19	M/s Ganga Const. Bank Colony Road Piska More, Ranchi
8	Widening and Strengtening of Jori (Jamti- Banalat Road) to Choupat Road Via Barkadohar (Total Length- 20 Km)	18.700	3961.084	3064(S) dt. 05.06.17	3992.86	3NCB/17-18 dt. 06.02.18	3900.00	97.67	100%	05.08.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
9	Widening and Strengtening of Kurumgarh - Parsa, Gumla - Bansdih-Kansir Sahid Namian Kujur village link road total length 28.090 (SH-08)	28.090	5445.05	5672(s) dt. 11.10.17	4699.90	04NCB/16-17 dt.07.03.18	3779.16	80.41	82%	06.01.20	M/s Krishna Kumar Singh - NG Projects Ltd. (JV) Belwatikar, Daltonganj, Plamu Jharkhand
10	RECONSTRUCTION OF BAKASPUR MOR(ON BAKUTOLI-KURKURA-BANO ROAD)-SARITA BAZAR- TOKEN (MARCHA-RANIYA-SODE ROAD) ROAD(TOTAL LENGTH-17.700 KM)	17.700	9382.233	6405(s) dt. 21.11.17	6309.81	02NCB/18-19 dt. 19.06.17	6631.64	105.10	100%	18.09.19	M/s Vinod Kr. Jain College Road Jashpur, Chhatisgarh

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening & Strengthening of Bharno Block Chowk to Parwal via Mara Sili, Sargaon, Jirhul Road	12.975	2992.16	6411(S) dt. 21.11.17	2175.00	14NCB/18-19 30.10.18	350.00	16.00	40%	29.11.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
12	Improvement of Riding Quality of Manoharpur-Anandpur-Bano-Kolebira Road (SH 4) Km. 55.4 to 84.52) [ii]	29.120	1413.80	6063(S) 03.11.17	1213.60	13NCB/18-19 27.09.18	1213.60	100.00	100%	26.03.19	Shivalya Const. Co. Pvt. Ltd. New Delhi
13	Widening and Strengthening of Ghaghra- Sisai Road (Total Length-28.039 km)	28.039	6529.13	869(S) 13.02.18	4499.16	17NCB/18-19 05.03.19	350.00	7.78	38%	4.10.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
14	Widening and Strengthening reconstrucon of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200			2809.75	12NCB/18-19 26.09.18	1404.402	49.98	46%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
15	Widening and Strengthening of Bhikhampur to Jari Road to Meral RCPLWEA/ROAD/02	20.810			2045.8	16NCB/18-19 22.01.19	428.76	20.96	25%	23.06.20	M/s Swarnim Construction Rana Niwas, S.P. Kothi Road Abadganj, Daltonganj
16	Reconstruction of Chainpur Ghaghra Road RCPLWEA/ROAD/03	41.930			5126.28	11NCB/18-19 26.09.18	2760.179	53.84	68%	25.09.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
17	Reconstruction of Palkot Upper Khaman Jora aam (Dibdodhi Road) RCPLWEA(ROAD)/14	19.800			2812.84	10NCB/18-19 26.09.18	1611.892	57.30	50%	25.03.20	M/s Dewati Const. Sisai Road, Gumla

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Improvement of Riding Quality of Neterhat Sunset Sunrise Point , School Campus Path	20.07	532.69	3536(S) dt. 20.06.18	561.48	15NCB/18-19 02.01.19	561.45	99.99	100%	01.07.19	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
19	Bagesakhua More to Neterhat School (km. 51 to 56) (total length 5 km) Road Safety work	5.00	579.24	4884(S) 27.08.18	387.60	18NCB/18-19 09.03.19	386.53	99.72	100%	08.09.19	M/s Shiv Kumar Sahu Pipratoli, Khunti
20	Reconstruction of Rampur to Jitu Toli via Kadamdih, Tangar Toli, Ichagutu, Kurkura, Tetar Toli Road including Bridge from km 0.00 to 25.265	25.265	10227.88	1242(S) 27.02.19	6263.980	01NCB/19-20 16.08.19	400.00	6.38	35%	16.08.21	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
21	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.960	2513.82	4504(S) 11.09.19							
22	Reconstructio of Sisai Thana to Sisai Ghaghra Rod via Sisai Market (Total Length - 4.483 km)	4.483	1318.56	4486(S) 6.09.19							
23	Reconstuction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road										
	Total:-		77087.25		73337.1		53821.82				Total

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

LWE

Sl. No.	Name of Work	Job No.	Sanctioned cost (Rs. in Cr.)		Awarded Cost (Rs. in Cr.)	Date of Award/ Reference no.	Cumulative Financial progress		State of deployment of		
			Original	Revised			Amt in Cr.	%	As per SBD	As per Actual	
1	2	4	5	6	9	10	14	15	26	27	17
1	Widening and strengthening of Sisai - Basia Road from Km. 0.00 to 37.775 (Widening to Intermediate lane and Improvement of Sisai-Basia Road)	LWE-JH-2011-12-205	39.09	47.26	45.32	01NCB/12-13 dt.20.7.2012	14.48	32.00	Tipper Trucks-15 Motor grader-3 Dozer-01 Front End Loader-02 Smooth Wheel Roller-03 Vibratory Roller-02 HMP with electro nic controls-01	Tipper Trucks-18 Motor grader-2 Front End Loader-01 Back Hoe loader-05 Vibratory Roller-03 Water Tanker-01 Concrete mixers with integral weight batching facility-05	30.45

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Remaining work of strengthening and Widening of Sisai - Basia Road from Km. 0.00 to 37.775 (Widening to Intermediate lane and Improvement of Sisai-Basia Road from Km. 0.00 to 37.775)	LWE-JH-2011-12-205	41.77		37.52	08NCB/16-17 dt.04.02.17	18.96	50.53			

Circle : Ranchi Div : Khunti Name of EE-Sri Rakesh Srivastav											
1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM)	30.784	21271.976	letter No. 3767(s) dated 29.06.18	11662.20403	23 SBD/18-19 date 09.03.2019 Provisional work order dated 18.02.2019	676.129	(283.68 170 for L.A and 3.68577 for U/L) 3.33%	14%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
2	Construction of Approach Road to Bio Diversity Park (Total Length-2.033km)	2.033	1092.845	letter No. 721(s) dated 30.01.2017	520.32766	06SBD/18-19 date 19-09-18	419.087	(11.857 08 for Utility Shifting)	100%	18.03.19	Excel Ventrure Const. (P) ltd. Ranchi. Total:- C.D. work-07

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Amreshwardham (SH-03 Bichna)- Jurdag- Tupudana (NH-75E) Road (Total Length 36.326KM)	36.326	10961.584	letter No. 5101(s) dated 31.08.2018	3681.92364	20 SBD/18-19 date 05.02.2019	917.441	25%	30%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)
4	Widening and Strengthening / Reconstruction of Bhoot – Hutar (NH75E)- Lodhma – Nagri (NH23) Road (Length : 41.850KM)	41.850	8401.736	letter No. 1468(s) dated 10.03.2017	8007.780	01SBD/17-18, date 03/06/17	6991.698	87%	90%	02.06.19	VKS – AKS - AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand
5	Widening & Strengthening of Konsa - Bakaspur - Govindpur - Karra Road (Length - 30.4000 KM)	30.400	5882.487	letter No. 3549(s) dated 06.06.16 Letter No. 92 (encl) dt. 19.01.17	5690.080	03SBD/16-17, date 27/08/16	6020.707	(225.26 400 for LA) 100%	100%	26.08.18	VKS – AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand Total:- CD Work- 69, Bridge- 5
6	Reconstruction of Dalbhanga (Sona Ghati) to Korwa Road (Length : 13.375KM)	13.375	7429.187	letter No. 3058(s) dated 05.06.2017	6734.541	04SBD/17-18, date 07/10/17	6896.519	(299.44 215 for LA) 99%	100%	06.01.19	VKS – AKS - AIPL (JV) House NO. 75, Old AG Colony, Kadru Ranchi, Jharkhand

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.070	27.07	4083.19	letter No. 2953(s) dated 25.03.13	4250.4078	05SBD/2013-14 Dated 20-11-2013	4027.513	(L.A. - 800.00 LA Survey-1.19525) 76%	91%	19.11.15	M/S Sanjay Agrawal 35-36, Millennium Plaza, 1st Floor Near Indian Coffee House, G.E. Road, Raipur (chhattisgarh) Pin-492001 Total:- C.D. work-44
8	Widening & Strengthening of Sisai Lapung Dorma Road	43.4	5487.673	letter No. 352(s) dated 17-01-12	5455.4550	Provisional work order vide lt. no. 1526 dt. 26.09.14 04SBD/14-15 Dt. 30-12-14	4680.356	(L.A. - 400.00 U/S-25.4512 2) 74%	81%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad (Sisai - Lapung - dhorma Road) Total:- C.D. work- 19
9	Widening and Strengthening of Kamdara - Bero Road From KM 23.46 to 51.125 (CRF)	27.665	4091.25	Govt. of India No. RW/NH-28014/2/2013/JHR/ P-3 (CRF) dt. 02.01.14	4611.5131	Provisional work order vide lt. no. 1596 dtd. 12.10.14 03SBD/14-15 Dated 30-12-14	4163.513	90%	80%	12.10.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad (Kamdara - Bero Road) Total:- C.D. work-18
10	Reconstruction of Khunti - Bhunda - Jurdag -Karra - Birda - Bero Road from KM 0.00 to 44 (Working Length 39.07KM) (CRF)	39.07	5797.68	Govt. of India No. RW/NH-28014/2/2013/JHR/ P-3 (CRF) dt. 02.01.14	6008.58431	Provisional work order vide lt. no. 1527 dt. 26.09.14 02SBD/14-15 Dated 30-12-14	3324.908	55%	60%	25.09.16	M/S Ksheeraabd Construction Pvt. Ltd. Banjara Hills, Hyderabad (Khunti - Bhunda - Jurdag -Karra - Birda - Bero Road) Total:- C.D. work-24

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Improvement of riding quality pavement of Khunti - Taimara Road from chainage 0 to 30.00KM	300.00	1457.563	letter No. 2649(s) dated 28-05-19	1421.03024	02F2/19-20 date 10.10.19					Vijay Kumar Sahu Infrastructure Pvt. Ltd. H. No. 75, Old AG Colony, Kadru, Ranchi
12	Improvement of riding quality pavement of Dakbanglow road from chainage 0 to 450M	0.450	24.026	letter No. 2682(s) dated 30-05-19	21.41159	03SBD/19-20 date 10.10.19					Rama Shankar Yadav

38117.87

PMGSY RCPLWEA ROAD WORK

1	Reconstruction of Murhu (Jivan Toli) - Indipidi- Sarvada - Bribanki - Kochang - Bandgaon Road.	33.80		letter No. 1341(s) dated 07.03.2018	4836.416	05SBD of 18-19 dt. 17.09.18	2282.106	47%	63%	16.06.2020	Vijay Kumar Sahu Infrastructure Pvt. Ltd. H. No. 75, Old AG Colony, Kadru, Ranchi
2	Widening and Strengthening of Tapkara - Rania Road (HP Culverts 42 Nos.) PCK. NO. JH24LWE023	17.70	-	letter No. 1341(s) dated 07.03.2018	2155.758	03SBD of 18-19 dt. 23.08.18	943.087	44%	51%	22.02.2020	M/S Seethal Construction , 1040, 10th Main Judicial Layoul, Yelahanka, Banglore- 560065

Circle : Ranchi

Div : Ranchi (Rural)

Name of EE-Sri Lalu Oraon

1	Improvement of Sonahatu Milan Chowk Road in k.m. 0 to 23.90 MDR-29	23.90	4142.522	Revised AA 5659(S) Dt. 11.10.17	Original Agreement - 2651.13 & Suppl. Agg. <u>1369.985</u> 4021.115	100 SBD 15-16 15.01.16 09.05.18	3870.437	96%	99%	19.04.17	M/S AIPL-AKS (Joint Venture) 351 A, Road No.-5, Ashok Nagar, Ranchi
---	--	-------	----------	---------------------------------	---	---------------------------------	----------	-----	-----	----------	---

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.005	5522.561	1464(S) 10.03.17	4791.807	06 SBD 17-18 21.08.17	3175.000	65.66% भू-अर्जन हेतु।	77%	20.08.19	K. K. Builders Pvt. Ltd.
3	Widening & Stregthning of Saraikela-Kharsawan-Adardih Road (MDR-025) from km 32.10 to 47.55 for the year 2017-18	15.45	10200.249	1478(S) 10.03.17	2786.959	07 SBD 17-18 21.08.17	2786.959	100%	97%	20.08.19	M/s Classic Engicon Pvt. Ltd. Vatika Apartment, Line Tank Road, Ranchi - 01
4	IRQP work of Jonha-Purabdi Road (MDR-20) total length 30.96 km for the year 2017-18	30.96	650.843	6131(S) 08.11.17	580.111	13 SBD/ 17-18 12.03.18	580.112	100%	100%	14.09.18	M/s Jai Mata Dee Construction
5	IRQP work of Banta-Rahe-Bundu Road total length 33.00 km for the year 2017-18	33.00	1221.381	6775(S) 08.12.17	1160.502	01 SBD/ 18-19 07.04.18	1087.256	94%	95%	06.10.18	K. K. Builders Pvt. Ltd.
6	Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19		863.7900	5022(S) 31.08.17	766.233	09 SBD/ 18-19 09.08.18	0.000	0.00%	-	14.08.21	Jai Mata Di Construction Pvt. Ltd.
7	IRQP Work in 1st km of Muri Station Road for the year 2019-20	1.00	21.2550	2681(S) 30.05.19	21.061	F201/ 19-20 20.08.19	0.000	0.00%	100%	19.09.19	Rakesh Kumar
8	IRQP Work in Rahe-Sita Fall Road from 0.00 to 11.40 km for the year 2019-20	11.40	526.9940	2653(S) 29.05.19	410.181	13 SBD/ 19-20 31.10.19	0.000	0.00%	-	30.01.20	Ms. Jai Mata Di Construction

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work in 1st to 10th km of Taimara Ghati to Dasam Fall Road including improvement of approach road for NH-33 for the year 2019-20	10.00	401.0160	2684(S) 30.05.19	325.802	14 SBD/ 19-20 31.10.19	0.000	0.00%	-	30.12.19	Ms. Khanna Construction Co.
Total		311.430	47101.222		21685.312		19742.965				

1	JARDP के अंतर्गत रांची-मुरी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोगन कार्य।	-	3641.2905	31.05.17 / 2480 (S)	-	-	0.00	89%	-	-	1. D.LAO, Ranchi 2. D.W. & S. Dept. 3. Electricity Dept.
---	--	---	-----------	---------------------	---	---	------	-----	---	---	--

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Widening & Strengthening of Lohardaga-Gangupara-Peshrar Road from km 0 to 27.6	27.60	7797.553	26.12.14 / 9127 (S) (Revised A/A)	7471.50	29.09.16 / SBD 06/2016-17	7302.42	98%	99%	28.06.18	Shivalaya Construction Co. Pvt. Ltd., New Delhi
---	--	-------	----------	--------------------------------------	---------	------------------------------	---------	-----	-----	----------	---

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	8608.965	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/ 2016-17	5600.00	72%	88%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
3	Reconstruction of Sosh Gul Factory to Bajotoli, Patratu Gram via Kishan Chowk, Madarsha Road.	5.78	1796.140	23.06.17 / 3510 (S)	883.70	12.10.17 / SBD 07/ 2017-18	374.98	42%	72%	11.04.18	Maa Gayatri Buildcon Pvt. Ltd., Harmu, Ranchi.
4	Construction of Road from Circuit House, Lohardaga to B.S. College, Lohardaga	4.87	937.465	10.01.18 / 148 (S)	824.13	26.06.18 / SBD 01/ 2018-19	426.49	52%	83%	25.12.18	M/s Sinha Construction, New By-Pass Road, Patna.
5	IRQP work of Kesa More-Mandar Road (Remaining Length 3.00 K.M.)	3.00	219.880	05.07.18 / 3903 (S)	255.33	07.01.19 / SBD 15/ 2018-19	217.53	100%	100%	31.03.19	M/s Jai Mata Dee Construction, Ranchi.
		77.78	19360.00		17184.07		13921.42				

LWE

Sl. No.	Name of Work	Job No.	Sanctioned Cost		Awarded Cost (Rs. In Cr.)	Date of Award Agreement	Cumulative Financial Progress		Status of deployment of		%
			Original	Revised			Amt. in Cr.	%	As per SBD	As per actual	
1	2	4	5	6	9	10	14	15	26	27	17
									Moror Grader -3	1	
									Dozer -1 (pocklen)	1	
									Front end Loader-2	2	
									Smooth Wheel Rollers-2	2	
									Vibratory Roller-1	1	

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and lengthening of Jharkhand Improvement of Rihuguta Road from Km 0 to 3.5 under LWE scheme	3.5	1765	2.82	0.65/871	16.04.13 vide Agreement No. 03SBD Yr. 2013-14	14.12 (R.A. Bill) 14.12 (Upto 28.05.2016)	35%	Hot Mix Plant with electronic controls (Minimum 80-100 TPH capacity)-1 Paver Finisher with electronic sensor -1 Water Tanker-3 Bitumen Sprayer -1 Tandem Roller -2 Concrete Mixer with integral Weigh Batching facility -1	1 (on hire) 1 (on hire) 2 Nil Nil Nil	25%
									Trucks / Tipper - 6 Moror Grader - 2 Dozer -1 (pocklen) Front end Loader-2 Smooth Wheel Rollers 2	6 2 -- 2 2	

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achiev-ement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of 2 Lane & Improvement of Lohardaga Kisko More to Richuguta Road from Km 0.00 to 31.50 in Jharkhand under LWE Scheme (BALANCE WORK)	(Job No. LWE/JH/ 2010-11-190)	31.5765	46.0876	29.7826227	24.08.2017 Vide CE(Com) RCD, Jharkhand, Lt.No. 1776(WE) 23.10.17 vide Agreement No. 08SBD Yr. 2017-18	13.50	45%	Vibratory Roller-2 Hot Mix Plant with electronic controls (Minimum 100-120 TPH capacity)-1 Paver Finisher with electronic sensor -1 Water Tanker 3 Bitumen Sprayer -1 Tandem Roller -2 Concrete Mixer with integral Weigh Batching facility -2	2 1 1 3 1 1 -	30%

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWEA

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	1054.70 Crore	Secy., RCD, Lttr. No. - 1905(S) dated 02.04.18	2617.42	18.09.186 / SBD 08/2018-19	1018.10	39%	60%	17.03.20	Sri Arvind Kumar Singh, Qr. No. – B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---------------	--	---------	----------------------------	---------	-----	-----	----------	---

Circle : Ranchi
Div : Simdega
Name of EE-Sri Mani Bhushan Tiwari

1	Widening & Strengthening/Reconstruction of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road.	27.325	6735.9780	5340(s)/ 17.07.14	7089.918	14.10.14 01 of SBD 14-15 Date of commencement 23.10.14	6070.903	86%	92%	22.10.2016	Shivalaya Construction Co. Pvt. Ltd.
2	W/S Of Simdega Rengari-Kersai-Bolba Road Up To Orissa Border Road (Remaining work)	48.21	7471.4040	3568(S)/ 06.06.16	6856.900	01 of SBD 16-17 Date of commencement 12.12.16	6160.000	90%	97%	11.12.2018	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi-ture	% Financial Achie-vement	% Physical Achiev-ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.9180	3597(S)/ 27.06.17	6861.894	01 of SBD 18-19 Date of commencement 13.04.18	3910.093	57%	65%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV
4	Reconstruction of Joram (NH-143) to Sarangbera upto Odissa Border Road. (Total Length- 8.10km)	8.10	3837.3910	5098(S) / 31.08.2018	2745.530	21.02.2019 05 of SBD 18-19 Date of commencement 28.02.19	1500.000	55%	60%	20.02.2020	M/s Spica Project Pvt. Ltd.,
5	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.8610	1557(S)/ 06.03.2019							

Sub Total

17640.99566

RCPLWE

1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road.	16.50	1628.73 Lacs	07.03.2018 / 1341(S)	1744.526	16.01.19 04SBD OF 2018-19 23.01.2019	180.614	10.35%	35%		M/s Kaushik Construction, Vill-Singhitali, PO-Chanri Bhawnathpur
---	---	-------	--------------	----------------------	----------	--------------------------------------	---------	--------	-----	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Sri Ram Badan Singh											
1	Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.		3641.60	1469(S) Dt.10.03.17	3900	07 SBD 2017-18 Dt.30.05.17	2199.99	56%	71%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana-812002.
2	Construction of additional vent in RUB No.-392B near LC No.- MH-33 located in between Ranchi-Hatia Section at KM 422/2931 for the year 2017-18.	0.272	1192.84	6864(S) Dt.13.12.2017	126.59	57 F2 2017-18 Dt.26.03.18	56.59	45%	45%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi
Total			4834.4		4026.59		2256.58				

Circle : Ranchi Div : Gumla Name of EE-Sri Vinod Katchap											
1	Construction of H.L.Bridge with approach road over Deo River in	144	609.98	4399 (S) dt.	634.42	03NCB/13-14	545.263	85.94	98%	02.09.15	M/s Dhanpati Singh Const.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of HL Bridge over Lohagadha river in 22th km of Kamdara - Bero Road in lieu of Nandihara (7.24 km)	172.2	1137.63	5860(S) dt. 20.10.17	771.11	01NCB/18-19 dt. 25.04.18	200.000	30.00	50%	24.04.20	M/s Sharda Const. Ranchi Road, Redma Daltenganj
3	Const. of HL Bridge over Sisi/ Sakari in ch-31.800th km of Chainpur, Ghaghra RCPLWEA/BRIDGE/07	49.2			214.90	05NCB/18-19 dt. 03.08.18	193.227	89.91	100%	02.06.19	Sri Sai Construction Arun Kr. Singh Indrapuri- Ratu Rd. Ranchi
4	Const. of HL Bridge over Local Nala at ch-5.065km, ch-22.10th km, ch-23.78th km, ch-23.475th km, ch-24.015th km, ch-4.25th km of	186.16			536.09	08NCB/18-19 Dt. 24.08.18	383.888	71.00	100%	23.08.19	Santosh Yadav 26, Kanandag Balumath, Latehar
5	Const. of HL Bridge at Ch-12.165th km, Ch-16.7th km, Ch-25.012th km, Ch-5.257th km, Ch-18.64th km, Ch-14.656th km, Ch-12.836th km, Ch-19.535thkm, Ch-1.2 km, ch-7.64 km, Ch-25.75 km, Ch-17.983 of Chainpur-Ghaghra Road RCPLWEA/BRIDGE/26	388.4			2213.23	09NCB/18-19 dt. 28.08.18	533.821	24.00	51%	27.02.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi
6	Const. of HL Bridge Over Ghashigarha Nala at ch-1.15 km in Banalat Kumhari Saryu Road RCPLWEA/BRIDGE/20	64.8			202.79	06NCB/18-19 Dt. 08.08.18	170.292	83.93	100%	07.06.19	Ashok Kumar Malhotra Barwadih, Latehar
7	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80			185.00	04NCB/18-19 dt. 01.08.18	12.530	5.80	18%	31.05.19	M/s Sarita Const. Ambatoli, Latehar

Total :-

2039.02

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Khunti
Name of EE-Sri Rakesh Srivastav

1	Const. of H.L. Bridge in Hatia-Lodma- Karra- Khunti Road.										Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(i)	Over Chhata River In 25th Km	49.24	370.58	Lt. No. 8632(S) Dt. 22.12.15	2194.3824	Provisional work order vide Lt. No. 1379 dt. 30.08.2016 05SBD/16-14 Dt. 05.10.16	2229.316	100% (Rs. 34.93360 U/S)	100%	29.08.18	Over Chhata River In 25th Km
(ii)	Over Malgo River In 22nd Km	43.24	257.80	Lt. No. 8633(S) Dt.							Over Malgo River In 22nd Km
(iii)	Over Patra Toli River In 18th Km	43.24	291.84	Lt. No. 8634(S) Dt. 22.12.15							Over Patra Toli River In 18th Km
(iv)	Over Swarnrekha River In 4th Km	86.40	511.76	Lt. No. 8637(S) Dt. 22.12.15							Over Swarnrekha River In 4th Km

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	The Construction of 4x21M High Level Bridge in 34th KM over River Tajna in Namkum – Khunti - Chaibasa – Jaitgarh Road (NH 75-E)		485.91	Govt. of Jharkhand Dy. Sec. Letter No. 7506(S) Dt. 30.10.15	487.1897	Provisional work order vide Lt. no. 396 dt. 15.03.16 01SBD/16-17 dt.02-04-2016	456.154	(12.89141 LA) 93.63%	91%	14.03.18	M/S Maa Kali Const. Abadganj, Daltonganj, Palamau
4	The Construction of Bridge over south koel river At- CH- 14.500 KM of Rania - Soude - Bano Road (10X24M)	246.00	Old 766.833 New 957.678	Govt. of Jharkhand Dy. Sec. Letter No.3759 (S) Dt. 13.05.14 & Revised Letter NO. 2231(S) dt. 24.04.17	829.7336	01SBD/2014-15 DT. 06-08-14	973.595	LA-55.13713 100%	100%	05.02.16	M/S Kumar & Ray (South Koel in KM 14.500)
5	Const. of H.L. Bridge in Dasmile-Chukru – Remta – Sondasome – Kujuram Road										Construction Abadganj, Near Court Railway Crossing, Jail

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
(i)	Over Local Nala at ch. 15.400KM (3X21M)	64.84M	1058.05	Govt. of Jharkhand Dy. Sec. Letter No. 4432(S) Dt. 24.06.15	1140.4395	05SBD/2015-16 DT. 13-01-16	1039.737	91%	100%	11-12-17	Over Local Nala at ch. 15.400KM (3X21M)
(ii)	Over Remta Nala at ch. 17.400KM (3X24M)	73.84M							100%	11-12-17	Over Remta Nala at ch. 17.400KM (3X24M)
(iii)	Over Kudagara Nala at ch.21.900KM (4X10M)	42.44M							100%	11-12-17	Over Kudagara Nala at ch.21.900KM (4X10M)
(iv)	Over Kujram river at ch.22.100KM(2X21M)	43.24M							100%	11-12-17	Over Kujram river at ch.22.100KM(2X21M)
6	The construction of Bridge over Chhata River at Ch. 32.00 km of Hatia – Lodhma – Karra – Khunti Road (3X18M)	54.00	324.62	Govt. of Jharkhand Dy. Sec. Letter No. 905(S)	341.7019	06SBD/2014-15 DT. 23.02.15	341.702	1.00	100%	22.08.16	M/S Kumar & Ray (Chhata River at KM 32.00)
7	The construction of Bridge over Changerjhore River in KM 12th at ch. 11.700 KM of Murhu (On NH-75E)- Tapkara- Torpa Road (3X21.6M)	64.84	314.52	Govt. of Jharkhand Dy. Sec. Letter No. 157(S)	323.0731	01SBD/2015-16 DT. 02-09-15	314.4121	0.97	100%	01.03.17	M/S Maa Gayatri Builder Ramna, Garwa
Total		927.44	5331.5		6460.451		6290.301				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

PMGSY RCPLWEA BRIDGE WORK

1	H.L. Bridge over Kewra River ch-14th KM of Murhu (jivantoli) Indipidi-Sarvada-Birbanki-Bandgaon Road.	73.8	-	-	273.881	07SBD/2018-19 Dt. 24.09.2018	23.566	26%	-	23.07.2019	M/S Sri Ram Construction, Ranchi Road Redma Daltonganj
	H.L. Bridge over Muchia River ch-28th KM of Murhu (jivantoli) Indipidi-Sarvada-Birbanki-Bandgaon Road.	29.2						26%			
2	H.L. Bridge over Karo River in Jaipur - Khudbir- Chengrehe - Jalsar - Poranger Road	147.6	-	-	2129.642	14SBD/2018-19 DT. 12.12.18	261.650	12%	12%	11.06.2020	M/S Anand Construction, S.S. High School Road, Gumla
	H.L. Bridge over Koel River in Rania - Tamba- Hiom - Bagiya - Karake - Hurpi Road	246.0						22%			

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Rural)
Name of EE-Sri Lalu Oraon

1	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.822	24.12.12 / 9065(s)	173.35	30.03.13 36F2/12-13	116.38	67%	60%	29.12.13	M/s Nagendra Pandey
	Total		201.82		173.35		116.38				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWE

1	RCPLWEA अंतर्गत अनगड़ा-हाहे-राहे पथ के 5वें कि०मी० पर अवस्थित गुंगा नाला पर उच्च स्तरीय पुल निर्माण।	250.00	180626200	-	-	-	-	-	-	-	-
Total			180626200		0.00		0.00				

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Construction of H.L. R.C.C. Bridge over Sankh River in 16th km of Kuru-Lohardaga-Ghagra Road (SH-8).	93.00	352.249	31.10.12 / 7677 (S)	347.473	27.04.13 SBD 05/ 2013-14	232.17	67%			M/s Jai Shokha Baba Construction Pvt. Ltd., Daltonganj
2	Remaining work of Construction of H.L. Bridge with Approach Road over Sankh River in 16th km of Kuru-Lohardaga-Ghagra Road.				178.76	12.01.16 10 F2/ 2015-16	150.42	84%	98%	11.05.16	Sri Gopal Krishna Choubey, Garhwa.
3	Construction of Bridge over South Koel River at 15.940 k.m. of Kesa More-Mandar Road.	55.80	371.000	19.05.16 / 3197 (S)	323.14	06.09.16 SBD 04/ 2016-17	152.48	47%	50%	05.03.18	Haque Construction Company, Ranchi.
4	Construction of H.L. Bridge over South Koel River (With Approach Road) in 34th km of Bero-Lohardaga Road. (Job No. : CRF-JHR-2014-15/38)	196.84	809.047	09.12.14 / RW/NH - 28014 / 5 2 2005 - JHR/N H-3	678.41	18.04.16 SBD 01/ 2016-17	355.00	52%	70%	17.04.18	M/s Kashyap Construction, Daltonganj
G.Total		345.6	1532.296		1527.78		890.07				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWEA

1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	1054.70 Crore	Secy., RCD, Ltr. No. - 1905(S) dated 02.04.18	188.39	11.07.18	187.80	58%	50%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
					<u>135.63</u>	2018-19					
					324.02	(Suppl. Agr. No.)					
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.80			850.11	24.09.18	192.79	23%	50%	23.03.20	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.00			364.73	SBD 09/ 2018-19	33.80	9%	50%		
G.Total (On going Projects)		373.8		-	1214.84	-	414.39	-			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Mani Bhushan Tiwari

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	260.78	08.06.16/ 3631(S)	220.498	01F2 17-18 22.09.17	183.134	83%	94%	21.03.19	Bijay Prasad
---	--	-------	--------	----------------------	---------	---------------------------	---------	-----	------------	----------	--------------

Total

220.498

183.134

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWE

1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58 Lacs	07.03.2018 / 1341(S)	309.771	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	265.152	86%	90%	27.08.2019	Superior Construction Pvt. Ltd., Tukupani, Simdega
	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road.	86.44	214.11 Lacs	07.03.2018 / 1341(S)					75%		
2	High Level Bridge over Koel river in Bimibera to Lawagarha Road.	246.0	1100.9	07.03.2018 / 1341(S)	1026.861	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	233.625	23%	49%	19.03.2020	Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.
Total		369.7	1100.91		1336.632		498.777				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Sri Ram Badan Singh											
1	Surface Renewal of Divyan Road Tygore Hill to RIMS for the year 2019-20.		50.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	44.878	31 F2 19-20 30-09-19				29-11-19	Sri Sanjit Prasad Singh
2	Ordinary Repair of road from Shahjanand Chowk to Harmu Chowk via Patel Chowk for the year 2019-20.		30.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	26.352	24 F2 19-20 30-09-19				29-11-19	Sri Sunil Kumar Sinha
3	Surface Renewal and road Furniture work in Main Road Ratan Talkies to Circular road via Karbala chowk road for the year 2019-20.		40.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	35.978	21 F2 19-20 30-09-19				29-11-19	Sri Randhir Pratap Singh
4	Surface Renewal and road Furniture work in Dipatoli to Bariyatu Road via Cheshier home, Ranchi for the year 2019-20.		30.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	26.997	44 F2 19-20 11-10-19				29-11-19	M/S Terupati Sai Construction
5	Ordinary Repair of Ranchi Chaibasa from Kutchery Chowk to Rajendra Chowk for the year 2019-20.		30.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	26.970	15 F2 19-20 30-09-19				29-11-19	Sri Rama Shankar Yadav
6	Ordinary Repair of road from Harmu Chowk to Bharatmata Chowk Muktidham road for the year 2019-20.		25.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	17.999	50 F2 19-20 19-10-19				29-11-19	Glaxy Construction
7	Ordinary Repair of road from Sahid Chowk to Harmu Road Via Nehru Park (J.J. Road) for the year 2019-20.		10.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	8.974	36 F2 19-20 30-09-19				14-11-19	DMS Infrastructure
8	Repair of road in Rajbhawan Residence Complex Block 1, 2 & C- block (Andre House Road Ranchi for the year 2019-20.		17.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	14.963	12 F2 19-20 30-09-19				29-11-19	Sri Uma Shankar Prasad
9	Surface renewal of Dibdih Bridge to Mecon Campus Via Railway Crossing (Towards A.G. Office) road for the year 2019-20.		17.55	RCD, Ltr. No.- 3009(S) Dt.20.06.19	15.794	25 F2 19-20 30-09-19				29-11-19	Sri Mukesh Kumar
10	Ordinary repair Thakur Vishwanath chowk (Dhurwa Golchakar) to Dhurwa bus Stand Engineering Hostel 1 & 2 to JSCA Stedium or CDO Ranchi for the year 2019-20.		8.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	7.186	30 F2 19-20 30-09-19				14-11-19	Sri Harendra Kumar Singh
11	Ordinary Repair Veer Kunwar Singh Chowk to Sithio road Ranchi for the year 2019-20.		8.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	7.162	9 F2 19-20 30-09-19				29-11-19	Yashasvi Construction
12	Surface renewal of 2nd and 3rd KM of Bariatu-Chiraundi Road for the year 2019-20.		25.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	22.486	28 F2 19-20 30-09-19				29-11-19	Sri Sunil Kumar
13	Ordinary Repair of Jharkhand Vidhanshabha to State Election commission Ranchi road for the Year 2019-20.		20.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	17.958	27 F2 19-20 30-09-19				29-11-19	Sri Praveen Kumar
14	Ordinary Repair of road from Dhumsatoli to Samlong for the year 2019-20.		8.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	7.147	40 F2 19-20 04-10-19				14-11-19	Sri Niranjn Kumar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Ordinary Repair work of A.G. to Mecon Gate Shyamali Road for the year 2019-20.		10.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	8.781	34 F2 19-20 30-09-19				14-11-19	Sri Arbind Kumar
16	Ordinary repair of Doranda Hospital to St. Xavier's Scholl and A.G. Office Link road for the year 2019-20.		20.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	17.941	29 F2 19-20 30-09-19				29-11-19	Sri Suman Kumar
17	Ordinary Repair Work of Tupundana (Singh More) Latma Road for the Year 2019-20.		15.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	13.496	33 F2 19-20 30-09-19				14-11-19	Sri Bihari Lal Jaiswal
18	Special repair work of Old RUB in DPS to Mecon colony Road for the Year 2019-20.		12.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	10.757	32 F2 19-20 30-09-19				14-11-19	Sri Ram Prakash Prasad
19	Repair of bridges on road from Mandar Chowk to Burmu, Ranchi at KM-9.60, 10.80 & 13.00 for the year 2019-20.		15.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	13.427	11 F2 19-20 30-09-19				14-11-19	Sri Lal Dilip Nath Sahdeo
20	Ordinary repairing of Mandar Chowk to Burmu road for the year 2019-20.		25.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	22.471	51 F2 19-20 21-10-19				29-11-19	Sri Chote Lal Mahto
21	Construction of Drain (575 mm x 400 mm size) with RCC Cover from Morabadi Peripheral road to Bariatu road (L=110 m) for the year 2019-20.		8.75	RCD, Ltr. No.- 3973(S) Dt.07.08.19	8.728	17 F2 19-20 30-09-19				29-10-19	Sri Dhananjay Kumar
22	Road furniture work in HEC gate to Shalimar market for the year 2019-20.		10.50	RCD, Ltr. No.- 3009(S) Dt.20.06.19	10.49	13 F2 19-20 30-09-19				29-10-19	Sri Rama Shankar Yadav
23	Road furniture work and ordinary repair Shalimar market to new high court and Golchakar road for the year 2019-20.		25.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	22.933	18 F2 19-20 30-09-19				29-10-19	Sri Laxmi Kant Jha
24	Repair of Office Building of RCD, Road Division, Ranchi for the Year 2019-20.		20.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	18.000	16 F2 19-20 30-09-19				29-11-19	Sri Dhananjay Kumar
25	Construction of boundary wall and Gate in Guest House of Tundul Mouza near Ring Road R.U.B. for the year 2019-20.		30.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	25.668	49 F2 19-20 18-10-19				17-01-20	Ram Prakash Prasad
26	Ordinary repair of Ranchi Muri road (Sarjana chowk to Tatisilway) Ch 2.2 To 10.0 KM Ranchi Year 2019-20.		25.00	RCD, Ltr. No.- 4756(S) Dt.25-09-19	22.481	26 F2 19-20 04-10-19				03-12-19	Sri Surya Construction
27	Special repair work Road from L.P.N.Sahdeo chowk to Ratu road (Durga Mandir) for the year 2019-20.		25.00	RCD, Ltr. No.- 4756(S) Dt.25-09-19	24.960	41 F2 19-20 04-10-19				03-12-19	Saroj Kumar Singh
28	One no. Full Gantry Work in Chama- Maccluskiganj Road Under Road Division Ranchi For the year 2019-20.		17.00	RCD, Ltr. No.- 4756(S) Dt.25-09-19	15.293	412F2 19-20 04-10-19				18-11-19	Santosh Kumar
29	Ordinary repair work from Din Dayal Park to Morabadi (Including Link road) for the year 2019-20		5.00	RCD, Ltr. No.- 4756(S) Dt.25-09-19	4.500	39 F2 19-20 04-10-19				03-11-19	Sri Kanhiya Ram
30	Road furniture work and in new High Court to new Vidhansabha road for the Year 2019-20.		10.50	RCD, Ltr. No.- 4756(S) Dt.25-09-19	10.478	38 F2 19-20 04-10-19				03-11-19	Sri Rama Shankar Yadav
31	Ordinary repair of Hazi Chowk to Kanthitand road for the year 2019-20.		22.20	RCD, Ltr. No.- 4756(S) Dt.25-09-19	19.977	47 F2 19-20 14-10-19				18-11-19	Sanjit Kumar
32	Construction of Drain in Ranchi Chaibasa Road near Sujata Chowk for the Year 2019-20.		6.50	RCD, Ltr. No.- 4756(S) Dt.25-09-19	5.818	32 F2 19-20 30-09-19				29-10-19	Sri Hare Ram Singh

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
33	Construction of guard wall with other work in obaria bridge app. Road from chandani chowk (Hatia) to Tonkotoli Road for the year 2019-20.		25.00	RCD, Ltr. No.- 4756(S) Dt.25-09-19	22.249	45 F2 19-20 11-10-19				03-12-19	Shakti Enterprises
34	Ordinary repair of Birsa Munda Bus stand Road for the year 2019-20.		12.00	RCD, Ltr. No.- 4756(S) Dt.25-09-19	10.739	26 F2 19-20 30-09-19				14-11-19	M/S Radhe Krishna Construction
35	Annual Maintenance in Nirupan Bhawan Doranda (C.D.O.) Ranchi for the year 2019-20.		30.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	26.347	54 F2 19-20 25-10-19				15-09-20	Sanjit Kumar
36	Construction of embankment protection work in Damodar River in road from Chama to Mccluskieganj road for the year 2019-20.		55.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	49.392	10 F2 19-20 30-09-19				29-12-19	Kamla Kaushal Construction
37	Surface renewal of Kanke Block Chowk to Birsa Agriculture University (with RVC approach road) via Ring road Ranchi from Km for the year 2019-20.		125.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	112.449	07 F2 19-20 23-09-19				22.12.19	Aum Construction
38	Special Repair of Dhurwa Goal chakkar to North and South Gate road in JSCA Stadium, Ranchi for the year 2019-20.		100.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	89.97	14 F2 19-20 30-09-19				29.12.19	M/S Raj Construction
39	P.C.C. and Kerb stone work in both side of drain in H.E.C. gate to Project Bhawan, Dhurwa, Ranchi road (Total Length 4.425 km) for the year 2019-20.		127.92	RCD, Ltr. No.- 3716(S) Dt.25.07.19	115.092	8 F2 19-20 30-09-19				29.12.19	Ajanta Construction
40	Strengthening of service road in J.U.V.N.L. and J.B.V.N.L., office premises in Dhurwa, Ranchi for the Year 2019-20.		78.00	RCD, Ltr. No.- 3973(S) Dt.07-08-19	69.434	19 F2 19-20 30-09-19				29.12.19	Sri Shailendra Pratap Singh
41	Strengthening of service road in J.U.V.N.L., J.B.V.N.L. and J.U.U.N.L offices premises in Kusai Colony, Doranda, Ranchi for the year 2019-20.		184.00	RCD, Ltr. No.- 3973(S) Dt.07-08-19	164.798	20 F2 19-20 30-09-19				29.12.19	Sri Shailendra Pratap Singh
42	R.C.C. Retaining Wall near Ring road Jhiri Dump Yard Area for the year 2019-20.		145.00	RCD, Ltr. No.- 3973(S) Dt.07-08-19	130.496	52 F2 19-20 21-10-19				13.02.19	Choudhary Rajnish
43	Construction of Guest House and boundary wall with two nos of gate at Sauns in Ranchi- Lohardaga / Daltonganj road for the year 2019-20.		80.00	RCD, Ltr. No.- 3009(S) Dt.20.06.19	71.757	48 F2 19-20 15-10-19				14.04.2020	Vijay Kumar
44	Emergent Repair of Karamtoli- Ormanjhi Road from KM 0.00 to 15.00 for the year 2019-20.		45.00	RCD, Ltr. No.- 5051(S) Dt.15-09-19	40.479	53 F2 19-20 25-10-19				24.11.19	Cote Lal Mahto
Total					0.00		0.00				

Circle : Ranchi

Div : Gumla

Name of EE-Sri Vinod Katchap

1	Const. of HL Bridge over Bharni Nala at CH-5.126 in Palkot Konbir Road	24.60 M	186.000		175.6	04F2/18-19 11.12.18	62.369	52	95.00%	31.05.19	M/s Dev Kripa Construction Simdega
	Repair of Inspection Building at Banari under Road Division, Gumla for the year 2019-20		998,177.00		898359.0	03F2/19-20 30.10.19					Ajay Prasad Neterhat, Jharkhand

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Construction of Office Building of Road Division, Gumla, Jharkhand for the year 2019-20		3,198,693.00		2878824.0	01F2/19-20 30.10.19					Ashok Kumar Singh Shastri Nagar, Gumla
	Construction of Office Building for Assistant Eng. Sub- Division, Office, Gumla-2 and Kalebira for the year 2019-20		2,498,184.00		2248277.0	02F2/19-20 30.10.19					Harjit Singh, Bazar Tand, Gumla
	Ordinary Repair work in Gumla (Manjhatoli at (NH-78) - Dumri- Mahuwadanr Road Part I from km 0.00 to 30.500	30.50	2,500,000.00		2473848.0	04F2/19-20 30.10.19					Tarun Soni DSP Road Gumla
	Ordinary Repair work in Chainpur- Dumri - Mahuwadanr Road (MDR-36)Part-2 from km 30.500 to km 46.500	16.50	2,500,000.00		2468985.0	05F2/19-20 30.10.19					Mashud Alam Vill- Dumri, Gumla

Circle : Ranchi**Div : Khunti****Name of EE-Sri Rakesh Srivastav**

1	Protection work of approach embankment of H.L. bridge in 13th Km of Hatia-Lodhma-Karra-khunti road.	200M	80.00	Lt. No. 3007(S) dt. 23.05.2018	64.032	10F2/18-19 Dt. 08.10.18	57.994	91%	100%		M/S Raj Constriction
2	Protection work of approach embankment of H.L. bridge in 25th Km of Hatia-Lodhma-Karra-khunti road.	200M	80.00	Lt. No. 3007(S) dt. 23.05.2018	65.567	09F2/18-19 Dt. 24.09.18	56.314	86%	90%		MD.Yusuf Khan
3	Construction of Protection Wall and Crash Barrier in SH-03 To Ulihatu Road From Km 0.00 To 12.870	300M	30.00	Lt. No. 3007(S) dt. 23.05.2018	29.049	17F2/18-19 Dt. 05.01.19	28.827	99%	100%		Sri Ram Construction
4	Construction of Retaining Wall and Cross Drain at Marcha – Rania – Soude Road South Koyal River on Approach	250M	150.00	Lt. No. 3007(S) dt. 23.05.2018	133.302	24F2/18-19 09.03.19	24.536	18%	15%		Sri Krishna Singh
5	Ordinary Repair work of Staff Toilet, Wter and Furnisheing in Office Building of Road div. Khunti		7.00	Lt. No. 3007(S) dt. 23.05.2018	6.999	22F2/18-19 dt. 26.02.19	6.989	100%	100%		Ashok Kumar Das
6	Special Repair of Torpa Inspection Banglow from Torpa Sub Division		8.00	Lt. No. 3007(S) dt. 23.05.2018	7.194	16F2/18-19 Dt. 31.12.18	6.893	96%	100%		Arvind Umar
7	Special Repair of Kamdara Inspection Banglow from Torpa Sub Division		80.00	Lt. No. 3007(S) dt. 23.05.2018	7.185	19F2/18-19 Dt. 15.01.19	6.189	86%	100%		Dhiraj Kumar Ram
	Total		435.00		313.329						

Circle : Ranchi**Div : Ranchi (Rural)****Name of EE-Sri Lalu Oraon**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	रांची-मुरी पथ के कि०मी० 11.00 से 60.00 में साधारण मरम्मत कार्य।	50	80.00	विभागीय पत्रांक 3009(एस०) दि० 20.06.19	71.9769	02F2/2019-20 dt. 20.09.19	0.00		100%	18.11.19	जय माता दी कंस्ट्रक्शन
2	चंदनडीह-सोनाहातू पथ के कि०मी० 1.00 से 23.10 में साधारण मरम्मत कार्य।	23.1	50.00	विभागीय पत्रांक 3009(एस०) दि० 20.06.19	44.4003	05F2/2019-20 dt. 24.09.19	0.00		50%	22.11.19	मृत्युंजय कुमार सिंह
3	जोन्हा-पुरबडीह पथ के 22वें एवं 24वें कि०मी० में गार्डवाल एवं 26वें कि०मी० में नाली निर्माण कार्य।		50.00	विभागीय पत्रांक 3009(एस०) दि० 20.06.19	43.1128	06F2/2019-20 dt. 14.10.19	0.00		5%	12.12.19	गैलेक्सी कंस्ट्रक्शन
4	गोला-मुरी पथ के 26वें कि०मी० में नाली निर्माण कार्य।		10.00	विभागीय पत्रांक 3009(एस०) दि० 20.06.19	8.9740	07F2/2019-20 dt. 14.10.19	0.00		5%	12.11.19	हरेन्द्र कुमार
5	अनगड़ा-हुंडरु फॉल पथ में पॉट मरम्मत कार्य।		15.00	विभागीय पत्रांक 5051(एस०) दि० 15.10.19	13.0583	09F2/2019-20 dt. 31.10.19	0.00		0%	29.11.19	ज्योति कुमार
6	नवाडीह-जामुदाग पथ में पॉट मरम्मत कार्य।		5.00	विभागीय पत्रांक 5051(एस०) दि० 15.10.19	4.4518	10F2/2019-20 dt. 31.10.19	0.00		0%	19.11.19	अखिलेश कुमार सिंह
7	अनगड़ा-हाहे-राहे पथ में पॉट मरम्मत कार्य।		18.00	विभागीय पत्रांक 5051(एस०) दि० 15.10.19	15.5257	11F2/2019-20 dt. 31.10.19	0.00		0%	29.11.19	संजीत प्रसाद सिंह
8	रामपुर-हलमाद पथ में पॉट मरम्मत कार्य।		7.00	विभागीय पत्रांक 5051(एस०) दि० 15.10.19	6.2884	12F2/2019-20 dt. 31.10.19	0.00		0%	19.11.19	रामसागर दुबे

SPILL OVER

1	चंदनडीह-सोनाहातू पथ के कि०मी० 0.00 से 13.10 में साधारण मरम्मत कार्य।		25.00	विभागीय पत्रांक 3007(एस०) दि० 23.05.18 एवं 2626(एस०) डब्ल्यूई० दि० 28.05.19	22.49903	08F2/2018-19 dt. 07.08.18	22.34874		100%	07.10.18	हर्षवर्धन शर्मा
---	--	--	-------	---	----------	---------------------------	----------	--	------	----------	-----------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Vivekadhin

1	Repair work of culvert in km 11 th of Banta-Rahe Bundu Road under vivekadhin			20.00 / विभागीय पत्रांक 146(एस0)ए0 दि० 13.06.19 द्वारा विवेकाधीन के अधीन स्वीकृति प्राप्त है।	2.18444	03F2/2019-20				19.10.19	Sanjeet Kumar
2	Bridge protection work in 8th km. of Bundu-Sonahatu Road under vivekadhin				0.88450	4F2/2019-20				26.09.19	Harshvardhan Sharma
3	Repair work of culvert in km 11 th of Banta-Rahe Bundu Road (2nd Part) under vivekadhin				2.18444	08F2/2019-20				13.11.19	Sanjeet Kumar

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

NON-PLAN WORKS

1	INSTALLATION OF CRASH BARRIER (LENGTH – 850 M.) AND SIGNAGES AT DIFFERENT CHAINAGES (12+500, 13+900, 18+600, 18+850 & 19+200) IN SHANKH-CHATRA (LUKAIYA MORE) ROAD.	-	40.00	20.06.2019 / 3009(S)	35.98	21.09.01 9 05F2/20 19-20				20.10.2019	Praveen Kumar Deputy Para, Ranchi.
2	PROVIDING AND FIXING OVER HEAD GANTRY AT MANDAR (18.95TH K.M.) IN KESA MORE (NH-23) – TANGARBASLI – MANDAR (NH-75) ROAD.	-	15.00	20.06.2019 / 3009(S)	13.32	19.09.01 9 04F2/20 19-20				18.10.2019	Praveen Kumar Deputy Para, Ranchi.
3	REPAIR WORK OF KESA MORE-MANDAR ROAD (LENGTH 15.95 K.M.).	-	50.00	20.06.2019 / 3009(S)	44.94	04.10.01 9 06F2/20 19-20				03.12.2019	Pankaj Kumar Singh Ranchi
4	RENOVATION OF THE OFFICE OF ROAD DIVISION, LOHARDAGA.	-	15.00	20.06.2019 / 3009(S)	13.48	16.09.01 9 02F2/20 19-20				10.11.2019	Sarfray Alam Amla Toli, Lohardaga.
5	POT PATCH AT DIFFERENT CHAINAGES IN SHANKH-CHATRA (LUKAIYA MORE) ROAD.	-	50.00	20.06.2019 / 3009(S)	44.89	10.10.01 9 07F2/20 19-20				09.12.2019	Bihari Lal Jaiswal Latehar.
G.Total (On going Projects)		-	170.00	-	152.61	-	0.00	-			

VIVEKADHIN WORK

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	EMERGENT REPAIR OF FLAG POST AND CLEARING / GRUBBING OF DIVISIONAL & SUB-DIVISIONAL OFFICE CAMPUS, LOHARDAGA.	-	25.00	07.06.2019 / 2775(S)	2.25	10.08.019 01F2/20 19-20	2.24	100%	100%	23.08.2019	Dilip Patnayak Dora Toli, Lohardaga.

Circle : Ranch**Div : Simdega****Name of EE-Sri Mani Bhushan Tiwari**

1	Construction of Toe wall and Railing in Ch. 5+900 km of Kurdeg-Karamdih-Gariajor Road.		6.00	3009(S) / 20.06.2019	5.37213	25.09.19 02F2019-20					Ajay kumar Gupta
2	Construction of Foothpath by Paverblock in Flank of Simdega-Kurdeg road at residence of District Judge, S.P & RCD I.B (450m).	450m	40.00	3009(S) / 20.06.2019	35.99924						Randhir Kumar Singh, Palamu.
3	Construction of Gurad wall in Local nala at Chainage 2.830 KM of Simdega-Jaldega-Hurda-girda upto Manoharpur Road side.	200m	50.00	3009(S) / 20.06.2019	44.71307						Ravi kumar Singh, Manoharpur
4	Construction of Guard wall in Bergarha Nala at Chainage 7.850 KM of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road. (180m)	180m	40.00	3009(S) / 20.06.2019	35.78318						Sri Lal Dilip Nath Sahdeo, Ranchi
5	Construction of 5.5 x 2.1 m wide Half Gantry at Mahabung Thana in Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road.		8.00	3009(S) / 20.06.2019	7.13072						Ramashankar Yadav, Ranchi
6	Construction of 5.5 x 2.1 m wide 2 nos. Half Gantry in Kalebira-Jamdih road.		15.00	3009(S) / 20.06.2019	13.38259						Praveen Kumar, Ranchi
7	Construction of Guard wall & Boulder pitching in at Chainage 12.830 KM of Simdega-Jaldega-Hurda-girda upto Manoharpur Road.		20.00	4756(S) / 25.09.2019	0						
8	Construction of 6x4 m RCC culvert & 100m Guard wall at Ch. 17.240 km in Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi (upto Koel river) Road.		75.00	3009(S) / 20.06.2019	67.29263						Hari Shankar Saw, Simdega
9	Special Repair of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 Road. (Total Length-73.6km)	7.6	50.00		44.98278						Dev Kripa Construction, Simdega
10	Special Repair of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road. (Total Length-73.7 km)	7.7	50.00		44.96083						Sanjeevani Eng. P.Ltd., Simdega

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Detailed estimate for Road furniture & cross drainage work of simdega-sewai-kenkel-kurdeg-kutmakachhar up to Chattisgarh Boarder and kudeg gariyajor road. (Under vivekadhin 2019-20)		9.98	14.09.2019							
12	Road Sign and Guard wall Repair of Putritoli-Lacharagarh-Pandaripani Road (Under vivekadhin 2019-20)		5.35	14.09.2019							