

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Sri Tuntun Kumar Singh</b>											
1	Widening, Strengthening & Reconstruction of Barkatha (NH-2) to Tetran Road for the Year 2014-15	32.100 32.450 revised length	5927.156	13.10.2014 Dy. Secretary, RCD, Jharkhand Ranchi's Lt. No. 7631 (S)	46310021  777.5800911 <u>228.48798</u> <b>5637.06928</b>	21(SBD) of 15-16 06.08.15 Suppl. 02(SBD) of 2016-17 dt. 10.05.16 Supp P-II 33SBD of 16-17 dt. 30.12.16	5627.911	100%	98%	05.02.17	M/s Ganesh Yadav, Anandnagar P.O.-ISM Saraidhela, Dhanbad 9304624925
2	Widening & Strengthening/Reconstruction of Shankarpur-Narsingh Asthan-Kapasias Kundil Bagi (SH-07) with H.L. Bridge for the Year 216-17	6.725	1820.8400	28.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1187 (S)	1415.652	43(SBD) dt. 2017- 18 dt. 11.12.17	1339.884	100%	100%	10.04.19	M/s Sidhartha Construction, Hazaribag.
3	IRQP work of Hazaribag Bagodar Road (MDR-94) (St. Columba's College to Korrah Chowk) from Km 0.00 to 1.775 for the Year 2016-17	1.775 Km	164.921	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 5049 (S) dt. 01.09.17	146.8325	16.11.17 of 39F2 of 2017-18	124.975	100%	100%	15.02.18	M/s Puja Enterprises, Simaria, Chatra

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work of Konar Bridge to Hawaii Adda road (NH-33) Town portion from Km 30.15 to 40.35 for the Year 2016-17	9.40 Km	679.660	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 5473 (S) dt. 04.10.17	649.2600	15.02.18 of 49(SBD) 2017-18	649.260	100%	100%	14.05.18	M/s Puja Enterprises, Simaria, Chatra
5	W/S (i) Jack & Jill School to Bisheshwar Dayal Chowk Via Zakir Hussain Marg, Chhoti Gowal Toli, Gilan Chowk Pustakayan Chowk (1 Km) (ii) Main Road Drug House to Karzan Statium road (0.925 Km) (iii) Dipugarha Irrigation Colony to Canary residential colony Via RWD Circle Office, Divine Mercy Ashram, Police Acadmy on NH-33 (1.525 Km) (iv) Pagoda Chowk to Kallu Chowk Via New area and Jamun tree Lohsingna to Manna Singh Chowk (2.102 Km) (v) Krishnapuri NH-100 to Krishnapuri Talab peripheral road (0.920 Km) and (vi) Heera bag Chowk to Government B. Ed. College road via DVC Chowk (0.575 Km) under Road Division, Hazaribag for the Year 2017-18	7.047 Km	2853.348	Dy. Secretary, RCD., Jharkhand, Ranchi Lt. No. 5658 (S) dt. 11.10.17	1900.2797	dt. 21.12.17 45(SBD) of 2017-18	1325.559	70%	90%	20.06.18	M/s Shidhartha Construction, Hazaribag.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Road from 11th Km of NH-33 Padma Mahal Main Gate (Thana Chowk) to Padma Bazar Via Hawa Mahal, Block Office, S. Railway Station with H.C. Bridge for the Year 2016-17	8.070	1876.3510	27.02.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 1155 (S)	1676.1737	44(SBD) of 2017- 18 dt. 14.12.17	1287.375	79%	85%	13.08.19	M/s Sidhartha Construction, Hazaribag.
7	Widening & Strengthening/Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.790	4706.4600	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	3283.2893	dt. 15.09.201 7 18 SBD of 2017-18	2057.509	63%	75%	14.01.19	Hills Trade- RK(JV) Gurgaon
8	Reconstruction of Ichak more (NH-33) Dumraon Bahimar Chowk PWD Road from Km 0.00 to 17.825 (Total Length 17.825 Km) under Road Divison, Hazaribag for the Year 2017-18	17.825	5877.10300	03.05.2017 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 2440 (S)	4516.8794	dt. 31.10.201 7 34 SBD of 2017-18	4328.983	96%	100%	30.01.19	M & S Company, Dumka
9	Reconstruction of Ram Nagar to Charwa Via Bishnupuri, Godokhar Salgawan Pelawal, Kasturikhap Sultana More Road for the Year 2017-18	21.845	6931.03	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3055 (S) dt. 05.06.17	5070.7261	16.01.18 of 48(SBD) of 2017-18	4751.481	94%	97%	15.04.19	M/s Sidhartha Construction, Hazaribag
10	Consruction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18	100m Approach road 7.0Km Revised Length 7.2 Km	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	4945.4499	dt. 09.11.17 36(SBD) of 2017-18	2874.839	58%	70%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	1456.2614	DT. 05.08.19 04(SBD) of 2019-20	-	-	20%	04.07.20	M/s Siddharth Construction, Korambey House, Hazaribag
12	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19	18.764	5622.094	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	4239.1096	dt. 25.10.19 38(SBD) of 2019-20	-	-	3%	24.02.21	M/s Siddhartha Malti (JV), Hazaribag
13	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	27.85 H.-22.93 K 4.92	6890.945	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.1534	dt. 25.10.19 39 (SBD) of 2019-20	-	-	3%	24.06.21	M/s Siddhartha Construction (JV), Hazaribag
14	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20	6.59	1283.991	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt. 24.07.2019	1005.9957	dt. 30.10.19 42(SBD) of 2019-20	-	-	2%	29.04.20	M/s Sanjay Construction, Saram, Bokaro
15	Reconstruction work of Vishnupuri to Mahodar (NH-100) Road (Total Length 1.64Km) under Road Division, Hzaribag for the Year 2019-20	1.64	545.027	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3672(S) dt. 24.07.2019	404.3358	dt. 25.10.19 37(SBD) of 2019-20	-	-	3%	24.02.20	Jai Mata Dee Construction, Ranchi,
16	Reconstruction of Dhengura more (SH 07) to Dhengura, Railway Bridge Kud (NH-100) Road and Link Road Damodih, Sirsi (SH07) (Total Length 7.275 Km) under Road Division, Hazaribag for the Year 2019-20	7.275	1411.980	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3867(S) dt. 02.08.2019	1142.4221	dt. 25.10.19 36 (SBD) of 2019-20	-	-	3%	24.04.20	Jai Mata Dee Construction, Ranchi,

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	IRQP work of Ananda Chowk to Hurhuru Via Old Bus stand Mission Hospital from Km 0 to 2.00 (Total Length 2.00Km) for the Year 2018-19)	2.00	90.99	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3842 (S) dt. 03.07.18	91.4701	dt. 25.09.18 28F2 of 2018-19	91.031	100%	100%	24.12.18	M/s Ajanta Construction, Bimla Complex, Bansilal Chowk, Hazaribag 9304623496
18	IRQP work of Alka Hotel Chowk to Badha Mahavir Mandir Chowk Round Via Jhanda Chowk, Badha Akhara road from Km 0.00 to 2.00 (Total Length 2.00Km) for the Year 2018-19	2.00	88.075	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3843 (S) dt. 03.07.18	88.7158	dt. 25.09.18 29F2 of 2018-19	88.373	100%	100%	24.12.18	Sri Mahesh Prasad, Village-Parbata, Barkatha, Hazaribag 9801348593
19	IRQP work of Post Office Chowk to SBI Main Branch from Km 0.00 to 0.525 (Total Length 0.525 Km) for the Year 2018-19	0.525	68.934	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3844 (S) dt. 03.07.18	67.8116	dt. 01.10.18 30F2 of 2018-19	67.812	100%	100%	31.12.18	M/s Ajay Quality Construction Pvt. Ltd., Mission School, Hazaribag 8002630197
20	IRQP work of Lake Road (MDR 97) (Total Length 7.548 KM) for the Year 2018-19	7.545	310.947	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3845 (S) dt. 03.07.18	306.5001	dt. 24.01.19 43(SBD) of 2018-19	306.500	100%	100%	23.05.19	Amitabh Construction Pvt. Ltd., Koderma
21	IRQP work of PWD chowk to Circuit House Via S.P. Residence from Km 0 to 2.25 (Total Length 2.25Km) for the Year 2018-19	2.25	210.26	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3871 (S) dt. 03.07.18	208.7203	Dt. 12.10.18 33F2 of 2018-19	161.857	77%	90%	11.01.19	M/s Archana Construction, Matwari, Hazaribag 8340634638
22	IRQP work of Mukundganj Harhad Hupad Via Demotand (MDR 98) FROM Km 0.00 to 7.75) Total Length 7.75 Km) for the Year 2018-19	7.75	115.404	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3873 (S) dt. 03.07.18	118.2802	Dt. 01.1.18 36F2 of 2018-19	112.643	100%	100%	31.01.19	Mukesh Kumar, Hurhuru, Hazaribag 7352254047

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	IRQP work of Kuwan Chowk to Kumahar Toli Pipal Chowk from Km 0.00 to 1.30 (Total Length 1.30 Km) for the Year 2018-19	1.30	37.024	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3872 (S) dt. 03.07.18	41.5180	Dt23.10.18 34F2 of 2018-19	41.371	100%	100%	20.01.19	Prerna Construction, Bhusai, Ichak, Hazaribag 7903355390
24	IRQP work of Dipugarha Awasiya Colony to V.C. Residence (NH-33) (Town Portion) (Total Length 1.00Km) for the Year 2019-20	1.00	29.11627	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 2673 (S) dt. 30.05.19	25.9452	Dt 10.08.19 05F2 of 2019-20	-	-	90%	09.11.19	Raju Kumar, Near Bholatiya Dhanrmsala, Jhumaritieliya, Koderma
25	IRQP work of S.P. Kothi to Hazaribag Power Sub-Station (NH-33) Via Canarhi Hill (Total Length 4.05Km) for the Year 2019-20	4.05	264.040	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 2679 (S) dt. 30.05.19	210.4230	dt. 31.10.19 45(SBD) of 2019-20	-	-	2%	30.01.20	M/s Narayan Construction, Matwari, Hzaribag
Sub Total			55217.44		37486.20		25237.36				

Circle : Hazaribagh

Div : Bokaro

Name of EE-Sri Prem Prakash Singh

1	Widening and strengthening of Vishnugarh Narki Road.	22.96	4157.0800	19.07.19 /3565(s) of D.S., RCD, Jharkhand (Revised A.A.)	3768.419	04.05.13/ 2-SBD of 13- 14	3767.4500	99.97	100%	03.11.14	M/S Ganesh Yadav - Amitabh Const., JV, Anand Nagar, behind Telephone Exchange, Saraydhela, P.O.-ISM, Dist. - Dhanbad - 826004, 9199010141
---	--	-------	-----------	--	----------	---------------------------------	-----------	-------	------	----------	---

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Petarwar Gomia Road (Total length 26.150 KM) Including Bridge	26.15	4450.73000	25.11.13/ RCD/Plan 6 - 235/2013-11386(s) of Gov. of Jharkhand	3748.49706	07.02.14/ W.O. Lt. No. 188/ 8 SBD - 2013-14/ dt. 14.03.14	3747.9984	99.99	100%	06.02.16	M/S Dinesh Chandra R. Agrawal Infracon Pvt. Ltd. & Rajeev Kumar(JV), 401, S.M. Road, Ambawadi, Ahmedabad-380015, 9771470006
3	(i) W/S of Bahadurpur Kasmar Khaira Chatar Bengal Border Road(including Petarwar Kasmar Link Road) in Km 0.0 to 33.30.	33.3	5809.433	20.03.15/ 1992(S)	5658.89261	24.08.15/ SBD No. 02 of 2015-16	6671.7977	117.90	89%	02.07.17	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	(ii) Survey work for land acquisition plan for reconstruction work of Bahadurpur Kasmar Khaira Chatar Bengal Border Road(including Petarwar Kasmar Link Road) in Km 0.0 to 33.30										
4	Construction of Baramasia Hutupather Adrakudi Mirdha Road	15.01	4024.691	15.07.16/ 4362(S) of D.S., R.C.D.,	3278.585	14.12.16/ 3 SBD of 16-	3084.4640	94.08	80%	13.06.18	M/S M & S company At- M.S.Tower , Behind
5	Widening & Strengthening of Bijuliamore Chandaha-Chandramore via Sialjori Road (Total length 13.200 KM) for the year 2016-2017	13.2	3160.013	26.08.16/5478(S) of D.S., RCD, Jharkhand, Ranchi	2524.083	31.10.19/	605.5923	23.99		30.09.20	Rajeev Kumar, House No. K 125, PC Colony, Hanuman Nagar, Kankarbagh, Patna - 800020
					3.17821	31.05.17/ 2 F2 17-18	3.1782	100.00	100%	30.09.17	M/S Arun Kr. Jaishwal, At.+P.O.- Chandankiyari, Dist.- Bokaro

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening of NH-23 (Bandhdih) Gopalpur-Tiro-Beldih-Bhaski up to Bahadurpur Khairachatar Road (Total Length – 41.325 KM) for the year 2017-18.	41.325	8018.15200	27.06.17/ 3606(S) of J.S., RCD, Jharkhand, Ranchi	7246.98705	08.12.17/04 SBD of 17-18	6120.1148	84.45	89%	07.02.2020	M/S M & S company At-M.S.Tower , Behind indoor stadium, Dist-Dumka, Pin- 814101, Jharkhand, 9431156288
7	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.00 KM) for the year 2017-18	4.00	1613.94800	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	911.0000	24.10.19	0.0000	0.00	0%	23.02.20	Pintu Engineering Construction Pvt. Ltd., Dalmia House No. 6, Serakella Kharsawan, Jharkhand - 833219
8	IRQP work of Chas Chandankiyari Raghunathpur Road (SH-12) for km 00.000 to 26.60 km (Total length 26.60 km) for the year 2018-19	26.60	1267.67700	25.10.17/ 5928(S) of J.S., RCD, Jharkhand, Ranchi	1137.89352	23.05.18/01 SBD of 18-19	1019.5218	89.60	98%	22.11.2018	KD Infra Engicon Pvt. Ltd. , 110, B-Block, Dhatkidih, Jamshedpur
	2.22733				30.10.19/36 F2 of 2019-20	0.00					
9	Strengthening of Lalpania More (in 26th km of Petarwar Gomia Road) to Naya More (Kujju in 76th km of NH-33) Road from km 0.00 to	42.225	8577.51100	01.02.18/ 673(S) of J.S., RCD, Jharkhand, Ranchi	3825.14559 (Including Suplymentry Agreement)	20.06.18/03 SBD of 2018-19	2937.4162	#####	85%	19.06.20	East India Const. Taneja House, Jodhadih More, Chas, Bokaro
	1.93760				30.10.19/37 F2 of 2019-20	0.00					



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	I.R.Q.P. work of Road from Talgoria More (NH32) to Talgoria railway station via Bijulia in Km. 0.00 to 15.20 for the year 2018-19	15.200	723.386	18.07.18/ 4189(S) of J.S., RCD, Jharkhand, Ranchi	715.71897	21.12.18/ 05 SBD of 2018-19	714.4750	99.83	100%	20.05.19	Jai Mata Dee Const., Vikash Nagar, Piska More, Ranchi
11	Strengthening and widening/ Reconstruction of Telgharia Railway Station to Manpur Via Shibbabudih for the year 2018-19	7.410	1700.00000	31.08.18/ 5060(S) of J.S., RCD, Jharkhand, Ranchi	1142.91189	31.10.19	0.0000	0.00		30.04.20	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
12	Reconstruction of Chandankiyari Bypass Road ( Total Length 2.330 km) under Road Division, Bokaro for the year 2018-19	2.330	1008.36800	22.10.18/ 5785(S) of J.S., RCD, Jharkhand, Ranchi	761.80040	21.02.19/ 08 SBD of 2018-19	741.9780	97.40	100%	20.06.19	Hari Nandan Choudhary, Bhagalpur Road Dudhani, Near Hero Honda Show Room, Dumka –
13	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19 (B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Ceconstruction of Dantu (C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam-	31.825	10321.91400	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.11813	30.07.19/ 01 SBD of 2019-20	0.0000	0.00	10%	29.07.21	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
					8.60970	23.07.19/ 4 F2 of 2019-20	0.0000	0.00	0%	22.01.20	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro
					302.52367	31.10.19	0.0000	0.00	0%	30.10.20	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
14	Reconstruction of Bari Co-operative Colony to Sijua Railway Level Crossing Road (Total Length 6.30 km) for the year 2018-19	6.300	3297.74100	27.02.19/ 1229(S) of J.S., RCD, Jharkhand, Ranchi	1947.78211	30.10.19	0.0000	0.00	0%	29.04.20	Samleshwari Road Builders, B-1, Phase 1, Industrial Area, Balidih, Bokaro

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Reconstruction of Bari Co-operative Colony to Sijua Railway Level Crossing Road (Total Length 6.30 km) for the year 2018-19				1.50668	23.07.19/ 5 F2 of 2019-20	0.0000	0.00	100%	22.10.19	M/S Raj Kumar, H. No. 225, Telidih Tand, Chas, Bokaro
15	Strengthening of Manjhidi (Jaina More)-Phusaro-Nawadih-Dumri Road (Total length 46.65km) for the year 2018-19 under Road Division, Bokaro.	46.650	5285.51600	27.02.19/ 1232(S) of J.S., RCD, Jharkhand, Ranchi	4219.29016	13.09.19/ 2 SBD/19-20	0.0000	0.00	18%	18.07.20	East India Const. Taneja House, Jodhadih More, Chas, Bokaro
16	IRQP work of Chandrapura Barrier to Jamunia Bridge in Km 0.00 to Km 7.295 for the year 2019-20	7.295	463.30500	30.05.19/ 2676(S) of J.S., RCD, Jharkhand, Ranchi	361.52132	30.10.19/ 5 SBD/19-20	0.0000	0.00	0%	29.01.20	K.D. Infra Engicon Pvt. Ltd., H.No. 110, B - Block, Dhatkidih, Jamshedpur.
17	IRQP work of Jaridih Link Road in Km 0.0 to 7.035 for the year 2019-20	7.035	217.16100	30.05.19/ 2678(S) of J.S., RCD, Jharkhand, Ranchi	193.97775	23.07.19/ 03 F2 of 18-19	180.0000	92.79	100%	22.09.19	Hari Nandan Choudhary, Bhagalpur Road Dudhani, Near Hero Honda Show Room, Dumka – 814101
18	IRQP work of Amlo Project to Gandhi Chowk in km 0.00 to 4.30 (Total Length 4.30) for the year 2019-20	4.300	276.00500	30.05.19/ 2677(S) of J.S., RCD, Jharkhand, Ranchi	217.87447	24.10.19/ 4 SBD of 2019-20	0.0000	0.00	10%	23.11.19	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
19	Reconstruction of Chira Chas (Pandey Bridge) to Telgoria More (NH-32 ) (Total Length 4.08 for the year 2019-20	4.080	1270.64400	17.17.19/ 3499(S) of J.S., RCD, Jharkhand, Ranchi	749.27087	30.10.19	0.0000	0.00	0%	29.03.20	Jai Mata Dee Const., Shivpuri Nagar, Argora, Kathal More Road, Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Construction of Mamarakuder Baramasia West Bengal Border Road (Total length 21.300 KM) for the year 2015-2016.	21.3	3994.41100	18.01.16/ RCD/ 06 Plan - 183/ 2013-405(S) of DS, RCD, Jharkhand, Ranchi	4098.24371	28.04.2016 / SBD No. 2/2016-2017	4461.1904	108.86	100%	27.10.17	M/S M & S company At- M.S.Tower , Behind indoor stadium, Dist- Dumka, Pin- 814101, Jharkhand, 9431156288
21	IRQP work of Roads connecting various government offices of Bokaro steel city under Road Division, Bokaro for the year 2019-20		254.21800	23.09.19/ RCD/ 06 Plan - 123/ 2019-4691(S) of DS, RCD, Jharkhand, Ranchi	191.78026	30.10.19	0.0000	0.00	0%	29.12.19	M/S Ajay singh, Jainamore, P.S. - Jaridih, P.O. - Jainamore, Dist. - Bokaro

**RCPLWE**

1	Reconstruction of Telidih-Vikramdih-West Bengal Border Road(Total Length-15.820 K.M.) for the Year 2018-19	15.820	1523.4500	dt. 07.03.18/ 1341(S) of J.S., RCD, Jharkhand, Ranchi.	1997.603	03.08.18/ 04 SBD of 2018-19	1196.739	59.91	92%	02.02.20	Preeti Enterprises, At.- Harina, P.O. Nawagarh, Dist. - Dhanbad- 828306
---	--	--------	-----------	--	----------	-----------------------------	----------	-------	-----	----------	---

**Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Umesh Kumar**

1	W/S work of Jori - Partappur Road from Km. 0.00 to 18.00 (Intermediate Lane)	18	2561.893	6478(S) dt. 01.09.14	2654.091	1(SBD) of 2015-16 dt. 29.05.2015	2651.783	99.91%	100%	28.11.2016	G.C.P.E. Joint Venture, Ranchi
---	--	----	----------	----------------------	----------	----------------------------------	----------	--------	------	------------	--------------------------------

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Simariya - Tandwa Road (MDR-72) (With High level Bridge) from Km. 0.00 to 26.880 under RCD, Chatra.	26.88	6709.477	3569(S) dt. 06.06.2016	7229.180	1 (SBD) of 2016-17 dt. 27.10.2016	6709.996	92.81%	94%	26.04.2018	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana
3	Widening and Strengthening of NH-99 Hunterganj- to Koleshwary Mandir Road from Km. 0 to 9.2	9.2	1569.66	3487(S) dt. 02.06.2016	1225.014	1 SBD/17-18 dt. 25.05.2017	837.299	68.35%	75%	24.02.2018	M/s Kumar A.S. Construction Ashok Nagar, Gaya, Bihar- 823001
4	Widening and strengthening Work of Uta More (MDR-68) to Tamasin Road and Kanhachatti to Gulli more (MDR-68) Road from Km. 0.00 to 33.261 (Intermediate Lane).	33.261	5691.947	1484(S) dt. 10.03.2017	5459.873	02 (SBD) / 17-18 dt. 22.09.2017	3163.797	57.94%	56%	21.03.2019	UMSL Ltd. IMFA Building, Rasulgarh, Bhubaneswar- 751010 Mobile +91- 7682830822
5	Widening and strengthening Work of Nimakatu (Pratappur)- Gjwa-Lodheya- Ghorighat- Kawra Road form Km. 0.00 to 25.825	25.825	6766.328	1494(S) dt. 10.03.2017	7132.827	04 (SBD)/ 17-18 dt. 20.11.2017	4748.840	66.57%	82%	19.06.2019	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana
6	Widening and strengthening Work of Hunterganj- Pandepur-Partappur road from Km. 0 to 29.75 under RCD, Chatra.	29.75	8285.884	1500(S) dt. 10.03.2017	7933.949	03 (SBD) / 17-18 dt. 18.10.2017	5581.726	70.35%	75%	17.06.2019	M/s Agrawal Infra Sri Balaji (JV) Aishwarya Chambers, Telibandha, Raipur – 492001, Chhattisgarh

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Bagra More to Simariya Road from Km. 0.00 to 8.975. (MDR- 71)	8.975	582.3	4185(S) dt. 18.07.2018	607.284	07(SBD) /2018-19 Dt.18.01.2019	596.755	98.26%	100%	17.04.2019	Jai Maa Ashtabhuji Construction, Near Bisheshwar Nursing Home, Barkagaon Road, Hazaribagh-825301
8	Improvement of Riding Quality (IRQP) work for Nagwan Bypass (Bus Stand) Road NH-100 to 46th Km. of Chauparan-Chatra Road (Total Length : 2.96 Km.) Under Road Division, Chatra	2.96	155.535	2865(S) dt. 12.06.2019	140.319	2F2/2019-20 dt. 17.09.2019	—	—	35%	16.12.2019	Koleshwari Infracon Pvt. Ltd. Hunterganj, Chatra
9	Widening and strengthening of Tandwa (MDR-072) - Bariyatu (NH-99) road via Soparn from Km. 0.00 to 29.20 under road division, chatra.	29.2	7410.934	Joint Sec. Lt. No. 1560(S) dt. 06.03.2019	5450.896	01 (SBD)/2019-20	—	—	—	16.06.2021	G.C.P.E. Joint Venture, Ranchi
10	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.921	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.792	02 (SBD)/2019-20	—	—	—	25.07.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi
Total							<b>24290.20</b>				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**RCPLWE Road Works**

1	Widening and Strengthening Reconstruction of Khadiya - Urdaha- Gopda- Dumari- Keredari Road in Km. 0.00 to 18.710 under RCD, Chatra. Package No.- JH02LWE005	18.710	3251.284	17024/II(i) 2017-RC (358261) dt. 22.02.2018	1975.892	05(SBD) of 2018-19 dt. 29.08.2018	1113.3694	56%	76%	28.12.2019	M/s Puja Enterprises, Vill: Simaria, Dist: Chatra
---	--	--------	----------	---	----------	-----------------------------------	-----------	-----	-----	------------	---

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Amrendra Kumar Saha**

1	Widening/Stregthening of Road from Jamtara to Nirsa via Birgram Path Ch-15-270m to 24000m (Part-B Dhanbad Aria) Under Plan Head for the Year 2014-15	8.73	4475.1900	6055 (S) dt. 12.08.14	1848.705	02 SBD/15-16 dt. 08.05.15	2028.178	110%	100%	07.05.16	M/s Daroga Pradhan
2	Widening/Stregthening of Tetulmari (Subhash Chowk) to Bhuli Road Under Plan Head for the Year 2015-16	4.80	1436.7230	1544 (S) dt. 02.03.15	801.123	4 SBD/15-16 dt. 23.11.15	772.240	96%	100%	22.05.17	R.B.A. Construction Pvt.Ltd
3	Widening and Strengthening of Chirki (NH 114-A)-Palma-Rajganj (N.H-2) Road in Km. 22.00 to 35.325 (Total Length - 13.325 Km.) Under Plan Head For the year 2016-17	13.325	6503.3700	4359 (S) dt. 15.07.16	2294.999	01 SBD/2017-18 dt. 06.04.17	1343.607	59%	73%	05.04.19	M/s Ganesh Yadav

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.506	5320.0740	1490 (S) dt. 10.03.17	4989.072	02 SBD/2017-18 dt. 29.08.17	3756.700	75%	84%	28.05.19	M/s Daroga Pradhan
5	Widening And Strengthening/ Reconstruction Of Kanchandih (On Nh-02)- Poddardih -Shankardih (On Road Govindpur-Jamtara-Sahebganj) Road (Total Length-	23.864	5914.4610	3041 (S) dt. 02.06.17	5250.096	05 SBD/2017-18 dt. 27.02.18	2622.446	50%	66%	26.06.19	M/s Daroga Pradhan
6	I.R.Q.P Work Of Park Market To Howrah Motor Road In Km 0.00 To 4.5 Km Under Plan Head For The Year 2018-19.	4.500	211.4780	3831 (S) dt. 02.07.18	214.505	23 F2/2018-19 dt. 31.10.18	214.271	100%	100%	30.12.18	Giriraj Stone Works
7	IRQP work in Km 0.00 to 1.80 km of Sanjay chowk to Maithan more road under Plan Head for year 2018-19	1.800	125.4400	3832 (S) dt. 02.07.18	126.646	28 F2/2018-19 dt. 03.12.18	126.646	100%	100%	02.01.19	Sri Ram Naresh Singh
8	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.940	16319.2310	3561 (S) dt. 06.06.16	6800.932	01 SBD/2018-19 dt. 09.03.19	557.462	8.20%	18%	08.11.2020	EICC-SRB(JV)
9	Widening and Strengthening Work (Including Bridge Constraction) of Govindpur - Sindri Road (MDR 066) from Km 0.00 to Km 22.157 (Total Lenth -22.157 Km) under	22.157	11722.8530	1231 (S) dt. 27.02.19	5160.177	01 SBD/2019-20 dt. 26.07.19	199.400	3.88%	13%	25.11.2020	Triveni Engicons Pvt. Ltd.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening/Stregthening/ Reconstruction of Domanpur(Near-Govindpur at NH-2) to Kolharmore via Maniadih on Govindpur-Tundi-Giridih Road Under Plan Head for	27.54	4316.3140	8138 (S) dt. 05.09.2013	4861.960	04 SBD/14-15 dt. 12.02.15	4327.534	89%	100%	25.11.2020	M/s Ganesh Yadav & M/s Vinay Construction (JV)
11	Strengthening (I.R.Q.P) wrok of Bhuiphore more Dhanbad to Binod Bihari Chowk Baliapur Road in km 0.00 to 13.20 Under Plan Head for the Year 2019-20	13.200	800.8860	4690 (S) dt. 23.09.2019	812.365	08 SBD/19-20 dt. 25.10.2019	-	-	-	24.02.2020	M/s Daroga Pradhan
12	Reconstruction Work of Khalsa more (settling tank) (on Govindpur Baliapur-Sindri road) to RMK- 4 Road (Total length = 4.462 km) under Plan Head for the year 2019	4.462	1025.4880	3905(S) dt. 16.08.2019	782.379	03 SBD/19-20 dt. 14.10.2019	-	-	-	13.02.2020	Sri Hari Nandan Chaudhary
13	Reconstruction Work of Sl- 2 Tower (at Sindri) to Hatia (Shaharpura) Road (Total length = 2.837 km) under Plan Head for the year 2019 - 20	2.837	671.5050	3904 (S) dt. 06.08.2019	517.795	2 SBD/19-20 dt. 14.10.2019	-	-	-	13.01.2020	Sri Hari Nandan Chaudhary
14	Widening and Strengthening Work of Kapuria (on NH-32)- Bhelatend Sijua (on MDR-050) Road from km 0.00 to km 5.05 (Total length- 5.05 km) under Plan Head for the year 2019-20	5.050	1337.3020	3686(S) dt. 24.07.2019	1370.000	5 SBD/19-20 dt. 21.10.2019	-	-	-	20.03.2020	Preeti Enterprises
15	Widening & Strengthening wrok of Bhelatand (Kapuria-Sijua Road) to Malkera (on MDR- 050) Road (Total Length-4.20 KM) Under Plan Head for the Year 2019-20	4.200	1291.4420	4561 (S) dt. 13.09.2019	1313.350	06 SBD/2019-20 dt. 21.10.19	-	-	-	20.02.2020	Preeti Enterprises



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Reconstruction work of karkend water tank more to kendua kheira road via munda patti Dhanbad(Total length 1.00 km) under plan head for the year 2019-20	1.00	196.1020	4823 (S) dt. 27.09.2019	175.182	28 F2/2019-20 dt. 17.10.2019	-	-	-	16.11.2019	M/s Vijay Kumar
17	Strengthening wrok in km 0.00 to 1.90 of Bank more to Joraphatak Road Under Plan Head for the Year 2019-20	1.90	98.3670	4559 (S) dt. 13.09.2019	88.530	27 F2/2019-20 dt. 01.10.2019	-	-	100%	31.10.2019	M/s Sanjay Kumar Sharma
18	Four Laning of Shramik Chowk to Barwadda road Ch-1.50 km to 7.05 km Under Plan Head For the year 2015-16.	5.550	4398.4740	1016 (S) dt. 16.02.2016	3447.369	02 SBD/2016-17 dt. 25.07.2016	4215.878	122%	100%	22.11.2017	M/s Daroga Pradhan
19	Four Laning of Govindpur Chowck (On NH-2) to Mahuda More (Old NH-32) Via Shramik Chowck Bank More Dhanbad Road (Length-33.850 KM) Under Plan Head For the year 2016-17 (SHAJ)	33.350	41606.7580	5455 (S) dt. 26.08.16	-	-	16897.000	-	-	-	-
Sub Total		228.71	107771.46		40855.18		37061.36				

Circle : Hazaribagh  
Div : Giridih  
Name of EE-Sri Jai Kant Ram

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.	35.235	6503.370	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.451	SBD No.03 of 2016-17 dt 07/03/17	2590.015	66.44%	80%	06.03.19	M/S Ganesh Yadav, Dhanbad
2	Widening and Strengthening / Reconstruction of Pataldih-Deori-Gawan-Satgawan Road (MDR-084) (Total Length 42.40 Km.) (Pataldih to Gawan Section) for the year 17-18	42.400	8340.000	Govt. of India MORT&H, New Delhi Letter no 2892 Dt. 10.04.17	8734.846	SBD No.03 of 2017-18 dt 08/12/17	2843.293	32.55%	70%	07.12.19	M/S Ram Kripal Singh Construction PvtLtd. 702, 7thFloor, Panchwati plaza, Kutchery Road, Ranchi - 83001 (Jharkhand)
3	Widening and Strengthening of Palma-Maskodih-Chaube Keshwari Road from Km. 0.00 to 21.54 (Part B) Km. 16.79 to 21.541 under Road Division, Giridih (Total Length 4.751Km.) for the year 16-17	<u>21.541</u> 4.751 Giridih	4706.460	Govt. of Jharkhand RCD, Ranchi Letter no 6036 (S) Dt. 21.09.16	1112.610	SBD No.02 of 2017-18 dt 23/09/17	899.200	80.82%	100%	22.01.19	Hills Trade R.K. (JV), Gurgaon
4	Reconstruction of Dwarpahari to Karmatanr Via Pesham Road for the year 2017-18	17.10	4020.811	Govt. of Jharkhand RCD, Ranchi Letter no 5675 (S) Dt. 11.10.17	3156.019	SBD No.04 of 2017-18 dt 17/01/18	3156.019	100.00%	100%	16.01.19	M/S Ram Kripal Singh Construction PvtLtd. 702, 7thFloor, Panchwati plaza, Kutchery Road, Ranchi - 83001 (Jharkhand)
5	Widening and Strengthening of Kodambari-Mandro-Ranidih-Asko Road in km. 0 to 18.85 for the year 2011-12	18.85	2994.450	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	0.000		1915.000	#DIV/0!			पथ निर्माण विभाग, झारखण्ड, राँची से इस पथ के लिए 10 मीटर / 15 मीटर में भूमि अधिग्रहण हेतु प्रस्ताव तैयार करने का निर्देश मिला है। प्रस्ताव तैयार कर दिया गया है।

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19	21.265	5729.125	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.611	SBD No. 08 of 2018-19 dt 28/11/18	531.294	11.63%	18%	27.11.20	M/S East India Construction Company, Bokaro
7	Construction of Strengthening and Widening of Various Roads under Giridih Municipal Area Including Construction of Drains For the Year 2017-18 (Total Length - 8.889 Km.)	8.889	2433.000	Govt. of Jharkhand RCD, Ranchi Letter no 5607 (S) dt 09.10.17	1826.127	SBD No. 04 of 2018-19 dt 18/08/18	370.567	20.29%	28%	17.03.19	BABA HANS CONSTRUCTIONS Pvt. Ltd.
8	Improvement of Riding Quality of Kharagdiha-Khijuri Road in Km. 0.00 to 16.40 for the year 2018-19 (Under Plan Head)	16.40	532.788	Govt. of Jharkhand RCD, Ranchi Letter no 4184(S) dt. 18.07.2018	544.480	SBD No.06 of 2018-19 dt 05/11/18	535.303	98.31%	100%	04.03.19	Sri Harinandan Choudhary, Dumka
9	Improvement of Riding Quality of Pavement of Tishri-Thansinghdih-Kowakol Road Km. 0.00 to 36.748 for the year 2018-19 (Total Length - 36.748 Km.)	36.748	1059.156	Govt. of Jharkhand RCD, Ranchi Letter no 4187(S) dt. 18.07.2018	1171.709	SBD No.05 of 2018-19 dt 09/10/18	1169.307	99.80%	100%	08.05.19	Daroga Pradhan, Dhanbad.
10	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19	36.950	12831.985	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.616	SBD No.07 of 2018-19 dt 08/11/18	1999.875	22.85%	40%	07.11.20	M/S M & S Copany.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19	14.025	3331.562	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.935	SBD No. 09 of 2018-19 dt 10/12/18	711.845	36.85%	56%	09.10.19	M/S Amitabh Construction.
12	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19	7.900	2635.250	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.645	SBD No. 01 of 2019-20 dt 24/09/19	0.000	0.00%			M/S Daroga Pradhan, Dhanbad.
13	Improving Riding Quality of Pavement (I.R.Q.P) for Chaitadih - Buxidih (length 3.50 km) Road for the year 2019-20	3.500	155.747	Govt. of Jharkhand RCD, Ranchi Letter no 2675(S) Dt. 30.05.2019	138.541	1F2 of 19-20 Dt. 30.08.19	0.000	0.00%			Sri Shakti Roy, Giridih.
14	RECONSTRUCTION OF MADHOPUR TO NAWAGARH CHATTI ROAD FOR THE YEAR 2019-20 (TOTAL LENGTH - 3.800 KM.)	3.800	740.394	Govt. of Jharkhand RCD, Ranchi Letter no 3444(S) Dt. 15.07.2019	531.001	SBD No. 03 of 2019-20 dt 24/10/19	0.000				M/S Krishna Kumar Singh, Palamu.
15	Reconstruction of Siyatanr (MDR-088) to Nawdiha (MDR-092) Road (Total Length 3.705 Km.) For the year 2019-20	3.705	934.763	Govt. of Jharkhand RCD, Ranchi Letter no 3344(S) Dt. 08.07.2019	545.179	SBD No. 05 of 2019-20 dt 24/10/19	0.000				Samleshwari Road Builders, Bokaro

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20	29.925	934.763	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.012	SBD No. 06 of 2019-20 dt 26/10/19	0.000				Amitabh Const. Pvt. Ltd. Koderma
17	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length–15.810 Km.) For The Year 2019-20	15.810	155.747	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.412	SBD No. 02 of 2019-20 dt 23/10/19	0.000				M/S Om Namo Siwai Construction, New Delhi.
18	Improvement of Riding Quality of Bengabad to Chatro Road in km 0 to 27.700 for the year 2019-20 (Total Length=27.700 Km)	27.700	1276.636	Govt. of Jharkhand RCD, Ranchi Letter no 4484(S) Dt. 06.09.19	1111.928	SBD No. 04 of 2019-20 dt 24/10/19	0.000				M/S Krishna Kumar Singh, Palamu.
19	Renovation Work of Parasnath Hill Road (MDR-82) (Total Length – 5.00 Km.) for the year 2019-20	5.000	628.726	Govt. of Jharkhand RCD, Ranchi Letter no 4541(S) Dt. 14.09.19							
Sub Total		345.20	59944.73		48605.12		16721.72				

**Circle : Hazaribagh**  
**Div : Koderma**  
**Name of EE-Sri Devesh Bahadur Anand**

Renovation/Reconstruction					01/SBD/20						M/s. Shambhu
---------------------------	--	--	--	--	-----------	--	--	--	--	--	--------------

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	NH 31 Gumo to Gandhi School via PWD Road(3.5 Km.) for the Year-2014-15.	4.081	402.78	7292(s),Dt-19.10.15	443.4445	16-17, Dt-01.06.16 Ist Supplementary to 01	358.88894	83%	83%	16.04.18	Singh, Radium Road, Sahu Nursing Home,
2	Widening & Strengthening of Doranda-Shankh-Vendro-Patna Road(0.00 to 22.400 Km) under Road Division	22.40	4939.40	RW/NH-28014-20-2015-JHR- P-3 Dt-12.08.15	4125.00	04/SBD/2016-17, Dt-19.07.16	4125.00294	100%	100%	18.01.18	M/S Siddhartha-BPPL JV,O/o Siddhartha Construction, K...
3	Widening & Strengthening of Pataldih-Deori-Gawan-Satgawan Road (MDR-084) in Km 0.00 to 20.5 under	30.57	7523.00	RW/NH-28014-20-2015-JHR- P-3 Dt-02.11.15	8109.18041	22/SBD/2016-17, Dt-08.12.16	8149.90	100%	100%	07.06.18	M/S Ram Kripal Singh Construction Pvt-Ltd.Ranchi
4	Reconstruction of Bagdo-Masmohana-Maheshpur Chowk Road, L-9Km with construction of one no. of	9.00	3272.94300	3791(S),Dt-29.06.2018	2726.08138	17 SBD 2018-19, Dt-18.01.19	1343.20	49%	70%	17.09.2020	M/S M & S Co. MS Tower, Dangalpara Dumka , Jharkhand
5	IRQP work in Rajauli-Chandwara-Barhi Road for the Year 2018-19.	2.950	195.09300	3868(S),Dt-03.07.2018	199.21476	12F2/ 2018-19, Dt-24.09.18	199.21476	100%	100%	23.12.2018	Ram Swarup Kumar, At-Akurahwan,
6	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 21.592 Km]	21.592	6519.537000	5092(S), Dt-31.08.2018	4435.72769	01SBD/ 2019-20, Dt-29.05.19	-	-	6%	28.09.2020	M/S Ganesh Yadav. Anand Nagar, P.O-ISM, Dhanbad, Jharkhand

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Drain in Pataldih-Deori-Gawan-Satgawan Road (MDR-084) in Basodih Market (Ch-8950-11200) for the Year 2019-20	4500M	329.104000	3152(S), Dt-26.06.2019	318.51644	04SBD/ 2019-20, Dt-14.08.19	-	-	7%	13.02.2020	M/S Veer Construction, Bishunpur Ashram Road, Ward No.-01, Near Durga Mandir, Jhumri Telaiya,
8	Widening & Strengthening /Reconstruction of campus roads of Sainik School telaiya under Road Division Koderma for the Year 2019-20.(Total Length-4.46 Km)	4.46	1035.85600	4485(S), Dt-06.09.2019	-	-	-	-			Amitabh Construction, Pvt. Ltd. Koderma Bazar.
9	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-	18.55	4134.61000	3392(S), Dt-10.07.2019	3295.64633	26SBD/ 2019-20, Dt-03.10.19	-	-	5%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
10	Remaining work of Widening, Strengthening /Reconstruction(remaining stretches (750m)) of Domchanch Bazar to Pipcho Road via Bagro(Jainagar Block)	750M	3119.765	8128(S)dt.05.09.2013	120.561174	40F2/ 2019-20 Dt-23.10.19	-	-		22.04.2020	Sri Mahendra Singh, At - Bishunpur Road, Jhumari Telaiya, Koderma

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Remaining Work of Renovation /Reconstruction of Railway over Bridge to Banjhedi power plant (Dumardiha chowk) 3.5 KM Via Yadutand road.	1780M	411.98	4617(s), Dt.18.06.14			-	-			Mahesh Prasad Mehta Construction (P) Ltd., Kali Mandir, Jhumri Telaiya
12	Remaining Work of Renovation / Reconstruction NH 31 Gumo (from near old Gumo village) via Gandhi School to PWD Road .	590M	402.78	7292(s), Dt-19.10.15	80.81154	41F2/ 2019-20 Dt- 23.10.19	-	-		22.02.2020	M/S Anmol Construction, At - Bishunpur Road,Nawada Basti, Jhumari Telaiya, Koderma
13	Reconstruction of Jhurjhuri More to Pipcho Road(22.850 to 27.850Km) Under Road Division, Koderma for the Year 2019-20	27.850 Km	6890.95500	1239(s), Dt-27.02.19	-	-	-	-			M/S Siddhartha-Dilip(JV), Korambey House, Near GPO Zulu Park-Dist-Hazaribagh



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Ramgarh</b> <b>Name of EE-Sri Rajesh Murmu</b>											
1	Widening and Strengthening of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.900	5611.711	<u>5669(S)</u> Dt. 11.10.2017	5178.401	03(SBD) of 2017-18 24-02-2018	4896.932	75%	92%	23.08.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
2	Strengthening of Lalpania More (In 26th KM of Petarwar- Gomia Road) to Naya More (Kujju in 76th KM of NH-33) Road from CH.- 28000 to CH.- 42225	14.225	8577.51100 (Part A+B)	<u>673(S)</u> Dt. 01-02-2018	1658.514	01(SBD) of 2018-19 21-06-2018	1474.137	72%	87%	20.06.20	East India Construction Company, Jodhadih More, Chas, Bokaro, Jharkhand
3	Widening and Strengthening of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.850	2798.162	<u>5095(S)</u> Dt. 31.08.2018	3031.081	06(SBD) of 2018-19 24-12-2018	1149.998	38%	60%	23.12.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.139	9891.470	<u>5065(S)</u> Dt. 31.08.2018	8334.637	07(SBD) of 2018-19 24-12-2018	410.562	4%	25%	23.06.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
<b><u>IRQP</u></b>											
1	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH- 320 (Total Length- 4.56)} for the year 2018-19	4.560	592.7310	<u>3836(S)</u> Dt. 02.07.2018	709.4935	03(SBD) of 2018-19 27-10-2018	704.786	100%	100%	26.04.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10 for the year 2019-20	5.10	272.5070	<u>2680(S)</u> Dt. 30.05.2019	1888.9993	09(SBD) of 2019-20 17-02-2019	0.000	0%	-	16.07.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40 for the year 2019-20	17.40	873.6040	<u>2646(S)</u> Dt. 28.05.2019							
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90 for the year 2019-20	12.90	646.5250	<u>2866(S)</u> Dt. 12.06.2019							
<b>Sub Total</b>			<b>20686.710</b>		<b>20801.125</b>		<b>8636.415</b>				

**Completed**

1	Construction /Widening Strengthening of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.8500	3371(s) dt 15.05.2015	304.072	31(SBD) of 2014-15 dt 17.03.2015	476.6846	100%	100%	11.07.15	M/S Samleshwari Road Builders, Bokaro
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in Km 0.00 to 20.10 (Length of road -20.10)	20.10	4667.5600	1995(s) Dt. 20-09-15	3968.788	25 (SBD) of 2015-16 Dt. 08.10.2015	5365.0762	100%	100%	07.04.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening and Strengthening of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	634.34900 <u>Revised</u> 2065.00	207(s) Dt. 09.01.2015 <u>Revised</u> Ltr. No. 297(S) Dt. 12.01.2016	1961.860	01 (SBD) of 2016-17 Dt. 20.07.2016	2242.0035	100%	100%	14.06.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening & Strengthening of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.7520	<u>3228(S)</u> dt. 23.05.2016	1326.657	08 (SBD) of 2016-17 Dt. 30-11-2016	1457.6678	100%	100%	29.11.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.8200	<u>5453(S)</u> dt. 26.08.2016	2863.902	25 (SBD) of 2016-17 Dt. 24.01.2017	2989.7457	100%	100%	23.08.18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
6	Widening & Strengthening of Rajrappa to Dhobiajara Road including 03 No. High Level Bridge	11.87	2606.5800	<u>4919(S)</u> dt. 26.06.2015	2520.345	26 (SBD) 2015-16 Dt. 17.12.2015 W.O.D 01.12.2015	2611.1067	100%	100%	30-11-16	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.
7	Widening and Strengthening of Naya More - Chainpur - Rajrappa (On MDR- 102) Road from km 0.00 to 36.083 including Construction of Culverts & Bridges	36.083	7540.2860	<u>3534(S)</u> Dt. 06.06.2016	6916.916	28(SBD) of 2016-17 30-01-2017	6916.9155	95%	100%	29.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
8	Widening and Strengthening / Re-construction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.798	3172.2370	<u>2441(S)</u> Dt. 03.05.2017	3435.141	01(SBD) of 2017-18 01-11-2017	3535.8079	92%	100%	31.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
9	Ranchi- Patratu Dam- Ramgarh Road (Total Length- 62.388 KM) for Development of 4/2 Lane Road	62.388	<u>3142.66670</u> 4536.34810 (Revised)	<u>4207(S)</u> Dt. 31.07.2010 <u>4434(S)</u> Dt. 05.09.2019 (Revised)	-	-	801.7238	100%	-	-	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Hazaribagh**  
**Name of EE-Sri Tuntun Kumar Singh**

**RCPLWEA**

1	Construction of HL Bridge (i) In Km 16th of Barkatha-Tetraon Road Over Dulki River under RCPLWE for the Year 2018-19	2 x 16.00	525.30	dt. 22.02.2018 Govt. of India, Ministry of Rural Development Lt. No.	215.406	17.07.18 3 (SBD) of 2018-19	62.382	29%	60%	16.07.19	Sri Ramchandra Yadav, H. No. 4A, Mohalla-Budhiadih, P.O. & P.S.-Barkatha, Hazaribag. 9431163506
	(ii) In Km 13th of Ichak-Barkatha road over Furukka (Siwane) River and	3 x 21.00									
		<b>0.00</b>	<b>525.30</b>		<b>483.06</b>		<b>91.55</b>				

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of high level Bridge over Gawai river at Ch. 17.880 Km. of Patherdih Chandankiyari Barmasia Road. S.A. - 5 X 21.0 M, A.R. - 2 X 3.5 M	108.04 m	395.03	29.11.12/ 8291(s) of DS, RCD, Jharkhand	389.3038	08.04.13 / 1 SBD/ 2013-14	369.861	95.01	90%	07.04.14	M/S J.N.P. Infra Pvt. Ltd, 2 G.T. Road (West), Panjabi More, Raniganj, Bardwan, West Bengal, 9800095777
2	Construction of bridge over Jamunia Nala at Ch. 2.850 Km. of Bishnugarh Narki Road. S.A.- 2 X 14.0 M, A.R. - 2 X 3.5 M	29.24 m	186.280	23.02.13/ RCD/Plan 6 - 15/ 2013-1506(s) of DS, R.C.D., Jharkhand, Ranchi.	193.90614	29.07.2013 / 14 F2 2013-14 W.O. dated 16.09.13.	157.222	81.08	87%	15.06.14	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071
3	Construction of bridge over Khanki Nala at Ch. 6.950 KM of Dumari Nawadih Bermo Road. S.A. - 2 X 16.0 M, A.R. - 2 X 3.5 M	33.24 m	135.830	06.01.14/ RCD/Plan 6 - 342/ 2013-119(s) of DS, R.C.D., Jharkhand, Ranchi.	(1) 141.07534 (2) 24.93445 (Supplementary) Total Rs. 166.00979 lakh	(1) 14.10.14/ 15 F2/2014-15 (2) 29.09.16/7 F2/2016-17 (Supplementary)	116.925	70.43	100%	13.04.16	M/S Archana Construction, P.T.C. Road, Hazaribag, 8603196669

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of bridge over Jamunia river at Ch. 3.300 KM. of Dumari Nawadih Bermo Road. S.A. - 6 X 18.0 M, A.R. - 2 X 3.50 M	111.64 m	407.910	06.01.14/ RCD/Plan 6-340/2013-121(s) of DS, R.C.D., Jharkhand, Ranchi.	416.41712	04.03.15/ SBD No. 3/14-15	345.781	83.04	91%	18.08.17	M/S Narayan Const., PTC Road, Matwari, Hazaribagh
5	Const. of bridge over Jamunia river between Karmatanr and Block - 2 area under Chandrapura Block under CRF., Job No.: CRF-JHR-204-15/39. S.A. - 5 X 24.0 M, A.R.- 2 X 3.5 M	123.04 m	815.955	Gov. of India Ministry of Road Transport &	709.293	28.04.16/ SBD No. 1 of 16-17, Work order dt. 02.05.16	709.293	100.00	100%	01.01.18	M/S D.D. Construction, Qr. No. 3063, Sector 4/A, Bokaro Steel City
6	Const. of H. L. Bridge over Bhorbhapani Nala in 18th Km of Bishnugarh Naraki Road. S.A. - 1 X 10.0 M, A.R.- 2 X 3.5 M	12.735 m	317.339	20.02.15/ 1308(S)	297.57712	10.10.15/3 SBD of 15-16	225.000	75.61	80%	04.10.16	M/S Narayan Const., PTC Road, Matwari, Hazaribagh

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Const. of Bridge over Izari River at Ch. 8.5 Km of Chas-Chandankyari-Raghnathpur Road for the year 15-16. S.A. : 4 X 21.00 M, A.R. : 2 X 3.5 M	86.44 M	332.120	20.02.2015 / RCD/ Plan - 6 - 337/ 2013-1316(s) of DS, RCD, Jharkhand, Ranchi	278.76716	29.12.15/ SBD No. 6 of 15-16	332.399	119.24	80%	17.06.17	M/S Md. Naim Ansari, Vill- Nawdiha, Tola - Rahahgoda, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Mob. No. 9431734185, 9939150782
8	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96 m	229.94	10.06.15/4003(S)	199.48497	23.10.15/ 26 F2 of 15-16	136.937	68.65	85%	22.10.16	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
9	Construction of Chandrapura to Bokaro Road (Approach Road of Damodar Bridge) including land acqusition.	6.55	2190.00	1184, dt. 28.02.17 of J.S., RCD, Jharkhand	1169.32	10.10.17/ 3 SBD of 17-18	1400.125	119.74	45%	09.09.18	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih (Including construction of 3.987 km of approach road to Chandrapura-Gomia Road and Jainamore-Phusaro Road	504 M	4008.0	2442(s) dt. 03.05.17 of J.S., RCD, Jharkhand	3375.747	10.10.17/ 2 SBD of 17-18	874.889	25.92	60%	09.04.20	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi, Jharkhand, 9973822247
11	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108 M	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.7515	08.12.17/ 5 SBD of 2017-18	233.659	41.67	60%	07.06.20	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,
12	Construction of Bridge over Karmatanr Nala in 4th km of Naraki Gomia Road for the year 2019-20		182.220	1059(s) dt. 10.02.14 of J.S., RCD, Jharkhand	194.7240	29.08.19/ 24 F2 of 2019-20	0.000	0.00	0%	28.08.20	R. K. Brothers, Sector XII/A, Qtr. No. 1482, B.S. CITY, Bokaro



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Preparation of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20		396.813	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.8454	31.10.19	0.000	0.00	0%	30.01.21	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071
14	Construction of bridge over Konar river in 3rd KM. of Naraki Gomia Road. S.A. - 7 X 24.0 M + 2 X 10.0 M, A.R. - 2 X 3.5 M	193.44 m	736.76	10.02.14/ RCD/Plan 6-05/2014-1060(s) of DS, R.C.D., Jharkhand, Ranchi.	793.856	14.10.14/ SBD NO. 2 / 14-15	771.535	97.19	100%	13.04.17	Ganesh Yadav, Anand Nagar, saray Dhela, P.O.-ISM, Dhanbad, 9199010141

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Construction of H.L. Bridge in 9th km Tingra River and in 12th Km Asurbandh River of Dumari Nawadih Bermo Road for the year 2019-20 under Road Division, Bokaro		1474.23	13.09.19/ RCD/06-Plan - 119/2019-4560(s) of DS, R.C.D., Jharkhand, Ranchi.			0.000	#DIV/0!			
<b>Total</b>			12501.76		8861.993		5673.6256				

**RCPLWE**

1	High Level Bridge over Damodar River in Badki Punnu/Ghaghra and Rajrappa Road	225.95 m	1513.99	dt. 07.03.18/ 8/ 1341(s) of J.S., RCD, Jharkhand	1651.000	22.12.18/ 06 SBD of 2018-19	416.364	25.22	56%	21.06.20	MS KUMAR & ROY CONSTRUCTION, At.+ P.O. + P.S. - Manika, Dist. - Latehar, Jharkhand
2	1) H.L. Bridge over Bodo River in Narki Bokaro Road in 26th Km	55.84 m	229.130	dt. 07.03.18/ 8/ 1341(s) of J.S., RCD, Jharkhand	440.306	15.06.18/ 02 SBD of 2018-19	134.403	30.52	55%	14.06.19	M/S Md. Naim Ansari, Vill- Nawdiha, Tola - Rahahgoda, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Mob. No. 9431734185,



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction for High Level Bridge (with approach road) over Binglat River in 23rd Km. of Simariya- Tandwa (MDR-072) Road.	1 X 24	257.97	3285(S) dt. 12.06.2018	223.3326	04F2 of 2018-19 dt. 17.11.2018	50.0000	22%	40%	16.08.19	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
<b>Total:</b>							<b>1026.273</b>				

**RCPLWE Bridge Works**

1	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar-Umadhaki- Giddhaur - Balbal road under R.C.D. Chatra. Package No.: JH2LWBR11	123m	430.53	) 2017-RC (358261) dt. 22.02.2018	350.76059	28.08.2018 03(SBD)/ 2018-19	83.810	24%	55%	27.08.2019	Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh
2	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA . Package No.: JH2LWBR08	123m	437.69		365.49065	28.08.2018 02(SBD)/ 2018-19	72.692	20%	55%	27.08.2019	Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh
3	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	64.84m	345.28		338.23635	04(SBD) of 2018-19 dt. 29.08.2018	243.424	72%	100%	28.08.2019	M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra
4	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24m	---						100%		



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.2827</u> 6 220.1413 8	4285(s) dt. 20.7.11	-	-	217.745	100%	-	-	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.
5	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.970</u> 85 2064.530 54	6337(s) dt. 08.9.15	-	-	1847.947	90%	-	-	F.A. & CAO/Const /Eastern Railway, Kolkata.
			0.000				9463.822				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Hazaribagh</b>  <b>Name of EE-Sri Jai Kant Ram</b></p> <p style="text-align: center;"><b>Div : Giridih</b></p>											
1	Constn. Of H.L bridge over Irga River at Km 16th of Kowar - Kodarma road For the Year 2014-15	(2 x 24.0)	430.92	Govt. of Jharkh and RCD, Ranchi Letter no 4822(S) dt. 27.06.2014	409.183	SBD No. 02/2015-16 dt. 29.04.15	374.421	91.50%	90%	28.02.17	M/S Ram Chandra Yadav
2	Construction of High Level Bridge over MahtoTanr Joria River in Ch. 14th Km. of Chhotki Kharagdiha-Mirjaganj Road For the year 2017-18	(1 x 10.0)	126.24	Govt. of Jharkh and RCD, Ranchi Letter no 149(S) dt. 10.01.2018	111.752	01F2 of 2018-19 dt. 15.05.18	111.532	99.80%	100%	14.12.18	M/S Sweta Urmila Construction, Chandouri, Tishri, Giridih

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2018-19	(8 x 12.60)	617.87	Govt. of Jharkh and RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	598.000	SBD No. 10/2018-19 Dt. 18.12.18	19.752	3.30%	10%	17.12.20	Sinha Construction.
4	Construction of high Level Bridge in 3rd Km of Giridih-Gandey-Narayanpur-Jamtara Road	36.00	105.00	Gov. of Jharkh and, R.C.D, Ranchi letter no. 3210(S) dt 07/05/12	106.677	31F2 2012-13 Dt. 29.01.13	113.593	106.48%	100	28.01.14	M/S Ganpati Construction Com., F-304, Sakchi Apartment manohar nagar, near Howsing Colony, Dhanbad, Jharkhand.
			<b>1280.0</b>		<b>1225.61</b>		<b>619.298</b>				



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**RCPLWEA BRIDGE WORKS**

1	H.L Bridge over Belkusi River at 13th Km. of Kharagdiha-Khijuri Road for the year 2018-19	(2 x 16.0)	171.86	Govt. of Jharkh and RCD, Ranchi Letter no 1341(S) dt. 07.03.2018	304.10044	SBD No. 01/2018-19 dt. 13.06.18	154.356	50.76%	90%	12.06.19	Jai Prakash Singh, At + Po. – Parsia, P.S. – Saria, Distt. – Giridih, Jharkhand
2	H.L Bridge over Khota Nala in 15th Km. of Kharagdiha-Khijuri Road Road for the year 2018-19	(1 x 16.0)	164.72	Govt. of Jharkhand RCD, Ranchi Letter no 1341(S) dt. 07.03.2018					55%		

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Local Nala in 2nd km of Ghorthamba to Etasani Missing Link (Madhopur to Nawagarh Chatti Road) Road for the year 2018-19	(3 x 18.0)	440.32	Govt. of Jharkhand RCD, Ranchi Letter no 1341(S) dt. 07.03.2018	396.7912	SBD No. 02/2018-19 dt. 26.06.18	212.110	53.46%	65%	25.06.19	Ramchandra Yadav, H.No.-5A, Mohalla-Budhiadih, Po +PS – Barkatha, Hazaribag.
4	High Level Bridge over Panchrukhi Nala at 3rd Km. of Tishri-Chandauri Road for the year 2018-19	(1 x 10.0)	169.54	Govt. of Jharkhand RCD, Ranchi Letter no 1341(S) dt. 07.03.2018					90%		
5	Box Culvert Over Local Nala (Karmatand Nala) 26th km of Tishri-Thanshinghdih-Kowakol Road for the year 2018-19	(8 x 5.0)	141.00	Govt. of Jharkhand RCD, Ranchi Letter no 1341(S) dt. 07.03.2018	355.0678	No. 03/2018-19 dt. 29.06.18	142.874	40.24%	90%	12.06.19	Ram Tahal Sharan, Dhanbad.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Box Culvert Over Local Nala (Nanforwa Nala) 32nd km of Tishri-Thanshinghdih-Kowakol Road for the year 2018-19	(6 x 4.0)	91.14	Govt. of Jharkhand RCD, Ranchi Letter no 1341(S) dt. 07.03.2018		SBD			65%		
Total :-			1178.58		1055.959		509.339				

<p><b>Circle : Hazaribagh</b>  <b>Div : Koderma</b>  <b>Name of EE-Sri Devesh Bahadur Anand</b></p>											
1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18		356.165	2423(s), Dt-02.05.17	317.3641	11SBD/2017-18, Dt-06.10.17	68.8639	22%	40%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
Sub Total		0.00	356.2		317.36		68.86				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajesh Murmu**

**RCPLWE**

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	-	-	206.995	02(SBD) of 2018-19 Dt. 06.08.2018	25.347	13%	13%	15-08-19	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	-	-	376.563	04(SBD) of 2018-19 Dt. 20.12.2018	36.088	10%	40%	19-12-19	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	-	-	-	1758.050	05(SBD) of 2018-19 Dt. 24.12.2018	183.565	10%	30%	23-06-20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
					2341.61		245.00				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Pedestrian Bridge (Cable Stayed) over Damodar River (250.00 Mtr.) and H.L. Bridge (Cable Stayed) over Bhairvi River (101.00 Mtr.) near Rajrappa Temple	351.00 M	2778.7	Dy. Secretary R.C.D., Ranchi Ltr. No. 5091(S) Dt. 31.08.2018	3050.000	08 (EPC) 2018-19 Dt. 24.12.2018	0.000	-	-	23-08-20	Rajbir Construction Pvt. Ltd., 614, Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi
2	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-	5691.5	J.Secretary R.C.D., Ranchi Ltr. No. 733(S) Dt. 11.12.2019	1095.448	12(SBD) of 2019-20 31-10-2019	0.000	-	-	30.04.21	M/s Sildilya Construction, Station Road, Redma, Ward No.- 15, Dist.- Palamu, Jharkhand, Daltonganj

**ROB**

1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.9	-	-	-	1931.238	66%	52%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.6	-	-	-	866.589	100%	40%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata

**ROAD CONSTRUCTION DEPARTMENT, JHARKHAND**  
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b>											
<b>Div : Hazaribagh</b>											
<b>Name of EE-Sri Tuntun Kumar Singh</b>											
1	Ordinary Repair work in KM 0 to 28 of Banaso Budgadda via Galaobar Penk road for the Year 2018-19	-	15.000	dt. 23.05.18 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3007(S)	13.4992	10 F2 of 2018-19 02.08.2018	8.6554	64.00%	100%	01.11.2018	Neha Enterprises, Village-Hethli, P.O.-Chotha, P.S.-Birugarha, District Hazaribag 9708518886
2	Special repair/ Reconstruction of C'type Quarter Doubt story Approach road and Garriage at Zulu Park Lakra Godown for the Year 2018-19	-	26.927	dt. 23.05.18 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3007(S)	24.2259	24 F2 of 2018-19 21.08.2018	24.1836	100.00%	100%	20.01.19	M/s Sindhu Construction, Village-Lutta, P.O.-Kadma, District-Hazaribag. 825264748
3	Road furniture and shoulder dressing work in Around Gandhi Maidan road (Length 1 Km) NH 3 old road, Surajkund road Barkatha, Korra chowk to St. Columbus college more, St. Columbus more-Churchu-Hatyari more road, Defferent road of town portion udnr Non Plan for the Year 2018-19	-	25.000	dt. 13.02.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 965(S)	24.9960	44 F2 of 2018-19 25.02.2019	24.9960	100.00%	100%	24.03.19	M/s Kumar Construction, Hazaribag
4	Construction Pedestral in with paver block in front of Mtwarei Gandhi Maidan (Left side of PWD road under RCD, Road Non Plan for the Year 2018-19	-	90.000	dt. 13.02.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 965(S)	89.0994	46 F2 of 2018-19 26.02.2019	13.3649	15.00%	100%	25.03.19	Ajanta Construction, Bansilal Chowk, Hazaribag
5	Construction of NH 100 road Bagodar-Hazaribag Chatra road in Ch 50.29 to 51.6 (Matwari Gandhi Maidan to District Board Chowk) for smooth movement of Traffic for the Year 2018-19	-	55.000	dt. 13.02.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 965(S)	54.9743	45 F2 of 2018-19 26.02.2019	54.9743	15.00%	100%	25.03.19	M/s Sidhartha Engicon Pvt. Ltd., Hazaribag
6	Special repair work in Barkagaon Rest shed and staff quarter for the Year 2018-19	-	10.000	dt. 23.05.18 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3007(S)	8.16202 Quotation 0.9250	13 F2 of 2018-19 04.08.2018	9.0653	100%	100%	3.022019	Sri Rakshpal Dangi Banshidhar Colony, PTC Chowk, Hazaribag 9905288705
7	Construction of Paver Block in West side DDC Awas Near District Board Chowk (NH-33) and S/R of District Hospital & Approach road of College Under Non Plan under RCD, Road Division, Hazaribag for the Year 2018-19	-	66.000	dt. 07.03.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 1594(S)	65.6315	01 F2 of 2019-20 04.06.2019	50.5113	100.00%	100%	03.07.19	M/s Siddhartha Engicon Pvt. Ltd., Hazaribag
8	Construction of Paver Block Near District Board chowk East side DIG Awas, Tree Painting, Hazaribag Lake Road and road Safety work under Non Plan, RCD, Road Division, Hazaribag for the Year 2018-19	-	58.000	dt. 07.03.2019 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 1594(S)	57.8563	2 F2 of 2019- 20 26.06.2019	57.8533	100.00%	100%	25.07.19	M/s Veer Construction Bishnupur Asram, Road, Jhumri Tilaiya, Koderma
9	Ordinary repair of NH 33 Hawai Add to Konar Bridge from Km 30.95 to 40.35 under Non Plan for the Year 2019-20	9.40	15.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	13.4961	11F2 of 2019-20 dt. 14.09.2019	-	-	-	25.11.19	Sri Mithlesh Kumar, Hazaribag 7634860095
10	Ordinary repair of Hazaribag (St. Columbus College) Churchu Hatyari More (NH-33) Road rom Km 0 to 30.038 under Non Plan for the Year 219-20	30.038	25.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	22.4831	29F2 of 2019-20 dt. 28.09.19	-	-	-	27.12.19	Rama Shankar Yadav, Sinha Market, Birs Chowk, Doranda, Ranchi. 9386076351

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary repair of Ichak (NH-33) to Barkatha (NH-2) Road from Km 0 to 31.383 Under Non Plan for the Year 2019-20	31.383	30.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	29.9992	28F2 of 2019-20 dt. 19.09.19	-	-	-	18.12.19	Ashok Kumar Village & P.O.-Dhargulli, District-Giridih
12	Ordinary repair of Ichak to Jhumra Road from Km 0 to 9.30 Under Non Plan for the Year 2019-20	9.30	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	8.9775	6F2 of 2019- 20 dt. 13.09.19	-	-	100%	01.11.19	Rakshpal Dangi, P.T.C. Chowk, Hazaribag 9431920744
13	Ordinary Repair of Barkatha (NH-2) to Suraj Kund Road from Km 0 to 2.34 under Non Plan for the Year 2019-20	2.34	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.0000	22F2 of 2019-20 dt. 16.09.19	-	-	70%	15.11.19	Sanjay Kumar, Barkatha 8294844940
14	Ordinary Repair of Goriya Karma to Kewata Bridge from Km 0 to 10.48 under Non Plan for the Year 2019-20	10.48	11.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.8967	19F2 of 2019-20 dt. 16.09.19	-	-	65%	15.11.19	M/s Bisheshwar Yadav and Construction, Kedarut, Deochanda, Barhi, Hazaribag 6202863622
15	Ordinary repair of Hazaribag-Barkagaon-Tandwa road (Town Portion) from Km 0.00 to 2.02 Under Non Plan for the Year 2019-20	2.02	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	9.9943	20 F2 of 2019-20 dt. 16.09.19	-	-	25%	15.12.19	Maa Gitanjali Construction, Katkamsandi, Hazaribag 8340161163
16	Special Repair of Hazaribag-Barkagaon -Tandwa road from Km 44(P), 45, 46 & 47 under Non Plan for the Year 2019-20	3.50	100.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	89.9946	24F2 of 2019-20 dt. 16.09.19	-	-	30%	15.12.19	Sri Mukesh Kumar, Hurmuru, Hazaribag 7352254047
17	Ordinary repair of Barkagaon to Badam Road from Km 8 to 12.4 under Non Plan for the Year 2019-20	5.40	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	8.9956	21F2 of 2019-20 dt. 16.09.19	-	-	30%	15.12.19	Mukhtinath Singh, Hazaribag 9304365606
18	Construction of Triple Cell Box Culvert in 15/2 of Dawari Roll road under Non Plan for the Year 2019-20	-	90.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	80.9997	18F2 of 2019-20 dt. 16.9.19	-	-	20%	15.12.19	Sri Pankaj Kumar Jha, Deputy Pra, P.S. Lalpur, Ranchi 7979802006
19	Repair of Bridge/Guard wall in 14th Km of Hazaribag (St. Columbus College)-Churchu-Hatyari more (NH-33) road under Non Plan for the Year 2019-20	-	30.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	26.9971	17F2 of 2019-20 dt. 16.09.19	-	-	20%	15.12.19	Laxmikant Jha, Deputy Para, Ranchi 7979802006
20	Special Repair of Sub-Division 2 Office under Non Plan for the Year 2019-20	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.1996	26F2 of 2019-20 dt. 16.09.19	-	-	35%	15.12.19	Ranjeet Kumar, Jumari Telaiya, Koderma 8709260368
21	Special repair of Road Circle Hazaribag Office Under Non Plan for the Year 2019-20	-	14.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	12.5991	8F2 of 2019- 20 dt. 13.09.19	-	-	30%	01.12.19	Jagdish Yadav, Dwari, Chatra 9470933544
22	Repair of Road Construction Department office under Non plan for the Year 2019-20	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.1145	14F2 of 2019-20 dt. 16.09.19	-	-	40%	15.12.19	Shankar Dayal Singh, Hazaribag 9413798253
23	Construction of four unit Peon Quarter road Circle Hazaribag and road Division, Hazaribag Campus Under Non Plan for the Year 2019-20	-	20.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	17.9947	23F2 of 2019-20 dt. 16.09.19	-	-	50%	15.12.19	Shanbhu Prajapati, Hazaribag 9430409889
24	Repairing and colouring of West side Boundary wall and Inspection Bunglow RCD Hazaribag Under Non Plan for the Year 2019-20	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.0584	12F2 of 2019-20 dt. 14.09.19	-	-	40%	13.12.19	Rajendra Prasad Yadav, Hazaribag 8340175552

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Construction of Double Story C-Type Awas in Zulu Park Lakra Godown Campus Under Non Plan for the Year 2019-20	-	48.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	43.1995	16F2 of 2019-20 dt. 16.09.19	-	-	25%	05.01.20	Sri Sanjeet Kumar Singh, Lutadih, Bagra, Simariya, District-Cahtra 9162112536
26	Ordinary Repair of Two Unit Assistant Engineer and Two Unit Junior Engineer Quarter Under Non Plan for the Year 2019-20	-	8.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	7.0393	09F2 of 2019-20 dt. 13.09.19	-	-	30%	12.12.19	Prabhat Kumar Singh, Hazaribag 9955709411
27	Special Repair of Four Unit Staff Quarter of RCD, office and Raod Circle Hazaribag Under Non Plan for the Year 2019-20	-	12.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	10.7655	25F2 of 2019-20 dt. 16.09.19	-	-	40%	15.12.19	Gaurav Kumar Yadav, Hazaribag 6203838169
28	Special Repair of Supertendent Engineer Quarter under Non Plan for the Year 2019-20	-	5.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	4.4560	7F2 of 2019- 20 dt 13.09.19	-	-	80%	12.11.19	Virendra Rajak, Hazaribag 9471365830
29	Special Repair of Executive Engineer Quarter Under Non Plan for the Year 2019-20	-	5.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	4.8763	13F2 of 2019-20 dt. 16.09.19	-	-	80%	15.11.19	Anand Kumar Singh, Mayurhand, Chatra
30	Construction of One No. Full Gantry of Ch. 39.50 in Hawaii Adda to Konar Bridge (NH 33 Road Under Non Plan for the Year 2019-20	-	15.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	13.4773	10F2 of 2019-20 dt. 14.09.19	-	-	100%	13.10.19	Mithlesh Kumar, Hazaribag 7634860095
31	Special repair of Two Unit Quarter, P.C.C. Road and Main Gate in Campus of Barkagaon IB & J.E. Office Under Non Plan for the Year 2019-20	-	10.000	dt. 20.06.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3009(S)	8.3512	15F2 of 2019-20 dt. 16.09.19	-	-	45%	15.12.19	M/s Sudama Construction, Hazaribag 8434012220
32	Ordinary repair in Dwari roll road in Km 2(P), 3(P), 5(P), 12(P), 16(P), 19(P), & 21(P) and Rumble Strip, Road Signage Between 0 to 25.92Km under Non Plan RCD, Road Division, Hazaribag for the Year 2019-20	-	13.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	11.6940	dt. 30.10.19 41F2 of 2019-20	-	-	-	29.12.19	Sumitra Construction Qtr. No. At 7/OHC, Beside Vidhan Sabha, HEC Colony, Sector-2, Dhurwa, Ranchi.
33	Ordinary repair of Banaso Budgadda via Galobar Penk road in Km 4(P), 6(P), 11(P), 12(P), 16(P), to 18(P) and 21(P) to 22(P) Under Non Plan Road Division, Hazaribag for the Year 2019-20	-	10.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	8.0977	dt. 31.10.19 43F2 of 2019-20	-	-	-	30.11.19	Arvind Kumar, Ratu road Indrapuri road, Hehal Sukhdeo Nagar, Ranchi
34	Signage speed limit, marking work in Town Portion road Under Road Safety,RCD, Road Division, Hazaribag for the Year 2019-20	-	9.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	8.9836	dt. 31.10.19 44F2 of 2019-20	-	-	-	30.12.19	Minakshi Devi, Gowal Toli, Hazaribag
35	Construction of Retaining wall and Earth Protection work near Constructed High Level Bridgh in Charhi Ghato road in Km 5.1, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2019-20	-	15.000	dt. 15.10.19 Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 5051(S)	13.4875	dt. 25.10.19 40F2 of 2019-20	-	-	-	24.12.19	Sri Anil Kumar Singh, Ananda Chowk, Hazaribag

894.93

827.51

243.60

**Under Vivekadhin**

1	New construction of work if Kitchen Verandah in IB campus of Zulu Park Lakra Godown under Road Division, Hazaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.4415	03F2 of 2019-20 dt. 15.07.19	2.4415	100%	100%	24.07.19	M/s Mithlesh Kumar, Sarley, Hazaribag
---	---	---	--------	--	--------	---------------------------------------	--------	------	------	----------	--



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair work of Quarter of North Campus of Zulu Park Lakra Godown Hazaribag and Painting of Sub-division Office-II Hazaribag under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	-	30F2 of 2019-20 dt. 28.09.19	-	-	100%	07.10.19	Sri Prabhat Kumar Singh, Suresh Colony, Hazaribag
3	Electrification & water supply work in IB campus Garriage Verandah & Kitchen of Zulu Prk Lakra Godown, Hazaribag Under RCD, Road Division, Hazaribag for the Year 2019-20	-	-	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.3850	27F2 of 2019-20 dt. 19.09.19	2.3700	100%	100%	28.09.19	M/s Mithlesh Kumar, Sarley, Hazaribag
4	Construction of Shged in South side Qtr. At Zulu Park Lakra Godown and Deep Boring in Staff Qtr. Under RCD Road Division, Hazaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.8671	31F2 of 2019-20 dt. 09.10.19	-	-	100%	18.10.19	Sri Shambhu Prajapati, Noora Pugmal, Hazaribag
5	Repair of Drain work in NH 33 (Town Portion) Under RCD, Road Division, Hazaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.7397	32F2 of 2019-20 dt. 14.10.19	-	-	100%	23.10.19	Sri Arun Kumar Mehta, Asiya, Hazaribag
6	Repair of Flank & Bush cutting in Dwari role road from Km 0 to 25.92 Under RCD Road Division, Hazaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.1854	33F2 of 2019-20 dt. 14.10.19	-	-	100%	23.10.19	Sri Minakshi Devi, 440 Gowal Toli, Boddom Bazar, Hazaribag
7	Bush cutting in circuit house to PWD chowk road, Jain Petrol Pump to Hurhuru Durga Mandir road and Flank repair in Jain petrol Pump to Hurhuru Durgamandir Road under RCD, Road Division, Hazaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.5223	34F2 of 2019-20 dt. 23.10.19	-	-	100%	01.11.19	Sri Rajendra Prasad Yadav, Banadag, Hazaribag
8	Repair of Metal Beam Crash barrier in Ichak Barkatha road under RCD, Road Division, Haaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	2.4184	35F2 of 2019-20 dt. 25.10.19	-	-	90%	03.11.19	Sri Rama Shankar Yadav, Sinha Market, Birsa Chowk, Ranchi
9	Repair of F.I. Post Return wall and Bush cutting at 6.15 Km Bridge in Ichak Jhumra Road Under RCD, Road Division, Hazaribag for the Year 2019-20	-	30.000	dt. 07.06.19 Eng.-In.Chief, RCD, Jharkhand Ranchi's Lt. No. 2775(S)A	1.7597	46F2 of 2019-20 dt. 01.11.19	-	-	40%	10.11.19	M/s Kumar Construction, Matwari, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Bokaro</b> <b>Name of EE-Sri Prem Prakash Singh</b>											
1	Ordinary Repair of Kargali Gate (Gandhi Chowk) to Gate No. 4 (Total length 2.45 km) for the year 2019-20	2.45	8.0000	20.06.2019/3009(s) of Eng. In Chief, RCD, Jharkhand, Ranchi	7.9860	20.08.19/09 F2 of 2019-20	0.0000		10%	19.12.19	M/S Sanjay Kumar Gupta, New Road, Block Colony, Phusaro, P.S. - Bermo, Bokaro, Jharkhand
2	Ordinary Repair of B.T.P.S to Bermo Road (Total length 11.20 km) for the year 2019-20	11.20	20.0000	do	17.9975	21.08.19/14 F2 of 2019-20	0.0000		10%	20.12.19	Sri Kuleshwar Mahto, At - Pindrajora, P.O. - Narayanpur, Nawadih, Bokaro
3	Ordinary Repair of Lohpatti to Chandrapura Road (Total length 8.90 km) for the year 2019-20	8.90	25.0000	do	22.2638	22.08.19/20 F2 of 2019-20	0.0000		40%	21.12.19	RAMA SHANKAR YADAV, Add. - Ram Ashish Yadav, Sinha Market, Birsa Chowk, Doranda, Ranchi, Jharkhand
4	Construction of Guard Wall in 9th Km of Chas - Chandankiyari - Raghunathpur Road for the year 2019-20	-	30.0000	do	26.8201	21.08.19/15 F2 of 2019-20	0.0000		5%	20.11.19	Laxmi kant jha, Deputy Para, Katchery Chowk, Ranchi, Jharkhand
5	Extension of Hume Pipe Culvert in 7th Km of ITI More to Ukrid More Road for the year 2019-20	-	10.0000	do	9.9967	22.08.19/22 F2 of 2019-20	0.0000		5%	21.12.19	M/S Arun Kumar Jaishwal, Vill. + P.O. - Chandankiyari, Bokaro, Jharkhand
6	Road Safety work in Kargali Gate (Gandhi Chowk) to Gate No. 4 Road for the year 2019-20	-	10.0000	do	8.9998	22.08.19/19 F2 of 2019-20	0.0000		10%	21.11.19	Sri Arvind Kumar Sarveshwari Nagar, Itki Road, Pendra Road
7	Road Safety (Junction Improvement) work in 8th km of Lohpatti to Chandrapura Road for the year 2019-20	-	15.0000	do	12.7119	22.08.19/21 F2 of 2019-20	0.0000		30%	21.11.19	M/S BDMS Construction, Add.- 137, Dhugda, Bermo, Nandkharuki, Bokaro, Jharkhand-828404
8	Special Repair work of division office building and various buildings situated inside Division office area for the year 2019-20	-	20.0000	do	17.9964	21.08.19/17 F2 of 2019-20	0.0000		50%	20.02.20	Ambuj Kumar Mahatha, Vill.-Khedadih, P.O. - Satapur, P.S. - Pindrajora, Dist. - Bokaro 827013, Jharkhand
9	Repair work of Nawadih Inspection bungalow for the year 2019-20	-	5.0000	do	4.4996	21.08.19/11 F2 of 2019-20	0.0000		70%	20.11.19	M/S Laxmi Enterprises, Vill. Katghara, P.O. & P.S.- Nawadih, Bokaro - 829144, Jharkhand
10	Construction of boundary wall of PWD Godown area near NH-IB for the year 2019-20	-	30.0000	do	26.9541	21.08.19/12 F2 of 2019-20	0.0000		15%	20.12.19	M/S Jai Mata Di Enterprises, Jainamore, Bandhdih, Balidih, Bokaro

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of Residence for Assistant Engineer of Chas Sub - Division for the year 2019-20	-	35.0000	do	31.4967	21.08.19/ 16 F2 of 2019-20	0.0000		15%	20.02.20	Prakash Bir Singh, Vill- Amdiha, P.O. - Satapur, P.S. - Pindrajora, Dist. - Bokaro - 827013, Jharkhand
12	Special Repair work of Chandankiyari Inspection Bungalow (IB) for the year 2019-20	-	15.0000	do	13.3418	21.08.19/ 18 F2 of 2019-20	0.0000		80%	20.11.19	M/S Lucky Construction, Vill + P.S. - Chandankiyari, Dist. - Bokaro - 828134, Jharkhand
13	Repair work of boundary wall of Bermo IB and Care - Taker Quarter for the year 2019-20	-	9.0000	do	8.0273	20.08.19/ 10 F2 of 2019-20	0.0000		80%	19.11.19	Ghanshyam Yadav, Vill. - Gharwatand, Tola - Pipradih, P.O. - Champi, P.S. - Petarwar, Dist. - Bokaro, 829123, Jharkhand
14	Repair work of Five Nos. Group D Staff Quarter situated inside Division office premises for the year 2019-20	-	22.5000	do	20.1759	21.08.19/ 13 F2 of 2019-20	0.0000		50%	20.12.19	M/S Padma enterprises, Manjhidi, Balidih, Bokaro
15	Special Repair work of Boundary wall of Bermo Sub - Division office for the year 2019-20	-	8.0000	do	7.1929	22.08.19/ 23 F2 of 2019-20	0.0000		80%	21.11.19	M/S Sanjay Kumar Gupta, New Road, Block Colony, Phusaro, P.S. - Bermo, Bokaro
16	Construction of Two Storeyed C- Type Quarter for Junior Engineer.	-	56.0000	do	50.3959	30.08.19/ 25 F2 of 2019-20	0.0000		10%	29.08.20	R. K. Brothers, Sector XII/A, Qtr. No. 1482, B.S. CITY, Bokaro
17	Construction of fencing with G.I. Barbed wire around Land for I.B. at Bandhdih Village for the year 2019-20	-	35.0000	do	1.8965	07.09.19/ 28 F2 of 2019-20	0.0000		0%	6.10.19	M/S Jitendera Kumar Dutta, Azad Nagar, Rakhabani, Dumka - 814101
18	Special Repair of Godown and Guard quarter situated in Division office premises under Road Division Bokaro for the year 2019-20.	-	12.0000	25.09.19/ 4756(s) of Eng. In Chief, RCD, Jharkhand, Ranchi	10.7986	30.10.19/ 38 F2 of 19-20	0.0000		2%	29.01.20	M/S RAJU CONSTRUCTION, Add.- Binod Nagar, Chiragora, Dhanbad - 826001
19	Construction of JE Quarter in Inspection Bungalow Premises situated at Petarwar under Road Division Bokaro for the year 2019-20	-	23.0000	do	20.6875	31.10.19/ 41 F2 of 19-20	0.0000		2%	30.04.20	M/S Adarsh Raj Enterprises, Vill+P.O. - Argamo, Bokaro
20	Construction of guard wall in 3rd Km of BTPS- Bermo road under Road Division Bokaro for the year 2019-20	-	35.0000	do	31.4075	24.10.19/ 34 F2 of 19-20	0.0000		5%	23.12.19	Mantu kumar Yadav, Gharwatand, Petarwar, Bokaro
21	Ordinary Repair work of I.T.I. More to Ukrid more Road (Total Length-9.00 KM) for the Year 2019-20	9.00	8.0000	15.10.19/ 5051(s) of Eng. In Chief, RCD, Jharkhand, Ranchi	7.1680	31.10.19/ 42 F2 of 19-20	0.0000		2%	30.01.20	Sri Vishnu Treadurs, Qtr. No. 1-011, Street 9, Sector 2/C, B.S. City- 827002

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Ordinary Repair work of tarbalidih to bandhdih Road in km 0.00 to 6.60 (Total Length-6.60 KM) under Road Division, Bokaro.	6.60	6.0000	do	5.3924	24.10.19/ 35 F2 of 19-20	0.0000		5%	23.01.20	M/S Noor Construction, Md. Tahir Ansari, 74, Dumro, Siwandih, Bokaro
23	Ordinary Repair work of Bishnugarh to Narki Road under road division Bokaro.(Total Length 22.95 KM.) for the year 2019-20.	22.95	20.0000	do	17.9868	24.10.19/ 32 F2 of 19-20	0.0000		5%	23.01.20	M/S Pritam Construction, Vill. - Gharwatand, P.O. - Champi, P.S. - Peterwar, Bokaro
24	Ordinary Repair work of Narki -Gomia Road under road division Bokaro.(Total Length 7.40 KM) for the year 2019-20.	7.40	5.0000	do	4.4929	30.10.19/ 39 F2 of 19-20	0.0000		2%	29.01.20	M/s Md. Riyaz, Chutte, Shastri Nagar, Panchayat, Bokaro
25	Ordinary Repair Work of Nawadih - Vendra - Gomoh Road (Total Length 11.50 km) for the Year 2019-20	11.50	12.0000	do	10.7966	31.10.19/ 43 F2 of 19-20	0.0000		2%	30.01.20	M/S Kailash Const., Qtr. No. 1176, St. 37, Sector 9/D, B.S. CITY, Bokaro
26	Ordinary Repair work of Rahawan - Jhumra Road under road division Bokaro.(Total Length 10.65KM) for the year 2019-20.	10.65	10.0000	do	8.9957	24.10.19/ 33 F2 of 19-20	0.0000		5%	23.01.20	M/S Santosh Kr. Haldhar, Vil.+P.O. - Saram, P.S. - Gomia, Bokaro
27	Ordinary Repair work of T more to Harina Chowk in Km 0 to 3.60 for the year 2019-20	3.60	5.0000	do	4.9734	01.11.19/ 46 F2 of 19-20	0.0000		2%	31.01.20	Maa Bhawani Construction, 74, Co-operative Colony, B.S. City, Bokaro
28	Ordinary Repair work of Mamarkudar Barmasia - West Bengal Boarder Road (Total Length-17.200 KM) under Road Division, Bokaro for the year 2019-20.	17.20	15.0000	do	13.4923	31.10.19/ 44 F2 of 19-20	0.0000		2%	29.01.20	M/S Narayan Saw, P.O. + P.S. - Chandankiyari, Bokaro
29	Ordinary Repair work of Bokaro sector-11 to Telamacho Bridge Road(Total Length 3.65 KM) for the Year 2019-20.	3.65	5.0000	do	4.4848	31.10.19/ 45 F2 of 19-20	0.0000		2%	29.01.20	K.K. Construction, Vill - Barajor, P.O.- Chandankiyari, P.S. - Chandankiyari, Dist. - Bokaro
30	Ordinary Repair work of Chandrapura Bhandaridih Phusaro Railway crossing no 4 kathara Gomia Road in km 0 to 36.296 for the year 2019-20	36.30	40.0000	do	35.8530	30.10.19/ 40 F2 of 19-20	0.0000		2%	29.01.20	M/S Santosh Kr. Singh, Vill.- Amdiha, P.O. - Satapur, P.S. - Satapur, P.S. - Pindrajora, Bokaro
<b>Total</b>							<b>0.0000</b>				

**Vivekadhin**

1	Construction of fencing with G.I. barbed wire in front of Division Office and maintenance of JE quarter situated in Division campus for the year 2019-20 (Vivekadhin)	-	<b>25.000</b>	13.06.19/ 146(S)A of Sec., RCD, Jharkhand, Ranchi	2.1456	28..06.20 19/ 01 F2 of 2019- 20	2.1456	100.00	100%	12.07.19	M/S Padma Enterprises, Vill. - Bandhdih, P.S. - Jaridih, Bokaro
---	---	---	---------------	---	--------	--	--------	--------	------	----------	---

Month : October, 2019

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 2 m High retaining wall near narrow bridge km 12 in DNB Road for the year 2019-20 (Vivekadhin)	-	do	do	2.2099	05.07.19/02 F2 of 2019-20	2.2053	99.80	100%	19.07.19	M/S Sanjay Kumar Gupta, Naya Road, Block Colony, Phusaro, Bermo, Bokaro
3	Construction of Ramp of Chandrapura - Phusaro Railway Crossing Gomia Road 0 to 36.214 Km for the year 2019-20 (Vivekadhin)	-	do	do	4.8558	20.08.19/08 F2 of 2019-20	0.0000	0.00		19.10.19	M/S Premchand Saw, Vill + P.S. - Lalpania, Bokaro
4	Clearing of Drain in 3rd km of Tand Balidih to Bhandaridih (NH-23) Road for the year 2019-20 (Vivekadhin)	-	do	do	1.9760	30.07.19/06 F2 of 2019-20	0.0000	0.00	100%	13.08.19	Padma Enterprises, Manjhidi. P.O. - Bandhdih, Jainamore, Bokaro
5	Restoration work in km 0.00 to 36.0 km of Chandrapura - Gomia Road for the year 2019-20 (Vivekadhin)	-	do	do	2.4720	16.08.19/07 F2 of 2019-20	2.4720	100.00	100%	15.09.19	Sri vishnu Traders, Qr. No. 1-011, Street 9, Sector 2/C, B.S. City, Bokaro
6	Repair of Cantilever Sign Board at 1st km of Petarwar - Gomia Road for the year 2019-20 (Vivekadhin)	-	do	do	2.4669	04.09.19/26 F2 of 2019-20	2.4669	100.00	100%	18.09.19	Sri Virendra Rajak, 328, C. Hanuman Nagar, Barkagawn Road, Hazaribagh
7	Planting of Trees in Nawadhi I.B. Campus for the year 2019-20 (Vivekadhin)	-	do	do	1.0223	07.09.19/27 F2 of 2019-20	0.0000	0.00	100%	21.09.19	M/S Sanjay Kumar Gupta, Naya Road, Block Colony, Phusaro, Bermo, Bokaro
8	Restoration of Road Flank in ITI More to Ukrid More Road for the year 2019-20	-	do	do	1.0918	16.09.19/29 F2 of 2019-20	0.0000	0.00	100%	01.10.19	Ambuj Kr. Mahatha, Khedadih, Satapur, Pindrajora, Bokaro

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Umesh Kumar

1	Road furniture in Chauparan-Chatra road, Chatra Bus Stand road and three half guntry (in Km. 5th & 31st of Chauparan- Chatra road, In 1st Km. of Jori - Prtappur road.)	—	20.00		17.86206	1 F2 of 2015-16 dt. 31.07.15	14.6965	82%	—	30.11.15	Sri Arvind Kumar Srikrisnapur By pass road No. 13 Jhumritilaya, Kodarma
2	Construction of boundary wall, colouring-painting and other work in Chauparan Inspection Bunglow for the year 2018-19	—	10.00		8.92422	03F2 of 2018-19 dt. 06.11.2018	8.2531	100%	—	05.01.2019	Sanjeev Kumar Tiwari Asnabad, PO- Kama, PS- Jhumri Tilaya
3	Painting coloring and miscellaneous work of Ikkhori Mahotsav 2019.	—	8.27	Eng. In chief Lt. No. 719(S) dt. 31.01.2019	7.39443	07F2 of 2018-19 dt. 16.02.2019	7.37670	100%	—	22.02.2019	Prabhat Kumar Singh Suresh Colony, Hazaribagh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Repair work and other works Near Baksa Canal in Jihu- Itkhori road.	—	12.00	Eng. In chief Lt. No. 720(S) dt. 31.01.2019	11.8836	06 F2 of 2018-19 dt. 16.02.2019	11.8821	100%	—	15.03.2019	Upender Kumar Near New Petrol Pump, Kishunpur, Chatra
5	Repair work and other work of residence building of Executive Engineer, RCD, Chatra.	—	2.00	Eng. In chief Lt. No. 5996(S) dt. 23.10.2018	1.99613	08 F2 of 2018-19 dt. 23.02.2019	0	0.00%	—	15.03.2019	Sunil Kumar Singh Vill: Bonga, Itkhori, Chatra
6	Special Repair work in Tandwa- Rai- Khelari road from Km. 0.00 to 2.660	—	198.00	Eng. In chief Lt. No. 3009(S) dt. 20.06.2019	178.17371	01F2/19-20 dt. 12.09.2019	—	—	—	—	Sri Arvind Kumar Srikrishnapur By pass road No. 13 Jhumritilaya, Kodarma
7	Rehabilitation and restoration of damaged portion of H.L R.C.C Bridge over Damoder River in 19th km of Tandwa-Rai-Khelari Road near Ashoka Project C.C.L , Piparwar workshop under RCD Road Division, Chatra for the year	—	89.3447		80.41020	03F2 of 2019-20 dt. 16.10.2019	—	—	—	15.02.2020	Sri Sanjukta Tiwari Medininagar, Dist: Palamu.
8	Construction of Temporary diversion in 10 th Km. (at Bajhi Baher Nala) of Jori - Pratappur Road under R.C.D., Road Division, Chatra.	—	30.228	Eng. In chief Lt. No. 4765(S) dt. 15.09.2019	27.20525	06 F2 / 2019-20 dt. 25.10.2019	—	—	—	24.12.2019	Ms/ Upender Kumar Near New Petrol Pump, Kishunpur PO+ Dist: Chattra, (Jharkhand)
9	Construction of Video Conference Hall Building over ground floor of EE, RCD, Road Division, Chatra	—	8.62		7.75911	05 F2 /2019-20 dt. 25.10.2019	—	—	—	24.02.2019	Sanjeet Kumar Singh Vill: Lutidih, Bagra Dist: Chatra
10	Construction of vehicle Parking shed laying of paver block and cattle grid in Office campus of EE, RCD, Chatra.	—	18.0		16.19956	07 F2 /2019-20 dt. 25.10.2019	—	—	—	24.01.2020	Arvind Kumar Station Road, Latehar PO+PS: Latehar
11	Crash barrier and road safety work in Jihu-Itkhori Road.	—	15.0	-Do-	13.45500	04 F2 /2019-20 dt. 25.10.2019	—	—	—	22.11.2020	Randhir Kumar Singh Churh Road, Nawatoli, Ward No. - 21, Daltonganj

Month : October, 2019

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Road Safety and repair work in Tandwa-Bazar – Missing Link Road.	—	15.00		15.00	10 F2 /2019-20 dt. 25.10.2019	—	—	—	24.12.2019	Gopal Kumar Rana Vill : Sabano, PO+ PS : Simaria Dist : Chatra, (Jharkhand)
13	Repair of road work in Tandwa (Urshu) to Keredari Hazaribagh missing Link Road (Length 700m).	—	70.00		62.99616	09 F2 /2019-20 dt. 25.10.2019	—	—	—	24.01.2020	Jai Maa Ambe Infra Pvt. Ltd. By Pass Road Nagwan, PO+ Dist: Chattra, (Jharkhand)
14	Construction of Missing Link road (Length – 200m) from bhadrakali Temple to Bhadrakali HL Bridge in Itkhori – Bhadrakali Temple Road.	—	55.00		49.37061	11 F2 /2019-20 dt. 25.10.2019	—	—	—	24.01.2020	M/s S.K. Construction Noora Japipurari Road, Hazaribagh (Jharkhand)
15	Ordinary repair and Road safety work of Jihu-Itkhori Road, Under Road division Chatra for the year 2019-2020	—	25.00	Eng. In Chief Lt. No. 5051 (S) dt. 15.10.2019	22.49389	12 F2 /2019-20 dt. 31.10.2019	—	—	—	30.12.2019	Praveen Kumar Deputy Para, Ranchi- 834001

**Sub Total****459.61****17.86****34.83****Vivekadhin**

1	Repair and road safety work from Vikash Bhawan to Nagwan Bypass road (Link Road) (Under Vivekadhin Head).	700m	20.00	Eng. In Chief Lt. No. 2775(S) dt. 07.06.2019	7.99545	08 F2/ 2019-20 dt. 25.10.2019	—	—	—	—	Anand Kumar Singh S/O Gokhulesh Prasad Singh Mahuwari, PS- Mayurhand, Dist: Chatra
---	---	------	-------	--	---------	-------------------------------	---	---	---	---	--

Circle : Hazaribagh

Div : Dhanbad

Name of EE-Sri Amrendra Kumar Saha

1	Ordinary Repair Work Of in km 0.00 to 3 & 12.60 to 14 of Katras-Panchgarhi-Karkend Road Under Non Plan Head For The Year 2018-19.	—	35.000	5796(S) Dt. 23.10.2018	31.492	31 F2/18-19 dt. 16.01.2019	21.8547	69%	100%	15.02.2019	Sri Birendra Kr. Singh
---	---	---	--------	------------------------	--------	----------------------------	---------	-----	------	------------	------------------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction Of (2mX2m) RCC Culvert in Km 1 of Katras-Panchgarhi-Karkend Road Under Non Plan Head For The Year 2018-19.	-	14.000	5796(S) Dt. 23.10.2018	12.599	34 F2/18-19 dt. 25.01.2019	11.4950	91%	100%	24.02.2019	M/s Indra Interprises
3	Suppy of Metarial in Dhanbad IB Under Non Plan Head For The Year 2018-19.	-	10.000	3007(S) Dt. 23.05.2018	3.850	01 H2/18-19 dt. 18.02.2019	3.8504	100%	100%	19.03.2019	Sri Basant Kumar Yadav
4	Construction of Boundary Wall of I.B at Baliapur of Dhanbad under non plan head for the year 2019-20	-	30.000	3009(S) Dt. 20.06.2019	26.985	04 F2/19-20 dt. 30.07.2019	-	-	100%	30.09.2019	Sri Amit Kumar Gupta
5	Renovation of sectional officer residence (Junior Engineer) and Boundary wall at Govindpur under Non plan for the year 2019-20.	-	75.000	3009(S) Dt. 20.06.2019	67.267	05 F2/19-20 dt. 30.07.2019	-	-	10%	30.01.2020	M/S Vijay Kumar
6	Repair work of 4th grade staff Quarter 1&2 at Court more Dhanbad under non plan head for the year 2019-20.	-	12.000	3009(S) Dt. 20.06.2019	11.930	02 F2/19-20 dt. 30.07.2019	-	-	100%	17.10.2019	Sri Bimla Prasad Ojha
7	Ordinary repair in Sharamik Chowk to J.P. Chowk (Bank More) (Old NH-32) Gaya Bridge under non plan head in year 2019-20	-	14.950	3647(S) Dt. 23.07.2019	14.950	03 F2/19-20 dt. 30.07.2019	-	-	100%	13.08.2019	Sri Basant Kumar Yadav
8	Special repair work in Km.0.00 to 0.250 Km. of Jharlia - Baliapur road under non plan head for the year 2019-20	-	35.000	3009(S) Dt. 20.06.2019	31.499	20 F2/19-20 dt. 26.08.2019	-	-	100%	25.09.2019	Sri Umesh Prasad
9	Ordinary repair work of Rajganj - Katras - Jamadiha road from 0.00 to 0.61 Km. and 14.50 Km. to 19.69 under non plan head for the year 2019-20	-	30.000	3009(S) Dt. 20.06.2019	29.974	24 F2/19-20 dt. 03.09.2019	-	-	100%	02.11.2019	Sri Rajesh Kumar
10	Ordinary repair Work in Km. 3.00 to 12.60 of Katras - Panchgarhi - Karkend road under non plan head for the year 2019-20	-	40.000	3009(S) Dt. 20.06.2019	39.942	23 F2/19-20 dt. 29.08.2019	-	-	100%	28.10.2019	M/S Anurag Rai
11	Ordinary Repair in 0.00 to 7.00 km of Mugma-Chirkunda road under non plan head for the year 2019-20	-	30.000	3009(S) Dt. 20.06.2019	29.995	13 F2/19-20 dt. 13.08.2019	-	-	100%	12.10.2019	M/S Shiv Shakti Construction



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Ordinary repair 0.00 to 9.41Km of Dumra - Jhagrahi - Katras road under non plan head in year 2019-20	-	45.000	3009(S) Dt. 20.06.2019	44.945	22 F2/19-20 dt. 29.08.2019	-	-	100%	28.10.2019	M/S Prakesh Singh Choudhary
13	Ordinary repair in Km.0.00 to 6.00 Km of Jharia - Kenduadih road under non plan head in the year 2019-20.	-	30.000	3009(S) Dt. 20.06.2019	26.721	21 F2/19-20 dt. 28.08.2019	-	-	100%	27.10.2019	Sri Sushil Kumar Singh
14	Ordinary repair Work in Km.0.00 to 14.00 Km of putki- Bhaga-Bhouara-Sudhamdih road under non plan head for the year 2019-20	-	40.000	3009(S) Dt. 20.06.2019	35.999	17 F2/19-20 dt. 19.08.2019	-	-	70%	18.11.2019	M/S Indre Enterprises
15	Construction of drain(400m) and Cross drain (25m) of Dhaya Ranibandh to Thakurkulhi road under non plan head for the year 2019-20	-	38.000	3009(S) Dt. 20.06.2019	36.841	18 F2/19-20 dt. 19.08.2019	-	-	70%	18.11.2019	Sri Sunil Kumar Rai
16	Ordinary repair work in Km.0.00 to 1.50 Km. of Dhanbad Link road under non plan head for the year 2019-20	-	10.000	3009(S) Dt. 20.06.2019	9.999	16 F2/19-20 dt. 16.08.2019	-	-	100%	15.09.2019	Sri Sanjay Kumar Singh
17	Construction of retaining wall of height 3.00m (L-100m) in 6th km and Culvert (2.0m X 2.0m) in 5th km, Crush Barrier (120m) of Chirkunda - Panchet road in year 2019-20	-	50.000	3009(S) Dt. 20.06.2019	44.994	07 F2/19-20 dt. 05.08.2019	43.1099	96%	100%	04.12.2019	A.K.Enterprises
18	Repair Work of quarters 3rd Grade staffs and Boundary Wall at Hirapur infront of main Post office under non plan head for the year 2019-20.	-	45.000	3009(S) Dt. 20.06.2019	40.495	15 F2/19-20 dt. 14.08.2019	9.5643	24%	100%	13.10.2019	M/S Raju Construction
19	Repair Work of 03Nos Quarter of 3rd grade staffs and installation work of 01No. DeepTubewell at Park Market Hirapur under non plan head for the year 2019-20.	-	20.000	3009(S) Dt. 20.06.2019	26.830	10 F2/19-20 dt. 07.08.2019	11.7785	44%	100%	06.11.2019	Sri Birendra Kumar Singh
20	Special Repair Work of 04 Nos Quarter of 4th grade staffs at Officer Colony Dhanbad under non plan head for the year 2019-20.	-	30.000	3009(S) Dt. 20.06.2019	26.973	08 F2/19-20 dt. 05.08.2019	-	-	25%	04.12.2019	Sri Anil Kumar Suman
21	Special repair of Executive Engineer Residence Road Division at Officer Colony Dhanbad under non plan head for the year 2019-20	-	10.000	3009(S) Dt. 20.06.2019	9.999	11 F2/19-20 dt. 09.08.2019	9.9975	100%	100%	08.10.2019	M/S Jyoti Construction

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Construction of 200m Boundary wall of third grade staff residence (4No.) at Hirapur Park Market under non plan head for the year 2019-20	-	30.000	3009(S) Dt. 20.06.2019	19.946	09 F2/19-20 dt. 05.08.2019	8.1114	41%	100%	04.10.2019	Sri Anil Kumar Suman
23	Ordinary repair in Wasseypur Bridge of Bhuli More to Ara more road under non plan head in year 2019-20	-	5.230	3647(S) Dt. 23.07.2019	5.223	12 F2/19-20 dt. 13.08.2019	5.1881	99%	100%	27.08.2019	Sri Pradyot Kumar
24	Surface renewal work of Baliapur-Sindri Agriculture Road in km 1.50km to 2.50km under non Plan head for the year 2019-20	-	35.000	3009(S) Dt. 26.06.2019	34.961	21 F2/19-20 dt. 13.09.2019	-	-	100%	12.10.2019	Sri Sunil Kumar Rai
25	Pot Patch repair work Bartand to Housingh colony road, Bekarbandh to vinod Bihari chowk via Babudih road, Bhuli more to Aara more road via wasseypur flyover Bridge and Birsa munda chouk to sant Nirankari chowk road under non Plan head for the year 2019-20	-	30.000	5051(S) Dt. 15.10.2019	29.951	33 F2/19-20 dt. 30.10.2019	-	-	-	28.11.2019	M/S Raju Construction
26	Pot Patch repair work in Dumra - Bermo via Bhimkanali road, Dumra - Keshargarh road, Nawagarh - Topchachi road & Sijua RajganJ road under non plan head for the year 2019-20.	-	30.000	5051(S) Dt. 15.10.2019	29.914	32 F2/19-20 dt. 30.10.2019	-	-	-	28.11.2019	A.K.Enterprises
27	Pot Patch repair work in Baliapur-Patlabari Road , Dhanbad-Pathardih-Sindri road and Jharia-Baliapur road under non plan head for the year 2019-20.	-	30.000	5051(S) Dt. 15.10.2019	29.952	34 F2/19-20 dt. 30.10.2019	-	-	-	28.11.2019	Sri Upendra Kumar yadav
28	Pot Patch repair work in Nirsa - Jamtara road & Govindpur - Jamtara - Sahebganj road under non plan head for the year 2019-20.	-	30.000	5051(S) Dt. 15.10.2019	29.948	35 F2/19-20 dt. 30.10.2019	-	-	-	28.11.2019	Sri Birendra yadav
			834.180		784.174		124.950				

**Vivekadhin**

1	Emergent repair of Sharamik Chowk to J.P.Chowk road under Vivekadhin fund for the year 2019-20		30.000	2775(S) Dt.07.06.2019	2.425	01 F2/19-20 dt. 30.07.19	-	-	100%	17.07.2019	Sri Pradyot Kumar
2	Installation Of Blinkers In Shramik Chowk Barwadda Road Under (Vivekadhin) Non Plan Head For The Year 2019-20		30.000	2775(S) Dt.07.06.2019	2.227	06 F2/19-20 dt. 03.08.19	-	-	100%	17.08.2019	S.D Enterprises

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Installation Of Speed Limit Signboards & Zebra Crossing In Shramik Chowk Barwadda Road Under (Vivekadhin) Non Plan Head For The Year 2019-20.		30.000	2775(S) Dt.07.06.2019	2.484	14 F2/19-20 dt. 14.08.19	-	-	100%	28.08.2019	S.D Enterprises
4	Construction of 48.30 meter RCC Railing over (Jhilia river) in Chirkunda-Panchet road under vivekadhin non plan head for the year 2019-20.		30.000	2775(S) Dt.07.06.2019	1.937	19 F2/19-20 dt. 22.08.19	1.937	100%	100%	21.09.2019	Sri Pradyot Kumar
5	Potholes repair of Dumra- Bermo- Bhimkanali road and Dumra- Keshargarh road under Vivekadhin madh for the year 2019-20		30.000	2775(S) Dt.07.06.2019	2.425	01 F2/19-20 dt. 30.07.19	-	-	100%	17.07.2019	Sri Pradyot Kumar
6	Potholes repair of Bus Stand to Sarweswary road and Painting of City center chowk road under (Vivekadhin) Non Plan head for the year 2019-20		30.000	2775(S) Dt.07.06.2019	1.748	29 F2/19-20 dt. 17.10.2019	-	-	100%	31.10.2019	M/s Jyoti Construction
7	Potholes repair of Birsa Munda chowk to Sant Nirankari Chowk road under (Vivekadhin) Non Plan head for the year 2019-20		30.000	2775(S) Dt.07.06.2019	2.497	30 F2/19-20 dt. 17.10.2019	-	-	100%	31.10.2019	Sri Sanjay Kumar Singh
8	Potholes repair of Baliapur - Patlabari road under Vivekadhin madh for the year 2019-20		30.000	2775(S) Dt.07.06.2019	2.476	31 F2/19-20 dt. 21.10.2019	-	-	100%	04.11.2019	Sri Sirazul Ansari
9	Potholes repair of Jharia - Baliapur road in Km 2.00 under vivekadhin head for the year 2019-20.		30.000	2775(S) Dt.07.06.2019	2.491	36 F2/19-20 dt. 30.10.2019	-	-	100%	05.11.2019	M/s A.K Enterprises
10	Potholes repair of Jharia - Baliapur road in Km 1.00 under vivekadhin head for the year 2019-20.		30.000	2775(S) Dt.07.06.2019	2.496	37 F2/19-20 dt. 30.10.2019	-	-	100%	05.11.2019	M/s A.K Enterprises

**Circle : Hazaribagh**  
**Div : Giridih**  
**Name of EE-Sri Jai Kant Ram**

1	Ordinary Repair of S.P. Kothi to Ambedkar Chowk Via New Circute House Bus Stand Road. (Length - 0.90 Km.) for the year 2019-20		30.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	26.99288	05F2 of 19-20 dt. 11.09.19	0.00				Sri Bharat Bhushan, Babhantoli, Giridih.
---	--	--	-------	--	----------	----------------------------	------	--	--	--	--

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair of Dabarsaini to Jorasakh Road (Width - 5-50 M) in Km. 0 to 19.56 (Length - 19.56 Km.) for the year 2019-20		22.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	19.79607	13F2 of 19-20 dt. 12.09.19	0.00				Suresh Kumar Sagar, Kumhargariya, Bajto Giridih.
3	ORDINARY REPAIR OF GIRIDIH-JAMUA ROAD IN KM. 4, 5, 6, 7, 11, 12, 22, 29, 31, 32, 33, 34, 35 (TOTAL LENGTH – 13 KM.) FOR THE YEAR 2019-20		35.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	34.99827	15F2 of 19-20 dt. 12.09.19	0.00				Sri Tinku Kumar, Birni, Giridih.
4	SPECIAL REPAIR OF PACHAMBHA-JAMUA ROAD IN KM. 0 TO 1.20 FOR THE YEAR 2019-20		55.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	49.47264	17F2 of 19-20 dt. 13.09.19	0.00				Sri Shakti Rai, Doranda, Giridih.
5	Ordinary Repair of Ghorthamba-Intasani Road Via Kubri, Gorhand, Nawagarh, Beko Road In Km. 0 to 38.95 for the year 2019-20		30.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	26.98458	10F2 of 19-20 dt. 12.09.19	0.00				Sri Rishabh Jain, Barmasiya, Giridih.
6	Ordinary Repair of Dugdha Toli-Gondli Tand Road (Length - 7 Km.) for the year 2019-20		12.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	10.79727	08F2 of 19-20 dt. 11.09.19	0.00				Sri Vikash Kumar Gupta, Barganda, Giridih.
7	Ordinary Repair of Mahtotand to Chatro Road in Km. 1(P) and 10(P) for the year 2019-20		26.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	23.39875	12F2 of 19-20 dt. 12.09.19	0.00				M/S Baba Jharkhanddham Construction, Shastri Nagar, Giridih.
8	Road Furniture Work in Giridih-Madhupur-Road to Khandoli Dam Road for the year 2019-20		12.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	10.77647	06F2 of 19-20 dt. 11.09.19	0.00				Sri Praveen Kumar Jha, Deputi Para, Ranchi.
9	Ordinary Repair & Road Safety Work of K.B. Road to Nurango Road for the year 2019-20		15.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	13.48819	16F2 of 19-20 dt. 13.09.19	0.00				M/S Sheo Construction, Dumri, Giridih.
10	Ordinary Repair & Road Safety Work of Atka-Sariya Road for the year 2019-20		20.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	17.99177	15F2 of 19-20 dt. 12.09.19	0.00				Sri Raju Kumar, Tilaiya, Giridih.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary Repair & Road Safety Work of Sariya-Kathwara-Koyridih Road for the year 2019-20		30.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	26.93032	03F2 of 19-20 dt. 11.09.19	0.00				Sri Sunil Dineshwar Mandal, Bashokando, Giridih.
12	Ordinary Repair & Road Safety Work of Tishri-Kodaibank-Chandouri Road for the year 2019-20		20.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	17.99968	11F2 of 19-20 dt. 12.09.19	0.00				M/S Urmila Raj Enterprises, Tishri, Giridih.
13	Construction of Guard Wall (Length 100 M) & Other Work at Giridih-Madhupur- Road to Khandoli Dam Road for the year 2019-20		22.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	19.79537	07F2 of 19-20 dt. 11.09.19	0.00				Sri Sanjay Kumar Rai, Wed College, Deoghar
14	Spacial Repair of Executive Engineer Residense for the year 2019-20		12.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	10.79762	04F2 of 19-20 dt. 11.09.19	0.00				Sri Vidyapati Singh, Meena Bazar, Deoghar.
15	Ordinary Repair of Giridih I.B., RCD, Road Division, Giridih for the year 2019-20		12.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	10.75824	09F2 of 19-20 dt. 12.09.19	0.00				Sri Jainandan Kumar, Markachho, Koderma.
16	Full Gantry Work of Ghorthamba-Intasani Road for the year 2019-20		16.00	E.I.C., RCD, Jharkhand, Ranchi Letter No. 3009(S) Dt. 20.06.2019	14.39483	02F2 of 19-20 dt. 11.09.19	0.00		100		Sri Lakshmikant Jha, Deputi Para, Ranchi.
17	Ordinary Repair of Giridih-jamua Road at KM 2, 3, 8, 9, 10, 13, 14 and 15 under Road Division Giridih for the year 2019-20		45.00000	E.I.C., RCD, Jharkhand, Ranchi Letter No. 5051(S) Dt. 15.10.2019	40.49230	21F2 of 19-20 dt. 30.10.19	0.00			29.11.19	Sri Bipin Bihari Singh, Deoghar.
18	Ordinary Repair and Paver Block Work of Subhash Chowk to Madhuban Vegis Road, Road Division Giridih under Non Plan for year 2019-20		33.62700	E.I.C., RCD, Jharkhand, Ranchi Letter No. 5051(S) Dt. 15.10.2019	30.23609	23F2 of 19-20 dt. 30.10.19	0.00			29.11.19	Sri Vinod Kumar Yadav, Gawan, Giridih.
19	Construction Guard Wall and Footpath of Madhuban More (Dumri-Giridih Road) to Madhuban Road in km 2 for the year 2019-20		10.00000	E.I.C., RCD, Jharkhand, Ranchi Letter No. 5051(S) Dt. 15.10.2019	8.99276	22F2 of 19-20 dt. 30.10.19	0.00			29.11.19	Sri Dilip Kumar Ray, Deoghar.

Month : October, 2019

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

457.627

415.094

0.000

**Spill Over**

1	Repair of Staff Qtr. PWD Staff for the year 2018-19		55.00	E.I.C, RCD, Jharkhand, Ranchi Letter No. 5444(S) Dt. 26.09.2018	49.485	31F2 of 18-19 dt. 28.12.18	47.125	95.23%	100%	27.04.19	Choudhary Rajnish, Sahibganj
2	Ordinary Repair of Kodembari-Mandro-Bhojpuro-Ranidih-Ashko Road in Km. 0 to 18.850 for the year 2018-19	18.85	150.00	E.I.C, RCD, Jharkhand, Ranchi Letter No. 124(S) Dt. 08.01.2019	134.985	37F2 of 18-19 dt. 26.02.19	131.267	97.25%	100%	15.03.19	Data Baba Construction, Jalshar, Deoghar

18.850

205.000

184.469

178.392

**Vivekadhin**

1	Installation of Solar Traffic Blinker in Various roads under Road Division Giridih for the year 2019-20		5.02245	24.08.2019	4.52021		0.0000				Sri Amit Kumar Gupta, Purnadih, Tundi, Dhanbad.
2	Ordinary Repair of Bengabad-Chatro Road in Km. 1, 2, 5, 6, 7, 8, 9, 12, 14, 15, 16, 17, 18 for the year 2019-20		1.74875	06.09.2019	1.66131		1.6613		100%		Sri Kamlesh Lohani, Karballa Road, Giridih.
3	Construction of Drain near Gud luck saloon Isri Bazar in Dumri More (Old NH-2 part) Ishri Bazar-Rangamati Road and Road Sefety under Road Division, Giridih for the year 2019-20		2.48495	24.09.2019	2.36071		0.0000				Sri Anand Kumar Ray, Harsinghraydih, Giridih.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Koderma</b> <b>Name of EE-Sri Devesh Bahadur Anand</b>											
<b>NON PLAN (FY-2019-20)</b>											
1	Construction of 17.0m Wide Over Head Gantry in Pataldih-Deori-Gawan-Satgawan Road(MDR-084) at Dharshan Nala Under Road Division Koderma For the Year 2019-20		16.00	3009(S), Dt-20.06.2019	14.99729	03F2/19-20, Dt-10.08.19	14.99729	100%	100%	09.09.19	Praveen Kumar, Deputy Para,Kutchery Chowk,Ranchi.
2	Ordinary repair of Bariyardih Markacho Road under Road Division, Koderma for the year 2019-20		25.00	3009(S), Dt-20.06.2019	22.48720	11F2/19-20, Dt-04.09.19	22.48720	100%	100%	03.12.19	Raju Kumar, Near Bhalotia Dharamsala, Ward No-14, Jhumri Telaiya,Koderma.
3	Ordinary Repair work in DVC Chowk to Koriyadih Road under Road Division, Koderma for the year 2019-20		8.00	3009(S), Dt-20.06.2019	7.19619	13F2/19-20, Dt-04.09.19	-	-	100%	03.11.19	Manoj Parsad Yadav, Vill. -Nawada Basti, P.O.-Jhumri Telaiya, Dist. - Koderma
4	Ordinary Repair work in Veer Kunwar Singh Chowk to Maduatand under Road Division, Koderma for the year 2019-20		10.00	3009(S), Dt-20.06.2019	7.19847	12F2/19-20, Dt-04.09.19	-	-	100%	03.11.19	M/S Ranjeet Kumar, Vill.+ P.O. -Jhumari Telaiya, Dist. - Koderma
5	Construction of Drain in KM 2 of Veer kunwar singh Chowk to Maduatand Road under Road Division koderma for the year 2019-20		30.00	3009(S), Dt-20.06.2019	8.98634	14F2/19-20, Dt-05.09.19	-	-	-	04.11.19	Sri Sanjeev Kumar Tiwary, Vill. - Asnabad, P.O. - Karma Jhumri Telaiya, Koderma
6	Construction of PCC Road and Raising / Construction of Boundary wall of Divisional office/ I.B. campus under Road Division Koderma for the Year 2019-20		15.00	3009(S), Dt-20.06.2019	13.49652	16F2/19-20, Dt-05.09.19	-	-	100%	04.11.19	M/S Sadashiv Construction, Mahatma Gandhi Nagar, Jhumri Telaiya,Koderma
7	Repairing of Staff Quarter under Road Division Koderma for the Year 2019-20		15.00	3009(S), Dt-20.06.2019	13.48878	23F2/19-20, Dt-06.09.19	-	-	80%	05..11.19	Janardan Kumar, At-Gadi,PO-Padariya,PS-Markacho, Dist-Koderma.
8	Construction of Drain in Km 1 and 5 of Urwa-Kanti Road Under Road Division,Koderma for the Year 2019-20.		30.00	3009(S), Dt-20.06.2019	26.94531	20F2/19-20, Dt-06.09.19	-	-	40%	05.12.19	Gautam Kumar Barnwal, Vill.+ P.O. -Asna,Inderwa Ward No-03,Jhumari Telaiya,Koderma.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Renovation of Quarter of Executive Engineer, Assistant Engineer and Junior Engineer Under Road Division, Koderma for the Year 2019-20		20.00	3009(S), Dt-20.06.2019	17.99690	18F2/19-20, Dt-06.09.19	-	-	40%	05.01.20	Keshaw Construction, Umesh Prasad Yadav, Vill-Bhadodih, Top No-2, Ward No-18, Jhumri Telaiya, Dist-Koderma
10	Renovation of Division and Sub Division Offices under Road Division, Koderma for the Year 2019-20		15.00	3009(S), Dt-20.06.2019	13.49533	19F2/19-20, Dt-06.09.19	-	-	60%	05.12.19	Deepak Kumar Pandey, Bisunpur Road, Ward No-1, Jhumri Telaiya, Koderma.
11	Drinking water, sanitation and Vehicle Shed in Office Campus under Road Division, Koderma for the Year 2019-20		10.00	3009(S), Dt-20.06.2019	8.99762	21F2/19-20, Dt-06.09.19	-	-	100%	21.10.19	Sri Siddhi Nath Singh, Vill-Semra, P.O-Murmakala Palamu, Jharkhand
12	Renovation of Section office Cum Residence of Road Section Domchanch under Road Division Koderma for the Year 2019-20.		5.00	3009(S), Dt-20.06.2019	4.49870	22F2/19-20, Dt-06.09.19	-	-	70%	05.11.19	Sri Anil Kumar Singh, Add-Addi-Bungalow, Bazar-Simitee, PO-Jhumri Telaiya, Dist-Koderma
13	Ordinary Repair Work of Telaiya Post Office to Balyogeswar Aashram Road from Km 0.00 to 2.50 for the Year 2019-20		8.00	3009(S), Dt-20.06.2019	7.19451	17F2/19-20, Dt-06.09.19	-	-	90%	05.12.19	Shashi Bhushan Parsad, Koriyadih Road, Nawada Basti, Jhumri Telaiya
14	Installation of Signages on Urwan Kanti Road to Sainik School and Mahato Ahara to Chouparan under Road Division, Koderma for the Year 2019-20				-	-	-	-	-		Bala Prasad Dubey, 58 B Block Teachers Colony, Bhalubasa, Jamshedpur, Agrico, East Singhbhum, Jharkhand
15	Installation of Signages on Rajauli Chandwara Barhi Road and Subhash Chowk to Koderma Parisadan under Road Division, Koderma for the Year 2019-20				-	-	-	-	-		Rama Shankar Yadav, Sinha Market, Birsa Chowk Doranda, Ranchi-834002
16	Renovation of Inspection Bunglaw under Road Division Koderma for the Year 2019-20.		45.00	3009(S), Dt-20.06.2019	29.99930	46F2/19-20 Dt-	-	-	-		Sumitra Construction, H.E.C Colony, Sector-2,
17	Repair and Maintenance work in Kowar-Koderma Road from Km 38.00 to 79.00 Km for the Year 2019-20		40.00	5051(S), Dt-15.10.2019	-	-	-	-	-		M/s Giridhari Prasad, Bishunpur Road,
18	Ordinary Repair Work in Dhab-Pihra-Satgawan Road from Ch-0.00 to Km 21.325 for the Year 2019-20		30.00	5051(S), Dt-15.10.2019	26.99930	45F2/19-20 Dt-25.10.19	-	-	-		Anil Kumar, At-Nawadih, P.O-Khuta, P.S-Satgawan, Dist-Koderma.
19	Repair and Maintenance work of Bagodar to Sariya Road (MDR-116) from Km 0.00 to Km 13.50 Under Road Division, Koderma for the Year 2019-20		20.00	5051(S), Dt-15.10.2019	18.00000	42F2/19-20 Dt-23.10.19	-	-	-		Jai Maa Tara Construction Pvt Ltd, Ward No-9, Post-Koderma, Thana-Koderma, Chandrodih, Koderma



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Maintenance and Repair work in km 2, 5, 6, 7,9, 10,13,20,23, 26,29, 30,31, 35,36 and 42 in Koderma - Jamua Road for the year 2019-20		15.00	5051(S), Dt- 15.10.2019	14.99815	43F2/19-20 Dt- 23.10.19	-	-			M/S Pradeep Kumar Panday, Ranchi-Patna Road,Koderma
<b><u>Vivekadhin Scheme 2019-20</u></b>											
1	Installation of Speed Limit Signages on Jharkhand Dham Sampark Path under Vivekadhin for the Year 2019-20		25.00	146(S)A, Dt- 13.06.19	2.21513	06F2/19-20, Dt- 14.08.2019	2.21513	100%	100%	28.08.2019	Lakshmi Kant Jha Deputy Para,Kutchery Chowk,Ranchi.
2	Installation of Speed Limit Signages on Domchanch-Pipcho and Kowar-Koderma(Ch-38 to 58.00) Road under Vivekadhin for the Year 2019-20 under Road Division,Koderma				2.21513	09F2/19-20, Dt- 27.08.2019	2.21513	100%	100%	10.09.2019	Vinay Kumar, At-Banpura, P.O-Palounjiya, Panchyat-Simradhab,P.S-Birmi,Dist-Giridih, Jharkhand.
3	Installation of Speed Limit Signages on Dhab-Pihra-Satgawan Road (Km 0.00-21.325) under Vivekadhin for the Year 2019-20				1.92621	10F2/19-20, Dt- 27.08.2019	1.92621	100%	100%	10.09.2019	Ravi Shankar Ram, Vill.+ P.O. -C.D Colony,Jhumari Telaiya, Dist. - Koderma
4	Rain cuts Repair in Dhab-Pihra-Satgawan Road under Vivekadhin For the year 2019-20				1.81129	08F2/19-20, Dt- 27.08.19	-	-	100%	26.10.2019	Sri Rajesh Prasad Yadav, AT-Samaldih, P.O- Basodih Thana-Satgawan.Dist. - Koderma.
5	Installation of Speed Limit Signages on Domchanch-Dhab Road under Vivekadhin for the Year 2019-20				2.16698	15F2/19-20, Dt- 05.09.19	2.16698	100%	100%	19.09.2019	TINKU KUMAR GIRIDIH
6	Installation of Speed Limit Signages and Kilo Meter Post on Kowar-Koderma Road( Km 59.00 to 72.00) Road under Road Division, Koderma for the Year 2019-20.				1.95947	24F2/19-20, Dt- 06.09.19	-	-	100%	21.09.2019	Rajendra Prasad Yadav, Vill-Bandag,P.O-Sultan, Hazaribagh
7	Bush Cutting and Earth Filling of Domchanch-Dhab Road Under Road Division Koderma Under Vivekadhin for the Year 2019-20.				2.49199	02F2/19-20 Dt- 06.08.2019	2.46625	99%	100%	10.08.2019	M/S Ranjeet Kumar, Vill.+ P.O. -Jhumari Telaiya,Dist. - Koderma
8	Emergent Repair of Potholes during Monsoon in Bagodar-Saria(MDR-116) Under Road Division Koderma Under Vivekadhin for the Year 2019-20.				2.48631	05F2/19-20 Dt- 14.08.2019	2.47954	100%	100%	28.08.2019	M/S Ranjeet Kumar, Vill.+ P.O. -Jhumari Telaiya,Dist. - Koderma
9	Jungle Clearing in Dhab-Pihra-Satgawan Road under Vivekadheen For the year 2019-20				2.37067	07F2/19-20 Dt- 21.08.2019	2.34188	99%	100%	25.08.2019	Sri Siddhi Nath Singh, Vill-Semra,P.O-Murmakala Palamu,Jharkhand

Month : October, 2019

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Bush Cutting and Earth Filling of Kowar-Koderma Road from km 59 to 72 Under Vivekadhin for the Year 2019-20.				2.49437	25F2/19-20 Dt-13.09.2019	2.48586	100%	100%	17.09.19	Lakshmi Kant Jha Deputy Para,Kutchery Chowk,Ranchi.
11	Repair Shoulder in Domchanch-Dhab Road(MDR-107) For the year 2019-2020 Under Vivekadhin				1.49990	44F2/19-20 Dt-24.10.2019	-	-			Sri Balram Bharti, Vill. – Nawadih, P.O. – Domchanch Bazar Dist. - Koderma

Circle : Hazaribagh

Div : RAMGARH

Name of EE-Sri Rajesh Murmu

1	Special repair work of Divisional Office Building & Construction of Video Conference Room at Road Division, Ramgarh under Non-	-	50.000	3009(S) Dt. 20-06-2019	44.999	-	0.000	0%	15%	14.01.20	Harshbardhan Enterprises Near New Shanti Cinema, Ranibag, Ramgarh
2	Repair work of Inspection Bunglow at Naisarai & Construction of Boundary Wall of Sub-Division Officeat Naisarai under Non-Plan head	-	50.000	3009(S) Dt. 20-06-2019	44.997	-	0.000	0%	10%	14.01.20	Ramashankar Yadav Sinha Market, Birsa Chowk, Ranchi, Jharkhand
3	Construction of Protection Wall & Repair work of Approach Road of Rajrappa _ Dhobiyajara Road under Non-Plan head for the year 2019-20	-	50.000	3009(S) Dt. 20-06-2019	45.000	-	0.000	0%	10%	23.12.19	Sri Rakesh Kumar Adarsh Nagar, Tati Silwai, Ranchi, Jharkhand
4	Installation of Road Signage, Crash Barrier and Construction of Drain & PCC Work for Road Safety Purpose in Gola- Charu Missing Link	-	115.000	3009(S) Dt. 20-06-2019	103.498	-	0.000	0%	20%	28.12.19	Pankaj Kumar Jha Subansh Jha Enclave, Deputy Para, Ranchi
5	Ordinary Repair Work of Sandi-Bijulia Road Under Non- Plan Head for the year 2019-20	-	35.000	5051(S) Dt. 15-10.2019	31.498	-	0.000	100%	0%	22.11.19	Sri Jyoti Kumar Khokha, P.S.- Toyar, Ramgarh, Jharkhand
6	Ordinary Repair Work of Sillimore Dhakagarha Road under Non-Plan Head for the year 2019-20	-	40.000	5051(S) Dt. 15-10.2019	35.999	-	0.000	0%	0%	22.11.19	Sri Rakesh Kumar Korambe, Gola, Ramgarh, Jharkhand

340.000

305.990

0.000

**Vivekadhin**

1	Emergency Repair of Road Flank Rain Cut, Kutch Drain, Remaining of over Burden of Flank and Jungle Clearance Work in both side of Flank in Sandi- Bijuliya & Ashok Cinema Road under Vivekadhin Head for the year 2019-20	-	2.4916	-	2.4916	F2 of 2019-20 Dt.	0.000	0%	100%	-	Jilani Ahmad 35/C, Naisarai, Near Old Masjid, Ward No.- 02, Ramgarh Cantt, Ramgarh, Jharkhand
---	---	---	--------	---	--------	-------------------	-------	----	------	---	---

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Pot Holes And Patch Repair in Sandi- Bijuliya (Old Alignment of NH- 33) Road under Vivekadhin Head for the year 2019-20	-	2.4972	-	2.4972	F2 of 2019-20 Dt.	0.000	0%	100%	-	Sri Ramashankar Yadav S/o Ramashish Yadav, Sinha Market, Birsa Chowk, Doranda, Ranchi
3	Pot Holes, Patch Repair & Flank Repair Work in Ormanjhi- Hundrfall Road in KM 0.00 to 23.50 under Vivekadhin Head for the year of 2019-20	-	2.4608	-	2.4608	F2 of 2019-20 Dt.	0.000	0%	100%	-	Sri Ramashankar Yadav S/o Ramashish Yadav, Sinha Market, Birsa Chowk, Doranda, Ranchi
			7.450		7.450		0.000				