

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Dumka Name of EE-Sri Singhrai Tuti											
1	Widening & Strengthening of Kharoni chowk to Durgapur Road (L- 0 to 18.825 km)	18.825	5161.320	Deputy Secretary, Jharkand Ranchi letter no. 7618(S) Date 10.10.14	4603.760	16.03.2015 37(S.B.D)/2014-15	4215.54	91.57	98%	15.08.2016	CSR Infratech India Pvt Ltd
2	Widening and Strengthening of Beganthara-Noniyayi-Sarwadham-Mandaldih Road. (L- 0 to 22.05 km)	22.050	4689.390	Deputy Secretary, Jharkand Ranchi letter no. 3659(S) Date 09.06.2016	4545.325	20.10.16 15(S.B.D)/2016-17	4403.19	96.87	100%	19.04.2018	Kamac Engineers Pvt Ltd
3	Widening & Strengthening of Gopikandar-Pakuria Road from 0 to 13 km under Road Division, Dumka (L- 20 km, Under Road Division, Dumka-13km) (L-13 KM)	13.000	4921.690	Deputy Secretary, Jharkand Ranchi letter no. 5454(S) Date 26.08.2016	3443.180	28.02.2017 27(S.B.D)/2016-17	3415.00	99.18	100%	27.08.2018	M/s M & S Co.
4	Widening and Strengthening of Raghunathpur to Barmasia Road (Total length-26.525km) for the year 2017-18. (L-26.525km)	26.525	4913.230	Deputy Secretary, Jharkand Ranchi letter no. 2460(S) Date 03.05.17	3736.340	25.01.2018 26(S.B.D)/2017-18	3400.00	91.00	100%	24.08.2019	Sandipan Parmanik

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Reconstruction of Shikaripara – Rajbandh Road (Total length-9.915 km) for the year 2017-18. (L-9.915 km)	9.915	3137.940	Deputy Secretary, Jharkand Ranchi letter no. 2456(S) Date 03.05.17	2769.860	28.11.2017 20(S.B.D)/2017-18	2750.00	99.28	100%	27.08.2018	Rajbir Construction pvt Ltd
6	Reconstruction of Tongra to Maheshbhatan Via Bilkandi, Jaytara Road (Total length 21.619 Km) for the year 2017-18. (L-21.619 KM)	21.619	6197.580	Deputy Secretary, Jharkand Ranchi letter no. 2749(S) Date 19.05.17	5484.750	15.01.2018 25(S.B.D)/2017-18	4350.00	79.31	93%	14.05.2019	M/s M & S Co.
7	Reconstruction of Chakalta - Bhalpahari Road (Total length-12.825 km) for the year 2017-18. (L-12.825 Km)	12.825	3098.320	Deputy Secretary, Jharkand Ranchi letter no. 3603(S) Date 27.06.17	2635.410	23.02.2018 29(S.B.D)/2017-18	2249.98	85.37	93%	22.05.2019	Varaha Infra Ltd
8	Construction of Four lane Road Tower chowk Dudhani to Tata show Rum Dumka (Total length-1.025km) for the year 2017-18.	1.025	846.030	Deputy Secretary, Jharkand Ranchi letter no. 4528(S) Date 07.08.17	616.370	30.11.2017 21(S.B.D)/2017-18	702.54	113.98	100%	29.05.2018	Pretti Enterprises

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Improvement of Riding quality of Dumka – Airport Road (MDR-195) from 0 to 4 km for the year 2017-18.	4.000	461.730	Deputy Secretary, Jharkand Ranchi letter no. 609(S) Date 30.01.2018	425.640	02.07.2018 03(S.B.D)/2018-19 ----- 05.03.1930(S.B.D)/2018-19	425.56	99.98	100%	01.09.2018	M/s Chitra Construction
10	Widening and Strengthening of Maluti to Benagaria, Chitgaria Road from 0 to 12.075 Km for the year 2018-19.	12.075	3213.920	Deputy Secretary, Jharkand Ranchi letter no. 3794(S) Date 29.06.2018	2799.100	27.02.2019 29(S.B.D)/2018-19	847.90	30.29	45%	26.02.2020	M/s M & S Co.
11	Reconstruction of Hathipathar (Dumka-Deoghar Road) to Nakti (Dumka -Sahebganj Road) (Including Bridge Construction) (Total length-7.442km) for the year 2018-19.	7.442	2011.000	Deputy Secretary, Jharkand Ranchi letter no. 5059(S) Date 31.08.18	1744.500	26.02.2019 28(S.B.D)/2018-19	650.89	37.31	50%	25.10.2019	J.K.Associates
12	Improvement of Riding Quality of Dumka – Rampurhat Main Road to Dumka – Sahebganj Road via LIC Colony Road (L-0.955 KM) under Road Division, Dumka.	0.955	50.657	Joint Secretary, Jharkand Ranchi letter no. 1564(S) Date 06.03.19	51.68000	30.08.2019 10F2/19-20	-	-	100%	29.09.2019	Rajnish Anand

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Improvement of Riding Quality of Gandhimaidan to Hadhadiapull via ATM Ground (L-0.910 Km) under Road Division, Dumka.	0.910	59.130	Joint Secretary, Jharkand Ranchi letter no. 1565(S) Date 06.03.19	60.29876	03.09.2019 11F2/19-20	-	-	100%	02.10.2019	Harinandan Choudhary
14	Improvement of Riding Quality of Swami Vivekanand Chowk to Zila Parisad office via State Bank of India main Road (L-0.701 Km) under Road Division, Dumka.	0.736	46.030	Joint Secretary, Jharkand Ranchi letter no. 1567(S) Date 06.03.19	46.93302	03.09.2019 13F2/19-20	-	-	100%	02.10.2019	Manju Civil Con Pvt Ltd
15	Improvement of Riding Quality of Road from Dumka town thana (Police station) to Gandhimaidan via Vir Kuwar singh chowk for the year 18-19.	0.701	33.670	Joint Secretary, Jharkand Ranchi letter no. 1566(S) Date 06.03.19	38.12637	30.08.19 08F2/19-20	-	-	100%	29.09.2019	Jitendra Kumar Dutta
16	Improvement of Riding Quality of Road from Dumka - Sahebganj Road (Near Sadar Hospital) to Gidhni pahari Road for the year 2018-19.	0.810	37.925	Joint Secretary, Jharkand Ranchi letter no. 1561(S) Date 06.03.19	42.88847	30.08.19 09F2/19-20	-	-	100%	29.09.2019	Sushil Kumar Dubey
17	Improvement of Riding quality of Pattabari-Masanjore Road (MDR-196) for the year 2019-20 Length-15.30 Km.	15.300	907.026	Joint Secretary, Jharkand Ranchi letter no. 2647(S) Date 28.05.19	702.56242	23.10.19 23(SBD)/2019-20	-	-	25%	22.02.2020	H N Choudhary Construction pvt Ltd
18	Improvement of Riding Quality of Jama - Jamtara Road 2019-20 Length-2.610 Km	2.610	165.753	Joint Secretary, Jharkand Ranchi letter no. 2692(S) Date 30.05.19	146.68000	03.09.2019 12F2/19-20	-	-	100%	02.11.2019	H N Choudhary Construction pvt Ltd

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction of Baba Basukinath Ring Road (L- 2.325 km)	2.325	629.690	Deputy Secretary, Jharkand Ranchi letter no. 8481(S) Date 18.09.2013			150.00	0.00	-	-	-
20	Construction of Ring Road Dumka (Dumka Bypass) (Total Length - 0 to 7.45 Km)	7.450	1917.29 ----- 2390.00 ----- 3677.255	Deputy Secretary, Jharkand Ranchi letter no. 2923(S) Date 23.03.2013 Deputy Secretary, Jharkand Ranchi letter no. 4748(S) Date 07.07.2015 ----- Joint Secretary, Jharkhand Ranchi Letter No 3566(S) Dated 19.07.19	1589.18 ----- 760.7541	01.10.2015 41(S.B.D)/2015-16 ----- 31.10.2019 SUPPLEMENTARY 25(SBD)/2019-20	2816.75	99.62	100%	31-03-17	M/s Mohan lal Jain
21	Reconstruction of Tharhimore to Tharhihat Road Total length-4.775 Km for the year 2019-20	4.775	1448.378	Joint Secretary, Jharkand Ranchi letter no. 4822(S) Date 27.09.19	-	-	-	-	-	-	-

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Reconstruction of Barapalsi at SH-17 to Tharimore at MDR-191 Road including Bridge over Bhurbhuri river Total length-17.125 km for the year 2019-20.	17.125	4433.010	Joint Secretary, Jharkand Ranchi letter no. 4510(S) Date 11.09.19	3498.014	01.11.19 35(SBD)/ 2019-20	-	-	-	30.04.2021	Rajbir Construction pvt Ltd
23	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River.	7.000	6060.200	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	-	-	-	-	-	-	-
24	Improvement of Riding quality of Vivekanand Chowk to Annapurna Chowk via Tin Bazar & Tata Show Room Chowk for the year 2019-20 Length-2.25 Km.	2.250	154.774	Joint Secretary, Jharkand Ranchi letter no. 5187(S) Date 21.10.19	-	-	-	-	-	-	-

Circle : Dumka
Div : Deoghar
Name of EE-Sri Rajendra Prasad

1	Widening & Strengthening/ Reconstruction of Road from Rikhiya (on Deoghar-Rikhiya-Dardmara Road) to Mohanpur (on NH-133), Total Length 9.610 KM (including Bridge Construction)	9.610	4653.68	J.S. RCD LT. No. 1915(S), dt- 31.03.17	2742.8879	55 SBD/ 2017-18 dt.02.02.18	2166.292	79%	85%	01.08.19	Spica Projects & Infrastructure Pvt. Ltd., Ashok Kunj, Ashok Nagar, Ranchi
---	---	-------	---------	--	-----------	-----------------------------	----------	-----	-----	----------	--

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.900	1064.990	J.S. RCD LT. No. 5812(S), dt-18.10.17	1077.2000	58 SBD/2017-18 dt.06.03.18	644.181	60%	64%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
3	Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.250	1714.000	J.S. RCD LT. No. 6147(S), dt-09.11.17	1733.4464	59 SBD/2017-18 dt.06.03.18	387.981	22%	27%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
4	Reconstruction of Road (i) Khaga (on Jama-Jamtara Road) to Futani Chowk-Digri (on Sarath-Karmatand road) (ii) Futani Chowk to Dumaria More (iii) Dumaria More to Mahapur Road (on Sarath-Karmatand road), Total Length - 28.578 KM (Including Bridge Construction)	28.578	6198.380	J.S. RCD LT. No. 2483(S), dt-03.05.17	3752.6365	63SBD/2017-18 dt.22.03.18	1818.877	48%	59%	21.09.19	Mother India Construction Pvt. Ltd., Kankarbagh, Patna, Bihar
5	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.594	7452.900	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.1806	26SBD/2018-19 dt.25.09.18	1386.368	32%	35%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
6	Improvement of Riding Quality (IRQP) work in km 0.00 to 20.00 (Length-20.00 KM) of Sarath-Palojori Road (MDR-222).	20.000	926.9890	J.S. RCD LT. No. 3835(S), dt-02.07.18	914.9266	33SBD/2018-19 dt.20.11.18	773.411	85%	94%	19.05.19	Amhara Construction Private Limited, Rajendra Nagar, Patna

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani- Algabra - Dumdumi - Danarbad- Karown (On Ranga Sirsa- Karmatanr Road) (Total Length- 26.222 KM) (Including Bridge Construction)	26.222	7583.5100	J.S. RCD LT. No. 5072(S), dt- 31.08.18	6260.2191	37SBD/ 2018-19 dt.18.01.19	1915.139	31%	40%	17.07.21	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO- Koiridih, Deoghar
8	Widening and Strengthening of Kajra (on Mahuwadabar-Kurmidih-Sarwan Road) -Bagdora - Barasoli - Bahran -Gashko More (on Mahuwadabar - Kurmidih - Sarwan Road) Road (Total Length 8.470 KM)	8.470	2382.6530	J.S. RCD LT. No. 3714(S), dt- 26.06.18	1613.8736	38SBD/ 2018-19 dt.22.01.19	949.473	59%	60%	21.11.19	Sri Manoj Kumar Singh, Vill.-Chapariya, PO- Koiridih, Deoghar
9	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya- Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.075	4980.1550	J.S. RCD LT. No. 5104(S), dt- 31.08.18	2775.9973	41SBD/ 2018-19 dt.09.02.19	164.987	6%	7%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.
10	Widening & Strengthening/ Reconstruction of Murchura More(on NH 114A)- Chathara- Bagdabra-Kolhadiya-Sonraidhi (on MDR-224) Road (Total Length- 13.966 KM) including Bridge Construction	13.966	4159.6820	J.S. RCD LT. No. 2809(S), dt- 11.05.18	2695.0623	43SBD/ 2018-19 14.02.19	250.118	9%	15%	13.08.20	HCPL-GL Joint Venture, Station Road, Deoghar

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Reconstruction of Karown Bazar (Part of Rangasirsa-Diba-Karown-Karmatand road) Road (Total Length-0.850 KM).	0.850	76.0050	J.S. RCD LT. No. 1570(S), dt-06.03.19	75.3524	13F2/ 2019-20 26.06.19	74.174	98%	100%	09.08.19	Kamal Kishor Singh, Circular Road, Manju Niwas, Indra Nagar, Deoghar
12	Improvement of Riding Quality (IRQP) work of Satsang Nagar-Bhirkhibad Road (MDR-235) (Length-31.75 KM)	31.750	1729.60200	J.S. RCD LT. No. 1140(S), dt-22.02.19	1364.3915	22SBD/ 2019-20 16.07.19	0.000	0%	5%	15.03.20	Sujata Udit Builders Pvt. Ltd., Williams Town, Deoghar
13	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.525	3804.39100	J.S. RCD LT. No. 1494(S), dt-05.03.19	1926.1222	25SBD/ 2019-20 29.07.19	0.000	0%	2%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
14	Improvement of Riding Quality of Jatahi More - Gidhani More (Total Length- 3.10 KM) for the year 2019-20	3.1	228.23200	J.S. RCD LT. No. 2693(S), dt-30.05.19	203.9423	33F2/ 2019-20 26.08.19	0.000	0%	100%	25.10.19	Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS- Jasidih, Deoghar
15	Improvement of Riding Quality of Deoghar Station Road (Total Length- 1.50 KM) for the year 2019-20.	1.50	181.05100	J.S. RCD LT. No. 2689(S), dt-30.05.19	161.6964	34F2/ 2019-20 30.08.19	27.110	17%	100%	29.10.19	Kamal Kishor Singh, Circular Road, Manju Niwas, Indra Nagar, Deoghar

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction)	18.950	5858.81700	J.S. RCD LT. No. 1245(S), dt-27.02.19	4175.9277	40SBD/2019-20 dt-14.09.19	0.000	0%	2%	13.11.20	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar
17	Construction of Office Building for Road Sub - Division No. - 2, Deoghar -cum- Rest House		133.28000	J.S. RCD LT. No. 3431(S), dt-12.07.19	98.1983	49F2/2019-20 dt-01.10.19	0.000	0%	5%	31.07.20	Mahi Enterprises, Uma Kutir, Ambedkar Nagar, Barmasia, Deoghar.
18	Widening and Strengthening/ Reconstruction work of Devipur (on MDR-235)-Hussainabad (on Chandih-Tilona Road) Road (Total Length-4.60 KM)	4.600	909.74600	J.S. RCD LT. No. 3151(S), dt-26.06.19	676.8449	51SBD/2019-20 dt-17.10.19	0.000	0%	2%	16.03.20	Hari Nandan Choudhary, Dudhani, Bhagalpur Road, Dumka
19	Improvement of Riding Quality of Satsang chowk to Baijnathpur road via Rikhiya more (Circular road) (MDR-230) Road from km 4.00 to km 6.275 (Total Length-3.275KM) for the year 2019-20.	3.275	255.02700	J.S. RCD LT. No. 2690(S), dt-30.05.19	208.5955	52SBD/2019-20 dt-17.10.19	0.000	0%	2.5%	16.12.19	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar
20	Construction of Approach Road of Madhupur Sub Jail (from Lalgarh to Sub Jail, Madhupur) (Total Length- 2.85 KM)	2.850	991.15900	J.S. RCD LT. No. 3500(S), dt-17.07.19	500.7406	71SBD/2019-20 dt-23.10.19	0.000	0%	2%	22.03.19	M/s Jai Mata Dee Construction, Argora, Ranchi
21	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palojori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.753	3663.59600	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.4056	72SBD/2019-20 dt-23.10.19	0.000	0%	2%	22.07.19	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Re-construction of Koeridih Main Road (on Punasi- Jasidih road) to Dighariya Road (on NH-333 to Punasi road) and Chaparia to Ramaldih Link Road (Total Length-6.318) (Including Bridge Construction)	6.318	2792.49900	J.S. RCD LT. No. 3561(S) dt-19.07.19	1987.0274	73SBD/2019-20 dt-25.10.19	0.000	0%	2%	24.10.20	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar
23	Re-Construction of Lalgarrh (on NH-114A) -Lakha- Nawadih-Kasiyawa-Chobana-Jhiluwa-Baskopi Road (Total Length-9.728 KM)	9.728	2802.31800	J.S. RCD LT. No. 3632(S) dt-22.07.19	1300.0000	74SBD/2019-20 dt-25.10.19	0.000	0%	2%	24.06.20	J. K. Associates, Agar Nagar, Sangrur, Punjab, Local Add.- Indel Regency, Near Vishwa Nath Mandir, Barganda, Giridih
		252.86	64542.66		42884.67		10558.11				

Circle : Dumka

Div :Godda

Name of EE-Sri Arun Kumar

1	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.718	1207.65200	RCD Lt. No. 3443(S) dated 15.07.19							
---	--	-------	------------	------------------------------------	--	--	--	--	--	--	--

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction/Widening and strengthening of Ghorichak Dighi Bypass Road from Mohani Chowk Road (20th km of Ghorichak Dighi Road) to Yadav tola (11th Km of Mahagama Dighi Road) (Total Length- 2.845 Km)	2.845	962.03900	RCD Lt. No. 4227(S) dated 22.08.19							
3	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.910	1217.97500	RCD Lt. No. 4653(S) dated 19.09.19							
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR-206) road (Km 00.00 to 16.60)	16.600	4469.417	RCD letter no. - 8112(S) dated 05.09.13							
5	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.440	7249.10100	RCD Lt. No. 2459 (S) dated 03.05.17							

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening/Reconstruction work of road from Mohanpur (on NH-133)-Karkdih-Dalawar-Bhandaridih-Anjana more road (Length- 11.700 km) and Bhandaridih to Beldiha (MDR- 206) link road (Length- 5.425 km) (Total Length- 17.125 k.m.) for the year 2018-19.	17.125	6732.86800	RCD Lt. No. 3797 (S) dated 29.06.18	4461.121	SBD 03/2018-19 Dated:27-02-2019	600.000	13%	15%	26.03.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
7	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.000	12051.74800	RCD Lt. No. 1545 (S) dated 06.03.19	10102.225	SBD 02/2019-20 Dated: 30-07-2019	273.593	3%	7%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
8	Widening and Strengthening/ Reconstruction of Mehama(NH-133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length-19.010km) for the year 2018-19.	19.010	4786.25300	RCD Lt. No. 1251 (S) dated 27.02.19	3514.737	SBD 03/2019-20 Dated: 09-08-2019			2%	08/02/21	M/s S. K. Tekriwal, Pathargama, Godda
9	Widening and Strengthening of road from 14th km of Godda-Sunadarpahari-Dharampur road at Tesobathan to 39th of Godda-Pirpainti road at Mahadeo Bathan via- Ghatiyari, Khairu Bazar (Total Length-36.25 Km) for the year 2018-19.	36.250	9341.50700	RCD Lt. No. 1491 (S) dated 05.03.19	9130.198	SBD 01/2019-20 Dated: 26-07-2019			5%	25/07/21	M/s M & S Company, M.S Tower, Dangalpara, Dumka
10	IRQP Work of Godda-Sundarpahari-Dharampur Road from Km. 0.00 to 18.00.	18.000	987.44500	RCD Lt. No. 4531 (S) dated 07.08.17	852.830	SBD 04/2017-18 Dated:27-02-2018	852.830	100%	100%	26.08.18	Pancham Kumar Mishra, Purandaha, Deoghhar
11	Widening, Strengthening & Reconstruction of Gandhigram to Chandni chowk road (Total Length-20.150 k.m.)	20.150	4066.25500	RCD Lt. No. 3061 (S) dated 05.06.17	4052.734	SBD 02/2017-18 Dated:22-02-2018 (Revised)	3435.382	85%	98%	20.06.19	M/s S. K. Tekriwal, Pathargama, Godda

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	WIDENING & STRENGTHENING OF ROAD (INCLUDING BRIDGES) FROM MOTIYA-DUMARIYA (ON NH- 333A) TO SUGABATHAN (NH-133) (TOTAL LENGTH- 20.250 K.M.) UNDER ROAD DIVISION, GODDA.	20.250	5941.77900	RCD Lt. No. 3600 (S) dated 27.06.17	5062.799	SBD 03/2017-18 Dated:27-02-2018	4017.589	79%	82%	26.02.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
13	RECONSTRUCTION OF ROAD (INCLUDING BRIDGES) (I) FIROZPUR-BHAGAYAI & (II) MEHARMA-WAZIDPUR-BUDHASAN(JHARKHAND-BIHAR BORDER) INCLUDING BAZIDPUR-KHIRONDHI LINK ROAD (TOTAL LENGTH- 22.44 K.M.) UNDER ROAD DIVISION, GODDA.	22.440	7249.10100	RCD Lt. No. 2459 (S) dated 03.05.17	5162.301	SBD 01/2018-19 Dated:14-08-2018	765.045	15%	15%	13.02.20	Unique Construction, Unique House, Mahalaxmi complex, Surat.
14	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)- Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.) & (II) Sonagugi more-Madhura tikar road (Length- 0.475 K.M.) (Overall length - 2.425 K.M.) Under Road Division, Godda.	2.425	713.52000	RCD Lt. No. 545 (S) dated 25.01.18	415.147	SBD 02/2018-19 Dated:29-08-2018	310.000	75%	75%	28.02.19	Pancham Kumar Mishra, Purandaha, Deoghar
15	Widening & Strengthening of Pathargama-Bansjori via RajaBhitha Road with Const. of High level Bridge (Total Length of Road - Km 9.850)	9.850	2425.976	RCD Lt. No. 3425 (S) dated 01.06.16	1725.154	SBD 05/2016-17 dated 24.11.16	1584.343	92%	96%	23.02.18	Amitabh Construction pvt. ltd. Koderma.
16	Widening & Strengthening of Road from Pathargama-Basantrai-Koriyana road (MDR- 205) (Total Length- 22.958 K.M.) (Including Land Acq.)	22.958	8740.964	RCD Lt. No. 1465 (S) dated 10.03.17	5770.948	SBD 01/2017-18 Dated:03-10-2017 (Revised)	5964.343	103%	90.00%	01.11.19	M/s M & S Company, M.S Tower, Dangalpara, Dumka.
17	Widening & Strengthening of Road from 16th Km of Godda-Pirpanti Road at Doe to 31th Km of Godda-Pirpanti road at Diyajori Chowk via Balbadda, Malpa, Madhura (Total Km 28.00)	28.000	6890.259	RCD Lt. No. 6583(S) dated 21.09.15	6372.471	SBD 04/2015-16 dated 21.02.16	6372.471	100%	100%	20.10.17	M. G. Contractor, Panchkula, Haryana

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Widening & Strengthening of Boarijore to Ghorichak Road via Bishunpur Km 0.00 to 15.466	15.466	4352.022	RCD Lt. No. 6574(S) dated 21.09.15	3309.169	SBD 03/2015-16 dated 21.02.16	3296.015	100%	100%	20.02.17	M. G. Contractor, Panchkula, Haryana
19	Widening and Strengthening of Road from Nayanagar to Hanwara (Bihar border) via -Milky, Parasa, Narotampur, Dumariya, Ramkol (Total Length - 21.1 Km)	21.100	5346.609	RCD Lt. No. 8697(S) dated 28.12.15	5705.183	SBD 01/2016-17 dated 28.06.16 (Revised)	5434.500	95%	97%	10.11.18	M/s S. K. Tekriwal, Pathargama, Godda
20	Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa road (Km 00.00 to 16.60)	16.600	4469.417	RCD letter no. - 8112(S) dated 05.09.13	4067.991	SBD 01/2014-15 dated 15.10.14	4019.123	82%	88%	14.04.16	Vijeta Projects and Infrastructures limited, Ranchi
		353.14	99201.91		69705.01		36925.23				

Circle : Dumka
Div :Jamtara
Name of EE-Sri Pradeep Kumar

1	W/S of Jamtara-Karmatarn-Laharjori Road	29.175	9014.472	9130(S) Dt. 26.12.14	5823.355	01-SBD/14-15 17.09.14	5265.871	48.29%	71%	16.09.2016	M/s KCPL, HYDRABAD
2	W/s of Jamtara- Nirsa via Virgram Road from Km 0.00 to 13.850	13.850	4475.19000	6055(S) Dt. 12.08.14	2670.620	02/SBD/14-15 17.09.14	2570.176	91.05%	100%	16.03.2016	M/s KCPL, HYDRABAD
3	Wedening & Re-const. of Jamtara-Bewa-Baipas Road	3.176	1918.71700	<u>2921(S)</u> <u>Dt. 23.03.13</u>	896.332	03/SBD/14-15 17.09.14	2069.490	90.54%	100%	16.09.2015	M/s KCPL, HYDRABAD
4	W/S of Jamtara- Jail Road to ADB Road	1.528	786.36300	2576(S) Dt. 25.03.13	401.940	04/SBD/14-15 29.09.14	816.252	76.31%	100%	28.06.2015	Rajesh Kumar Singh

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	W/S of Dhotla More to Nala Road from Km 0.00 to 19.950 for the Year 2014-15.	19.950	3708.36900	6476(S) Dt.01.09.14	3602.994	05/SBD/14-15 26.12.14	2965.865	71.38%	91%	25.06.2016	M/s KCPL, HYDRABAD
6	W/s of Anguthia more to Babupur road from Km 0.00 to 19.880 for the Year 2014-15.	19.880	4882.85100	6943(S) Dt.12.09.14	5051.997	06/SBD/14-15 26.12.14	3034.918	60.08%	78%	25.12.2016	M/s KCPL, HYDRABAD
7	W/s of Jamtara(Tilabad) to Ladna Dam road (Km 0 to 11.500)	11.500	2869.91200	3650(S) 09.06.2016	1811.854	03/SBD/16-17 Dt. 30.12.16	1608.653	88.76%	100%	29.12.2017	M/s RBA Const. Pvt. Ltd., Sasaram
8	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani-Chirudih -Pabia Link road	21.298	4472.92700	872(S) 13.02.2018	3164.297	01/SBD/18-19 Dt. 09.03.19			18%		M/s Daroga Pradhan, Hirapur, Dhanbad
9	W/s of Mohnabank to Nala road	14.200	4187.66400	4217(S) 21.08.19							
Sub Total					23423.388		18331.225				

Circle : Dumka**Div :Pakur****Name of EE-Sri Rajesh Kumar**

1	Widening and Strengthening of Road from Ranipur Chowk via Gopalpur Dhangapara to Puchaibera PANAM Road (0.00 to 21.80 KM)	21.80	4393.36	D/S L. No. 1774(S) Dt. 03-03-14	4830.09	8 SBD/14-15 08-10-2014	4338.22007	90%	95%	07.04.16	Ksheeraabd Constructions Pvt Ltd
---	---	-------	---------	------------------------------------	---------	---------------------------	------------	-----	-----	----------	----------------------------------

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening of Gopikandar-Pakurai Road (13.125 to 20.195 KM) Total Length 7.07 KM.	7.070	4921.69	D/S L. No. 5454(S) Dt. 26-08-16	1551.25	16-SBD/16-17 16-02-2017	1541.46496	99%	100%	15.08.18	M/s M & S Co
3	IRQP of Littipara-Pakur Road Km 0.00 to 27.100 for the year 2017-18	27.100	1384.95	J/S L. No. 4683(S) Dt. 11.08.2017	1188.52	13-SBD/17-18 28-12-2017	277.67679	23%	25%	27.06.18	M/s K.K Narsaria Construction
4	Widening and Strengthening /Re-Construction Road from Malphari PWD Road to Pathargatta via Bahirgram Road Length- 9.00 KM.)	9.000	#REF!	J/S L. No. 6408(S) Dt. 21.11.17	2328.62	01-SBD/18-19 12-04-2018	1751.32000	75%	85%	11.01.19	Spica Projects and Infrastructures Pvt Ltd
5	IRQP Work of Amrapara-Maheshpur-Muraro Road (18.00 TO 30.013 KM) Total Length 13.013 KM for the Year 2018-19. Under Road Division, Pakur	13.013	590.045	J/S L. No. 3834(S) Dt. 02.07.18	575.10	16-SBD/18-19 24-12-2018	575.06644	100%	100%	23.04.19	Hari Nandan Choudhary
6	Widening and Strengthening of Kajaldaha to Pakuria Road from (5.110 to 16.450 KM) Total Length 11.340KM	11.34	3121.70	D/S L. No. 5993(S) Dt. 20-08-15	2075.32	07-SBD/15-16 25-01-2016	2892.72971	139%	100%	30.06.17	M/s M & S Co

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Pakur-Maheshpur Road (0.00 to 27.046 KM) for the year 2019-20. Under Road Division, Pakur.	27.046	1430.748	J/S L. No. 1572(S) Dt. 06.03.2019	0.00	---	0.00	0%			
8	Widening and Strengthening /Re-Construction of Chandalmara to Pokharia (PANAM Road) Road (0.00 to 11.00 KM)	11.000	2621.66	D/S L. No. 3979(S) Dt. 24-06-16	2000.02	7-SBD/16-17 11-11-2016	2636.47	132%	100%	10.02.18	Spica Projects and Infrastructures Pvt Ltd
Sub Total		127.37	#REF!		14548.92		14012.94				

Circle : Dumka
Div :Sahabganj
Name of EE-Sri Surendra Prasad

1	Widening and Strengthening of Harinchara to Barhait from K.M. 0.00 to 23.60 and Kherwa Shivgadi Link Road from K.M. 0.00 to 3.60 under Road Division, Sahibganj	27.200	6970.8180	Deputy Secretary RCD, Jharkhand, letter no. 6680 (s), dated 01.09.2014 and 5677 (s), Dt. 11.10.2017	4953.5040	14SBD/2014-15, Dt. 20.10.2014	CC-4068.4157 LA-1917.33403 UT-74.71223 Total- 6060.46196	CC-82.13%, TS-86.94%	97%	19.04.2016	Bhartia Infra Projects Ltd.
2	Widening and Strengthening of Shobhanpur Bhatta to Rajgaon via kishan prasad from K.M. 0.00 to 19.625 under Road Division, Sahibganj	19.625	6018.0940	Deputy Secretary RCD, Jharkhand, letter no. 7022 (s), dated 08.10.2015	5604.0152	14SBD/2015-16, Dt. 19.01.2016	CC-4110.38059 LA-698.0363 UT-161.83723 Total- 4970.25412	CC-73.35%, TS-82.59%	93%	18.07.2017	Ram Kripal Singh Construction Pvt. Ltd.
3	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.082	3487.0230	Dept. Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 8691 (S) dt. 28.02.2015	3440.3848	02 SBD/16-17, Dt. 10.06.2016	CC-1854.44365 LA-364.86406 Total- 2219.30771	CC-53.90%, TS-57.61%	75%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expendi- ture	% Financial Achiev- ement	% Physical Achiev- ement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening of Mirzachouki-Boarijore-Simra from K.M. 0.000 to 17.000 (Total 17.00 K.M.) under Road Division, Sahibganj	17.000	2460.3930	Deputy Secretary RCD, Jharkhand, letter no. 9124 (s), dated 26.12.2014	2015.7001	04SBD/2015-16, Dt. 09.09.2015	CC-1711.2829 LA-372.00593 Total-2083.2888	CC-84.90%, TS-81.14%	87%	08.09.2017	CSR Infratech India Pvt. Ltd.
5	Reconstruction of Road with bridge from Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road K.M. 0.00 to 37.255 under Road Division, Sahibganj	37.255	11045.0270	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 2453 (S) dt. 03.05.2017	11063.7012	16 SBD/2017-18 Dt. 21.11.17	CC-10586.19877 LA-1872.33704 UT-163.34601 Total-12621.88182	CC=95.68%, TS=99.87%	98%	20.05.2020	M/s Sriram Enterprises and M/s S.K. Tekriwal (JV)
6	Widening and Strengthening/ Reconstruction of Lalbandh (MDR-210) to Mohanpur (NH-80) via Joka and Babupur Link Road (Total Length-14.305 KM) under Road Division, Sahibganj	14.305	6810.4540	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3594 (S) dt. 27.06.2017	4735.8834	21 SBD/2017-18 Dt. 07.03.2018	CC-4057.1353 LA-1001.08210 UT-93.83078 Total-5152.0481	CC=85.67%, TS=75.65%	90%	06.03.2020	M/s Sriram Enterprises
7	Construction of Babupur Pandit Tola to Chutia More on Shivgadi Link Road under Road Division, Sahibganj (L-3.650 KM)	3.650	3279.6590	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 5678 (S) dt. 11.10.2017	2007.7104	01 SBD/2018-19, Dt. 05.07.2018	CC-500.0000 LA-629.7719 Total-1129.77190	CC=24.91%, TS=34.45%	65%	04.01.2020	M/s Sriram Enterprises
8	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division,	10.860	3044.3850	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.1020	13 SBD/2018-19, Dt. 30.10.2018	CC-558.94543, LA - 0.00, UT - 0.00, Total - 558.94543	CC-20.55%, TS - 18.36%	32%	29.04.2020	S.K. Tekriwal

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and strengthening of the existing approach road from NH-80 (Near Rail Gate 54 C) to the proposed Multimodal IWT Terminal at Samdaghat, to be upgraded into four lane (L-1.034 KM)	1.034	1039.4450	Deputy Secretary RCD, Jharkhand, letter no. 4240 (S), dated 21.07.2018	906.8243	06 SBD/2018-19, Dt. 11.09.2018	638.208	CC=70.38%	90%	10.06.2019	Baba Construction Pvt. Ltd.
10	IRQP work of Barhait to Lalmatia via Bhognadih Road from KM 0.00 to 7.904 under Road Division, Sahibganj	7.904	193.7660	Deputy Secretary RCD, Jharkhand, letter no. 3874 (S), dated 03.07.2018	196.2410	12 F2/2018-19, Dt. 24.10.2018	191.666	CC=97.66%	100%	31.03.2019	I.A. Engicons Pvt. Ltd.
11	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.800	8903.6210	Deputy Secretary RCD, Jharkhand, letter no. 3800 (S), dated 29.06.2018	6442.5221	25 SBD/2018-19, Dt. 11.02.2019	800.000	CC=12.42%	40%	10.08.2020	M/s M & S Co., Dumka

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.470	5883.5350	Joint Secretary RCD, Jharkhand, letter no. 1500 (S), dated 05.03.2019							M/s S.K. Tekriwal
13	Construction of H.L. Bridge Over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.0300	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019							
14	IRQP work of Fossil Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj	4.000	157.7200	Joint Secretary RCD, Jharkhand, letter no. 6252 (S), dated 14.11.2017	160.5799	01F2/2019-20, Dt. 24.09.2019			10%	23.01.2020	M/s Chitra Construction

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	IRQP work from Barharwa Railway Fatak to NH-80 via High School and Barharwa Police Station in Sahibganj under Road Division, Sahibganj for the Year 2019-2020	0.750	33.3440	Joint Secretary RCD, Jharkhand, letter no. 2687 (S), dated 30.05.2019	29.7079	04F2/2019-20, Dt. 19.10.2019				18.12.2019	Tabrej Alam
16	Construction of HL Bridge Over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District										
17	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhama Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54204	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019							
Sub Total		204.94	69312.86		44276.876		36425.83				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Dumka Name of EE-Sri Singhrai Tuti											
1	Construction of high level Bridge with approach Road with approach road over Mayurakshi river from Murabahal to Makrampur including LA. Utility work		19442.8	UNDER SHAJ			7346.00				UNDER SHAJ
2	High level Bridge Over Brahmani River at 20th km of Shivpahar-Saharjori-Hatia for the year 2018-19 under-RCDPLWEA				333.730	07.07.2018 04(S.B.D)/ 2018-19	300.82	90.14	92%	06.07.2019	Sandeep Kumar
			19443			0.00	7646.82				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Deoghar Name of EE-Sri Rajendra Prasad											
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	3379.79846	6339(S) 08.09.15 (State share 1746.38989 lakh)			2891.144		-	-	Estern Railway, Kolkatta
			4527.19752 (Revised)	Revised 3238(S) dt- 01.07.19 (State Share 2893.78895)		-					

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Bajjnathdham Station (LC No. 04/E)	-	3139.00 revised 4056.408 47	3229(S) dt- 23.05.16 (State Share 2292.00) 732(S), Date-01- 02-2019 (State share 3209.40 847 lakh)			3208.928		-	-	
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt- 23.05.16 (State Share 2607.00 lakh)			1873.200		-	-	

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of High Level Bridge (Including Approach Road) on Majhalabad Nala in 9th KM of Sarath-Chitra Road	29.24	178.83	J.S. RCD LT. No. 3950(S), dt-10.07.18	173.81437	29F2/ 2018-19, dt-08.10.18	90.000	52%	90%	07.10.19	M/s Urmila Raj Enterprises, Vill.+PO-Chandauri, PS-Tisri, Dist.-Giridih
5	Construction of High Level Bridge (including approach road) on Nanjori River (Tributary of Ajay River) in 2nd KM of Khoripanan to Punasi Road (Length 105.4 mtr)	105.4	354.03	J.S. RCD LT. No. 1569(S), dt-06.03.19	389.64013	15SBD/ 2019-20 28.06.19	0.000	0%	2%	27.06.21	Sri Manoj Kumar Singh, Vill.-Chapariya, PO-Koiridih, PS- Jasidih, Deoghar
Sub Total		134.64	532.86		563.45		8063.27				

Circle : Dumka

Div : Godda

Name of EE-Sri Arun Kumar

1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.040	RCD 6734(S) WE dated 22.11.10	277.860	SBD No. 06/2013-14 dated 04.03.14	175.00000	63.0%	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
---	--	-------	---------	-------------------------------	---------	-----------------------------------	-----------	-------	-----	----------	--------------------------------------

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge with approach road over Poraya river 29th Km of Godda- Sundarpahari-Dharampur road (1x24.6 eff. Span) for the Year 2012-13	24.60	82.450	RCD 8296(S) dated 29.11.12	94.963	02F2/13-14 dated 22.04.13 (Revised) 26.03.15	50.00000	52.7%	100%	21.01.14	Sushila Construction, Pathargama, Godda
3	Construction of H.L. Brdige (2x18m) over Jhamaria river at 12th km of Meharma Gangti Road	37.24	407.618	RCD Lt. No. 4826(S) dated 03.08.16	328.238	SBD No. 06/2016-17 dated 29.11.16	313.06339	95.4%	100%	28.06.18	Sri Krishna Enterprises Gopikandar, Dumka
Total-		126.84	706.11		701.06		538.06				Total-

Circle : Dumka
Div :Jamtara
Name of EE-Sri Pradeep Kumar

					NIL						
--	--	--	--	--	-----	--	--	--	--	--	--

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div :Pakur
Name of EE-Sri Rajesh Kumar

1	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	207.64	J/S L. No. 4582(S) Dt. 14.09.2019	178.534	11-F2/19-20 25.10.2019	0.00	0%			M/s Ajay Singh, Jaina More Bokaro
---	---	-------------	--------	-----------------------------------	---------	---------------------------	------	----	--	--	-----------------------------------

Circle : Dumka
Div :Sahabganj
Name of EE-Sri Surendra Prasad

1	Construction of H.L. R.C.C. Bridge over Belba river in 11th K.M. of Sahibganj-Mirzachouki-Boarijore Road (2x12m effective)	24m+7.2	193.373	260 (S), dt. 09.01.2013	179.024	21F2/2012-13, dt. 26.03.2013	149.1891	कार्य पूर्ण।	99%	04.03.2014	Sri Dhirendrar Kumar Singh
---	--	---------	---------	-------------------------	---------	------------------------------	----------	--------------	-----	------------	----------------------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Dumka Name of EE-Sri Singhrai Tuti											
1	Repair of Building under ADB Gobindpur-Sahebganj Road Package III.		15.000	EIC, RCD, Ranchi letter no. 5444 Date 26-09-18	13.497	07.01.19 20F2/18-19	13.417	100.00	100%	06.03.19	Rama Shankar Yadav
2	Left Over Work of Gobindpur-Sahebganj Road (Package-III) from 0 to 49 km for the year 2018-19		161.327	EIC, RCD, Ranchi letter no. 5578 Date 04.10.18	145.141	22.01.19 25F2/18-19	145.028	100.00	100%	21.03.19	Devnandan Prasad Sah Dudhani, Dumka
3	Ordinary Repair of Nonihat - Basukinath - Karabani Road from 0 to 10 km.		25.000	EIC, RCD, Ranchi letter no. 2621 Date 27.05.19	24.871	19.06.19 02F2/19-20	24.859	99.95	100%	18.07.19	Tara Chand More
4	Ordinary Repair of Nonihat - Basukinath - Karabani Road from 11 to 29.590 km.		25.000	EIC, RCD, Ranchi letter no. 2621 Date 27.05.19	24.873	19.06.19 01F2/19-20	24.859	99.94	100%	18.07.19	Santosh Kumar Mahto
5	Construction of Guard wall in Ramgarh-Hansdiha Road at 2nd Km (318 M), 4th Km (15 M), 6th Km (40 M), 11th Km (25 M), 13th Km (140 M) and 18th Km (30 M) under nonplan for the year 2019-20		165.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	148.254	31.10.19 27F2/19-20	-		-	30.03.2020	Devnandan Prasad Sah Dudhani, Dumka
6	Construction of RCC Guard wall in 27th Km of Bagnal-Maheshkhala Road.		60.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	53.760	14.09.19 14F2/19-20	-			13.12.19	Pankaj Kumar Jha, Morhabadi, Jharkhand, Ranchi
7	Construction of two no of culvert in 7th & 17th km of Butbaria to Kulkulidangal Road.		70.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	62.999	31.10.19 28F2/19-20	-		-	30.01.2020	Devnandan Prasad Sah Dudhani, Dumka

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Special Repair of Boundary wall & Government building quarter of Executive Engineer, Road Division, Dumka		15.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	13.497	24.08.19 07F2/19-20	-		80%	23.11.19	Bipin Bihari Singh
9	Approach Road, Boundary wall repair, Parking sathu Shade, Office building repair etc work in Superintending Engineer office, Road Circle, Dumka		20.000	EIC, RCD, Ranchi letter no. 3009 Date 20.06.19	19.700	17.08.20 19 06F2/19-20	-		-	16.11.19	Pradip Kumar Mishra Dangal Para, Dumka
10	Repair with Beautification of Nagarpalika chowk to Dangalpara Shiv Mandir Road under non Plan for the year 2019-20.		46.360	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	41.723	09.10.20 19 19F2/19-20	-		20%	08.11.19	Tara Chand More Dangal Para, Dumka
11	Repair with Beautification of Shivpahar to Rasikpur Via Shivsundari Road under non Plan for the year 2019-20.		46.000	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	41.392	22.10.20 19 22F2/19-20	-		20%	21.11.19	Kashi Nath Mishra
12	Repair with Beautification of Nagarpalika chowk to Tin Bazar Road under non Plan for the year 2019-20.		24.720	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	22.242	21.09.20 19 16F2/19-20	-		100%	20.10.19	Jitendra Kumar Dutta Rakhabani, Dumka
13	Repair with Beautification of K.B Vatika to Sanjay Lal Das Clinic Via Tata Showroom Road under non Plan for the year 2019-20.		16.000	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	14.397	09.10.20 19 18F2/19-20	-		20%	08.11.19	Rajiv Ranjan, Rasikpur, Dumka
14	Repair with Beautification of Tin Bazar Chowk to Zila School via yagya maidan under non Plan for the year 2019-20.		9.270	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	9.223	09.10.20 19 20F2/19-20	-		100%	08.11.19	Deepak Kumar Kewat, Rasikpur, Dumka
15	Repair with Beautification of Gilanpara to A Team Ground via Sarai Road under non Plan for the year 2019-20.		18.540	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	16.684	30.10.20 19 24F2/19-20	-		-	29.11.19	Bidhan Chandra Das Dangal Para, Dumka

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Repair with Beautification of Marwari Chowk To Vijya store Pakur Road under non Plan for the year 2019-20.		22.000	EIC, RCD, Ranchi letter no. 3647 Date 23.07.19	19.796	19.10.2019 21F2/19-20	-		-	18.11.19	M/s Uday Construction Chuwa Bagan, Dumka
17	Renovation of fourth grade staff quarter for conversion into SE, RCD, Road Circle, Dumka's residence on the vacant land of Subdivisional office campus RCD, Dumka near central jail (including Electric, PHED,		140.000	EIC, RCD, Ranchi letter no. 3716 Date 25.07.19	95.966	31.10.2019 33F2/19-20	-		-	30.09.2020	M/s M & S Co.
18	Renovation of residential campus of SE, RCD, Road Circle, Dumka by providing Garrages, staff quarter, driver room and guard room etc		107.000	EIC, RCD, Ranchi letter no. 3716 Date 25.07.19	79.124	31.10.2019 32F2/19-20	-		-	30.09.2020	M/s M & S Co.
19	Emergent Repiar in Godda-Ramgarh-Guhijajori Road (Km 33 to 66 Km) for the year 19.20		20.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	19.994	31.10.2019 29F2/19-20	-		-	30.11.2019	Santosh Kumar Shiv Pahar, Dumka
20	Emergent Repair Pots holes at Ranibahal-Maheshkhala (MDR-197) for the year 2019-20		30.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	26.991	31.10.2019 30F2/19-20	-		-	30.11.2019	Pradip Kumar Mishra Dungal Para, Dumka
21	Emergent Repair of Nischitpur to Phulojhano Road (Total Length - 19 Km) ADB Road under Non Plan Scheme for year 2019-20		20.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	19.905	31.10.2019 31F2/19-20	-		-	30.11.2019	Annpurna Civil Tech Pvt Ltd Shiv Sundari Road, Dumka
22	Emergent Repiar (Pot holes) at Dalahi-Ranibahal (MDR-199) Road for the year 2019-20		35.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	31.485	01.11.2019 34F2/19-20	-		-	30.11.2019	Sushil Kumar Dubey Bandh Para, Dumka
23	Emergent Repair of Dumka Ring Road under Non Plan Scheme for the year 2019-20		10.000	EIC, RCD, Ranchi letter no. 5051(S) Date15-10-2019	9.998	31.10.2019 26F2/19-20	-		-	30.11.2019	Binod Prasad, Nag Mandir, Dudhani, Dumka

1101.22

955.51

208.16

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Deoghar Name of EE-Sri Rajendra Prasad											
1	(SPILL OVER) Special Repair in Ch. 16.612 to 16.817 (Tedhi More, Chitra) in Sarth Basti-Plojori Road for the year 2019-20		60.00	EIC, RCD Lt. No - 124(S), dt-08.01.19	53.992	40F2/ 2018-19 dt.31.01.19	51.379	95%	100%	28.02.19	Rinki Devi, Vill.-Kushmaha, PO-Deopur, PS-Jasidih, Dist.-Deoghar
Shrawani Mela, 2019											
2	Ordinary repair work in Samharnalaya to Kumaitha via shingwa Road for the year 2019-20.	5.065	25.00	EIC, RCD Lt. No - 2621(S), dt-27.05.19	24.937	01F2/ 2019-20 dt.08.06.19	21.942	88%	100%	07.07.19	Chandramouli Kumar, Salonatanr, Near SBI Training Center, Deoghar
3	Surface Renewal Work of Road from B. Ed College Road to R.K.Mission Road for the year 2019-20.	0.600	19.708	EIC, RCD Lt. No - 2621(S), dt-27.05.19	19.708	02F2/ 2019-20 dt.08.06.19	16.160	82%	100%	07.07.19	Dilip Kumar Roy, Krishnapuri, Williams Town, Near Durga Mandir, Deoghar
4	Surface Renewal of Road from Ambedkar Chowk to V.I.P chowk for the year 2019-20	0.600	20.004	EIC, RCD Lt. No - 2621(S), dt-27.05.19	20.003	03F2/ 2019-20 dt-14.06.19	19.980	100%	100%	10.07.19	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar
5	Road Marking and Tree Painting work in different roads of Deoghar Road Division for Shrawani Mela - 2019 for the year 2019-20		48.334	EIC, RCD Lt. No - 2621(S), dt-27.05.19	43.500	04F2/ 2019-20 dt-15.06.19	42.337	97%	100%	10.07.19	Vidyapati Singh, Bajla Chowk, Purana Meena Bazar, Deoghar
6	Minor Repair work in Rikhiya Ashram to Bihar Border (Dardmara) for the year 2019-20	12.490	30.016	EIC, RCD Lt. No - 2621(S), dt-27.05.19	27.012	05F2/ 2019-20 dt-15.06.19	26.611	99%	100%	10.07.19	M/s Kshatriya Construction, Belabagan, Near Durga Bari, PO+PS- Deoghar
7	Emergent repair of Hindolabaran to Kunda via Tapowan Road for the year 2019-20	13.070	42.848	EIC, RCD Lt. No - 2621(S), dt-27.05.19	38.562	06F2/ 2019-20 dt-15.06.19	38.529	100%	100%	10.07.19	M/s Giriraj Construction, Srikant Road, Kalibari, Belabagan, Deoghar
8	Special Repair of Jasidih (kalipur) to Deopura Road (Total Length 4.68 K.M) Working Length (0.860 K.M to 4.68	3.820	50.00	EIC, RCD Lt. No - 2621(S), dt-27.05.19	49.982	07F2/ 2019-20 dt-15.06.19	49.822	100%	100%	10.07.19	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
9	Ordinary Repair of Road from Barmasia (on Circular Road) to HADHADIYA (on Deoghar College Road) for the Year 2019-20	0.900	6.313	EIC, RCD Lt. No - 2621(S), dt-27.05.19	6.313	08F2/ 2019-20 dt-17.06.19	6.313	100%	100%	10.07.19	Pahuja Engineering Works, Dhobi Tola, PO+PS Deoghar, Dist.-Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Surface Renewal of Road from Kalibari More to Nandan Pahar for the year 2019-20	1.100	22.597	EIC, RCD Lt. No - 2621(S), dt-27.05.19	22.596	09F2/ 2019-20 dt- 17.06.19	21.680	96%	100%	10.07.19	M/s Pawan Construction, At+PO- Ghonshsa, PS- Halsi, Dist.- Lakhisarai, Bihar
11	Sand Laying work in Kawariya Road for Sharawani Mela - 2019 for the year 2019-20	6.900	49.753	EIC, RCD Lt. No - 2621(S), dt-27.05.19	49.753	10F2/ 2019-20 dt- 17.06.19	49.753	100%	100%	17.08.19	Sukdeo Yadav, Village-Sirsia, Post- Pahariya, PS-Sarwan, Deoghar
12	Surface Renewal of Road from Nandan Pahar to Barmasia for the year 2019-20.	1.300	22.372	EIC, RCD Lt. No - 2621(S), dt-27.05.19	22.371	11F2/ 2019-20 dt- 17.06.19	21.681	97%	100%	10.07.19	Kamal Kishor Singh, Manju Niwas, Indra Nagar, Deoghar
13	Surface Renewal of Mandir more to Bilasi via Laxshmpur chowk Road for the year 2019-20	1.800	45.732	EIC, RCD Lt. No - 2621(S), dt-27.05.19	45.731	12F2/ 2019-20 dt- 18.06.19	27.572	60%	70%	10.07.19	M/s Kshatriya Construction, Belabagan, Near Durga Bari, PO+PS- Deoghar
14	Supply and Installation of M30 Grade RCC Bench in Kawaria Road including Painting with approved quality of paint and Shade. (Total-300 Nos.) (1660mm x 690mm x 890mm) (Outer-Outer)		50.000	EIC, RCD Lt. No - 2621(S), dt-27.05.19	23.103	14F2/ 2019-20 dt- 26.06.19	23.103	100%	100%	08.07.19	Kamal Kishor Singh, Manju Niwas, Indra Nagar, Deoghar
15	Construction of Temporary Parking Place at Kothiya More for Shrawani Mela 2019.		163.075	EIC, RCD Lt. No - 3107(S), dt-25.06.19	145.298	16F2/ 2019-20 dt- 02.07.19	145.298	100%	100%	10.07.19	Sujata Udit Builders Pvt. Ltd., Williams Town, Deoghar
16	Surface renewal of Jatahi More to Children Park Junction via Tiwari Chowk Road for the year 2019-20.		68.084	EIC, RCD Lt. No - 2621(S), dt-27.05.19	54.886	17F2/ 2019-20 dt- 02.07.19	54.505	99%	100%	21.07.19	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
17	Ordinary repair work of Deoghar Dardmara road for the year 2019-20		20.000	EIC, RCD Lt. No - 3009(S), dt-20.06.19	19.955	18F2/ 2019-20 dt- 02.07.19	19.878	100%	100%	15.07.19	Sanjay Kumar Rai, Williams Town, Behind B.ED. College, Deoghar
18	Painting and Repair work of existing structure in Kanwariya Road for the year 2019-20		48.390	EIC, RCD Lt. No - 2621(S), dt-27.05.19	43.551	19F2/ 2019-20 dt- 06.07.19	0.000	0%	100%	16.07.19	Dinesh Kumar Ranjan, Village- Baswaria, PO- Sabaijor, PS- Sarwan, Dist.- Deoghar
19	Surface Renewal work of Ring Road of Nandan Pahar for the year 2019-20		25.000	EIC, RCD Lt. No - 3503(S), dt-18.07.19	24.970	23F2/ 2019-20 dt- 19.07.19	24.801	99%	100%	30.07.19	M/s Giriraj Construction, SrikantRoad, Kalibari, Belabagan, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Special Repair in Km 3 (p), 4,5,6,7,8 in Baijnathpur to Koriyasa Via Kunda Road.		135.000	EIC, RCD Lt. No - 2967(S), dt-18.06.19	118.091	24F2/ 2019-20 dt- 24.07.19	117.404	99%	100%	06.09.19	Giriraj Stone Works, Srikant Road, Kalibari, Belabagan, Deoghar
21	Sand laying work on both side of Flank from Kothiya Temporary Bas Stand to Railway over bridge under Non-Plan Head for the year 2019-20.		11.550	EIC, RCD Lt. No - 3640(S), dt-23.07.19	6.536	28F2/ 2019-20 dt- 03.08.19	6.536	100%	100%	04.08.19	Pravin Kumar Ray, Vill- Dighariya, PO- Koiridih, PS- Jasidih, Deoghar
22	Sand laying work in one side of Flank of Nandan Pahar Ring Road under Non-Plan Head for the year 2019-20.		5.170	EIC, RCD Lt. No - 3640(S), dt-23.07.19	4.997	29F2/ 2019-20 dt- 07.08.19	4.997	100%	100%	08.08.19	Pahuja Engineering Works, Dhobi Tola, Deoghar
23	Road Signage Work in different roads of Road Division, Deoghar under Non-Plan Head for the year 2019-20.		21.725	EIC, RCD Lt. No - 3640(S), dt-23.07.19	21.676	30F2/ 2019-20 dt- 07.08.19	21.641	100%	100%	10.08.19	Rajendra Kumar, Bhadodih, Bishunpur Road, Jhumri Telaiya, Dist.- Koderma, Jharkhand
	Non-Plan										
24	Ordinary repair of Kothiya to Dumma Link Road under Non - Plan Head for the year 2019-20		10.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	8.952	35F2/ 2019-20 dt- 06.09.19	0.000	0%	100%	05.10.19	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar
25	Ordinary Repair of Manikpur-Kenmankathi-Dardmara Road under Non - Plan Head for the year 2019-20		10.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	8.997	36F2/ 2019-20 dt- 07.09.19	0.000	0%	100%	06.10.19	Vikram Kumar Singh, Bawanbigha, Karnibag, Deoghar
26	Repair of Residential Building of Executive Engineer R.C.D Deoghar under Non-Plan for the year 2019-20.		10.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	9.940	37F2/ 2019-20 dt- 07.09.19	6.332	64%	100%	06.12.19	Pahuja Engineering Works, Dhobi Tola, Deoghar
27	Special Repair work in Jasidih Railway Station Link Road under Non - Plan Head for the year 2019-20		1.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	0.988	38F2/ 2019-20 dt- 07.09.19	0.000	0%	100%	06.11.19	Navin Chandra Ray, Vill.- Dighariya, PO- Koiridih, PS- Jasidih, Deoghar
28	Ordinary Repair Work in Satsang Chowk to Deoghar - Sarath Road (South Bypass) Road under Non Plan for the year 2019-20		5.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	4.997	39F2/ 2019-20 dt- 13.09.19	0.000	0%	100%	12.10.19	Kumar Rahul, S. N. Mukherjee Road, Ward No.-07, Deoghar
29	CONSTRUCTION OF GUARD WALL (HEIGHT-1.5M) IN 6TH KM OF MAHUADABUR TO SARWAN ROAD UNDER NON-PLAN HEAD FOR THE YEAR 2019-20		10.500	EIC, RCD Lt. No - 3009S), dt-20.06.19	9.449	42F2/ 2019-20 dt- 18.09.19	0.000	#DIV/0!	5%	17.11.19	M/s Giriraj Construction, Srikant Road, Kalibari, Belabagan, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Construction of Drain and Cross Drain in km 1st and 2nd of Sarath-Palojori Road under Non-Plan for the year 2019-20.		25.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	22.332	43F2/ 2019-20 dt- 18.09.19	0.000	#DIV/0!	50%	17.11.19	Vidyapati Singh, Bajla Chow, Purana Meena Bazar, Deoghar
31	Construction of Guard Wall (1.5m high) in manjhalibad of Sarath to basti Palojori Road under Non-Plan for the year 2019-20.		10.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	8.804	46F2/ 2019-20 dt- 23.09.19	0.000	#DIV/0!	5%	22.11.19	Rajeev Kumar, Chitpawan Niwas, Panna Lal Ghosh Road, Bompas Town, Deoghar
32	Ordinary Repair Work of Khoripanan to Punasi (Ajya River Bridge) and Punasi to Jasidih Railway Phatak via Koiridih Road under Non-Plan for the year 2019-20.		50.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	44.913	47F2/ 2019-20 dt- 26.09.19	0.000	#DIV/0!	50%	09.11.19	Sanjay Kumar Rai, Williams Town, Behind B.ED. College, Deoghar
33	Construction of PCC Road (100 mtr.) work in 24th km (Kathara) of Baratn- Jarmundi Road under Non-Plan for the year 2019-20.		15.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	13.494	48F2/ 2019-20 dt- 26.09.19	0.000	#DIV/0!	50%	25.11.19	Dinesh Kumar Ranjan, Vill.- Baswaria, PO- Sabaijor, PS- Sarwan, Deoghar
34	RCC Drain at Gulipathar in Satsang nagar-Bhirkhibad Road under Non-Plan head for the year 2019-20.		90.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	80.802	50F2/ 2019-20 dt- 10.10.19	0.000	#DIV/0!	5%	09.01.20	M/s Vijay Kumar, Srikant Road, Belabagan, Deoghar
35	Surface Renewal of Road from Kaikey Dharamshala to Dumka Road (NH 114 A) under Non-Plan for the year 2019-20.		40.000	EIC, RCD Lt. No - 3009S), dt-20.06.19	35.976	53F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	5%	02.12.19	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar
36	Cantilever Over Head Gantry on (i) Jatahi More in Cicular Road, (ii) Gidhni More (iii) Khaga more in Jama -Jamtara Road under Non-Plan for the year 2019-20.		17.00000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	15.044	54F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	2%	18.11.19	Laxmi Kant Jha, Deputy pases, Kutchary Road, Ranchi
37	Construction of 150 M RCC Drain and Repairing / Renovation Work of 150 M RCC Drain between Deoghar College and Ranga More in Circular Road under Non-Plan for the year 2019-20		23.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	20.690	55F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	5%	18.01.20	Dilip Kumar Roy, Krishnapuri, Williams Town, Near Durga Mandir, Deoghar
38	Construction / Widening of 2 Nos. Culvert in 1st Km of Circular Road under Non-Plan for the Year 2019-20		10.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	8.985	56F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	2%	18.01.20	Chandramouli Kumar, Salonatanr, Near SBI Training Center, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
39	Ordinary Repair work in Deoghar College road for the year 2019-20.		4.000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	3.598	58F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	3%	18.11.19	Ramesh Kumar Ray, H. No.- 20B, Vill.- Manjhiyana, PO- Punasi, PS- Jasidih, Dist.- Deoghar
40	Repair of Parapet & Crash Barrier work at Jargari Causeway at Jama-Jamtara Road under Non-Plan Head for the year 2019-20.		7.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	6.218	59F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	2%	18.11.19	Kumar Rahul, S. N. Mukherjee Road, Ward No.-07, Deoghar
41	Cross Drain in km 5th and 6th of Pandaniya-Jagdishpur Road under Non-Plan for the year 2019-20		2.500	EIC, RCD Lt. No - 4756(S) dt-25.09.19	2.210	60F2/ 2019-20 dt- 19.10.19	0.000	#DIV/0!	5%	18.11.19	Ekanand Yadav, H. No.-43, Pachiyari Kothiya, Deoghar.
42	Construction of Full Over Head Gantry on Chitra More in Jama -Jamtara Road under Non-Plan for the year 2019-20.		15.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	13.466	61F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	1%	20.11.19	Sri Bala Prasad Dubey, S/o- Ram Prasad, Teacher's Colony, Bhalubasa, Agrico, East Singhbhum
43	Repairing Parapet Wall in Causeway at km 1st, 2nd, 5th & 7th and Crash Barrier work in Sarath-basti Palojori Road under Non Plan for the year 2019-20		25.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	22.093	62F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	10%	20.11.19	Sanjay Kumar Rai, Williams Town, Behind B.ED. College, Deoghar
44	Ordinary Repair Work in chitra to Duldulai more Road Under Non Plan Work For The Year 2019-20.		5.000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	4.465	63F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	5%	20.11.19	Bikram Kumar Tiwari, Vill.- Basha, PO- Basha, PS- Palojori, Dist.- Deoghar
45	Construction of Drain (with RCC Cover) in 39th and 40th KM of Jama-Jamtara Road under Non-Plan for the year 2019-20.		35.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	31.222	64F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	3%	20.01.20	Bipin Bihari Singh, Vill.+PO- Babhangama, PS- Sarath, Dist.- Deoghar
46	Ordinary Repair Work in Dhamni-Kusmaha Road under Non Plan Head for the year 2019-20		5.000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	4.971	65F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	7%	20.11.19	Sri Vishnu Traders, Qr. No.- 1-011 Street 9 Sector 2C, Bokaro Steel City, Bokaro.
47	Ordinary Repair Work In KM 52(p),53(p), 54(p), 55(p), 60(p),61(p), 62(p), 63(p) and 64(p) of Jama- Jamtara Road under Non-Plan for the year 2019-20.		11.000	EIC, RCD Lt. No - 4756(S) dt-25.09.19	9.766	66F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	6%	20.11.19	Pravin Kumar Ray, Vill- Dighariya, PO- Koiridih, PS- Jasidih, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
48	Ordinary repair work of Ghormara-Badia road under Non Plan for the Year 2019-20 (Total Length of road - 25.00 KM)		25.000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	22.492	67F2/ 2019-20 dt- 21.10.19	0.000	#DIV/0!	2%	45 Days	Adrash Enterprises, At- Dharampur, PO+PS- Jasidih, Dist.- Deoghar.
49	Ordinary Repair Work in Roshan more to Madhupur under Non Plan Head for the year 2019-20		20.000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	17.967	68F2/ 2019-20 dt- 23.10.19	0.000	#DIV/0!	2%	06.12.19	M/s Kshatriya Construction, Belabagan, Near Durga Bari, PO+PS- Deoghar
50	Retaining Wall - 2.00 m height in Samaharnalaya to Kumaitha Road under Non-Plan for the year 2019-20		90.000	EIC, RCD Lt. No - 3009(S), dt-20.06.19	80.979	69F2/ 2019-20 dt- 23.10.19	0.000	#DIV/0!	1%	22.01.20	Mahi Enterprises, Uma Kutir, Ambedkar Nagar, Barmasia, Deoghar.
51	Ordinary repair Work in Jasidih (Kalipur) Kushmaha under Non Plan for the Year 2019-20.		25.00000	EIC, RCD Lt. No - 5051(S) dt-15.10.19	22.481	70F2/ 2019-20 dt- 23.10.19	0.000	#DIV/0!	1%	06.12.19	Mahi Enterprises, Uma Kutir, Ambedkar Nagar, Barmasia, Deoghar.

Vivekadhin

1	Construction of Drain in KM 1st of Kawariya Road (Khijoriya) under Vivekadhin Head for the year 2019-20 (Length 60 mtr.)		35.000	SEC, RCD Lt. No - 146(S)A, dt-13.06.19	2.02984	20F2/ 2019-20 dt- 11.07.19	1.9435	96%	100%	20.07.19	Dinesh Kumar Ranjan, Village- Baswaria, PO- Sabaijor, PS- Sarwan, Dist.- Deoghar
2	Supplying and Fixing of Boundary Pillars in different roads for RCD, Road Division, Deoghar under Vivekadhin Head for the year 2019-20.				2.48615	21F2/ 2019-20 dt- 14.07.19	2.4260	98%	100%	20.07.19	Rudhir Prasad, Hunuman Tikari, Deoghar
3	Emergent repair work in KM 0.00 to 4.025 KM of Rohini (Parmeshwar Chowk) to Shahid Dwar Daburgram Road under vivekadhin for the year 2019-20				2.40545	26F2/ 2019-20 dt- 30.07.19	2.4010	100%	100%	13.08.19	Vidyapati Singh Bajla Chowk, Purana Meena Bazar, Deoghar
4	Restoring work of damaged structure in diffrent road of Road Division, Deoghar under Vivekadhin head for the year 2019-20.				2.46171	27F2/ 2019-20 dt- 31.07.19	2.4412	99%	100%	06.08.19	Pahuja Engineering Works, Dhobi Tola, Deoghar

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Repairing of approach slab, flank repair and Bush Cutting work in Jasidih (kalipur) to Kushmaha Road under vivekadhin for the year 2019-20				2.47355	31F2/2019-20 dt-14.08.19	2.4736	100%	100%	20.08.19	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar
6	Flank maintainence work in Km 3rd (P), 4th and 5th (P) of Jasidih (Kalipur) to Kushmaha Road under vivekadhin for the year 2019-20				2.23535	32F2/2019-20 dt-19.08.19	0.0000	0%	100%	25.08.19	Sri Vishnu Traders, Sector - 2C, Bokaro Steel City, Bokaro.
7	Emergent Repair & Bush Cutting of Road Flank in Mahuadabar to Sarwan Road under Vivekadhin for the year 2019-20.				1.71275	41F2/2019-20 dt-16.09.19	0.0000	0%	60%	30.09.19	Prem Kumar, Barmasia, PO+PS-Deoghar, Dist. - Deoghar
8	Bush Cutting of Flank in Ghormara-Baida Road under Vivekadhin for the year 2019-20.				0.43977	44F2/2019-20 dt-23.09.19	0.0000	0%	100%	29.09.19	Randhir Kumar, Shastri Nagar, Thari Dulampur, Deoghar
9	Emergent Repair work in Baratar- Jarmundi Road KM 1, 7, 8, 10, 11, 17, 20, 23, 33 of under Vivekadhin for the year 2019-20.				2.46500	45F2/2019-20 dt-23.09.19	0.0000	0%	50%	22.10.19	Navin Chandra Ray, Vill.- Dighariya, PO- Koiridih, PS- Jasidih, Dist.- Deoghar
10	Emergent Repair work in Sarwan - Ghormara (Tirnagar) road under Vivekadhin for the year 2019-20.				1.58436	57F2/2019-20 dt-19.10.19			5%	02.11.19	Sourav Kumar, Tarini Thakur Lane, Mathabhand, Deoghar

Circle : Dumka

Div : Godda

Name of EE-Sri Arun Kumar

1	Special repair in Chainage 14140 to 14410 in Meharna-Thakurgangti road under Non-Plan head for the Year 2018-19.		50.000	Eng. In Chief lt. no. 3007(S) dated 23.05.18	44.98735	13F2/2018-19 Dated 20.07.2018	38.6294	86%	100.00%	17.09.2018	M/s Satyam Engineering and Construction, Bazitpur, Godda
2	Reconstruction and Protection work of dammaged Culvert in 11th K.M. of Mahagama-Dighi Road under Non-Plan head for the year 2018-19.		45.000	Eng. In Chief lt. no. 3007(S) dated 23.05.18	40.49823	14F2/2018-19 Dated 26.07.2018	40.0430	99%	100.00%	23.09.2018	Mahi Enterprises, Barmasia, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of 3 Nos. Culvert of 3 Meter x 2 Meter size in Simra-Boarijore-Borio road under Non- Plan head for the year 2018-19.		45.000	Eng. In Chief It. no. 3007(S) dated 23.05.18	40.48261	16F2/2018-19 Dated 26.07.2018	39.8235	98%	100.00%	23.09.2018	Sri Kriti Bushan, Gulzarbagh, Godda
4	Construction of RCC Drain in Pirojpur Village in 4th Km & Nayanagar Village in 8th km of Mahagama-Dighi road (In 4th km LHS- 200 m, In 8th km LHS- 250 m, RHS- 250 m Total= 700 m) for the year 2018-19		35.000	Eng. In Chief It. no. 5796(S) dated 23.10.18	31.49976	21F2/2018-19 Dated 29.01.2019	31.4115	100%	100.00%	29.03.19	Sri Kanhaiya kumar Sah, Main Road, Godda
5	Construction of RCC Drain in Balbadda Bazar in 6th Km of Ghorichak to Dighi road (In 6th km RHS- 220 m) (Length- 220 m) for the year 2018-19		15.000	Eng. In Chief It. no. 5796(S) dated 23.10.18	13.47952	22F2/2018-19 Dated 29.01.2019	13.4795	100%	100.00%	14.03.19	Raj Construction, Chaprasi Tola, Godda
6	Construction of RCC Drain in 5th Km (Dhankuriya Village) in Ghorichak-Dighi road for the year 2018-19.		5.000	Eng. In Chief It. no. 124(S) dated 08.01.19	4.99730	23F2/2018-19 Dated 29.01.2019	4.9951	100%	100.00%	27.02.19	Manoj Kumar Singh, Bagh Jhakhra, Godda.
7	Construction of RCC Drain in 7th Km (Samda Village) in Mohanpur-Khairatikar road for the year 2018-19.		5.000	Eng. In Chief It. no. 124(S) dated 08.01.19	4.99683	25F2/2018-19 Dated 04.02.2019	4.9954	100%	100.00%	15.03.19	M/s Radhey Krishna Construction, Bariatu, Ranchi.
8	Construction of RCC Drain in village- Kushmi & Jamaidih in Mohanpur-Khairatikar road under Non Plan head for the year- 2019-20.		22.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	19.79720	09F2/2019-20 Dated 09.08.2019			60.00%	23.10.19	Laxmi Kant Jha, Deputy para Katchery Chowk, Ranchi.
9	Construction of RCC Drain in Kechwa Chowk in Mahagama-Dighi road under Non Plan head for the year- 2019-20.		8.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	7.19838	3F2/2019-20 Dated 03.08.2019			95.00%	16.09.19	Basantraj Singh, Ghatdumariya, Godda
10	Construction of RCC Drain in Balbadda Bazar in Ghorichak- Dighi road under Non Plan head for the year- 2019-20.		18.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	16.19683	13F2/2019-20 Dated 26.08.2019				24.10.19	Raj Construction, Chaprasi Tola, Godda
12	Ordinary repairing of HL Bridge in 12th km, 15th km (2 Nos.) & 20th Km of Nayanagar to Hanwara (Bihar border) road under Non Plan head for the year- 2019-20.		20.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	17.99801	4F2/2019-20 Dated 03.08.2019			75.00%	01.10.19	Mukesh Kumar, Samlapur, Sahebganj

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Ordinary repairing of HL Bridge in 5th km, 11th km & 16th Km of Doy-Nawadih road under Non Plan head for the year- 2019-20.		25.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	22.49845	10F2/2019-20 Dated 09.08.2019			40.00%	23.10.19	Kanhaiya Kumar Sah, Main Road, Godda
14	Repairing of Office Building, Raising of Boundry wall & Repairing of Office of Sub-Division- 2, Godda under Non Plan head for the year- 2019-20.		3.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	2.69997	07F2/2019-20 Dated 09.08.2019			100.00%	07.09.19	M/s Remi Devi, Shivpur ansh, Pirpainti road, Godda.
15	Renovation work of Boundary wall of Executive Engineer Residence Campus under Non Plan head for the year- 2019-20.		6.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	5.39950	5F2/2019-20 Dated 03.08.2019			100.00%	16.09.19	M/s Jayshanker Prasad, Malhara, Godda
16	Renovation & Raising of Boundary wall of Quality Control Building & Divisional Office under Non Plan head for the year- 2019-20.		8.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	7.19996	08F2/2019-20 Dated 09.08.2019			90.00%	22.09.19	Lakhanlal Yadav, Nunajore, Mahagama, Godda.
17	Renovation & Raising of Boundary wall of Office of Road Sub-Division- 1, Godda & Godown Campus under Non Plan head for the year- 2019-20.		10.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	8.99937	6F2/2019-20 Dated 03.08.2019	8.99924	100%	100.00%	16.09.19	M/s Radhey Krishna Construction, Ranchi
18	Construction of RCC Drain in 19th km (Sinpur village) & 20th km (Mohani village) in Ghorichak- Dighi road under Non Plan head for the year- 2019-20.		50.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	49.94882	12F2/2019-20 Dated 26.08.2019			45.00%	23.11.19	M/s B.N.S. Enterprises, Lalmatiya Collery, Boarijore, Godda.,
19	Strengthening & Blacktopping Work of Diversion in Damaged Bridged in 15th km of Dumuhi chowk to Basantrai Via- Maheshpur road (Total Length- 21.62 km) ODR under Non Plan head for the year 2019-20		4.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	3.99160	11F2/2019-20 Dated 24.08.2019			70.00%	07.10.19	M/s Preety Pandey, Ward No.- 09, Satya Nagar, Godda
20	Emergent repair of Mahagama-Dighi road km 0.00 to 12.08 under Non Plan head for the year 2019-20.		10.000	Eng. In Chief It. no. 5051(S) dated 15.10.19	8.99879	17F2/2019-20 Dated 21.10.2019				19.11.19	M/s Bhawani Construction, Warsabad, Shambhuganj, Banka, Bihar.
21	Ordinary repairing of Dumuhi chowk to Basantrai Via- Maheshpur road (Total Length 21.62 km) ODR under Non Plan head for the year 2019-20		40.000	Eng. In Chief It. no. 3009(S) dated 20.06.19	35.99964	18F2/2019-20 Dated 22.10.2019				20.12.19	Haque Construction, Baskhoriya, Basantrai, Godda

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Restoration work of Sundarpahari to Agiyamore road in km 21.00 to 23.00 under Vivekadhin head for the year 2019-20				2.8245	16F2/2019-20 Dated 19.10.2019				02.11.2019	Manoj Kumar Singh, Bagh Jhakhra, Godda

4.997

Circle : Dumka
Div : Jamtara
Name of EE-Sri Pradeep Kumar

										NIL	
--	--	--	--	--	--	--	--	--	--	-----	--

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

1	Ordinary Repairing of Hiranpur-Kotalpokhar Road 0.00 to 15.50 Km Under Road Division, Pakur 2018-19.		100.000	Eic RCD Letter No.3007(S) Dt. 23.05.2018	89.780	7- F2/18-19 dt. 06.09.18	89.634	100%	100%	05.03.2019	I.A Engicons Private Limited
2	Construction of R.C.C Drain in Pakuriya Bazar in Maheshpur-Pakuriya Road(0.00 to 23.00 KM) Under Non Plan Head 2018-19. Under Road Division, Pakur.		65.000	Eic RCD Letter No.4786 (S) Dt. 21.08.2018	#REF!	14- F2/18-19 dt. 24.10.18	57.841	#REF!	100%	23.04.2019	Vijay Kumar
3	Ordinary Repair of Godda-Sunderpahari-Dharampur Road from Km 32.00 to 45.05 Under Non Plan Head 2018-19. Under Road Division, Pakur.		100.000		#REF!	15- F2/18-19 dt. 01.11.18	89.659	#REF!	100%	30.04.2019	Gouri Shankar Bhagat

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(1) Strengthening work of Ch. 50.69 to 51.389 and 66.00 to 87.75 in Govindpur-Sahibganj ADB Road KM 49.00 to KM 87.750 (2) Construction of TOE Wall (Length - 1050 m) in Govindpur-Sahibganj ADB Road for KM 49.200 to 87.750 KM 2018-19 (3) Special Repair of Amrapara Link Road of Govindpur-Sahibganj ADB Road (4) Special Repair of Ch. 50.69 to 51.389 in Govindpur-Sahibganj ADB Road (5) Special Repair of Ch. 66.60 to 87.350 and Toe Wall Repair from Ch. 49.00 to 87.75 in Govindpur-Sahibganj ADB Road for the Year 2018-19. (6) Construction of Drain (Length - 1865 m) & Road Signage in Govindpur-Sahibganj ADB Road for KM 49.200 to 87.750 KM 2018-19. (Total Length – 38.750 KM). Under Road Division, Pakur (Non Plan Head)		921.000	Eic RCD Letter No.5578 (S) Dt. 04.10.2018	763.878	18-SBD/18-19 dt. 03.01.19	762.145	100%	100%	02.07.19	M/s Chitra Construction
5	Ordinary Repair of Amrapara-Maheshpur-Muraro Road from Km 0.00 to 17.00 Km Under Non Plan Head 2018-19. Under Road Division, Pakur.		40.000	Eic RCD Letter No.5796(S) Dt. 23.10.2018	#REF!	17-F2/18-19 dt.24.12.18	39.885	#REF!	100%	23.04.19	Tara Chandra More
6	Ordinary Repair and Protection work in Fathehpur-Simlong-Singarshi Road 0.00 to 36.01 KM for the financial year 2019-20 Under Road Division, Pakur.(Non Plan Head)		80.000	Eic RCD Letter No.3009(S) Dt. 20.06.2019	#REF!	05-F2/19-20 dt.30.08.19	0.000	0%		29.02.20	Gouri Shankar Bhagat
7	Construction of 2m Height Stone masonry Retaining wall in Chandalmara-Pokharia Road for the financial year 2019-20 Under Road Division, Pakur.(Non Plan Head)		30.000		#REF!	06-F2/19-20 dt.21.09.19	0.000	0%		20.12.19	Jitendra Kumar Dutta
8	Construction of R.C.C. Drain at Ch. 0.600 KM of Pakur-Malpahari Road Under Road Division, Pakur for the year 2019-20 (Non Plan)		10.000		#REF!	03-F2/19-20 dt.10.08.2019	0.000	0%		09.11.19	Gulsher Ali Ansari
9	Ordinary Repair and Protection work in Littipara-Kunjabona Road 0.00 to 13.00 KM for the financial year 2019-20 Under Road Division, Pakur.(Non Plan Head)		15.000		#REF!	04-F2/19-20 dt.10.08.2019	0.000	0%		09.11.19	Tara Chandra More
10	Pot-Patch work of Hiranpur-Kotalpokhar Road (0.00 to 15.50 KM) for the year 2019-20. Under Road Division, Pakur (Non Plan)		20.000		#REF!	09-F2/19-20 dt.26.10.2019	0.000	0%		25.12.19	Sahid Eqbal

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Stripping excess soil from the shoulder road crust surface to achieve approved level and construction of hard shoulder at Ch. 1.300 KM (Bhagat Singh Chowk) of Pakur-Malpahari Road (0.00 to 6.00 KM) for the year 2019-20. Under Road Division, Pakur (Non Plan)		20.000	Eic RCD Letter No.5051(S) Dt. 15.10.2019	#REF!	08-F2/19-20 dt.26.10.2019	0.000	0%		25.12.19	Dipendra Nath Dubey
12	Repair work of Over Head Sign Board (Full Gantry) at Maheshpur-Pakuria Road for the year 2019-20. Under Road Division, Pakur (Non Plan)		10.000		#REF!	10-F2/19-20 dt.26.10.2019	0.000	0%		25.12.19	Rama Shankar Yadav
TOTAL			1411.00		#REF!		1039.16				

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					

Vivekadhin

1	Installation of Road Signages in different Roads under Road Division, Pakur for the year 2019-20 (Vivekadhin Head)		3.24290		#REF!	07-F2/19-20 dt.21.09.19				20.10.2019	Shakti Enterprises. Ranchi
---	--	--	---------	--	-------	-------------------------	--	--	--	------------	----------------------------

Spill Over

1	Ordinary Repair of Hiranpur-Kotalpokhar Road Km 0.00 to 15.50 Road Division Pakur (Non Plan) FY 2017-18		4.000	Eic RCD Letter No. 5212(S) Dt. 11.09.2017	3.998	06-F2/2017-18 Dt.19.09.2017	3.358	84%	100%	18.11.17	Amit Mandal
---	---	--	-------	---	-------	-----------------------------	-------	-----	------	----------	-------------

Circle : Dumka

Div : Sahabganj

Name of EE-Sri Surendra Prasad

1	पथ प्रमण्डल साहेबगंज अंतगत बरहेट-बरहरवा पथ के कि०मी० 0.00 से 21.00 तक का साधारण मरम्मत कार्य।		30.000	EIC, RCD, Jharkhand Letter. No. 3009 (S), Dt. 20.06.2019	26.99996	02F2/2019-20, Dt. 18.10.2019				17.02.2020	M/s Sneha Construction
2	सहायक अभियन्ता, राजमहल के आवास एवं बाउन्ड्री का निर्माण कार्य।		28.000	EIC, RCD, Jharkhand Letter. No. 3009 (S), Dt. 20.06.2019	24.85156	03F2/2019-20, Dt. 18.10.2019				28.03.2020	Md. Salahuddin Ansari
3	ए०डी०बी० पथ के 24वें कि०मी० में बॉक्स कल्भर्ट का निर्माण कार्य।		55.000	EIC, RCD, Jharkhand Letter. No. 3009 (S), Dt. 20.06.2019							
4	गोविन्दपुर-साहेबगंज पथ (ए०डी०बी० पथ) में फूलभंगा से बांझी के बीच साधारण मरम्मत कार्य (266 से 283 के बीच) कुल लम्बाई- 59.00 कि०मी०	16.00	11.300	EIC, RCD, Jharkhand Letter. No. 4756 (S), Dt. 25.09.2019							Sri Satyendra Kumar Mishra

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	गोविन्दपुर-साहेबगंज पथ (ADB Road) में पूट-पैच/ साधारण मरम्मति कार्य।	16.00	30.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019							Sri Satyendra Kumar Mishra
6	बोरियो-तीनपहाड़-राजमहल पथ (कि०मी० 0.00 से 28.00) में पॉट पैच/ साधारण मरम्मति कार्य।	16.00	20.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019							Sri Jitendra Kumar
7	मंगलहाट-तालझारी पथ (कि०मी० 0.00 से 4.650) में पूट-पैच/साधारण मरम्मति कार्य।	16.00	8.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019							Sri Vijay Karmkar
8	बोरियो लिंक रोड में पॉट-पैच/ साधारण मरम्मति कार्य।	16.00	6.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019							Mahazbi Parween
9	पतना-हिरणपुर पथ (कि०मी० 0.00 से 17.50) में पॉट-पैच/साधारण मरम्मति कार्य।	16.00	10.000	EIC, RCD, Jharkhand Letter. No. 5051 (S), Dt. 15.10.2019							Mr. Rajiv Ranjan
Total			198.300		51.852		0.000				

Vivekadhin'

1	Traffic restoration work in Borio-Tinpahar-Rajmahal Road from KM 0.00 to 28.00 under Road Division, Sahibganj under Vivekadhin Head for year 2019-20										M/s Sneha Construction
2	Jungle clearance and construction of water disposal surface drain in Govindpur-Sahibganj (ADB Road) SH-18 in KM 280.00 to 307.00 under Road Division, Sahibganj under Vivekadhin Head for year 2019-20										M/s Sneha Construction