

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rameshwar Shah											
1	Strengthening of Japla to Navinagar via Bihar Sima Road for the year 2013-14 (Length 15.575 Km)	15.575	2158.5300	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 13145 (S) Dt.18.12.13	1937.0029	28.02.14 70SBD/13-14	1555.1671	80%	100%	27.8.15	Dandar Nirman Pvt Ltd, Shukhdev Nagar, Ratu Road, Ranchi, Jharkhand
2	Widening and Strengthening /Re Construction of Hussainabad to Patharaghat Road from km 0.00 to km 29.1 for the year 2014-15 (Working Length - 23.3)	29.100	4730.8200	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1771 (S) Dt.03.03.14	5263.0690	25.07.14 26SBD/14-15	3440.0000	65%	100%	24.01.16	M/s Tantia Construction Limited of 25/27 Netaji Subhas Road, Kolkata-700001
3	Widening and Strengthening of Road from Hutar to Chainpur Road (Length- 32.05 Km)	32.050	6303.8500	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 5354 (S) Dt.17.07.14	6517.0317	10.06.2015 06SBD/15-16	6799.6823	100%	100%	09.06.17	Shreeji -Agrawal Infra-JV, Ground Floor, Shreeji Vrindavan Apartment, Main Road, Post.- Ravigram, Raipur - 492006 (Chhattisgarh)
4	Widening and Strengthening of Daltonganj 2 Nos. Town to Link Road Pandit Jagnarayan Tripathi B.Ed. College, Bhimgara (Chiyanki) Road (Total Length 0.715 km) for the year 2015-16	0.715	226.6800	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 7904 (S) Dt.24.11.15	192.6410	31.03.2016 48F2/2015-16	0.0000	0%	-	30.09.2016	Shri Harpreet Singh, Belwatikar, Daltonganj

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.000	3382.0870	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 4509 (S) Dt. 25.06.15	3092.1239	28.04.2016 02SBD/16-17	2761.0000	89%	85%	27.10.17	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitranganj Park, New Delhi.
6	Reconstruction of Kutmu-more (On Bishrampur- Pandu Belhra Road)- Utari-Hussainabad-Sivana Road (On Mohammadganj Japala-Dangwar Road)(leantn -19.620 for the year 2018 19Km)	19.620	4799.5330	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 873 (S) Dt 13.02.2018	3927.0000	11.02.2019 24SBD/18-19	549.0000	14%	22%	10.08.20	Mini Construction, Church Road, Daltonganj, Palamau
7	NH-98 to Naudiha bajar Block Head Office via udayghar more	11.775	2637.5840	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3788 (S) Dt 29.06.2018	2863.0644	06.02.2019 20SBD/18-19	799.8790	28%	35%	05.02.20	M/S Indian Electrical Services, Abadganj, Daltonganj
8	Satbarwa (Lahlaha More) Lesliganj Panki Road	11.685	4778.2950	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 5084 (S) Dt 31.08.2018	3747.1969	06.02.2019 22SBD/2018-19	599.3500	16%	25%	05.02.21	M/S SC-SVRC Joint Venture Station Road, Redma, Daltonganj, Palamu
9	Barhmoriya More(Bisrampur Block) To Rehla Via Lalgadh	16.873	8290.0570	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 5064 (S) Dt31.08.2018	4029.1191	11.02.2019 23SBD/2018-19	100.0000	2%	5%	10.08.20	M/S Ganga Construction Daltonganj, Palamu
10	IRQP Roads IRQP work in Belwatikar Chock to NH-75 via old incomtex officce road for the year2018-19	1.530	54.5660	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3867 (S) Dt 03.07.2018	55.4158	25.02.19 25F2/2018-19	-	-	-	24.05.19	Shardendu Bhushan, Daltonganj, Palamau

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP work in Daltonganj -Chainpur road for the year2018-19	2.640	107.5940	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3865 (S) Dt 03.07.2018	109.2635	<u>27.12.2018</u> 15F2/2018-19	103.2830	100%	100%	26.03.2019	Sri Harpreet Singh Belwatika, Daltonganj
12	IRQP work in Daltonganj - Hariharganj road for the year2018-19	4.075	191.1110	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 3866 (S) Dt 03.07.2018	194.4051	<u>27.12.2018</u> 16F2 / 2018-19	194.4051	100%	100%	26.03.2019	M/S Apex Infra Structure Church Road, Daltonganj
13	L.W.E. Strengthening and Widening of Kajari Patan Manatu Road in km 16.40 to 34.40 for the year 11-12	18.00	1870.93	Dy secretary, Government of India vide Lt No. NH 12014/415/2010/JH/LWE Dt.- 09.01.12	1909.0545	06.02.2012 19SBD of 11-12	1502.9641	79%	95%	05.02.14	M/S Sanjay Agrawal, Millennium Plaza, FF 35-36, Coffee House, Bansal Road, Raipur (Chhattisgarh)
14	R.C.P.L.W.E Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.300	1681.6200	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.2018	1627.9428	29.08.2018 03SBD/18-19	245.6178	15%	28%	28.02.2020	Jai Maa Durga construction Chiniya more Garhwa
15	R.C.P.L.W.E Widening & Strengthening of Samudih (on Chhattarpur-Japla-Benekala-Sabano-Bihar border km 15.203 for year 2018-19	15.203	1969.3500	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.2018	1851.9286	31.01.2019 19SBD/18-19	396.9883	21%	36%	30.05.2020	M/s Jai Maa Sherawali Construction, Aurangabad, Bihar
16	IRQP Work of Chhamuhan to Bariya Chowk via Bus Stand for the year 2019-20	2.160	122.5300	Joint Seceratry, RCD, Jharkhand Ranchi Lt No. 2695 (S) Dt 30.05.2019	107.2536	24.10.2019	-	-	-	-	Ajay Kumar Dubey, Ranchi Road, Redma, Behind Dusatr Mandap, Daltonganj, Palamu

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
17	IRQP WORK OF KAJARI- PATAN-MANATU ROAD (0 TO 16.40 Km) for the year 2019-20	16.00	414.2130	Joint Seceratry, RCD, Jharkhand Ranchi Lt No. 2691 (S) Dt 30.05.2019	334.7471	23.10.2019 12SBD/2019-20	-	-	-	-	M/S Krishna Kumar Singh, Belwatika, Daltonganj	
18	IRQP Work of Bishrampur-Mahugain-Itko Road km 0.00 to 18.90 for the year 2019-20	18.9	489.5850	Joint Seceratry, RCD, Jharkhand Ranchi Lt No. 2688 (S) Dt 30.05.2019	392.5840	23.10.2019 13SBD/2019-20	-	-	-	-	M/S Krishna Kumar Singh, Belwatika, Daltonganj	
19	Widening & Strengthning of Namudag(PWD Road) to Saraidaih Road (Length – 6.1 Km) For the Year 2019-20	6.1	1771.6900	Joint Seceratry, RCD, Jharkhand Ranchi Lt No. 1138 (S) Dt 20.02.2019	876.9529	17.10.2019 10SBD/2019-20	-	-	10%	-	Jai Maa Ashtbhuji Construction, Hazaribag	
			44109.695				19047.337					

Circle : Daltonganj
Div : Garhwa
Name of EE-Sri Ashim Kumar Choudhary

1	Widening & Strengthening of Ketar-Kadwan-Hariharpur road from Km. 0.00 to 20.275	20.275	4273.23600	<u>6586(s)</u> 21.09.15	3837.19551	<u>05.04.16</u> 01SBD/16-17	2911.809	76%	90%	04.01.18	Shekhar Construction Pvt.ltd. Jamshedpur
2	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.866	5839.08900	<u>3052(s)</u> 05.06.17	5731.8821	30.01.18 23 SBD/17-18	1331.414	23%	46%	29.9.19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
3	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km)	31.600	8636.53800	2800 (s)/ 11.05.18	9288.3545	18.01.19 22 SBD/18-19	1024.500	11%	25%	17.01.21	SORATHIA VEIJI RATNA & CO. 6 Om Complex. Bhuj Bhachau byPass. Dabanda (Gujrat)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of NH-75 to Bansidhar Mandir-Chitvishram-Bamba-Chana-Garda Road from km 0.00 to 15.565 km (Length-15.565 km)	15.565	4857.82700	5081(s)/31.08.18	3782.3726	22.01.19 23 SBD/18-19	756.232	20%	42%	21.04.20	GC-PE (JV), Ranchi.
5	Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km) under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/50)	36.629	13905.57000	RW/NH-28014/1/2019/JHR /Z-1-1600 dt. 6.3.19	11178.6899	18.10.19 01 SBD/19-20					Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)
6	Reconstruction of Nagaruntari-Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36000	RW/NH-28014/1/2019/JHR /Z-1-1600 dt. 6.3.19	9462.2564	21.10.19 02 SBD/19-20					NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.)	47.450	20114.40000	RW/NH-28014/1/2019/JHR /Z-1-1600 dt. 6.3.19	13599.1524	26.10.19 07 SBD/2019-20					BLA Project Pvt. Ltd.- R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba, Chhatishgarh-495677
8	Widening & Strengthening/Reconstruction of Dandai Bazar to Panghatwa PWD Road via Lawahikala Road. (Total Length 10.05 km.)	10.050	3877.57000	1542/6.3.19							
Sub Total		212.38	72815.59		56879.90		6023.95				

RCPLWE

2	Widening & Strengthening of Bhandaria to Madgari (Total Length of Road - 15.548 km.)	15.548	2711.121	Package No. RCPLWEA/ROAD /15	2440.009	28.02.19 28 F2/2018 -19	168.320	7%	26%	20.05.20	M/s. Indian Electrical Services, Mohalla-Abadganj, Bye Pass Road, PO-Daltonganj, Palamu
---	--	--------	----------	------------------------------	----------	-------------------------------	---------	----	-----	----------	---

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Arbind Kumar Verma

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	W/S of Sikni (On NH-75) to Richuguta Railway Station Road in KM 0.00 to 10.00 KM (With Land Acquisition)	10.00	2030.00	Dy. Secretary RCD. Ranchi. Lt. No. 1490 (S) dated 03.03.2016	1966.794	02SBD/16-17 18-08-2016 18 Months	2180.6643	100%	100%	17.02.18	M/s Santosh Construction Vill-Kamta, Chandwa Latehar

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Latehar to Herhanj (On SH-10) Via Nawada Road (Length-28.700 K.M.)	28.70	6324.4200	Dy. Sec. R.C.D. Ranchi Lt.No1737(S) dt. 11-03-2016	6118.886	01SBD/17-18 15-04-2017 21 Months	6956.2979	100%	100%	14.01.19	M/s Amar Infrastructure Ltd., Durg, Chhatisgarh
3	Widening and Re-construction of Mahuadar (On SH-9) to Lodh Fall (Length 17.410 Km)	17.41	4259.6100	Joint Sec. R.C.D. Jhar. Ranchi Vide Lt.No3540(S) dt. 06-06-2016	4548.757	21 SBD/2016-17 02-01-2017 14 Months	4350.0000	96%	90%	01.03.18	Arcons Infrastructures and Constructions Pvt. Ltd. Madhaya Pradesh.
4	IRQP Work in Km. 7.00 to 23.00 Km. (Length - 17.00 Km) of Balumath Murpa Lapra (MDR-143) Road	17.00	732.30600	Joint Sec. R.C.D. Ranchi Lt.No4188(S) dt. 18-07-2018	746.230	22 SBD/2018-19 21-12-2018 06 Months	746.1452	100%	100%	20.06.19	Jai Mata Di Construction Piska More, Ranchi
5	Re-Construction of Masiyatu More, Sasang (NH-75) -Brahmani- Serek – Muasiyatu - Olhepat-Panchferi (SH-10) Road	24.05	9674.39100	Joint Sec. R.C.D. Ranchi Lt.No.2797(S) Dated - 11.05.2018	7968.000	27 SBD/2018-19 05-02-2019 24 Months	700.0000	9%	16%	04-02-21	MC SPICA JV Charch road, Daltonganj
6	Re-Construction of Mahuadar (On Mahuadar Lodh Fall Road) - Meram Mahuatoli – Champa (Chhatishgarh Border) Road and Mahuatoli – Nawatoli - Kurund (On MDR - 036) Road	17.21	5355.30000	Joint Sec. R.C.D. Ranchi Lt.No.3770(S) Dated - 29.06.2018	4590.516	29 SBD/2018-19 18-02-2019 15 Months	1649.2880	36%	41%	17-05-20	KNPS-DC-SSVM (J.V.), SISAI ROAD, GUMLA, (JHARKHAND)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Balumath (On NH-99) – Olhepat – Udayapura – (On NH-75) Via Balu, Looti, Aragundi and Murup Link Road.	36.97	12959.15500	Joint Sec. R.C.D. Ranchi Lt.No.5075(S) Dated - 31.08.2018	9062.150	28 SBD/2018-19 05-02-2019 24 Months	2050.000	23%	31%	04-02-21	Sri Ganga JV Piska More, Hehal Ranchi
8	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.372	12270.07300	Joint Sec. R.C.D. Ranchi Lt.No.1228(S) Dated - 27.02.2019	9775.000	01 SBD/2019-20 06-08-2019 24 Months	0.000			05-08-21	MC SPICA JV Charch road, Daltonganj
9	Improvement of Riding Quality Work of Bhusar - Kechki - Barwadih Road from Km. 0.00 to 9.10.	9.10	555.52300	Joint Sec. R.C.D. Ranchi Lt.No.2644(S) Dated - 28.05.2019	433.752	26 SBD/2019-20 16-10-2019 06 Months	0.000			15-04-20	Jai Maa Ashtabhuji Construction Hazaribag.
10	Improvement of Riding Quality work in Cinema Hall (On NH-75) – Chandandih Chowk Mission Road	1.80	89.84700	Joint Sec. R.C.D. Ranchi Lt.No.2694(S) Dated - 30.05.2019	78.375	24 F2/2019-20 12-10-2019 03 Months	0.000			11-01-20	Jitendra Kumar Tiwary Vill - Hisra, Pokhraha Polpol, Daltonganj Distt - Palamu

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Improvement of Riding Quality work in Mako More (On NH-75) – Gandhi College – Station Road	1.87	64.67400	Joint Sec. R.C.D. Ranchi Lt.No.2696(S) Dated - 30.05.2019	56.266	19 F2/2019-20 14-09-2019 03 Months	0.000		90%	13-12-19	M/s Akhileshwar Tiwary Redma, Daltonganj, Palamu
12	Improvement of Riding Quality work in Jubli Chowk (On NH-75) – Polytechnic College Road	2.50	124.90400	Joint Sec. R.C.D. Ranchi Lt.No.2697(S) Dated - 30.05.2019	111.120	22 F2/2019-20 28-09-2019 03 Months	0.000		90%	27-12-19	M/s Akhileshwar Tiwary Redma, Daltonganj, Palamu
13	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 31.00 KM) (With Construction of Bridges)	31.00	9153.74500	Joint Sec. R.C.D. Ranchi Lt.No.4507(S) Dated - 11.09.2019			0.000				

RCPLWE

RCPLWE

1	Widening and Strenthening of Giddi More to Murpa Road	48.20	4947.3500	Joint Sec R.C.D. Jhar.Ranchi.Lt No-1341(S) Date 07/03/2018	6409.26604	17SBD-2018-19 Dt- 24.10.2018 24 Months	1888.481	29%	37%	23.10.2020	M/S PUJA ENTERPRISES, VILLAGE + POST + PS - SIMARIYA, DISTRICT - CHATRA, (Jharkhand)
---	---	-------	-----------	--	------------	---	----------	-----	-----	------------	--

DPR Works

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Preparation of DPR of major bridges(Phase-I &Phase II)on security cum services Road along the Railways station of Barwadih Railways station and Tori Railways station to Daniya Railways for movement of Forces and logistics				124.335	16F2/08-09 10.02.09	136.809	100%	100%		TRANSTEK ENGINEERS PVT. LTD, PATNA
2	Preparation of DPR of minor bridges(Phase-I &Phase II)on security cum services Road along the Railways station of Barwadih Railways station and Tori Railways station to Daniya Railways for movement of Forces and logistics				25.200	5F2/09-10 04-01-2010	25.657	100%	100%		TRANSTEK ENGINEERS PVT. LTD, PATNA
3	Preparation of DPR for Widening and Strengthening of Sikni (On NH-75) to Richuguta Railway Station Road in KM 0.00 to 10.00 KM and Construction of Bridge in this Road At Ch: 0 + 209m over Sikni Local Nala and Ch: 8 + 850m Richuguta Local Nala	10 Km.	-	-	5.726	24F2/ 2015-16 28.09.2015 30 Days 27-10-2015	-	-	100%	27-10-2015	Engicon Q.No. HI-133 Harmu Housing Colony, Ranchi-12 Mobile No.- 08986805075

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rameshwar Shah											
1	Construction of High Level Bridge Over Thaka-Garha River at. 11.210 km of Chiyanki-Rajwadih-Tikulya Road for the year 2015-16	25.240	263.466	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1287 (S) Dt. 20.02.15	210.5165	23.11.15 33F2/15-16	0.000	0.0%	-	22.11.2016	M/s Akhileshwar Tiwary, At. Ranchi Road, Redma, Devi Mandap, Daltonganj

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(I)Construction, Replacement and Renovation of ROB in 1st Km of Daltonganj- Lesliganj-Panki Road for the year 2015-16 (II)Supply fitting fixing street light ROB in 1st km at DLP Road for the year 2018-19	603.00	215.366	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 6284 (S) Dt. 03.09.15 Joint Secy. RCD Jharkhand Letter No. 5210 (s) Date 11.09.2017	(I)86.31251 + 108.59021 = 194.90272 (II)1500015	03.12.15 34F2/15-16 Supplymentry Agreement (20 F2 /2017-18 Dt.- 23.01.18) (II)6F2/18-19 11/09/18	0.000	-	100%	09.03.18 22.11.18	(I)M/s Sharda Construction, Ranchi Road, Redma, Daltonganj. (II)Roshan Kumar, friends Colony,Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.440	268.952	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 5424 (S) Dt.31.07.15	305.33676	27SBD/ 2016-17 07.02.2017 Supplementary Agreement- 24SBD/2017-18	174.593	57%	49%	06.08.18	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj
4	Construction of H.L. Bridge over Banka River at brahmoriya village in bariya chowk to saguna More Road.	2 x 12 = 24m.	343.296	Add. Secretary R.C.D., Jharkhand Ranchi Lt. No. 7073 (S) Dt.21.12.2017	301.00000	723 (En.) 01SBD/ 2018-19 19.05.2018	259.668	100%	100%	18.05.2019	Bhartiy Borwell, Shahpur, Paneribandh, Daltonganj

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (m)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	R.C.P.L.W.E Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhararoad	432.040 m 18x24.00	2393.920	Joint Seceratr y, RCD, Jharkha nd Ranchi Lt NO. 1341 (S) Dt 07.03.2 018	3516.30773	04SBD/ 2018-19 30.08.2018	1663.750	42%	48%	1.03.2020	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat
6	R.C.P.L.W.E Construction of Bridge over Banki river in ch-8.590 km of Chhararpur -Khajuri-Belhara road (3x24.0)	72.00 3x24m	199.670	Joint Seceratr y, RCD, Jharkha nd Ranchi Lt NO. 1341 (S) Dt 07.03.2 018	184.66335	02SBD/ 2018-19 Lt . No.- 1183 06.08.2018	59.795	32%	55%	05.06.201 9	M/s Nandini Construction At- Bhajanih po+ps - Mohammadganj Dist- Palamau

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20		1187.41	Joint Seceratr y, RCD, Jharkha nd Ranchi Lt NO. 3844 (S) Dt 01.08.2 019	-	-	-	-	-	-	-
Total							2157.806				

Circle : Daltonganj

Div : Garhwa

Name of EE-Sri Ashim Kumar Choudhary

1	Bridge over Hathu River at Ch. 15th km. of Ranka-Ramkanda Road.	48	271.29	4883(s)/ 22.08.17	215.9098	<u>6.12.17</u> 20 F2/17-18	199.251	92%	95%	5.12.18	M/S AKHILESHWAR TIWARY, RANCHI ROAD, REDMA, DALTONGANJ
2	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)		467.61	4792(S) /18.8.17	499.4900	<u>29.01.18</u> 22 SBD/17-18	260.235	52%	89%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
3	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)		2712.00	677 (s)/ 01.02.18	2537.8791	<u>28.02.19</u> 29 SBD/17-18	15.612	1%		30.08.21	M/s A.N. Pandey, Ranchi
TOTAL			3450.9		3253.28		475.10				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWE

1	H.L. Bridge over Banki River at ch. 6th km. of Majhiaon-Kandi Road (25.66 km. of Garhwa Majhiaon Kandi Sone Road) under LWE		86.000	Package No. RCPLW EA/BRI DGE/01	460.050	<u>06.09.18</u> 19 F2/18 - 19	311.587	68%	95%	05.09.19	M/s. Maa Construction, Mohalla-Menbasti, PO-Dumariya, Karuakala, Dist.-Garhwa
---	---	--	--------	---------------------------------	---------	----------------------------------	---------	-----	-----	----------	---

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

1	Construction for Balance Work of High Level Bridge over Koel River in Km. 29.00 of Latehar Sarju Kotam (Garu) Road with approach road.	08 x 24 L=196.84 M	638.725	Dy. Sec. R.C.D. Jhar. Ranchi. Vide Lt. No.5425 (S) dated 07-06-2013	637.555	40 SBD 2013-14 10-12-2013	100.000	16%			Sri Dinesh Kumar Harmu Housing Colony,
					680.000	15 SBD 2016-17 22-12-2016 24 Month	665.000	98%	100%	21.12.18	M/s Kumar and ROY Construction, Manika, Latehar

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme		Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (m)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.929	Joint Sec. R.C.D. Jhar. Ranchi. Vide Lt. No.2883 (S) Datec 09-05-2016	594.482	10 SBD 2016-17 12-11-2016 24 Month	248.963	42%	29%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
3	Construction of High level Bridge over Tubed (Sukri) river in 13th K.m. of Latehar -Nawada -Harhenj Road(With approach Road)	04 x 21.00 = 84.00 M	719.071	Joint Sec. R.C.D. Jhar. Ranchi. Vide Lt. No.2191 (S) Datec 18-04-2017	680.000	19SBD/17-18 19-02-2018 24 Months	689.044	100%	95%	18.02.20	M/s Kumar and ROY Construction, Manika, Latehar

1968.7

2592.04

1703.01

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

RCPLWE

1	Construction of High level Bridge over Jhikiya River in 4th Km of Barchhia to Karma Road.	04 x 22.36 = 89.44 M	391.27	Joint Sec R.C.D. Jhar.Ranchi.Lt No-1341(S) Date 07/03/2018	389.710	16SBD-2018-19 Dt-14.09.2018 10 Months	376.839	97%	100%	13.07.2019	M/s. Lavkush Kumar Singh, Lalit Gram, Ratu, District - Ranchi Jharkhand
2	Construction of High level Bridge over Sukri River in 14th Km of Udaipura Aragundi Looti Road.	04 x 24.61 = 98.44M	923.70	Joint Sec R.C.D. Jhar.Ranchi.Lt No-1341(S) Date 07/03/2018	901.450	13SBD-2018-19 Dt-28.08.2018 18 Months	356.065	39%	43%	27.02.2020	Bijay Prasad Construction Pvt. Ltd. Latehar, Jharkhand

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rameshwar Shah											
1	Construction of RCD Drain work in Belwatikar Chock to NH-75 via old incomtex ofiece road for the year 2018-19	910m	53.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	47.6910	26F2/ 18-19 Dated. 02.03.19	46.5776	100%	100%	20.03.2019	M/s Akhileshwar Tiwari Ranchi Road Redma, Daltonganj.
2	Renovation of RCD Road Circle Office Daltonganj		10.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	9.9972	11F2/ 18-19 Dated. 25.10.18	9.9984	100%	100%	24.01.2019	M/S Sujit Kumarm singh Vill- Chhatarpur PO. Dhub Ps. Tarahsi Dis. Palamu
3	Special Repair of Panki I.B & 4th Gr.Staff Qtrs. Including Tube Well and suply of Water in Panki IB		12.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	11.0374	14F2/ 18-19 Dated. 16.11.2018	10.8399	100%	100%	15.02.2019	M/S Sujit Kumarm singh Vill- Chhatarpur PO. Dhub Ps. Tarahsi Dis. Palamu
4	Panki Chowk to Chandrpura More via Hospital ,bus stand,Main market,High School in RCC Culvert		50.00	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3007(s) Date-23.05.2018	49.9848	21F2/ 18-19 Dated. 06.02.19	49.8132	100%	100%	20.03.2019	M/S Anup Kumar Jaiswal Panki Road, Baralota, Daltonganj.
5	Special Repair/Construction of Bituminous surface Road from DC Residence Area to Kutcheri Chowk (Length 400 m) for the year 2018-19	400	24.9307	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-396(s) Date-13.02.2019	24.9282		24.9263	100%	100%		Chanchak Kumar Mishra, Sarvoday Nagar, Jailhata, Daltonganj
6	Vivekadhin						9.5063	38%			
7	Daltonganj Chhamuhan to Rly Station Via Sadik Manzil Chowk, Belwatikar Chowk, Non-Plan for the Year 2019-20		40.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3009(s) Date-20.06.2019	39.9999	26.09.2019 7F2/19-20					Sri Lalan Tiwari, Kashi Nagar, Palamu

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	(I) construction of drain (135m) in Chhamuhan to Bairiya Chowk Via Bus Stand Under Vivekadhin for the year 2019-20 . (II) Construction of Drain (50m) in Service Road Extension near ROB Daltonganj Under Vivekadhin for the year-2019-20.		10.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-5051(s) Date-15.10.2019	8.9804	24.10.2019					Sumitra Construction, HEC Colony, Sector-2, Dhurwa, Ranchi
9	Ordinary Repair of damage stretches and pots in km 1st to 5th of North Koel Semra Mines Link Road (total Length-10.80 km) Under Non-Plan for the Year 2019-20	10.80 km	30.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-5051(s) Date-15.10.2019	29.9952	24.10.2020					Jai Maa Vaishno Construction, Panchadumar Ketar, Garhwa, Jharkhand
10	Ordinary Repair of Bishrampur More to Utari road (Total Length-14.40 km) Under Non-Plan for the Year 2019-20	14.40 km	5.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-5051(s) Date-15.10.2019	5.0000	24.10.2021					Ram Kumar Pandey, Basdiha, Dandarkala, Panki
11	Station Road to Shiv Mandir, Bam Patakha through Gurudwara road along Koel River Non-Plan for the Year 2019-20		40.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3009(s) Date-20.06.2019	39.9911	20.09.2019 6F2/2019-20					M/S Randhir Kumar Singh, Church Road, daltonganj, Palamu
12	Renovation of Executive Engineer Residence with Compund Development and Construction of Boundary Wall Executive Engineer for the Year 2019-20		40.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3009(s) Date-20.06.2019	35.9878	26.10.2019 14F2/2019-20					Dhrudeo Kumar Sharma, Shivaji Maidan Road, daltonganj, Palamu
13	Surface Renewal of Daltonganj Thana, Lal Kothi to Jail Hata Chowk Bypass Road V.C. Residence Via Officers Colony Road Under Non-Plan for the Year 2019-20		40.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3009(s) Date-20.06.2019	38.8821	18.09.2019 4F2/2019-20					M/S Sujit Kumarm singh Vill- Chhatarpur PO. Dhub Ps. Tarahsi Dis. Palamu
14	Surface Renewal of Service Road Extension near ROB Daltonganj for the Year 2019-20		30.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3009(s) Date-20.06.2019	29.9996	18.09.2019 3F2/2019-20					M/S Sujit Kumarm singh Vill- Chhatarpur PO. Dhub Ps. Tarahsi Dis. Palamu
15	Ordinary Repair Work (Non-Plan) of Daltonganj-Leshliganj-Panki Road (Length-45.175 km) for the Year 2019-20	45.175 km	90.0000	Eing in -Chief R.C.D Jharkhand Ranchi Letter No-3716(s) Date-25.07.2019	89.9828	18.10.2019 11F2/2019-20					M/S Anup Kumar Jaiswal Panki Road, Daltonganj, Palamu

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary Repair of Daltonganj-Kutchery chowk, Abadganj, SP Kothi, ROB, Forest Colony, Gayatri Mandir Road for Year 2019-20										
Total		400.000	474.931		462.458		151.662				

Circle : Daltonganj Div : Garhwa Name of EE-Sri Ashim Kumar Choudhary											
1	Construction of PCC Missing Link Road with drain in Khraundhi Market between Nagar-Bhawnathpur-Kharaundhi and Ketar-Raji road (length=300.0m) for the year of 2019-2020 under RCD Road Division Garhwa		80.00	3009 (S) 20.06.19	71.9999						M/s Mansa Construction, Nauka Bhandariya, PO-Bhandariya, Garhwa
2	Construction of 'B' Type Quarter (1 Block 4 unit) at R.C.D., Road Division Campus at Garhwa		85.00	3009 (S) 20.06.19	74.70						M/s Maa Construction, At-Menbasti, PO-Dumariya, Karuakala, Garhwa
3	REPAIR OF BOUNDARY AROUND THE ROAD DIVISION OFFICE, GARHWA		5.00	3009 (S) 20.06.19	4.50						Sri Ashwani Kumar Choubey, At-Bishunpura, PO-Nawada, Garhwa
4	Reconstruction of Godermana I.B. Building in Ranka Sub. Divn.		15.00	3009 (S) 20.06.19	13.46						M/s Randhir Kumar Singh, At-Church Road, Daltonganj, Palamu
5	CONSTRUCTION OF 'D' TYPE QUARTER (1 BLOCK 1 UNIT) AT R.C.D , ROAD DIVISION CAMPUS AT GARHWA		30.00	3009 (S) 20.06.19	26.62						Sri Anant Kumar Dubey, At.-Banpurwa, PO-Tildag, Dist.-Garhwa
6	Repairing of High Level Bridge in 10th km. on Majhiaon-Sundipur Road for year 2019-20		35.00	3009 (S) 20.06.19	31.48						Sri Dilip Kumar Upadhyay, Palamu
7	Ordinary Repair of Ramna-Majhiaon via Bishunpura Road (km. 0.00 to 29.00) under R.C.D., Road Division, Garhwa for the year 2019-20		13.00	5051 (s) 15.10.19	11.70						Sri Ashwini Kumar Pandey, Ashok Vihar, Jobraiya, Garhwa
8	Ordinary Repair for Nagaruntari-Bishunpura Road Near 2019-20		12.00	5051 (s) 15.10.19	10.79						Sri Shailendra Kumar Singh, Sukhbana, Garhwa
9	Ordinary Repair of Godermana-Bhandaria Road (R.G.R.G.) in km. 47.2 to 62.675		10.00	5051 (s) 15.10.19	9.00						M/s. Gunjan Construction, Pindra, Ranka, Garhwa
10	Ordinary repair work of Ketar-Kandi Road in km. 0.00 to 27.625 for year 2019-20		10.00	5051 (s) 15.10.19	9.00						Sri Kripa Shankar Jaiswal, Vill.-Sinduriya, PO-Bhawanathpur, Garhwa

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Ordinary repair work of Ranka-Ramkanda Road in km. 0.00 to 20.00 for year 2019-20		15.00	5051 (s) 15.10.19	13.34						Sri Vijay Kumar, Vill.- Rankakhurd, PO-Ranka, Garhwa
12	Repair cum construction of Quality Control Building at Campus of Road Division, Garhwa under Non-Plan for the Year of 2019-20		15.00	3009 (S) 20.06.19	13.49						Rakesh Kumar Tiwary, Karuakala, Dumariya, Garhwa

325.00

Circle : Daltonganj Div : Latehar Name of EE-Sri Arbind Kumar Verma											
1	Repair Work of Chandwa Inspection Building		40.00	EIC RCD Lt No 5444(S) 26-09-2018	35.7548	20 F2/ 2018-19 15.12.18 3½	35.755	100%	100%	31.03.2019	Sri Arvind Kumar At - Amwatikar, Post Dist - Latehar
2	Construction of RCC Guard Wall in 1st Km of Sikni Richuguta Road	175M	80.00	EIC RCD	71.9870	04 F2/ 2019-20 24.08.19 5 Month.			20%	23.01.2020	M/s S.R. Construction Daltonganj, Palamu.
3	Construction of RCC Culvert in 2nd and 17th Km of Balumath Murpa Lapra Road		35.00	Lt No 3009(S)	31.4701	13 F2/ 2019-20 29.08.19 3 Month.			10%	28.11.2019	M/s Randhir Kumar Singh Charch Road, Daltonganj.
4	Construction of 200 Meter Guardwall and 120 Meter Drain in 13th Km of Mahuadar Neterhat Road		65.00	20-06-19	58.2049	05 F2/ 2019-20 24.08.19 4 Month.			30%	23.12.2019	Sri Pankaj Kumar Jha Diputy Para, Kachahari Road, Ranchi
5	Construction of RCC Culvert in 7th Km of Mahuadar Neterhat Road		20.00		17.9342	11 F2/ 2019-20 27.08.19 3 Month.			50%	26.11.2019	Sri Ajay Kumar Singh At + Post - Barwadih
6	Construction of RCC Culvert in 8th Km of Mahuadar Neterhat Road		20.00		17.8931	12 F2/ 2019-20 28.08.19 3 Month.			50%	27.11.2019	Sri Rama Shankar Yadav At- Birsa Chowk, Hinoo, Ranchi.
7	Widening of RCC Culvert in 13th Km of Mahuadar Neterhat Road		18.00		16.1976	03 F2/ 2019-20 24.08.19 3 Month.			80%	23.11.2019	Sri Nitin Kumar Vill + Post - Chamardiha, Barwadih

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of 50 Meter Guardwall in 8th Km of Mahuadar Neterhat Road	50 M	20.00	EIC RCD Lt No 3716(S) 25-07-19	16.3037	10 F2/ 2019- 26.08.19 2 Month.			100%	25.10.2019	Sri Laxmi Kant Jha Diputy Para, Kachahari Road, Ranchi
9	Construction of 100 Meter Guardwall in 5th Km of Mahuadar Neterhat Road	100 M	40.00		32.5518	02 F2/ 2019-20 24.08.19 3 Month.			60%	23.11.2019	Sri Bihari Lal Jaiswal At - Mahuadar, Latehar
10	Installation of Crash Barrier Near approach of culvert and sharp curve in Km 29th and Km. 31st of Morbai Garu Road	200 M	10.00		8.9896	09 F2/ 2019-20 26.08.19 1 Month.			100%	25.09.2019	Sri Sujit Kumar At - Karkat, Latehar
11	Special Repair of junior engineer quarter at divisonal office Latehar.		8.00		7.1963	14 F2/ 2019-20 29.08.19 2 Month.			100%	28.10.2019	Sri Mahendra Prasad Mahuadar Latehar
12	Ordinary Repair of Chandwa Macluskiganj Road in km 0.00 to 23.00	23 KM	10.00		8.7172	15 F2/ 2019-20 06.09.19 2 Month.			100%	05.11.2019	Sri Asharfi Yadav Barwadih Latehar
13	Furnishing work of Chandawa Inspection Building		7.00		6.7500	20 F2/ 2019-20 14.09.19 1 Month.			100%	13.10.2019	M/s Maa Steel Industries Main road Chainpur Palamu
14	Ordinary Repair of Balumath Murpa Lapra Road in Km 0.00 to 6.00 Km		15.00	13.3428	28 F2/ 2019-20 24.10.19 1 Month.			20%	23.11.2019	Sri Ajay Kumar Barwadih, Latehar	
15	Ordinary Repair in Latehar Saryu Kotam Road from Km. 19.00 to 30.00		5.00	4.4796	29 F2/ 2019-20 24.10.19 1 Month.				23.11.2019	Sri Prabhu Yadav, Ker, Chhipadohar Latehar	
16	Ordinary Repair from Km 0.00 to 9.00 of Sikni Richuguta Road		5.00	4.4897	30 F2/ 2019-20 24.10.19 1 Month.				23.11.2019	Smt. Lovely Devi, Karkat, Latehar	

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Ordinary Repair of Bhusar Kechaki Barwadih Road from Km 9.100 to 18.185		6.00		5.3181	31 F2/ 2019-20 24.10.19 1 Month.				23.11.2019	Md. Haidar Ali, Matlong, Manika Latehar
18	Ordinary Repair of Mahuadar Neterhat Road from Km 0.00 to 34.40		6.00		5.2582	32 F2/ 2019-20 24.10.19 1 Month.				23.11.2019	Sri Mahendra Prasad, Mahuadar, Latehar

Vivekadhin

1	Supplying and installation of Solar Traffic Blinker under Road Division, Latehar.		25.00	Sec. RCD Lt No 146(S) 13-06-19	5.082	21 F2/ 2019-20 14.09.19 1 Month.	4.065	95%	100%	13.10.2019	M/s Laxmi Kant Jha Ranchi.	
2	Repair work in Sikni Richuguta Road in Km. 0.00 to 10.00				2.466	07 F2/ 2019-20 26.08.19 1 Month.	0.000			100%	25.09.2019	Sri Sujit Kumar, At- Karkat, Latehar
3	Emergent Repair work for maintain the road and construction of Saucer Drain in Morvai - Garu Road in Km. 19th				2.496	06 F2/ 2019-20 26.08.19 1 Month.	2.496	100%	100%	100%	25.09.2019	Prabhu Yadav, Barwadih, Latehar
4	Construction of 1.0m Height Guardwall at 1st Km of Cinema Hall (On NH- 75) to Chandani chowk Misson Road				2.255	08 F2/ 2019-20 26.08.19 1 Month.	2.249	100%	100%	100%	25.09.2019	Lovely Devi, Karkat Latehar
5	Emergent Repair of Bhusar - Kechki - Barwadih Road from Km. 9.10 to 18.185				2.496	18 F2/ 2019-20 12.09.19 1 Month.	0.000			100%	11.10.2019	Prabhu Yadav, Barwadih, Latehar
6	Emergent Work for maintain Road and installation of road signs in Morvai Garu Road in 28.00 to 37.00Km.				2.490	17 F2/ 2019-20 12.09.19 1 Month.	1.417	100%	100%	100%	11.10.2019	Prabhu Yadav, Barwadih, Latehar

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Emergent Work for maintain the Road and installation of road signs in Manika Block H.Q. to Herhanj via Matlong road.				2.500	16 F2/ 2019-20 07.09.19 1 Month.	1.861	100%	100%	06.10.2019	Lovely Devi Karkat Latehar
8	Urgent Repair and Painting of Guardwall, Bush Cutting in Mahuadar Neterhat Road from Km 6.00 to 19.00				2.495	23 F2/ 2019-20 28.09.19 1 Month.	0.000		100%	27.10.2019	Sri Ajay Prasad , Neterhat, Latehar
9	Emergent work of maintain the road under Road Safety in Latehar Saryu Kotam Road				2.499	25 F2/ 2019-20 14.10.19 1 Month.	0.000		100%	13.11.2019	M/s Maa Laxmi Construction, Daltonganj.