

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div :Chaibasa</b> <b>Name of EE-Sri Ram Bilash Sahu</b>											
1	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.420	17399.477	2434(S) dt. 03.05.2017	13679.580	33 SBD of 2017-18 Dt 18.01.2018	4177.331	28.66	34	17.01.20	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
2	Re-Construction of Road from Barananda (On SH-04) to Danguaposi	8.015	2425.8050	1158(S) dt 27.02.2017	2149.011	32 SBD of 2017-18 Dt 16.01.2018	789.474	32.73	40	15.01.19	Shree Sanjeev Kumar Singh At -Sri Ram Path Parsuram Nagar Panki Road Redma Daltangang Palamu 822102
3	Re-Construction of Road from Pundriguttu village in 9th KM of Tantnagar - Manjhgaoon (MDR-125) to Bhalda (Orissa border)	2.476	335.4740	6072(S) dt. 22.09.2016	305.291	17SBD of 2017-18 dated 22.09.17	171.800	56.27	60	21.02.18	Kapil Deo Singh Infraprojects P. Ltd. Kumar Bagg Road Arsanthey Chowk Kanke Ranchi 834006
4	Widening and Strengthening/Re-Construction of Danguaposi (Barananda to Danguaposi Road ) To Ramtirath Road (Toatal length 9.825 Km ).	9.825	2177.891	3703(S) dt. 25.06.2018	1788.895	34 SBD 2018-19 Dt 07.03.2019	199.000	8.99	22	9 Month i.e 06.12.19	J.K. Associates Agar Nagar Sangroor Panjab Local Add-Ideal Regency, Near Bishwnath Mandir Giridih Jharkhand

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP Work in Singhpokharia to Jaintgarh Road via Jhinkpani – Siringsia – Jagannathpur. (27 to 59.660 Km)	33.660	676.773	3837(S) dt. 02.07.18	676.773	35 SBD 2018-19 Dt 07.03.2019	548.923	81.11	100	6 Month 06.09.19	M/S Leading Construction Add - 103, Purulia Highway Sakchi Jamshedpur 831001
6	IRQP Work in Tantanagar-Bharbharia-Kumardungi-Manjhgoan Road (MDR-185) in Km 0.00 to 33.00(Total length-33.00 Km)	33.000	1877.881	1114(S) dt. 22.02.19							
7	Improvement of riding quality work of Chaibasa Parisadan Chouk to NH-75E (upto Buniyadi Vidyalay) under Road Division, Chaibasa under head plan for the year 2019-20.	1.560									
8	(A) Widening and Strengthening (for two lane) of Singhpokharia PWD Road to Jhinkpani – Siringsia – Jagannathpur - Jaitgarh Road (0 to 26 Km)	26.0	8270.21700	606(S) 31.01.11	3370.579	1SBD 2011-12 23.09.11	653.048	34.67	18	22.03.13	(A) M/s GVR Infra Projects Ltd
	6360.827				1SBD 2015-16 27.04.15	6061.331	95.29	100	26.10.2016	(B) M/S Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001	

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	W/S of Sikursai-Kursi-Bandhdih-Chandankheri road including construction of High level bridge in 9th KM under RCD, Road Division, Chaibasa	10.875	3094.423	1989(S) 20.03.15	4.000	12 SBD of 2015-16 25.06.15	3182.526	92.54	100	24.06.17	M/s Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001
10	IRQP Work of Chaibasa Bypass Road	4.200	212.910	5680(S) dt. 11.10.17	188.267	34 F2 2017-18 Dt 18.01.2018	181.845	96.59	100	17.04.18	Shree Shiv Kumar Sahu Belahathi Road Pipra Toli Khunti 835201
11	Reconstruction of Dhansari-Andhari- Paramsada upto Odisha Boarder Road length 19.40 KM	19.40	2959.027	3385(S) 18.05.2015	3406.448	11 SBD of 2015-16 24.06.15	3468.500	100	100	23.12.16	M/s Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001
12	W/S of Jhinkpani-Jorapokhar-Silpunji- Thai- Tonto Chowk from KM. 0.00 to 21.475	21.475	3554.748	3391(S) 18.05.15	3248.424	28 SBD of 2015-16 06.10.15	3237.423	100.0	100	05.04.17	M/s Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001
13	Widening and Strengthening (for two lane) of Asura PWD Road to Balandia-Kumardungi Road	38.65	3674.68908	5379(S) 28.08.07	3945.397	21 SBD of 07-08 Dt. 18.2.08	4348.728	100.00	98.00	17.8.09	Ram Kripal Singh construction Pvt. Ltd. Phone- 9931131099 702 7th Floor Panchwati Plaza Kutchehary Road

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	(A.) Widening and Strengthening of Chaibasa-Saitwa Road K.M from 0.00 to 22.5				1789.230	2 SBD of 10-11 Dt. 22.07.10	592.458	33.11	16%	21.1.12	(A)M/s Kolhan Developers
15	Widening and Stregthening of Bhoja Pandrasali Road in K.M. 0 to 5.575	5.575	690.447	6625(S) 1.10.11	684.432	17 SBD of 2011-12 14.3.12	695.304	100			M/s South East construction Co. Pvt. Ltd.
16	Tantnagar-Bharbharia - Kumardundi - Andhari - Majhgaon Road in K.M. 0 to 33.00	33.00	5884.555	5851(S) 6.9.11	3048.349	15 SBD of 2011-12 7.3.12	3978.188	100.00			M/s Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001
17	Widening & Strengthening of Kudahatu Chowk to Usambir (Orissa Border) Road Length 18.025 KM	18.025	2957.79815	7591(S) 10.10.14	3250.821	28 SBD of 2014-15 24.10.14	3214.673	98.89			M/s Ram Kripal Singh construction Pvt. Ltd.702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001
18	Widening & Strengthening of Road from Jamdih in KM 33 of Singhpokharia-Jhikpani-Serengsia- Jaintgarh to Hatgamharia NH-75E via Kenposi Railway Station.	7.68	1551.328	6246(S) 21.8.14	1552.359	14 SBD of 2014-15 15.09.14	1859.174	100.00	100	14.3.16	M/s Ram Kripal Singh construction Pvt. Ltd.702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor						
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.											
1	2	3	4	5	6	7	8	9	10	11	12						
19	<b>A.</b> Widening and Strengthening (for two lane) of Hatgamharia PWD Road to Balandia-Bhonda – Manjhgaon – Benisagar Road	44.485	4677.20	5990(S) 25.06.13	3508.680	22 SBD of 2007-08 Dt. 5.3.08	1735.448	49.46	46.00	4.3.2010	M/s Shrinet & Shandilya Pvt. Ltd M/s Brij Mohan agarwal (J.V)						
	<b>B.</b> Balance work Widening and Strengthening (for two lane) of Hatgamharia PWD Road to Balandia-Bhonda – Manjhgaon – Benisagar Road										3041.309	27 SBD of 12-13 dt. 26.03.13	3306.097	100.00	100.00	25.09.2014	M/s Ram Kripal Singh construction Pvt. Ltd. Phone- 9931131099 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001
	<b>C.</b> Construction of Cantilever sign board (Over Head Half Gantry) 5.50m x 1.83m 2Nos. at Majhgaon Chowk (30th KM) and 1 No at PARS A Chowk (28th										12.203	03 F2 of 2014-15 17.07.14			100.00	16.10.14	Shri Praveen Kumar
20	Widening and Strengthening Work of Chaibasa (Gandhi tola Jain Temple) to Airport Road. (For intermediate lane) from 0.00 to 4.10 Km.	4.1	837.988	4626 (S) 18.6.14	670.582	24 SBD of 2014-15 26.09.14	405.633	60.49	100	25.9.15	M/s Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutchehary Road Ranchi 834001						

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Widening and Stregthening of Majhgaon-Kharpal-Jaitgarh-Noamundi Road in K.M. 0 to 29	29	5895.75	5954(S) 07.09.11	2792.093	16 SBD of 2011-12 7.3.12	3114.611	100	100%	15.2.14	M/s Ram Kripal Singh construction Pvt. Ltd. 702 7th Floor Panchwati Plaza Kutcheharv Road
Sub Total		395.421	69154.381		59473.549		45921.517				

**Circle : Chaibasa**  
**Div :Jamshedpur**  
**Name of EE-Sri Narmdeshwar Sahay**

1	Widening and Strengthening of Tatanagar Railway Station to Barodaghat Road (2.85 km)	2.850	1384.888	Letter No.21(S) Dt. 15.01.2016	1290.766	07SBD of 2016-17 Dt. 16.09.2016	749.325	58	70%	15.09.17	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
2	Widening, Strengthening & Reconstruction of Pitajori-Gudabandha Road (Length 17.150km) for the year 2017-18	17.150	5698.986	letter No.2486(S), Dt. 03.05.2017.	4047.941	12SBD of 2017-18 Dt. 05.10.2017	3795.000	94	95%	04.04.19	LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
3	Widening, Strengthening / Reconstruction of Bhadudih(Bonta)-Satnala-Bodam-Madhopur(west Bengal Border) Road . Total length 19.09KM	19.090	5584.532	Letter No. 1475(S) Dt. 10.03.2017	4595.230	21SBD of 2017-18 Dt. 29.01.2018	1500.000	33	59%	28.07.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur.
4	Widening & Strengthening of Road from Kadma-Shastri Nagar Block No.-4 to Block No.2 along river bank and Construction of Cross Road (Total Length 2.55km)	2.550	805.535	543(S) Dt. 25.01.2018	696.717	27 SBD of 2018-19 23.02.2019	95.980	14	10%	22.06.19	MANOJ KUMAR SINGH, Deoghar, Jharkhand

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	WIDENING & STRENGTHENING OF KASIDA-HULUNG ROAD. (LENGTH: 14.725 K.M.) FOR THE YEAR 2017-18 UNDER CRF THE STATE OF JHARKHAND (Job No.CRF-JHR-2017-18/49)	14.725	4083.000	RW/NH-28014/2/2017/JHR/P-A,New Delhi the 28.08.2017	3452.200	04 SBD/2018-19 Dt. 25.05.2018	1000.000	29	42%	24.11.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
6	Widening and Strengthening/ Reconstruction for NH-33(Bansda) to Pathra. (Length: 12.987km) for the Year 2018-19	12.900	4014.535	676(S) Dt. 01.02.2018	2693.180	13 SBD of 2018-19 04.10.2018	1023.859	38	66%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
7	Widening & Strengthening/Reconstruction of NH-33(Pipla More) to Govindpur-Annachowk via Ghorabandha road. (Length: 11.710 K.M.) for the year 2018-19	11.710	8449.908	1499(s) Dt. 10.03.2017	5489.910	16 SBD of 2018-19 Dt. 05.11.2018	1457.140	27	15%	04.02.20	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
8	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM for the year 2018-19	32.800	10512.190	2777(S) Dt. 11.05.2018	5550.605	17 SBD 2018-19 Dt. 05.11.2018	836.307	15	29%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
9	Widening and Strengthening/Reconstruction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyam -Dhalbhumgarh NH-33 Road. Total Length 24.99 km for the year 2018-19	24.99	5823.190	2806(S) Dt. 11.05.2018	5198.270	23 SBD of 2018-19 Dt. 19.01.19	400.000	8	15%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction of Road from Kewla (Bahragora-Kewla PWD Road) Chourangi More to Bamdole (Jenadih Village) Length 4.60 km for the Year 2018-19	4.600	1488.898	4335(S) Dt. 26.07.2018	1100.000	24 SBD of 2018-19 Dt. 05.02.2019	418.652	38	38%		M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
11	Reconstruction of Kowali-Laylam Ghati to Orissa Boarder Road (Length 6.275km) for the year 2018-19	6.275	2056.000	5063(S) Dt. 31.08.2018	1630.152	21 SBD of 2018-19 Dt. 18.01.19	293.027	18	25%	17.10.19	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
12	WIDENING AND STRENGTHENING OF GHORBANDHA LINK ROAD LENGTH 1503 m	1.503	268.775	1133(S) Dt. 22.02.2019	205.690	33 SBD of 2019-20 Dt. 04.10.2019		0			Pintu Engineering Construction Pvt. Ltd., Saraikela.
13	Widening and Reconstruction of NH-33 to Galudih Market Road .	2.125	303.519	1571(S) Dt. 06.03.19		32 SBD of 2019-20 Dt. 03.10.2019		0			Buildbeast Infrastructure Pvt. Ltd., Shiv Durga Mandir Lane, Ratu Road, Ranchi
14	Widening and Strengthening of Road from - Chakuliya Railway Crossing to Aerodrum (Total Length -2.015M)	2.015	741.465	2645(S) Dt. 28.05.2019				0			
15	Dhalbhumgarh Airport Approach Road (Length: 3.50K.M.) in Year 2019 - 20.	3.500	1282.950	3687(S) Dt. 24.07.2019							Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening, Strengthening & Reconstruction of road from Ghatshila Rajstate to NH-33 Sonakhun via. Ghatsila Jail. (Length: 5.944 K.M.).	5.944	1010.234	3903(S) Dt. 06.08.2019							Kiran Construction & Infrastructue Pvt. Ltd., Jamshedpur
17	Improvement of Important roads of Jamshedpur (West) from:- 1) Mango Hira Hotel to Subhash Colony, Teachers colony via Sai mandir, 2) Kerala Public School in Jawaharnagar road no. 15, Mango to NH-33, 3) Mango Dimna road to Rajiv Path Moon City. 4) Mango, Baliguma Kharia Basti to PWD road Danga via. Gurudwara. (Length: 5.38 K.M.)	5.380	218.058	4074 (S) Dt. 16.08.2019	196.25253 36 F2 of 2019-20	Dt. 19.10.2019					LEADING CONSTRUCTION,103 Purulia Highway, Sakchi, Jamshedpur
18	(i) Improvement of road from Mercy Hospital to Telco with reconstruction of Jora Bridge (Length: 5.880 K.M.) ii Improvement of road from Sunday Market to baridih Market. (Length: 2.323 K.M.)	8.203	734.044	Ltr.No.4487(S), Dt. 06.09.2019							Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur
Total Amount		178.310	54460.707		35950.662		11569.290				

**Circle : Chaibasa**  
**Div :Manoharpur**  
**Name of EE-Sri Shailendra Kumar**

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	W/s & Reconstruction of Gua-Salai road in km 2.00 to 11.00	9.00	7618.823	6046 (S) dt. 12.08.2014	7586.591	1 SBD/ 14-15 dt 27.9.14	7420.976	98%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai
2	W/s & Reconstruction of Gua-Salai road in km 11.00 to 29.00	18.00	5822.608	6047 (S) dt. 12.08.2014	6225.274	2 SBD/ 14-15 dt 27.9.14	6224.755	100%	100%	26.09.2016	M/S R.K.S.C. Pvt., Ltd. Begusarai
3	Reconstruction of Gua Link Road (MDR-187) Hathi Chouk (Baraiburu to Gua)	6.865	3638.903	411 (S) dt. 18.01.2016	3859.383	01 SBD/ 18-19 dt 21.05.18	3794.715	98%	98%	15.05.2020	M/S R.K.S.C. Pvt., Ltd. Begusarai
4	W/S and Reconstruction of Sonua-Pansua-Lodhai-Gudri Road, Total length – 41.560 Km.	41.560	8624.303	4033 (S) dt. 27.06.2016	11216.774	03 SBD/ 17-18 dt 03.07.17	5361.758	48%	72%	02.07.2019	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
5	W/S and Reconstruction of Chakradharpur - Sonua - Goikera - Manoharpur Road from Km. 35.775 to Km. 46.000 and Km. 57.000 to Km. 84.690	48.915	8656.428	3647 (S) dt. 09.06.2016	6523.974	01 SBD/ 17-18 dt 03.04.17	5136.620	79%	100%		Vasu Enterprises, 648 A, Block- 'O', New Alipur, Kolkata. 700 053.
6	W/s & Reconstruction of Chakradharpur-Kaharsawan road (MDR-145) form 0.00 to 16.195 km. (Total length 28.525 KM)	16.195	4084.888	3646(S) dt. 09.06.2016 & 4824(S) dt. 03.08.2016	4084.888	02 SBD/ 16-17 dt 06.12.16	4153.749	102%	100%	05.05.2018	M/S R.K.S.C. Pvt., Ltd. Begusarai

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.315	5828.685	1472(S) dt. 10.03.2017	5176.445	04 SBD/ 17-18 dt 17.08.17	4812.679	93%	90%	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
8	Widening and Strengthening / Reconstruction Work of Manoharpur – Jaraykela Road.	15.291	10315.130	1463(S) dt. 10.03.2017	4227.014	05 SBD/ 17-18 dt 06.11.17	2897.867	69%	87%	05.02.2019	Leading Construction Pvt. Ltd. Sakchi, Jamshedpur
9	ROB Work in L.C. No.RBK-14 in Chaibasa-Singhpokaria road						2568.147				
10	ROB Work in L.C. No.RBK- 49 in Noamundi-Badajamda road						1042.414				
11	Widening and Strengthening / Reconstruction Work of Arki (SH-03)-Korba-Birbanki-Kochhang-Bandgaon (NH-75E) Road.	13.00	21271.976	3767 (S) Dt. 29.06.2018	4639.590	05 SBD/ 18-19 dt 07.03.2019	102.820	2%	5%		M/s M & S Company, Dumka & M/s Mohan Lal Jain, Murshidabad (J.V)
12	Widening and Strengthening of Undhan-Baranga-Gopipur-Dhanapali upto Odisha Border	10.880	4829.000	5078 (S) Dt. 31.08.2018	3471.540	02 SBD/ 18-19 dt 21.01.19	1353.899	39%	50%	20.01.2020	Spica Project and Infrastructure Pvt. Ltd.
13	Reconstructioin of Kutingta to Danguaposi road (km.6.778)	6.778	1735.552	3713 (S) Dt. 26.06.2018	1467.425	04 SBD/ 18-19 dt 30.01.19	785.000	53%	53%	29.10.2019	Leading Construction, 103 Purulia Highway, Sakchi, Jamshedpur-831001
14	IRQP Work of Saidal-Chotanagra-Salai road (SH-04) (Length-23.50km)	23.50	1228.774	3838 (S) Dt. 02.07.2018	1392.070	03 SBD/ 18-19 dt 24.01.19	1388.527	100%	100%	23.07.2019	Koleshwari Infracons (P) Ltd. H No. 01, Nagar, PO+PS-Hunterganj
<b>Total</b>		<b>232.299</b>	<b>83655.070</b>		<b>59870.970</b>		<b>47043.925</b>			-	<b>Total</b>

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div :Saraikela-Kharsawan</b> <b>Name of EE-Sri Nirmal Kumar Singh</b>											
1	Construction of Two Lane with Paved Shoulder from Kanderbera (NH-33) to Dumuhani (on Marine Drive way) Bypass Road From Ch. 0.00 To 7.722 KM. for the year 2014-15	7.722	<u>3940.27</u> 10359.329	7589(S), dt. <u>10.11.2014</u> 2240(S), dt. 21.04.2017	3352.4306	05 SBD of 2014-15 Dt. 28.03.2015	12915.829	96%	100%	27.09.2016	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
2	Widening&Strengthening/Reconstruction of Kharsawan-Hurangda-Raijama-Kanderkuti-(Rangamati) Rargaon Road from 0.00 km to 29.407 km	29.407	4971.54	2994(S), dt. 25.03.2013	5259.102	03 SBD of 2013-14 Dt. 22.05.2013	4533.608	86%	80%	21.11.2014	M/s NPCC, Ranchi
3	Widening & Strengthening/Reconstruction of Gamhariya-Dajiaghat(Ganjiaghat)-Govindpur road (Length:26.160 Km)	26.160	4762.11	1782(S), dt. 03.03.2014	4640.611	01 SBD of 2014-15 Dt. 29.05.2014	4593.578	99%	92%	28.11.2015	SECC-RMN Joint Venture, No. 112, Kaliamman Kovil Street, Natesan Nagar, Virugambakkam, Chennai-600092
4	Widening & Strengthening/Reconstruction of Chakradharpur-Kharsawan road (MDR-145) (Total Length-12.33 Km) FOR THE YEAR 2016-17	12.33	7557.239	3646(S), Dt. 09.06.2016	2696.742	02 SBD of 2016-17 Dt. 06.12.2016	2696.00	100%	100%	05.05.2018	M/s Ram Kripal Singh Construction Pvt. Ltd. 702, 7th Floor Panchwati Plaza, Kutchery Road, Ranchi

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening/Reconstruction of Adardih (NH-32) to Milan Chowk (MDR-25) Road (Total Length-32.10 Km)	32.10	10200.249	1478(S) Dt. 10.03.2017	6965.16649	01 SBD of 2017-18 Dt. 09.08.2017	6616.1107	95%	90%	08.08.2019	Classic Engicon Pvt. Ltd. 3D Vatika Apartment, Line Tank Road, Ranchi, Jharkhand
6	Improvement of Riding Quality work of Seraikella-Kharsawan Road (MDR-144) From Km. 0.00 to Km. 14.93 for the year 2017-18	14.93	1117.29	4381(S) Dt. 01.08.2017	988.01049	02 SBD of 2017-18 Dt. 01.12.2017	988.00	100%	100%	31.03.2018	Manoj Kumar Singh, Vill-Chaparia, Post- Koyaridih, P.S.-Jasidih, Deoghar, Dist-Deoghar, Jharkhand
7	Re-Construction of Raghunathpur-Patamda Road from Km. 4.00 to Km. 6.00 in Old Alignment (Total Length 2.053 Km.)	2.053	568.767	5023(S) Dt. 31.08.2017	454.48999	01 SBD of 2018-19 Dt. 21.06.2018	455.91699	100%	100%	20.12.2018	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella- Kharsawan, Jharkhand, Pin-833219
8	Improvement of Riding Quality work of N.I.T. Link Road (MDR-150) From Km. 0.00 to Km. 02.10 for the year 2018-19	2.10	140.349	3882(S), Dt. 04.07.2018	140.07742	12 F2 of 2018-19 Dt. 05.12.2018	139.53349	100%	100%	04.03.2019	Ray Construction, H-B3/F1/A, Green Field, New Subhash Colony, Mango, Jamshedpur
9	Re-construction of Rangamati-Silli-Tikar (MDR-025) Road from Km. 3.235 to Km. 3.35 (Rugri Bazar) and Km. 7.450 to Km. 8.502 (Tikar) (Total Length 1.167 Km.)	1.167	359.314	4751(S) Dt. 17.08.2017	336.31016	02 SBD of 2018-19 Dt. 27.12.2018	334.1841	99%	100%	26.06.2019	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality work of Dalma Hill Top Road (MDR-147) From Km. 0.00 to Km. 06.33 for the year 2018-19	6.339	376.243	3881(S) Dt. 04.07.2018	357.98698	03 SBD of 2018-19 Dt. 03.01.2019	330.4812	92%	100%	02.04.2019	M/s SKM Infracventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
11	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.294	3833(S) Dt. 02.07.2018	447.17593	04 SBD of 2018-19 Dt. 12.02.2019	250.9217	56%	78%	11.06.2019	M/s SKM Infracventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
12	Widening & Strengthening of road from Titirbila to Tangrani Road (via Kolabaria) Ch. 0.00 Km. to Ch. 11.800 Km Under Rajnagar Block.	11.80	3052.948	6941(S), dt. 12.09.2014	2993.49244	04 SBD of 2014-15 Dt. 25.10.2014	3131.50	98%	100%	24.01.2016	SKM Infracventure Pvt. Ltd., House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
<b>Sub Total</b>		<b>157.508</b>	<b>33613.343</b>		<b>28631.596</b>		<b>36985.660</b>				

**State Plan Building Works**

Sl. No	Sanctioned Scheme	Administrative Approval		Agreement		Financial Progress (in Lakh)			Scheduled Date	Name of Contractor
	Name	Amount	Date/Ref. No.	Amount	Date/Ref. No.	Total Expenditure (9+11)	% Financial Achievement	Overall Achievement		
1	2	3	4	7	8	12	13	20	21	15

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Inspection Bunglow at Kharsawan (with furnishing) and annexy under Road Division, Seraikella-Kharsawan		129.098	3443(S) dt. 15.05.12	160.17578	12 f2 12.03.2013	150.00	94%	100%	11.06.2014	Sri Satya Narayan Agrawal Ward No. 05, Post+P.S. - Seraikella Dist-Seraikella-Kharsawan, Jharkhand
<b>Total</b>							<b>3281.500</b>				

**State Plan Road Works**

Sl. No	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress (in Lakh)			Scheduled Date	Name of Agency
	Name		Amount	Date/Ref. No.	Amount	Date/Ref. No.	Total Expenditure (11+13)	% Financial Achievement	% Physical Achievement		
1	2	4	5	6	9	10	14	15	22	23	17
1	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)		3780.59258	RCD/6-Plan-12/2018-2778(S), dt. 11.05.2018			869.31352	42%			FA & CAO, S.E. Rly, Kolkata
2	Plantation of tree 540 Nos. with iron gabion and transplant of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan				20.41772	21 F2 2019-20 Dt. 23.10.2019					

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa**  
**Div :Chaibasa**  
**Name of EE-Sri Ram Bilash Sahu**

1	Construction of High level Bridge in Ch. 3.525 of Asura PWD Road to Kumardungi via Balandia Road (Span=2X12m)	25.24	97.693		92.558	18F2 2012-13 02.03.13	94.010	100.00	100	01.03.14	M/S Ashirwad Construction Chaibasa
2	Construction of High Level RCC Bridge over Bankati(Kankua) Nala at Ch 52.260 KM of Singhpokharia to Jaintgarh via Jhinkpani Srengsia-Jagarnathpur Road (Span = 3X16.00m)	49.84	178.756	9112(S) 26.12.12	175.177	25F2 2012-13 20.03.13	168.674	96.29	100	19.03.14	Sunrise Roadline Division
3	Construction of High level Bridge in Asura to Balandia Road at CH-14.85KM(2X16.0m)	33.24	148.158	7438(S) 15.10.1	378.810	19SBD 13-14 13.11.13	354.684	93.62	100	12.11.14	M/S Seth Kumar
4	Construction of High level Bridge in Hatgamharia- Benisagar Road at CH-23.015 KM(3X16.0m)	49.84	187.163	1410(S) 22.02.1					100		M/S Seth Kumar



Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of High level Bridge in Tantnagar-Manjhgaon Road at CH- 48th KM (5X16.0m)	83.1	312.628	9272(S) 31.12.12	952.795	06 SBD of 13-14 dt. 2.9.13	807.545	84.76	100	01.3.2015	M/S Indian Electrical Services
6	Construction of High level Bridge in Tantnagar-Manjhgaon Road at CH- 51th KM(3X14.0m)	43.92	374.564	212(S) 07.01.13					100		M/S Indian Electrical Services
7	Construction of High level Bridge in Tantnagar-Manjhgaon Road at CH- 56th KM (3X14.0m)	43.92	230.301	9273(S) 31.12.12					100		M/S Indian Electrical Services
8	Construction of High level Bridge in Hatgamharia- Benisagar Road at CH- 32.746 KM (1X14.0)	14.64	95.334	1836(S) 07.03.13	109.278	08F2 2013-14 dt. 11.9.13	113.955	100.00	100	11.06.14	Nirmala Enterprises.
<b>Sub Total</b>			1624.60		1708.62		1538.87				

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b>  <b>Div :Jamshedpur</b>  <b>Name of EE-Sri Narmdeshwar Sahay</b></p>											
1	CONSTRUCTION OF HL R.C.C BRIDGE IN MUSABANI-DUMARIA- ASTAKOWALI UP TO ORRISA BORDER. (19 NO BRIDGE)	0.653m	3993.31	Letter No. 4265(S) Dt. 13.07.2016	4059.610	08.05.2017 01 SBD of 2017-18	2377.20741	59	75	07.11.2018	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.
2	Construction of HL Bridge over Swaranrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1011.00	22.02.2018 24SBD of 2017-18	295.08875	29	15	22.02.2020	M/s PINTU ENGINEERING CONSTRUCTION PRIVATE LIMITED, SARAIKELA.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Swernrekha River in Dhalbhumgarh-Goglo-Sorangee-Bhalki Road under LWE	344.44	1668.32	17024/II (i)/2017-RC(358 261) Dt. 22.02.2018	1198.49950	27.08.2018 11 SBD 2018-19	237.058	20	30	26.02.2020	Mengotia Construction, Pvt. Ltd., Jugsalai, Jamshedpur
4	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur stn. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur		1861.22	Letter No.6595 (S), Dt. 30.11.2017	1293.42905	11.10.2018 14 SBD of 2018-19	831.42644	64	20	10.10.2019	TRIVENI ENGICONS PRIVATE LIMITED, Add.-3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of Four Lane Elevated Corridor with cable stayed bridge & Construction of Approach Road of Anna Chowk - Govindpur bypass Road (Total Length 1555 m) State of Jharkhand on Engineering, Procurement & Construction (EPC) Mode	1530m	1635.40	6385(S) Dt. 30.11.2018	1387.70000	31 EPC of 2019-20 Dt. 25.05.2019	0.00000	0		24.11.2021	S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana.
		344.44	10525.13		8950.24		3740.78				

**Circle : Chaibasa**

**Div :Manoharpur**

**Name of EE-Sri Shailendra Kumar**

1	Const. of HL R.C.C. Bridge over Sapu River in 16th km. of Manoharpur-Kolebira road.	32.00	213.56	7274(S) 14.8.2013	213.00	29.05.2014 1F2/2014-15	198.26	93%	99%	28.05.2015	Khokar Infrastructure Pvt. Ltd.
2	Const. of R.C.C. Bridge over Hakagoi (Jaira) Nala in km. 81.350 of Ckp-Sonua-Goilkera-ManoharpurRoad.		154.784	5055(S) 08.07.2014	139.47386	20.04.2015 1F2/2015-16	77.61	56%	97%	28.06.2016	Narayan Agrawal, CKP
	<b>Total</b>	<b>32.00</b>	<b>368.34</b>		<b>352.47</b>		<b>275.870</b>	<b>1.49</b>			

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle : Chaibasa</b>  <b>Div :Saraikela-Kharsawan</b>  <b>Name of EE-Sri Nirmal Kumar Singh</b></p>											
1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	5x24	692.864	Letter No. 8265 (S) Dt. 27.11.2012	818.629	02 SBD of 2013-14 Dt. 21.05.2013	736.930	90%	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	(A) Construction of High Level Bridge Over Swarnarekha River at 8th Km. of Kandra-Chandil Road for the year 2015-16	9x24	1837.00	Letter No. 5804(S) Dt. 12.08.2015	1821.932	03 SBD of 2015-16 08.12.2015	1669.251	92%	96%	07.12.2017	Megotia Construction Private Ltd., Gwala Para Road, Jugsalai, Jamshedpur
	(B) Construction of Diversion in Swarnrekha River Near Manikui Bridge in 8th Km. of Kandra-Chandil Road				64.552	02 F2 29.10.2015	63.777	99%	100%	02.12.2015	Hare Lal Construction Company (P) Ltd.Dist-Seraikella-Kharsawan. Jharkhand

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	<b>Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)</b>		479.422	Letter No. 2686(S) Dt. 30.05.2019	442.940	01 SBD of 2019-20 24.10.2019				23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,

Total

2469.957

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2019

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Chaibasa**  
**Div : Chaibasa**  
**Name of EE-Sri Ram Bilash Sahu**

**Non-Plan in 2019-20**

1	Ordinary Repairing Work in Jhinkpani-Jorapokhar-Silpunji-Thai-Tonto Chowk Road (Length-21.475 Km) under Non Plan Head Road Division Chaibasa for the year 2019-20		25.00		22.48762	18.10.2019 20F <sub>2</sub> 2019-20				2 Month i.e 17.12.19	M/S Kunak Priyadarsi Add-S/O- Sri Birbhadur Singh Residence of Parmeshwar Colony N.H.33 Pardih Mango Jamshedpur- East Singhbhum
2	Repair of Causeway/Protection wall and Safety work in 18.20 th Km of Singhpokaria to Jaintgarh via Serengsia, Jagannathpur Road under Road circle Chaibasa under Road Division Chaibasa for the Year 2019-20.		25.00		24.98636	21.09.2019 06F <sub>2</sub> 2019-20				2 Month i.e 20.11.19	WAKIL KHAN New Colony , hind Chowk, Bara Sazar, Chaibasa, West Singhbhum,Sadar Chaibasa-833201
3	Guard Wall in 7th KM of Barachiru to Railway Crossing Road under Non Plan Head for the Year 2019-20		20.00		17.97495	13.09.2019 03F <sub>2</sub> 2019-20				2 Month i.e 12.11.19	Rama Shankar Yadav Sinha Market, Birsa Chowk, Doranda, Ranchi-834002
4	Repairing of Causeway (Size 10x 5m x5m) in Jhinkpani-Jorapokhar-Silpunji-Thai-Tonto Chowk Road under Non Plan Head Road Division Chaibasa for the year 2019-20		20.00		19.9988	10.10.2019 13F <sub>2</sub> 2019-20				2 Month i.e 09.12.19	Sri Ravi Kumar Singh At-Manoharpur PO+PS-Manoharpur Dist- West Singhbhum Jharkhand PIN - 833104
5	Special Repair of IB at Hatgamahria and Repair of Boundary wall under Non Plan Head under Road Circle Chaibasa Road Division Chaibasa for the Year 2019-20		20.00		17.98498	21.09.2019 05F <sub>2</sub> 2019-20				3 Month i.e 20.12.2019	MOHAMMAD NASIM Near Dhobi Talab Bari Bazar, PO-Chaibasa Dist- Singhbhum, Jharkhand-833201

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Repair and Renovation Potka IB at Chakradharpur under Road Circle Chaibasa under Non Plan Head for the Year 2019-20		15.00	EIC Lt.No. 3009(S) 20.06.2019	13.4989	21.09.2019 08F <sub>2</sub> 2019-20				2 Month i.e 20.11.2019	Rajesh Kumar Sao Chota Nimdih,P.O- Chaibasa, P.S-Sadar, West Singhbhum,833201
7	Repair of 3rd Grade and 4th grade staff quarter under Road circle Chaibasa under Non Plan Head for the Year 2019-20		10.00		9.9992	21.09.2019 07F <sub>2</sub> 2019-20				2 Month i.e 20.11.2019	Tanveer Khan New Colony , hind Chowk, Bara Sazar, Chaibasa, West Singhbhum,Sadar Chaibasa-833201
8	Road safety work Including Crash barrier of Asura PWD Road to Kumardungi via Balandia Road in Km. 0.00 to 33.628 (Under Non plan) under road Division chaibasa. For the year 2019-20		25.00		22.4932	12.09.2019 01F <sub>2</sub> 2019-20				1 Month i.e 11.10.2019	Praveen Kumar Bijay Prasad, Deputy Para, Near Kutchery Chowk,Ranchi-834001
9	Road Safety Work at Singhpokharia to Jaintgarh via Siringsiya Jagannathpur Road From Km 0.00 to 59.66 under Non-Plan for the year 2019-20		25.00		22.49535	12.09.2019 02F <sub>2</sub> 2019-20				1 Month i.e 11.10.2019	Laxmi Kant Jha Street- Deputy Para, Katchery Chowk, Ranchi-834001
10	Road safety work in Hatgamharia - Benisagar Road via Manjhgoan From Km 0.00 to 30.00 under Non Plan Head Road Division Chaibasa for the year 2019-20		10.00		8.99573	21.09.2019 09F <sub>2</sub> 2019-20				1 Month i.e 20.10.2019	Sri Arvind Sarveshari Nagar Near Shiv Mandir Etki Road Bajra, P.O-Hehal, Thana-Pandra, Ranchi
11	road Safety work in different KM of Chaibasa Kokcho Bharbharia road (Length-33.628 Km) under Non-Plan Head Road Division chaibasa for the year 2019-20		10.00		8.96323	13.09.2019 4F <sub>2</sub> 2019-20				1 Month i.e 12.10.2019	M/S Jai Ganesha Construction Dhiraj Kant Thakur House No 282 Chitragupt Colony Gamharia Dist- Seraikella-Kharsawan Jharkhand PIN-832108
12	Detail Estimate for Repair Work of Over head sign board (full gantry) at 45th KM of Hatgamharia Benisagar via Balandia road Under Non Plan Head Under Road Division Chaibasa for the Year 2019-20		10.00	8.99874	10.10.2019 11F <sub>2</sub> 2019-20				1 Month i.e 09.11.2019	M/S Shakti Enterprises Add-794, Laxmi Nagar PS-Sukhdeo Nagar PO- Hehal Ratu Road Ranchi PIN 834005	



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Detailed Estimate of a portico and approach road of New Constructed Superintending Engineer's Meeting Hall Cum Building of Road Circle Chaibasa under Road Division Chaibasa for the Year 2019-20.		19.95395	EIC Lt.No. 3647(S) 23.07.2019	19.94778	10.10.2019 12F <sub>2</sub> 2019-20				2 Month i.e 09.12.2019	M/S Surya Raj Singhdeo. Add- H. No-22, At+PO- Dholadih,Block- Rajnagar Dist- Seraikella-Kharsawan Jharkhand PIN-821001
14	Road Safety Work (Crash Barrier) in Aura PWD to Kumardungi via Balandia Road, Singhpokharia to Jaintgarh via serengsia, Jagannathpur Road (0.00 to 59.66 Km), Tantnagar to Manjhgaon via Kumardungi-Chaibasa Kokcho- Bharbharia Road, Jamdih in Km 33 of Singhpokharia-Jhinkpani- serengsia-Jaintgarh to Hatgamhati NH 75E via Kendposi Railway Station Road , Bandpara to Sikursai Road, Hatgamharia Benisagar via Manjhgaon from Km 31.00 to 44.485 And Chaibasa Airport Road under Road Division, Chaibasa under Non Plan Head for the Year 2019-20 (Details of work can be had from detail estimate roadwise) Rs. 15393505.00 (Rupees One crore Fifty three lakhs ninety three thousand Five hundred and five) (In the shape of 5 Years National Saving Certificate or 3/5 Years Post Office/ Nationalized Bank Time Deposit/ BANK GUARANTEE from any Post Office/ Bank within the State of Jharkhand)		192.10580	EIC Lt.No. 3716(S) 25.07.2019							
15	Road Safety Work(Crash Barrier) in Dhansari-Andhari-Paramsada upto Orisa Border Road,Manjhgoan to Jaintgarh Road via Khairpal Km 0.00 to 29.00, Hobalkand to Khairpal Road And Jhinkpani-Jorapokhar-Silpunji-Thai-Tonto Chowk Road under R.C.D. Road Division, Chaibasa under Non Plan Head for the Year 2019-20 (Details of work can be had from detail estimate roadwise)		117.90700	EIC Lt.No. 3716(S) 25.07.2019							

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Road Safety Work(Crash Barrier) in Railway Crossing in Hata Chaibasa Road to Proposed Chaibasa Bypass Road Barachiru-Aachu-Aamita-Diliyamircha-Chaibasa Road, Sikursai-Kursi-Bandhdih-Chandankeri Road including HL Bridge in 9th KM, Bhoya Pandrasali Road, Chaibasa Saitwa Road, Trill Butta to Pampra Road, Chaibasa Bypass Road, Kudahatu Chowk to Usambir (Orissa Border) Road And Chaibasa Kokcho Bharbharia Road under R.C.D. Road Division, Chaibasa under Non Plan Head for the Year 2019-20		170.47700	EIC Lt.No. 3716(S) 25.07.2019							
17	POT- PATCH REPAIR WORK OF ASURA PWD ROAD TO KUMARDUNGI VIA BALANDIA ROAD FROM KM 0.00 TO 38.65 UNDER NON PLAN FOR THE YEAR 2019-20		50.00000	EIC Lt.No. 5051(S) 15.10.19							
18	Repair Work of Pot Pach in Manjhaon Noamundi via Jaitgarh Road from Km 0.00 to 29.00 for the year 2019-20 under Non Plan Road Division Chaibasa.		30.00000	EIC Lt.No. 3716(S) 25.07.2019							
19	Ordinary Repair Work in Chaibasa Kokcho-Bharbharia Road & Different road of Chaibasa Town.				8.87373	18.10.2019 19F <sub>2</sub> 2019-20				2 Month 17.12.2019	Sri Amit Kunwar Singh Add S.F/B.1 M/G -Flat New Housing Colony Near Sarita Talkies Adityapur-1
20	Chaibasa Bye Pass Road										
21	Railway crossing in Hata Chaibasa road to Proposed Chaibasa By Pass Road Barachiru-Aachu-Aamita-Diliyamircha-Chaibasa Road										
	<b>VIVEKADHIN</b>										
1	Road safety work in different roads of chaibasa town portion under non Plan (vivekadhin) Head under Road Division, Chaibasa for the year 2019-20.				8.94694	14.10.2019 16F <sub>2</sub> 2019-20				2 Month 13.12.2019	Sri Niraj Kumar Singh S/O-Shambhu Singh, 144 Subhash Chowk Tungri Chaibasa Jharkhand PIN -833201

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
2	Emergent work of Bush cutting, clearing and removing of garbage in Division office and circle office Campus and approach Road Non Plan (vivekadhin ) Head under Road Division Chaibasa for the Year 2019-20.		30.00000	EIC Lt.No. 2775(S) 207.06.2019	0.92159	10.10.2019 14F <sub>2</sub> 2019-20				15 Days 25.10.2019	M/S Surya Raj Singhdeo. Add- H. No-22, At+PO- Dholadih,Block- Rajnagar Dist- Seraikella-Kharsawan Jharkhand PIN-821001	
3	Reoair Work in Singhpokharia to Jaintgarh via Jagannathpur Road (Km 0.00 to 26.00 ) under Non Plan (vivekadhin ) Head under Road Division Chaibasa for the Year 2019-20.				7.30167	24.09.2019 10F <sub>2</sub> 2019-20				2 Month 23.11.2019	Sri Amit Kunwar Singh Add S.F/B.1 M/G -Flat New Housing Colony Near Sarita Talkies Adityapur-1	
4	Construction of protection work (Retaining wall and Boulder Pitching ) in approach road of H.L Bridge in 53th KM ( Jaintgarh side, Left side only ) Singhpokharia - Jagannathpur - Jaintgarh Road under Non Plan (vivekadhin ) Head in Road Division Chaibasa for the Year 2019-20.				3.07540	15.10.2019 17F <sub>2</sub> 2019-20				1 Month 14.11.2019	Sri Dhiraj Kumar Ram Add- Tata Road Khapparsai, Chaibasa West Singhbhum Jharkhand PIN-833201	
5	Emergent Work of maintaining Slope of Culvert No 5/1 in 5th Km of Hatgamharia Benisagar Road via Balandia under Non Plan (Vivekadhin) for the year 2019-20 Road Division Chaibasa.				2.04217	18.10.2019 18F <sub>2</sub> 2019-20				1 Month 17.11.2019	MOHAMMAD NASIM Near Dhobi Talab Bari Bazar, PO- Chaibasa Dist- Singhbhum, Jharkhand-833201	
6	Emergent Work of Jhari Cutting,Flank repair, installation of barrier at culvert No 24/6 and installation of cautionary signboard in Asura PWD Road to Kumardungi via Balndia Road in Km 0.00 to 38.65 Km under Non Plan Head (Vivekadhin) Head under road Division Chaibasa for the Year 2019-20				1.48996	10.10.2019 15F <sub>2</sub> 2019-20				15 Days 25.10.2019	Samir Khan Add- New Colony , hind Chowk, Bara Sazar, Chaibasa, West Singhbhum,Sadar Chaibasa- 833201	
7	Bush cutting in Chaibasa Bypass road L- 4.20 /km and Chaibasa -Kokcho-Bharbharia upto Tambo Chouk Road											
<b>Spill Over Taken in 2019-20 (Non-Plan Scheme 2018-19))</b>												
1	Widening of culvert in chaibasa-kokcho- Bharbharia Road under RCD Road Division Chaibasa		96.00		86.37575	16 F2 of 2018-19 dt 24.11.18	86.02189	99.59	100	31.03.2019	M/S Chandra Prakash	

Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Repair and construction of Drain in Balance Part of Chaibasa - Saitwa Road under RCD Road Division Chaibasa		20.00		17.99676	05 F2 of 2018-19 dt 30.08.18	17.78154	98.80	100	30.10.18	Maa Jagetjanani jagdmba construction
3	Construction of superintrnding engineers meeting hall cum office building of road circle chaibasa under road division chaibasa for the year 2018-19.		30.00		38.53991	13F2 30.10.18	38.48721	99.86	100	30.03.19	M/S Krishna Construction

Month : October, 2019

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Chaibasa</b> <b>Div : Jamshedpur</b> <b>Name of EE-Sri Narmadeshwar Sahay</b>											
										NIL	
<b>Total</b>		<b>0.00</b>	<b>0.00</b>		<b>0.00</b>						

<b>Circle : Chaibasa</b> <b>Div : Manoharpur</b> <b>Name of EE-Sri Shailendra Kumar</b>											
1	Protection work in hilly area like E/W, construction of retaining/guard wall, PCC in different kilometer of Saidal-Chhotanagra-Salai Road (km. 21.50 to 45.00)		50.00	23.05.2018 Lt. No. 3007 (S)	44.970	8F2 2018-19 23.08.2018	38.724	86%	90%	22.02.2019	Ravi Kumar Singh, Manoharpur.
2	Protection work in hilly area like E/W, construction of retaining/guard wall, PCC in different kilometer of Baraiburu-Saidal Road (km. 0.00 to 7.00)		50.00	23.05.2018 Lt. No. 3007 (S)	44.958	4F2 2018-19 16.08.2018	11.750	26%	15%	15.02.2019	Nandlal Kumar Gupta, Manoharpur
3	Construction of additional two rooms, repair of old office at RCD Sub division, chakradharpur and deep boring		10.00	23.05.2018 Lt. No. 3007 (S)	9.000	10 F2 2018-19 23.08.2018	8.647	96%	100%	22.12.2018	Bharat Construction, Chaibasa
4	Widening of 15 No. of Nerow Culver in Manoharpur-Anandpur-Bano road.		100.00	23.05.2018 Lt. No. 3007 (S)	89.920	7F2/2018-19 20.08.2018	56.298	63%	70%	19.02.2019	Mahi Enterprises
5	Widening of 5 No. of Nerow Culver in Manoharpur-Anandpur-Bano road.		100.00	23.05.2018 Lt. No. 3007 (S)	88.465	13 F2/2018-19 23.08.2018	88.148	100%	100%	22.02.2019	Kuber Construction, Jamshedpur

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Ordinary Repair work in Chkradharpur-Sonua-Goilkera-Manoharpur (km. 46.00 to 57.00 km) and Baraburu-Saidal road Under Road division, Manoharpur for the FY 2018-19		16.00	13.02.2019 965 (S)	15.777	19 F2/2018- 19 02.03.201 9	14.536	92%	100%	31.03.2019	Kumar Sourav, Manoharpur
7	Repair of Approach road and repair of old IB in RCD Division, Manoharpur for the Year 2018-19		22.00	13.02.2019 965 (S)	21.995	01.03.201 9	21.874	99%	100%	18.03.2019	Shiv Kumar Gupta, Manoharpur
8	Furnishing work in new office building & I.B. at Manoharpur		20.00	23.05.2018 Lt. No. 3007 (S)	6.693	W. No. 259 Dt.08.03. 2019	5.391	81%	100%	31.03.2019	Ramesh Chand
9	Repair work of Manoharpur I.B. 2019-20		15.00	20.06.2019 Lt.3009 (S)	13.492	4F2/2019- 20 Dt. 22.07.201 9	0.000	0%	80%		Bashist Yadav
10	Construction of Boundry wall, Deep Boring, Painting and Repair of Office at Chakradharpur Sub-Division.		20.00	20.06.2019 Lt.3009 (S)	17.998	9F2/2019- 20 Dt. 29.07.201 9	0.000	0%	60%		Wakil Khan
11	Repair work of Noamundi I.B. 2019-20		10.00	20.06.2019 Lt.3009 (S)	8.996	7F2/2019- 20 Dt. 29.07.201 9	0.000	0%	45%		Aashis Ray
12	Repair work in J.E. Quarter at Manoharpur 2019-20		20.00	20.06.2019 Lt.3009 (S)	17.990	6F2/2019- 20 Dt. 29.07.201 9	0.000	0%	55%		Shiv Kumar Gupta, Manoharpur
13	Ordinary Repair work in Chkradharpur-Toklo-Kuchai Road (0.00 km to 22.17 km)		20.00	20.06.2019 Lt.3009 (S)	17.855	5F2/2019- 20 Dt. 22.07.201 9	0.000	0%			Sourab Engineering Works

Month : October, 2019

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Repair of Bridge at 37th km. of Manjgaon-Jainthgarh-Noamundi road (km. 30.00 to km. 58.20) Under Road Safety FY 2019-20		40.00	25.07.2019 Lt.3716 (S)	35.936	13 F2/2019-20 Dt. 15.10.2019	0.000	0%			Ravi Kumar Singh, Manoharpur.

**Total**

0.00

493.00

434.05

245.37

**Circle : Chaibasa****Div : Saraikela-Kharsawan****Name of EE-Sri Nirmal Kumar Singh**

1	Flank Repair in Kharsawan Town Road under Vivekhadhin Fund for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	1.99401	01 F2 2019-20 Dt. 16.08.2019	1.9902	100%	100%	22.08.2019	M/s Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
2	Flank Repair in Missing Link Road of Rajkharsawan-Chakradharpur Road under Vivekhadhin Fund for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	1.97630	02 F2 2019-20 Dt. 30.08.2019	1.9740	100%	100%	05.09.2019	M/s Raj Nandini Construction, 20 Chota Tangrani, Thana No.-321, Post-Patanmara, Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
3	Replacement of Culvert (1.5x2.0M) in 13th & 14th Km. of Ukri-Aakarshini-Gondpur Road from under Non-Plan Head for year of 2019-20		25.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	22.45602	03 F2 2019-20 Dt. 03.09.2019			25%	02.01.2020	Wakil Khan, New Colony, Hind Chowk, Bari Bazar, Chaibasa, Dist-West Singhbhum, Jharkhand
4	Maintainence & Repair of damage PCC Road in Km. 11th P & Km. 12th P of Kuchai PWD Road to Barabamboo Road under Vivekhadhin Fund for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	4.49743	04 F2 2019-20 Dt. 03.09.2019	4.4967	100%	100%	02.10.2019	MD. Tanveer Khan, Hind Chowk, Bari Bazar, Chaibasa, Dist-West Singhbhum, Jharkhand
5	Repair of Culverts in Titirbila-Tangrani Via Kolabaria Road under Non-Plan Head for year of 2019-20		10.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	8.95731	05 F2 2019-20 Dt. 03.09.2019			60%	02.01.2020	M/s Prabir Pratap Singhdeo, Vill-Simla, Po+Ps-Kharsawan, Dist-Seraikella-Kharsawan, Jharkhand
6	Emergent Maintainance work in Kandra-Chandil Road under vivkadhin Fund for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	1.38016	06 F2 2019-20 Dt. 11.09.2019	1.3268	96%	100%	16.09.2019	M/s A.K. Enterprises, Ward No.-08, Hat Tolla, Post-Seraikella, Dist-Seraikella-Kharsawan,

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Bridge Repair in Chakradharpur-Kharsawan Road in (i) Ch. 19.020 to 19.115 Over Janumbera River & (ii) Ch. 20.832 to 20.891 Over Sukha River under Non Plan Head for the year 2019-20		10.00	Deptt. Letter No. 3716(S), Dt. 25.07.2019	8.98772	07 F2 2019-20 Dt. 12.09.2019			90%	11.11.2019	M/s Sahadev Kar, Ward No. 10, Post+P.S.-Seraikella, Dist-Seraikella-Kharsawan
8	Ordinary Repair for Titirbila-Tangrani Via Kolabaria Road under Non-Plan Head for year of 2019-20		25.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	22.47498	08 F2 2019-20 Dt. 13.09.2019			42%	12.12.2019	M/s Aarghya Construction, 27, Ward No. 06, Patnayak Tola, Seraikella, Post-Seraikella, Dist-Seraikella-Kharsawan
9	Renovation of Kandra Section Office and Remaining Boundry wall Construction under Non-Plan Head for year of 2019-20		12.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	10.61849	10 F2 2019-20 Dt. 18.09.2019			58%	17.12.2019	Surendra Prasad, Road No. 09, Qr. No. 283/2/3, Adityapur-II, Dist-Seraikella-Kharswan, Jharkhand
10	Ordinary Repair of Ukri-Aakarshini-Gondpur Road from Km. 0.00 to Km. 14.986 under Non-Plan Head for year of 2019-20		25.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	22.46964	11 F2 2019-20 Dt. 18.09.2019			22%	17.01.2020	M/s Sidhartha Shankar Singhdeo, Nua Paka-2, Ward No.-08, Po+Ps-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
11	Ordinary Repair of Bridge/Culverts in Seraikella-Udaypur-Adityapur-Industrial Area Road from Km. 0.00 to Km. 24.56 under Non-Plan Head for year of 2019-20		40.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	39.96342	09 F2 2019-20 Dt. 18.09.2019			55%	15.12.2019	M/s Sanjit Kumar Raut, Ward No.-06, Post-Seraikella, PS-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand
12	Ordinary Repair of Rajnagar-Jugsalai Road from Km. 0.00 to Km. 24.745 under Non-Plan Head for year of 2019-20		25.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	24.99314	12 F2 2019-20 Dt. 20.09.2019			15%	19.01.2020	Sona Ram Bodra, 43 Jilingburu, Seraikella, Post-Patanmara, Dist-Seraikella-Kharsawan, Pin-833219, Jharkhand
13	Ordinary Repair of Seraikella-Udaypur-Adityapur Industrial Area Road from Km. 0.00 to Km. 24.56 under Non-Plan Head for year of 2019-20		50.00	Deptt. Letter No. 3009(S), Dt. 20.06.2019	44.98488	F2 2019-20 Dt. 17.10.2019			10%	16.02.2020	M/s Jagbandhu Mahato, Vill-Gura, Post-Nengtasai, P.S.-Seraikella, Dist-Seraikella-Kharsawan, Jharkhand



Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Bridge Repair in Kharsawan-Kuchai-Dalbhanga Road in (i) Ch. 8.701 to 8.728 over local Nala (ii) Ch. 14.570 to 14.674 Over Sushi River (iii) Ch. 17.496 to Ch. 17.542 over Jojohatu River & (iv) Ch. 18.876 to 18.898 over local nala under Non Plan Head for the year 2019-20		40.00	Deptt. Letter No. 3716(S), Dt. 25.07.2019	35.76313	13 F2 2019-20 Dt. 24.09.2019			56%	23.12.2019	M/s Bijay Laxmi Construction, H. No.-88, AT/PO-Seraikella, Ward No.-08, Dist-Seraikella-Kharsawan
15	Replacement of Existing damage crash Barrier and Providing & Erecting Thrie Metal Beam Crash Barrier in (i) Km. 4th, 5th & 7th of Kuchai PWD Road to Barabamboo Road and (ii) Km. 7th in Kharsawan-Kuchai-Dalbhanga Road under Non Plan Head for the year 2019-20		40.00	Deptt. Letter No. 3716(S), Dt. 25.07.2019							
16	Installation of new crash barrier with erecting 'thrie' Metal Beam Crash Barrier in (i) Ukri-Aakarsini-Gondpur Road (ii) Sini Bazar to Kharsawan Via Rankakocha Road and (iii) Seraikella-Udayapur-Adityapur-Industrial Area Road under Non Plan Head for the year 2019-20		120.00	Deptt. Letter No. 3716(S), Dt. 25.07.2019	107.96749	16 F2 2019-20 Dt. 15.10.2019			15%	14.01.2020	Sri Bala Prasad Dubey, 58 "B" Block, Teachers Colony, Bhalubasa, Jamshedpur, Jharkhand
17	Emergent Maintainace work in Seraikella Jail Road under Vivkadhin Fund for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	2.48890	14 F2 2019-20 Dt. 26.09.2019			85%	30.10.2019	Niranjan Kumar, Dela Toli, Kokar, Post-Sadar, Ranchi, Jharkhand
18	Flank Repair of Kuchai PWD Road to Barabamboo Road under Vivkadhin Fund for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	2.29339	15 F2 2019-20 Dt. 04.10.2019			100%	10.10.2019	M/s Hope Infrastructure House-18, Ward No.-10, Po+Ps-Seraikella, Dist-Seraikella-Kharsawan
19	(i) Removal of deposited earth and cleaning of drain in Kharsawan Chowk toward Kharsawan Block and (ii) Emergent Maintenance Work in NR High School More Seraikella to Kashi Sahu College Hellipad Road Road.(Total Length 1.08 KM.) .) under Vivekadhin head for the year 2019-20		30.00	Deptt. Letter No. 146(S)A, Dt. 13.06.2019	2.31511	18 F2 2019-20 Dt. 21.10.2019			92%	27.10.2019	M/s Suray Raj Singhdeo, H.No.-22, At+Po-Dholadih, Block-Rajnagar, Dist-Seraikella-Kharsawan



Month : October, 2019

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Total Expenditure	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
27	Ordinary Repair of link road of NH-33 to NH-32 Near Chandil Golchakkar from Km 0.00 to 0.650 Km under Non Plan Head for the year 2019-20		60.00								

**Total**