

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.3800 1 Lakh) (Supply Agreement)	74.97	3854.87	93%	10/31/2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.60625 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED Utility)	101.11	40374.80	100%	7/7/2024	Larsen & Toubro Limited, Andheri(E) Mumbai-400093

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	56.74	6247.46	75%	1/21/2024	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
4	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.3347 2 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentry Agreement)	84%	3803.92	100%	11/26/2023	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	7.79	8613.94	22%	3/24/2024	Arvind Kumar Singh Dhurwa, ranchi
6	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	8.01	22738.66	22%	1/11/2025	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
7	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	0.00	16435.38	6%	12/3/2026	Sri Ram Enterprises Bhagalpur Bihar
8	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No-1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	73.57	1456.24	76%	8/17/2022	M/S Lion Construction Ranchi

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	32.53	275.00	55%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
10	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22	1882.28	07 SBD 2023-24 17.07.23	0.00	9743.40		16.02.2024	Altima Infrastructure Private Ltd., 1ST Floor, Ashok Nahar- Road No.-5, Ranchi.
11	Construction of four Laning of Durga Soren Chowk (Namkum)-Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		3/8/2025	AUM & Associates, Ranchi
12	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	99.71	5365.71	99%	7/14/2025	Excel Venture, Ranchi
13	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024	8.62	1824.27	15%		Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati,

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	60%	2/25/2024	A & S Construction, Ranchi
15	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.	0.93	4480.82	Ltr. No-5772(S) Dt-21-12-2023	3258.84	43 SBD 2024-25 15-12-2024				6/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi,
16	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				3/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi,
17	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024			3%	8/14/2025	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi,

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	IRQP work of Kanke Bazar Tand (PWD road) to Block chowk Boria road Ranchi (KM 0.00 TO 3.90KM) for the year 2024-25.	3.90	315.76	Ltr. No-3495(S) Dt-28-08-2024	248.19	51 SBD 2024-25 17-01-2025	100%	247.40	100%	4/16/2025	Jai Mata Dee Construction
19	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019	575.32	06 SBD 2025-26 19-07-2025			15%	1/18/2025	M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
20	Improvement of Riding Quality (IRQP) work in Crocodile Park (on 8th km of Ormanjhi-Sikidri) (total length-2.50 KM) for the Year 2024-25.	2.50	156.59	Ltr. No-4039(S) Dt-25-09-2024	109.18	50 F2 2024-25 17-01-2025	100%	108.96	100%	4/16/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
21	Improvement of Riding Quality(IRQP) work in Kanke Block Chowk BAU RVC Approach Road (total length-1.316 KM) for the Year 2024-25.	1.32	108.66	Ltr. No-4041(S) Dt-25-09-2024	76.63	53 F2 2024-25 17-01-2025	100%	76.63	100%	4/16/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	IRQP Work in Birsa Chowk to Tupudana road (Total Length-7.56 KM) for the year 2024-25.	7.56	1393.21	Ltr. No-4132(S) Dt-30-09-2024	1125.17	61 SBD 2024-25 30-01-2025	100%	1120.10	100%	7/29/2025	M/S AUM Construction, (Pro. Sourabh Narsaria), Murli Bagicha, Gumla-835207.
23	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025							
24	IRQP work of Ranchi Ring Road-Sarwal-Baredih Industrial area approach road (Total length-2.99 KM) for the Year 2025-26.	2.99	111.25	Ltr. No-1642(S) Dt-25-04-2025	76.26	78 F2 2025-26 15-10-2025				12/14/2025	Aarohan Builders Pvt. Ltd, Chutiya, Ranchi, Jharkhand.
25	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length 4.110 KM) for the year 2025-26.	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025	243.47	80 SBD 2025-26 16-10-2025				11/24/2025	M/S Lion Construction Ranchi

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025							Raj Construction Birsra Chowk, Ranchi
27	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar- Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No-2019(S) Dt-22-05-2025							Shailendra Pratap Singh Ratu Road, Ranchi
28	Improvement of Riding Quality Programme (IRQP) work in Main Road Ratan Talkies to Nucleus Mall via Karbala Chowk road (Total Length 2.10 KM) for the year 2025-26.	2.10	182.09	Ltr. No-2018(S) Dt-22-05-2025	135.41	07 F2 2025-26 28-07-2025			100%	10/27/2025	Barfani Mines & Minerals Upper Bazar, Ranchi
29	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No-2249(S) Dt-13-06-2025							P.K. Infra Deputy para, Ranchi
30	Widening and Strengthening of Road from Holiday Home to Boriyo (Chirondi) via Bitha, Edalhatu (Total Length-3.162 KM) for the year 2025-26.	3.16	2004.62	Ltr. No-2250(S) Dt-13-06-2025							

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
31	Construction of four lane (including bridge construction) in road from Argoda (Old Argoda Chowk) (in MDR -018) to Nayasarain (Ring Road) (in MDR-013) via Pundag Road (Total length - 6.175 km) for the year 2025-26.	6.18	14106.06	Ltr. No-2520(S) Dt-01-07-2025							Jai Mata Dee Construction
32	IRQP work In Mandar chowk (On NH 75) to Burmu road (Total Length-14.80 KM) for the year 2025-26.	14.80	1148.37	Ltr. No-6333 (S) Dt-15-09-2025							
33	Re-construction work (including bridge construction) of Kumharia more (on Mesra-Pithoriya road) to Sangrampur (on Karamtoli-Ormanjhi road) (Total length 6.333 KM) for the year 2025-26.	6.33	3889.68	Ltr. No-2923(S) Dt-18-07-2025							

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
34	IRQP(Improvement of Riding Quality) work in TOP Pundag to DAV Pundag Road (Total length - 1.770 KM) for the year 2025-26.	1.77	109.52	Ltr. No- 3327(S) Dt-22-08-2025							

34	Ranchi	156.59	237806.35	0.00	115216.57	122294.73
----	---------------	---------------	------------------	-------------	------------------	------------------

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CR F/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	80.65	6050.00	95%	20.12.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
2	Strengthening and widening / Reconstruction to Two lane with paved shoulder of Sisai - Basia road.(Including Bridge)	36.90	10611.84	1582(S) 31.03.23	11520.48	03SBD/23-24 dt- 12.07.23	95.92	11050.00	100%	11.09.25	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
3	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	0.00	-		0.00	-	-	-

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Nathpur- marda-Tukutoli- Bagma Road (Total Length-20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	0.00	-		0.00	-	-	-
4	Gumla	95.07	19425.95		19022.31	0.00	176.56	17100.00			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	1813.20	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	98%	2363.66	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	8639.86	02SBD/24-25 Dt. 11.09.2024	77%	7676.03	75%	10.09.26	PE-SRMV Construction (JV)

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	-	-	-	-	-	-	-
3	Khunti	63.31	15172.84		10453.06	0.00	1.74	10039.68			

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	60.25%	12626.59	64%	14.03.25	SRE & Associates (JV)
2	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	0.00	-	0.00%	0.00	-	-	-

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Approach Road/Service road to IIAB Road (Total Length-400m) (Including Utility Shifting & Plantation) Under Road Division Ranchi (Gramin) for the year 2025-26	0.40	402.81	3700(S) Dt. 19.09.25	0.00	-	0.00%	0.00	-	-	-
3	Ranchi (Gramin)	28.10	19219.48		16984.89			12626.59			

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	50%	3199.71	50%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.
1	Lohardaga	19.25	7414.32		6799.92		0.50	3199.71			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatanr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	98.49%	7390.93	97%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
2	Improvement of Riding Quality Programme (IRQP) of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1750.00	100%	03.04.2025	AUM Construction, Gumla
3	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	18.83%	0.00	25%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.
4	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhattisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)							

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.		693.60	19.08.2025 / 3275(S)							
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							
6	Simdega	146.96	26616.98		12936.90			9140.93			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Widening and Strengthening of work from Kutiatu Chowk (on NH-75 Ext.) – Malti- Ring Road (Near Arvind Mil) Road (Total Length-4.070 KM) for the year 2023-24.	4.07	967.32	Ltr. No-2996(S) Dt.15-06-2023	824.72	25 SBD 2023-24 08-12-2023	114%	1061.91	100%	6/7/2024	Excel Venture, Ranchi
2	Improvement of Riding Quality work in Meshra-Pithoria road (Total Length-17.88 KM) for the year 2023-24.	17.88	1269.70	Ltr. No-3258(S) Dt.07-07-2023	1175.51	50 SBD 2023-24 07-03-2024	109%	1285.10	100%	9/6/2024	M/S Jyoti Enterprises, Hazaribagh.
3	Widening and Strengthening/ Reconstruction of approach road from Ring road and Daladali Road (Near Daladali chowk) to ICFAI University (Total length-1.106 KM) for the year 2023-24.	1.11	197.85	Ltr. No-3841(S) Dt08-08-2023	138.36	35 F2 2023-24 21-12-2023	100%	138.36	100%	3/20/2024	M/S Raj Construction Birsra Chowk, Ranchi
4	Improvement of Riding Quality Programme (IRQP) in Burmu-Umedanda-Hindgir road (Total length-20.38 KM) (including Chute drain, retaining wall and 2 nos full gantry) for the year 2023-24.	20.38	756.27	Ltr. No-5003(S) Dt-27-10-2023	647.77	51 SBD 2023-24 09-03-2024	100%	647.77	100%	9/8/2024	M/S Jai Mata Dee Construction, Ranchi.

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Junction near D.C. House and Dindayal Chowk for the year 2023-24.		48.26	Ltr. No-5167(S) Dt-09-11-2	47.78	26 F2 2023-24 08-12-2023	63%	30.36	70%	1/21/2024	Laxmi Kant Jha Ranchi
6	Improvement of Riding Quality(IRQP) work in AG More to Mecon gate Shyamali - Dibdih Railway crossing road (total length-1.530 KM) for the Year 2024-25.	1.53	125.69	Ltr. No-4038(S) Dt-25-09-2024	95.85	52 F2 2024-25 17-01-2025	100%	95.83	100%	4/16/2025	M/S P.K. Infra House No.-854, Deputy Para, Kutchery Chowk, Ranchi.
7	Improvement of Riding Quality(IRQP) work in Intake well more (on 11th km of Ormanjhi-Sikidri) to Gatelsud Dam road (total length-2.50 KM) for the Year 2024-25	2.90	186.20	Ltr. No-4040(S) Dt-25-09-2024	130.07	47 F2 2024-25 16-01-2025	100%	130.07	95%	4/15/2025	R & R Construction Rock Pvt. Ltd. C/o Aarohan Enterprises, 3rd Floor Boreya, Kanke, Ranchi.
8	Improvement of Riding Quality (IRQP) work in Saheed Maidan to Purana Vidhansabha via Vivekananda School, Sudha Dairy Road (total length-1.860 KM) for the Year 2024-25	1.86	152.67	Ltr. No-4042(S) Dt-25-09-2024	116.20	55 F2 2024-25 17-01-2025	100%	116.19	100%	4/16/2025	Akshay Kumar Singh Sukhdeo Nagar, Ratu road, Hehal, Ranchi, Jharkhand-834005.
9	Improvement of Riding Quality (IRQP) work in Internal roads of RINPAS Hospital Campus (total length-11.402KM) for the Year 2024-25.	11.40	368.67	Ltr. No-4130(S) Dt-30-09-2024	293.68	59 SBD 2024-25 27-01-2025	109%	319.74	100%	5/26/2025	Bhadoria Infrastructure Private Limited, Bhadoria Nikaten, Bank Colony, Kokar, Ranchi- 834002

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Improvement of Riding Quality(IRQP) work in Ranchi-Muri Road from Sarjana Chowk to Dangratoli Chowk) (total length-1.60 KM) for the Year 2024-25.	1.60	228.38	Ltr. No-3958(S) Dt-20-09-2025	172.85	54 F2 2024-25 17-01-2025	100%	172.82	100%	4/16/2025	M/S Jai Mata Dee Construction, Ranchi.
11	Improvement of Riding Quality work of road from Judicial Academy to Nagdi Railway Crossing (Total Length 8.750 KM) for the year 2024-25.	8.75	556.86	Ltr. No-4297(S) Dt-09-10-2024	464.37	56 SBD 2024-25 21-01-2025	120%	555.17	99%	5/20/2025	ORBIT INFRAS, H.No.-54, Circular Road, Lalpur, Ranchi, Jharkhand.
12	Widening & Strengthening of Itki Sanatorium to Moro -Nari - Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.51	Lt.5344 (S) 30.10-19	1560.83	19 SBD 2021-22 20-11-2021	102.320606	2198.48	100%	8/19/2022	KNPS-LNJ(JV)
12	Ranchi	81.33	7502.35		5668.00			6751.80			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Rameshwar Shah

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt-	96.36	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const.
2	IRQP Work of Kumhari to Jhatnitoli Road via Nawadhih in km 0.00 to 26.878 Length-	26.88	1553.70	1284(S) 13.03.24	1601.89	04SBD/24-25 dt-	99.98	1601.59	100%	06.04.25	M/S N. C. Nahar Durg Chhattisgarh
2	Gumla	37.9	4456.5		4210.8			4115.5			

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : KHUNTI Name of EE-Sri Dipak Kumar Bhagat											
1	Improvement of Riding Quality Pavement of Khunti – Torpa – Kolebira (SH-03) Road from Km 5.00 to KM 56.00 (Total Length-52.00 KM) (Carriageway – 10.00M)	52.00	52.00	Letter No. 5391(s) dated 29.11.23	5314.93	01SBD/24-25 Dt. 06.07.2024	100%	5654.47	100%	05.05.25	Vijay Kumar Sahu Infrastructure Pvt. Ltd.
2	Improvement of Riding Quality Programme of Konsa- Bakaspur-Govindpur- Karra Road in Km.0.00 to 30.120	30.12	30.12	Letter No. 3685(s) dated 06.09.24	2332.34	24SBD/24-25 Dt. 04.03.25	99%	2299.01	100%	03.09.25	SRMV Construction Pvt. Ltd.
2	Khunti	82.12	82.12		7647.26			7953.48			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP work in Sonhatu Milan Chowk Road (Length 23.122 km) (Carriage way - 5.50 m)	23.12	1496.87	3427(S) Dt. 23.08.24	1268.95	Provisional work order issued vide this office ltr no. 1064, dt. 10.10.24 23SBD/2024-25 Dt. 25.11.24	114.84%	1457.29852	100%	09.03.2025	M/s Jaimata Dee Construction
2	IRQP work in Jonha-Purabdi Road (Length 30.96 km)	30.96	1865.94	3688(S) Dt. 06.09.24	1709.98	22SBD/2024-25 Dt. 15.10.24	108.25%	1850.98026	100%	14.04.2025	M/s Jaimata Dee Construction
3	IRQP work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2024-25	15.45	824.32	3960(S) Dt. 20.09.24	689.81	Provisional work order given to the contractor vide this office ltr. No. 1263, Dt. 20.12.24 26SBD/2024-25 Dt. 16.01.25	99.87%	688.94285	100%	18.04.25	M/s Jaimata Dee Construction

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	1528.57	2SBD/2023- 24 Dt. 29.05.23 Sup. Ag. No. 30SBD/202 4-25, Dt. 11.03.25	97.52%	1703.37296	100%	12.01.24	Classic Engicon Pvt. Ltd.
5	IRQP/Strengthening Work in Goushala to Kanke-Patraru Road (Total Length 1.60Km)	1.60	82.40	3963(S) Dt. 17.08.23	51.96	33F2/2023- 24 Dt. 07.03.24	99.67%	51.79061	100%	06.05.2024	M/s Ranju Devi

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	5795.82	3472(S) Dt. 23.09.22	5700.99	21SBD/2022-23 Dt. 07.02.23 Provisional work order issued on dt 27.01.23	114.07%	6900.27636	100%	26.08.24	Classic Engicon Pvt. Ltd.
7	IRQP/Strengthening work in Jonha By Pass Road (Length 1.60km)	1.60	55.75	2854(S) Dt. 11.07.24	41.82	07F2/2024-25 dt.19.09.24	95.12%	39.77562	100%	02.11.2024	Speedcon Developers Private Limited
8	IRQP/Strengthening work in Muri Station Road (Length 1.00 km)	1.00	70.11	2855(S) Dt. 11.07.24	53.65	08F2/2024-25 dt.19.09.24	96.60%	51.82424	100%	02.11.2024	M/s P K Infra
8	Gramin	106.5	11823.03		11045.73			12744.26			

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	8192.24	17.02.22 / 541 (S)	6541.28	16.07.22 / SBD 01/ 2022-23 13.03.24/ SBD19/ 2023-24 (Suppl.)	100%	8431.47	100%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
2	IRQP Work of Lohardaga-Gangupara-Peshrar Road (Total Length -27.80 K.M.)	27.80	1537.50	11.03.24 / 1195 (S)	1594.42	30.07.24 / SBD 01/ 2024-25	100%	1641.56	100%	29.01.2025	Anand Construction Infrastructure Pvt. Ltd., Harmu, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	100%	1136.20	100%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.
3	Lohardaga	72.67	11098.43		9222.56			11209.23			

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC-13.04.18	81.50%	6514.19	82	12.04.20	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
---	--	-------	---------	------------------	---------	---------------------------------------	--------	---------	----	----------	--

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening/ Improvement of Riding Quality Programme (IRQP) for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR -045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	101.67%	1157.05	100	30.12.2022	Jai Maa Ashtabhuji Construction, Hazaribagh.
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR - 42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	102.67%	1264.88	100	12.01.2023	Jai Maa Ambe Infra Pvt. Ltd. Chatra.
4	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh
5	Improvement of Riding Quality Programme (IRQP) for Putritoli (Dolongsera on MDR-45) -Timbermore-Rampur-Boroseta-Jitotoli-Beraergi(upto Koel river) road. (Total length 31.8 KM for the Year 2023-24.	31.80	1956.80	01.08.2023 3722(S)	1867.03	1 SBD of 2024-25, Dt. 19.07.2024	94.80%	1769.92	100%	18.01.25	Jai Maa Astabhuji Construction, Hazaribagh
5	Simdega	229.5	13532.71		11834.28		4.78	11421.08			

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
NIL											
0	Gumla	0.0	0.00		0.00			0.00			
Circle : RANCHI Div : KHUNTI Name of EE-Sri Dipak Kumar Bhagat											

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	368.12	33SBD/23-24 DT. 01.03.24	99%	363.30	85%	5/31/2025	M/S BIMLA ENTERPRISES
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.23	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	286.96	34SBD/23-24 DT. 01.03.24	97%	284.27	85%	5/31/2025	M/S BIMLA ENTERPRISES
3	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	940.79	38SBD/23-24 DT. 14.03.24	67%	646.80	69%	3/13/2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
4	Construction of Diversion over Banai River at 8th KM of Khunti Torpa Kalebira Road		180.43	Dy. Sec. Letter No. 2655(S) Dt. 08.07.25	137.31	Provisional work order vide lt. no. 741 dt. 01.08.25 15F2/2025-26 dt. 06.09.25					M/S Amit Construction, At-Parwal, P.O.- Datiya, P.S.- Bharmo, Dist-Gumla
4	Khunti	205.5	2044.98		1733.18			1294.37			

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	1250.70	3532(S) Dt, 09.09.25	1232.51	28SBD/2023-24 Dt. 23.02.2024	53%	680.48	67%	22.02.26	KUMAR AND ROY CONSTRUCTION
---	---	-------	---------	----------------------	---------	------------------------------	-----	--------	-----	----------	----------------------------

1	Ranchi (Gramin)	204.6	1250.70		1232.51			680.48			
---	------------------------	--------------	----------------	--	----------------	--	--	---------------	--	--	--

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

NIL											
------------	--	--	--	--	--	--	--	--	--	--	--

0	Lohardaga	0.00	0.00		0.00			0.00			
---	------------------	-------------	-------------	--	-------------	--	--	-------------	--	--	--

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Simdega	0.00	0.00		0.00			0.00			

Amount in Rs. Lakh

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap

NIL

0	Ranchi	0.00	0.00	0.00	0.00
---	--------	------	------	------	------

Circle : Ranchi
Div : Gumla
Name of EE-Sri Rameshwar Shah

NIL

0 Gumla	0.00	0.00	0.00	0.00
---------	------	------	------	------

Circle : Ranchi
Div : Khunti
Name of EE-Sri Dipak Kumar Bhagat

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Khunti	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Ranchi (Gramin) Name of EE-Sri Jitendra Kumar Singh											
NIL											
0	Gramin	0.0	0.00		0.00			0.00			
Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
NIL											
0	Lohardaga	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	364.94	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	100	315.76	100	21.03.2019	Bijay Prasad
1	Simdega	37.20	364.94		326.36			315.76			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Ordinary repair work of Pithoria-Thakurgaon-Burmu-Rai Khelari road for the Year 2024-25.		180.00	RCD, Ltr No.- 3897(S) Dt.-19-09-2024	143.96	48 F2 of 2024-25 Dt.-16-01-2025	74.22	52%	55%	4/15/2025	Sunil Kumar Morabadi, Ranchi
1	Ranchi	0.00	180.00		143.96		74.22				

Circle : RANCHI Div : Gumla Name of EE-Sri Rameshwar Shah											
---	--	--	--	--	--	--	--	--	--	--	--

SPILL OVER

1	Construction of Guard Wall at 13th KM of Kurumgarh- Parsa Road Under Road Division (VIVEKADHIN FUND 2024-2025)		50.00	Lt- 3378(S) dt- 16.08.2024	21.16	10F2/2024-25 Dt.-28.02.2025	11.03	52.12%	100%	31.03.2025	Anand Kumar Gupta, Baraik Muhalla, Main Road, Gumla
2	Special Repair of Railing of Bridge over Koyal River at 61st km of Khunti Torpa- Kalebira Road (Vivekadhin) Under Road Division Gumla for the Year 2024-25				18.74	11F2/2024-25 Dt.-28.02.2025	8.89	47.46%	100%	31.03.2025	M/S Maa Dugra Construction Daltonganj
3	Junction improvement & Beautification work of Manjhatoli chowk Under Road Division Gumla for the Year 2023-24		50.00	Lt- 4009(S) dt- 18.08.23	30.53	17F2/2023-24 Dt.-17.02.2024	25.33	82.96	100%	15.05.2024	Gaurav Kumar Mishra, Tupudana, Ranchi
3	Gumla SO	0.00	100.00		70.43		45.25				

NON PLAN

1	Ordinary Road repair work of Bhrano Chowk to Parwal Rd. (via Mara Sili, Sargaon, Jirhul) from Km 0.00 to 12.975 Under Road Division Gumla for the Year 2025-26	12.98	40.00	Lt- 2661(S) dt- 09.07.25	39.99410	06F2/2025-26 Dt.-25.09.2025	-	-	-	24.12.2025	Ashish Sahu, Vill- Parwal, Datiya, Karanj Gumla.
2	Ordinary Road repair work of Charda Pusho Road (Via Bhurso, Pahamu, Kotari, Boro ,Pakria) from Km 0.00 to 17.10 Under Road Division Gumla for the Year 2025-26	17.10	30.00	Lt- 2661(S) dt- 09.07.25	29.96334	08F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	M/s Randhir Kumar Singh, Church Road, Daltonjang.
3	Road and Bridge Protection work in Ghaghra-Neterhat Road from 8th KM to 35th KM Under Road Division Gumla for the Year 2025-26		30.00	Lt- 2661(S) dt- 09.07.25	18.20056	03F2/2025-26 Dt.-01.09.2025	-	-	95%	30.11.2025	Prem Ranjan Singh Chetar Road, Gumla

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Guard wall & embankment protection with road safety work in Palkot-upper khaman-jodajam Road in 8th KM under Road division Gumla for the Year 2025-26		30.00	Lt- 2661(S) dt- 09.07.25	18.98827	13F2/2025-26 Dt.-17.10.2025	-	-	-	16.12.2025	MAA JEEBACH Construction Palkot Road, Gumla.
5	Construction of Guard wall and road safety work in HL RCC Bridge Approach at 17th KM of Kamdara-Bero Road under Road division Gumla for the Year 2025-26		40.00	Lt- 2661(S) dt- 09.07.25	24.92200	11F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj,
6	Installation of Crash Barrier work in Kurumgarh-Parsa, Sahid Naiman Kujur village link Road in KM 1st, 2nd,3rd,4th,6th and 13th Under Road Division Gumla for the Year 2025-26		36.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	M/s Gaurav Kumar Mishra Tupudana, Ranchi
7	Construction of Guard wall in Kurumgarh parsaroad in KM 4th,13th and 17th Under Road Division Gumla for the Year 2025-26		50.00	Lt- 2661(S) dt- 09.07.25	28.17380	12F2/2025-26 Dt.-17.10.2025	-	-	-	16.01.2025	MAA JEEBACH Construction Palkot Road, Gumla.
8	Construction of Guard wall in Chainpur-Ghaghra road in KM 18th,22nd and 23rd Under Road Division Gumla		50.00	Lt- 2661(S) dt- 09.07.25		-	-	-	-	-	M/s Gaurav Kumar Mishra Tupudana, Ranchi
9	Ordinary Road repair of HL RCC bridge Approach of Kurumgarh - Parsa, Sahid Naiman Kujur village link road in Km 7,11,15,17,20 and 21st		90.00	Lt- 2661(S) dt- 09.07.25			-	-	-	-	Rudrahartejas Cons.Pvt. Ltd. Tagore Hill Road Morabadi, Lalpur, Ranchi
10	Guard wall and Flank Repair Work in Ghaghra-Neterhat Road (SH09) from Km 35.000 to Km 43.000		125.00	Lt- 2661(S) dt- 09.07.25	74.99739	14F2/2025-26 Dt.-31.10.2025	-	-	-	30.01.2025	Prem Ranjan Singh Chetar Road, Gumla
11	Repair work of Existing Causeway and Construction of Diversion at Soe Nala Bridge at CH-31.00KM of Bakutoli- Kurkura -Bano Road		53.73	Lt- 2661(S) dt- 09.07.25	34.92642	10F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	M/S R D Construction Redma, Daltonganj, Palamau
12	Ordinary Road repair (KM 13,24,26,30,44 and 45) work of Ghaghra Neterhat Road Under Road Division Gumla		25.00	Lt- 2661(S) dt- 09.07.25	24.99626	09F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	M/s Randhir Kumar Singh, Church Road, Daltonjang.
13	Ordinary Road repair of Toto-Anjandham road from Km 0.00 to 9.350 Under Road Division Gumla for the Year 2025-26		25.00	Lt- 2661(S) dt- 09.07.25	24.99269	07F2/2025-26 Dt.-27.09.2025	-	-	-	26.12.2025	Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj,
14	Railing repair work in Manjhatoli (NH-78) - Birkera-Kondra Road in KM 14th and 17th Under Road Division Gumla		16.00	Lt- 2661(S) dt- 09.07.25			-	-	-	-	M/s Gaurav Kumar Mishra Tupudana, Ranchi
15	Installation of Crash Barrier work in Sisai (Kumahar more NH-23) Ghaghra Road in KM 22nd and 35th Under Road Division Gumla		15.00	Lt- 2661(S) dt- 09.07.25	14.96818	04F2/2025-26 Dt.-01.09.2025	-	-	100%	30.10.2025	Prem Ranjan Singh Chetar Road, Gumla
16	Beautification & Sohrai Painting on Guardwall in Valley area of Ghaghra- Netarhat Road for Netrhat Mahotsav Under Road Division Gumla		77.54	Lt- 3856(S) dt- 07.10.25	0.00000	-	-	-	-	-	M/S Shalini Devi Ghaghra, Gumla

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Curve Improvement work Under Road Safety at Ch. 59.00km of Khunti- Torpa- Kolebira Road Under Road Division Gumla		82.61	Lt- 3856(S) dt- 07.10.25	0.00000	-	-	-	-	-	-
18	Ordinary Road repair work of Ghaghra etarhat Road (SH-09) in KM 35th to 43rd Under Road Division Gumla for the Year 2025-26		190.00	Lt-4066 (S) dt- 24.10.25	0.00000	-	-	-	-	-	-
19	Ordinary Road repair work of Ghaghra eterhat Road (SH-09) in KM 46th to 55th Under Road Division Gumla		55.00	Lt-4066 (S) dt- 24.10.25	0.00000	-	-	-	-	-	-
20	Vivekadhin 2025-26		50.00	Lt- 2325(S) dt- 18.06.25	0.00	-	7.13115	-	-	-	-
20	Gumla NP	30.08	1110.88		335.12	0.00	7.13				
23	Gumla NP, SO	30.08	1210.88		405.55	0.00	52.38				

Circle : RANCHI

Div : Khunti

Name of EE-Sri Dipak Kumar Bhagat

1	Ordinary Repair Work in 1st km of khunti-Siladon-Chukru-Bhusur Road	28.21	50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	49.48	8F2/25-26 Dt. 21.08.25					Ashish Kumar Sahu
2	Ordinary Repair and different Work of Marcha-Rania-saude Road	36.50	50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	49.87	18F2/25-26 Dt. 11.09.25					M/S S.J. Traders
3	Construction work of Retaining Wall in Chainage 12th, 22th and 23th KM of Murhu-Tapkara-Torpa Road		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	35.00	7F2/25-26 Dt. 21.08.25					Ashish Kumar Sahu
4	Construction work of Rataining Wall/guard Wall in chainage 11th km and Km 22nd of Murhu(Jivantoli) Indipidi--Sarwada-birbanki-kochang-Bangaon Road		50.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	33.68	12F2/25-26 Dt. 30.08.25					Deep Enterprises
5	Construction of Breast wall/Drain and Miss. Work in SH03 to Ulihatu Road		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	34.99	14F2/25-26 Dt. 01.09.25					Anirban Das
6	Construction work of Retaining Wall in Chainage 6th , 11th km of approach road of bridge and repairing work of railing in bridge in tapakara -rania Road.		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	39.97	11F2/25-26 Dt. 30.08.25					Deep Enterprises

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	C&G and Shoulder Repair Work from KM 0.00 to KM 44.00 in different Chainage and Construction of Parapet of Bridges situated at Km 02, Km 09, Km 12, Km 32, Km 33, Km 34, and Construction of Guard Wall and Boulder Pitching Work in Sisai Lapung Dorma Road.		35.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	34.93	17F2/25-26 Dt. 09.09.25					Ashish Sahu
8	Construction of Guard wall / Breast wall & Boulder Pitching , and Drain Work in Dalbhanga (Sonaghati) korwa Road From Km 0.00 to 13.375 (Length 100m)		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
9	Construction of Guard/Retaining Wall in Km 25th and 26th of Khunti Hitutola Maranghada Taimara road		30.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
10	construction work of guardwall/Breast wall in Marcha (SH 03) -Rania -Saude Road		40.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
11	Road safety and full gantry/half gantry installation work in Murhu-tapakara-torpa road		25.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
12	Road Safety and Paver Block Work in Dasmile Chukru Remta Sondasome Kujram Road		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	6.38	13F2/25-26 Dt. 30.08.25					Deep Enterprises
13	Ordinary Repair & Safety Work of khunti-Siladon-Chukru-Bhusur Road from Km.0.00 to 12.00		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
14	Road Safety Signboard and Crash Barrier Installation Work of Sisai Lapung Dorma Road (MDR 30) from km 0.00 to 44.00		20.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25	20.00	16F2/25-26 Dt. 09.09.25					Ashish Sahu
15	Road safety work in Amreshwardham(SH-03 Bichana)-jurdag-tupudana(NH75E) Road from chainage km 0.00 to km 23.600		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
16	Road Safety, Bridge Railing Repair/ Construction Work in Khunti-Hitutola-Maraghada-Taimara Road from Km 0.00 to 20.00		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
17	Road Safety & Marking Work from km 21.00 to Km 30.00 of Khunti Hitutola Maranghada Taimara road		10.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							
18	Ordinary Repair and Other Work from Chainage Km 0.00 to Km 27.70 in Murhu-Tapkara- Torpa Road	27.70	85.00	EIC, RCD vide Lt. No. 2661(S) dt. 09.07.25							

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Khunti NP, SP	92.41	585.00		304.30		0.00				

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Sri Jitendra Kumar Singh

Non Plan

1	Special Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 21.00 to 30.19 under non plan for the year 2025-26	10.19	25.00	2661(S), Dt. 09.07.2025	25.00	19F2/2025-26 Dt. 08.10.25	0		2%	21.11.2025	DKC
2	Ordinary Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 11.00 to 20.00 under non plan for the year 2025-26	10.00	25.00		25.00	07F2/2025-26 Dt. 08.10.25	0		2%	21.11.2025	Sanjeet Kumar
3	Ordinary Repair of Bundu-Sonahatu-Jamudag-Jariya Road from km 0.00 to 10.00 under non plan for the year 2025-26	10.00	25.00		25.00	12F2/2025-26 Dt. 08.10.25	0		2%	21.11.2025	Mritunjay Kumar Singh
4	Ordinary repair work in Chandandih-Sonahatu Road	13.10	25.00		24.62	06F2/2025-26 06.10.25	0		1%	19.11.2025	Toppo Enterprises
5	Repair of bridge and culvert in different road under Road Division, Ranchi(Gramin)		15.00		14.96	15F2/2025-26 08.10.25	0		15%	06.11.2025	M/S Kamla Kaushal Construction
6	Construction of Guardwall in different location from km 20.00 to 30.00 of Ranchi-Muri Road under Non Plan for the year 2025-26	10.00	40.00		32.35	11F2/2025-26 08.10.25	0		3%	21.11.2025	M/S Ratan Construction
7	Construction of Guardwall in different location from km 31.00 to 60.00 of Ranchi-Muri Road under Non Plan for the year 2025-26	29.00	40.00		39.79	24F2/2025-26 18.10.25	0		2%	01.12.2025	Jai Guru Traders
8	Construction of Drain in 33km of Ranchi-Muri Road under non plan for the year 2025-26		35.00		25.17	10F2/2025-26 08.10.25	0		1%	06.12.2025	Sanjay Jaiswal
9	Construction of 2 nos of cross drain in 1st km of Rampur-Halmaid Road under Non Plan for the year 2025-26		10.00		9.96	20F2/2025-26 08.10.25	0		2%	06.12.2025	Rakesh Kumar
10	Construction of 2 m Height Guard wall in 4th & 5th km of Bundu-Sonahatu-Jamudag-Jariya missing link road under Non Plan for the year 2025-26		25.00		24.97	14F2/2025-26 08.10.25	0		20%	06.11.2025	Kalpana Construction
11	Special Repair work of Bridge situated on Kanchi River in Km 14th of Silli-Banta-Hazam-Tikar-Rangamati Road (MDR-25) for the year 2025-26		45.00		40.43	17F2/2025-26 08.10.25	0		2%	04.02.2026	Mata Traders
12	Special Repair work of Bridge situated on Radhu River in Km 12th of Silli-Banta-Hazam-Tikar-Rangamati Road (MDR-25) for the year 2025-26		40.00		35.96	18F2/2025-26 08.10.25	0		2%	04.02.2026	Mata Traders
13	Beautification work and supply of furniture for IB at Angara under non plan for the year 2025-26		10.00		8.48	23F2/2025-26 18.10.25	0		2%	16.11.2025	M/S RT Construction

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Beautification work and supply of furniture for IB at Tatisilwai under non plan for the year 2025-26		10.00	2661(S), Dt. 09.07.2025	9.98	16F2/2025-26 Dt. 08.10.25	0		15%	06.11.2025	Ishwar Construction
15	Beautification work and supply of furniture for IB at Jonha under non plan for the year 2025-26		10.00		9.88	25F2/2025-26 Dt. 18.10.25	0		3%	16.11.2025	Priya Construction
16	Beautification work and supply of furniture for IB at Silli under non plan for the year 2025-26		10.00		9.98	21F2/2025-26 Dt. 08.10.25	0		17%	06.11.2025	M/S Tigar Construction
17	Repair and Painting of parapet of Culvert and Bridges in km 20.00 to 60.00 of Ranchi-Muri Road and Road Safety Work in km 30.00 to 60.00 under non plan for the year 2025-26		15.00		14.99	13F2/2025-26 Dt. 08.10.25	0		3%	21.11.2025	Nalanda Construction
18	Construction of Half (Galantry) Cantilever Signboard - 5.50m x 2.10m = 2 Nos in the Jaruahih-Patrahatu Road under Non Plan for the year 2025-26		12.00		11.59	08F2/2025-26 Dt. 08.10.25	0		18%	06.11.2025	Sanjay Jaiswal
19	Road Safety work in Jaruahih-Patrahatu Road under Non Plan for the year 2025-26		10.00		9.50	22F2/2025-26 Dt. 18.10.25	0		2%	16.11.2025	Jai Guru Traders
20	Road Safety work in 20th km to 30th km of Ranchi-Muri Road under Non Plan for the year 2025-26		10.00		9.53	09F2/2025-26 Dt. 08.10.25	0		20%	06.11.2025	Sanjay Jaiswal
21	Furnishing work and Supply of Instrument at office of the CE(Comm) under non plan for the year 2025-26		40.00		39.92	26F2/2025-26 Dt. 18.10.25	0		3%	16.12.2025	Ishwar Construction
21	Gramin NP	82.29	477.00		447.08		0.00				

Spill Over

1	Renovation Work in Silli I.B for the year 2023-24		50.00	125 (S) Dt. 11.01.2024	49.60	5F2/2024-25 Dt. 18.09.24	25.00	50.41%	95%	17.01.2025	Rakesh Kumar
2	Construction of New I.B in Ramdera at Ranchi-Muri Road for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	0.00	0.00%	40%	08.07.25	P. L. Construction
2	Gramin SO	0.00	200.00		169.57		25.00				

Vivekadhin

1	Traffic Restoration Work in Silli-Banta-Hazam-Tikar-Rangamati Road from km 0.00 to 19.00 under vivekadhin for the year 2025-26	19.00	30.00	EIC, Ltr No. 2325(s), Dt. 18.06.2025	2.47	01F2/2025-26	2.47	100%	100%	24.08.2025	Sanjit Kumar
2	Traffic Restoration Work in Silli-Banta-Hazam-Tikar-Rangamati Road from km 20.00 to 39.00 under vivekadhin for the year 2025-26	19.00			2.46	02F2/2025-26	2.46	100%	100%	26.08.2025	Arvind Kumar
3	Bush cutting work of flank in Rahe-Sita Fall Road for the year 2025-26 under Vivekadhin	-			2.50	03F2/2025-26	2.50	100%	100%	12.09.2025	Parwez Alam

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Flank repair work in km 0.00 to 5.80 of Bundu-Sonahatu-Jamudag-Jareya Missing Link Road for the year 2025-26 under Vivekadhin	5.80			2.47	04F2/2025-26	2.47	100%	100%	18.09.2025	Arvind Kumar
5	Traffic Restoration work in Rahe-Sita Fall Road in km 0.00 to 11.40 for the year 2025-26	11.40			2.47	05F2/2025-26	2.47	99.87%	100%	25.09.2025	Sanjit Kumar
5	Gramin SO	55.20	30.00		12.38		12.37				
26	Gramin NP, Vivek, SO	137.49	707.00		629.03		37.37				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

1	Installation Work of W-Metal Beam Crash Barrier for Protective Work at 3rd & 4th K.M. in Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	12.00	<u>09.07.2025</u> 2661(S)	8.85	<u>09.09.2025</u> 07F2/2025-26			100%	08.10.2025	Bijay Kumar, Lohardaga.
2	Construction of Drain & Cross Dran at 1st K.M. of Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	15.00	<u>09.07.2025</u> 2661(S)	9.83	<u>09.09.2025</u> 06F2/2025-26			100%	08.11.2025	Bijay Kumar, Lohardaga.
3	Installation Work of Signage Board and W-Metal Beam Crash Barrier for Protective Work at Various Chainages in Karanji More (Bero) to Chatti via Narcopi Railway Station Road	--	18.00	<u>09.07.2025</u> 2661(S)	12.71	<u>09.10.2025</u> 10F2/2025-26			100%	08.11.2025	Kamla Kaushal Construction, Ranchi
4	Installation Work of W-Metal Beam Crash Barrier for Protective Work at Various Chainages (Valley Area) of Lohardaga-Kisko More to Richuguta Road	--	18.00	<u>09.07.2025</u> 2661(S)	12.53	<u>07.10.2025</u> 09F2/2025-26			100%	06.11.2025	Prem Ranjan Singh, Gumla
5	Repairing Work (From Chainage 2.00 K.M. to 5.00 K.M.) in Kesa More-Mandar Road	--	20.00	<u>09.07.2025</u> 2661(S)	20.00	<u>11.09.2025</u> 08F2/2025-26			0%	10.11.2025	Dhananjay Kumar Singh, Ranchi.
6	Special Repair Work in Circuit House, Lohardaga to B.S. College Road, Lohardaga	--	20.00	<u>09.07.2025</u> 2661(S)	16.00	<u>09.09.2025</u> 05F2/2025-26			100%	08.11.2025	Randhir Kumar Singh, Palamu.
7	Repairing and Maintenance of Divisional Office, Sub-Divisional Office and J.E. Quarter	--	20.00	<u>09.07.2025</u> 2661(S)							
8	Construction of Drain at 15th K.M. of Chatti-Kairo-Tati Road (325 Metre Stone Masonary)	--	25.00	<u>09.07.2025</u> 2661(S)	15.58	<u>26.08.2025</u> 02F2/2025-26			100%	25.10.2025	Kishore Bhagat, Lohardaga.
9	Installation of Paver Block at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	25.00	<u>09.07.2025</u> 2661(S)							
10	Construction of Drain at 23rd K.M. of Lohardaga-Kisko More to Richuguta Road	--	25.00	<u>09.07.2025</u> 2661(S)	16.32	<u>16.10.2025</u> 12F2/2025-26			0%	15.12.2025	Sajju Civil Construction Pvt. Ltd., Lohardaga.
11	Flank Protection Works at Different Chainages in Lohardaga-Kisko More to Richuguta Road	--	25.00	<u>09.07.2025</u> 2661(S)	18.52	<u>09.09.2025</u> 04F2/2025-26			100%	08.11.2025	Randhir Kumar Singh, Palamu.
12	Construction of RCC Drain at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	35.00	<u>09.07.2025</u> 2661(S)	21.42	<u>17.10.2025</u> 13F2/2025-26			0%	16.01.2026	Imtiyaz Ansari, Lohardaga.

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Construction of Retaining Wall at 22+500 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. & 2.00 m. Height) (3 M. Height of Length 50 M.; 2 M. Height of Length 90 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	29.88	<u>24.10.2025</u> 14F2/2025-26			0%	23.01.2026	Sajju Civil Construction Pvt. Ltd., Lohardaga.
14	Construction of Stone Masonary Drain at 5th K.M. of Shankh-Chatra (Lukaiya More) Road (S/M of Length – 900 M.)	--	50.00	<u>09.07.2025</u> 2661(S)							
15	Construction of Retaining Wall for Protection Work at 29th K.M. in Lohardaga-Kisko More to Richuguta Road (2.00 m. Height) (Length of 167 m.)	--	50.00	<u>09.07.2025</u> 2661(S)	30.93	<u>15.10.2025</u> 11F2/2025-26			0%	14.01.2026	Prem Ranjan Singh, Gumla
16	Construction of Retaining Wall at 22+100 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. Height) (Length of 110 M.)	--	50.00	<u>09.07.2025</u> 2661(S)	31.99	<u>09.09.2025</u> 03F2/2025-26			0%	08.12.2025	Randhir Kumar Singh, Palamu.
16	Lohardaga	-	458.00	-	244.56	-	0.00	-			

Vivekadhin

1	Repair and Painting of Culvert Parapet Walls in Shankh-Chatra (Lukaiya More) Road.	-	25.00	E.I.C., R.C.D. Ltrr No. - 2325(S) Dated 18.06.2025	2.48	<u>07.08.2025</u> 01F2/2025-26	2.47	100%	100%	14.08.2025	Aakash Kumar Patnayak Lohardaga.
1			25.00		2.48		2.47				
17	Lohardaga NP, Viv.	--	483.00		247.04		2.47				

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

Non Plan

1	Special Repair from Km 0.00 to Km 12.50 of Kochedega- Ramrekhadham upto Chhattisgarh Border road under non plan for the year 2025-26.		100.00	09.07.2025/ 2661(S)	75.48	25.09.2025 09F2 2025-26	/		15%	24.12.2025	Hemwanti Construction Pvt. Ltd. Anand Nagar, Itki Road, Ranchi, Jharkhand.
2	Ordinary Repair & Road Safety work in Kairbera-Banabira-Bakrikona Road from km 0.00 to		40.00	09.07.2025/ 2661(S)							
3	Ordinary Repair of Jorm (NH-143) to Sarangbera upto Orissa Border Road from km 0.00 to 08.10		35.00	09.07.2025/ 2661(S)							
4	Repair of Bridge in 37th of Palkot(on NH-23)-Rokedega-Bilingbera-Tamra(on SH-23) Road		40.00	09.07.2025/ 2661(S)							
5	Construction of 160m Guard Wall in 20th KM of Palkot(on NH-23)- Rokedega-Bilingbera-		35.00	09.07.2025/ 2661(S)							

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of Guard wall of length 150m (height 2m) in 34th KM of Thetaitangar-Bolba-		40.00	09.07.2025/ 2661(S)							
7	Construction of 2mx2m RCC Slab culvert in 15th KM of Simdega-Sewai-Kinkel-Kurdeg-		20.00	09.07.2025/ 2661(S)	14.99						M/s Gudda Construction, Simdega
8	Construction of 2mx2m RCC culvert in 9th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.50						Prem Ranjan Singh, Gumla
9	Construction of 2mx2m RCC culvert in 11th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.88						Prem Ranjan Singh, Gumla
10	Construction of 2mx2m RCC culvert in 12th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.51						Prem Ranjan Singh, Gumla
11	Construction of 2mx2m RCC culvert in 13th KM of Kairbera Banabira Bakrikona road .		18.00	09.07.2025/ 2661(S)	11.15						Prem Ranjan Singh, Gumla
12	Construction of Guard Wall in 18th KM of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar		21.00	09.07.2025/ 2661(S)	13.64						Prem Ranjan Singh, Gumla
13	Repair of wing wall, slab & floor in km 7, 10, 19 of Simdega- Rengari-Kersai -Bolba road.		15.00	09.07.2025/ 2661(S)	9.75						M/s Tapeswar Saw, Simdega
14	Repair and Painting work of Bridge over Jorm (NH-143) to Sarangbera upto Orissa Border		5.00	09.07.2025/ 2661(S)	2.60	09.10.2025 / 14F2					Shrawan Prasad, Simdega.
15	Road safety work in Palkot(on NH-23)-Rokedega-Bilingbera-Tamra(on SH-23) Road under non plan for the year 2025-26 .		10.00	09.07.2025/ 2661(S)	5.72	26.09.2025 / 10 F2 2025-26			100%	25.10.2025	Sanjay Jaiswal, Ranchi.
16	Installation of Full Gantry at KM 8.10 in Jorm (NH-143) to Sarangbera upto Orissa Border Road under non plan for the year 2025-26.		15.00	09.07.2025/ 2661(S)	8.30	26.09.2025 / 11 F2 2025-26			100%	25.10.2025	Sanjay Jaiswal, Ranchi.
17	Installation of W-metal Beam Crash Barrier of length 750m in KM 2,3,4,5,7 & 8 in Jorm (NH-		15.00	09.07.2025/ 2661(S)	9.00						Prem Ranjan Singh, Gumla
18	Installation of full gantry at km 0.00 of Thetaitanger-Bolba-Kersai-Kinkel (SHAJ) road.		15.00	09.07.2025/ 2661(S)	7.76	26.09.2025 / 12F2 2025-26			100%	25.10.2025	Nawlesh Kumar Singh, Ranchi.
19	Installation of W-metal Beam Crash Barrier of length 450m in KM 5,14,18,33,35,39 & 49 of		10.00	09.07.2025/ 2661(S)	6.84	09.10.2025 / 15F2			40%	08.11.2025	M A Construction, Simdega.
20	Road Safety related work in KM 21 to Km 48.21 of Simdega-Rengari-Kersai-Bolba Orissa Border Road under non plan for the year 2025-26		10.00	09.07.2025/ 2661(S)	10.00	22.08.2025 / 06F2 2025-26	9.95	100%	100%	21.09.2025	Satyam Builcon, Khunti, Jharkhand.
21	Installation of two half Gantry at KM 0.00(Bolba) & 14.00(Orissa Border) in Simdega-Rengari-Kersai-Bolba upto Orissa Border Road (part-II) under non plan for the year 2025-26		15.00	09.07.2025/ 2661(S)	7.73	26.09.2025 / 13F2 2025-26			100%	25.10.2025	Nawlesh Kumar Singh, Ranchi.
22	Installation work of 580 m W-Metal Beam Crash Barrier in Simdega-Jaldega-Hurda-Girda-		15.00	09.07.2025/ 2661(S)	8.83						Prem Ranjan Singh, Gumla

22

Simdega

0.00

528.00

226.69

9.95

Vivekadhin

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Installation of Modular ABS Speed Breaker in Simdega- Sewai-Kinkel Kurdeg road, Kochedega Ramrekha Dham road, Kurdeg Karamdiha Gariajor Road under Road Division Simdega under vivekadhin for the year 2025-26.		2.47	17.06.2025	2.47	01F2 2025-26 Dt.- 26.06.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
2	Road Safety Work and installation of tree reflectors in various roads under Road Division Simdega For the year 2025-26 under vivekadhin.		2.49	25.06.2025	2.49	02F2 2025-26 Dt.- 10.07.2025	2.49	100%	100%		Satyam Bulcon, Khunti, Jharkhand.
3	Repair of flank in Putritoli-Barasloya-Lacharagarh-Jaldega upto Pandripani NH-23 under vivekadhin for the year 2025-26.		2.48	10.07.2025	2.48	03F2 2025-26 Dt.- 17.07.2025	2.48	100%	100%		M/s Gudda Construction, Simdega
4	Road Safety Work in Simdega- Sewai-Kinkel-Kurdeg-Kutumakacchar upto Chattisgarh Border Road For the year 2025-26 under Vivekadhin 2025-26.		2.49	17.07.2025	2.49	04F2 2025-26 Dt.- 25.07.2025	2.48	100%	100%		Satyam Bulcon, Khunti, Jharkhand.
5	Installation of Modular ABS Speed Breaker in Jorm(on NH-143)-Sarangbera upto Orissa Border Road & Simdega-Rengari-Kersai-Bolba upto Orissa Border Road under vivekadhin for the year 2025-26.		2.49	24.07.2025	2.48	05F2 2025-26 Dt.- 12.08.2025	2.48	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
6	Instalttion of Modular ABS Speed Breaker in Thetaitangar- Bolba-Kersai-Kinkel road under Road Division Simdega under vivekadhin for the year 2025-26.		2.47	02.09.2025	2.46	07F2 2025-26 Dt.- 12.09.2025	2.47	100%	100%		M/s Alpha Construction, Jainagar, Koderma.
7	Repair of flank in km 36 to km 48 in Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani road(on NH-23) under vivekadhin for the year 2025-26.		2.44	02.09.2025	2.43	08F2 2025-26 Dt.- 19.09.2025	2.42	100%	100%		Prasad Construction, Simdega
8	Emergent work of Site Clearance, Leveling, Dressing and Maintenance of Flank in occasion of Ramrekha dham festival for the year 2025-26.		10.12	04.10.2025	10.11	16F2 2025-26 Dt.- 18.10.2025	0.00		100%	27.10.25	Tapeshwar Saw, Simdega
8	Simdega	0.00	27.47		27.43		17.29				
30	Simdega NP, Vivek.	0.00	555.47		254.12		27.25				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Widening and Strengthening Reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	86%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
Total		28.20	2875.78		2809.75			2401.89			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD OF 2018-19 Dt. Of Commencement 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Rameshwar Shah											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	0.00	0.00	185.00	0.00		66.51			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)			100%				

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1026.86	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement 19.09.2018	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.

3 Simdega

369.7

1432.60

1336.63

1369.53

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.8	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.4	211.24						75%		

2 Chatra

117.2

498.51

439.83

351.33

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdihi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	75%	6/23/2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Ramgarh	0.00	1785.85		2341.61	0.00		1973.56			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Raghubansh Choudhary

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.		710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY- 04/SBD/2018- 19	25	62.47		02.07.2020	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela- Kharsawan
1	Manoharpur	0.00	710.25		349.28			62.47			