

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Roads-Plan)  
State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No.                                                                                       | Sanctioned Scheme                                                                                                                                                                          | Length (Km) | Administrative Approval |                                                                                                 | Agreement     |                                     | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor        |
|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------------------------------------------------------------------------------|---------------|-------------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------|
|                                                                                               | Name                                                                                                                                                                                       |             | <u>Amount</u>           | Date/ Ref. No.                                                                                  | <u>Amount</u> | Date/ Ref. No.                      |                         |                                |                        |                |                           |
| 1                                                                                             | 2                                                                                                                                                                                          | 3           | 4                       | 5                                                                                               | 6             | 7                                   | 8                       | 9                              | 10                     | 11             | 12                        |
| <b>Circle : Hazaribagh</b><br><b>Div : Hazaribagh</b><br><b>Name of EE-Sri Shubash Prasad</b> |                                                                                                                                                                                            |             |                         |                                                                                                 |               |                                     |                         |                                |                        |                |                           |
| 1                                                                                             | Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23<br>(Job. No. : CRF-JHR-2022-23/56) | 28.00       | 6845.00                 | MORT & H<br>(Zone-1)<br>Govt. of India vide<br>Lt. No. RW Ranchi/CR F/2021-22<br>Dt. 06.02.2023 | 6114.97       | dt. 16.01.2024<br>31 SBD of 2023-24 | 59.00%                  | 3608.00                        | 86%                    | 15.09.2025     | M/s Ganesh Yadav, Dhanbad |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                                          | Length (Km) | Administrative Approval |                                                                                      | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                    |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|--------------------------------------------------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------|
|         | Name                                                                                                                                                                                                                                                                       |             | <u>Amount</u>           | Date/ Ref. No.                                                                       | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                       |
| 1       | 2                                                                                                                                                                                                                                                                          | 3           | 4                       | 5                                                                                    | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                                    |
| 2       | Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**                                                                          | 25.76       | 8465.00                 | MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CR F/2021-22 Dt. 06.02.2023  | 8804.87       | dt. 24.11.23 21 (SBD) of 2023-24 | 58.34%                  | 5137.00                        | 95%                    | 23.07.2025     | M/S Puja Enterprises, Simaria, Chatra |
| 3       | Widening and Strengthening/Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78) | 9.28        | 11480.00                | MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRI F/2023-24 Dt. 19.05.2025 | 0.00          | 0.00                             | 0.00%                   | 0.00                           | -                      | -              | -                                     |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                            | Length (Km) | Administrative Approval |                                                                              | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor               |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|------------------------------------------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------|
|         | Name                                                                                                                                                                                         |             | <u>Amount</u>           | Date/ Ref. No.                                                               | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                  |
| 1       | 2                                                                                                                                                                                            | 3           | 4                       | 5                                                                            | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                               |
| 4       | Widening and Strengthening Mukundganj - Harhad- Hupad via Demotand Road (MDR-098) for the Year 2022-23 Under Road Division Hazaribag                                                         | 7.08        | 1557.22                 | Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1202 (S) dt.11.03.2024 | 1536.84       | dt. 24.09.24 02 (SBD) of 2024-25 | 90.98%                  | 1398.67                        | 99%                    | 23.05.2025     | Jai Mata Di Construction, Ranchi |
| 5       | IRQP Work for Barkatha-Tetron Road from 0.00 to 32.100 Km (total Length32.100 KM) for the Year 2023-24 Under RCD Road Division Hazaribag                                                     | 32.10       | 2119.01                 | Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 1201 (S) dt.11.03.24   | -             | -                                | 0.00%                   | 0.00                           | -                      | -              | -                                |
| 6       | IRQP work of Alka Hotel to Bada mahavir mandir Chowk Via Jhanda Chowk Bara Akhara Chowk Road from Km 0.00 to 2.00 (Total Length 2 Km) for the Year 2024-25 Under RCD Road Division Hazaribag | 2.00        | 256.30                  | Additional Secretary, RCD, Jharkhand Ranchi's Lt. No. 3436 (S) dt.23.08.24   | 176.60        | 07.01.2025 28F2 of 2024-25       | 100.00%                 | 176.59                         | 100%                   | 20.02.2025     | Jageshwar Gope, Barkagaon.       |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Length (Km) | Administrative Approval |                                                                         | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------------------------------------------------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |             | <u>Amount</u>           | Date/ Ref. No.                                                          | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | 3           | 4                       | 5                                                                       | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |
| 7       | IRQP work of Hazaribag Lake road (MDR-097) from Km 0.00 to 8.400 (Total Length 7.545 Km Excluding Approach Road for all residential Quarters) for the year 2025-26 Under RCD, Road Division, Hazaribag                                                                                                                                                                                                                                                                                                            | 7.55        | 564.49                  | Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3947 (S) dt.13.10.25 | -             | -              | 0.00%                   | 0.00                           | -                      | -              | 0                  |
| 8       | IRQP Work of (i) Jack & Jill School to Visheshwar Dayal Chowk Road Via Zakir Hussain Parkd, Gilan Chowk-Pustakayan Chowk (ii) Main Road Drug House to Karzan Stadium Road (iii) Dipugarah Irrigation colony to Canary Residential Colony Via REO Circle Office, Divine Mercy Ashram, Police Academy Road (iv) Pagoda chowk to Kallu chowk via New Area & Jamun tree Lohsinghna to Manna singh Chowk Road (v) Heerabag Chowk to Government B.Ed College Via DVC Chowk (Total Length-6.127Km.) for the year 2025-26 | 6.13        | 647.39                  | Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 3948(S) dt.13.10.25  | -             | -              | 0.00%                   | 0.00                           | -                      | -              | 0                  |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                                              | Length (Km) | Administrative Approval |                                                                         | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------------------------------------------------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name                                                                                                                                                                                                                                                                           |             | <u>Amount</u>           | Date/ Ref. No.                                                          | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                                                                                                                                                                                                                                                                              | 3           | 4                       | 5                                                                       | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |
| 9       | Reconstruction of Naudiha Barasogai Chowk (At Kallu Chowk Sindur Road) to Shekh Bhikhari medical College and Hospital Road Via Jaiprakash Central Jail, (Including Land Acquisition, Utility Shifting and Plantation) Under RCD, Road Division, Hazaribag for the year 2025-26 | -           | 1290.76                 | Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 4095 (S) dt.30.10.25 | -             | -              | 0.00%                   | 0.00                           | -                      | -              | 0                  |
| 9       | <b>Hazaribagh</b>                                                                                                                                                                                                                                                              | 117.89      | 33225.17                | 0.00                                                                    | 16633.28      | 0.00           |                         | 10320.25                       |                        |                |                    |

**Circle : Hazaribagh**

**Div : BOKARO**

**Name of EE- Sri Amit Singh**

|   |                                                                                                                                                                                                                                                                                                                 |  |        |                                                     |        |                               |       |        |     |            |                                                                                   |
|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------|-----------------------------------------------------|--------|-------------------------------|-------|--------|-----|------------|-----------------------------------------------------------------------------------|
| 1 | Reconstruction and Strengthening Work in Ch. 7th km (60 M), 9th Km (170 M), 17th km (780 M), 18th km (400 M) 19th km (700 M), 21st km (500 M) and 22nd km (800 M) of Bahadurpur - Kasmar - Khairachatar - Pirgul - Bengal Boarder Road (Total length 3.41 km) for the year 2022-23 under Road Division, Bokaro. |  | 491.11 | 29.08.2023/ 4161(S) of J.S., RCD, Jharkhand, Ranchi | 422.39 | 06 SBD of 2023-24/ 20.02.2024 | 72.21 | 305.00 | 80% | 19.06.2024 | M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301 |
|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------|-----------------------------------------------------|--------|-------------------------------|-------|--------|-----|------------|-----------------------------------------------------------------------------------|

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                     | Length (Km) | Administrative Approval |                                                         | Agreement     |                               | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                                   |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|---------------------------------------------------------|---------------|-------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                  |             | <u>Amount</u>           | Date/ Ref. No.                                          | <u>Amount</u> | Date/ Ref. No.                |                         |                                |                        |                |                                                                                                                      |
| 1       | 2                                                                                                                                                                                     | 3           | 4                       | 5                                                       | 6             | 7                             | 8                       | 9                              | 10                     | 11             | 12                                                                                                                   |
| 2       | Widening and Strengthening/ Reconstruction of Nawadih (Dak Bangla) (MDR-73) - Vendra - Gomoh (Laxmipur) Road (Total Length 11.530 Km) for the year 2023-24 under Road Division Bokaro | 11.53       | 3841.15                 | 13.10.2023/ 4794(S) of J.S., RCD, Jharkhand, Ranchi     | 2689.88       | 05 SBD of 2023-24/ 19.02.2024 | 89.21                   | 2533.25                        | 91%                    | 18.01.2025     | Malti Enterprises, Propt. Nandla Nayak, Nehru Chowk, Dumra More, Harina, P.O. - Nawagarh, Dhanbad - 828306           |
| 3       | IRQP Work of Narki – Bokaro (MDR -078) Road (Total Length 11.000 Km) for the year 2023-24 under Road Division Bokaro                                                                  | 11.00       | 1161.54                 | 27.10.2023/ 5004(S) of J.S., RCD, Jharkhand, Ranchi     | 1207.93       | 04 SBD of 2024-25/ 08.10.2024 | 99.48                   | 1201.64                        | 100%                   | 07.03.2025     | AJIT KUMAR, Qtr. No. 2A/34, Kashmir Colony, Kurpania, P.O. - Sunday Bazar, P.S. - Gandhi Nagar, Dist.- Bokaro-829127 |
| 4       | IRQP work of Petarwar- Gomia Road (Total Length 26.20 Km) for the year 2023-24 under Road Division Bokaro                                                                             | 26.20       | 2441.28                 | 07.03.2024/ 1167(S) of Addl. Secretary, RCD, Jharkhand, | 2189.00       | 02 SBD of 2024-25/ 13.08.2024 | 68.52                   | 1500.00                        | 85%                    | 12.02.2025     | M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro,                                                       |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                                                                             | Length (Km) | Administrative Approval |                                                                        | Agreement     |                               | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|------------------------------------------------------------------------|---------------|-------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                                                                                                                                          |             | <u>Amount</u>           | Date/ Ref. No.                                                         | <u>Amount</u> | Date/ Ref. No.                |                         |                                |                        |                |                                                                                                   |
| 1       | 2                                                                                                                                                                                                                                                                                                             | 3           | 4                       | 5                                                                      | 6             | 7                             | 8                       | 9                              | 10                     | 11             | 12                                                                                                |
| 5       | Reconstruction of NH-23 to Radhagaon Railway Station via BPCL LPG Plant & Retail Depot at Bokaro (Total Length 7.179 km) for the year 2023-24 under Road Division, Bokaro                                                                                                                                     | 7.18        | 3473.94                 | 25.01.2024/ 358(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,  | 1203.76       | 01 SBD of 2025-26/ 16.04.2025 | 0.00                    | 0.00                           | 5%                     | 15.07.2025     | M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301                 |
| 6       | Widening and Strengthening of Picchari (Jaina More – Phusro PWD Road) to Tenughat (Petarwar – Gomia PWD Road) Road Main Portion (Length 24.759 km) and Bypass Portion (Length 1.564 km) (Total Length 26.324 Km) for the year 2024-25 under Road Division, Bokaro.                                            | 26.32       | 9086.66                 | 16.03.2024/ 08(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi,   | 8950.89       | 23.09.2025/ 02 SBD of 2025-26 | 0.00                    | 0.00                           | -                      | 22.09.2027     | M & S Paving Pvt. Ltd., P-26, City Centre, Sector IV, Bokaro                                      |
| 7       | Widening and Strengthening/ Reconstruction work of Bhandaridih (On Chandrapura, Bhandaridih Phusro Railway Crossing Gomia ODR Road) to Gomoh Railway Station Via Bandio, Kanchanpur, Parasbani, Dahiyari Road (Total Length 19.450 Km, Including Construction of Bridges) under Road Division, Bokaro for the | 19.45       | 7115.28                 | 13.09.2024/ 3824(S) of <i>Addl. Secretary,</i> RCD, Jharkhand, Ranchi, | -             | -                             | #VALUE!                 | 0.00                           | -                      | -              | SRMV Construction Private Limited, Add.: Near Bhatti Talab, Sisai Road, Gumla, Jharkhand - 835207 |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                           | Length (Km) | Administrative Approval |                                                                 | Agreement     |                              | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                  |
|---------|-------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|---------------|------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------------------------------------------------------------------|
|         | Name                                                                                                        |             | <u>Amount</u>           | Date/ Ref. No.                                                  | <u>Amount</u> | Date/ Ref. No.               |                         |                                |                        |                |                                                                                                     |
| 1       | 2                                                                                                           | 3           | 4                       | 5                                                               | 6             | 7                            | 8                       | 9                              | 10                     | 11             | 12                                                                                                  |
| 8       | IRQP Work of Chas - Chandankiyari Bypass Road (Total Length 2.33 km) for the year 2024-25                   | 2.33        | 195.28                  | 20.09.2024/ 3966(S) of Addl. Secretary, RCD, Jharkhand, Ranchi, | 150.01        | 01 F2 of 2025-26/ 06.05.2025 | 0.00                    | 0.00                           | -                      | 05.07.2025     | M/S Shri Sai Engineering, Ward No. 02, Behind Mausibari, Main Road, Seraikela, Saraikela Kharsawan. |
| 9       | IRQP Work of Rahawan Jhumra Road (Total Length 10.650 km) for the year 2024-25 under Road Division, Bokaro. | 10.65       | 952.91                  | 30.09.2024/ 4131(S) of Addl. Secretary, RCD, Jharkhand, Ranchi, | 892.81        | 6 SBD of 2024-25/ 28.02.2025 | 33.60                   | 300.00                         | 70%                    | 27.05.2025     | S. K. Enterprises, Qt. No. 1305, Sector - 1/C, Ram Mandir, B.S. City, Jharkhand - 827001            |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                 | Length (Km) | Administrative Approval |                                                                                                   | Agreement     |                              | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|---------------------------------------------------------------------------------------------------|---------------|------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                              |             | <u>Amount</u>           | Date/ Ref. No.                                                                                    | <u>Amount</u> | Date/ Ref. No.               |                         |                                |                        |                |                                                                                   |
| 1       | 2                                                                                                                                                                                 | 3           | 4                       | 5                                                                                                 | 6             | 7                            | 8                       | 9                              | 10                     | 11             | 12                                                                                |
| 10      | IRQP work of Talgaria more (NH-32) to Talgaria Railway station Road (MDR 251) (Total length 15.20 Km ) for the year 2024-25 under Road Division Bokaro                            | 15.20       | 1105.79                 | 08.10.2024/4242(S) of Addl. Secretary, RCD, Jharkhand, Ranchi,                                    | 1133.57       | 5 SBD of 2024-25/ 25.02.2025 | 44.11                   | 500.00                         | 85%                    | 24.06.2025     | M/S Ajay Singh, Vyapar Mandal Gali, Jainamore, Bandhdih, Bokaro, Jharkhand-829301 |
| 11      | Four Laning from Bokaro Sector-6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77) | 5.97        | 6220.00                 | Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi - | -             | -                            | #VALUE!                 | 0.00                           | -                      | -              | -                                                                                 |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                          | Length (Km) | Administrative Approval |                                                                 | Agreement     |                              | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                                 |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|---------------|------------------------------|-------------------------|--------------------------------|------------------------|----------------|--------------------------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                                                       |             | <u>Amount</u>           | Date/ Ref. No.                                                  | <u>Amount</u> | Date/ Ref. No.               |                         |                                |                        |                |                                                                                                                    |
| 1       | 2                                                                                                                                                                                                                          | 3           | 4                       | 5                                                               | 6             | 7                            | 8                       | 9                              | 10                     | 11             | 12                                                                                                                 |
| 12      | Widening and Strengthening of Road from Nawadih Devi Mahto college More to Mahuatand(Penk) via Dengagada Siyari -Mungo -Rangamati (Total=31.485 Km) including bridge work under Road Division, Bokaro for the year 2024-25 | 31.49       | 8749.64                 | 09.10.2024/ 4345(S) of Addl. Secretary, RCD, Jharkhand, Ranchi, | 7045.87       | 7 SBD of 2024-25/ 03.03.2025 | 10.24                   | 721.21                         | 11%                    | 02.01.2027     | Universal Agency Ramgarh Private Limited, Add.: Uma Niketan, 1st Floor, Ranibagi, Ramgarh Cantt, Jharkhand- 829122 |
| 13      | IRQP Work in Chandrapura - Bhandaridih- Phusro Railway Crossing No- 4 Kathara - Gomia Road (Total Length 36.296 Km) Under Road Divison, Bokaro For The Year 2024-25.                                                       | 36.30       | 4653.94                 | 09.10.2024/ 4317(S) of Addl. Secretary, RCD, Jharkhand, Ranchi, | 4846.28       | 8 SBD of 2024-25/ 24.03.2025 | 76.32                   | 3698.46                        | 97%                    | 23.09.2025     | Amitabh Construction Pvt. Ltd., Add.: 105, Ranchi Patna Road Coltex Muhalla, Koderma, Jharkhand- 825410            |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                     | Length (Km) | Administrative Approval |                                                                          | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|---------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|--------------------------------------------------------------------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name                                                                                                                                  |             | <u>Amount</u>           | Date/ Ref. No.                                                           | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                                                                                                                                     | 3           | 4                       | 5                                                                        | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |
| 14      | IRQP work of Jaridih Link Road (Total Length 7.35 Km) for the year 2025-26 under Road Division, Bokaro                                | 7.35        | 563.81                  | 1410.2025/3956(S) of <i>Special Secretary</i> , RCD, Jharkhand, Ranchi,  |               |                | #DIV/0!                 | 0.00                           | -                      | -              |                    |
| 15      | IRQP work of Mamarkudar - Barmasia - West Bengal Border Road (Total Length 17.20 Km) for the year 2025-26 under Road Division, Bokaro | 17.20       | 1412.90                 | 30.10.2025/4094(S) of <i>Special Secretary</i> , RCD, Jharkhand, Ranchi, |               |                | #DIV/0!                 | 0.00                           | -                      | -              |                    |

|    |        |        |          |          |          |
|----|--------|--------|----------|----------|----------|
| 15 | Bokaro | 228.16 | 51465.22 | 30732.39 | 10759.56 |
|----|--------|--------|----------|----------|----------|

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Mithilesh Prasad**

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                           | Length (Km) | Administrative Approval |                                           | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                          |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                        |             | <u>Amount</u>           | Date/ Ref. No.                            | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                                                                             |
| 1       | 2                                                                                                                                                                                           | 3           | 4                       | 5                                         | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                                                                                          |
| 1       | Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.                                                                     | 1.55        | 986.92                  | Joint Sec. Lt. No. 4599(S) dt. 16.09.2019 | 829.79        | 02 (SBD)/ 2019-20 dt. 26.10.2019 | 97%                     | 607.87                         | 100%                   | 25.04.2020     | Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060 |
| 2       | Widening and Strengthening Reconstruction of Dhamaniya to Seregarha (NH-99) via Kacha-Moktama-Tarog-Sel-Darha Road form Km. 0.00 to 20.625 with High Level Bridge for Year 2024-25          | 20.63       | 6852.51                 | Joint Sec. Lt. No. 4057(S) dt. 26.09.2024 | 4880.51       | 01SBD/2024-25 dt. 29.03.2025     | 0.000                   |                                | 15%                    | 28.09.2026     | M/s Puja Enterprises Simariya, Chatra                                                       |
| 3       | Widening & Strengthening/Reconstruction of Ghanghri (on Hunterganj - Chatra NH-99) to Koleshwari Temple via Dantar Road with High Level Bridge under RCD Division, Chatra for year 2024-25. | 10.94       | 4356.44                 | Joint Sec. Lt. No. 4339(S) dt. 09.01.2024 | —             | —                                | 0.000                   |                                | —                      | —              | —                                                                                           |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                 | Length (Km) | Administrative Approval |                                           | Agreement     |                               | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                  |
|---------|-------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------------------------|---------------|-------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------------------------------------------------------------------|
|         | Name                                                                                                              |             | <u>Amount</u>           | Date/ Ref. No.                            | <u>Amount</u> | Date/ Ref. No.                |                         |                                |                        |                |                                                                                                     |
| 1       | 2                                                                                                                 | 3           | 4                       | 5                                         | 6             | 7                             | 8                       | 9                              | 10                     | 11             | 12                                                                                                  |
| 4       | Improvement of Riding Quality work of Simaria-Bagra Road (MDR-71) from Km. 0.00 to 9.00 (Total Length- 9.00 Km.). | 9.00        | 745.42                  | Addi. Sec. Lt. No. 3959(S) dt. 20.09.2024 | 740.16        | 01 SBD/2025-26 dt. 12.04.2025 | 95%                     | 703.58                         | 98%                    | 11.06.2025     | Jai Maa Ashtabhuji Construction Near Bisheshwar Nursing Home Barkagaon Road, Hazaribagh (Jharkhand) |

**4 Chatra 42.11 12941.28 6450.46 1311.45**

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Dinesh Prasad**

|   |                                                                                                                                                                                                                                                                                                                                                              |       |         |                     |         |                              |        |         |     |            |                             |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------|---------------------|---------|------------------------------|--------|---------|-----|------------|-----------------------------|
| 1 | Widening and Strengthening / Reconstruction of 2 lane road from Govindpur - Giridih main road (Barakar bridge) Pratapur, Thetatand more to Sarra PWD road via Charak, Jatakhunti, Balika vihar, Bhuski, Nawatand road via Balika vihar to Sarra bridge via Fatehpur, Takipur, Badhjobra road (Total Lenth = 10.688 Km) under Plan Head for the Year 2024-25. | 10.69 | 5250.89 | 18 (S) dt. 16.03.24 | 4557.00 | 04 SBD/ 2024-25 dt. 14.10.24 | 30.72% | 1400.00 | 37% | 13.10.2025 | Preeti Enterprises, Dhanbad |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------|---------------------|---------|------------------------------|--------|---------|-----|------------|-----------------------------|

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                           | Length (Km) | Administrative Approval |                       | Agreement     |                               | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                      |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------|---------------|-------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------|
|         | Name                                                                                                                                                                                                                        |             | <u>Amount</u>           | Date/ Ref. No.        | <u>Amount</u> | Date/ Ref. No.                |                         |                                |                        |                |                                         |
| 1       | 2                                                                                                                                                                                                                           | 3           | 4                       | 5                     | 6             | 7                             | 8                       | 9                              | 10                     | 11             | 12                                      |
| 2       | Reconstruction Of 2 Lane Road From Brahmandiha More (GT Road) To Khario More Via Hirapur - Matari - Pakerberha - Lodwadiah - Jhagrahi - Mohanpur - Tursabad (Total Lenth = 11.566 Km) Under Plan Head For The Year 2024-25. | 11.57       | 7467.28                 | 4333 (S) dt. 09.10.24 | 5060.54       | 02 SBD/ 2025-26<br>07.04.2025 | —                       | —                              | —                      | 06.04.2026     | Manoj Kumar Singh, Deoghar              |
| 3       | IRQP work of bus stand to police line via housing colony road (length = 1.10 km) , housing colony road (length 2.80 km) and dhanbad link road (length 1.50 km) total length 5.40 km under plan head for the year 2025-26.   | 5.40        | 434.37                  | 1513 (S) dt. 15.04.25 | 403.84        | 04 SBD/ 2025-26<br>12.09.2025 | —                       | —                              | 40%                    | 11.11.2025     | Nagmani & Kashyap const.Pvt.Ltd. Garwah |
| 4       | IRQP Work Of Jamtara To Nirsa Via Birgram Road From (Ch. 15300m To 24000m) Total Length- 8.70 Km For The Year 2025-26                                                                                                       | 8.70        | 635.60                  | 1985 (S) dt. 20.05.25 | —             | —                             | —                       | —                              | —                      | —              | —                                       |
| 5       | I.R.Q.P work in NH-32 Saraidhela-Sugjadih to Hirak point Road (length 2.230 Km) And Central hospital to Co-operative colony Road (Length-1.30 Km) Total length 3.530 Km under Plan head for the year 2024-25                | 3.53        | 249.65                  | 3920 (S) dt. 19.09.24 | -             | -                             | -                       | -                              | -                      | -              | -                                       |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                   | Length (Km) | Administrative Approval |                         | Agreement     |                              | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor   |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------|---------------|------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------|
|         | Name                                                                                                                                                                                |             | <u>Amount</u>           | Date/ Ref. No.          | <u>Amount</u> | Date/ Ref. No.               |                         |                                |                        |                |                      |
| 1       | 2                                                                                                                                                                                   | 3           | 4                       | 5                       | 6             | 7                            | 8                       | 9                              | 10                     | 11             | 12                   |
| 6       | Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba) (On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.                              | 22.94       | 16319.23                | 3561 (S) dt. 06.06.16   | 6800.93       | 01 SBD/ 2018-19 dt. 09.03.19 | 31.37%                  | 4934.99                        | 32%                    | 08.11.2020     | EICC-SRB(JV), Bokaro |
| 7       | Widening - Strengthening & Reconstruction Work Of Nirsa [ On Nh -19 (Old NH - 02)] - Keliasole To Kharapathar Road (Total Length - 16.650 Km) Under Plan Head For The Year 2025-26. | 16.65       | 5807.73                 | 3625 (S) dt. 15.09.2025 | —             | —                            | —                       | —                              | —                      | —              | —                    |
| 7       | Dhanbad                                                                                                                                                                             | 79.47       | 36164.75                |                         | 16822.31      |                              |                         | 6334.99                        |                        |                |                      |

**DMFT**

|   |                                                                                                                                                                          |       |         |                        |         |                                |        |         |     |            |                             |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------|------------------------|---------|--------------------------------|--------|---------|-----|------------|-----------------------------|
| 1 | Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24. | 5.23  | 2805.34 | 1583(S) dt. 31.03.2023 | 3000.00 | 06 SBD/ 2023-24 dt. 26.06.2023 | 60.92% | 1827.67 | 84% | 25.03.2024 | Preeti Enterprises, Dhanbad |
| 2 | I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23     | 13.71 | 3693.43 | 216 (S) dt. 19.01.2023 | 4443.88 | 07 SBD/ 2023-24 dt. 12.07.2023 | 81.14% | 3605.86 | 87% | 11.01.2024 | M/s Daroga Pradhan, Dhanbad |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                   | Length (Km) | Administrative Approval |                         | Agreement     |                                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor          |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------|---------------|--------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------|
|         | Name                                                                                                                                                                                |             | <u>Amount</u>           | Date/ Ref. No.          | <u>Amount</u> | Date/ Ref. No.                 |                         |                                |                        |                |                             |
| 1       | 2                                                                                                                                                                                   | 3           | 4                       | 5                       | 6             | 7                              | 8                       | 9                              | 10                     | 11             | 12                          |
| 3       | Widening And Strengthening Work Of Babudih Vivah Bhawan To Hirak (Kako-Tetulmari-Bhuli-Dhanbad) Road Via Rajwar Basti (Total Length 4.015 Km) Under DMFT Fund For The Year 2023-24. | 4.02        | 1313.88                 | 2997 (S) dt. 15.06.2023 | 1603.78       | 10 SBD/ 2023-24 dt.29.12.2023  | 60.70%                  | 973.43                         | 95%                    | 28.04.2024     | M/s Daroga Pradhan, Dhanbad |
| 4       | IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (MDR- 060) (Total Length 8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)                      | 8.90        | 2408.36                 | 63(S) dt. 06.01.2023    | 2318.48       | 02 SBD/ 2023-24 dt. 19.04.2023 | 93.69%                  | 2172.13                        | 100%                   | 18.10.2023     | M/s Daroga Pradhan, Dhanbad |
|         |                                                                                                                                                                                     | 31.86       | 10221.01                |                         | 11366.14      |                                |                         | 8579.09                        |                        |                |                             |

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                       | Length (Km) | Administrative Approval |                                                                 | Agreement |                                                                                         | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                          |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|-----------|-----------------------------------------------------------------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------|
|         | Name                                                                                                                                                                                                                                                    |             | Amount                  | Date/ Ref. No.                                                  | Amount    | Date/ Ref. No.                                                                          |                         |                                |                        |                |                                             |
| 1       | 2                                                                                                                                                                                                                                                       | 3           | 4                       | 5                                                               | 6         | 7                                                                                       | 8                       | 9                              | 10                     | 11             | 12                                          |
| 1       | Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23                | 3.60        | 700.71                  | Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22 | 656.83    | SBD 06 of 2022-23 Dt. 20.12.2022 C.E Lt. no. 1142 Dt. 27.06.2023 Variation of 151.73534 | 94%                     | 760.51636                      | 92%                    | 19.09.23       | M/S Maa Laxmi Construction, Daltonganj      |
| 2       | Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23 | 11.13       | 3040.02                 | Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022 | 2301.35   | SBD 08 of 2022-23 Dt. 27.01.2023 C.E Lt. no. 100 Dt. 17.01.2024 Variation of 212.25873  | 94%                     | 2369.95013                     | 95%                    | 26.12.23       | Rajeev Kumar, Patna                         |
| 3       | Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19<br>Bridge At Ch. 14+700<br>Span - 8 X 24.600                                                                                    | 21.27       | 5729.13                 | Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18   | 4568.61   | SBD No. 08 of 2018-19 dt 28/11/18                                                       | 105%                    | 4774.53709                     | 90%                    | 27.11.20       | M/S East India Construction Company, Bokaro |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                           | Length (Km) | Administrative Approval |                                                                 | Agreement     |                                                                                         | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                         |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|---------------|-----------------------------------------------------------------------------------------|-------------------------|--------------------------------|------------------------|----------------|--------------------------------------------|
|         | Name                                                                                                                                                                                                                        |             | <u>Amount</u>           | Date/ Ref. No.                                                  | <u>Amount</u> | Date/ Ref. No.                                                                          |                         |                                |                        |                |                                            |
| 1       | 2                                                                                                                                                                                                                           | 3           | 4                       | 5                                                               | 6             | 7                                                                                       | 8                       | 9                              | 10                     | 11             | 12                                         |
| 4       | Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Ch. 14+565, Span - 4 X 21) | 15.81       | 5051.63                 | Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019 | 3583.41       | SBD No. 02 of 2019-20 dt 23/10/19                                                       | 94%                     | 3354.93482                     | 94%                    | 22.06.21       | M/S Om Namo Siwai Construction, New Delhi. |
| 5       | Widening, Strengthening/ Reconstruction of Pandariya (Eidgah More) to Lachudih via Bankikala, Saraiya, Ranatand, Karne & Lachuri (Total Length 11.940 Km.) For The Year 2023-24                                             | 11.94       | 4275.63                 | Govt. of Jharkhand RCD, Ranchi Letter no 3412(S) Dt. 18.07.23   | 3081.99       | SBD 05 of 2023-24 Dt. 17.11.2023 C.E Lt. no. 1604 Dt. 20.12.2024 Variation of 597.21625 | 82%                     | 3049.83539                     | 99%                    | 16.05.25       | Rajeev Kumar, Patna                        |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                   | Length (Km) | Administrative Approval |                                                                | Agreement     |                                   | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|----------------------------------------------------------------|---------------|-----------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------|
|         | Name                                                                                                                                                                                                |             | <u>Amount</u>           | Date/ Ref. No.                                                 | <u>Amount</u> | Date/ Ref. No.                    |                         |                                |                        |                |                                   |
| 1       | 2                                                                                                                                                                                                   | 3           | 4                       | 5                                                              | 6             | 7                                 | 8                       | 9                              | 10                     | 11             | 12                                |
| 6       | Widening and Strengthening/ Reconstruction Work in Giridih-jamua (SH-13) 4 Lane Road in Chainage Km. 1.110 to 6.810 Km. (Total Length - 5.70 Km.) For The Year 2023-24 Under Road Division, Giridih | 5.70        | 3916.63                 | Govt. of Jharkhand RCD, Ranchi Letter no 4388(S) Dt. 13.09..23 | 3647.93       | SBD No. 08 of 2023-24 dt 25/01/24 | 58%                     | 2131.04950                     | 65%                    | 24.09.24       | Manisha Construction, Gaya, Bihar |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                                                                                            | Length (Km) | Administrative Approval |                                                                 | Agreement |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                        |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|-----------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                                                                                                                                                         |             | Amount                  | Date/ Ref. No.                                                  | Amount    | Date/ Ref. No.                   |                         |                                |                        |                |                                                                           |
| 1       | 2                                                                                                                                                                                                                                                                                                                            | 3           | 4                       | 5                                                               | 6         | 7                                | 8                       | 9                              | 10                     | 11             | 12                                                                        |
| 7       | Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23                                                                                                                                 | 6.05        | 1508.00                 | Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022 | 1297.30   | SBD 07 of 2022-23 Dt. 24.01.2023 | 103%                    | 1333.43429                     | 93%                    | 23.09.23       | Hari Nandan Choudhary, Dumka                                              |
| 8       | Widening, Strengthening/ Reconstruction of Banpura (on Bagodar-Sariya Road, MDR-116) to Gorhar (NH-19) Via Manrokudar Road and Link Road (i) Kadhwar to Ghanghri Road (Length - 3.37 kM.) and (ii) Dondlo link road (Length - 1.155 Km.) (Total Length - 28.795 Km.) (Including Construction of Bridge) For The Year 2023-24 | 28.80       | 12463.98                | Govt. of Jharkhand RCD, Ranchi Letter no 1392 (S) dt 21.03.2023 | 9164.35   | SBD 01 of 2024-25 Dt. 18.09.2024 | 7%                      | 600.00                         | 21%                    | 17.05.26       | M & S Paving Pvt. Ltd., P-26, City Center, Sector – IV, Bokaro, Jharkhand |
| 9       | Widening and Strengthening/ Reconstruction of Union Bank Gandey More to Union Bank Pratapur Road (Total Length - 10.465 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2023-24                                                                                                              | 10.47       | 2507.37                 | Govt. of Jharkhand RCD, Ranchi Letter no 742 (S) dt 20.02.2024  | 1718.30   | SBD 02 of 2024-25 Dt. 04.10.2024 | 76%                     | 1303.91632                     | 85%                    | 03.06.25       | Hari Nandan Choudhary, Dumka                                              |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                                            | Length (Km) | Administrative Approval |                                                                | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                 |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|----------------------------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------|
|         | Name                                                                                                                                                                                                                                                                         |             | <u>Amount</u>           | Date/ Ref. No.                                                 | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                                    |
| 1       | 2                                                                                                                                                                                                                                                                            | 3           | 4                       | 5                                                              | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                                                 |
| 10      | Widening strengthening / Reconstruction work (including Bridge work, Land Acquisition & afforestation) of Birni (Virajpur)- Kheshkhari Via Belna, Chitankhari, Taratand, Baradih, Jharkhi Road (Total Length - 22.215 K.M) Under Road Division, Giridih for the year 2023-24 | 22.22       | 8038.06                 | Govt. of Jharkhand RCD, Ranchi Letter no 715 (S) dt 19.02.2024 | 6936.05       | SBD 03 of 2024-25 Dt. 04.10.2024 | 45%                     | 3099.92667                     | 55%                    | 03.04.26       | Amitabh Construction Pvt. Ltd., Koderma            |
| 11      | Widening, Strengthening/Reconsrtuction of Budhiyadih More (Opposite Saalsal Iron Factory) to Chatro Via Sri Rampur Market, Tikodih and Purnanagar Road (Total Length- 7.950 KM) Under Road Division Giridih for the year 2023-24                                             | 7.95        | 2281.02                 | Govt. of Jharkhand RCD, Ranchi Letter no 471 (S) dt 02.02.2024 | 2141.18       | SBD 05 of 2024-25 Dt. 04.10.2024 | 59%                     | 1268.73701                     | 75%                    | 03.05.25       | Niranjan Rai, Kalika Gunj Colony, Sirsiya, Giridih |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                             | Length (Km) | Administrative Approval |                                                                 | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                      |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------|
|         | Name                                                                                                                                                                                                          |             | <u>Amount</u>           | Date/ Ref. No.                                                  | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                         |
| 1       | 2                                                                                                                                                                                                             | 3           | 4                       | 5                                                               | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                                      |
| 12      | Construction of Bagodih (Paini) to Barakar River Via Chhatarbad Link Road (Link Hospital) Road (Total Length - 5.995 Km.) (Including Land Acquisition Work) Under Road Division, Giridih For the Year 2024-25 | 6.00        | 1318.36                 | Govt. of Jharkhand RCD, Ranchi Letter no 1349 (S) dt 15.03.2024 | 1249.54       | SBD 04 of 2024-25 Dt. 07.10.2024 | 40%                     | 499.99815                      | 45%                    | 06.04.25       | Amitabh Construction Pvt. Ltd., Koderma |
| 13      | Widening and Strengthening/ Reconstruction of Budhudih-Pandariya-Sujna-Koldih Road (Total Length - 7.35 Km.) Under Road Division, Giridih For the Year 2024-25                                                | 7.35        | 3608.15                 | Govt. of Jharkhand RCD, Ranchi Letter no 4342 (S) dt 09.10.2024 | 1701.88       | SBD 06 of 2024-25 Dt. 18.02.2025 | 53%                     | 899.92705                      | 85%                    | 17.08.25       | Rajeev Kumar, Patna                     |
| 14      | Improvement of Riding Quality of Ghorthamba to Etasani Road via Barjo, Kubri, Gorhand, NawagarhChatti Road (Total Length - 38.950 KM ) Under Road Division Giridih for the year 2024-25                       | 38.95       | 2133.78                 | Govt. of Jharkhand RCD, Ranchi Letter no 4285 (S) dt 09.10.2024 | 1821.00       | SBD 07 of 2024-25 Dt. 05.03.2025 | 89%                     | 1624.00                        | 100%                   | 04.09.25       | Hari Nandan Choudhary, Dumka            |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                  | Length (Km) | Administrative Approval |                                                                 | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                           |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------|
|         | Name                                                                                                                                                                               |             | <u>Amount</u>           | Date/ Ref. No.                                                  | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                              |
| 1       | 2                                                                                                                                                                                  | 3           | 4                       | 5                                                               | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                                           |
| 15      | Widening and Strengthening/ Reconstruction of Madhwa to Khondoli Dam (Total Length - 2.035 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2024-25 | 2.04        | 757.34                  | Govt. of Jharkhand RCD, Ranchi Letter no 3430 (S) dt 23.08.2024 | 387.86        | SBD 03 of 2025-26 Dt. 17.05.2025 | 26%                     | 100.00                         | 30%                    | 16.08.25       | Jai Maa Ambey Infra Pvt. Ltd., Nagwa, Chatra |
| 16      | Reconstruction Work of Parwatpur Chakarpaniya, Dwarpahri, Jamuniyatanr, Chhatabad, Jamtara Border Under Road Division, Giridih For the Year 2024-25                                | 5.03        | 1688.21                 | Govt. of Jharkhand RCD, Ranchi Letter no 4234 (S) dt 08.10.2024 | 834.77        | SBD 01 of 2025-26 Dt. 23.04.2025 | 66%                     | 550.00                         | 90%                    | 22.09.25       | Samleshwari Road Builders, Bokaro.           |
| 17      | Improvement of Riding Quality of Dumri-Ishri Bazar Road (Total Length - 3.675 Km.) Under Road Division, Giridih For the Year 2024-25                                               | 3.68        | 481.95                  | Govt. of Jharkhand RCD, Ranchi Letter no 3968 (S) dt 20.09.2024 | 494.74        | SBD 04 of 2025-26 Dt. 08.09.2025 | 0%                      | 0.00                           | 2%                     | 07.11.25       | Daroga Pradan, Dhanbad                       |

|           |                |               |                 |                 |                 |
|-----------|----------------|---------------|-----------------|-----------------|-----------------|
| <b>17</b> | <b>Giridih</b> | <b>207.95</b> | <b>59499.99</b> | <b>45587.11</b> | <b>27720.76</b> |
|-----------|----------------|---------------|-----------------|-----------------|-----------------|

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No.                                                                                           | Sanctioned Scheme                                                                                                                                                      | Length (Km) | Administrative Approval |                         | Agreement     |                                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                     |
|---------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-------------------------|---------------|--------------------------------|-------------------------|--------------------------------|------------------------|----------------|------------------------------------------------------------------------|
|                                                                                                   | Name                                                                                                                                                                   |             | <u>Amount</u>           | Date/ Ref. No.          | <u>Amount</u> | Date/ Ref. No.                 |                         |                                |                        |                |                                                                        |
| 1                                                                                                 | 2                                                                                                                                                                      | 3           | 4                       | 5                       | 6             | 7                              | 8                       | 9                              | 10                     | 11             | 12                                                                     |
| <b>Circle : Hazaribagh</b><br><b>Div : Koderma</b><br><b>Name of EE-Sri Satendra Prasad Singh</b> |                                                                                                                                                                        |             |                         |                         |               |                                |                         |                                |                        |                |                                                                        |
| 1                                                                                                 | Reconstruction work of Tilaiya(Pipradih)-Jainagar- Bagro (On Domchanch- Pipcho Road) (Total Length-0.00 to 18.550 Km) under Road Division Koderma for the Year 2019-20 | 18.55       | 4134.61                 | Dt- 10.07.2019, 3392(S) | 3295.65       | Dt-14.10.2019, 26SBD/2019-20   | 90%                     | 3136.82                        | 90%                    | 02.12.2020     | M/s R.K Infracop Pvt. Ltd, Hyderabad.                                  |
| 2                                                                                                 | Remaining Work of Reconstruction of Domchanch - Dhodhakola-Sapahi-Faguni Road (KM 0.00 to 14.5 upto Bihar border) .                                                    | 14.50       | 6519.54                 | Dt- 31.08.2018, 5092(s) | 1650.00       | Dt-13.03.2024 01SBD of 2024-25 | 31%                     | 511.58                         | 40%                    | 12.03.25       | M/s Sirha Construction & Developers Private Limited,Ashok Nagar,Ranchi |
| 3                                                                                                 | Improvement of Riding Quality work in Chandwara-Selhara-Pandewara (Singrawan) Road from km 0.00 to 20.35km under Road division koderma for the year 2023-2024          | 20.35       | 1701.53                 | Dt- 02.02.2024, 472(s)  | 1769.62       | Dt-24.01.2025 06SBD of 2024-25 | 99%                     | 1768.30                        | 99%                    | 23.05.25       | Amitabh Constructions, Pvt. Ltd.Koderma                                |
| 4                                                                                                 | IRQP Work of Domchanch Bazar to Pipcho Bazar Road from Km. 0.00 to Km 17.30 under Road Division ,Koderma for the Year 2023-24                                          | 17.30       | 954.23                  | Dt- 19.02.2024, 708(s)  | 823.26        | Dt-09.09.2024 03SBD of 2024-25 | 96%                     | 787.01                         | 98%                    | 08.12.24       | M/s Sanjay Construction, Saram,Bokaro.                                 |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                        | Length (Km) | Administrative Approval |                          | Agreement     |                                   | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                             |
|---------|------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|--------------------------|---------------|-----------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                     |             | <u>Amount</u>           | Date/ Ref. No.           | <u>Amount</u> | Date/ Ref. No.                    |                         |                                |                        |                |                                                                                                                |
| 1       | 2                                                                                                                                        | 3           | 4                       | 5                        | 6             | 7                                 | 8                       | 9                              | 10                     | 11             | 12                                                                                                             |
| 5       | Improvement of Riding Quality work in Domchanch-Dhab Road from km 0.00 to 16.40km under Road division koderma for the year 2023-2024     | 16.40       | 1256.95                 | Dt-13.03.2024<br>1283(s) | 1103.42       | Dt-02.09.2024<br>02SBD of 2024-25 | 61%                     | 669.71                         | 95%                    | 01.12.24       | Karan Enterprises, H.N.-B-4, Maharana Apartment, Pee Pee Compound, G.P.O-Ranchi, Dist-Ranchi-834001, Jharkhand |
| 6       | IRQP Work of Doranda- Sankh-Vendro- Patna Road (MDR-114) from Km 0.00 to 22.40 Km (Total Length =22.40 Km) under Road Division, Koderma. | 22.40       | 1336.91                 | Dt-15.04.2025<br>1520(s) |               |                                   |                         |                                |                        |                |                                                                                                                |
| 7       | IRQP Work of Beko - Makhmargo Road from Km 0.00 to 11.65 Km (Total Length =11.65 Km) under Road Division, Koderma.                       | 11.65       | 678.65                  | Dt-15.04.2025<br>1523(s) |               |                                   |                         |                                |                        |                |                                                                                                                |
| 7       | <b>Koderma</b>                                                                                                                           | 121.15      | 16582.42                |                          | 8641.95       |                                   |                         | 6873.42                        |                        |                |                                                                                                                |

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                   | Length (Km) | Administrative Approval |                                          | Agreement     |                                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                   |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|------------------------------------------|---------------|--------------------------------|-------------------------|--------------------------------|------------------------|----------------|--------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                |             | <u>Amount</u>           | Date/ Ref. No.                           | <u>Amount</u> | Date/ Ref. No.                 |                         |                                |                        |                |                                                                                      |
| 1       | 2                                                                                                                                                                                   | 3           | 4                       | 5                                        | 6             | 7                              | 8                       | 9                              | 10                     | 11             | 12                                                                                   |
| 1       | Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge | 10.48       | 9891.47                 | Ltr. No. 5065(S) Dt. 31.08.2018          | 9766.31       | 07(SBD)2018-19 Dt.- 24-12-2018 | 98%                     | 10187.29                       | 99%                    | 23.06.2020     | Classic Engicon Pvt. Ltd.,<br>3D Vatica Apartment, Line Tank Road, Ranchi, Jharkhand |
| 2       | Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)                                                              | 20.10       | 5691.47                 | 4667.56 Ltr. No. 1995(S) Dt. 20-09-2015  | 3968.79       | 25(SBD)2015-16 Dt. 08-10-2015  | 100%                    | 5443.56                        | 100%                   | 07.04.2017     | Classic Engicon Pvt. Ltd.,<br>3D Vatica Apartment, Line Tank Road, Ranchi, Jharkhand |
|         | Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road                                 | -           |                         | (Revised) Ltr. No. 733(S) Dt. 01.02.2019 | 1095.45       | 12(SBD)2019-20 Dt.- 31-10-2019 | 65%                     | 761.59                         | 75%                    | 30.04.2021     | M/s Sildilya Construction, Station Road, Redma, Dist.- Palamu, Jharkhand, Daltonganj |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                                                          | Length (Km) | Administrative Approval |                                    | Agreement     |                                   | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                    |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|------------------------------------|---------------|-----------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                       |             | <u>Amount</u>           | Date/ Ref. No.                     | <u>Amount</u> | Date/ Ref. No.                    |                         |                                |                        |                |                                                                                       |
| 1       | 2                                                                                                                                                                          | 3           | 4                       | 5                                  | 6             | 7                                 | 8                       | 9                              | 10                     | 11             | 12                                                                                    |
| 3       | Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23                   | 10.91       | 4220.46                 | Ltr. No. 1311(S)<br>Dt. 31-03-2022 | 2674.64       | 01(SBD)2023-24<br>Dt.- 17-07-2023 | 89%                     | 4192.29                        | 93%                    | 16.05.2024     | M/s Sidhartha Construction<br>Korambey, Near GPO House, Zullu Park, Hazaribagh        |
| 4       | IRQP Work of Nemra to Barlanga (Old Alignment) Road (Total Length- 5.50 KM) under Road Division, Ramgarh for the year 2025-26                                              | 5.50        | 416.66                  | Ltr. No. 2218(S)<br>Dt. 12-06-2025 | 393.45        | 02(SBD)2025-26<br>Dt.- 29-08-2025 | 25%                     | 100.00                         | 90%                    | 07.12.2025     | M/S Brajesh Kumar<br>Korambey, Gola, Ramgarh, Jharkhand                               |
| 5       | IRQP/Strengthening Work of Gola-Muri Road (Old Alignment) in CH- KM 0.00 to 1.50 & 9.25 to 14.50 (Total Length- 6.75 KM) Under Road Division, Ramgarh For the year 2025-26 | 6.75        | 1495.01                 | Ltr. No. 2217(S)<br>Dt. 12-06-2025 | 1371.66       | 03(SBD)2025-26<br>Dt.- 29-08-2025 | 29%                     | 400.00                         | 30%                    | 07.03.2026     | Classic Engicon Pvt. Ltd.,<br>3D Vatica Appartment, Line Tank Road, Ranchi, Jharkhand |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs.**

| Sl. No. | Sanctioned Scheme                                                                                                                      | Length (Km)  | Administrative Approval |                                    | Agreement       |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|----------------------------------------------------------------------------------------------------------------------------------------|--------------|-------------------------|------------------------------------|-----------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name                                                                                                                                   |              | <u>Amount</u>           | Date/ Ref. No.                     | <u>Amount</u>   | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                                                                                                                                      | 3            | 4                       | 5                                  | 6               | 7              | 8                       | 9                              | 10                     | 11             | 12                 |
| 6       | IRQP Work of Sandi to Bijuliya Road from KM 0.00 to 13.00 (Total Length- 13.00 KM) Under Road Divison, Ramgarh for the of Year 2025-26 | 13.00        | 1420.19                 | Ltr. No. 3328(S)<br>Dt. 22-08-2025 | -               | -              | 0%                      | 0.00                           | -                      | -              | -                  |
| 7       | IRQP Work of Sikidri to Kulhi Road from KM 0.00 to 5.10 KM(Total Length- 5.100 KM) Under Road Divison, Ramgarh for the of Year 2025-26 | 5.10         | 430.57                  | Ltr. No. 3533(S)<br>Dt. 09-09-2025 | -               | -              | 0%                      | 0.00                           | -                      | -              | -                  |
| 7       | <b>Ramgarh</b>                                                                                                                         | <b>71.84</b> | <b>23565.84</b>         |                                    | <b>19270.29</b> |                |                         | <b>21084.73</b>                |                        |                |                    |

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Roads-Plan)  
State Plan Road Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.                                                                                       | Sanctioned Scheme                                                                                                                                                                                                                                                                               | Length (Km) | Administrative Approval |                                                                                  | Agreement     |                                           | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                             |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|----------------------------------------------------------------------------------|---------------|-------------------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------------------------------------------|
|                                                                                               | Name                                                                                                                                                                                                                                                                                            |             | <u>Amount</u>           | Date/ Ref. No.                                                                   | <u>Amount</u> | Date/ Ref. No.                            |                         |                                |                        |                |                                                                                                                |
| 1                                                                                             | 2                                                                                                                                                                                                                                                                                               | 3           | 4                       | 5                                                                                | 6             | 7                                         | 8                       | 9                              | 10                     | 11             | 12                                                                                                             |
| <b>Circle : Hazaribagh</b><br><b>Div : Hazaribagh</b><br><b>Name of EE-Sri Shubash Prasad</b> |                                                                                                                                                                                                                                                                                                 |             |                         |                                                                                  |               |                                           |                         |                                |                        |                |                                                                                                                |
| 1                                                                                             | Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribagh (Total Length 643.279 Km) for the Year 2021-22<br>99.121 Km under Road Division, Hazaribagh | 0.00        | 107.33                  | Joint Secretary,<br>RCD.,<br>Jharkhand,<br>Ranchi Lt. No. 53(S) dt. 07.01.2022   | 25.00         | dt. 26.12.2022<br>1(R.S.A.)<br>of 2022-23 | 70%                     | 17.50000                       | 100%                   | -              | Cube Engitech Consultant Pvt. Ltd.,<br>Jeevan Lok Complex,<br>Main Road, Hinoo,<br>Ranchi-834002,<br>Jharkhand |
| 2                                                                                             | IRQP work of Mahto Ahara-Rampur-Basaria-Chauparan Road from Km 0.00 to Km 32.85 (Total Length 32.850Km) for the Year 2023-24 Under RCD, Road Division Hazaribagh                                                                                                                                | 32.85       | 2563.97                 | Joint Secretary,<br>RCD, Jharkhand<br>Ranchi's Lt. No. 5627 (S)<br>dt.14.12.2023 | 2466.41       | dt. 10.10.24<br>07 (SBD)<br>of 2024-25    | 100.00%                 | 2466.40628                     | 100%                   | 09.04.2025     | East India Construction<br>Col, Bokaro                                                                         |
| 2                                                                                             | <b>Hazaribagh</b>                                                                                                                                                                                                                                                                               | 32.85       | 2671.30                 |                                                                                  | 2491.41       |                                           |                         | 2483.91                        |                        |                |                                                                                                                |

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

State Plan Road Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                                                                                                                                                                  | Length (Km)  | Administrative Approval |                                                   | Agreement      |                                                                                                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                      |
|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|-------------------------|---------------------------------------------------|----------------|------------------------------------------------------------------------------------------------|-------------------------|--------------------------------|------------------------|----------------|-------------------------------------------------------------------------|
|          | Name                                                                                                                                                                                                                                                                               |              | <u>Amount</u>           | Date/ Ref. No.                                    | <u>Amount</u>  | Date/ Ref. No.                                                                                 |                         |                                |                        |                |                                                                         |
| 1        | 2                                                                                                                                                                                                                                                                                  | 3            | 4                       | 5                                                 | 6              | 7                                                                                              | 8                       | 9                              | 10                     | 11             | 12                                                                      |
| 1        | (A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19                                                                                                                                    | 31.83        | 10321.91                | 05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi | 6801.12        | 30.07.19/ 01 SBD of 2019-20                                                                    | 106.00                  | 7586.89                        | 97%                    | 29.07.2021     | Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi. |
|          | (B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)                                                                              |              |                         |                                                   | 8.61           | 23.07.19/ 4 F2 of 2019-20                                                                      | 100.00                  | 8.61                           | 100%                   | 22.01.2020     | M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro            |
|          | (C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam-Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20 |              |                         |                                                   | 355.61         | 31.10.19/ 11 SBD of 2019-20 & 01 SBD/2024-25 01.08.2024 (302.52367 + 53.08763 (Supplementary)) | 78.61                   | 279.56                         | 68%                    | 30.10.2020     | M/S Sanjay Construction, At. + P.O. - Saram, Bokaro                     |
| <b>1</b> | <b>Bokaro</b>                                                                                                                                                                                                                                                                      | <b>31.83</b> | <b>10321.91</b>         |                                                   | <b>7165.34</b> |                                                                                                |                         | <b>7875.07</b>                 |                        |                |                                                                         |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme | Length (Km) | Administrative Approval |                | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|-------------------|-------------|-------------------------|----------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name              |             | <u>Amount</u>           | Date/ Ref. No. | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                 | 3           | 4                       | 5              | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Mithilesh Prasad**

|          |               |  |             |  |             |     |  |             |  |  |  |
|----------|---------------|--|-------------|--|-------------|-----|--|-------------|--|--|--|
|          |               |  |             |  |             | NIL |  |             |  |  |  |
| <b>0</b> | <b>Chatra</b> |  | <b>0.00</b> |  | <b>0.00</b> |     |  | <b>0.00</b> |  |  |  |

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

|   |                                                                                                                                                                        |      |         |                       |         |                              |         |         |      |            |                             |
|---|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|---------|-----------------------|---------|------------------------------|---------|---------|------|------------|-----------------------------|
| 1 | Widening & Strengthening / Reconstruction Of Remaining Part Of Old Nh-32 (Govindpur To Telmachcho) Under Road Division Dhanbad For The Year 2024-25.                   | 4.95 | 1416.86 | 1411 (S) dt. 15.03.24 | 1473.50 | 02 SBD/ 2024-25 20.09.24     | 110.29% | 1625.12 | 100% | 19.03.2025 | Preeti Enterprises, Dhanbad |
| 2 | IRQP work of Chirkunda Panchet road (length 7.20 Km) & Nehru link road (length 1.80 Km) Total length 9.00 Km (carriage way-7.00m) Under plan head for the year 2023-24 | 9.00 | 917.00  | 4997 (S) dt. 27.10.23 | 845.70  | 01 SBD/ 2024-25 dt. 09.07.24 | 92.41%  | 781.51  | 100% | 08.10.2024 | M/s Santosh Singh, Dhanbad  |
| 3 | Construction of Approach Road (Total Length- 300M) for Binod Bihari Mahto Koylanchal University Under Road Division Dhanbad For The Year 2023-24                       | 0.30 | 272.29  | 1877 (S) dt. 28.04.23 | 195.49  | 21 F2/ 2023-24 dt.01.11.23   | 117.98% | 230.65  | 100% | 31.01.2024 | M/S Sonu & Saroj, Dhanbad   |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                          | Length (Km) | Administrative Approval |                       | Agreement     |                            | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor      |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------|---------------|----------------------------|-------------------------|--------------------------------|------------------------|----------------|-------------------------|
|         | Name                                                                                                                                                                                                                       |             | <u>Amount</u>           | Date/ Ref. No.        | <u>Amount</u> | Date/ Ref. No.             |                         |                                |                        |                |                         |
| 1       | 2                                                                                                                                                                                                                          | 3           | 4                       | 5                     | 6             | 7                          | 8                       | 9                              | 10                     | 11             | 12                      |
| 4       | I.R.Q.P work in R.O.B Wasseyapur to Jharkhand more via Tempu Stand Bhuli "B"Block (Length 4.30 km ) & R.O.B Wasseyapur Railway over Bridge (Length 1.00 Km) Total Length 5.30 Km Road under Plan head for the year 2024-25 | 5.30        | 400.56                  | 3967 (S) dt. 20.09.24 | 413.54        | 01 SBD/ 2025-26 04.04.2025 | 99.97%                  | 413.39                         | 100%                   | 18.05.2025     | Daroga Pradhan, Dhanbad |
| 4       | Dhanbad                                                                                                                                                                                                                    | 19.55       | 3006.70                 |                       | 2928.23       |                            |                         | 3050.67                        |                        |                |                         |

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

|   |                                                                                                                                                                                                        |       |         |                                                                 |         |                                  |      |         |      |            |                                                |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------|-----------------------------------------------------------------|---------|----------------------------------|------|---------|------|------------|------------------------------------------------|
| 1 | Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23 | 7.59  | 2992.00 | Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022 | 2075.12 | SBD 01 of 2023-24 Dt. 05.04.2023 | 116% | 2400.00 | 100% | 04.04.2024 | Hari Nandan Choudhary, Dumka                   |
| 2 | W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23                                                                             | 14.02 | 3171.24 | Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22 | 2719.71 | SBD 02 of 2022-23 Dt. 22.10.2022 | 74%  | 1999.96 | 100% | 21.08.2023 | RNS Construction Pvt. Ltd., Mau, Uttar Pradesh |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                                                                                                                                                                                                                                                                   | Length (Km)  | Administrative Approval |                                                                             | Agreement      |                                             | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                   |
|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|-------------------------|-----------------------------------------------------------------------------|----------------|---------------------------------------------|-------------------------|--------------------------------|------------------------|----------------|--------------------------------------|
|          | Name                                                                                                                                                                                                                                                                                                                                                                                |              | <u>Amount</u>           | Date/ Ref. No.                                                              | <u>Amount</u>  | Date/ Ref. No.                              |                         |                                |                        |                |                                      |
| 1        | 2                                                                                                                                                                                                                                                                                                                                                                                   | 3            | 4                       | 5                                                                           | 6              | 7                                           | 8                       | 9                              | 10                     | 11             | 12                                   |
| 3        | Widening and Strenthening/<br>Reconstruction of Hesla-Beko road<br>(Including Bridges) (Total Length –<br>29.925 Km.) For the year 2019-20<br>Bridge at<br>Che. 153, Span - 1 X 16<br>Che. 1779, Span - 2 X 8<br>Che. 2865, Span 2 X 8<br>Che. 4518, Span - 2 X 8<br>Che. 7029, Span - 2 X 8<br>Che. 12828, Span - 1 X 16<br>Che. 17036, Span - 1 X 16<br>Che. 17928, Span - 1 X 16 | 29.93        | 6924.93                 | Govt. of<br>Jharkhand RCD,<br>Ranchi Letter no<br>3635(S)<br>Dt. 22.07.2019 | 4534.01        | SBD No.<br>06 of 2019-<br>20<br>dt 26/10/19 | 78%                     | 3555.00                        | 100%                   | 25.06.21       | ACPL-KK (JV)<br>Koderma              |
| 4        | Reconstruction of Siyatanr (MDR-<br>088) to Nawdiha (MDR-092) Road<br>(Total Length 3.705 Km.) For the<br>year 2019-20                                                                                                                                                                                                                                                              | 3.71         | 934.76                  | Govt. of<br>Jharkhand RCD,<br>Ranchi Letter no<br>3344(S)<br>Dt. 08.07.2019 | 545.18         | SBD No.<br>05 of 2019-<br>20<br>dt 24/10/19 | 100%                    | 617.44                         | 100%                   | 23.03.20       | Samleshwari Road<br>Builders, Bokaro |
| <b>4</b> | <b>Giridih</b>                                                                                                                                                                                                                                                                                                                                                                      | <b>55.24</b> | <b>14022.93</b>         |                                                                             | <b>9874.02</b> |                                             |                         | <b>8572.40</b>                 |                        |                |                                      |

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Satendra Prasad Singh**

|          |                                                                                                                                                                                       |              |                |                         |                |                                             |     |                |     |          |                                               |
|----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|----------------|-------------------------|----------------|---------------------------------------------|-----|----------------|-----|----------|-----------------------------------------------|
| 1        | Strengthening/Reconstruction of<br>Dhab-Pihra-Satgawan Road(MDR-<br>113) in Km. 0.00 to km. 21.325<br>(Total Length 21.325Km.) Under<br>Road Division Koderma for the year<br>2021-22 | 21.33        | 2296.36        | Dt-07.01.2022,<br>51(S) | 2748.30        | Dt-<br>26.12.2022,<br>03<br>SBD/2022-<br>23 | 99% | 2725.23        | 99% | 31.08.23 | M/s Sanjay<br>Construction,,<br>Saram, Bokaro |
| <b>1</b> | <b>Koderma</b>                                                                                                                                                                        | <b>21.33</b> | <b>2296.36</b> |                         | <b>2748.30</b> |                                             |     | <b>2725.23</b> |     |          |                                               |

State Plan Road Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.                                                                                        | Sanctioned Scheme                                                                                                                 | Length (Km)  | Administrative Approval |                                    | Agreement      |                                   | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                          |
|------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|--------------|-------------------------|------------------------------------|----------------|-----------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------------------------------------------|
|                                                                                                | Name                                                                                                                              |              | <u>Amount</u>           | Date/ Ref. No.                     | <u>Amount</u>  | Date/ Ref. No.                    |                         |                                |                        |                |                                                                             |
| 1                                                                                              | 2                                                                                                                                 | 3            | 4                       | 5                                  | 6              | 7                                 | 8                       | 9                              | 10                     | 11             | 12                                                                          |
| <b>Circle : Hazaribagh</b><br><b>Div : Ramgarh</b><br><b>Name of EE-Sri Rajiv Ranjan Munda</b> |                                                                                                                                   |              |                         |                                    |                |                                   |                         |                                |                        |                |                                                                             |
| 1                                                                                              | IRQP Work of Rajrappa to Chitarpur Road from KM 0.00 to 1.80 under Road Division, Ramgarh for the year 2023-24                    | 1.80         | 140.61                  | Ltr. No. 468(S)<br>Dt. 02-02-2024  | 105.53         | 02(F2)2024-25<br>Dt.- 16-08-2024  | 100%                    | 105.34                         | 100%                   | 10/14/2024     | Elite Power Project & Construction Pvt. Ltd., Ranchi, Jharkhand             |
| 2                                                                                              | IRQP Work of Patratu to Saunda 'D' Road from KM 0.00 to 11.35 Under Road Divison, Ramgarh for the of Year 2023-24                 | 11.35        | 620.58                  | Ltr. No. 5656(S)<br>Dt. 15-12-2023 | 570.36         | 18(SBD)2024-25<br>Dt.- 24-11-2024 | 100%                    | 570.16                         | 100%                   | 26.02.2025     | M/s Jai Mata Di Constuction Ranchi, Jharkhand                               |
| 3                                                                                              | IRQP Work of Kujju to Ghato Road from KM 0.00 to 19.400 Under Road Divison, Ramgarh for the of Year 2023-24                       | 19.40        | 1963.60                 | Ltr. No. 1200(S)<br>Dt. 11-03-2024 | 2016.02        | 07(SBD)2024-25<br>Dt.- 24-09-2024 | 100%                    | 2015.95                        | 100%                   | 23.04.2025     | M/s Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi |
| 4                                                                                              | IRQP Work of Charhi to Ghato Road from KM 5.20 to 11.50 (Total Length- 6.30 KM) under Road Division, Ramgarh for the year 2023-24 | 6.30         | 512.03                  | Ltr. No. 1384(S)<br>Dt. 15-03-2024 | 499.98         | 19(SBD)2024-25<br>Dt.- 11-12-2024 | 100%                    | 499.95                         | 100%                   | 3/10/2025      | M/s Ajay Kumar Singh Bokaro, Jharkhand                                      |
| 5                                                                                              | IRQP Work of Chas to Ramgarh Road from KM 0.00 to 4.56 (Total Length- 4.56 KM) under Road Division, Ramgarh for the year 2024-25  | 4.56         | 361.59                  | Ltr. No. 3431(S)<br>Dt. 23-08-2024 | 369.11         | 20(SBD)2024-25<br>Dt.- 11-12-2024 | 100%                    | 369.08                         | 100%                   | 3/10/2025      | M/s Ajay Kumar Singh Bokaro, Jharkhand                                      |
| 5                                                                                              | <b>Ramgarh</b>                                                                                                                    | <b>43.41</b> | <b>3598.41</b>          |                                    | <b>3561.00</b> |                                   |                         | <b>3560.48</b>                 |                        |                |                                                                             |

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **On-going works** (Bridges-Plan)  
State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.                                                                                       | Sanctioned Scheme                                                                                                                                                                                                                                                                                                                                                          | Length (m)    | Administrative Approval |                                                                           | Agreement      |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                            |
|-----------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-------------------------|---------------------------------------------------------------------------|----------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------------------------|
|                                                                                               | Name                                                                                                                                                                                                                                                                                                                                                                       |               | Amount                  | Date/ Ref. No.                                                            | Amount         | Date/ Ref. No.                   |                         |                                |                        |                |                                                               |
| 1                                                                                             | 2                                                                                                                                                                                                                                                                                                                                                                          | 3             | 4                       | 5                                                                         | 6              | 7                                | 8                       | 9                              | 10                     | 11             | 12                                                            |
| <b>Circle : Hazaribagh</b><br><b>Div : Hazaribagh</b><br><b>Name of EE-Sri Shubash Prasad</b> |                                                                                                                                                                                                                                                                                                                                                                            |               |                         |                                                                           |                |                                  |                         |                                |                        |                |                                                               |
| 1                                                                                             | Construction of H.L. Bridges in Barkatha to Tetron road over (i) Manpur nala at ch.17th Km.(Span 1x18.6m), (ii) Kendua river at ch.20th Km.(Span 1x12.6m),(iii) Palma river at ch. 24th Km.(Span 1x10.6m) and (iv) Maniadih nala at ch. 31st Km.(Span 2x12.6m) Work (Including Approach road and Land Acquisition) Under RCD, Road Division Hazaribag for the Year 2023-24 | 97.40         | 1431.30                 | Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 4992 (S) dt.27.10.2023   | 1470.97        | dt. 17.02.24 33 (SBD) of 2023-24 | 11%                     | 168.69                         | 29%                    | 16.08.25       | Ganesh Yadav, Anand Nagar, P.O.- I.S.M., Saraidhela, Dhanbad. |
| 2                                                                                             | Construction of H.L. Bridges in over Arrar Nala at CH-1st Km of Jihu Itkhori Road, Under RCD, Road Division Hazaribag for the Year 2025-26                                                                                                                                                                                                                                 | 26.20         | 179.33                  | Special Secretary, RCD, Jharkhand Ranchi's Lt. No. 1519 (S) dt.15.04.2025 | -              | -                                | 0%                      | 0.00                           | -                      | -              | -                                                             |
| <b>2</b>                                                                                      | <b>Hazaribagh</b>                                                                                                                                                                                                                                                                                                                                                          | <b>123.60</b> | <b>1610.63</b>          |                                                                           | <b>1470.97</b> |                                  |                         | <b>168.69</b>                  |                        |                |                                                               |

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme | Length (m) | Administrative Approval |                | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|-------------------|------------|-------------------------|----------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name              |            | <u>Amount</u>           | Date/ Ref. No. | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                 | 3          | 4                       | 5              | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

|   |                                                                                                                                       |       |        |                                              |        |                               |       |        |            |            |                                                                |
|---|---------------------------------------------------------------------------------------------------------------------------------------|-------|--------|----------------------------------------------|--------|-------------------------------|-------|--------|------------|------------|----------------------------------------------------------------|
| 1 | Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20 | 45.00 | 396.81 | 2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand | 282.85 | 31.10.2019/ 10 SBD of 2019-20 | 65.49 | 197.90 | <b>90%</b> | 30.01.2021 | M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, |
|---|---------------------------------------------------------------------------------------------------------------------------------------|-------|--------|----------------------------------------------|--------|-------------------------------|-------|--------|------------|------------|----------------------------------------------------------------|

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                                                                                     | Length (m)  | Administrative Approval |                  | Agreement     |                               | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                  |
|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|------------------|---------------|-------------------------------|-------------------------|--------------------------------|------------------------|----------------|-------------------------------------------------------------------------------------|
|          | Name                                                                                                                                                                                                  |             | <u>Amount</u>           | Date/ Ref. No.   | <u>Amount</u> | Date/ Ref. No.                |                         |                                |                        |                |                                                                                     |
| 1        | 2                                                                                                                                                                                                     | 3           | 4                       | 5                | 6             | 7                             | 8                       | 9                              | 10                     | 11             | 12                                                                                  |
| 2        | (A) ---- Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M                                           | 31.96       | 229.94                  | 10.06.15/4003(S) | 199.48        | 23.10.2015/26 F2 of 15-16     | 68.65                   | 136.94                         | 69%                    | 22.10.2016     | Smt Kiran Devi, Jodhadih More, Chas, Bokaro                                         |
|          | (B) --- Balance work for Construction of High level Bridge over Gawai River at 22.050 KM of Bahadurpur - Kasmar - Petarwar - West Bengal Border Road under Road Division, Bokaro for the year 2024-25 |             |                         |                  | 123.39        | 14.10.2024 / 11 F2 of 2024-25 |                         |                                | 15%                    | 13.02.2025     | M/S BDMS Construction, Vill.- Dugda Basti, Brahaman Tola, Karmatand, Bokaro- 828304 |
| <b>2</b> | <b>Bokaro</b>                                                                                                                                                                                         | <b>77.0</b> | <b>626.75</b>           |                  | <b>605.72</b> |                               |                         | <b>334.83</b>                  |                        |                |                                                                                     |

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme | Length (m) | Administrative Approval |                | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|-------------------|------------|-------------------------|----------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name              |            | <u>Amount</u>           | Date/ Ref. No. | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                 | 3          | 4                       | 5              | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |

|                                                                                             |                                                                                                                                           |        |        |                                                          |        |                                   |     |        |     |            |                                                                                  |
|---------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|--------|--------|----------------------------------------------------------|--------|-----------------------------------|-----|--------|-----|------------|----------------------------------------------------------------------------------|
| <b>Circle : Hazaribagh</b><br><b>Div : Chatra</b><br><b>Name of EE-Sri Mithilesh Prasad</b> |                                                                                                                                           |        |        |                                                          |        |                                   |     |        |     |            |                                                                                  |
| 1                                                                                           | Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra | 1 X 24 | 392.34 | Joint Sec. R.C.D., Ranchi Lt. No. 4326(S) dt. 25.11.2022 | 315.47 | 01(SBD) of 2022-23 dt. 25.03.2023 | 99% | 314.96 | 90% | 24.03.2024 | M/s Ashutosh Construction, Vill Jhardag, PO+PS-Lawalong, Dist- Chatra 8084742884 |
| 2                                                                                           | Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.  | —      | 339.65 | Joint Sec. R.C.D., Ranchi Lt. No. 4440(S) dt. 06.12.2022 | 258.73 | 01(SBD) of 2023-24 dt. 05.07.2023 | 42% | 108.92 | 55% | 04.07.2024 | M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu           |
| 3                                                                                           | Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.                                                 | 3X18   | 235.17 | 8074(S) dt. 16.11.12                                     | 216.92 | 17F2 of 2012-13 dt. 05.03.2013    | 69% | 150.70 | 70% | 04.09.14   | Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)                     |

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                     | Length (m) | Administrative Approval |                                                          | Agreement      |                                   | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                                   |
|----------|---------------------------------------------------------------------------------------------------------------------------------------|------------|-------------------------|----------------------------------------------------------|----------------|-----------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------------------------------------------------|
|          | Name                                                                                                                                  |            | <u>Amount</u>           | Date/ Ref. No.                                           | <u>Amount</u>  | Date/ Ref. No.                    |                         |                                |                        |                |                                                                                                                      |
| 1        | 2                                                                                                                                     | 3          | 4                       | 5                                                        | 6              | 7                                 | 8                       | 9                              | 10                     | 11             | 12                                                                                                                   |
| 4        | Remaining work of High Level R.C.C. Bridge over Baksa in 16.255 Km. of Chauparan-Chatra road.                                         | —          | 313.16                  | Joint Sec. R.C.D., Ranchi Lt. No. 5130(S) dt. 07.11.2023 | 107.49         | 21F2 of 2023-24 dt. 27.01.2024    | 31%                     | 33.41                          | 50%                    | 23.07.2024     | M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi |
| 5        | Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra. | 7 X 24     | 922.23                  | 2574(S) dt. 27.08.2021                                   | 996.59         | 03(SBD) of 2021-22 dt. 24.02.2022 | 100%                    | 1106.68                        | 100%                   | 23.02.2024     | Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.) 8969020656            |
| <b>5</b> | <b>Chatra</b>                                                                                                                         |            | <b>2202.54</b>          |                                                          | <b>1895.20</b> |                                   |                         | <b>1714.66</b>                 |                        |                |                                                                                                                      |

**Circle : Hazaribagh**

**Div : Dhanbad**

**Name of EE-Sri Dinesh Prasad**

|   |                                                                                                                                      |     |         |                                            |         |                                |     |         |     |            |                             |
|---|--------------------------------------------------------------------------------------------------------------------------------------|-----|---------|--------------------------------------------|---------|--------------------------------|-----|---------|-----|------------|-----------------------------|
| 1 | Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19 | 512 | 5433.16 | RW/NH-28014/1/2019/ JHR/Z-1 dt. 06.03.2019 | 5552.58 | 07 SBD/ 2019-20 dt. 25.10.2019 | 64% | 3560.67 | 57% | 24.10.2021 | M/s Daroga Pradhan, Dhanbad |
|---|--------------------------------------------------------------------------------------------------------------------------------------|-----|---------|--------------------------------------------|---------|--------------------------------|-----|---------|-----|------------|-----------------------------|

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                                                                                                                                                                                  | Length (m)   | Administrative Approval |                         | Agreement       |                                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                      |
|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|-------------------------|-------------------------|-----------------|--------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------|
|          | Name                                                                                                                                                                                                                                                                                               |              | <u>Amount</u>           | Date/ Ref. No.          | <u>Amount</u>   | Date/ Ref. No.                 |                         |                                |                        |                |                                         |
| 1        | 2                                                                                                                                                                                                                                                                                                  | 3            | 4                       | 5                       | 6               | 7                              | 8                       | 9                              | 10                     | 11             | 12                                      |
| 2        | Rehabilitation Work Of Bank More Flyover Under Plan Head For The Year 2022-23.                                                                                                                                                                                                                     | 0            | 1579.67                 | 1561 (S) dt. 29.03.2023 | 1511.00         | 08 SBD/ 2023-24 dt. 08.08.2023 | 70%                     | 1060.00                        | 85%                    | 09.07.2024     | Maurer Sanfield India Ltd., Bhopal      |
| 3        | Widening And Existing Rub (Rail Under Bridge) Bridge No.-1. Gaya Bridge Of Railway At Km 12.00 Of Nh-32 In Dhanbad Under Dmft Fund For The Year Of 2023-24.                                                                                                                                        | 12           | 3050.44                 | 62 (S) dt. 06.01.2023   | 2938.33         | 03 SBD/ 2025-26 dt. 01.07.2025 | —                       | —                              | —                      | —              | M/s Sheela Construction Company, Raipur |
| 4        | (i)Construction of H.L. bridge with approach road over chas nala at 5th km of Dhanbad - Pathardih - Sindri road (2 x 14.6m and (ii) construction of H.L. bridge with approach road over chas nala at 7th km of Dhanbad - Pathardih - Sindri road (1 x 14.6m) under Plan Head for the Year 2025-26. |              | 647.68                  | 1981 (S) dt. 20.05.25   | —               | —                              | —                       | —                              | —                      | —              | —                                       |
| <b>4</b> | <b>Dhanbad</b>                                                                                                                                                                                                                                                                                     | <b>524.0</b> | <b>10710.95</b>         |                         | <b>10001.91</b> |                                |                         | <b>4620.67</b>                 |                        |                |                                         |

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                    | Length (m)  | Administrative Approval |                                                                 | Agreement     |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                     |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------|---------------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                                 |             | <u>Amount</u>           | Date/ Ref. No.                                                  | <u>Amount</u> | Date/ Ref. No.                   |                         |                                |                        |                |                                                                                        |
| 1       | 2                                                                                                                                                                                                    | 3           | 4                       | 5                                                               | 6             | 7                                | 8                       | 9                              | 10                     | 11             | 12                                                                                     |
| 1       | Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23                                                                           | (8 x 12.60) | 617.87                  | Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018 | 661.60        | SBD No.04 of 2022-23 dt 01/11/22 | 104%                    | 685.32                         | 95%                    | 31.10.2024     | Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand |
| 2       | Construction of High Level Bridge over Usri River at Ch. 12+000 Km. in Chotki Kharagdiha-Dudhwatoli-Gondalitand to Lataki-Chatro-Mirjaganj Road (MDR-92) Road, Giridih Distrcit for the year 2023-24 | (7 x 24)    | 1652.99                 | Govt. of Jharkhand RCD, Ranchi Letter no 5434(S) dt. 01.12.2013 | 1455.32       | SBD No.11 of 2023-24 dt 14/03/24 | 35%                     | 510.00                         | 60%                    | 13.03.2026     | Malti Enterprises, Dhanbad                                                             |
| 2       | Giridih                                                                                                                                                                                              |             | 2270.86                 |                                                                 | 2116.91       |                                  |                         | 1195.32                        |                        |                |                                                                                        |

**Circle : Hazaribagh**

**Div :Koderma**

**Name of EE-Sri Satendra Prasad Singh**

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                            | Length (m)   | Administrative Approval |                                             | Agreement     |                                                                     | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                  |
|----------|------------------------------------------------------------------------------------------------------------------------------|--------------|-------------------------|---------------------------------------------|---------------|---------------------------------------------------------------------|-------------------------|--------------------------------|------------------------|----------------|-------------------------------------------------------------------------------------|
|          | Name                                                                                                                         |              | <u>Amount</u>           | Date/ Ref. No.                              | <u>Amount</u> | Date/ Ref. No.                                                      |                         |                                |                        |                |                                                                                     |
| 1        | 2                                                                                                                            | 3            | 4                       | 5                                           | 6             | 7                                                                   | 8                       | 9                              | 10                     | 11             | 12                                                                                  |
| 1        | Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18 | 39           | 356.17                  | <u>356.1650</u><br>Dt- 02.05.2017 , 2423(s) | 317.36        | <u>317.36414</u><br>Dt- 06.10.2017, 11SBD/2017-18 Revised 296.19033 | 98%                     | 360.65                         | 98%                    | 05.12.2018     | M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma. |
| <b>1</b> | <b>Koderma</b>                                                                                                               | <b>39.00</b> | <b>356.17</b>           |                                             | <b>317.36</b> |                                                                     |                         | <b>360.65</b>                  |                        |                |                                                                                     |

**Circle : Hazaribagh**

**Div :Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

**NIL**

|   |         |      |      |      |      |
|---|---------|------|------|------|------|
| 0 | Ramgarh | 0.00 | 0.00 | 0.00 | 0.00 |
|---|---------|------|------|------|------|

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of **Completed works** (Bridges-Plan)  
State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.                                                                                       | Sanctioned Scheme                                                                                                                                         | Length (m) | Administrative Approval |                                                                            | Agreement |                                  | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                              |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------------------------|----------------------------------------------------------------------------|-----------|----------------------------------|-------------------------|--------------------------------|------------------------|----------------|-----------------------------------------------------------------|
|                                                                                               | Name                                                                                                                                                      |            | Amount                  | Date/ Ref. No.                                                             | Amount    | Date/ Ref. No.                   |                         |                                |                        |                |                                                                 |
| 1                                                                                             | 2                                                                                                                                                         | 3          | 4                       | 5                                                                          | 6         | 7                                | 8                       | 9                              | 10                     | 11             | 12                                                              |
| <b>Circle : Hazaribagh</b><br><b>Div : Hazaribagh</b><br><b>Name of EE-Sri Shubash Prasad</b> |                                                                                                                                                           |            |                         |                                                                            |           |                                  |                         |                                |                        |                |                                                                 |
| 1                                                                                             | Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23 | 94.00      | 551.21                  | Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022 | 678.31    | dt. 14.03.23 53 (SBD) of 2022-23 | 94%                     | 639.13                         | 100%                   | 13.09.2024     | M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag |
| 1                                                                                             | Hazaribagh                                                                                                                                                | 94.00      | 551.21                  |                                                                            | 678.31    |                                  |                         | 639.13                         |                        |                |                                                                 |

**Circle : Hazaribagh**  
**Div : BOKARO**  
**Name of EE- Sri Amit Singh**

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                               | Length (m) | Administrative Approval |                                                                              | Agreement     |                              | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                                                         |
|---------|-------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------------------------|------------------------------------------------------------------------------|---------------|------------------------------|-------------------------|--------------------------------|------------------------|----------------|--------------------------------------------------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                            |            | <u>Amount</u>           | Date/ Ref. No.                                                               | <u>Amount</u> | Date/ Ref. No.               |                         |                                |                        |                |                                                                                                                                            |
| 1       | 2                                                                                                                                               | 3          | 4                       | 5                                                                            | 6             | 7                            | 8                       | 9                              | 10                     | 11             | 12                                                                                                                                         |
| 1       | Const. of Bridge over Izari River at Ch. 8.5 Km of Chas-Chandankyari-Raghunathpur Road for the year 15-16. S.A. : 4 X 21.00 M, A.R. : 2 X 3.5 M | 86.44      | 332.12                  | 20.02.2015 / RCD/ Plan - 6 - 337/ 2013-1316(s) of DS, RCD, Jharkhand, Ranchi | 278.77        | 29.12.15/ SBD No. 6 of 15-16 | 127.95                  | 424.95                         | 100%                   | 17.06.2017     | M/S Md. Naim Ansari, Vill- Nawdiha, Tola - Rahahgoda, P.O.- Banstora, P.S.- Chandankiyari, Dist. - Bokaro, Mob. No. 9431734185, 9939150782 |

**1 Bokaro**

86.44

332.12

278.8

424.95

**Circle : Hazaribagh**

**Div : Chatra**

**Name of EE-Sri Mithilesh Prasad**

**NIL**

**0 Chatra**

0.00

0.00

0.00

0.00

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme | Length (m) | Administrative Approval |                | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|-------------------|------------|-------------------------|----------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name              |            | <u>Amount</u>           | Date/ Ref. No. | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                 | 3          | 4                       | 5              | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |

**Circle : Hazaribagh  
Div : Dhanbad  
Name of EE-Sri Dinesh Prasad**

**NIL**

|   |         |      |      |      |      |
|---|---------|------|------|------|------|
| 0 | Dhanbad | 0.00 | 0.00 | 0.00 | 0.00 |
|---|---------|------|------|------|------|

**Circle : Hazaribagh  
Div : Giridih  
Name of EE-Sri Prem Prakash Singh**

**NIL**

|   |         |      |      |      |
|---|---------|------|------|------|
| 0 | Giridih | 0.00 | 0.00 | 0.00 |
|---|---------|------|------|------|

**Circle : Hazaribagh  
Div : Koderma  
Name of EE-Sri Satendra Prasad Singh**

State Plan Bridge Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme | Length (m) | Administrative Approval |                | Agreement     |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|-------------------|------------|-------------------------|----------------|---------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|         | Name              |            | <u>Amount</u>           | Date/ Ref. No. | <u>Amount</u> | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1       | 2                 | 3          | 4                       | 5              | 6             | 7              | 8                       | 9                              | 10                     | 11             | 12                 |

**NIL**

|   |         |      |      |      |
|---|---------|------|------|------|
| 0 | Koderma | 0.00 | 0.00 | 0.00 |
|---|---------|------|------|------|

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

**NIL**

|   |         |      |      |      |
|---|---------|------|------|------|
| 0 | Ramgarh | 0.00 | 0.00 | 0.00 |
|---|---------|------|------|------|

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

| Sl. No.                                                                                       | Sanctioned Scheme                                                                                                                                                                         | Length (KM) | Sanctioned |                                                                        | Agreement |                                | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                   |
|-----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|------------------------------------------------------------------------|-----------|--------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------------------------|
|                                                                                               | Name                                                                                                                                                                                      |             | Amount     | Date/ Ref. No.                                                         | Amount    | Date/ Ref. No.                 |                                |                         |                        |                |                                                      |
| 1                                                                                             | 2                                                                                                                                                                                         | 3           | 4          | 5                                                                      | 6         | 7                              | 8                              | 9                       | 10                     | 11             | 12                                                   |
| <b>Circle : Hazaribagh</b><br><b>Div : Hazaribagh</b><br><b>Name of EE-Sri Shubash Prasad</b> |                                                                                                                                                                                           |             |            |                                                                        |           |                                |                                |                         |                        |                |                                                      |
| 1                                                                                             | Beautification work of Rotary Situated at Dhobiadih Dhamna Road Via Barhi Chowk (NH-2) Old Town Portion, for the year 2025-26 (Under Non Plan Head)                                       |             | 5.00       | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 4.99      | 10.09.2025<br>05 F2 of 2025-26 | 0.00                           | 0%                      | 90%                    | 09.11.2025     | Maa Rajrappa Construction, Hazaribag                 |
| 2                                                                                             | Ordinary repair, Construction of Crash Barrier, Road Signage and Flank repair work of Hazaribag-Katkamsandi-Chatra Road from km 18.00 to 29.20 for the year 2025-26 (Under Non Plan Head) |             | 20.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 20.00     | -                              | 0.00                           | 0%                      | 0%                     | 0%             | Rohit Enterprises                                    |
| 3                                                                                             | Ordinary repair work of Circuit House to PWD Chowk Road Via S.P. Kothi for the year 2025-26 (Under Non Plan Head)                                                                         |             | 8.00       | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 7.99      | 30.10.2025<br>14 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 29.12.2025     | Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag |
| 4                                                                                             | Ordinary repair Dhengura More (SH-07) to Dhengura Railway Bridge Kud (NH-100) Road Link Road Damodih Sirsi Road for the year 2025-26 (Under Non Plan Head)                                |             | 15.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 15.00     | -                              | 0.00                           | 0%                      | 0%                     | 0%             | Uttam Kumar                                          |
| 5                                                                                             | Ordinary repair work of Heerabag chowk to Matwari NH-100, PWD Road, Devengana Chowk for the year 2025-26 (Under Non Plan Head)                                                            |             | 6.00       | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 6.00      | 06.11.2025<br>20 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 0%             | Arun Kumar Mehta, Asia, Ichak, Hazaribag             |
| 6                                                                                             | Ordinary repair work of Ichak More-Dumroun-Bahimar (MDR-07) Road in Km 0.00 to 17.825 for the year 2025-26 (Under Non Plan Head)                                                          |             | 25.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 24.99     |                                | 0.00                           | 0%                      | 0%                     | 0%             | Nandi Construction                                   |
| 7                                                                                             | Ordinary repair work of Malkana-Larahi Chouparan Road for the year 2025-26 (Under Non Plan Head)                                                                                          |             | 15.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 14.99     | 30.10.2025<br>11 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 29.12.2025     | Ashish Chandan, Hazaribag                            |
| 8                                                                                             | Ordinary repair work of Paigoda Chowk to Kallu chowk Via Manna Singh Chowk Road (Total Length 2.02 KM), under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)         |             | 5.00       | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 5.00      | 30.10.2025<br>15 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 29.12.2025     | Prabhat Kumar Singh, Hazaribag                       |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                | Length (KM) | Sanctioned |                                                                        | Agreement |                                | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                            |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|------------------------------------------------------------------------|-----------|--------------------------------|--------------------------------|-------------------------|------------------------|----------------|---------------------------------------------------------------|
|         | Name                                                                                                                                                                                                             |             | Amount     | Date/ Ref. No.                                                         | Amount    | Date/ Ref. No.                 |                                |                         |                        |                |                                                               |
| 1       | 2                                                                                                                                                                                                                | 3           | 4          | 5                                                                      | 6         | 7                              | 8                              | 9                       | 10                     | 11             | 12                                                            |
| 9       | Ordinary repair work of Shankerpur (SH-07) Nursingh Asthan-Kapasiya-Kundilbagi Road for the year 2025-26 (Under Non Plan Head)                                                                                   |             | 15.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 15.00     | 30.10.2025<br>13 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 29.12.2025     | R.C. Construction                                             |
| 10      | Ordinary repair work of Sultana (NH-100 to Chadwa (MDR-070) Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)                                                                      |             | 15.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 15.00     | -                              | 0.00                           | 0%                      | 0%                     | 0%             | Singh Construction                                            |
| 11      | Ordinary repair work of TOP-03 (NH-100) Mukundganj (NH-33) Via Lalpur Oriya Road, under Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)                                                      |             | 10.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 9.99      | 29.10.2025<br>10 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 28.12.2025     | Shambhu Prajapati, 210B, Pugmil Mandai Road, Noora, Hazaribag |
| 12      | Special repair work of Dhobiadih Dhamna Road (NH-2 Old Alignment) from Km 2.05 to 3.20 Road for the year 2025-26 (Under Non Plan Head)                                                                           |             | 50.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 50.00     | 29.10.2025<br>09 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 28.01.2026     | Shreya Construction, Barhi, Hazaribag                         |
| 13      | Ordinary repair & Electrification in Barkagaon Inspection Bunglow under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)                                                                  |             | 5.00       | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 5.00      | 01.09.2025<br>01F2 of 25-26    | 0.00                           | 0%                      | 100%                   | 31.10.2025     | Kaushleshwar Kumar Thakur                                     |
| 14      | Shed Consgrtuction and other work in EE Residence-cum-Residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)                                                           |             | 10.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 10.00     | -                              | 0.00                           | 0%                      | 0%                     | 0%             | Arun Kumar Mehta                                              |
| 15      | Ordinary repair work of Quarter No. NJ1, NJ11 situated in North Divison of Lakra Godown under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)                                            |             | 10.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 10.00     | 01.09.2025<br>02F2 of 25-26    | 0.00                           | 0%                      | 100%                   | 31.10.2025     | Omnesh & Developer Pvt. Ltd.                                  |
| 16      | Day to Day Maintenance work of in Superintening Engineer Office & Recidencial Office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head)                                               |             | 5.00       | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 5.00      | 08.10.2025<br>06 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 07.10.2026     | Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag          |
| 17      | EE reswidence cum office of Boundary wall Wiring, fencing and other Security related work in EE Residential-cum residential office under RCD, Road Divison, Hazaribag for the year 2025-26 (Under Non Plan Head) |             | 25.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 25.00     | 07.11.2025<br>15 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 06.01.2026     | Priyanka Kumari, Dipugarha, Hazaribag                         |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                    | Length (KM) | Sanctioned |                                                                        | Agreement |                                | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                     |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|------------------------------------------------------------------------|-----------|--------------------------------|--------------------------------|-------------------------|------------------------|----------------|--------------------------------------------------------|
|         | Name                                                                                                                                                                                                                 |             | Amount     | Date/ Ref. No.                                                         | Amount    | Date/ Ref. No.                 |                                |                         |                        |                |                                                        |
| 1       | 2                                                                                                                                                                                                                    | 3           | 4          | 5                                                                      | 6         | 7                              | 8                              | 9                       | 10                     | 11             | 12                                                     |
| 18      | Installation of Metal Beam Crash Barrier in KM 22 TO 27 OF Inchak Barkatha Road under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)                                                       |             | 30.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | -         | -                              | 0.00                           | 0%                      | 0%                     | 0%             | 0                                                      |
| 19      | Repair of Low level Bridge (5.5m x 8 span) coated in 14th Km of Hazaribag-Churchu Hatyari mode (NH-33) under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)                                |             | 50.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 49.99     | 04.11.2025<br>18 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 03.02.2026     | M/s Ashish Chandan, Nawabganj, Hazaribag               |
| 20      | Road Safety Barkagaon Road of Km 7.00 to 12.400 under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)                                                                                       |             | 25.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | 25.00     | 30.10.2025<br>12 F2 of 2025-26 | 0.00                           | 0%                      | 0%                     | 29.12.2025     | M/s Ashish Chandan, Nawabganj, Hazaribag               |
| 21      | Construction of RCC Retaining wall and culvert parapet in 12th KM in Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) under RCD, Road Division, Hazaribag for the year 2025-26 (Under Non Plan Head)    |             | 25.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | -         | -                              | 0.00                           | 0%                      | 0%                     | 0%             | 0                                                      |
| 22      | Construction of Guard Wall and Dismantling of Diversion in 29th Km of Hazaribag-katkamsandi-Chatra Road, Under RCD, Road Division, Hazaribag for the Year 2025-26 (Under Non Plan)                                   |             | 90.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | -         | -                              | 0.00                           | 0%                      | 0%                     | 0%             | 0                                                      |
| 23      | Providing Wearing Coat and Mastic Asphalt work for 4 Nos. of Bridges in Hazaribag-Katkamsandi-Chatra Road from Km 18.00 to 30.00 Under RCD,Road Division Hazaribag for the year 2025-26.(Under Non Plan Head)        |             | 30.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | -         | -                              | 0.00                           | 0%                      | 0%                     | 0%             | Rahul Kumar, Holy Cross Road, Suresh Colony, Hazaribag |
| 24      | Construction of RCC Retaining wall in 4th Km RHS of Hazaribag (St. Columbas College)-Churchu-Hatyari Mode (NH-33) (Total Length 30.08 Km), Under RCD, Road Division, Hazaribag for the Year 2025-26 (Under Non Plan) |             | 75.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | -         | -                              | 0.00                           | 0%                      | 0%                     | 0%             | 0                                                      |
| 25      | Construction of Guard Wall in Km 1 and 2 of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2025-26 (Under Non Plan)                                                                          |             | 60.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2661(S) dt.09.07 .2025. | -         | -                              | 0.00                           | 0%                      | 0%                     | 0%             | 0                                                      |
| 1       | <b><u>SPILL OVER</u></b><br>Ordinary Repair work of Hazaribag-Katkamsandi-Chatra Road (Total length 29.20Km) Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)                                 | 29.20       | 90.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024.  | 79.38     | 15.02.2025<br>33F2 of 2024-25  | 79.33                          | 100%                    | 100%                   | 14.05.2025     | Jageshwar Gope, Barkagaon, Hazaribag                   |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                                                                    | Length (KM) | Sanctioned |                                                                       | Agreement |                            | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                    |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|-----------------------------------------------------------------------|-----------|----------------------------|--------------------------------|-------------------------|------------------------|----------------|-------------------------------------------------------|
|         | Name                                                                                                                                                                                                                                                 |             | Amount     | Date/ Ref. No.                                                        | Amount    | Date/ Ref. No.             |                                |                         |                        |                |                                                       |
| 1       | 2                                                                                                                                                                                                                                                    | 3           | 4          | 5                                                                     | 6         | 7                          | 8                              | 9                       | 10                     | 11             | 12                                                    |
| 2       | Generator, Generator Shed, Equipments, & Other work in Road Circle, Hazaribag Under RCD Road Division Hazaribag.for the Year 2024-25 (Under Non Plan)                                                                                                | -           | 25.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024. | 18.00     | 22.02.2025 36F2 of 2024-25 | 18.00                          | 100%                    | 100%                   | 21.03.2025     | Jai Sheo Construction, Lupung, Katkamsandi, Hazaribag |
| 3       | Day to Day Maintenance of Inspection Bungalow & Executive Engiener's Residential Office, Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Non Plan)                                                                                   |             | 10.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 3897(S) dt.19.09.2024. | 10.00     | 15.10.2024 16F2 of 24-25   | 8.83                           | 88.28%                  | 100%                   | 14.10.2025     | Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag  |
|         | <b>VIVEKADHIN</b>                                                                                                                                                                                                                                    |             |            |                                                                       |           |                            |                                |                         |                        |                |                                                       |
| 1       | Bush cutting in Ichak Barkatha Road in KM 13 to 29 Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Vivekadhin)                                                                                                                       |             | 40.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025. | 2.50      | 10.09.25 04F2 of 25-26     | 0.00                           | -                       | 100%                   | 16.09.2025     | Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag  |
| 2       | Bridge Approach repair and flank repair work in Hazaribag-Katkamsandi (MDR-070) from KM 4.00 to 17.00 (TotalLength 13.00 Km) Under RCD, Road Division, Hazaribag for the year 2024-25 (Under Vivekadhin)                                             |             | 40.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025. | 2.50      | 02.09.25 03F2 of 25-26     | 2.50                           | 100.00%                 | 100%                   | 08.09.2025     | Shambhu Prajapati, Noora, Hazaribag                   |
| 3       | Bush Cutting work in 11th KM of NH 33 Main Gate (Thana Chowk) to Padma Bazar Via Hawa Mahal, Block office and Railway Station Road from Km 1.00 to 8.070 (Total Length 8.07Km) Under RCD, Road Division, Hazaribag (Vivekadheen)                     |             | 40.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025. | 2.49      | 09.10.25 07F2 of 25-26     | 0.00                           | -                       | 100%                   | 15.10.2025     | M/s Ranjeet Kumar, Koderma                            |
| 4       | Construction of broken Wing wall and painting of wall of jhinjharia pool(culvert) of Bagodar-Hazaribag Road(Korra Chowk to St.Columbas More)MDR-094 From Km 0.00 to 1.775 km, Under RCD, Road Division, Hazaribag (Vivekadheen) For the year 2025 26 |             | 40.00      | Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No. 2325(S) dt.18.06.2025. | 2.50      | 09.10.25 08F2 of 25-26     | 0.00                           | -                       | 100%                   | -              | Shambhu Prajapati, Noora, Hazaribag                   |
| 32      | Hazaribagh NP, SO Viveka.                                                                                                                                                                                                                            | 29.20       | 914.00     |                                                                       | 436.29    |                            | 108.66                         |                         |                        |                |                                                       |

**Circle : Hazaribagh**

**Div : BOKARO**

**Name of EE- Sri Amit Singh**

**SPILL OVER**

|   |                                                                                                      |  |       |                                                              |       |                              |      |       |     |            |                                                                             |
|---|------------------------------------------------------------------------------------------------------|--|-------|--------------------------------------------------------------|-------|------------------------------|------|-------|-----|------------|-----------------------------------------------------------------------------|
| 1 | Construction of RCC DRAIN in Bishnugarh-Narki road for the year 2024-25 under Road Division, Bokaro. |  | 20.00 | 19.09.2024/ 3897(S) of Eng. In Chief, RCD, Jharkhand, Ranchi | 13.59 | 14.10.2024/ 06 F2 of 2024-25 | 6.00 | 44.13 | 56% | 13.12.2024 | Raj Enterprises, At. Bandhgora Side, Satapur, Pindrajora, Bokaro, Jharkhand |
|---|------------------------------------------------------------------------------------------------------|--|-------|--------------------------------------------------------------|-------|------------------------------|------|-------|-----|------------|-----------------------------------------------------------------------------|

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                                                      | Length (KM)  | Sanctioned    |                | Agreement     |                              | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                               |
|----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|---------------|----------------|---------------|------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------------------------------------------------------------------------------------|
|          | Name                                                                                                                                                                   |              | Amount        | Date/ Ref. No. | Amount        | Date/ Ref. No.               |                                |                         |                        |                |                                                                                                                  |
| 1        | 2                                                                                                                                                                      | 3            | 4             | 5              | 6             | 7                            | 8                              | 9                       | 10                     | 11             | 12                                                                                                               |
| 2        | Construction Of RCC DRAIN in Dumri-Nawadih-Bermo road for the year 2024-25 under Road Division, Bokaro.                                                                |              | 15.00         | -do-           | 10.03         | 14.10.2024/ 08 F2 of 2024-25 | 0.00                           | 0.00                    | 100%                   | 13.12.2024     | Raj Enterprises, At. Bandhgora Side, Satapur, Pindrajora, Bokaro, Jharkhand                                      |
| 3        | Construction of Drain in Manjidih ( Jainamore) Phusro link road for the year 2024-25 under Road Division, Bokaro.                                                      |              | 30.00         | -do-           | 20.08         | 14.10.2024/ 10 F2 of 2024-25 | 19.31                          | 96.16                   | 100%                   | 13.12.2024     | M/S Maa Tara Enterprises, Putka More, Mohal, Chandankiyari, Bokaro                                               |
| 4        | Special Repair Work In Ch 5+150 To 5+420 (Total Length 270 M ) Of Dantu(Nh23) to Kathara via Sillisaram Road for the Year 2024-25 under Road Division Bokaro           | 31.825       | 50.00         | -do-           | 49.99         | 03.12.2024/ 13 F2 of 2024-25 | 49.99                          | 99.99                   | 100%                   | 02.02.2025     | M/S R.K. Enterprises, Add.: Argamo, Nawadih, Bokaro                                                              |
| 5        | Construction Of RCC Drain With Cover in 5th Km For Telidih Vikarmdih West Bengal Boarder Road (Total Length 15.82 Km) for The Year 2024-25 under Road Division, Bokaro |              | 55.00         | -do-           | 40.13         | 29.01.2025/ 19 F2 of 2024-25 | 10.04                          | 25.02                   | 45%                    | 28.03.2025     | Anjani Putra Enterprises, Add.: Tirla, Balak Block, Bagodar, Giridih, Jharkhand                                  |
| 6        | Renovation, Furnishing and Beautification work of Inspection Bungalow Petarwar for the Year 2024-25                                                                    | -            | 100.00        | -do-           | 78.86         | 20.01.2025/ 18 F2 of 2024-25 | 44.71                          | 56.70                   | 70%                    | 19.07.2025     | M/S Binit Enterprises, Mahendra Kashyap, Vill. Benga, Near Durga Mandir, P.O. - Uttasara, P.S.- Petarwar, Bokaro |
| <b>6</b> | <b>Bokaro Spill Over</b>                                                                                                                                               | <b>31.83</b> | <b>270.00</b> |                | <b>212.69</b> |                              | <b>130.05</b>                  |                         |                        |                |                                                                                                                  |

**NON PLAN**

|   |                                                                                                                                                    |  |       |                                                              |       |                              |      |         |  |            |                                                                                      |
|---|----------------------------------------------------------------------------------------------------------------------------------------------------|--|-------|--------------------------------------------------------------|-------|------------------------------|------|---------|--|------------|--------------------------------------------------------------------------------------|
| 1 | Ordinary Repair Work of Chandrapura to Bokaro Road (Total Length 6.55 Km) under Road Division, Bokaro For The Year 2025-26.                        |  | 15.00 | 09.07.2025/ 2661(S) of Eng. In Chief, RCD, Jharkhand, Ranchi | 10.42 | 03.10.2025/ 15 F2 of 2025-26 | 0.00 | 0.00    |  | 02.12.2025 | Partima Sinha, Getlatu, Ranchi                                                       |
| 2 | Ordinary Repair work in Chira Chas (Pandey Pull) to Telgaria More (NH-32) (Total length 4.080 km) under Road Division Bokaro for the year 2025-26. |  | 12.00 | -do-                                                         | 9.60  | 07.10.2025/ 19 F2 of 2025-26 | 0.00 | 0.00    |  | 06.12.2025 | Sambhu Sharan Sudhansu, Kailash Nagar Chas, Bokaro                                   |
| 3 | Curve & Junction improvement and Ordinary repair of Dumri-Nawadih-Bermo Road (MDR-073) (Total Length -30.60km) for the year 2025-26.               |  | 30.00 | -do-                                                         |       |                              | 0.00 | #DIV/0! |  |            |                                                                                      |
| 4 | Ordinary Repair work of Telidih - Vikarmdih West Bengal Border Road (Total Length 15.820 Km) under Road Division, Bokaro for the year 2025-26.     |  | 25.00 | -do-                                                         | 25.00 | 31.10.2025/ 23 F2 of 2025-26 | 0.00 | 0.00    |  | 30.12.2025 | Sanjit Kumar, Anurag Palace, D-4 Block, A Kishore Ganj Road No. 1, Ranchi, Jharkhand |
| 5 | Ordinary Repair work of Bari Co-Operative To Sijua Railway Crossing (Total Length 6.33 Km) under Road Division, Bokaro For The Year 2025-26.       |  | 20.00 | -do-                                                         | 14.99 | 09.10.2025/ 22 F2 of 2025-26 | 0.00 | 0.00    |  | 08.12.2025 | M/S V. J. Rao and Co., Plot No. A/2, Phase - I, Industrial Area, Balidih, Bokaro     |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                        | Length (KM) | Sanctioned |                | Agreement |                              | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                               |
|---------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|----------------|-----------|------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                     |             | Amount     | Date/ Ref. No. | Amount    | Date/ Ref. No.               |                                |                         |                        |                |                                                                                                                  |
| 1       | 2                                                                                                                                                                                        | 3           | 4          | 5              | 6         | 7                            | 8                              | 9                       | 10                     | 11             | 12                                                                                                               |
| 6       | Ordinary Repair work of Barmasia - Huthupather - Adrakuri Mirdha (N.H-32) Road (Total Length 15.410 km) under Road Division, Bokaro for the year 2025-26.                                |             | 30.00      | -do-           | 29.70     | 06.10.2025/ 17 F2 of 2025-26 | 0.00                           | 0.00                    |                        | 05.12.2025     | M/S Bishwanath Mahto, Vill.- Patharkatta Side, P.O. – Kura, P.S.- Pindrajora, Dist. – Bokaro, Jharkhand – 827013 |
| 7       | Ordinary Repair Work of Lalpania More( Petarwar-Gomia Road) to Jageshwar Bihar Road (Total Length 28.00 Km) under Road Division Bokaro for the Year 2025-26.                             |             | 30.00      | -do-           |           |                              | 0.00                           | #DIV/0!                 |                        |                | M/S Mathura Enterprises, Jhirkey Kathara Gomia Bokaro - 829116                                                   |
| 8       | Ordinary repair and road safety work of Dantu( NH 23) to Kathara via Sillisadam and Sillisadam- Chalkari road (Total length 31.825 km) under road division Bokaro for the year 2025-26.  |             | 25.00      | -do-           | 20.83     | 06.10.2025/ 18 F2 of 2025-26 | 0.00                           | 0.00                    |                        | 05.12.2025     | Ashok Kumar, Qtr. NO. 3-108, Street- 7, Head Post Office , B. S. City.                                           |
| 9       | Construction of Drain in Different Chainages in Chira Chas (Pandey Pull) to Telgaria More under Road Division Bokaro for the Year 2025-26                                                |             | 15.00      | -do-           | 14.93     | 18.09.2025/ 08 F2/ 2025-26   | 0.00                           | 0.00                    |                        | 17.11.2025     | M/S Srishti Construction, Jhopro, Radhanagar, Balidih, Bokaro                                                    |
| 10      | Construction of Drain (500 M) in different chainages in Chas- Chandankiyari - Raghunathpur Road (SH-12) under Road Division Bokaro for the year 2025-26                                  |             | 40.00      | -do-           | 37.96     | 20.09.2025/ 09 F2 / 2025-26  | 0.00                           | 0.00                    |                        | 19.12.2025     | M/S Binod Kumar, Tupra Pindrajora, Bokaro.                                                                       |
| 11      | Construction of work Retaining Wall in Km 4th T. More to Harina Road under Road Division Bokaro for the year 2025-26.                                                                    |             | 18.00      | -do-           | 13.91     | 03.10.2025/ 16 f2/ 2025-26   | 0.00                           | 0.00                    |                        | 02.12.2025     | Partima Sinha, Devi Darshan New Neori BIT Besra, Ranchi                                                          |
| 12      | Construction of Guard Wall in 23th Km Of Bahadurpur-Kasmar-Khairachatar-Pirgul-Bengal Border Road under Road Division Bokaro for the Year 2025-26.                                       |             | 15.00      | -do-           | 12.75     | 07.10.2025/ 21 F2 of 2025-26 | 0.00                           | 0.00                    |                        | 06.12.2025     | M/S Padma Enterprises, Bandhdih, Jaridih, Bokaro                                                                 |
| 13      | Road Safety work, Repair of Wearing Coat and Painting work in Bhandaridih to Tupakadih Road over High Level Bridge on Damodar River for the Year 2025-26.                                |             | 10.00      | -do-           | 10.00     | 25.09.2025/ 13 F2/ 2025-26   | 0.00                           | 0.00                    |                        | 24.11.2025     | M/S Md Rahim Ansari, Siwandih, Bokaro                                                                            |
| 14      | Repairing work of Road sub Division Office Building Bermo under Road Division Bokaro for the year 2025-26.                                                                               |             | 10.00      | -do-           | 10.00     | 26.09.2025/ 14F2/ 2025-26    | 0.00                           | 0.00                    |                        | 25.11.2025     | M/S Sanjay Kr Gupta, Block Colony, Phusaro, Bokaro                                                               |
| 15      | Road safety work in Tandbalidih (NH-23) to Bandhdih Road under Road Division, Bokaro for the year 2025-26                                                                                |             | 15.00      | -do-           | 9.00      | 25.09.2025/ 12 F2/ 2025-26   | 0.00                           | 0.00                    |                        | 24.10.2025     | Nawlesh Kumar Singh, Qtr. No. 1837, H.E.C., Conony, Dhurwa, Ranchi                                               |
| 16      | Road Safety Work in Bishnugarh - Narki Road under Road Division, Bokaro for the year 2025-26                                                                                             |             | 15.00      | -do-           | 10.83     | 25.09.2025/ 11 F2/2025-26    | 0.00                           | 0.00                    |                        | 24.10.2025     | Nawlesh Kumar Singh, Qtr. No. 1837, H.E.C., Conony, Dhurwa, Ranchi                                               |
| 17      | Replacement of reflecting sheet in full Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road Total Length 26.6 km (S.H. -12) under Road Division, Bokaro for the year 2025-2026 |             | 10.00      | -do-           | 5.76      | 25.09.2025/ 10 F2 / 2025-26  | 0.00                           | 0.00                    |                        | 24.10.2025     | Nawlesh Kumar Singh, Qtr. No. 1837, H.E.C., Conony, Dhurwa, Ranchi                                               |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.           | Sanctioned Scheme                                                                                                                                                                                                                                         | Length (KM) | Sanctioned    |                                                     | Agreement     |                              | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                                 |
|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------|-----------------------------------------------------|---------------|------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------------------------------------------------------|
|                   | Name                                                                                                                                                                                                                                                      |             | Amount        | Date/ Ref. No.                                      | Amount        | Date/ Ref. No.               |                                |                         |                        |                |                                                                                    |
| 1                 | 2                                                                                                                                                                                                                                                         | 3           | 4             | 5                                                   | 6             | 7                            | 8                              | 9                       | 10                     | 11             | 12                                                                                 |
| 18                | Laying of 25 mm Thick Mastick Asphalt, Repair Of Expansion Joint in Manjhidihi Phusro Link Road in 15th Km Over Hindustan High Level Bridge on Damodar River and Painting Work of Tupkadih Cenal Bridge under Road Division, Bokaro for the year 2025-26. |             | 20.00         | -do-                                                | 15.60         | 07.10.2025/ 20 F2 of 2025-26 | 0.00                           | 0.00                    |                        | 06.12.2025     | M/S V. J. Rao and Co., Plot No. A/2, Phase - I, Industrial Area, Balidih, Bokaro   |
| 19                | Ordinary Repair Work of Manjhidihi (Jaina More) - Phusro Link Road (Total Length 16.05 Km) for the Year 2025-26 under Road Division, Bokaro                                                                                                               |             | 90.00         | -do-                                                | 74.00         | 12.09.2025/ 7 F2/ 2025-26    | 0.00                           | 0.00                    |                        | 11.11.2025     | Tapesh Kumar Pandey, Chandrapura, Bokaro                                           |
| 20                | DAY TO DAY MAINTENANCE & CLEANING WORK IN INSPECTION BENGLOW BERMO, CHAS, NAWADIH, PETARWAR, CHANDANKYARI, DIVISION OFFICE & SUB DIVISION UNDER ROAD DIVISION BOKARO FOR THE YEAR 2025-2026                                                               |             | 15.00         | -do-                                                |               |                              | 0.00                           | #DIV/0!                 |                        |                |                                                                                    |
| 21                | Furnishing and Ordinary Repair of Inspection Bungalow at Sector 1, B.S.City Bokaro For the year 2025-26                                                                                                                                                   |             | 10.00         | -do-                                                |               |                              | 0.00                           | #DIV/0!                 |                        |                |                                                                                    |
| 22                | Repair of Residence campus of Executive Engineer , BoundaryWall, Concertina coil,Lighting,and Clour Painting at Sector 1, B. S. City Bokaro for the year 2025-26                                                                                          |             | 20.00         | -do-                                                |               |                              | 0.00                           | #DIV/0!                 |                        |                |                                                                                    |
| 23                | Furniture & Furniture Logistic Work for Bermo Sub Division Office Building at Bokaro for the year 2025-26                                                                                                                                                 |             | 10.00         | -do-                                                |               |                              | 0.00                           | #DIV/0!                 |                        |                |                                                                                    |
| 24                | Construction of Approach Road in K.M. 2nd Barmasia -Hutupather - Adrakudi - Mirdha Road (N.H. -32) for the year 2025-26 under Road Division, Bokaro                                                                                                       |             | 175.00        | -do-                                                |               |                              | 0.00                           | #DIV/0!                 |                        |                |                                                                                    |
| 25                | Repair and Retrofitting work of High Level Bridge in 16th km of Dantu Kathara Road At Damodar River under Road Division, Bokaro for the Year 2025-26                                                                                                      |             | 100.00        | 07.10.2025/ 3856(S) of E.I.C, RCD, Ranchi           |               |                              | 0.00                           | #DIV/0!                 |                        |                |                                                                                    |
| <b>25</b>         | <b>Bokaro Non Plan</b>                                                                                                                                                                                                                                    |             | <b>775.00</b> |                                                     | <b>325.28</b> | <b>0.00</b>                  | <b>0.00</b>                    |                         |                        |                |                                                                                    |
| <b>VIVEKADHIN</b> |                                                                                                                                                                                                                                                           |             |               |                                                     |               |                              |                                |                         |                        |                |                                                                                    |
| 1                 | Emergent Ordinary Repair work of Manjhidihi (Jainamore) Phusro Link Road in km 1.00 to km 16.05 under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).                                                                                       |             | 35.00         | 18.06.2025/ 2325(S) of EIC, RCD, Jharkhand, Ranchi. | 2.40          | 19.07.2025/ 02 F2 of 2025-26 | 2.40                           | 100.00                  |                        | 28.07.2025     | Ambuj kumar Mahatha, Vill- Bandhgora Khedadihi, Satampur, Pindrajora, Bokaro       |
| 2                 | Restoration Work in Dumari – Nawadihi- Bermo Road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).                                                                                                                                     |             |               |                                                     | 2.45          | 25.07.2025/ 03 F2 of 2025-26 | 2.45                           | 99.99                   |                        | 03.08.2025     | M/S Laxmi Enterprises, Prop- Mohan Mahato, Vill- Katghara, Nawadihi, Bokaro        |
| 3                 | Drain Cleaning and Bridge Painting in Chandrapura Bokaro road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin).                                                                                                                         |             |               |                                                     | 2.44          | 02.08.2025/ 04 F2 of 2025-26 | 2.44                           | 99.82                   |                        | 11.08.2025     | Vishnu Trader, Qtr No. 1- 011, Street 9, Sector 2/C, B. S. City, Jharkhand- 827001 |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                             | Length (KM) | Sanctioned     |                | Agreement     |                              | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                                             |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|----------------|----------------|---------------|------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                          |             | Amount         | Date/ Ref. No. | Amount        | Date/ Ref. No.               |                                |                         |                        |                |                                                                                                |
| 1       | 2                                                                                                                                                             | 3           | 4              | 5              | 6             | 7                            | 8                              | 9                       | 10                     | 11             | 12                                                                                             |
| 4       | Emergent Repair of Bokaro Sector 11 to Telmechcho Bridge Road under Road Division Bokaro for the year 2025-26. (Under Vivekadhin).                            |             |                |                | 2.49          | 14.08.2025/ 05 F2 of 2025-26 | 2.48                           | 99.75                   |                        | 23.08.2025     | Vishnu Trader, Qtr No. 1-011, Street 9, Sector 2/C, B. S. City, Jharkhand- 827001              |
| 5       | Emergent Work of Road Crossing Height Gauge in Sector 11 Bokaro To Telmachcho Bridge Road under Road Division Bokaro for the year 2025-26 (Under Vivekadhin). |             |                |                | 2.49          | 01.09.2025/ 06 F2 of 2025-26 | 2.47                           | 99.34                   |                        | 10.09.2025     | Arvind Kumar, Sarveshwari Nagar, Near Shiv Mandir, Itki Road, Bajra Ranchi, Jharkhand - 834005 |
| 5       | <b>Bokaro Vivekadhin</b>                                                                                                                                      |             | <b>35.00</b>   |                | <b>12.26</b>  |                              | <b>12.24</b>                   |                         |                        |                |                                                                                                |
| 36      | <b>Bokaro NP &amp; SO</b>                                                                                                                                     |             | <b>1080.00</b> |                | <b>550.24</b> |                              | <b>142.29</b>                  |                         |                        |                |                                                                                                |

**Circle : Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Mithilesh Prasad**

|   |                                                                                                            |  |       |                                     |       |                                |   |   |     |            |                                                                                        |
|---|------------------------------------------------------------------------------------------------------------|--|-------|-------------------------------------|-------|--------------------------------|---|---|-----|------------|----------------------------------------------------------------------------------------|
| 1 | Ordinary Repair Work of Tandwa Urshu Link Road 2025-26, Under RCD, Road Division, Chatra.                  |  | 15.00 | EIC,Ranchi Vide LtNo 2661(S)/9.7.25 | 14.99 | 07 F2 of 2025-26 dt 07.10.2025 | 0 | 0 | 10% | 06.12.2025 | Sri Nagendra Kumar Sahu Vill- Sabano, Po + Ps-Simariya Dist- Chatra, Jharkhand, 825103 |
| 2 | Ordinary Repair Work of 1st and 2nd km of Khaidya-Gopda- Dumri –Keredari road (2025-26), Under RCD, Chatra |  | 20.00 | EIC,Ranchi Vide LtNo 2661(S)/9.7.25 | 19.80 | 08 F2 of 2025-26 dt 07.10.2025 | 0 | 0 | 5%  | 06.12.2025 | Sri Raju Yadav Vill- Kharika, Po + Ps-Dhangada Dist- Chatra, Jharkhand, 825321         |
| 3 | Ordinary Repair Work of road unta- tamasin-kanhachatti to gulli more Under RCD, Road Division, Chatra      |  | 25.00 | EIC,Ranchi Vide LtNo 2661(S)/9.7.25 | 24.93 | 09 F2 of 2025-26 dt 07.10.2025 | 0 | 0 | 4%  | 06.12.2025 | Sri Ishwar Dangi Vill- Gidhour, Po + Ps-Gidhour Dist- Chatra, Jharkhand, 825408        |
| 4 | PCC work in 21st Km Bridge approach of Hunterganj –Pandepura-Pratappur Road Under Road Division Chatra.    |  | 25.00 | EIC,Ranchi Vide LtNo 2661(S)/9.7.25 | 24.93 | 20 F2 of 2025-26 dt 16.10.2025 | 0 | 0 | 5%  | 15.12.2025 | Sri Manoj Kumar Vill- Medwadiah, Po + Ps-Kunda Dist- Chatra, Jharkhand, 825404         |
| 5 | Repair of Bridge in Police Line to Nawadih Road Under RCD, Road Division, Chatra                           |  | 15.00 | EIC,Ranchi Vide LtNo 2661(S)/9.7.25 | 14.95 | 10 F2 of 2025-26 dt 07.10.2025 | 0 | 0 | 5%  | 07.12.2025 | Sri Ravish Chandra Ground Floor, H.N.-54, Purana Petrol Pump, Chatra, Jharkhand        |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                             | Length (KM) | Sanctioned    |                                           | Agreement     |                                   | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                   |
|---------|---------------------------------------------------------------------------------------------------------------|-------------|---------------|-------------------------------------------|---------------|-----------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------------------------------------------------------------------------|
|         | Name                                                                                                          |             | Amount        | Date/ Ref. No.                            | Amount        | Date/ Ref. No.                    |                                |                         |                        |                |                                                                                                      |
| 1       | 2                                                                                                             | 3           | 4             | 5                                         | 6             | 7                                 | 8                              | 9                       | 10                     | 11             | 12                                                                                                   |
| 6       | Construction of RCC Railing on 12th km of Jihu Itkhori Road and Other Works, Under RCD, Road Division, Chatra |             | 10.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 9.95          | 11 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 3%                     | 15.12.2025     | Srimati Kranti kumari<br>Vill- Saraiya, Po + Ps-<br>Unta<br>Dist- Chatra, Jharkhand,<br>825401       |
| 7       | Counstruction of RCC Drain in 16th Km of Chauparan chatra road, Under RCD, Road Division, Chatra              |             | 20.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 19.83         | 12 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 2%                     | 15.12.2025     | M/s Shagun Enterprises<br>Near Shiv Mandir, Adarsh<br>Nagar<br>Dist- Chatra, Jharkhand,<br>825401    |
| 8       | Renovation Inspection Building Simariya,Under RCD, Road Division, Chatra                                      |             | 15.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 14.96         | 13 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 5%                     | 15.12.2025     | M/s Aditi Construction<br>Vill- Ichatu, Po + Ps-<br>Kunda<br>Dist- Chatra, Jharkhand,<br>825103      |
| 9       | Beautification work of campus of road division chatra for yrear 2025-26, Under RCD, Road Division, Chatra     |             | 10.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 9.93          | 14 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 6%                     | 15.12.2025     | Suresh Yadav<br>Tarwagada, Sahi,<br>Huntergang, Chatra,<br>Jharkhand , 825403                        |
| 10      | Ordinary Repair of Itkhori Sub Division Office Under RCD, Road Division, Chatra                               |             | 20.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 19.88         | 15 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 5%                     | 15.12.2025     | Chandrasekhar Singh<br>Vill- Holamgada, Ps-<br>Moktama<br>Dist- Chatra, Jharkhand,<br>825401         |
| 11      | Construction of 500m Paver Block of Dari Chok on Both Sides of Simariya Tandwa Road.                          |             | 10.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 14.97         | 16 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 5%                     | 15.12.2025     | Sri Nagendra Kumar Sahu<br>Vill- Sabano, Ps- Simariya<br>Dist- Chatra, 825103                        |
| 12      | Construction of 600m paver block on both sides of Tandwa –Bariyatu Road in Tandwa Chowk 2025-26               |             | 18.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 17.44         | 17 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 5%                     | 15.12.2025     | M/s Abhinandan Enterprises<br>Near High school Saradhu<br>Jharkhand, Chatra.                         |
| 13      | Construction of 300m Paver Block both side at 10th Km of Chauparan-Chatra Road                                |             | 10.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 9.94          | 18 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 4%                     | 15.12.2025     | Shankar Singh<br>Vill- Holamgada, Po + Ps-<br>Moktama<br>Dist- Chatra, Jharkhand,<br>825401          |
| 14      | Construction of 300m Paver Block both side at 15th Km of Chauparan-Chatra Road                                |             | 10.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 | 9.95          | 19 F2 of 2025-26 dt<br>16.10.2025 | 0                              | 0                       | 4%                     | 15.12.2025     | M/s Balajee Machinery<br>Vill- Gudri Bazar, Po + Ps-<br>Chatra<br>Dist- Chatra, Jharkhand,<br>825401 |
| 15      | Ordinary Repair Work of Hunterganj- Pandeyapura -Pratappur (MDR-246) Under RCD, Chatra.                       |             | 90.00         | EIC,Ranchi<br>Vide LtNo<br>2661(S)/9.7.25 |               |                                   | 0                              | 0                       |                        |                |                                                                                                      |
| 15      | <b>Chatra Non Plan</b>                                                                                        |             | <b>313.00</b> |                                           | <b>226.45</b> |                                   | <b>0.00</b>                    |                         |                        |                |                                                                                                      |

**SPILL OVER**

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.   | Sanctioned Scheme                                                                                                                               | Length (KM) | Sanctioned    |                                                   | Agreement     |                              | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                               |
|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------|---------------------------------------------------|---------------|------------------------------|--------------------------------|-------------------------|------------------------|----------------|----------------------------------------------------------------------------------|
|           | Name                                                                                                                                            |             | Amount        | Date/ Ref. No.                                    | Amount        | Date/ Ref. No.               |                                |                         |                        |                |                                                                                  |
| 1         | 2                                                                                                                                               | 3           | 4             | 5                                                 | 6             | 7                            | 8                              | 9                       | 10                     | 11             | 12                                                                               |
| 1         | Ordinary Repair work of Chatra Bus Stand (NH-100) to Chauparan-Chatra (MDR-66)- Nagwa Bypass Road from R.C.D., Road Division, Chatra.           |             | 95.00         | Eng. In Chief Vide Lt. No. 3897(S) dt. 19.09.2024 | 85.41         | 07F2/202425 dt. 14.10.2024   | 75.69                          | 88.63%                  | 80%                    | 13.12.2024     | M/s SR Construction BN College Road Hamidganj, Daltonganj, Palamu                |
| 2         | Ordinary Repair work of Hazaribagh-Katkamsandi- Chatra road under Road Division, Chatra for the Year - 2024-25                                  |             | 50.00         |                                                   | 49.90         | 10F2/2024-25                 | 49.64                          | 99.48%                  | 100%                   | 28.01.2025     | Rajesh Kumar Saw Vill- Gangpur, PO- Gangpur, Dist- Chatra (Jharkhand)            |
| 3         | Ordinary Repair work of Hunterganj-Kauleshwari Mandir Road under Road Division, Chatra for the Year - 2024-25                                   |             | 50.00         |                                                   | 44.46         | 09F2/2024-25                 | 0.00                           | 0.00%                   | 100%                   | 28.01.2025     | Abhishek Rajan Saketpuri, Hazaribagh                                             |
| 4         | Ordinary Repair work of Vikash Bhwan-Nagwan Bypass Rod under Road Division, Chatra for the Year - 2024-25                                       |             | 40.00         |                                                   | 40.00         | 11F2/2024-25                 | 38.24                          | 95.60%                  | 100%                   | 28.01.2025     | PVR Brothers No. 59 Awwal Mohalla, Chatra                                        |
| 5         | Ordinary repair work of Nimakatu-Kawra Road under Road Division, Chatra for Year 2024-25.                                                       |             | 50.00         |                                                   | 41.13         | 12F2/ 2024-25 dt. 29.12.2024 | 37.32                          | 90.73%                  | 100%                   | 28.02.2025     | Binod Kumar Yadav Vill- Pratappur, Chatra                                        |
| 6         | Special repair work of Saradu river Bridge in 6th Km. at Tandwa Bariyatu road under Road Division, Chatra for Year 2024-25                      |             | 25.00         |                                                   | 24.96         | 08F2/2024-25                 | 24.10                          | 96.55%                  | 100%                   | 25.01.2025     | Jyotish Kumar Singh Awal Muhalla, Court Road, Chatra                             |
| 7         | Construction of both side 500m R.C.C. Drain in 20th Km. at Serengdag Bazar of Simaria-Tandwa Road under Road Division, Chatra for Year 2024-25. |             | 50.00         |                                                   | 49.50         |                              | 49.02                          | 99.02%                  | 100%                   |                | Raju Yadav                                                                       |
| 8         | Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.    |             | 20.00         | Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022 | 13.58         | 17F2/2022-23 dt. 25.01.2023  | 12.94                          | 95.28%                  | 100%                   | 24.02.2023     | Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 825403 |
| <b>8</b>  | <b>Chatra SO</b>                                                                                                                                |             | <b>380.00</b> |                                                   | <b>348.93</b> |                              | <b>286.94</b>                  |                         |                        |                |                                                                                  |
| <b>23</b> | <b>Chatra NP, SP</b>                                                                                                                            |             | <b>693.00</b> |                                                   | <b>575.38</b> |                              | <b>286.94</b>                  |                         |                        |                |                                                                                  |

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

**SPILL OVER**

|   |                                                                                                                                                      |   |       |                          |       |                          |       |        |     |            |                        |
|---|------------------------------------------------------------------------------------------------------------------------------------------------------|---|-------|--------------------------|-------|--------------------------|-------|--------|-----|------------|------------------------|
| 1 | Construction of Drain in Bhuiphore more to Binod bihari mahto chowk Baliapur road (Length 0.00 to 13.20 Km) under non plan head for the year 2024-25 | - | 98.00 | 3897 (S) Dt.- 19.09.2024 | 63.44 | 24 F2/2024-25 18.01.2025 | 22.00 | 34.68% | 80% | 17.03.2025 | M/s Parwez Ahamad Khan |
|---|------------------------------------------------------------------------------------------------------------------------------------------------------|---|-------|--------------------------|-------|--------------------------|-------|--------|-----|------------|------------------------|

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                            | Length (KM) | Sanctioned    |                              | Agreement    |                             | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor |
|---------|------------------------------------------------------------------------------------------------------------------------------|-------------|---------------|------------------------------|--------------|-----------------------------|--------------------------------|-------------------------|------------------------|----------------|--------------------|
|         | Name                                                                                                                         |             | Amount        | Date/ Ref. No.               | Amount       | Date/ Ref. No.              |                                |                         |                        |                |                    |
| 1       | 2                                                                                                                            | 3           | 4             | 5                            | 6            | 7                           | 8                              | 9                       | 10                     | 11             | 12                 |
| 2       | Day to Day Maintanance and care taker work in Different IB of Road Division Dhanbad Under Non Plan Head For The Year 2024-25 | 1.50        | 15.00         | 3897 (S)<br>Dt. - 19.09.2024 | 10.81        | 22 F2/2024-25<br>14.12.2024 | 1.59                           | 14.67%                  | 75%                    | 13.12.2025     | Sri Sambhu Prasad  |
| 1       | <b>Dhanbad Spill Over</b>                                                                                                    | <b>1.50</b> | <b>113.00</b> |                              | <b>74.26</b> |                             | <b>23.59</b>                   |                         |                        |                |                    |

**Circle : Hazaribagh**

**Div : Giridih**

**Name of EE-Sri Prem Prakash Singh**

**Non Plan**

|    |                                                                                                                                                                          |  |       |                                                |       |                                  |  |  |    |            |                                                       |
|----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------|------------------------------------------------|-------|----------------------------------|--|--|----|------------|-------------------------------------------------------|
| 1  | पथ प्रमण्डल, गिरिडीह अन्तर्गत गोविन्दपुर- दुण्डी-गिरिडीह पथ के 44वें कि०मी० के बायीं तरफ मोंगिया पथ में नाली निर्माण कार्य वर्ष 2025-26                                  |  | 50.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 4.82  | 12F2 of 2025-26 Dt. 16.10.2025   |  |  |    | 15.01.2026 | Kajal Ranjan, Chiraiyaghat, Giridih.                  |
| 2  | सरिया-कोयरीडीह-कदवारा (नारायणपुर मोड़) पथ के कि० मी० 28 एवं 42 में आर०सी०सी० गार्डवाल निर्माण कार्य (कुल लम्बाई 44.46 कि०मी०) वर्ष 2025-26                               |  | 40.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 38.80 | 10F2 of 2025-26 Dt. 13.10.2025   |  |  |    | 12.01.2026 | Rajesh .kr Rana, Giridih.                             |
| 3  | नेताजी चौक से महुबन बैजिस, बरगंडा चर्च रोड से पावर हाउस चौक एवं अम्बेडकर चौक से जे०सी० बोस पथ (लम्बाई - 1.30 कि०मी०) में सतह नवीकरण कार्य वर्ष 2025-26                   |  | 20.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 19.99 | 09F2 of 2025-26 Dt. 13.10.2025   |  |  | 60 | 12.01.2026 | Afridi seikh, Giridih                                 |
| 4  | पचम्बा-जमुआ पथ के प्रथम कि०मी० में 170 मीटर पी०क्व्यू०सी० कार्य वर्ष 2025-26                                                                                             |  | 15.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 10.54 | 06F2 of 2025-26 dated 19.09.2025 |  |  | 40 | 18.12.2025 | Ajit kr Verma, Dumri, Giridih                         |
| 5  | जमुआ-खड़गडीहा-चतरो-श्रवण पथ के कि०मी० 0 से 23.00 तक साधारण मरम्मति कार्य वर्ष 2025-26                                                                                    |  | 40.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 29.17 |                                  |  |  |    |            | AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, |
| 6  | खड़गडीहा-खिजुरी पथ के कि०मी० 0 से 16.0 तक साधारण मरम्मति कार्य वर्ष 2025-26                                                                                              |  | 10.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 7.39  |                                  |  |  |    |            | AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba, |
| 7  | पतालडीह-देवरी-गाँवा-सतगाँवा पथ के कि०मी० 0.0 से 42.60 के विभिन्न पथांशों में सतह नवीकरण कार्य वर्ष 2025-26                                                               |  | 50.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 35.70 | 08.11.2025                       |  |  |    |            | Mrs. Sangita Devi, Giridih                            |
| 8  | तिसरी-थानसिंहडीह-कौआकोल भाया कोदाईबाँक लिंक पथ के कि०मी० 0.0 से 36.0 में साधारण मरम्मति कार्य वर्ष 2025-26                                                               |  | 30.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 23.10 | 11F2 of 2025-26 dated 14.10.2025 |  |  |    | 13.01.2026 | Dinesh sharma, Giridih                                |
| 9  | तिसरी-थानसिंहडीह-कौआकोल भाया कोदाईबाँक लिंक पथ के कि०मी० 0.0 से 9.0 में साधारण मरम्मति कार्य वर्ष 2025-26                                                                |  | 20.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 15.30 | 06.12.2025                       |  |  |    | 05.02.2026 | Dinesh sharma, Giridih                                |
| 10 | के०बी० रोड से तिरंगा चौक (नुरांगो) पथ के 4थे कि०मी० में Culvert No. 4/1 का सुरक्षात्मक कार्य एवं पुल-पुलियों एवं किलोमीटर पोस्ट का विशेष मरम्मति एवं रंग रोगन कार्य वर्ष |  | 5.00  | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 3.19  | 05F2 of 2025-26 dated 19.09.2025 |  |  |    | 18.11.2025 | Ajit kr. Verma, Dumri, Giridih                        |
| 11 | पतालडीह-देवरी-गाँवा-सतगाँवा पथ के 35वें कि०मी० में नाली (250 मीटर) निर्माण कार्य वर्ष 2025-26                                                                            |  | 20.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 13.99 | 31.10.2025                       |  |  |    |            | Sikendra yadav, Gawan, Giridih                        |
| 12 | बेंगाबाद-चतरो पथ के कि०मी० 16, 18, 20, 23, 25, 26, 27, 28(अंश) (कुल लम्बाई - 2.00 कि०मी०) में साधारण मरम्मति कार्य वर्ष 2025-26                                          |  | 30.00 | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |       |                                  |  |  |    |            | Rudra construction, Giridih                           |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.   | Sanctioned Scheme                                                                                                                               | Length (KM) | Sanctioned    |                                                | Agreement     |                                  | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                     |
|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------|------------------------------------------------|---------------|----------------------------------|--------------------------------|-------------------------|------------------------|----------------|--------------------------------------------------------|
|           | Name                                                                                                                                            |             | Amount        | Date/ Ref. No.                                 | Amount        | Date/ Ref. No.                   |                                |                         |                        |                |                                                        |
| 1         | 2                                                                                                                                               | 3           | 4             | 5                                              | 6             | 7                                | 8                              | 9                       | 10                     | 11             | 12                                                     |
| 13        | डाबरसेनी से जोड़ासांख पथ के कि०मी० 0.0 से 19.56 तक साधारण मरम्मत कार्य वर्ष 2025-26                                                             |             | 40.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | Rudra construction, Giridih                            |
| 14        | CRPF कैम्प (गिरिडीह बस स्टैण्ड के नजदिक)-आफिसर्स कॉलोनी-एस०पी० कोठी (NH-114A पर) पथ में साधारण मरम्मत कार्य वर्ष 2025-26                        |             | 5.00          | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 4.98          | 07F2 of 2025-26 dated 24.09.2025 |                                |                         |                        | 23.11.2025     | Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih |
| 15        | पचम्बा-जमुआ पथ के 19वें कि०मी० में उच्च स्तरीय पुल का वियरिंग कोट (6 X 18 मीटर आकार) का साधारण मरम्मत कार्य वर्ष 2025-26                        |             | 18.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 11.79         | 16F2 of 2025-26 dated 17.10.2025 |                                |                         | 5                      | 16.01.2026     | Rudra construction, Giridih                            |
| 16        | बेंगबाद-चतरो पथ के कि०मी० 9वें में आर०सी०सी० नाली (4.450 X 0.750 मीटर आकार) का रेजिंग कार्य वर्ष 2025-26                                        |             | 10.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | AD ENGINEERING AND CONSTRUCTION, Bishanpur, Pachamba,  |
| 17        | तिसरी-थानसिंहडीह-कोआकोल भाया कोदाईबॉक लिंक पथ के कि०मी० 6 में आर०सी०सी० नाली निर्माण कार्य वर्ष 2025-26                                         |             | 20.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 13.40         | 15F2 of 2025-26 dated 17.10.2025 |                                |                         |                        | 16.01.2026     | Rudra construction, Giridih                            |
| 18        | द्वारपहरी से करमाटांड पथ (कुल लम्बाई - 17.10 कि०मी०) में 10वें एवं 14वें कि०मी० में अवस्थित उच्च स्तरीय पुल का साधारण मरम्मत कार्य वर्ष 2025-26 |             | 10.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | Ajit kr. Verma, Dumri, Giridih                         |
| 19        | Care Taker, Boundry Wall and Campus Development work at Executive Engineer Residence for the year 2025-26                                       |             | 20.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 12.46         |                                  |                                |                         |                        |                | Afridi seikh, Giridih                                  |
| 20        | Ordinary repair work of Giridih-Jamua road (7 Km - 35 Km)                                                                                       |             | 100.00        | E.I.C., RCD, Jharkhand, Ranchi vide letter no. | 76.23         | 13F2 of 2025-26 dated 16.09.2025 |                                |                         | 20                     | 15.12.2025     | Ashirwad Construction, Koderma                         |
| 21        | Ordinary repair work of Giridih-Jamua road (7 Km - 35 Km)                                                                                       |             | 85.00         | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | G.R.M Construction, Giridih                            |
| 22        | Day to Day Maintenance of Divisional Office, Under Road Division, Giridih for the year 2025-26                                                  |             | 2.50          | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | Gyanti devi, Giridih                                   |
| 23        | Day to Day Maintenance of Inspection Bunglow, Under Road Division, Giridih for the year 2025-26                                                 |             | 2.50          | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih |
| 24        | Day to Day Maintenance of Inspection Bunglow of Dumri, Under Road Division, Giridih for the year 2025-26                                        |             | 2.50          | E.I.C., RCD, Jharkhand, Ranchi vide letter no. |               |                                  |                                |                         |                        |                | Sri Damodar Prasad yadav, Kumhargadiya, Bajto, Giridih |
| <b>24</b> | <b>Giridih NP</b>                                                                                                                               |             | <b>645.50</b> |                                                | <b>320.86</b> | <b>0.00</b>                      | <b>0.00</b>                    |                         |                        |                |                                                        |

**Vivekadhin**

|   |                                                                                                                          |  |      |                              |      |                                |      |     |     |            |                                        |
|---|--------------------------------------------------------------------------------------------------------------------------|--|------|------------------------------|------|--------------------------------|------|-----|-----|------------|----------------------------------------|
| 1 | Filling of Pot Holes in Bengabad-Chatro Road (MDR-88) Between Ch. - 7+700 and Ch. - 8+900 (At Chhotki Khargadiha) Under  |  | 2.50 | E.E R.C.D GIRIDIH 24.06.2025 | 2.50 | 01F2 of 2025-26 Dt. 03.07.2025 | 2.50 | 100 | 100 | 09.07.2025 | AD Engineering & Construction, Giridih |
| 2 | Filling of Pot Holes in Giridih-Jamua Road (SH-13) Between Ch. - 9+300 and Ch. - 9+800 (At Telodih) Under Vivekadhin For |  | 2.50 | E.E R.C.D GIRIDIH 03.07.2025 | 2.50 | 02F2 of 2025-26 Dt. 10.07.2025 | 2.50 | 100 | 100 | 16.07.2025 | AD Engineering & Construction, Giridih |
| 3 | Filling of Pot Holes in Giridih-Jamua Road (SH-13) Between Ch. - 22+500 and Ch. - 23+00 (Near Jora Shankh) Under         |  | 2.50 | E.E R.C.D GIRIDIH 05.07.2025 | 2.50 | 03F2 of 2025-26 Dt. 17.07.2025 | 2.50 | 100 | 100 | 23.07.2025 | Sanjay Kr. Singh, Giridih              |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.   | Sanctioned Scheme                                                                                                        | Length (KM) | Sanctioned    |                              | Agreement     |                                | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                     |
|-----------|--------------------------------------------------------------------------------------------------------------------------|-------------|---------------|------------------------------|---------------|--------------------------------|--------------------------------|-------------------------|------------------------|----------------|----------------------------------------|
|           | Name                                                                                                                     |             | Amount        | Date/ Ref. No.               | Amount        | Date/ Ref. No.                 |                                |                         |                        |                |                                        |
| 1         | 2                                                                                                                        | 3           | 4             | 5                            | 6             | 7                              | 8                              | 9                       | 10                     | 11             | 12                                     |
| 4         | Emergent repair work of pot-holes repair,jungle,cutting and rain cutting, Earth work of Bengabad-Chatro Road in Km 10.00 |             | 2.50          | E.E.R.C.D GIRIDIH 15.07.2025 | 2.50          | 04F2 of 2025-26 Dt. 24.07.2025 | 2.50                           | 100                     | 100                    | 30.07.2025     | AD Engineering & Construction, Giridih |
| <b>4</b>  | <b>Giridih Vivekadhin</b>                                                                                                |             | <b>10.00</b>  |                              | <b>9.99</b>   |                                | <b>9.99</b>                    |                         |                        |                |                                        |
| <b>28</b> | <b>Giridih NP, Vivekadhin</b>                                                                                            |             | <b>655.50</b> |                              | <b>330.84</b> |                                | <b>9.99</b>                    |                         |                        |                |                                        |

**Circle : Hazaribagh**

**Div : Koderma**

**Name of EE-Sri Satendra Prasad Singh**

**Non Plan**

|   |                                                                                                                                                    |  |       |                    |          |                           |      |      |      |            |                                                                                  |
|---|----------------------------------------------------------------------------------------------------------------------------------------------------|--|-------|--------------------|----------|---------------------------|------|------|------|------------|----------------------------------------------------------------------------------|
| 1 | Day to day maintenance in inspection bungalows and all offices under Road Division, Koderma                                                        |  | 15.00 | 09.07.2025 2661(s) | 14.99904 | 23.08.2025/ 06 F2/2025-26 | 0.00 | 0.00 | 25%  | 22.08.2026 | Anil Thakur, At-Thakur Mohalla, Gumo Ward No.-20, Jhumari Telaiya, Jharkhand     |
| 2 | GI sheet shed on mild steel frame in different old buildings under Road Division, koderma for the Year 2025-26                                     |  | 15.00 | 09.07.2025 2661(s) | 14.99987 | 25.08.2025/ 07 F2/2025-26 | 0.00 | 0.00 | 100% | 22.10.2025 | Pradeep Kumar Pandey, Ranchi-Patna Road , Koderma, Jharkhand-825410              |
| 3 | Construction of Drain near Doranda chowk in Koderma - Jamua Road under Road Division Koderma for the year 2025-26                                  |  | 20.00 | 09.07.2025 2661(s) | 19.99927 | 08.09.2025/ 09 F2/2025-26 | 0.00 | 0.00 | 40%  | 07.12.2025 | Manjay Kumar, Vaishali Press Gali No-1, Jhumari Telaiya, Koderma                 |
| 4 | REPAIR AND EXTENSION OF ADDITIONAL ROOM IN OFFICE FOR THE YEAR OF 2025-26                                                                          |  | 20.00 | 09.07.2025 2661(s) | 11.53235 | 08.10.2025/ 15 F2/2025-26 | 0.00 | 0.00 | 0%   | 07.02.2026 | M/S Keshaw Construction, 957, Bhadodih, Near T.O.P No.-2 Jhumri Telaiya, Koderma |
| 5 | Road Safety and Curve improvement work in Bagodar - Sariya Road MDR-116 under Road Sub Division Birni , Road Division Koderma for the Year 2025-26 |  | 15.00 | 09.07.2025 2661(s) | 14.99815 | 08.09.2025/ 10 F2/2025-26 | 0.00 | 0.00 | 95%  | 07.12.2025 | R.K Construction, Nawada Basti, Ward No.01, Jhumri Telaiya, Koderma-825409       |
| 6 | Construction of Drain in Domchanch- Pipcho Road at Km1 ,Km4 and Km17 under Road Division Koderma for the year 2025-26                              |  | 20.00 | 09.07.2025 2661(s) | 19.99869 | 16.09.2025/ 12 F2/2025-26 | 0.00 | 0.00 | 25%  | 15.12.2025 | Balram Bharti, Vill-Nawadih, P.O.-Domchanch Bazar, Dist.-Koderma.                |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                        | Length (KM) | Sanctioned |                       | Agreement |                              | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                  |
|---------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|-----------------------|-----------|------------------------------|--------------------------------|-------------------------|------------------------|----------------|-----------------------------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                     |             | Amount     | Date/ Ref. No.        | Amount    | Date/ Ref. No.               |                                |                         |                        |                |                                                                                                     |
| 1       | 2                                                                                                                                                                        | 3           | 4          | 5                     | 6         | 7                            | 8                              | 9                       | 10                     | 11             | 12                                                                                                  |
| 7       | Extra widening of culvert in Kowar-Koderma road near Chandrodih under Road Division, Koderma for the financial year 2025-26                                              |             | 10.00      | 09.07.2025<br>2661(s) | 9.97944   | 16.09.2025/<br>13 F2/2025-26 | 0.00                           | 0.00                    | 60%                    | 15.12.2025     | Birendra Yadav,<br>Ranchi-Patna Road in front<br>of PWD Office, Jhumari<br>Telaiya, Koderma,825409  |
| 8       | Painting and Repair work of the bridge located at Km 16, 20 and 27 of Pataldih Deori Gawan Satgawan Road under Road Division ,Koderma for the year 2025-26               |             | 10.00      | 09.07.2025<br>2661(s) | 5.39874   | 31.10.2025/<br>23 F2/2025-26 | 0.00                           | 0.00                    | 0%                     | 30.01.2026     | Sunil Kumar Sinha,<br>Village-Samaldih, PO-<br>Basodih,<br>PS-Satgawan, Dist-Koderma                |
| 9       | Repair and Construction of Quality Control LAB Building under Division office, Koderma for the Year 2025-26                                                              |             | 20.00      | 09.07.2025<br>2661(s) | 19.99933  | 15.10.2025/<br>17 F2/2025-26 | 0.00                           | 0.00                    | 10%                    | 14.03.2026     | Rupesh Kumar Singh,<br>Asnabad, Near M.P. School,<br>Jhumri Telaiya, Dist-<br>Koderma,<br>Jharkhand |
| 10      | REPAIR AND CONSTRUCTION OF PCC ROAD, BOUNDARY WALL AND BUILDING OF BIRNI IB                                                                                              |             | 15.00      | 09.07.2025<br>2661(s) | 14.98492  | 16.10.2025/<br>14 F2/2025-26 | 0.00                           | 0.00                    | 5%                     | 15.01.2026     | Ashok Yadav,<br>Murukmanai, P.S.-<br>Markacho, Koderma,<br>Jharkhand-825418                         |
| 11      | Special Repair Work at different road section from railway over bridge to Banjhedih Power Plant (Total Length = 3.50KM) under Road Division Koderma for the Year 2025-26 |             | 30.00      | 09.07.2025<br>2661(s) | 29.97788  | 14.10.2025/<br>16 F2/2025-26 | 0.00                           | 0.00                    | 30%                    | 13.01.2026     | BBKS Construction Private<br>Limited,<br>Agrasen Bhawan Gali,<br>Jhumari Telaiya, Koderma           |
| 12      | Ordinary Repair Work in Telaiya Post Office to Balyogeshwar Ashram Road (Total Length = 2.50KM) under Road Division Koderma for the Year 2025-26                         |             | 10.00      | 09.07.2025<br>2661(s) | 9.96297   | 29.10.2025/<br>22 F2/2025-26 | 0.00                           | 0.00                    | 0%                     | 28.01.2026     | M/s Kaushalesh Mehta,<br>Vill-Phulwariya, P.O-<br>Phulwariya,<br>Dist-Koderma-825418                |
| 13      | Ordinary Repair and Junction Improvement work in Bagitand-Lokai Road (Total Length = 2.88KM) under Road Division Koderma for the Year 2025-26                            |             | 40.00      | 09.07.2025<br>2661(s) | 39.98257  | 29.10.2025/<br>21 F2/2025-26 | 0.00                           | 0.00                    | 0%                     | 28.01.2026     | Rajesh Kumar Tarway,<br>58, Shyam Baba Path,<br>Bhalotiya Dharamshala,<br>Jhumari Telaiya           |
| 14      | CONSTRUCTION OF RCC DRAIN IN KHORIMAHUA-DHANWAR-SARIYA ROAD (MDR-115) AT KM 26 UNDER ROAD DIVISION , KODERMA FOR THE YEAR 2025-2026                                      |             | 18.00      | 07.10.2025<br>3856(s) | 17.99274  | 29.10.2025/<br>20 F2/2025-26 | 0.00                           | 0.00                    | 0%                     | 28.01.2026     | Tinku Kumar,<br>Village-Banpura, Post-<br>Palaunjia,<br>PS-Birni, Dist-Giridih                      |

**14 Koderma Non Plan**

**258.00**

**244.81**

**0.00**

**Spill Over**

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                               | Length (KM) | Sanctioned |                                 | Agreement |                                          | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                                                         |
|---------|-------------------------------------------------------------------------------------------------|-------------|------------|---------------------------------|-----------|------------------------------------------|--------------------------------|-------------------------|------------------------|----------------|----------------------------------------------------------------------------|
|         | Name                                                                                            |             | Amount     | Date/ Ref. No.                  | Amount    | Date/ Ref. No.                           |                                |                         |                        |                |                                                                            |
| 1       | 2                                                                                               | 3           | 4          | 5                               | 6         | 7                                        | 8                              | 9                       | 10                     | 11             | 12                                                                         |
| 1       | Felling and Transportation of Dry Trees work under Road Division , Koderma for the Year 2024-25 |             | 15.00      | Dt-19.09.2024<br>Ref No-3897(s) | 7.98      | Dt-27.12.2024<br>Ref No- 19F2 of 2024-25 | 0.00                           | 0%                      | 0%                     | 26.03.2025     | M/s Kaushalesh Mehta, Vill-Phulwariya, P.O-Phulwariya, Dist-Koderma-825418 |
| 1       | <b>Koderma Spill Over</b>                                                                       | 0.00        | 15.00      |                                 | 7.98      |                                          | 0.00                           |                         |                        |                |                                                                            |
| 15      | <b>Koderma Spill Over &amp; Non Plan</b>                                                        | 0.00        | 273.00     |                                 | 252.79    |                                          | 0.00                           |                         |                        |                |                                                                            |

**Circle : Hazaribagh**  
**Div :Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

**SPILL OVER**

|   |                                                                                                                                         |   |      |                                      |      |                                  |      |     |     |            |                                            |
|---|-----------------------------------------------------------------------------------------------------------------------------------------|---|------|--------------------------------------|------|----------------------------------|------|-----|-----|------------|--------------------------------------------|
| 1 | Housekeeping work of Divisional Office at Ramgarh and Inspection Bungalow at Naisarai under Road Division, Ramgarh for the year 2024-25 | - | 5.00 | Ltr. No.- 3897(S)<br>Dt.- 19-09-2024 | 5.00 | 24 F2 2024-25<br>Dt.- 01-01-2025 | 1.50 | 30% | 80% | 12/31/2025 | M/s Sahil Construction Ormanjhi, Jharkhand |
| 1 | <b>Ramgarh Spill Over</b>                                                                                                               |   | 5.00 |                                      | 5.00 |                                  | 1.50 |     |     |            |                                            |

**NON PLAN**

|   |                                                                                                                          |   |       |                                        |       |                                       |      |   |   |            |                                                 |
|---|--------------------------------------------------------------------------------------------------------------------------|---|-------|----------------------------------------|-------|---------------------------------------|------|---|---|------------|-------------------------------------------------|
| 1 | Ordinary Repair Work of Sikidri-Kulhi Road under Non-Plan Head for the year 2025-26                                      | - | 25.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 25.00 | 04 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00 | - | - | 11/13/2025 | Dhananjay Kumar Singh Ranchi, Jharkhand         |
| 2 | Ordinary Repair Work of Lalpaniya More via Petarwar-Gomiya-Kujju-Naya More Road under Non-Plan Head for the year 2025-26 | - | 20.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 19.98 | 06 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00 | - | - | 11/13/2025 | Kedar Prasad Ramgarh Jharkhand                  |
| 3 | Ordinary Repair Work of Gola-Rajrappa Road under Non-Plan Head for the year 2025-26                                      | - | 15.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 15.00 | 12 F2 of 2025-26<br>Dated- 23-09-2025 | 0.00 | - | - | 11/21/2025 | Rakesh Kumar Ramgarh, Jharkhand                 |
| 4 | Ordinary Repair Work of Ashok Cinema-Chhattarmandu Road under Non-Plan Head for the year 2025-26                         | - | 20.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 20.00 | 10 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00 | - | - | 11/13/2025 | Real Classic Construction Hazaribagh, Jharkhand |
| 5 | Ordinary Repair Work of Rajrappa-Dhobiyaajara Road under Non-Plan Head for the year 2025-26                              | - | 10.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 10.00 | 14 F2 of 2025-26<br>Dated- 23-09-2025 | 0.00 | - | - | 11/21/2025 | Rakesh Kumar Gola, Jharkhand                    |
| 6 | Ordinary Repair Work of Saunda 'D'-Urimari Road under Non-Plan Head for the year 2025-26                                 | - | 15.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 15.00 | 15 F2 of 2025-26<br>Dated- 23-09-2025 | 0.00 | - | - | 11/21/2025 | Alam & Alam Enterprises Hazaribagh, Jharkhand   |
| 7 | Ordinary Repair Work of Naisarai-Giddi 'A' Road under Non-Plan Head for the year 2025-26                                 | - | 15.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 15.00 | 19 F2 of 2025-26<br>Dated- 24-09-2025 | 0.00 | - | - | 11/22/2025 | Nandi Construction Hazaribagh, Jharkhand        |
| 8 | Ordinary Repair Work of Badki Pona-Kulhi Road under Non-Plan Head for the year 2025-26                                   | - | 15.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 14.83 | 05 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00 | - | - | 11/13/2025 | Rakesh Kumar Gola, Jharkhand                    |
| 9 | Ordinary Repair Work of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26                                 | - | 20.00 | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 20.00 | 13 F2 of 2025-26<br>Dated- 23-09-2025 | 0.00 | - | - | 11/21/2025 | M/s Shah & Sons Ramgarh, Jharkhand              |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.              | Sanctioned Scheme                                                                                                                        | Length (KM) | Sanctioned  |                                        | Agreement     |                                       | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                               |
|----------------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------|----------------------------------------|---------------|---------------------------------------|--------------------------------|-------------------------|------------------------|----------------|--------------------------------------------------|
|                      | Name                                                                                                                                     |             | Amount      | Date/ Ref. No.                         | Amount        | Date/ Ref. No.                        |                                |                         |                        |                |                                                  |
| 1                    | 2                                                                                                                                        | 3           | 4           | 5                                      | 6             | 7                                     | 8                              | 9                       | 10                     | 11             | 12                                               |
| 10                   | Ordinary Repair Work of Kothar Mandal Kara, Ramgarh Road under Non-Plan Head for the year 2025-26                                        | -           | 10.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 10.00         | 21 F2 of 2025-26<br>Dated- 07-10-2025 | 0.00                           | -                       | -                      | 12/6/2025      | M/s Shah & Sons<br>Ramgarh, Jharkhand            |
| 11                   | Ordinary Repair Work of Ramgarh-Patratu Slip Road under Non-Plan Head for the year 2025-26                                               | -           | 6.00        | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 6.00          | 09 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00                           | -                       | -                      | 11/13/2025     | Surya Enterprises<br>Hazaribagh, Jharkhand       |
| 12                   | Construction of RCC Drain in Sandi-Bijuliya Road under Non-Plan Head for the year 2025-26                                                | -           | 45.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 44.94         | 18 F2 of 2025-26<br>Dated- 24-09-2025 | 0.00                           | -                       | -                      | 12/22/2025     | Mkriti Developers Pvt. Ltd.<br>Ranchi, Jharkhand |
| 13                   | Construction of Stone Masonary Guard Wall (3.00 Mtr. Height) in Rajrappa-Dhobiyajara Road under Non-Plan Head for the year 2025-26       | -           | 30.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 30.00         | 22 F2 of 2025-26<br>Dated- 08-10-2025 | 0.00                           | -                       | -                      | 12/7/2025      | Ansh Enterprises<br>Gola, Jharkhand              |
| 14                   | Construction of RCC Drain in Ormanjhi-Hundruffall Road under Non-Plan Head for the year 2025-26                                          | -           | 45.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 32.39         | 17 F2 of 2025-26<br>Dated- 24-09-2025 | 0.00                           | -                       | -                      | 12/22/2025     | Mkriti Developers Pvt. Ltd.<br>Ranchi, Jharkhand |
| 15                   | Construction of RCC Guard Wall (Length- 80M Height- 02M) in KM 20.00 of Naya More-Chainpur Road under Non-Plan Head for the year 2025-26 | -           | 25.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 0.00          | -                                     | 0.00                           | -                       | -                      | -              | -                                                |
| 16                   | Road Safety Work in Different Roads of Road Division, Ramgarh under Non-Plan Head for the year 2025-26                                   | -           | 40.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 23.16         | 20 F2 of 2025-26<br>Dated- 25-09-2025 | 0.00                           | -                       | -                      | 11/13/2025     | Secure Infrastructure<br>Bokaro, Jharkhand       |
| 17                   | Construction/Repairing, Painting and Electricity Work of Divisional and Sub-Divisional Office under Non-Plan Head for the year 2025-26   | -           | 10.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 9.99          | 11 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00                           | -                       | -                      | 11/13/2025     | Jilani Ahmad<br>Ramgarh, Jharkhand               |
| 18                   | Installation of Paver Block and Shoulder Repairing Work in Chas-Ramgarh Road under Non-Plan Head for the year 2025-26                    | -           | 10.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 10.00         | 07 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00                           | -                       | -                      | 11/13/2025     | Manav Construction<br>Patratu, Jharkhand         |
| 19                   | Repairing and Painting Work of Inspection Bungalow, Naisarai under Non-Plan Head for the year 2025-26                                    | -           | 10.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 10.00         | 08 F2 of 2025-26<br>Dated- 15-09-2025 | 0.00                           | -                       | -                      | 11/13/2025     | Manav Construction<br>Patratu, Jharkhand         |
| 20                   | Construction of RCC Drain in Gola to Rajrappa Road under Non-Plan Head for the year 2025-26                                              | -           | 75.00       | Ltr. No.- 2661(S)<br>Dated- 09-07-2025 | 0.00          | -                                     | 0.00                           | -                       | -                      | -              | -                                                |
| <b>20 Ramgarh NP</b> |                                                                                                                                          |             | <b>0.00</b> | <b>461.00</b>                          | <b>331.28</b> |                                       | <b>0.00</b>                    |                         |                        |                |                                                  |

**VIVEKADHIN**

|   |                                                                                                                      |   |       |                                     |      |                                  |      |      |      |            |                                        |
|---|----------------------------------------------------------------------------------------------------------------------|---|-------|-------------------------------------|------|----------------------------------|------|------|------|------------|----------------------------------------|
| 1 | Clearing, Stripping Excess Soil & Surface Drain in Sandi to Bijuliya Road under Vivekadhin Head for the Year 2025-26 | - | 25.00 | Ltr. No.- 109(S)<br>Dt.- 23-06-2025 | 2.44 | 01 F2 2025-26<br>Dt.- 11-08-2025 | 2.44 | 100% | 100% | 17.08.2025 | Jilani Ahmad<br>Ramgarh, Jharkhand     |
| 2 | Clearing & Grubbing Work in Gola to Charu Road under Vivekadhin Head for the Year 2025-26                            | - |       |                                     | 2.44 | 16 F2 2025-26<br>Dt.- 23-09-2025 | 2.44 | 100% | 100% | 28.09.2025 | Ansh Enterprises<br>Ramgarh, Jharkhand |
| 3 | Over Head Sign Work in Silli More to Dhakagarha Road under Vivekadhin Head for the Year 2025-26                      | - |       |                                     | 2.49 | 23 F2 2025-26<br>Dt.- 08-10-2025 | 0.00 | 0%   | 100% |            | Ansh Enterprises<br>Ramgarh, Jharkhand |

State Non-Plan Works

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                    | Length (KM) | Sanctioned    |                | Agreement     |                                  | Financial Progress Grand Total | % Financial Achievement | % Physical Achievement | Scheduled Date | Name of Contractor                 |
|---------|------------------------------------------------------------------------------------------------------|-------------|---------------|----------------|---------------|----------------------------------|--------------------------------|-------------------------|------------------------|----------------|------------------------------------|
|         | Name                                                                                                 |             | Amount        | Date/ Ref. No. | Amount        | Date/ Ref. No.                   |                                |                         |                        |                |                                    |
| 1       | 2                                                                                                    | 3           | 4             | 5              | 6             | 7                                | 8                              | 9                       | 10                     | 11             | 12                                 |
| 4       | Clearing & Painting Work in Silli More to Dhakagarha Road under Vivekadhin Head for the Year 2025-26 | -           |               |                | 2.31          | 24 F2 2025-26<br>Dt.- 13-10-2025 | 0.00                           | 0%                      | 100%                   |                | Jilani Ahmad<br>Ramgarh, Jharkhand |
| 4       | <b>Ramgarh Vivekadhin</b>                                                                            | <b>0.00</b> | <b>25.00</b>  |                | <b>9.69</b>   |                                  | <b>4.88</b>                    |                         |                        |                |                                    |
| 25      | <b>Ramgarh Spill Over, Non Plan &amp; viveka.</b>                                                    | <b>0.00</b> | <b>491.00</b> |                | <b>345.97</b> |                                  | <b>6.38</b>                    |                         |                        |                |                                    |

**Amount in Rs. Lakh**

| Circle : Hazaribagh          |                                                                                                 |      |                          |                              |      |   |   |      |   |   |                                                              |
|------------------------------|-------------------------------------------------------------------------------------------------|------|--------------------------|------------------------------|------|---|---|------|---|---|--------------------------------------------------------------|
| Div : Dhanbad                |                                                                                                 |      |                          |                              |      |   |   |      |   |   |                                                              |
| Name of EE-Sri Dinesh Prasad |                                                                                                 |      |                          |                              |      |   |   |      |   |   |                                                              |
| 1                            | Construction Work of ROB in Lieu of Level Crossing No. AM-34 Between Jamadoba and Bhaga Station | -    | 2623.24828<br>1413.08414 | 1235(s)<br>dt.<br>27.02.2019 | —    | — | — | —    | — | — | South Eastern Railway Adra, Purulia, Dy Chief Engineer (Con) |
| 1                            | Dhanbad                                                                                         | 0.00 | 0.00                     |                              | 0.00 |   |   | 0.00 |   |   |                                                              |

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

Progress report of **On-going / Completed works** (ROB)

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                                                  | Length (m) | Administrative Approval |                                           | Agreement by State |                                      | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                         |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------------------------|-------------------------------------------|--------------------|--------------------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------|
|         | Name                                                                                                                                                                                               |            | Amount                  | Date/ Ref. No.                            | Amount             | Date/ Ref. No.                       |                         |                                |                        |                |                                                                            |
| 1       | 2                                                                                                                                                                                                  | 3          | 4                       | 5                                         | 6                  | 7                                    | 8                       | 9                              | 10                     | 11             | 12                                                                         |
| 1       | Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)                                                                                                | -          | 2908.90                 | -                                         | -                  | -                                    | 100%                    | 1938.01                        | 100%                   | -              | F.A & C.A.O (Cons.)/ E.C.R (M.H.X), Patna                                  |
| 2       | Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)                                                                                                                   | -          | 866.59                  | -                                         | -                  | -                                    | 100%                    | 880.61                         | 100%                   | -              | F.A & C.A.O (Cons.)/ S.E Railway, Kolkata                                  |
| 3       | Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2                                                                                                                    | -          | 5469.71                 | Ltr. No.- 3642<br>Dt.- 13-10-2022         | -                  | -                                    | 44%                     | 2942.62                        | 5%                     | -              | F.A & C.A.O (Cons.)/ECR/MHX, Patna                                         |
| 4       | Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division. (RoB between Gola to Charu Road- Job No.- CRF-JHR-2022-23/66) | -          | 3495.00                 | RW/Ranchi/ CRF/2021-22<br>Dt.- 16-03-2023 | 3712.97            | 01(SBD) 2024-25<br>Dated- 16-08-2024 | 0%                      | 0.00                           | 0%                     | 15-08-2026     | Classic Engicon Pvt. Ltd.,<br>3D Vatica Appartment, Line Tank Road, Ranchi |
| 5       | Construction of ROB in Leu of L.C Gate No.- 39/Spl/T in KM 120/3-4 within the PTRU Station limits between Bhurkunda and Patratu                                                                    | -          | 10853.55                | Ltr. No.- 1429<br>Dt.- 16-03-2024         | -                  | -                                    | 2%                      | 100.00                         | 15%                    | -              | F.A & C.A.O (Cons.)/ECR/MHX, Patna                                         |
| 5       | <b>Ramgarh</b>                                                                                                                                                                                     |            | <b>23593.75</b>         | <b>0.00</b>                               | <b>3712.97</b>     | <b>0.00</b>                          |                         | <b>5861.24</b>                 |                        |                |                                                                            |

**Circle : Dumka**

**Div : Deoghar**

**Name of EE-Sri Manoj Kumar Mahto**

|   |                                                                                            |   |         |                     |  |          |  |           |   |   |                         |
|---|--------------------------------------------------------------------------------------------|---|---------|---------------------|--|----------|--|-----------|---|---|-------------------------|
| 1 | Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station | - | 4527.20 | 3238(S) dt-01.07.19 |  | 42437.00 |  | 2891.1438 | - | - | Estern Railway, Kolkata |
|---|--------------------------------------------------------------------------------------------|---|---------|---------------------|--|----------|--|-----------|---|---|-------------------------|

Progress report of **On-going / Completed works** (ROB)

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No. | Sanctioned Scheme                                                                                                                                                           | Length (m)  | Administrative Approval |                                       | Agreement by State |                              | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                              |
|---------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|---------------------------------------|--------------------|------------------------------|-------------------------|--------------------------------|------------------------|----------------|---------------------------------------------------------------------------------|
|         | Name                                                                                                                                                                        |             | Amount                  | Date/ Ref. No.                        | Amount             | Date/ Ref. No.               |                         |                                |                        |                |                                                                                 |
| 1       | 2                                                                                                                                                                           | 3           | 4                       | 5                                     | 6                  | 7                            | 8                       | 9                              | 10                     | 11             | 12                                                                              |
| 2       | Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station (LC No. 04/T)                                                                           | -           | 4056.41                 | 732(S), Date-01-02-2019               |                    | 42437.00                     |                         | 3850.8096                      |                        |                | Estern Railway, Kolkatta                                                        |
| 3       | Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)                                                                            | -           | 3755.00                 | 3231(S) dt-23.05.16                   | -                  | 42437.00                     |                         | 2545.8237                      | -                      | -              | Estern Railway, Kolkatta                                                        |
| 4       | Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67) | 0.66        | 9364.00                 | RW Ranchi/ CRF/ 2021-22, dt- 06.03.23 | 2353.05            | 58(SBD)/ 2023-24 dt-06.02.24 |                         | 0.0000                         | -                      | 05.08.26       | M/s Binod Kumar Yadav, At- Jarga, Gujhandi, Jhumri Telaiya, Koderma, Jharkhand. |
| 5       | Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)                                                                        | 0.43        | 8196.00                 | RW Ranchi/ CRF/ 2021-22, dt- 06.03.23 | 1414.46            | 61(SBD)/ 2023-24 dt-08.02.24 |                         | 0.0000                         | -                      | 07.02.26       | Ramjee Singh Construction Pvt. Ltd., D.S. Gilan Road, Gilanpara, Dumka          |
| 5       | <b>Deoghar</b>                                                                                                                                                              | <b>1.09</b> | <b>29898.6</b>          | <b>0.00</b>                           | <b>3767.51</b>     |                              |                         | <b>9287.78</b>                 |                        |                |                                                                                 |

**Circle : Dumka**

**Div : Jamtara**

**Name of EE-Sri Vijay Kumar Agarwal**

Progress report of **On-going / Completed works** (ROB)

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                            | Length (m) | Administrative Approval |                                       | Agreement by State |                           | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                        |
|----------|------------------------------------------------------------------------------|------------|-------------------------|---------------------------------------|--------------------|---------------------------|-------------------------|--------------------------------|------------------------|----------------|-------------------------------------------|
|          | Name                                                                         |            | Amount                  | Date/ Ref. No.                        | Amount             | Date/ Ref. No.            |                         |                                |                        |                |                                           |
| 1        | 2                                                                            | 3          | 4                       | 5                                     | 6                  | 7                         | 8                       | 9                              | 10                     | 11             | 12                                        |
| 1        | Construction of ROB in lieu of Existing Level Crossing No.13/B/E in JKL Road |            | 7873.00                 | Dated 16.03.2023 by MoRT&H, New Delhi | 4103.60            | 04/SBD/23-24 Dt. 27.09.23 | -                       | -                              | 12%                    |                | Velji Ratna Soratia Infra Pvt. Ltd. (Guj) |
| 2        | Construction of ROB in lieu of Existing Level Crossing No.14 A/T in JKL Road |            | 5146.00                 | Dated 16.03.2023 by MoRT&H, New Delhi | 2893.64            | 05/SBD/23-24 Dt. 27.09.23 | -                       | -                              | 5%                     |                | Velji Ratna Soratia Infra Pvt. Ltd. (Guj) |
| <b>2</b> | <b>Jamtara</b>                                                               |            | <b>13019.00</b>         |                                       | <b>6997.24</b>     |                           |                         |                                |                        |                |                                           |

**Circle : Dumka**  
**Div : Pakur**  
**Name of EE-Sri Veer Raghwan**

|          |                                            |             |             |  |             |  |  |             |  |  |  |
|----------|--------------------------------------------|-------------|-------------|--|-------------|--|--|-------------|--|--|--|
| 1        | Construction of ROB in Pakur-Barharwa Road |             |             |  |             |  |  | 0.00        |  |  |  |
| <b>1</b> | <b>Pakur</b>                               | <b>0.00</b> | <b>0.00</b> |  | <b>0.00</b> |  |  | <b>0.00</b> |  |  |  |

**Circle : Dumka**  
**Div : Sahebganj**  
**Name of EE-Sri Ajay Kumar-2**

Progress report of **On-going / Completed works** (ROB)

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.  | Sanctioned Scheme                                                                                                                                                                             | Length (m)  | Administrative Approval |                                                                       | Agreement by State |                | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor |
|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------|-----------------------------------------------------------------------|--------------------|----------------|-------------------------|--------------------------------|------------------------|----------------|--------------------|
|          | Name                                                                                                                                                                                          |             | Amount                  | Date/ Ref. No.                                                        | Amount             | Date/ Ref. No. |                         |                                |                        |                |                    |
| 1        | 2                                                                                                                                                                                             | 3           | 4                       | 5                                                                     | 6                  | 7              | 8                       | 9                              | 10                     | 11             | 12                 |
| 1        | Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government. |             | 9394.54                 | Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019 |                    |                |                         | 7848.67                        |                        |                |                    |
| 2        | Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E                                                                                                                                       |             | 95.47                   | Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022 |                    |                |                         | 1504.39                        |                        |                |                    |
| 3        | Sahibganj West Cabin ROB in lieu of 82 B/T                                                                                                                                                    |             | 38.25                   | Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022 |                    |                |                         |                                |                        |                |                    |
| <b>3</b> | <b>Sahebganj</b>                                                                                                                                                                              | <b>0.00</b> | <b>9528.26</b>          |                                                                       | <b>0.00</b>        |                |                         | <b>9353.06</b>                 |                        |                |                    |

**Circle : Chaibasa**  
**Div : Chaibasa**  
**Name of EE-Sri Raj Ranjan**

|          |                                                                                                                                                                       |              |                |                     |                |                                                |        |                |     |            |                                                                                                        |
|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|----------------|---------------------|----------------|------------------------------------------------|--------|----------------|-----|------------|--------------------------------------------------------------------------------------------------------|
| 1        | Construction of Road Over bridge between Kendposi and Maluka stations under the jurisdiction of Dy. Chief Engineer (Con). Tantnagar in Chakradharpur division of SER. | 953.7        | 4042.28        | 27.12.2017 /2776(S) | 4201.75        | 04.01.2019 /Agt. No-SER /CON-HQ /TATA/64/2 018 | 73.554 | 3102.25        | 100 | 03.01.2021 | M/S Shyamsree Tribeni (JV), EN-32, Shyam Towers, Sector-V, Salt Lake, Kolkata West Bengal, PIN- 700091 |
| <b>1</b> | <b>Chaibasa</b>                                                                                                                                                       | <b>953.7</b> | <b>4042.28</b> |                     | <b>4201.75</b> |                                                |        | <b>3102.25</b> |     |            |                                                                                                        |

Progress report of **On-going / Completed works** (ROB)

**Month : October, 2025**

**Amount in Rs. Lakh**

| Sl. No.                                                                                   | Sanctioned Scheme                                                                                                                                                                                                               | Length (m) | Administrative Approval |                                                | Agreement by State |                          | % Financial Achievement | Financial Progress Grand Total | % Physical Achievement | Scheduled Date | Name of Contractor                                                                                                                                                                           |
|-------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------------------------|------------------------------------------------|--------------------|--------------------------|-------------------------|--------------------------------|------------------------|----------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                                           | Name                                                                                                                                                                                                                            |            | <u>Amount</u>           | Date/ Ref. No.                                 | <u>Amount</u>      | Date/ Ref. No.           |                         |                                |                        |                |                                                                                                                                                                                              |
| 1                                                                                         | 2                                                                                                                                                                                                                               | 3          | 4                       | 5                                              | 6                  | 7                        | 8                       | 9                              | 10                     | 11             | 12                                                                                                                                                                                           |
| <b>Circle : Daltonganj</b><br><b>Div : Daltonganj</b><br><b>Name of EE-Sri Anil Kumar</b> |                                                                                                                                                                                                                                 |            |                         |                                                |                    |                          |                         |                                |                        |                |                                                                                                                                                                                              |
| 1                                                                                         | C.R.F<br>Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65) | 596.12     | 8354.00                 | 16.03.23RW Ranchi/CRF/ 2021-22/I/403693 9/2023 | 7369.55905         | 11SBD/2024-25 14.10.2024 | 0%                      |                                | 5%                     | 13.04.26       | A M INFRATECH., Reg. Add.- Ward No. 07, Muraligarhi, Renukoot, Turra, Pipari, Sonbhadra, Uttar Pardesh- 231221 Offical Add.- Gas Godown, Kandu Mohalla, Redma, Daltonganj, Palamu, Jharkhand |
| 1 Daltonganj                                                                              |                                                                                                                                                                                                                                 | 596.12     | 8354.00                 |                                                | 7369.56            |                          |                         | 0.00                           |                        |                |                                                                                                                                                                                              |