

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	Widening & Strengthening/ Reconstruction of Japla – Navinagar Via Bihar Sima (Total Length-14.895 Km) (MDR-127) Road for the year 2022-23	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23	4925.38	21SBD/23-24 17.01.2024 (Provisional Work Order No. Lt. 1332 dt. 30.12.23	66%	5050.18	70%	29.06.25	M/S Vinod Kumar Jain, College Road Jashpur Nagar, Chhattisgarh.

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Balance Work of widening and Strengthening of Bishrampur-Belhara via Pandu Road (Total Length- 22.00 K.m) for the year 23-24	22.00	3382.09	4509 (S) Dt. 25.06.15	1000.49	2SBD/2024-25 03.08.2024 Agrment Amount- 802.00591 Variation - 198.47952 Total Rs. 1000.48543	50%	500.19	100%	02.05.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
3	IRQP Work of Narsinghpur Pathara to Gandhipur Road(Chainpur Block) km 0.00 to 30.50 for the year 2023-24.	30.50	1826.28	Add.. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1196 (S) Dt. 11.03.24	1713.96	13SBD/2024-25 05.10.24	26%	453.27	75%	04.04.25	M/s Sirha Construction and Developers Pvt. Ltd, Ranchi, House No. 105, Ashok Vihar, Opp. Road No. 1, Ashok Nagar, Argora, Ranchi- 834002

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Mohammadganj-Dangwar Road (Total Length- 30.40 km) Working Length- 0.00 to 15.00 km for the year 23-24	30.40	912.88	Dy. Secretary R.C.D., Jharkhand Ranchi Lt. No. 338 (S) Dt.25.01.24	1089.96	17.03.2025 32SBD/2024-25 Agreement Amount - 882.8567 Variation - 207.10351 Total Rs. 1089.96021	55.05%	600.00	95%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
5	IRQP work of Kajri-Patan-Manatu Road (Total Length- 36.00 KM) working length 17th km to 36th km for the year 2024-25	20.00	1218.55	3433 (S) Dt 23.08.24	1201.11	17.03.2025 33SBD/2024-25	0%	0.00	30%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
6	Strengthening/IRQP work of Hussainabad Pathraghat Road (Total Length-29.10 KM) under R.C.D., Road Division, Daltonganj for the year 2024-25	29.10	1577.42	3689(S) Dt 06.09.24			0%	0.00	0%	-	

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Strengthening-Widening / Reconstruction of Bishrampur – Mahugai - Itko More road (Total Length = 17.94.km) for the year 2024-25.	17.94	9703.21	3819 (S) Dt 13.09.24	4533.38	25.03.2025 36SBD/2024-25	0%	0.00	7.5%	24.09.26	Velji Ratna Sorathia Infra, Pvt. Ltd., 701, Smeet Complex, Sarabhai Campus, Near, Genda Circle, Vadodara, Subhanpura, Subhanpura, Vadodara, Gujarat-390023
8	IRQP Work of Chiyanki-Rajwadih ByPass (Total Length - 6.00 Km.) Road for the year 2023-24.	6.00	481.10	5658 (S) Dt 15.12.2023	444.26	03.10.2025 13SBD/2025-26	0%	0.00	0%	02.02.26	M/s Swarnim Construction, 117 A, Near DAV Kapildev School, Rana Niwas, Near A.G Cooperative Colony, Kadru, Doranda, Argora, Ranchi
9	"Resurfacing/ Extension of Airfield pavements for Palamu Airport" for the year 2024-25		845.91	4219 (S) Dt 07.10.24			0%	0.00	0%	-	

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP Work of Chainpur-Ramkanda Road (Length- 13.00 km) for the year 2022-23.	13.00	906.97	4764(S) Dt 28.12.22	1046.66	18.08.2023 04 SBD/2023-24 EIC, RCD Ranchi vide Lt. 4153 (S) WE dt. 01.10.24 Agrr. 9,40,95,294.08 Supp. Agg. - 31,94,881.00 Variation Amount- 73,73,321.00 Total Rs.- 10,46,66,496.41	96.91%	1014.34	100%	17.02.24	M/S R. S Construction, Redma Ranchi Road, Near Devi Mandap, Daltonganj, Palamau
11	IRQP Work of Hutar To Chainpur Road (Total Length-32.05) for the year 2025-26.	32.05	1818.55	2248(S) Dt 13.06.2025	0.00	-	0.00%	0.00	0%	-	-

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Strengthening & Widening/Reconstruction of Daltonganj ROB (on SH-10) to North Koel Semra Mines from Km 0.00 to 15.150 (Total Length-15.150 Km) (with construction of Bridges, Land Acquisition & Plantation) Under Road Division Daltonganj for the year 2025-26	15.15	10425.18	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3626 (S) Dt.15.09.20 25	0.00	-	0.00%	0.00	0%	-	-
12	Daltonganj	231.04	39394.55		15955.20			7617.98			

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

1	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border.	13.47	6545.71	Lt.No.4465 (S) Dt - 07.12.2022	7440.96	02 SBD/23-24 20-04-2023 18 Months Org.Agr - 6760.84658 + Variation 680.11605	98%	7350.59	98%	19.10.24	PUJA - HUMMINGBIRD - DC(JV) Nila Enclave, Lalpur, Ranchi
---	---	-------	---------	--------------------------------	---------	--	-----	---------	-----	----------	--

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality work in Latehar to Kotam Road (MDR-249) from KM. 0.00 to KM. 18.00 (Total Length - 18.00 Km.)	18.00	562.48	Lt.No.2998 (S) Dt - 15.06.2023	521.58	22 SBD/23-24 18-10-2023 05 Months	85%	445.29	90%	17.03.24	M/s Swarnim Construction, Rana Niwas, S.P. Kothi Road, Abadganj, Daltonganj
3	Widening and Strengthening / Re-Construction of Herhanj (On SH-10) - Fulsu - Bariyatu (OnNH-99) (Total Length - 23.300 Km.) Road	23.30	8597.45	Lt.No.3256 (S) Dt - 07.07.2023	7325.13	35 SBD/23-24 16-01-2024 19 Months	48%	3550.00	57%	15.08.25	Dineshchandra R. Agrawal Infracon Pvt. Ltd. Ahmedabad, Gujrat,
4	Re-Construction work of Balumath-Murpa-Lapra Road (MDR-143) (Total Length-23.00 Km)	23.00	9830.05	Lt.No.5390 (S) Dt - 29.11.2023	11516.68	38 SBD/23-24 12-03-2024 18 Months Org.Agr - 10114.66084 + Variation 1402.01432	85%	9844.02	88%	11.09.25	R.K. Infracorp Private Limited, Flat No - 207, Lumbini Enclave, Punjagutta, Hyderabad
	Payment for hire of 4 Wheel Drive Vehicle for Inspection of Road for 10 Months				5.98	24F2/ 24-25 12-12-24, 10 Months 44800.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	67%	4.00			M/S SONU VASHTRALAYA THANA CHOWK, MAINROAD, LATEHAR, PIN - 829206

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Work of Jublee Chowk (NH-75) to Herhanj via Nawada (SH-10) Road from Ch- 2.500 Km. to 28.700 Km. (Total Length - 26.200 Km.)	28.70	1809.58	Lt.No.2247 (S) Dt - 13.06.2025							
6	Widening and Strengthening / Re-construction of Barwadih - Mandal - Bhandariya (Part - 1, Ch.- 0.00 Km. to 25.00 Km.) (Total Length - 25.00 Km) Road.	25.00	11499.62	Lt.No.2529 (S) Dt - 02.07.2025							
7	Improvement of Riding Quality Work of Mahudanr (On SH-09) to Lodhfall Road (0.00 Km to 16.100 km) (Total Length – 16.100 Km).	16.10	1323.40	Lt.No.3271 (S) Dt - 19.08.2025							
8	Improvement of Riding Quality Work of Latehar – Saryu – Kotam Road from Km 18.000 Km. to 32.725 Km. (Total Length - 14.725 Km.)	14.73	989.34	Lt.No.3273 (S) Dt - 19.08.2025							
9	Improvement of Riding Quality Work of Latehar – Saryu – Kotam Road from Km 18.000 Km. to 32.725 Km. (Total Length - 14.725 Km.)	2.50	171.26	Lt.No.3634 (S) Dt - 15.07.2025							

9	Latehar	164.79	41328.89	26810.32	21193.90
----------	----------------	---------------	-----------------	-----------------	-----------------

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DALTONGANJ

Div : GARHWA

Name of EE-Sri Pradeep Kumar

1	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	7024.01	3475(S)/ 23.09.22	8472.00	24 SBD/22-23 24.01.23	90%	8615.20	97%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
2	Strengthening/Reconstruction of Ramuna to manjhiaon via Bishunpura Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22	5714.75	01 SBD/23-24 05.04.23	73%	4169.50	74%	04.08.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.
3	Widening, Strengthening & Reconstruction work of Dental More (on NH-75) to Nawadohari (on NH-343) via Hoor Charmuhan road (Total Length 15.132 km.) under Road Division, Garhwa	15.13	9760.16	745/ 20.02.24	6627.94	02 SBD/2024-25 30.07.24	76%	7490.00	87%	29.09.25	Vijai Construction (India) Private Limited, Lucknow (U.P.)

State Plan Road Works

Month : October, 2025

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening, Strengthening & Reconstruction work of NH-75 to Manjhiaon PWD Road via Viktam Daleli Road (Total Length 9.084 km.) under Road Division, Garhwa	9.08	3933.73	721/ 20.02.24	3187.34	09 SBD/2024-25 04.10.24	77%	3757.19	82%	3:08:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
5	Widening, Strengthening & Reconstruction work of Nagaruntari (NH-75) to Rohinian via Garbandh Road (Total Length 15.740 km.) under Road Division, Garhwa	15.74	6152.42	748/ 20.02.24	4407.34	07 SBD/2024-25 20.09.24	23%	1000.00	32%	19:11:25	SRK Construction & Projects Pvt. Ltd., Panjagutta, Hyderabad
6	Widening, Strengthening & Reconstruction work of PWD Road Barwadih to Sigsigakalan PWD Road via Sigsigakhurd-Chafla-Pendali-Duldulwa Road (Total Length 28.10 km.) under Road Division, Gahrwa	28.10	6959.32	07(अ०प्र०को०) / 16.03.24	7500.00	01 SBD/2024-25 30.07.24	33%	2500.00	41%	29:04:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.
7	Improvement of Riding Quality work of Kharsota More to Kasnap More road (Total Length- 23.30 km.) under Road Division, Garhwa	23.30	1514.20	3690(S)/ 06.09.24							
8	IRQP Work of Ramna to Dandai Road (Total Length 13.462 km.) under Road Division, Garhwa	13.46	1011.56	3329(S)/ 22.08.25							
8	Garhwa	160.42	41882.30		35909.38			27531.89			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	Construction of Road from Daltonganj 2 no. Town Link Road to Pandit Jag Narayan Tripathi B.Ed College Bahimagara (Chiyanki) Under Road Division, Daltonganj (Total Length - 510 M) for the Year 2021-22.	0.51	304.14	2857 (\$) Dt 20.09.21	361.90	08.04.2022 1 SBD/22-23 316.60203 Variation Amount 45.29770 Total Rs. 361.89973	100%	361.53	100%	07.10.22	A.K. Construction, Panki Road Janakpuri Baralota daltonganj Palamu
2	Reconstruction of Saltua (Loharsimmi) to Karso Via Matauli more Road for the year 2021-22 (Total Length - 21.110 KM)	21.11	8846.78	2359 (\$) 12.08.2021	9470.98	21.01.2022 09SBD/ 2021-22 <u>Variation</u> <u>Amt.</u> 970.97916 , CE(Comm.), RCD,Ranchi vide Lt. 605, dt. 23.03.23 8500.0001 <u>+970.9791</u>	100%	10420.79	100%	20.01.24	GC-PE Joint Venture, Bank Colony, Ranchi.

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening/Reconstruction of Barhmoriya More(Bishrampur Block) To Rehla Via Lalgadh for the year 2018-19	16.87	8290.06	5064 (S) Dt 31.08.18	4309.11	1.02.2019 23SBD/ 2018-19 Supplementar y Agree. 15.03.22 01SBD/21-22 4029.11905 + 279.23 4309.10905	96%	6359.26	96%	10.08.20	M/S Ganga Construction Daltonganj, Palamu
3	Daltonganj	38.49	17440.97		14141.99			17141.57			

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

1	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.37	12270.07	Lt.No.1228(S) Dt - 27.02.2019	9775.00	01 SBD/19-20 06-08-2019 24 Months	100%	7496.49	100%	05.08.21	MC SPICA JV Charch road, Daltonganj
	Preparing the Integrated Wildlife Management Plan (IWMP) related to Re-Construction work of Kutmu Garu Mahuadar Road in Wildlife area.				20.00	15F2/ 21-22 14-12-2021 01 Months	100%	20.00	100%	13.01.2022	NATURE SAVE FOUNDATION, PACHAMBA, GIRIDIH, JHARKHAND

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.75	Lt.No.4507(S) Dt - 11.09.2019	7096.05	22 SBD/21-22 19-01-22 24 Months Org. Agree - 6537.00 +Variation 1061.54853 + Supp. Agree. 559.05112	100%	9534.83	100%	18.01.24	M/s Mini Construction Charch Road Daltonganj, Palamu, Jharkhand.
	Payment for hire of 4 Whiler Vehical for Inspection of Road for 18 Months				10.80	33F2/ 21-22 22-03-22, 18 Months 45000.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	100%	14.38			M/S EMPIRE CALCINATORS, BALUMATH, LATEHAR, JHARKHAND
3	Re-Construction of Barwadih (On MDR-141) to Hutar Road (Total Length - 7.200 Km) with Construction of Bridges	7.20	3485.27	Lt.No.2342(S) Dt - 12.08.2021	3297.19	08 SBD/21-22 25-11-2021 10 Months	100%	3629.98	100%	24.09.22	M/s Indian Electrical Services Abadganj, Daltonganj, Palamu, Jharkhand
4	Strengthening / I.R.Q.P. Work in Bhusar - Kechaki - Barwadih (MDR-141) Road from Km. 9.100 to 18.185	9.09	614.62	Lt.No.807(S) Dt - 02.03.2022	641.33	02 SBD/22-23 28-06-2022 04 Months	100%	711.09	100%	27.10.2022	M/S CHHINMASTIKA CONSTRUCTION Redma, Daltonganj, District – Palamu, Jharkhand - 822101

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality work in Morvai -Garu Road (MDR-039) From Km 00.00 to Km 37.00 (Total Length - 37.00 Km.)	37.00	2324.12	Lt.No.5428(S) Dt - 01.12.2023	2427.00	04 SBD/24-25 25-09-2024 06 Months	100%	2424.61	100%	24.03.25	Yogesh Jaiswal Ring Road, Ambikapur District – SURGUJA, Chhattisgarh
5	Latehar	163.01	27847.83		23267.37			23831.39			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

1	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road Division, Garhwa	24.67	11969.93	1394(S)/ 21.03.23	10107.93	03 SBD/23-24 31.07.23	101%	11856.36	100%	30.03.2025	Vijai Construction (India) Private Limited, 407 B, 4th Floor, Cyber Heights, Vibhuti Khand, Gomati Nagar, Lucknow (UP)
2	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km)	31.60	8636.54	2800 (s)/ 11.05.18	9288.35	22 SBD/18-19 18.01.19	110%	10864.74	100%	17.01.21	SORATHIA VELJI RATNA & CO. 6 Om Complex. Bhuj Bhachau byPass. Dabanda (Gujrat)
3	Widening and Strengthening/ Reconstruction of N.H.-75 Lagma to Hasandag Tusar Road via Karkoma (Total Length-15.060 Km.)	15.92	6528.23	1314 (S)/ 31.3.22	6156.00	03 SBD/22-23 25.07.22	108%	7685.19	100%	24.04.2024	M/s Indian Electrical Services, Bye pass Road, Abadganj, Daltonganj

State Plan Road Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.87	5839.09	3052(s)/ 05.06.17	5731.88	23 SBD/17- 18 30.01.18	93%	5345.15	100%	29:09:19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
5	Strengthening/I.R.Q.P. Work of Rehla-Garhwa-Ranka-Godermana (R.G.R.G.) Road (Length- 15.675 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	15.68	1626.97	3187(S)/ 18.10.21	1693.30	22 SBD/21- 22 06.01.22	107%	1818.33	100%	05.07.22	M/s R. S. Construction, Redma, Daltonganj
6	IRQP work of Bhawanathpur-Panchadumar Road in km. 14.50 to 32.00 km. (Total Length 17.50 km.) under Road Division, Garhwa	17.50	1335.74	1281(S)/ 13.03.24	1392.67	10 SBD/2024- 25 10.10.24	93%	1300.00	100%	9:01:25	M/s Sirha Construction and Developers Pvt. Ltd., Ranchi

6	Garhwa	131.23	35936.49		34370.13		38869.78
----------	---------------	---------------	-----------------	--	-----------------	--	-----------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	Construction of H.L. Bridge over Bhelwa River At Chainage:-1.200 Km of B.More To Utari Road At Village Godarmana in Bishrampur Block, Daltonganj for the year 2024-25	2 x 12.6	278.15	3497 (S) Dt 28.08.2024	238.56	25.02.25 30SBD/2024-25	9%	21.29	40%	24.11.25	M/s Akhileshwar Tiwary, House No. -133, DIH Tola, Redma, Devi Mandap, Daltonganj, Palamu, Jharkhand
2	Construction of Local Nala H.L. Bridge over Daltonganj-Lesliganj-Panki Road At Chainage:-32+200 Km, 34+100 Km & 36+600 Km for the year 2024-25.	1.- 1 x 10.6 m 2.- 2 x 20.6 m	692.54	3957 (S) Dt 20.09.2024	600.60	11.02.25 28SBD/2024-25	0%	0.00	15%	10.02.26	M/s Sildiliya Construction, Station Road Redma, Ward No.-15, Daltonganj, Palamu, Jharkhand

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Bridge/High Level Bridge at Ch 16.00 Km of Patan-Daltonganj (Bairiya Chowk to Saguna More) Road for the year 2024-25	5 x 21.6 m	1104.21	87 (S) Dt 09.01.25			0%	0.00	-	-	-
3	Daltonganj		2074.90		839.16			21.29			

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.00 = 172.20 M	610.93	Lt. No.2883 (S) Dt.- 09.05.2016	594.48	10 SBD16-17 12-11-2016 24 Month	89%	601.61	92%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
2	High level Bridge over Tetuk Nala (Chainage 4.00 KM) and Burha River (Chainage 8.00 KM) in Baresanr to Tisia Road.	Burha River - 06 x 24.60 & Tetuk Nala - 02 x 24.00 = 192.00 M	2016.28	Lt. No.4932 (S) Dt.- 20.10.2023	2119.68	39 SBD23-24 15-03-2024 30 Month	14%	300.00	15%	14.09.26	M/s INDIAN ELECTRICAL SERVICES Bye Pass Road, Abadganj, Post - Daltonganj, District – Palamu, Jharkhand
2	Latehar	0.00	2627.21		2714.16			901.61			

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DALTONGANJ

Div : GARHWA

Name of EE-Sri Pradeep Kumar

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	0.07	467.61	4792(S)/18.8.17	499.49	22 SBD/17-18 29.01.18	93%	531.07	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of H.L. Bridge (with Approach Road) over Dhobni River at 12th km. in Ketar to Kandi Road under Road Division, Garhwa	0.06	785.87	5000/27.10.23	727.50	05 SBD/2024-25 05.09.24	41%	300.00	50%	4:09:25	M/s Gupteshwar Construction, Daltonganj

2 Garhwa

1253.48

1226.99

831.07

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Anil Kumar

1	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20	3x21 1x14 4x16 1x12	1187.41	3844 (S) Dt 01.08.19	1216.28	03SBD/2021-22 27.09.21 Agreement Amount-982.77113 Variation Amount-233.50503 Total Rs. 1216.27616	100%	1268.63	100%	26.03.23	M/s Chhinmastika Construction, Railway Colony, Daltonganj
---	---	------------------------------	---------	----------------------------	---------	--	------	---------	------	----------	---

1	Daltonganj		1187.41		1216.28		1.00	1268.63			
---	-------------------	--	----------------	--	----------------	--	-------------	----------------	--	--	--

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Arbind Kumar Verma

NIL											
------------	--	--	--	--	--	--	--	--	--	--	--

0	Latehar	0.00	0.00		0.00		0.00				
---	----------------	-------------	-------------	--	-------------	--	-------------	--	--	--	--

State Plan Bridge Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DALTONGANJ

Div : GARHWA

1	Construction of H.L. Bridge over Puregarha River at Ch. 9th Km. of Ranka-Ramkanda Road under Road Division, Garhwa	55.80	384.81	58(S)/ 10.01.22	395.77	40 SBD/21- 22 22.03.22	113%	447.83	100%	21.03.2023	Vijay Kumar, Rankakhurd, Ranka, Garhwa
1	Garhwa	55.80	384.81		395.77			447.83			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Anil Kumar											
1	Construction of RCC Drain In Chhatarpur Dumariya Road From Chainage 16.50 to 17.600 km (Both Side) Under Non-Plan Works for the year 2024-25		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.72	34F2/24-25 Lt. 290 (Enc.) dt. 17.03.2025	0.00	0%	6%	16.06.2025	Jai Mata Di Chandan Contractors Pvt. Ltd., Mehandinagar, Japla, Hussainabad, Palamu
2	Construction of Guard wall in Mohammadganj-Dangwar Road at Ch.-19.625 km under Non-Plan for the year 2024-25.		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	29.87	21F2/24-25 Lt. 1180 (Enc.) dt. 26.12.2024	23.64	79%	100%	25.03.2025	Prashant Kumar Singh, Vill- Kamgarpur, Hussainabad, Palamau, Jharkhand.
3	Construction of RCC Drain of Both Side In Chainpur - Ramkanda Road Under Chainage 0.000 to 0.734 km for the year 2024-25.		75.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	54.59	22F2/24-25 Lt. 70 (Enc.) dt. 22.01.2025	33.85	62%	90%	21.04.2025	Bihari Singh Construction Pvt. Ltd., Belwatikar, Daltonganj, Palamau, Jharkhand
4	Construction of RCC Drain of Both Side In Chainpur - Ramkanda Road at Nawadih Village under Chainage 9.000 to 9.540 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.01	35F2/24-25 Lt. 287 (Enc.) dt. 17.03.2025	0.00	0%	90%	16.06.2025	Madan Gopal Prasad, Pindra Ranka, Garhwa, Jharkhand
5	Construction of RCC Drain & Hard Shoulder of Both side In Hilly Area of Chainpur - Ramkanda Road Under Chainage 10.500 to 11.00 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	43.14	29F2/24-25 Lt. 1178 (Enc.) dt. 26.12.2024	0.00	0%	70%	25.03.2025	Ma Vaishno Construction, Brahman Tola, Vill- Baralota, Dakshini, Daltonganj, Medininagar, Palamu, Jharkhand.
6	पाटन-झालटनगंज पथ के चैनैज-16.5 से चैनैज-17.9 कि०मी० तक पूर्व में निर्मित नाली का Cover Slab निर्माण कार्य (वर्ष 2025-26)		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	14.99	09.09.2025 08F2/2025-26	0.00	0%	75%	08.11.2025	Gireesh Kumar Singh, Gyatri Mandir Road, Budhandih, Sudna, Daltonganj, Palamau, Jharkhand
7	Ordinary Repair Work Rcc Railing And Parapet Wall of Kajri-Patan-Manatu Road from Chainage 16 to 36.6 Km for the year 2025-26		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	0.00	-	0.00	0%	0%	-	-

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary Repair and Painting of RCC Railing on HL Bridge and Culvert in Chhatarpur (NH-98) via Karmacherain to Saraidih Road(19.25KM) under Non Plan in Road Division Daltonganj for the year 2025-26		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	5.75	09.09.2025 07F2/2025-26	0.00	0%	55%	08.11.2025	Ankita Kumari, Kushdih, Halka, Hariharganj, Palamu, Jharkhand
9	Construction of RCC Railing of Hussainabad-Pathraghat Road at Chainge-9.30 Km under Non-Plan for the year 2025-26.		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	5.73	28.08.2025 06F2/2025-26	0.00	0%	50%	27.10.2025	Sanjay kumar Pathak, Near FCI Godown, Abadganj, Palamu,Jharkhand
10	Repair & Maintenance work of (I.B.) Inspection Building at Patan Section under Road Division Daltonganj for FY.- 2025-26		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	10.00	26.08.2025 05F2/2025-26	0.00	0%	100%	25.10.2025	Rupesh Mehta, Bhusra, Lamipatra, Pandwa, Palamau, Jharkhand
11	Ordinary Repair Work of North Koel Semra Mines Link Road (Working Length-0.00 to 1.00 Km) for the year 2025-26		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	34.45	-	0.00	0%	15%	-	Pappu Kumar Yadav, Chhotki Bairiya, Bairiya, Medininagar Palamu, Jharkhand
12	Ordinary Repair Work of North Koel Semra Mines Link Road (Working Length-1.00 to 2.75 Km) for the year 2025-26		200.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	130.71	-	0.00	0%	20%	-	Manoj Kumar Yadaw, Tali, Pandwa Chhattarpur Road, Tali, Nawa Bazar, Kanda, Palamau, Jharkhand
13	Ordinary Repair Work of North Koel Semra Mines Link Road (Working Length-2.75 to 4.50 Km) for the year 2025-26		200.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	131.33	-	0.00	0%	20%	-	Manoj Kumar Yadaw, Tali, Pandwa Chhattarpur Road, Tali, Nawa Bazar, Kanda, Palamau, Jharkhand
14	NH-98 to Naudiha Bazar Block head Office Via Udaygarh More Under Non Plan for the year 2025-26		35.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	0.00	-	0.00	0%	0%	-	-
15	Ordinary Repair work of Chhatarpur Japla (Including Railway Station road) (Total Length-32.50) under non plan for the year 2025-26		100.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	0.00	-	0.00	0%	0%	-	-
16	Ordinary Repair of Chhatarpur - Kermacherain Road (Length- 19.25 km) Under Non Plan for the year 2025-26		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	0.00	-	0.00	0%	0%	-	-

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	हाथी खाना गोदाम परिसर में अधीक्षण अभियंता, पथ निर्माण विभाग, पथ अंचल, डालटनगंज के आवास एवं कार्यपालक अभियंता, राष्ट्रीय उच्च पथ प्रमण्डल, मेदिनीनगर के कार्यालय भवन निर्माण का कार्य (वर्ष 2025-26)		180.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	0.00	0.00	0.00	0%	0%	-	-
18	कार्यपालक अभियंता कार्यालय में सुसज्जीकरण कार्य		20.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	0.00	0.00	0.00	0%	0%	-	-
	Vivekadhin						12.30643	25%		-	
0	Daltonganj NP, Vivek.	0.00	1175.00		541.30		69.80				

Circle : Daltonganj

Div : Latehar

Name of EE-Sri Arbind Kumar Verma

Non Plan

1	Sharp Curve Improvement work in Chandwa-Mahuamilan-Macluskiganj Road (MDR-142) (Total Length-23.375K.M) in KM 3rd, 7th, 9th, 13th, 15th, 17th, 19th, 21st, 23rd		35.00	EIC RCD Lt. No. 3897(S) 19.09.2024	22.66	20 F2/ 2024-25 Dt. 09.12.24 3 Month.			100%	08.03.25	M/S Balajee Construction Vill - Bhali, Goradih, Mohammadganj, Palamu
2	Construction of 400m RCC Drain in 80th Km in Kutmu - Garu - Mahuadanr Road (SH-09)		32.00		23.13	13 F2/ 2024-25 Dt. 10.10.24 3 Month.	19.15	83%	83%	09.01.25	Empric Constructions Pvt. Ltd. Lagma, Main Road, Garhwa
3	Repair and Painting of Railing and Parapet of Bridges in Kutmu - Garu - Mahuadanr Road (SH-09) from Km 23.00 to 80.375		30.00		18.47	21 F2/ 2024-25 Dt. 09.12.24 2 Month.			100%	08.02.25	Ajit Kumar Singh, Belwatikar, Daltonganj, Palamu
4	Construction of 400m RCC Drain in 18th Km of Bhusar - Kechki - Barwadih (MDR-141) Road		32.00		20.95	33 F2/ 2024-25 Dt. 07.02.25 3 Month.			70%	06.05.25	BD Traders and work Vill- Simaliy, Itki Road, Hehal, Beside Dvescholl Ranchi, Distt.- Ranchi
5	Construction of R.C.C. Slab Culvert (6m x 4m) with approach road in 48th km of Kutmu - Garu - Mahuadanr (SH-09) Road		80.00		54.88	31 F2/ 2024-25 Dt. 25.01.25 4 Month.			100%	24.05.25	Ranjan Prasad Projects Pvt. Ltd., Near Durga Mandir, Gayatri Mohalla, Thana Chowk, Latehar
6	Ordinary Repair of Latehar-Saryu- Kotam (MDR 249) Road in Km 19th, 20th, 21st, 22nd, 29th, 30th and 32th		20.00	EIC RCD Lt. No. 2661(S) 09.07.2025							
7	Ordinary Repair work of Balumath – Herhanj – Panki (SH-10) road in Km. 0.00 to 30.00		75.00								

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Ordinary repair of Latehar (NH-75) Jubli Chowk to Herhanj Via Nawada Road in Km 1.00 (Part), 2.00 (Part), 3.00 (Part) and Repair of 1.00 Km. Bridge Railing with Panting work.		10.00	EIC RCD Lt. No. 2661(S) 09.07.2025							
9	Ordinary repair of Sikni - Richuguta (MDR-247) Road in Km. 0.00 to 10.00 (Total Length-10.00 Km.)		15.00		9.21	06 F2/ 2025-26 Dt. 11.09.25 45 Days.				25.10.25	Prince and Preeti Enterprises Vill- Serandag, Herhanj, Latehar
10	Repair of Shoulder / Embankment in Mahuadar - LodhFall Road in Km 12th and Construction of RCC Drain with Boulder Pitching Work		20.00		11.08	11 F2/ 2025-26 Dt. 12.09.25 3 Month.				11.12.25	Aradhaya Enterprises Vill- Gari Khas, Garikhas, Ps-Pandwa, Palamu, Jharkhand
11	Repair of Shoulder / Embankment in Mahuadar - LodhFall Road in Km 14th and Construction of RCC Drain with Boulder Pitching Work.		20.00		19.90	13 F2/ 2025-26 Dt. 12.09.25 3 Month.				11.12.25	Amir Sohail Village + Post - Mahuadar , Distt.- Latehar
12	Construction of Curtain Wall in Kutmu - Garu - Mahuadar (SH-09) Road in different Cause way.		15.00		8.05	02 F2/ 2025-26 Dt. 11.09.25 3 Month.				10.12.25	Upendra Kumar Paswan Vill-Parsahi, Ledhpa, Latehar
13	Construction of 320 Meter RCC Drain in Mahuadar - Lodhfall Road at 1st Km (Left Side of Shastri Chowk to Birsa Chowk and Right Side of Pipal tree to Birsa Chowk)		25.00		25.00	12 F2/ 2025-26 Dt. 12.09.25 3 Month.				11.12.25	Prabhat Kumar Jaiswal Vill+Po+Ps- Mahuadanr, Distt. - Latehar
14	Construction of 200 Meter RCC Drain in Kutmu - Garu - Mahuadar (SH-09) road in Km. 65th and Construction of Shoulder protection guard.		20.00		11.56	01 F2/ 2025-26 Dt. 11.09.25 3 Month.				10.12.25	Mohammad Tanveer Ahmad Dipatoli, Mahuadanr, Latehar
15	Wearing Coat at Km. 15th H.L. Bridge in Kuro More (on SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road and Repair of Railing with painting.		15.00		8.60	10 F2/ 2025-26 Dt. 12.09.25 2 Month.				11.11.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar
16	Construction of 100.00 Mtr. Length RCC Retaining wall of 2.0 Mtr. height in 5th km & 6th km of Mahuadar - Netarhat Road.		38.00	EIC RCD Lt. No. 2661(S) 09.07.2025							
17	Construction of 2.00 Meter height and 50 Meter Length Retaining wall at 12th Km. of Kutmu - Garu - Mahuadar (SH-09) Road.		20.00		11.48	18 F2/ 2025-26 Dt. 20.09.25 2 Month.				19.11.25	Aradhaya Enterprises Vill- Gari Khas, Garikhas, Ps-Pandwa, Palamu, Jharkhand
18	Construction of 5.00 Meter height and 20 Meter Length Retaining wall in 21th Km. of Kutmu - Garu - Mahuadar (SH-09) Road.		15.00		8.61	09 F2/ 2025-26 Dt. 12.09.25 3 Month.				11.12.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar
19	Construction of 400 Meter RCC Drain in 11th Km. of Balumath - Herhanj Panki (SH-10) Road.		32.00								
20	Construction and repair work of guardwall in Km. 10th, 11th, 13th, and 17th of Latehar - Saryu - Kotam (MDR-249) Road.		20.00		10.80	17 F2/ 2025-26 Dt. 19.09.25 3 Month.				18.12.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
21	Construction of 140 Meter Retaining wall in 21st Km of Balumath - Herhanj - Panki (SH-10) Road.		30.00								
22	Special Repair in Divisional office Road division, Latehar and Quality Control office.		45.00								
23	Renovation and Beautification of Inspection Building Chandwa and House Kipping work.		15.00		8.70	14 F2/ 2025-26 Dt. 12.09.25 3 Month.				11.12.25	Ajit Kumar Vill- Karkat, Latehar
24	Repair work and supply of decorationg accessories in sub-divisional office Garu (Camp Barwadih).		10.00	EIC RCD Lt. No. 2661(S) 09.07.2025	5.90	07 F2/ 2025-26 Dt. 12.09.25 2 Month.				11.11.25	Ajit Kumar Vill- Karkat, Latehar
25	Construction of Railing / Parapet in old bridge with panting of Chandwa - Mahuamilan - Mackluskiganj (MDR-142) Road.		8.00		4.48	15 F2/ 2025-26 Dt. 12.09.25 1 Month.				11.10.25	Ajit Kumar Vill- Karkat, Latehar
26	Installation of Crash Barrier and Repair work in Km. 2nd, 5th, 6th, 9th, 12th and 13th Km of Latehar - Saryu - Kotam (MDR-249) Road.		8.00		4.64	04 F2/ 2025-26 Dt. 11.09.25 1 Month.				10.10.25	Kaif Ansari At-Pochra Road Karkat, Po+Ps- Latehar
27	Road Safety work in 1st Km. near Komar More of Balumath - Herhanj - Panki (SH-10) Road.		3.00		1.77	16 F2/ 2025-26 Dt. 12.09.25 15 Days.				26.09.25	Ajit Kumar Vill- Karkat, Latehar
28	Road Safety work in Km. 0.00 to 23.00 (Total Length-23.00 Km) in Kutmu - Garu - Mahuadar (SH-09) Road.		8.00		4.75	08 F2/ 2025-26 Dt. 12.09.25 1 Month.				11.10.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar
29	Restoration work in Assistant Engineer (Monitering), Estimating and Correspondance clerk room situated in Official Building Road division, Latehar.		20.00		19.98	05 F2/ 2025-26 Dt. 11.09.25 3 Month.				10.12.25	Sunil Kumar Tripathi Redma Kashinagar, Jogiyahi tola, Daltonganj
29	Latehar vivekadhin & non plan	0.00	716.00		314.59		19.15				

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

SPILL OVER

SPILL OVER

1	CONSTRUCTION OF 'C' TYPE QUARTER (1 BLOCK 6 UNIT) AT R.C.D , ROAD DIVISION CAMPUS AT GARHWA .		180.00	3897(S) 19.09.2024	146.40	27F2/24-25 17.02.25	48.17	33%	65%	16:08:25	Anshi Gamima Infra Projects Pvt. Ltd., Lala Lajpat Nagar, Road No.- 06, Chapu Toli, Pundag, Ranchi
1	Garhwa		180.00		146.40		48.17				

NON PLAN

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ordinary Repair of Ramkanda Bhandariya Road (Total Length 14.648 km) under Road Division Garhwa for the year 2025-2026		40.00	<u>2661(S)</u> 09.07.2025	26.73						Srikant Tiwari, Jogiyahi Tola, Redma, Daltonganj
2	Special Repair in about 1km of Ranka Chiniya Road in 14th km for the year of 2025-26 under R.C.D., Road Division, Garhwa		30.00	<u>2661(S)</u> 09.07.2025							
3	Special Repair Work of Garhwa Chiniya (Birendra Tiwari Path) to NH-39 Link Road for the year of 2025-26 under R.C.D., Road Division, Garhwa		25.00	<u>2661(S)</u> 09.07.2025	17.86						Srikant Tiwari, Jogiyahi Tola, Redma, Daltonganj
4	Restoration of 2.5 m x 2 m size RCC culvert at 28th Km in Bhandaria-Tihari via Bargad Road for the year 2025-26 under RCD Road Division, Garhwa		20.00	<u>2661(S)</u> 09.07.2025	13.80						M/s S.K. Dubey, Banpurwa, Tildag, Garhwa
5	Construction of 70 m PCC Road and 610 m RCC drain near Godermana Inspection bungalow approach Road for the year 2025-26 under RCD Road Division, Garhwa		50.00	<u>2661(S)</u> 09.07.2025	33.40						Srikant Tiwari, Jogiyahi Tola, Redma, Daltonganj
6	Construction of 110 m Guard Wall in Chainpur Ramkanda Road in 26th km For the Year 2025-26 Under RCD Road Division, Garhwa		30.00	<u>2661(S)</u> 09.07.2025							
7	Construction of Drain at Kharsota More of Kharsota More To kasnap Road, For the Year of 2025-26 under R.C.D., Road Division, Garhwa		30.00	<u>2661(S)</u> 09.07.2025							
8	Renovation and Beautification work of Nagar Untari Sub Division I.B.campus for the year 2025-26 under R.C.D., Road Division, Garhwa		5.00	<u>2661(S)</u> 09.07.2025	2.95						Raja Ram Mehta, Pokhrahakhurd, Rajwadih, Daltongan
9	Beautification of Godermana inspection bungalow and repair of its boundary wall for the year 2025-26 under RCD Road Division, Garhwa		10.00	<u>2661(S)</u> 09.07.2025	5.89						Raja Ram Mehta, Pokhrahakhurd, Rajwadih, Daltongan
10	Renovation work of the Divisional Laboratory along with the Executive Engineer's room and other rooms situated on the ground floor of the Divisional Office. For the year 2025-26, under Road Division, Garhwa.		10.00	<u>2661(S)</u> 09.07.2025							
11	Construction of Drain in office campus under R.C.D., Road Division, Garhwa for year 2025-26		10.00	<u>2661(S)</u> 09.07.2025	6.70						Ankita Kumari, Vill.- Kushidih, PO-Halka, PS-Hariharganj, Palamu
12	Crash Barrier installation work in Ketar-Kandi Road, For the year of 2025-26 under RCD Road Division ,Garhwa		30.00	<u>2661(S)</u> 09.07.2025							

State Non-Plan Works

Month : October, 2025

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Paver block work in Market portion of Nagar Untari-Bhawnathpur-Kharaundhi-Dala (U.P.) Road, for the year of 2025-26 under R.C.D., Road Division, Garhwa		40.00	<u>2661(S)</u> 09.07.2025							
14	Construction of 310 m Crash Barrier in Ranka Chiniya Road in 7th & 20th km for the year 2025-26 Under RCD Road Division, Garhwa		10.00	<u>2661(S)</u> 09.07.2025	6.39						M/s Balaji Construction, Vill.-Bouli, Goradih, Mohammadganj, Palamu
15	Special repair work of Bhandaria to Madgadi Road (L-15.548 km) for the year 2025-26 under RCD, Road Division, Garhwa		100.00	<u>2661(S)</u> 09.07.2025	66.63						Prem Kumar Sah, ward No. 08, Vill-Haradagkala, Bhagodih, Ramna, Garhwa
16	Construction of 900 m RCC drain work in Janeva village at 3rd km. of Godermana-Bhandariya Road for the Year 2025-26 under R.C.D. Road division, Garhwa		70.00	<u>2661(S)</u> 09.07.2025	44.75						Madan Gopal Prasad, Vill.-Pindra, Tamge, Ranka, Garhwa
16	Garhwa		510.00		225.12		0.00				
17	Garhwa SO, NP		690.00		371.51		48.17				