

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)
State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md. Izrail Mansuri											
1	<u>Ongoing Scheme</u> In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.801	679(S) Dt.01.02.18	2329.005	17 SBD 2021-22 01-11-2021	1521.74	8.12	30%	31-10-22	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Widening & Strengthening of Itki Sanatorium to Moro -Nari -Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.505	Lt.5344 (S) 30.10-19	1560.8293	19 SBD 2021-22 20-11-2021	1577.23	62.52	68%	19-08-22	KNPS-LNJ(JV)

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Balance Work of Kathitand - Pithoria road (Total Length-13.864 KM, working Length-9.964 KM) for the year 2019-20.	13.86	7675.49	Lt. 7472(s) 14-11-11	2358.6234	16 SBD 2021-22 26-10-2021	570.23	24.18	50%	25-07-22	Altima Infrastructure Private Ltd. 1st Floor, Ashok Nahar-Road No.-5, Ranchi.
4	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No- 1967(S) Dt.26-07-2021	1432.9123	23 SBD 2021-22 18-11-2021	665.00	46.41	65%	17-08-22	M/S Lion Construction Ranchi
5	Improvement of Riding Quality(IRQP) work of Church road Kali Mandir-Namkum (on NH-33) via Bahu Bazar Chowk and Railway Fatak (KM 0.00 to KM 2.270 and KM 4.70 to KM 6.850) and Bahu Bazar chowk- Chutia Main Road-Namkum Thana (Km 0.00 to KM 3.80 (Total Length-7.80 Km.) for the year 2021-22.	7.80	271.531	Ltr. No-611(S) Dt.18-02-22	281.56	10SBD 2022-23 07-10-22	280.50	99.62	100%	06-12-22	M/S Khanna Construction Ialpur, Ranchi
6	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.		33750.15	Ltr. No-552(S) Dt.17-02-22	33969.61	05 EPC/ 2022-23 Dt.-10-08-2022.	5562.75		15%		Larsen & Toubro Limited, Andheri(E) Mumbai-400093

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk-Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12917.71	Ltr. No-1328(S) Dt.31-03-22	10547.58	11 SBD 22-23 22-10-22	0.00		10%	21-01-24	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
8	Improvement of Riding Quality Programme (IRQP) in Namkum-Doranda road (MDR-002) (Including Nepal House Approach road) (Total length-6.40 KM) for the year 2022-23.	6.40	1048.88	Ltr. No-1960(S) Dt.31-05-22	1290.09	32 SBD 22-23 28-01-2023	0.00			13.04.23	M/S KNP Singh K.D. Road , Khelari
9	Construction of road from Ring road to Jharkhand Jaguar (STF camp) Ranchi (Total Length -0.500 KM) for the year 2022-23.	0.50	518.58	Rs.518.579 Ltr. No-2277(S) Dt.16.06.22	490.14	07 SBD 2022-23 27-09-22	50.00	10.20	45%	26-01-23	M/S Sharda Construction Redma, Daltonganj.
10	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22			2592.64	0.00			
11	Widening and Strengthening / Reconstruction of Kathalmore to Daladali Chowk(MDR-012)(Ring road) (Total length 2.070 KM).	2.07	1811.36	Ltr. No-2802(S) Dt.01-08-2022							
12	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi-Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	21198.03	Ltr. No-3171(S) Dt.30-08-2023							

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	3493.38	Ltr. No-3470(S) Dt.23.09.22	2948.33	31 SBD 2022-23 28-01-2023				26-11-23	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
14	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-1310(S) Dt.20.10.22							Arvind Kumar Singh Dhurwa, ranchi
15	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	1372.705	6902(S) Dt. 05.10.15	708.77	31 SBD 2016-17 06-12-2016	0.00	0.00		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi
16	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.70	270(S) Dt.16-01-19	0	0	0.00	0.00			
16	Ranchi	87.8	127364.34		57917.46		12820.09	251.05			

**Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Rameshwar Shah**

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Banalat to Jamti Road Total Length 5.96 km including HL Bridge over Ghaghra River	5.96	2513.82	4504(S) 11.09.19	1658.10	7SBD/21-22 03.11.21	1000.00	60.31	70%	17.02.23	Ganga Const. Bank Calony, Piska More, Ranchi
2	Reconstuction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road	11.40	5672.41	3564(S) 19.07.19	3501.75	05/SBD/21- 22 30.09.21	3450.00	98.52	100%	01.04.23	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
3	Widening and Strengthening & Re- construction of Gumla Bansdih Kasir road	26.47	6272.69	525(S) 15.02.22	5504.99	04SBD/22-23 dt- 10.09.22	1000.00	18.17	25%	09.06.24	DC-AC -JV - Joint Venture of Dewanti Construction, Gumla and Anand Construction, Gumla, Sisai Road, Gumla
4	Widening and Strengthening & Re- construction of malgo more at Bharno(NH23)to Pabayea Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	237.41	0.00	30%	12.12.23	Dewanti Construction, Sisai Road, Gumla
5	Reconstruction of Agharma More (On SH-03)-Tekrama-Sasia(On MDR-045) Road (Total Length-13.9 KM) Encluding with Birdge	13.90	4301.78	3964(S) 02.11.22	-	-	-	-	-	-	-
6	RQP Work of Bharno Block Chowk (NH- 23) to Chatti Road (0.00 Km to 11.600 Km)	11.60	1101.19	4447(S) 06.12.22					-	-	-
7	IRQP work of Nathpur - Konbir Road (0.00 km to 16.840km)	16.84	1309.73	4455(S) 06.12.22					-	-	-

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP Work of Manjhatoli To ChainPur Road Upto Jairagi More Under Road Division Gumla (MDR-35)	30.65	2222.18	56(S) 06.02.23					-	-	-
8	Gumla	127.82	26296.58	0.00	13273.76	0.00	5687.41				

RCPLWE

1	Widening and Strengthening reconstuction of Chainpur (Rampur)-Naugai- Jairagi Road (with) HL RCC Bridge at ch- 26.070 RCPLWEA/ROAD/01	28.20	2875.78 18.05.18		2809.75 12NCB/18-19 26.09.18		2292.87	81.64	82%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
2	Widening and Strengthening of Bhikhampur to Jari Road to Meral RCPLWEA/ROAD/02	20.81	2078.62 18.05.18		2045.8 16NCB/18-19 22.01.19		1936.36	94.65	98%	23.06.20	M/s Swarnim Construction Rana Niwas, S.P. Kothi Road Abadganj, Daltonganj
3	Reconstruction of Palkot Upper Khaman Jora aam (Dibdodhi Road) RCPLWEA(ROAD)/14	19.80	2493.47 18.05.18		2812.84 10NCB/18-19 26.09.18		2318.66	82.43	94%	25.03.20	M/s Dewati Const. Sisai Road, Gumla

6547.89

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Mani Bhushan Tiwari

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) RIDF XXV NABARD	30.784	21271.98	letter No. 3767(s) dated 29.06.18	Original Agreement - 11662.2040 3 Supplementary Agree.- 116.68315 Supplementary Agree- 2339.11830 Total- 14118.00548	25SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19 25SBD(Sup)/21-22 date 16.08.21 25SBD(Sup. Two)/22-23 date 09.06.22	12360.93	82%	90%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
2	IRQP / Strengthening work of Khunti - Siladon - Chukru - Bhusur Road KM 0.00 to KM 28.205 (Total Length 28.205 km)	28.21	1319.32	Letter No. 203(s) dated 01.11.21	1268.6647	01SBD/2022-23 DT. 02.07.2022	700.00	55%	100%	01.01.2023	Vijay Kumar Sahu Infrastructure Pvt. Ltd.
3	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.244	2484.66	Letter no. 3548(s) dated 06.10.22							
4	IRQP work of Sarsa (Bero – Khunti Road) to Darand- Latratu Dam Via Sai Temple form Km 0.00 to 7.817 (Total Length 7.817 KM)	7.817	550.16	Letter No. 4429(s) dated 06.12.22							
		76.1	25626.1		1268.7		13060.9				

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi(Gramin) Name of EE-Md. Izrail Mansuri											
1	Widening & Stregthning of Bundu-Sonahatu-Jamudag-Jariya Road (MDR-026) from km 0.00 to 30.005 for the year 2017-18	30.01	5522.56	1464(s) Dt. 10.03.17	4791.81	06SBD/2017-18 Dt. 21.08.17	4759.59	99%	95%	20.08.2019	K. K. Builders Pvt. Ltd.
2	Widening and Strengthening of Angara-Hundru Fall Road (Total Length-21.10 KM) for the year 2021-22.	21.10	2931.34	2608(S) dt. 31.08.2021	3090.26	16SBD/2021-22 Dt. 10.03.22	983.89	32%	42%	09.07.2023	Ms. Jai Mata Dee Construction
3	Strengthening /IRQP Work in km 11.00 to 60.00 of Ranchi-Muri Road (SH-01) For The year 2021-22 (Total Length 50.00 KM)	50.00	2336.39	2864(S) dt. 20.09.2021	1969.27	02SBD/2022-23 Dt. 08-04-22	800.00	41%	51%	10.09.2022	Ms. Jai Mata Dee Construction
4	Reconstruction of Tunju More (at NH-33) Arkaya-Sutiling-Bichahatu (at MDR-26) Road Total Length 9.380 km including Construction of Bridge.	9.38	1972.06	1013(s) dt. 14.03.22	2036.62	07SBD/2022-23 Dt. 26.08.22	0.00	0%	-	25.05.23	Ms Heighten Construction, Ranchi
5	Widening and Strengthening-Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.69	0.00	3472(S) Dt. 29.09.22	5700.99	19SBD/2022-23 Dt. 07.02.23	0.00	0%	-	26.08.24	Classic Engicon Pvt. Ltd.
6	Widening and Strengthening-Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR -020) Total Length 6.042 Km For the year 2022-23	6.04	1631.83	3550(S) Dt. 06.10.22	0.00	0.00	0.00	0%	-	-	Classic Engicon Pvt. Ltd.
7	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (total 17.700 km) Including Construction Of Bridges For the Year 2022-23 Length -	17.70	18173.72	3587(S) Dt. 10.10.22	0.00	0.00	0.00	0%	-	-	

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

JARDP

1	JARDP के अंतर्गत रांची-मुरी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोजन कार्य।	-	3641.2905	31.05.17 / 2480 (S)	-	-		100%	-	-	1. D.LAO, Ranchi 2. D.W.& S. Dept. 3. Electricity Dept.
---	--	---	-----------	---------------------	---	---	--	------	---	---	---

3241.29050

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

1	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	8608.97	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/ 2016-17	6699.29	86%	92%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.52	6464.41	17.02.22 / 541 (S)	5695.89	16.07.22 / SBD 01/ 2022-23	0.00	0%	18%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	0.00	0%	2%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Lohardaga	81.40	16442.07		14532.16		6699.29				

RCPLWEA

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018-19	2276.45	87%	100%	17.03.20	Sri Arvind Kumar Singh, Qr. No. – B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---------	---	---------	---------------------------	---------	-----	------	----------	---

Circle : Ranchi

Div : Simdega

Name of EE-Sri Mani Bhushan Tiwari

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC-13.04.18	6114.92	81%	82%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Strengthening/ Improvement of Riding Quality Programme (IRQP)/ for Putritoli - Barasloya-Lacharagarh - Jaldega - Pandripani Road (MDR -045) Total length 73.60 KM for the year 2021-22.	73.60	1156.58	26.11.21 3665(S)	1138.05	18.07.22 01 of SBD 2022-23	1040.00	91%	100%	17.01.23	Jai Maa Ashtabhuji Construction, Hazaribagh.
3	Improvement of Riding Quality Programme (IRQP) /Strengthening for Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road (MDR -42) Total length 73.70 KM for the Year 2021-22.	73.70	1245.16	26.11.21 3666(S)	1231.96	18.07.22 02 of SBD 2022-23	1195.00	97%	98%	17.01.23	Jai Maa Ambe Infra Pvt. Ltd. Chatra.
4	Widening & Strengthening of Biru-Ramrekhadham via Tamra Sikariatn	22.35	7782.22	13.10.22 3644(S)							
4	Simdega	208.2	18640.88		9231.91		8349.92				

State Plan Road Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Roads-Plan)
State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md. Izrail Mansuri											
17	<u>Completed Scheme</u> Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.90	2830.344	5173(S) Dt.16.08.16	1982.216	73 SBD 2016-17 04-02-17	2628.89	89.18	98%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
18	IRQP of Governor House (Rajbhavan) premises roads at Ranchi for the year 2022-23.		126.98	4266 (S) Dt.22-11-22	125.85	24 F2 2022-23 14-12-2022	99.68	79.20	100%	12.01.23	M/S Jaimata Dee Construction Argora, Ranchi
19	IRQP work of road from Birsa Munda airport to Hinoo Chowk for the year 2022-23.		167.359	4267 (S) Dt.22-11-22	168.96	19 F2 2022-23 12-12-2022	0.00	0.00	100%	10-01-23	M/S Khanna Construction Ialpur, Ranchi

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	IRQP work in Birsa Rajpath road at Argora chowk roundabout and Sahajanand chowk roundabout for the year 2022-23.		118.476	4267 (S) Dt.22-11-22	120.43	18 F2 2022-23 12-12-2022	0.00	0.00	100%	10-01-23	M/S Khanna Construction Ialpur, Ranchi
21	Widening and Strengthening of Jojonagar (Novanagar) to Pandra Bazar Sammittee via Banhora Road (L-4.18 km) for the Year 2021-22	4.18	929.38	Ltr. No- 1748(S) Dt.13-07-2021	956.68	69 SBD 2021-22 28-01-2022	952.99	99.61	100%	27-07-22	M/S Puja Enterprises Prop. Ranjit Kumar Singh At.+P.O.- Simaria,
22	Improvement of Riding Quality / Strengthening work of Chama more- Maccluskiganj-Damodar Bridge Road (Total Length – 18.350 KM) for the year 2021-22.	18.35	580.91	Ltr. No-809(S) Dt.02-03-22	574.42	06 SBD 2022-23 26-09-2022	525.00		100%	25-02-23	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
23	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	716.44	01 SBD 2017-18 25-04-17	2148.01	35.82	55%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar,
24	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road (Length 36.326KM) for the year 2018-19.	12.73	10961.584	5101(S) Dt.31.08.18	2690.7304	85 SBD 2018-19 06.03.19	6236.30	95.63	98%	12.03.21	M/S Ganga Construction, Daltonganj (54%)- Puja Enterprises Chatra (46%)

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.	2.16	383.62	4937(S) 03-10-19	316.13374	07 SBD 2021-22 28-09-2021	299.23	94.65	95%	27-12-21	Dilip Kumar Sector-II, Dhurwa, Ranchi
26	IRQP work in NH-33 town portion (Through Mega Sports 6 Lane approach road) - Lalganj-Tatisilwai (MDR-005) road (Total length - 8.00 KM) for the year 2019-20.	8.00	896.419	5161(S) 18-10-19	770.551	05 SBD 2021-22 20.09.2021	780.73	101.32	100%	19-02-22	Arvind Kumar Singh Dhurwa, ranchi
27	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20) for the year 2019-20.	2.20	516.238	5230(S) 23-10-19	381.19029	04 SBD 2021-22 06-09-2021	392.14	102.87	100%	05-02-22	M/S Sharda Construction Redma, Daltonganj.
28	Improvement of riding quality work in LPN Shahdeo Chowk to Booty More road (Ranchi-Bariatu road, MDR-004)(Total length 8.00KM) for the year 2020-21.	8.00	908.666	533(s) 11-02-2021	766.55	06 SBD 2021-22 28-09-2021	766.55	100.00	100%	27-02-22	Dilip Kumar Sector-II, Dhurwa, Ranchi
29	Improvement of Riding Quality Programme (IRQP) in Ranchi - Chaibasa Road from Kutchery Chowk (Km.0.00) to Birsa Chowk (Km. 7.50) with Const. of Cross-Drain & Raod Furniture for the Year 2021-22	7.50	692.197	Ltr. No- 1802(S) Dt.16-07-2021	784.40415	11 SBD 2021-22 22-10-2021	782.62	99.77	100%	21-02-22	M/S Khanna Construction Ialpur, Ranchi

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Detailed estimate for Improvement of Riding Quality Programme (IRQP) / Strengthening work of Ratu Road Junction (Near New Market) to HEC Gate (Birsra Rajpath) with Construction of Drain & Road Furniture for the year 2021-22.	8.61	730.898	Ltr. No- 1807(S) Dt.16-07-2021	827.33253	09 SBD 2021-22 18-10-2021	744.10	89.94	95%	17-03-22	M/S AUM Const (Sourav Narsaria) Murli Bagicha, Gumla
31	Improvement of Riding Quality Programme (IRQP) work in Karamtoli- Ormanjhi road (MDR-016) from KM 0.00 to 23.00 (Total length 23.00 KM) for the year 2021-22.	23.00	832.534	Ltr. No- 2404(S) Dt.16.08.2021	815.61002	13 SBD 2021-22 22-10-2021	815.00	99.93	100%	21-04-22	M/S A K INFRA CONSTRUCTIONS PRIVATE LIMITED
32	Widening and Strengthening of Budha Khukhra (on Tanger Basli road) - Kurkura-Mander(on Chanho-Dighiya-Purnapani road) road (Total Length- 15.10 km) for the Year 2021-22.	15.00	3515.293	Ltr. No- 2348(S) Dt.12.08.2021	3000.4803	15 SBD 2021-22 26-10-2021	2934.54	97.80	100%	25-10-22	M/S Spica Projects and Infrastructures Pvt Ltd
33	Improvement of Riding Quality programme (IRQP) /Strengthening work of Ranchi Muri road (on SH-01) from Sarjana chowk to Tatisilway with link road from Km 2.20 to 11.00 KM (Total length 8.80KM) for the year 2021-22.	8.80	330.42	Ltr. No- 2453(S) Dt.19-08-2021	3.39	03 SBD 22-23 19-07-22	254.12	0.00	90%	18.10.22	Ganga Construction, Bank Colony Road, Piska More, Hehal, Ranchi, Jharkhand.

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
34	Improvement of Riding Quality programme (IRQP) /Strengthening work of Club road, Sujata Chowk (on MDR-011)- club road- Ranchi railway Station- station road – Patel chowk – Lala Rajpath Rai school- Kadru more (on MDR-003)	2.83	119.26	Ltr. No- 2454(S) Dt.19-08-2021	84.14	14 F2 2021-22 22-10-2021	84.13	99.99	100%	21-12-21	M/S Orbit Infrastructure H.No.-54, Circular Road, Lalpur, Ranchi
35	Improvement of Riding Quality Programme (IRQP) / Strengthening work of Rims Bijli Office(MDR-004)- Chesire home- Jora Talab road (Total length-1.83Km) for the year 2021-22.	1.83	111.22	Ltr. No- 2859(S) Dt.20-09-2021	78.32	42 F2 2021-22 21-12-2021	78.08	99.69	100%	20.02.2021	M/S Orbit Infrast H.No.-54, Circular Road, Lalpur, Ranchi
36	Improvement of Riding Quality Programme / Strenthening work of Chandani chowk, Hatia (MDR-011)-Ring Road (Tonkotoli) Road (Length 3.570Km.) for the year 2021-22.	3.57	241.92	Ltr. No-2860(S) Dt.20-09-2021	166.48	32 F2 2021-22 20-12-2021	156.60	94.07	100%	19.02.2022	Mathura Developers Hazaribagh

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
37	Improvement of Riding Quality Programme /Strengthening work of Hazaribag Road(MDR-009) (from Sadar hospital, Friyalal chowk to Kokar chowk) (Total length 3.70 Km) for the year 2021-22.	3.70	354.60	Ltr. No-2861(S) Dt.20-09-2021	365.22	30 SDB 2021-22 10-12-2021	363.60	99.56	100%	10.02.22	Bhadoria Infrastructures Pvt. Ltd., Ranchi
38	Strengthening work in Kathalmore-Argora chowk (MDR-018) (Total length-5.30 KM for the year 2021-22.	5.30	799.55	Ltr. No-3194(S) Dt.18-10-2021	819.92	86 SBD 21-22 26-02-22	838.36	102.25	100%	25.05.22	Excel Venture Construction (P) Ltd., Ranchi
39	Improvement of Riding Quality Programme of (A) Shalimar Market to JSCA Stadium North, South, west gate and Jagannath Maidan to Dhurwa Golchakkar road (Length 5.50 KM) and (B) Dhurwa Golchakar to Beer Kunwar Singh chowk and Beer Kunwar Singh chowk to Judicial Academy road (Total length 4.30 Km) (Total Length 9.80 Km) for the year 2021-22.	9.80	945.78	Ltr. No-3203(S) Dt.18-10-21	982.89	31 SBD 2021-22 15-12-2021	916.07	93.20	95%	14.03.22	M/S Sanjay Singh, Harmu Road, Garikhana, Anandpuri, Ranchi-834001

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
40	Reconstruction of road from Milan Chowk (Tupudana, NH-75 Ext.) - Ram Krishn Mission TB sanatorium & Hospital road (total length 2.555 KM) for the year 2021-22.	2.55	218.02	Ltr. No-4157(S) Dt.27-12-21	226.33	90 F2 2021-22 28-02-2022	232.62	102.78	100%	27.05.22	M/S Kulwant Singh and Company Kashmiri Block, I.T. Office Road, P.P. Compound, Hindpiri, Ranchi, Jharkhand.
41	Widening and strengthening of Road from Dindyal Chowk (on New market- Birsa chowk road) to Purana Argora Chowk (on MDR-018) road (total length 1.00 KM) for the year 2021-22.	1.00	183.96	Ltr. No-4162(S) Dt.27-12-21	153.46	91 F2 2021-22 22-03-2022	153.46	100.00	100%	21.05.22	Aditya Construction Company Singra Complex, H.B. Road Neori Vikas Vidyalay, Ranchi, Jharkhand.
42	Construction of road in JAP-1 Campus (Including Link road), Doranda, Ranchi (Total length KM 3.052) for the year 2021-22.	3.05	305.69	Ltr. No-4163(S) Dt.27-12-21	316.92	87 F2 21-22 28-02-22	316.31	99.81	100%	27.05.22	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
43	Improvement of Riding Quality / Strengthening work of Kathal more- Daladali- Kanthitand road (MDR-012) from Km 0.00 to KM 4.80 (Total Length - 4.80 KM) for the year 2021-22.	4.80	507.34	Ltr. No-803(S) Dt.02-03-22	528.15	01 SBD 2022-23 08-06-22	527.14	99.81	100%	03-08-22	Excel Venture Construction (P) Ltd., Ranchi

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
44	Improvement of Riding Quality /Strengthening work of (A) Hurhuri more chowk – Thakurgaon chowk (Length-10.40 KM) and (B) Brambe (on NH-75)- Thakurgaon-the (Burmu road) (Length-8.40 Km.) (Total Length -18.80 KM) for the year 2021-22.	18.35	664.92	Ltr. No-808(S) Dt.02-03-22	601.04	04 SBD 2022-23 06-08-2022	600.07	99.84	95%	05-01-23	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
45	Improvement of Riding Quality work in Khel Gaon Road Tatisilway road to JAP-2 Mahila Batalian road via Birsa Munda Central Jail (Including link road) (total length 2.50 KM) for the year 2021-22.	2.50	122.88	Ltr. No-44(S) Dt.11-01-2022	124.91	78 F2 21-22 18-02-22	99.01	79.26	90%	18-02-22	Matrika Construction and Developers Tagore Hill Road, Near BALihar Lodge,
46	<u>FUND TRANSFER</u> <u>Land Acquisition</u> Widening and Strengthening ITI Bus Stand (NH-23 to St. Fransis School Road) road for the year 2016-17.	3.91	1677.00	5430(S) 24.08.16	820.70	46 SBD 2016-17 30.12.16	1241.18	89.59	100%	29-06-18	M/S Arunaditya Projects and Mineral Ashok Nagar, Ranchi-834002.

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
47	SHAJ Reconstruction, Widening and strengthening and improvement of work two lane / two lane with paved shoulder as per standard of 9 (nine) roads and by pass (Total length 335.08 KM) from the credit						800.00				SHAJ
48	Ring Road Construction work of Ranchi Ring Road Section-VII (NH-75 Ranchi-Daltonganj Section to Karma) (Karma NH-33 Ranchi Hazaribagh						336.21				DLAO
27	Ranchi	189.1	31773.28		20269.85		27102.75	2445.57			

**Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Rameshwar Shah**

1	Widening and Strengthening of Ghaghra- Sisai Road (Total Length- 28.039 km)	28.04	6529.13	869(S) 13.02.18	4499.16	17NCB/18-19 05.03.19	4499.16	100.00	100%	4.10.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd.
2	Reconstructio of Sisai Thana to Sisai Ghaghra Rod via Sisai Market (Total Length - 4.483 km)	4.48	1318.56	4486(S) 6.09.19	1237.29	01/SBD/22- 23 25.04.22	1237.29	100.00	100%	01.11.22	A K INFRA CONSTRUCTION S PRIVATE LIMITED

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of PCC Road & Paver Block in Neterhat Awasiya Vidyalaya (Total Length 2.300 Km)	2.30	275.53	461(S) 27.12.21	249.98	2F2 02.05.22	249.98	100.00	100%	04.08.2022	Gita Devi
4	Widening and Strengthening of Chharda PWD Road to Pusho PWD Road via Bhurso, Pahamu, Kotari, Boro, Pakaria Road	17.67	3937.13	2431(S) dt. 03.05.17	4029.95	01NCB/17-18 dt. 17.10.17	4169.95	103.47	100%	16.04.19	VKS- AIPL(JV) 351A , Ashok Nagar, Ranchi, Road No.-5
4	Gumla	52.49	12060.35	0.00	10016.38	0.00	10156.383				

RCPLWE

1	Reconstruction of Chainpur Ghaghra Road RCPLWEA/ROAD/03	41.93	5189.18 18.05.18		5126.28 11NCB/18-19 26.09.18		5121.38	100.00	100%	25.09.20	M/s Satish Prasad, Bishwanath Apartment Devi Mandap Rd. Hesal, Ranchi	
							5121.38					

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Mani Bhushan Tiwari

1	Reconstruction of Amreshwardham (SH-03 Bichna)-Jurdag- Tupudana (NH-75E) Road (Total Length 23.600KM) RIDF XXV NABARD	23.60	10961.58	letter No. 5101(s) dated 31.08.2018	3681.92	20SBD/18-19 date 05.02.2019	3852.45	99.97%	100%	04.02.21	M/S Ganga Constriction, Daltonganj (54%) – Puja Enterprises, Chatra (46%) (JV)
---	---	-------	----------	-------------------------------------	---------	-----------------------------	---------	--------	------	----------	--

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Murhu - Tapkara - Torpa Road KM 0 to 27.700	27.70	4083.19	letter No. 2953(s) dated 25.03.13	4250.41	05SBD/2013-14 Dated 19-11-2013	4400.99	83.18%	98%	18.11.15	M/S Sanjay Agrawal 35-36, Millennium Plaza, Ist Floor Near Indian Coffee House, G.E. Road, Raipur (Chhattisgarh) Pin-492001
3	IRQP work of Dasmile – Chukru – Remta – Sondasome –Kujram Road From Km 0.00 To 22.100 (Total Length 21.100km)	22.10	873.82	Letter No. 3392(s) dated 01.11.21	844.16	08SBD/2021-22 DT. 31.01.2022	841.18	99.65%	100%	30.07.2022	A K Infra Construciton Pvt. Ltd.
		73.4	15918.6		8776.5		9094.6				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Md. Izrail Mansuri

1	Strengthening/IRQP Work in 1st to 13.10th km of Chandandih to Sonahatu Road For the year 2021-22	13.10	198.08	4061(S) dt. 23.12.2021	201.23	12F2/2021-22	178.54	89%	89%	24.03.2022	Orbit Infra
2	Strengthening/IRQP Work of Bundu-Sonahatu-Jamudag-Jereya Missing Link Road (MDR 026A) From km 0.00 to 5.80.	5.80	374.44	2862(s) dt,.. 20.09.21	389.43	07SBD/2021-22 Dt. 04.01.22	373.33	96%	96%	03.03.2022	Ms. Jai Mata Dee Construction

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Ravindra Kumar											
1	Widening & Strengthening of Lohardaga-Gangupara-Peshrar Road from km 0 to 27.6	27.60	7797.553	26.12.14 / 9127 (S) (Revised A/A)	7471.50 + 206.15 <u>7677.65</u>	29.09.16 / SBD 06/2016-17 (Suppl. Agr. No. 07SBD/2020-21 Dt. 11.11.2020)	8061.03	105%	100%	28.06.18	Shivalaya Construction Co. Pvt. Ltd., New Delhi
2	Reconstruction of Sosh Gul Factory to Bajotoli, Patratu Gram via Kishan Chowk, Madarsha Road.	5.78	1796.140	23.06.17 / 3510 (S)	883.70	12.10.17 / SBD 07/ 2017-18	795.59	90%	100%	11.04.18	Maa Gayatri Buildcon Pvt. Ltd., Harmu, Ranchi.
3	IRQP Work of Kesa More-Mandar Road (From K.M. 0.00 to 2.00 and K.M. 5.00 to 18.95)	15.95	521.133	18.10.21 / 3185 (S)	543.69	07.03.22 / SBD 14/ 2021-22	543.03	100%	100%	03.07.22	M/s Dewanti Construction, Sesai Road, Gumla.
3	Lohardaga	49.33	10114.83		1427.39		9399.65				

Circle : Ranchi
Div : Simdega
Name of EE-Sri Mani Bhushan Tiwari

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening & Strengthening/Reconstruction of Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road.	27.33	6735.98	5340(s)/ 17.07.2014	7089.92	16.10.14 01 of SBD 14- 15 DOC- 23.10.14	7424.93	101.89%	1	22.10.2016	Shivalaya Construction Co. Pvt. Ltd. , Harayana.
2	W/S Of Simdega Rengari-Kersai-Bolba Road Up To Orissa Border Road (Remaining work)	48.21	7471.40	3568(S)/ 06.06.2016	6856.90	01 of SBD 16- 17 DOC- 12.12.16	9056.41	113.37	1	11.12.2018	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
3	Reconstruction of Joram (NH-143) to Sarangbera upto Odissa Border Road. (Total Length- 8.10km)	8.10	3837.39	5098(S)/ 31.08.2018	2745.53	21.02.2019 05 of SBD 18- 19 DOC- 28.02.19	2714.44	100.00	100%	27.02.2020	M/s Spica Project Pvt. Ltd., Ranchi
4	Widening & Strengthening/Reconstruction of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseeta-Jitutoli-Beraergi(upto Koel river) road.	31.80	6770.94	5344(s)/ 17.07.14	6211.77	16.06.15 01 of SBD 15- 16 DOC- 23.06.15	6738.22	100.00	100%	22.06.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.,
5	Widening and Strengthening of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95)	28.31	5843.43	5617(S)/ 06.08.15	6048.11	20.01.16 05 of SBD 15- 16 Date of	6044.53	100.00	100%	26.11.2017	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.

State Plan Road Works

Month : January, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening of Kurdeg-Karamadiha-Gariajor upto Chattisgarh border Road & Construction of High level Bridge on Mission Bandh at KM 4.40.	11.85	3041.17	4871(S)/13.07.15	3034.87	03 of SBD 15-16 Date of commencement 14.12.15	3588.93	100.00	100%	13.12.2017	Barbrik Project Ltd.
7	Strengthening /Re-Construction Of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 &	73.6	4921.61	1720(s)/04.03.13	11738.66	24.01.14 02 of SBD 13-14, Date of commencement 31.01.14	11738.66	100.00	100%	30.01.2016	M/s Dineshchandra R. Agrawal Infracon Pvt. Ltd.
8	Strengthening /Re-Construction Of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road.	73.7	6796.24	1721(s)/04.03.13							
9	CRF . W/S Of Simdega Sewai -Kinkel - Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road.	63.2	13035.89	9131(s) Dt. 26.12.14	10099.48	02SBD of 2014-15, dt of Comm. 31.03.15	12991.14	100.00	100%	30.03.17	Shivalaya Construction Co. Pvt. Ltd.
9	Simdega	366.11	58454.04		53825.23		60297.25				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)
State Plan Bridge Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi
Name of EE-Md. Izrail Mansuri

NIL

Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Rameshwar Shah

1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	66.51	35.95	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
---	--	-------	--------	----------	--------	--------------------------	-------	-------	-----	----------	-------------------------------------

1	Gumla	61.80	0.00	0.00	185.00	0.00	66.51				
---	-------	-------	------	------	--------	------	-------	--	--	--	--

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Mani Bhushan Tiwari

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	14th KM 24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.2019	283.14	01SBD/21-22 Dt. 27-08-21	0.00	0%	0%	26.11.22	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	15th KM 33.24	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.2019	214.97	02SBD/21-22 Dt. 27-08-21	21.46	5%	7%	26.11.22	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar

21.46

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Md. Izrail Mansuri

1	On Going Works Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-029) including approach road for the year 2018-19	204.6	863.79	5022(S) Dt, 31.08.17	766.23	09 SBD/18-19 Dt. 09.08.18	30.48	3%	6%	14.08.2021	Jai Mata Di Road Construction Pvt. Ltd.
2	Construction of High Level Bridge over Bhorongdih Nala in km 30th (CH. - 29.900) of Banta-Rahe-Bundu Road.	21.6	201.82	24.12.12 / 9065(s)	173.35	30.03.13 36F2/12-13	144.62	83%	90%	29.12.13	Ms. Nagendra Pandey
2	Gramin	226.20	1065.61		939.58		175.10				

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

1	Construction of Bridge over South Koel River at 15.940 k.m. of Kesa More-Mandar Road.	55.80	371.000	19.05.16 / 3197 (S)	323.14 + 95.47 <u>+ 15.71</u> <u>434.32</u>	06.09.16 SBD 04/ 2016-17 (1 st Suppl. Agr. No. 09SBD/ 2020-21 Dt. 30.12.2020 & 2 nd Suppl. Agr. No. 16SBD/ 2020-21 Dt. 09.03.2021)	473.44	109%	96%	05.03.18	Haque Construction Company, Ranchi.
		55.80	371.00			473.44					

RCPLWEA

1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	211.69	Dated 02.04.18	188.39 <u>135.63</u> <u>324.02</u>	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/201 0.20 Dt.	293.67	91%	100%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
---	---	-------	--------	----------------	--	--	--------	-----	------	----------	--

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.8	865.74	Secy., RCD, Lttr. No. - 1905(S)	850.11	24.09.18 SBD 09/ 2018-19	754.46	89%	89%	23.03.20	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.0	375.01		364.73	24.09.18 SBD 09/ 2018-19	342.29		94%		

1390.420

Circle : Ranchi

Div : Simdega

NIL											NIL
------------	--	--	--	--	--	--	--	--	--	--	------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Bridges-Plan)
State Plan Bridge Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md. Izrail Mansuri											
1	Work Completed Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.	7.50	68888.68	213(S) Dt.25.01.22 (Revised)	3900.00	07 SBD 2017-18 Dt.30.05. 17	6640.19	116.28	100%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana-812002.
2	Construction of additional vent in RUB No.-392B near LC No.-MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.	0.272	1192.84	6864(S) Dt.13.12.20 17	126.59	57 F2 2017-18 Dt.26.03. 18	1144.01	84.20	80%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi

7784.20

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi , Division :- Gumla Name of EE-Sri Rameshwar Shah											
NIL											

Circle : RANCHI Div : KHUNTI Name of EE-Sri Mani Bhushan Tiwari											
1	Const. of H.L. Bridge in Khunti-Siladon- Chukru- Bhusur Road.		260.00			Provisional work order vide Lt. No. 1380 dt. 30.08.2016 04SBD/16-17 Dt. 05.10.16 Supp. Agree.	1310.54	100%		29.08.18	M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau
(i)	Over Tajna River at ch. 5th KM	72.00	322.27	Lt. No. 857(S) 09.02.16					100%		
(ii)	Over Canal River at ch. 7th KM	20.00	154.47	Lt. No. 859(S) 09.02.16	1192.13				100%		
(iii)	Over Kanchi River at ch. 12th KM	105.0	402.18	Lt. No. 855(S) 09.02.16					100%		
(iv)	Over Tunju Nala at ch. 21st KM	63.00	253.205	Lt. No.858(S) 09.02.16					100%		
2	Const. of H.L. Bridge in Hatia-Lodma- Karra- Khunti Road.										M/S Ganga Construction Abadganj, Near Court Railway Crossing, Jail Hata, Daltonganj, Palamau

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
(i)	Over Chhata River In 25th Km	49.24	370.58	Lt. No. 8632(S) Dt. 22.12.15	2194.38	Provisional work order vide Lt. No. 1379 dt. 30.08.2016 05SBD/16-14 Dt. 05.10.16	2229.32	100%	100%	29.08.18	Over Chhata River In 25th Km
(ii)	Over Malgo River In 22nd Km	43.24	257.80	Lt. No. 8633(S) Dt. 22.12.15					100%		Over Malgo River In 22nd Km
(iii)	Over Patra Toli River In 18th Km	43.24	291.84	Lt. No. 8634(S) Dt. 22.12.15					100%		Over Patra Toli River In 18th Km
(iv)	Over Swarnrekha River In 4th Km	86.40	511.76	Lt. No. 8637(S) Dt. 22.12.15					100%		Over Swarnrekha River In 4th Km
(v)	Over Tajna River In 13th Km	43.24	275.39	Lt. No. 8636(S) Dt. 22.12.15					100%		Over Tajna River In 13th Km
(vi)	Over Tigga River In 16t Km	37.24	308.92	Lt. No. 8635(S) Dt. 22.12.15					100%		Over Tigga River In 16t Km
TOTAL:-							1310.54				

Circle : Ranchi
 Div : Ranchi(Gramin)
 Name of EE-Md. Izrail Mansuri

NIL

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Ravindra Kumar

1	Construction of H.L. Bridge over South Koel River (With Approach Road) in 34th km of Bero-Lohardaga Road. <i>(Job No. : CRF-JHR-2014-15/38)</i>	196.8	809.05	09.12.14 / RW/NH - 28014 / 5 2 2005 - JHR/NH-3	678.41 + 114.48 <u>792.89</u>	18.04.16 SBD 01/ 2016-17 (1st Suppl. Agr. No. 02SBD/ 2022-23 Dt. 01.08.2022)	788.94	100%	100%	17.04.18	M/s Kashyap Construction, Daltonganj
---	---	-------	--------	--	-------------------------------------	---	--------	------	------	----------	--------------------------------------

Circle : Ranchi
Div : Simdega
Name of EE-Sri Mani Bhushan Tiwari

1	Construction of High level RCC Bridge over Patatirila River at 67th Km of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of Approach roads).	37.20	Revised AA-364.939/	13.09.19/4545(S)	326.36	01F2 2017-18 22.09.17 Revised 14F2 19-20, dt.- 15.02.20	315.76	100.00	100%	21.03.2019	Bijay Prasad
---	--	-------	---------------------	------------------	--------	--	--------	--------	------	------------	--------------

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High Level Bridge over Girma river(Sewai) in Ch. 23rd Km (including construction of Approach road) of Simdega Sewai - Kinkel-Kurdeg-Kutumakachhar Upto Chhatisgarh Boarder Road (MDR-044).	84.00	306.47	17.06.15/4195(S)	321.74	04 of SBD 15-16, dt 29.12.15 Date of commencement 05.01.16	317.42	100.00	100%	04.03.18	Sirha Construction & Developers (P) Ltd.,
3	Construction of High level RCC Bridge over Local nala at Chainage 2.960 KM of Simdega-Jaldega-Hurda-girda upto Manoharpur Road.	10.44	116.87	15.03.16/1813(S)	103.05	25.07.16 03 F2 16-17 25.07.16	119.14	100.00	100%	24.07.17	Superior Costruction Pvt. Ltd.-
4	Construction of High level RCC Bridge over Bergarha Nala in Chainage at 7+850 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	49.24	234.03	15.03.16/1814(S)	204.32	25.07.16 02 F2 16-17 25.07.16	204.12	100.00	100%	24.01.18	Dev Kripa Construction
5	Construction of High level RCC Bridge over Devlakar river at KM 12.183 of Simdega-Jaldega-Hurda-girda upto Manoharpur Road (including construction of Approach roads).	64.84	228.00	15.03.16/1812(S)	200.21	16.08.16 04F2 16-17 16.08.16	197.53	100.00	100%	15.08.18	Rameshwaram Projects Pvt. Ltd.

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	Overall Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of High level RCC Bridge over Local Nala at Chainage 2.830 KM of Simdega-Jaldega-Hurda-Girda upto Manoharpur Road (including construction of approach roads.)	20.00	172.38	17.06.15/4207(S)	153.92	13.10.15 12F2 15-16 03.10.15	153.9	100	100%	02.10.16	Dev Kripa Construction
6	Simdega	265.7	1057.75		1309.60		1307.88				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Ranchi
Name of EE-Md. Izrail Mansuri

Spill Over 2022-23

1	Special repair of road in Jharkhand High Court Premises, Ranchi for year 2021-22.		18	RCD, Ltr. No.- 3138(S) Dt.08-10-21	15.98	64 F2 2021-22	15.96	100%	100%	29-02-2022	Ravi Shankar Kumar Singh, Doranda, Ranchi
2	Repair of boundary wall, septic tank and soak pit at -I.B., Kanke for the year 2021-22.		24	RCD, Ltr. No.- 3138(S) Dt.08-10-21	19.24	67 F2 2021-22	12.295	64%	80%	44640	Kalpna Construction, Ranchi
3	Repair of I.B. at Kanke for the year 2021-22.		25	RCD, Ltr. No.- 3138(S) Dt.08-10-21	20.00	52 F2 2021-22	5.3826	27%	35%	44623	Maa Enterprises, Ranchi
4	Ordinary repair of BIT more to BIT gate via Jawahar Navodaya vidyalaya road for the year 2021-22.		10	RCD, Ltr. No.- 3138(S) Dt.08-10-21	10.00	45 F2 2021-22	0	0%		44603	Kalpna Construction
5	Installation of Missing kilometer post and Signboard in different road of Road Division, Ranchi		25	RCD, Ltr. No.- 3138(S) Dt.08-10-21	24.96	71 F2 2021-22	22.88	92%	100%	02.04.2022	Sanjay Jaiswal
6	Traffic Restoration in Km 14th of Burmu-Umedanda- Hendgir Road (Total Length-20.38 Km) for the year 2021-22.		45	RCD, Ltr. No.- 3138(S) Dt.08-10-21	44.72	21 F2 2021-22	19.84	44%	45%	44531	Man Govind Yadav

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair of Kanke Bazartand to block chowk Boriya road for the year 2021-22.		35	RCD, Ltr. No.-226(S) Dt.25.01.22	31.71	84F2 2021-22	0	0%		11.04.22	Raj Construction, Hehal, Ranchi
8	Ordinary repair of road from Singh more to Latma road with installation of one no full gantry for the year 2021-22.		30	RCD, Ltr. No.-226(S) Dt.25.01.22	29.91	81F2 2021-22	29.91	100%	100%	04.04.22	Ramashankar Yadav Birsa Chowk, Hinoo, Ranchi
9	Construction of RCC culvert in project building to Chandni Chouk road near Jharkhand police headquarter and near bridge for the year 2021-22.		8.00	RCD, Ltr. No.-226(S) Dt.25.01.22	7.99	75 F2 2021-22	7.84	98%	65%	30.03.22	Amit Pratap Piskamore, Ranchi
10	Ordinary repair of Kanke Bazartand to Block Chowk Boriya lane road Millat colony road for the year 2021-22.		46.50	RCD, Ltr. No.-226(S) Dt.25.01.22	46.32	89 F2 2021-22	0	0%		25.04.22	Sanjeet Prasad Singh Kathalmore, Ranchi
11	Road Safety work in different roads under Road Division, Ranchi for the year 2021-22.		10.00	RCD, Ltr. No.- (S) Dt.	9.97	77 F2 2021-22	9.95	100%		30.03.22	Arvind Kumar Ranchi
12	Ordinary repair of Chesayar home road (Dipatoli to Bariyatu road via Chesayar homeroad) for the year 2021-22.		30.00	RCD, Ltr. No.-3138(S) Dt.08-10-21	28.31803	61 F2 2021-22	26.687	94%		44627	Pankaj Kumar Singh Ranchi
12	Sub Total	0.00	306.50		289.11		150.74				

Non-Plan 2022-23

1	Surface renewal of Birsa Munda-Khadgarha Bus Stand Road for the year 2022-23.		33.00	RCD, Ltr. No.-5427(S) Dt.22-09-2022	32.90	17 F2 2022-23	0	0%		18.01.23	Shashwat Kumar Dubey Ratu Road, Ranchi
2	Ordinary repair work in Adivasi Chowk(Loha Singh Road) to N.H.-23 via Poly Child School Road for the year 2022-23.		23.00	RCD, Ltr. No.-5427(S) Dt.22-09-2022	22.88	13 F2 2022-23	0	0%	100%	08.01.23	Randhir Pratap Singh Ratu Road, Ranchi
3	Construction of drain in road from Harmu Chowk to Sajhanand Chowk (via. Patel chowk) under Road Division Ranchi for the year 2022-23.		12.00	RCD, Ltr. No.-5427(S) Dt.22-09-2022	11.98	14 F2 2022-23	0	0%	100%	08.01.23	M/S New Dimension Doranda, Ranchi
4	Construction of Drain, Paver block & other work from Harmu Chowk (MDR -015) to Chaputoli Chowk (MDR -18) via St. Francis under Road Division Ranchi for the year 2022-23.		49.00	RCD, Ltr. No.-5427(S) Dt.22-09-2022	48.97	16 F2 2022-23	48.96	100%	100%	09.01.23	K & G Associate, Hinoo, Ranchi

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Speed breaker in different roads and other Safety work in Ranchi City under road division, Ranchi for the year 2022-23.		10.00	RCD, Ltr. No. 5427(S) Dt.22-09-2022	9.99	15 F2 2022-23	0	0%	100%	24.12.22	M/S New Dimension Doranda, Ranchi
6	Ordinary repair, Construction of Drain, retaining wall, two fully gantry in Burmu-Umedanda -Hendgir road for the year 2022-23.		55.00	RCD, Ltr. No. 5427(S) Dt.22-09-2022	35.41		0	0%			
7	Installation of full Gantry, construction of guard wall and Ordinary Repair work in Itki to Brambe via Ranikhatanga (Total length-16.35Km) for the year 2022-23.		57.00	RCD, Ltr. No. 5427(S) Dt.22-09-2022	37.85	29 F2 2022-23 24.01.23	0	0%		24.03.23	M/S Kulwant Singh P.P. Compound, Ranchi
8	Construction of Cross Drain in different Km 0.00 to 6.00 Km and Paver Block work in Karamtoli-Ormanjhi road for the year 2022-23.		120.00	RCD, Ltr. No. 5427(S) Dt.22-09-2022	86.8609	30 F2 2022-23 02.01.23	0	0%		24.02.23	M/S S.D. Enterprises Ranchi
9	Pot patch repair in different roads, Road Division, Ranchi		100.00	RCD, Ltr. No. 5427(S) Dt.22-09-2022	99.7501	28 F2 2022-23 31-12-22	0	0%		26.02.23	Orbit Infrass Lalpur, Ranchi
9	Sub Total	0.00	459.00		386.59		48.96				
	Total	0.00	765.50		675.70		199.70				

**Circle : Ranchi ,
Division :- Gumla
Name of EE-Sri Rameshwar Shah**

Year - 2022-23

1	Ordinary Repair work in Manjhatoli Chainpur Road Under Road Division Gumla (MDR-35)	30.65	65.00	3457(S) dt 22.09.22	53.81	F2/22-23 dt- 29.12.22			80%	27.02.2023	M/s Lal Construction, Gumla
2	Ordinary Repair WORK OF CHAINPUR TO DUMRI Road (MDR-36) Under Road Division	11.85	35.00	3457(S) dt 22.09.22	31.17	13F2/22-23 dt- 13.12.22			80%	23.02.2023	M/s Vanmayi Builders and Cons. Pvt.Ltd Gumla
3	Ordinary Repair from Ghaghra to Netarhat Road under Road Division, Gumla for The	58.00	50.00	3457(S) dt 22.09.22	40.64	09F2/20-22 dt- 09.12.22			100%	08.02.2023	M/s Asim Zafar, Mahuwadanr, Latehar
4	Ordinary Repair Work of Tower chowk to Thana chowk in km 0.000 to 0.500, Road	0.800	51.00	3457(S) dt 22.09.22	37.43	05F2/22-23 dt- 30.11.22				22.02.2023	M/s Ramesh Kumar, Birsa Nagar, Hehal, Ranchi
5	Ordinary Repair of Bakutoli-Kurkura-Bano (0.00 Km to 36.64 Km) Under Road Division	36.64	50.00	3457(S) dt 22.09.22	36.48	12F2/22-23 dt- 12.12.22				11.03.2023	M/s N R Enterprises, Bhadouli, Sisai, Gumla
6	Ordinary Repair of Nathpur Marda Tukutoli (0.00 Km to 20.75 Km) Under Road Division	20.75	35.00	3457(S) dt 22.09.22	34.95	10F2/22-23 dt- 09.12.22			20%	08.03.2023	M.s Gajdamba Const. Niche Bazar, Simdega

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair from Banari to banlat Road & Construction of Guard wall under Road		45.00	3457(S) dt 22.09.22	32.61	17F2/22-23 dt- 15.12.22			40%	14.03.2023	M/s Randhir Kr. Singh Church Road, Daltoganj
8	Repair Extra Road of Netarhat Awashiya Vidyalaya Campus under Road Division,		30.00	3457(S) dt 22.09.22	24.45	18F2/22-23 dt-17.12.22				16.03.2023	M/s Shakti Enterprises, Hehal Ranchi
9	CONSTRUCTION OF GATE AT INSPECTION BUILDING BANARI, GUMLA under Road		15.00	3457(S) dt 22.09.22							M/s Randhir Kr Singh, Church Road,
10	Construction of Boundry Wall at Inspection Building Adar Gumla, Under Road Division		25.00	3457(S) dt 22.09.22							M/s Ashok Kr. Singh Shastri Nagar Ward no-15
11	Repair of 1.50 x 4 Toilet Sub-Division Office Gumla - 1 under Road Division, Gumla for the		5.00	3457(S) dt 22.09.22	33.98	7F2/22-23 dt- 09.12.22			100%	08.02.2023	M/s Sanjeet Kumar, Hari Om, Colony, Gumla
12	Construction of Culvert in Netarhat Awasiya Vidyalaya Campus under Road Division,		12.00	3457(S) dt 22.09.22	11.97	18F2/22-23 dt- 19.12.22			100%	18.02.2023	M/s Ajay Prasad, Bartoli, Neterhat, Latehar
13	Const. of Toewall in Ghasigarha Bridge under Road Division, Gumla for the year 2022-23		50.00	3457(S) dt 22.09.22	34.20	11F2/22-23 dt- 15.12.22			40%	14.03.2023	M/s Dilip Kr. Upadhyay, Ponchi Satbarwa, Daltonjang,
14	Construction of Toe Wall in 8th and 9th KM of Palkot Konbit Road Under Road Division		35.00	3457(S) dt 22.09.22	22.76	11F2/22-23 dt- 12.12.22	22.70	100.00	100%	11.03.2023	M/s Chanchla Devi, Gumla
15	Guardwall Repair & Construction work from Bagesakuwa More to Netarhat Road under		40.00	3457(S) dt 22.09.22	27.31	8F2/22-23 dt- 09.12.22	27.31	100.00	100%	08.02.2023	M/s Amir Sohail, Mahuwadanr, Latehar
16	Wedening in Culvert of Sisai Bhandra Road in 9 th KM and Construction of Gard Wall in		25.00	3457(S) dt 22.09.22							
17	Installation of Solar Yellow Traffic Blinker (With Voice Sound) in various Roads Under		3.00	3457(S) dt 22.09.22	2.84	14F2/22-23 dt 14.12.22	2.842	100.00	100%	13.01.2023	M/s R K Construction, Tupudana, Hatia, Ranchi
17		158.69	571.00		424.60		52.85				

1	Ordinary repair wrok in Manjhatoli (NH-78) - Birkera Kondra Road Length 21.60 km		10.00		9.96	11F2/21-22 30.12.21	0.709	7.12	68%	01.03.22	Arbind Kumar
2	Const. of Crush Barrier in Neterhat Sunset Road		20.00		1686488.00	18 F2 21-22 07.01.22	16.86	100.00	100%	06.03.22	M/S Saurabh Contruction
3	Ordinary Repair OF Executive Engineer Resident at Gumla under RCD Road Division, Gumla for the year 2020-21		15.00		1,499,850.00	2F2 21-22 26.07.21	15.00	100.00	100%	25.02.2021	M/S Randhir Kumar Singh
4	Ordinary Repair OF Executive Engineer Old office and Boundary wall at Gumla under RCD Road Division, Gumla for the year 2020-21		15.00		1,499,565.00	1F2 21-22 26.07.21	14.99	100.00	100%	25.02.2021	M/S Dilip kuram Upadhaya
4	Gumla		60.00				47.57				

VIVEKADHIN

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Repair of Culvert km Stone and Jungle Clearance in Bharno-Chatti Road under (Vivekadhin Scheme)						2.45	100%	100%		M/S Rajesh Kumar Singh, Shati Nagar, Palkot Road, Gumla
2	Repair of Culvert, KM 8th and Jungle & Clearance in Sisai- Bharda Road(Vivekadhin)						2.49	100%	100%		M/S Sanjeet Kumar, Hari Om Colony, Gumla
3	Repair of Culvert km Stone and Jungle Clearance in Sisai (Kumhartoli More NH-23) Ghaghra Road (SH-08) Via Saheyana, Kurdeg Kurgi in km 0.00 to 17.00 part1						2.50	100%	100%		M/S Nisha Devi, Jagdish Enclave Hatia, Ranchi
4	Repair of Culvert km Stone and Jungle Clearance in Sisai (Kumhartoli More NH-23) Ghaghra Road (SH-08) Via Saheyana, Kurdeg Kurgi in km 17.00 to 35.00 Part 2								100%		M/S Sanjeet Kumar, Hari Om Colony, Gumla
5	Maintenance of Road from Ghaghra to Netarhat Road from 0.00 km to 15th km (Vivakadhin)										
6	Maintenance of Road from Ghaghra to Netarhat Road from 16th km to 30th km (Vivakadhin)										
7	Maintenance of Road from Ghaghra to Netarhat Road from 31st km to 45th km (Vivakadhin)										
8	Painting of Culvert, Culvert, Bridges and KM Stone with Jungle clearance in Kamdara Bero Raod under Vivekadhin Scheme										
9	Repair of Culvert km Stone and Jungle Clearance in Kurgilalpur-Kandra Road under (Vivekadhin Scheme)										
10	Repair of Culvert, Culvert, Bridges and KM Stone with Jungle clearance in Palkot Konbir Road under Vivekadhin Scheme										
	Total										

Circle : Ranchi ,
Division :- Khunti
Name of EE-Sri Mani Bhushan Tiwari

1	Ordinary repair work in Hatia-Lodhma-Karra-Khunti Road(MDR-032) from km.3.00 to 16.00	13.00	170.00	EiC vide Letter No. 3457(s) dated 22.09.22	136.70	14F2/22-23 dt. 13.12.22			5%		Vishal Kumar Bhaskhar
---	---	-------	--------	--	--------	-------------------------	--	--	----	--	-----------------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary repair work in Hatia-Lodhma-Karra-Khunti Road (MDR-032) from km.17.00 to 23.00	13.00	150.00	EiC vide Letter No. 3457(s) dated 22.09.22	119.99	17F2/22-23 dt. 02.01.23					Shailendra Pratap Singh
3	Repair of Road in the Court Campus Khunti	0.093	10.00	EiC vide Letter No. 3457(s) dated 22.09.22	8.80	8F2/22-23 22.11.22 Pro. Work order- 12.11.22	8.80	100%	100%		M/S R.K. CONSTRUCITON
4	Repairing and Maintenance Work of Inspection Bunglow and Office Building at RCD.Khunti	-	8.00	EiC vide Letter No. 3457(s) dated 22.09.22	5.97	6F2/22-23 11.11.22 Pro. Work order- 09.11.22	5.96	100%	100%		ANISH MOBILE MASALA
5	Construction of Guard Wall in 33rd, 12th Km & Repairing of Bridge in 41st KM & Protection work (including Guard wall) in approach road of Sisai-Lapung-Dorma Road	-	100.00	EiC vide Letter No. 3457(s) dated 22.09.22	59.09						M/S Amit Construction
6	Repairing of Railing and Protection work of Approach Road of H.L.Bridge in 3rd Km of Konsa-Bakaspur-Govindpur-Karra Road	-	50.00	EiC vide Letter No. 3457(s) dated 22.09.22							
7	Special repair at different chainage and protection work of embankement of Marcha Rania Saude Road	36.50	100.00	EiC vide Letter No. 3457(s) dated 22.09.22	78.89	Pro.work order dt. 01.12.22					M/S Lal Construction
8	Special repair of different chainage and protection work of embankement of Kamdara-Bero Road	27.67	100.00	EiC vide Letter No. 3457(s) dated 22.09.22	77.83	13F2/22-23 dt. .12.22			10%		M/S Amit Construction
9	Road Safety Work in Sisai-Lapung-Dorma road, Marcha-Rania-Saude road, Kamdara-Bero road, SH-03 to Ulihatu road, Murhu (Jivantoli) Indipidi Sarwada Birbanki Kochang Bandgaon road, Bhoot Hutar Lodhma Nagri Road	-	200.00	EiC vide Letter No. 3457(s) dated 22.09.22	129.96	9F2/22-23 22.11.22 Pro. Work order- 11.11.22	29.59	23%	20%		AMAR ENGICON & CONST. PVT. LTD.
10	Yellow Blinker with voice.	-	3.00	EiC vide Letter No. 3457(s) dated 22.09.22	2.94	10F2/22-23 26.11.22 Pro. Work order- 09.11.22	2.94	100%	100%		ANISH MOBILE MASALA

VIVEKADHIN

1	Emergent Safety Protection work of Damaged Bridge in 41st km.over Chhata River in Sisai-Lapung-Dorma Road				1.32	02F2/22-23 27.09.22	1.32	100%	100%	03.10.22	Ashok Kumar das
---	---	--	--	--	------	---------------------	------	------	------	----------	-----------------

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Emergent Restoration Work in Hatia-Lodhma-Karra-Khunti road (MDR-032) in Km 7.00 to 12.00 and 14.00 to 22.00		25.00	Letter No. 3271(S) Dated 08.09.2022	1.56	03F2/22-23 27.09.22	1.56	100%	100%	03.10.22	Ashok Kumar das
3	Emergent Traffic Restoration work in KAMDARA - BERO Road (MDR-034) in km.11.00 to km 22.00				1.33	04F2/22-23 27.09.22	1.32	100%	100%	03.10.22	Satyam Build con
4	Repairing of Culvert Parapet Km Stone Flank Colouring of Tree etc in SH-03 to Ulihatu road from 0.000 to 12.870 km.				2.46	05F2/22-23 09.11.22	2.45	99%	100%	13.11.22	Sriram Construction
5	Bush Cutting, Maintenance of Earthen Shoulder & Painting of K.M. Stone and Parapet of Culvert in Sarsa(Bero-Khunti Road) to Daranda, Latratu Dam via Sai Temple Road(Length-7.817 km)				2.26	07F2/22-23 22.11.22	2.19	97%	100%	28.11.22	Satyam Build con
6	Bush Cutting, KM Post Painting and writing work in Sisai – Lapung – Dorma Road (MDR-030) in KM 0.00 to 43.00				2.41	11F2/22-23 28.11.22	2.41	100%	100%	04.12.22	Ashok Kumar das
7	Bush Cutting, Km. Post Painting and writing work in Hatia-Lodhma-Karra-Khunti Road in km.4.00 to 45.760				2.30	12F2/22-23 30.11.22	2.29	99%	100%	03.12.22	Sima Devi
8	Bush Cutting work in Karra More (Torpa) to Karra Road in KM 0.00 to 21.775				2.40	15F2/22-23 13.12.22	2.40	100%	100%	19.12.22	Satyam Build con
9	Bush Cutting, KM post Painting and writing work in Konsa Bakaspur Govindpur – Karra Road in KM 0.00 to 30.400				2.47	16F2/22-23 15.12.22	2.47	100%	100%	21.12.22	Sima Devi
Total							18.52		18.42		

Circle : Ranchi

Div : Ranchi(Gramin)

Name of EE-Md. Izrail Mansuri

Spill Over

1	Special Repair of Divisional Office Building including boundary wall under road division, ranchi(Gramin) for the year 2020-2021	-	11.51	विभागीय पत्रांक 2794(एस0) दि0 13.09.2021	22.47	16F2/2020-21 10.02.2021	18.55	83%	95%	26.03.2021	Ms Rahul Enterprises
2	Road Furniture work in Diffrent Road under road division, ranchi(gramin) for the year 2020-21	-	9.15	1185(एस0) दि0 23.03.21	5.52	01F2/2021-22	4.90	89%	100%	26.09.2021	Praveen Kumar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha-Purabdih Road for the year 2020-21	-	25.00	1185(एस0) दि0 23.03.21	18.03	02F2/2021-22	14.90	83%	100%	03.12.2021	Bihari Lal Jaiswal
4	Installation of road signboard, crash barrier, KM Post and repair painting of parapet in Jonha Fall-Sita Fall Road for the year 2020-21	-	10.00	1185(एस0) दि0 23.03.21	7.08	03F2/2021-22	6.96	98%	100%	13.12.2021	Arvind Kumar
5	Repair and painting of parapet wall and km post, Signboard, Crash Barrier, Establishment in Taimara Ghati-Dasam Fall Road under Non-Plan for the year 2020-21	-	12.00	1185(एस0) दि0 23.03.21	8.04	04F2/2021-22	7.93	99%	100%	19.01.2022	Dilip Kumar Upadhyay
6	Ordinary Repair work in km 0.00 to 27.80 of Angara-Hahe-Rahe Road for the year 2020-21	-	50.00	3138(एस0) दि0 08.10.21	40.88	08F2/2021-22	40.88	100%	100%	20.02.2022	Senjit Prasad Singh
7	Ordinary Repair in 14.460 to km 26.96 of Gola -Muri Road For the year 2021-22	-	50.00	226(एस0) दि0 25. 01.22	49.38	14F2/2021-22	32.65	66%	100%	17.04.2022	Rakesh Kumar
8	Construction of Guard Wall in 6th KM of Chandandih to Sonahatu Road under Road Division Ranchi (Gramin) For the Year 2021-22	-	40.00	226(एस0) दि0 25. 01.22	39.63	15F2/2021-22	39.41	99%	100%	17.04.2022	Sanjit Kumar
9	Comprehensive Annual Maintenance and operation of 125 KVA (Sterling) D.G. Set Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-			18.70	02F2/2022-23	9.35	50%	66%	22.04.23	M/s Ayub Raza, Ranchi

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Annual maintenance work (one year) for Supply, installation and testing of internet lease line including router, necessary earthing and any other necessary hardware required to run internet lease line successfully for existing video conferencing system in Multi Location in jharkhand for the year 2021-22.	-	165.00	3138(S) Dt 08.10.21	36.32	03F2/2022-23	0.00	0%	66%	22.04.23	M/s Ayub Raza, Ranchi
11	One year comprehensive annual maintenance work for multi location video conferencing system etc and One year comprehensive annual maintenance work for CCTV and electrical/Electronic equipments at Nirupam Bhavan, CDO Building, Doranda Ranchi.	-	165.00	3138(S) Dt 08.10.21	35.75	04F2/2022-23	10.73	30%	66%	22.04.23	M/s Ayub Raza, Ranchi
12	One year maintenance work of fire fighting system etc with 4 times demo in a year as per site requirements at Nirupam Bhavan, CDO Building, Doranda, Ranchi for the year 2021-22.	-			14.61	05F2/2022-23	0.00	0%	66%	24.04.23	Rajni Enterprises, Ranchi
13	Comprehensive Annual maintenance of 2 No. six passenger lift Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-			4.80	06F2/2022-23	1.20	25%	56%	23.05.23	Arvind Kumar
14	Day to day maintenance work of Nirupan Bhavan, Doranda (CDO), Ranchi for the year 2021-22	-			26.38	12F2/2022-23	0.00	0%	34%	20.10.23	M/s Nirmala Construction Pvt Ltd.
Sub Total			537.663		327.60		187.459				

Non Plan

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Gaurd Wall in km 4th & km5th and Construction of RCC culvert 1.5 m X 2.0 m in 6th km of Jonha-Jonha fall - Sita Fall Road For The Year 2022-23	-	50.00	3457(एसओ) दि० 22.09.22	49.35	15F2/2022-23	0.00		45%	31.03.23	Ram Sagar Dubey
2	Installation of Metal Beam Crash Barrier in km 1st & 7th and Construction of Guard Wall in 3rd km of Tati-Chatra-Bongaibera Road for the year 2022-23	-	120.00	3457(एसओ) दि० 22.09.22	93.91	16F2/2022-23	0.00		45%	29.03.23	Pankaj Kumar Jha
3	Pot Patch Repair of Different Road under Road Division, Ranchi (Gramin)	-	50.00	3457(एसओ) दि० 22.09.22	49.84	18F2/2022-23	0.00		-	16.02.23	Senjit Prasad Singh
Sub Total			220.00		193.10		0.00				

Vivekadhin

1	Traffic restoration work in 20th to 28th km of Banta-Rahe-Bundu Road (MDR-027) for the year 2022-23 (Vivekadhin)	-	20.00	3271(एसओ) दि० 08.09.22	2.50	14F2/2022-23	2.50	100%	100%	27.11.22	M/S Nirmala Construction Pvt Ltd
2	Traffic restoration work in 29th to 31st km of Banta-Rahe-Bundu Road (MDR-027) for the year 2022-23 (Vivekadhin)	-	20.00	3271(एसओ) दि० 08.09.22	2.50	11F2/2022-23	2.50	100%	100%	26.10.22	Sanjit Kumar
3	Flank Repair work in km 32.10 to 47.55 of Adardih-Milan Chowk Road for the year 2022-23 (Vivekadhin)	-	20.00	3271(एसओ) दि० 08.09.22	2.48	13F2/2021-22	2.48	100%	100%	22.11.22	M/S Nirmala Construction Pvt Ltd
4	Traffic restoration work in 32nd to 33rd km of Banta-Rahe-Bundu Road (MDR-027) for the year 2022-23 (Vivekadhin)	-	20.00	3271(एसओ) दि० 08.09.22	2.50	17F2/2021-22	2.50	100%	100%	14.12.22	Arvind Kumar
Sub Total			80.00		9.97		2.50				
Total Gramin			837.66		530.68		189.96				

Circle : Ranchi ,
Division :- Lohardaga
Name of EE-Sri Ravindra Kumar

SPILL OVER (2022-23)

1	Construction of 02 Unit J.E. Quarter in Road Division, Lohardaga Office Campus.	-	29.02	25.01.2022 226(S)	22.26	<u>26.02.2022</u> 13F2/2021-22	15.19	68%	100%	11.08.2022	Nidhikant Prasad, Lohardaga.
			29.02		22.26		15.19				

NON-PLAN WORKS

1	Road Safety work in Circuit House to B.S. College Road, Lohardaga.	-	10.00	22.09.2022 3457(S)	7.55	<u>14.11.2022</u> 08F2/2022-23	7.54	100%	100%	13.12.2022	Sanjay Jaiswal, Ratu Road, Ranchi.
2	Painting Work of Executive Engineer's Office in Road Division, Lohardaga.	-	15.00	22.09.2022 3457(S)	10.94	<u>14.11.2022</u> 09F2/2022-23	0.00		100%	29.12.2022	Mujibul Rahman, Kisko, Lohardaga.

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary Repair, Painting of Trees & Footpath Kerb and Safety Work in Kutcheri Chowk to Lohardaga Railway Station Road.	-	15.00	22.09.2022 3457(S)	11.52	<u>17.11.2022</u> 11F2/2022-23	0.00		100%	31.12.2022	Dhaneshwar Sahu, Juriya Road, Lohardaga.
4	Construction of Boundry Wall of Road Division, Lohardaga Office Campus.	-	30.00	22.09.2022 3457(S)	30.00	<u>29.11.2022</u> 13F2/2022-23	0.00		100%	28.01.2023	Sarfraz Alam, Amla Toli, Lohardaga.
5	Removal of Rubbish Land Slide in 15th K.M. and Road Safety Work in Different Chainages of Lohardaga-Gangupara-Peshrar Road.	-	60.00	22.09.2022 3457(S)	43.77	<u>29.11.2022</u> 12F2/2022-23	0.00		50%	28.02.2023	Khaliq Hussain, Bagru Road, Lohardaga.
6	Installation of Solar Yellow Traffic Blinker (With Voice) in Various Roads under RCD, Road Division, Lohardaga.	-	55.75	22.09.2022 3457(S)	31.19	<u>30.11.2022</u> 15F2/2022-23	0.00		0%	29.01.2023	Kamla Kaushal Construction, Ratu Road, Ranchi.
7	Construction of Guard Wall at 19th K.M., 20th K.M. & 21st K.M. in Shankh-Chatra (Lukaiya More) Road.	-	60.00	22.09.2022 3457(S)	46.27	<u>06.12.2022</u> 16F2/2022-23	0.00		40%	05.03.2023	Shardendu Bhushan, Daltonganj, Palamau.
8	Construction of Guard Wall at 4.00 K.M. of Kesa More-Mandar Road.	-	60.00	22.09.2022 3457(S)	46.44	<u>28.12.2022</u> 18F2/2022-23	0.00		5%	27.03.2022	Pankaj Kumar Singh, Hehal, Ranchi.
9	Construction of S.M. Guard Wall & R.C.C. Retaining Wall at 16.00 K.M. of Kesa More-Mandar Road.	-	125.00	22.09.2022 3457(S)	110.94	<u>04.01.2023</u> 19F2/2022-23	0.00		20%	03.07.2023	M/s Raj Construction, Birsa Chowk, Ranchi.
			430.75		338.62		7.54				

Vivekadhin

1	Repair Work of Road near at D.T.O. Office, Lohardaga and Civil S.D.O., Residence More, Lohardaga in 1st K.M. of Circuit House, Lohardaga to B.S. College, Lohardaga Road. (Vivekadhin)	-	25.00	E.I.C., R.C.D., Letter No.-1670(S) Dated 05.07.2021	1.48	<u>15.02.2022</u> 11F2/2021-22	1.48	100%	100%	22.02.2022	Nidhikant Prasad, Lohardaga.
2	Painting of Culvert Parapets, Trees, Electric Pole, Signages Post, Repair of Existing Old Bridge Parapets at Ch. - 15+940, Construction of Parapets in Old Bridge at Ch. -7+00 & Repair of "W" Metal Beam Crash Barrier in Kesa More-Mandar Road. (Vivekadhin)	-			2.49	<u>16.03.2022</u> 17F2/2021-22	2.48	100%	100%	22.03.2022	Rama Shankar Yadav, Birsa Chowk, Doranda, Ranchi.
3	Construction of Remaining Work of Garrage in R.C.D., Road Division, Lohardaga Office Campus. (Vivekadhin)	-			1.99	<u>23.03.2022</u> 18F2/2021-22	1.98	100%	100%	29.03.2022	Sarfraz Alam, Amla Toli, Lohardaga.
4	Clearing / Grubbing & Removal of Rubbish Landslide Gangupara-Pasrar Road from K.M. 0.00 to 27.60	--			2.46	<u>20.09.2022</u> 03F2/2022-23	2.44	100%	100%	26.09.2022	Pankaj Kumar Jaiswal, Palamau.
5	Clearing / Grubbing & Removal of Rubbish & Repair of Pot Patch in Shankh-Chatra Lukaiya More Road From K.M. - (0.00 to 21.35)	--			2.49	<u>27.09.2022</u> 04F2/2022-23	2.48	100%	100%	03.10.2022	Nidhikant Prasad, Lohardaga.

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Emergent Work for Road Safety in Shankh-Chatra Lukaiya More Road.	--	25.00	E.I.C., R.C.D., Jharkhand, Ranchi Letter No. - 3271(S) Dated 08.09.2022	2.48	<u>08.10.2022</u> 05F2/2022-23	2.48	100%	100%	14.10.2022	Jilani Ahmad, Ramgarh.
7	Emergent Work for Maintanance of K.M. Post, Culverts, Bridge * Bush Cutting in Kesa More-Mandar Road from K.M. 2.00 to 5.00	--			2.47	<u>05.11.2022</u> 07F2/2022-23	2.44	100%	100%	19.11.2022	Awdhesh Nath Tiwari, Chatti, Lohardaga.
8	Emergent Wovrk for Maintenance of K.M. Post, Bush Cutting in Circuit House to B.S. College and Bush Cutting in R.C.D. Office Campus.	--			2.48	<u>17.11.2022</u> 10F2/2022-23	2.48	100%	100%	23.11.2022	Sarfraz Alam, Amla Toli, Lohardaga.
9	Repair of Kuru I.B.	--			2.49	<u>30.11.2022</u> 14F2/2022-23	2.49	100%	100%	06.12.2022	Bhrihu Nandan Tiwari, Barki Champi, Lohardaga.
10	Emergent Work for Hot Applied Thermoplastic Paint in Circuit House to B.S. College Road (Part - 'A')	--			2.49	<u>16.12.2022</u> 17F2/2022-23	2.49	100%	100%	23.12.2022	Rama Shankar Yadav, Birsa Chowk, Doranda, Ranchi.
Sub Total		-	50.00	-	23.32	-	23.24	-			
Total			509.77		384.20		45.97				

Circle : Ranchi ,
Division :- Simdega
Name of EE-Sri Mani Bhushan Tiwari

SPILL OVER

1	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	08.10.2021/3138 (S)	0.00						
2	Ordinary Repair of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani NH-23 Road(MDR-45) in 16.00 to 24.00 and km 1,6,7, 74.	73.60	50.00	08.10.2021/3138 (S)	0.00						

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary Repair of Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road(MDR-42) in km 10.00 to 20.00 and km 24-00 to 32.00.	73.70	40.00	08.10.2021/3138 (S)	0.00						
4	Ordinary repair of Putritoli(Dolongsera on MDR-45)-Timbermore-Rampur-Boroseta-Jitutoli-Beraergi(upto Koel river) road from km 23.00 to 24.00 km.	31.80	5.00	08.10.2021/3138 (S)	5.00	29.11.2021 12F2 21-22	0.00	0%	100%		Subodh Kumar, Kolebira, Simdega
5	Painting of Bridge & Culvert of Simdega-Rengari-Kersai-Bolba upto Odisa Border road (MDR-43)	48.21	5.00	08.10.2021/3138 (S)	0.00			#DIV/0!			
6	Construction of Guard wall and Repair of culvert in km 9th of Kairbera-banabira-Bakrikona-Kondra road (ODR)	26.00	7.00	08.10.2021/3138 (S)	5.38	30.03.2022 16F2 21-22	5.38	100%	100%		Neelam Devi, Simdega
7	Construction of bridge railing in km 8 and installation of crash barrier near bridge in km 12.00 of Kurdeg-Karamdih - Gariyajore upto chattisgarh boarder.	11.85	5.00	08.10.2021/3138 (S)	3.70	29.11.2021 13F2 21-22	3.70	100%	100%		Ashish Kumar Singh, Simdega
8	Repair of 2 nos. full gantry and 2 nos. half gantry in different roads of RCD, Road Division Simdega.		20.00	08.10.2021/3138 (S)	10.42	29.11.2021 11F2 21-22	10.29	99%	100%		M/S Kamla Koushal Construction, Ranchi.
9	Repair of expension joint & Railing in km 24 of Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border road.		1.40	08.10.2021/3138 (S)	1.39	30.03.2022 14F2 21-22	1.39	100%	100%		Satyam Builcon, Khuti, Ranchi
10	Repair of expension joint in Simdega-Jaldega-Hurda-Girda Manaharpur road bridge at Ch.3.00 and 8.00 km		1.50	08.10.2021/3138 (S)	0.00						
11	Installation of kilometer post in all roads of road division Simdega under non plan for the year 21-22		20.00	08.10.2021/3138 (S)	13.56	25.11.2021 08F2 21-22	13.53	100%	100%		Md. Sabir Ansari, Simdega

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Full gantry sheet replacement work in km 74 of Simdega-Jaldega-Hurda-Girda-Manahorpur Road (MDR-42)	73.70	11.50	08.10.2021/3138 (S)	6.09	27.11.2021 10F2 21-22	6.08	100%	100%		Dilip Kumar Roy, Deoghar.
13	Installation of Half gantry at 0.00 km of Putritoli(Dolongsera on MDR-45)- Timbermore-Rampur-Boroseeta-Jitutoli-Beraergi(upto Koel river) road (ODR)	31.80	6.00	08.10.2021/3138 (S)	5.97	30.03.2022 15F2 21-22	0.00	0%	100%		Sanjay Jaiswal, Ranchi
14	Full gantry sheet replacement in km 14.00 of Simdega-Rengari-Kersai-Bolba upto Odisha Border road Part-II.	48.20	6.00	08.10.2021/3138 (S)	3.17	27.11.2021 09F2 21-22	3.17	100%	100%		Dilip Kumar Roy, Deoghar.
Sub Total			278.40		54.67		43.54				

State Non-Plan Works 2022-23

1	Road safety work in Simdega Sewai -Kinkel - Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road MDR 44 length 63.20 KM under Non Plan for the year 2022-23 under Road Division Simdega	63.20	40.00	22.09.2022 / 3457(S)	28.74205	03 F2/ 22-23 22.11.2022	0.00	0%	100%	21.12.2022	Praveen kumar, Ranchi
2	Road safety work in Kalebira (on SH-04) - Gangutoli - Jamdih (On NH 143) road (Part-1 KM 0.00 to KM 10.36 & Part- 2 KM 22.00 to KM 38.95) (Total Length 28.31 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		20.00	22.09.2022 / 3457(S)	13.56701	4F2 /22-23 22.11.2022	0.00	0%	100%	21.12.2022	Praveen kumar, Ranchi
3	Road safety work in Kairbera - Banabira - Bakrikona - Kondra road under Non Plan for the year 2022-23 under Road Division Simdega.		12.00	22.09.2022 / 3457(S)	8.96053	05F2 /22-23 22.11.2022	0.00	0%	100%	07.12.2022	Praveen kumar, Ranchi
4	Ordinary Repair in Putritoli (Dolongsera on MDR 45) - Timbermore - Rampur - Boroseeta - Jitutoli - Berairgi (upto Koel River) (total length 31.80 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.49075	06 F2 / 22-23 22.11.2022	0.00	0%	10%	21.02.2023	M/s Firoj Ali

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Repair and painting for Buddhadhar Bridge from Chainage 28.880 to 29.392 Km (length 512.00 m) of Simdega-Rengari-Kersai-Bolba upto Odisa Border road (MDR-43) under Non Plan for the year 2022-23 under Road Division Simdega		5.00	22.09.2022 / 3457(S)	3.24960	07 F2 / 22-23 06.12.2022	0.00	0%	100%	21.12.2022	Sabir Ansari, Simdega
6	Road safety work in Putritoli (Dolongsera on MDR 45) - Timbermore - Rampur - Boroseta - Jitutoli - Berairgi (upto Koel River) (total length 31.80 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		20.00	22.09.2022 / 3457(S)	12.99968	9F2 / 22-23 22.11.2022	0.00	0%	100%	21.12.22	M/s Gudda Construction, Simdega
7	Repair of Expansion Joint in KM 3.00 Bridge of Simdega- Jaldega - Hurda - Girda upto Manoharpur Road under Non Plan for the year 2022-23 under Road Division Simdega		2.50	22.09.2022 / 3457(S)	1.47262	10 F2 / 22-23 06.12.2022	0.00	0%	0%	05.01.23	M/s Gudda Construction, Simdega
8	Construction of Guard Wall 31.00 M IN KM 64th , 31.00 M in Km 31st and Railing construction in KM 64, KM 62, KM 60, KM 37 & KM 38.00 of Simdega Sewai -Kinkel -Kurdeg -Kutumakachhar Upto Chhatisgarh Boarder Road under Non Plan for the Yr.2022-23 under Road Division Simdega.		50.00	22.09.2022 / 3457(S)	36.15542	12 F2 / 22-23 09.12.2022	0.00	0%	70%	08.03.23	Gopal Prasad Keshri, Simdega
9	Ordinary repair for Kairbera - Banabira - Bakrikona - kondra Road (length 18.00 KM) under Non Plan for the year 2022-23 under Road Division Simdega.	26.00	50.00	22.09.2022 / 3457(S)	49.95513	13 F2 / 22-23 09.12.2022	0.00	0%	0%	08.03.23	M/S Subham Construction, Simdega
10	Construction of Drain in KM 0.00 to KM 1.00 of Kurdeg - Karamadiha - Gariajor upto Chattisgarh border Road under Non Plan for the year 2022-23 under road division Simdega		50.00	22.09.2022 / 3457(S)	34.44666	14 F2 / 22-23 12.12.2022	0.00	0%	30%	11.03.23	Mahakaal Construction, Simdega
11	Road safety work in Kurdeg - Karamdih - Gariyazore - upto Chattisgarh Border road under Non Plan for the year 2022-23 under Road Division, Simdega.		8.00	22.09.2022 / 3457(S)	5.82400	15F2 / 22-23 12.12.2022	0.00	0%	100%	27.12.22	Ujit Ram, Simdega
12	Special repair of Simdega-Sewai-Kinkel-Kurdeg-Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	22.09.2022 / 3457(S)	82.87236	16 F2 / 22-23 12.12.2022	0.00	0%	0%	11.03.23	M/s Shanti Construction, Simdega

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Installation of Two nos of Half Gantry in Kolebira (SH-04)-Gangutoli-Jamdih(NH-143) Road at Chainage 10.36 KM and 22.00 KM under Non Plan for the year 2022-23 under Road Division Simdega.		10.00	22.09.2022 / 3457(S)	6.71920	19 F2 / 22-23 15.12.2022	0.00	0%	100%	14.01.23	Arvind Kumar, Ranchi
13	Installation of Yellow Blinkers with voice in Various roads under Road division Simdega under Non Plan For the year 2022 - 23.		3.00	22.09.2022 / 3457(S)	2.21228	22 F2 / 22-23 25.01.2023	0.00	0%	0%	08.02.23	Neelam Devi, Simdega
14	Ordinary Repair in Kolebira (on SH-04) - Gangutoli - Jamdih (On NH 143) road (Part-1 KM 0.00 to KM 10.36 & Part- 2 KM 22.00 to KM 38.95) (Total Length 28.31 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.80062	21F2 / 22-23 2022-23 30.12.2022	0.00	0%	0%	29.03.23	Satyam Buildcon, Khunti
15	Pot Patch and other repair works in Various Roads under Road Division Simdega under Non Plan for the year 2022-23.		30.00	22.09.2022 / 3457(S)	24.59413						M/s Shanti Construction, Simdega
Sub Total			450.50		353.06		0.00				

Vivekadhin

1	Bush cutting work in Kochedega- Ramrekha Dham upto Chhatisgarh Boarder Road & Kurdeg-Karamadiha-Gariajor upto Chattisgarh border Road under Vivekadhin for the year 2022-23 under Road Division Simdega.		2.36	21.10.2022	2.36	01F2 2022-23 dt. 04.11.2022	2.36	100%	100%	11.11.22	Neelam Devi, Simdega
2	Repair of culvert and flank in KM 7th of Kochedega- Ramrekha Dham upto Chatisgarh Boarder Road (length 27.33) under Vivekadhin for the year 2022-23 under Road Division, Simdega.		1.50	19.09.2022	1.50	02F2 2022-23 07.11.2022	1.49	100%	100%	14.11.22	Neelam Devi, Simdega
3	Construction of 15.00 m Cross Drain at KM 0.00 of Putritoli- Barasloya- Lacharagarh- Jaldega - Pandharipani (upto NH 23) under vivekadhin for the year 2022-23 under Road Division Simdega.		1.55	19.09.2022	1.24	08F2 2022-23 dt. 08.12.2022	0.00	0%	50%	07.01.23	Om Shree Ganpati Construction Pvt., Simdega
4	Repair of Hume pipe culvert in KM 55th of Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani (NH-23) MDR 45 length 73.60 KM under Vivekadhin for the year 2022-23 under Road Division Simdega.		2.27	19.09.2022	1.38	11F2 2022-23 09.12.2022	0.00	0%	100%	24.12.22	M/s Gudda Construction, Simdega

Month : January, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Culvert and KM Post Painting in Putritoli-Barasloya-Lacharagarh-Jaldega upto pandripani (on NH-23) length 73.60 Km & Simdega-Jaldega-Hurda-Girda Upto Manoharpur Road Length 73.70 Km for the year 2022-23 under Road Division Simdega.		2.48	02.12.2022	2.48	17F2 2022-23 dt. 12.12.2022	0.00	0%	100%	19.12.22	Mantu Verma, Simdega
6	Culvert and KM Post Painting in Kochedega-Ramrekha Dham upto Chhatisgarh Boarder Road (length 27.33 Km) under vivekadhin for the year 2022-23 under Road Division Simdega.		1.07	12.12.2022	1.07	18F2 2022-23 dt. 15.12.2022	0.00	0%	100%	21.12.22	Neelam Devi, Simdega
7	Repair of Culvert in KM 17th of Kairbera - Banabira - Bakarikona road under Vivekadhin for the year 2022-23 under Road Division Simdega		2.70	20.10.2022	#REF!	20F2 2022-23 dt. 23.12.2022	0.00	0%	100%	30.12.22	Satyam Buildcon, Khunti
Sub Total Simdega			13.92 742.82		#REF! #REF!		3.85 47.39				