

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)
State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.00	6060.20	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.11	31.12.19 36(SBD)/ 2019-20	3821.64	45.12	60%	13.09.2023	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
2	Reconstruction of Gardi to Sardiha Road (Total length-8.88 Km) for the year 2021-22. (CW-7.0 m)	8.88	3324.91	Deputy Secretary, Jharkand Ranchi letter no. 2339(S) Date 12.08.21	3020.91	24.12.2021 25(SBD)/ 2021-22	3095.00	89.38	95%	23.09.2022	M/s M & S Co. M. S. Tower, Dangalpara, Dumka
3	WideningStrengthening/Reconstruction of Dengidih-Vanvara-Domnadih (NH-1 I4A) Road with Bridge (Length-13.025Km) for the year2021-22.	13.03	4915.87	Joint Secretary, Jharkhand, Ranchi letter No. 216(S) Date 25.01.2022	3944.19	23.07.2022 8(SBD)/ 2022-23	1958.18	20.28	40%	22.01.2024	Manoj Kumar Singh, Vill- Chapariya, P.O.-Koiridih, P.S.-Jasidih, Dist-Deoghar (Jharkhand)

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of Gandhi Chowk Kathikund (Govindpur-Sahebganj Road)-Karbindha (MDR-191) Road (Total Length-22.265 Km) with Bridge for the year 2021-22.	22.27	6825.37	Joint Secretary, Jharkhand, Ranchi letter No. 528(S) Date 15.02.2022	6055.39	30.08.2022 10(SBD)/ 2022-23	3700.00	42.94	65%	29.02.2024	Kamac Engineers Private Ltd, 40/107, Ramkrishna Building, Panitanki More, Sevoke Road, Silliguri, West Bengal
5	Reconstruction of Rambani More (NH-114A) Kadma Road (Total Length-2.850 Km) with Bridge for the year 2021-22	2.85	753.70	Joint Secretary, Jharkhand, Ranchi letter No. 612(S) Date 18.02.2022	627.63	20.06.2022 4(SBD)/ 2022-23	317.89	43.92	65%	19.12.2023	M/s Hardev Construction Pvt. Ltd. Station Road, Deoghar
6	Reconstruction and Widening/Strengthening of Road from Nonihathwari Bridge-Sitphari (on Sitphari-Sigri-Harko PWD Road) Road (Total Length – 7.550 Km) for the year 2022-23.	7.55	3706.02	Joint Secretary, Jharkhand, Ranchi letter No. 1302(S) Date 31.03.2022	2035.63	21.10.2022 19(SBD)/ 2022-23	1800.54	43.10	58%	20.06.2023	M/S BALMUKUND JHA & RAMJEE SINGH CONSTRUCTION PVT LTD (JV), Rasikpur, Near Basic School, Dumka

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening of Road from Korgha More (NH-133) Champagarh Saraiyahat (NH-133) Road (Total Length - 13.695 Km) for the year 2021-22.	13.70	4514.15	Joint Secretary, Jharkhand, Ranchi letter No. 222(S) Date 25.01.2022			1217.76		-	-	-
8	Construction of Approach Road of High Level Bridge over Local Nala in 45 th KM of Ranibhal Maheshkhala Road for the year 2022-23.		268.83	Joint Secretary, Jharkhand, Ranchi letter No. 3381(S) Date 16.09.2022	209.73	14.02.2023 50(SBD)/2022-23	39.18	0.000	10%	13.08.2023	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand
9	Reconstruction/Widening and Strengthening Four Lane work of Dumka Bypass {on Phulo-Jhano Chowk, Dumka to Dumka Rampur Road (NH-114A)} (Total Length-7.315 Km) for the year 2022-23	7.32	7645.45	Joint Secretary, Jharkhand, Ranchi letter No. 3557(S) Date 07.10.2022	8999.61	16.01.2023 40(SBD)/2022-23	1400.00	15.556	35%	15.01.2024	Rajbir Construction Pvt Ltd, 614, 6th Floor, Hariom Tower, Commercial Complex, Circular Road, Lalpur, Ranchi-834001

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction/Widening and Strengthening of Gobra More Nayadih (on Gobindpur-Sahebganj Road) to Shikarpur (on MDR-193) Road (Total Length -15.58 Km) for the year 2022-23	15.58	5884.29	Joint Secretary, Jharkhand, Ranchi letter No. 3997(S) Date 04.11.2022	5031.00	16.02.2023 53(SBD)/2022-23	450.00	8.945	40%	15.02.2024	Mini Construction, Church Road, Daltonganj
11	Reconstruction/Widening and Strengthening of Ranighghar (on Gobindpur-Sahebganj Road) to Jhagdahi (on Gobra More-Shikarpur Road) Road (Munhar Chowk to Ashram More Road with Link Road Length – 4.360 Km) (Total Length-15.36 Km) for the year 2022-23.	15.36	5678.43	Joint Secretary, Jharkhand, Ranchi letter No. 4137(S) Date 14.11.2022	4324.15	15.03.2023 67(SBD)/2022-23	-	-	25%	14.03.2024	M/s Mohan Lal Jain 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB
12	Construction of Baba Basukinath Ring Road & Approach of Helipad (with Construction of Inspection Benglow) (Total Length - 2.975 Km) for the year 2022-23.	2.98	1491.81	Joint Secretary, Jharkhand, Ranchi letter No. 4258(S) Date 22.11.2022	1203.09	16.03.2023 69(SBD)/2022-23	-	-	8%	15.03.2024	M/s Sakshi Enterprises, Sakshi Palace, Near Bhojpur Hotel, Dumka

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Improvement of Riding Quality/Strengthening Work in (a) Asansol to Chakalta Road (Length-13.825km) (b) Dhadhakia to Baskichak (Length-5.3km) Total length-19.125 km for the year 2022-23.	19.13	1421.13	Joint Secretary, Jharkhand, Ranchi letter No. 4435(S) Date 06.12.2022	1190.60	20.03.2023 71(SBD)/2022-23			36%	19.09-2023	M/s Chitra Construction, Gilanpara, Dumka, Jharkhand
14	Improvement of Riding Quality in Aamjhari to Karmatar Road (Ch-0+00 Km to 16+250) (Total Length-16.250 km) for the year 2022-23.	16.25	852.22	Joint Secretary, Jharkhand, Ranchi letter No. 4436(S) Date 06.12.2022	745.37	03.02.2023 45(SBD)/2022-23	350.00	46.96	78%	02.07.2023	M/s Satya Construction, Shastri Nagar, Dumka
15	Improvement of Riding Quality in Gopikandar – Pakuria Road (MDR-198) 0.00 Km to 13.125 Km for the year 2022-23.	13.13	1041.85	Joint Secretary, Jharkhand, Ranchi letter No. 4453(S) Date 06.12.2022							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Improvement of Riding Quality in Tharihat –Sinduria Road (Total Length-12.620 km) for the year 2022-23.	12.62	735.58	Joint Secretary, Jharkhand, Ranchi letter No. 4442(S) Date 06.12.2022	680.63	21.02.2023 54(SBD)/ 2022-23	368.28	54.11	95%	20.06.2023	Hari Nandan Choudhary, Bhagalpur Road, Dudhani, Dumka
17	Improvement of Riding Quality/Strengthening Work in (a) Kajladaha – Pakuria (Length-5.11 km) and (b) Maluti to Patranga Road (Length-2.32 km) (Total length- 7.43 km) for the year 2022-23.	7.43	517.25	Joint Secretary, Jharkhand, Ranchi letter No. 4428(S) Date 06.12.2022	394.40	15.02.2023 52(SBD)/ 2022-23	160.00	40.57	95%	14.05.2023	Divya Engicon Pvt Ltd, Divya Palace, Bhagalpur Road, Dumka, Jharkhand
18	Improvement of Riding Quality/Strengthening Work in Sahara – Kothia Road (Length-20.535 km) for the year 2022-23.	20.54	1494.85	Joint Secretary, Jharkhand, Ranchi letter No. 4451(S) Date 06.12.2022	1314.99	18.03.2023 70(SBD)/ 2022-23			5%	17.09.2023	Sujata Udit Builders Pvt. Ltd, Anand Kunj, Williams Town, Deoghar

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Improvement of Riding Quality in Shivpahar Chowk to Saharjori Hatiya Road (Length-25.700 Km) for the year 2022-23.	25.70	1639.05	Joint Secretary, Jharkhand, Ranchi letter No. 601(S) Date 06.01.2023	1349.85	06.03.2023 62(SBD)/2022-23	290.00	21.48	55%	05.09.2023	Hari Nandan Choudhary, Bhagalpur Road, Dudhani, Dumka
20	Reconstruction and Widening/Strengthening of Road from Banwara (on Dengidih-Banwara-Domnadih Road) Beldaha-Raikanari(Machkol)(on Sahara-Kothia Road) Road (Total Length - 7.006) for the year 2022-23.	7.01	2536.82	Joint Secretary, Jharkhand, Ranchi letter No.219(S) Date 19.01.2023			0.00				
21	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka West) its (i) Vijaypur to Muktidham Road Via SSB Camp (Length-0.916 Km) (ii) Dudhani to National School Road Via Bara Talab (Length-0.502 Km) (iii) Digghi to Kodaoguhiya Road (Length-2.703 Km) and (iv) Mahudangal to Hizla via Water Supply Plant (Length-2.550 Km) (Total Length-6.341 Km) for the year 2022-23.	6.34	1303.81	Joint Secretary, Jharkhand, Ranchi letter No.1334(S) Date 18.03.2023			0.00				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka North) its (i) Kusumdih to Airport Road Via Bandarjori Road (Total Length-3.166 Km) (ii) Nakti Chowk to Dighi SRG Camp Road (Length-3.566 Km) (Total Length-6.732 Km) for the year 2022-23.	6.73	1402.43	Joint Secretary, Jharkhand, Ranchi letter No.1332(S) Date 18.03.2023			0.00				
23	Widening and Strengthening/Reconstruction work of Dumka City Roads (Dumka East) its (i) Gidhni Pahari to Baghdubhi, Police Line Road (Total Length-3.25 Km) (ii) Kurwa to Dumka Rampurhat Bypass Road (Total Length-2.813 Km) (Total Length-6.063 Km) for the year 2022-23.	6.06	1204.49	Joint Secretary, Jharkhand, Ranchi letter No.1333(S) Date 18.03.2023			0.00				
24	Improvement of Riding Quality/Strengthening Work in (a) Shriamra to Golpur Road and Link Road of SKMU (Length-11.2 Km) and (b) Dondia (Dumka-Sahebganj Road) to Gujisimal (Dumka-Rampurhat Road) (Length-17.365 Km) (Total length-28.565 km for the year 2022-23.	28.57	1967.93	Joint Secretary, Jharkhand, Ranchi letter No.1560(S) Date 29.03.2023			0.00				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	22132.23	Under Secretary to the Government of India RW/RANC HI/CRF/2021-22 Dated 06.02.2023			0.00				
25	Dumka	334.9	89318.67				18968.47				

Circle : DUMKA

Div : DEOGHAR

Name of EE-Sri Kumar Birendra Bahadur

1	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.18	26SBD/2018-19 dt.25.09.18	2227.15	43%	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
2	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani Algabra - Dumdumi - Danarbad-Karown (On Ranga Sirsa- Karmatanr Road) (Total Length-26.222 KM) (Including Bridge Construction) At Ch: 3+800 (2x12.0m)	26.22	7583.51	J.S. RCD LT. No. 5072(S), dt-31.08.18	6436.77	37SBD/2018-19 dt.18.01.19	7282.59	91%	98%	17.07.20	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO- Koiridih, Deoghar

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya-Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.16	J.S. RCD LT. No. 5104(S), dt-31.08.18	2776.00	41SBD/ 2018-19 dt.09.02.19	2793.42	72%	85%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.
4	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.82	J.S. RCD LT. No. 1245(S), dt-27.02.19	4348.14	40SBD/ 2019-20 dt-14.09.19	4633.75	85%	94%	13.11.20	Manoj Kumar Singh, Vill.- Chaparia, PO- Koyridih, PS-Jasidih, Deoghar
5	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palajori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.60	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.41	72SBD/ 2019-20 dt-23.10.19	1312.54	30%	34%	22.07.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
6	Construction of Deoghar Airport Approach Road (upto terminal building) (Length- 1.03 KM)	1.03	609.15	J.S. RCD LT. No. 2931(S) dt-22.09.21	429.81	49SBD/ 2021-22 dt-18.02.22	672.02	92%	97%	17.05.22	Sona Lal Mahto, Vill.+PO- Katamkuli, PS- Pithoria, Ranchi

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Bypass in Satsangnagar-Bhirkhibad (MDR-235) road at Rohini, Nawadih, Tiljori, Devipur and Choudharidih (Total Length - 10.00 KM)	10.00	6926.69	J.S. RCD LT. No. 4410(S) dt-05.09.19	3774.84	01SBD/ 2022-23 dt-27.04.22	6084.56	90%	99%	26.03.23	M/s Manisha Construction, At+PO-Dobhi, Dist.-Gaya, Bihar
8	Strengthening work in Sarath - Basti Palajori via Kukraha - Chitra Road (Total Length 27.50 K.M.) under Road Division, Deoghar	27.50	1781.84	J.S. RCD LT. No. 46(S) dt-07.01.22	1679.65	02SBD/ 2022-23 dt-01.06.22	1299.95	77%	94%	30.11.22	Mother India Construction Pvt. Ltd., Road No.-3, Sanjay Gandhi Nagar, Kankarbagh, Patna
9	Strengthening work of Rangasirsa- Dhiba-Kukraha-Karown-Karmatand Road in KM 0.00 to KM 31.00 (Excluding CH. 22.955 to CH. 23.805, Length-0.805KM) (Total Length-30.150 KM)	30.15	1490.213	J.S. RCD Lt. No. 1963 (S) dt-31.05.22	1540.14	65SBD/ 22-23 dt-27.02.23	0.00	0%	11%	26.08.23	C M M M Enterprises, Vill.-Chalki, Block-Bongaon, Dist.-North 24 Parganas, West Bengal
10	Strengthening / IRQP work in Deoghar-Dardmara Road (MDR-220) (Total Length-9.90 KM) under Road division Deoghar for the year 2022-23	9.90	801.35	J.S. RCD Lt. No. 3379 (S) dt-06.09.22	882.18	01SBD/ 23-24 dt-15.04.23	0.00	0%	30%	14.07.23	M/s Manisha Construction, At+PO-Dobhi, Dist.-Gaya, Bihar
10	Deoghar	176.17	39658.01	0.00	28507.10	0.00	26305.98				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											
1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	3758.97	55%	63%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
2	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1045.94	SBD 01/2021-22 Dated:18-10-2021	433.09	41%	43%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda
3	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	250.00	16%	20%	03.09.2023	M/s Mitra Engineering Constructions , Ongole, Praksham, Dist.- Andhra Pradesh

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo-Damodih (till Garda Pahari) Road (Length-22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	100.00	1%	10%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
5	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	100.00	58%	60%	15.04.2023	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
6	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR-206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2021-22 Dated:26-07-2022	450.00	53%	57%	25.01.2023	M/s Sakshi Enterprises, Dumka

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH-133) road (Total Length- 5.718 KM) for the year 2019-20.	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	827.54	SBD 01/2020-21 Dated: 08-10-2020	732.56	64%	64%	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar
8	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023			2%	13.01.2024	Manoj Kumar Singh, Vill- Chaparia, PO- Koiridh, PS- Jasidih, Deoghar
9	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023				18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening work of Mohanpur-Khairatikar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023				12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali-524201, SPSR Nellore (Andhra Pradesh).
11	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64							
12	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.35	RCD Lt. No. 2916 (S) dated 04.08.22							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Strengthening work of Boarijore(MDR-207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22							
14	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22							
15	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan-Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4444(S) dated 06.12.22							
16	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shivnagar road (Total Length- 17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23							

16	Godda	205.2	59911.93		25122.52		5824.61				
----	-------	-------	----------	--	----------	--	---------	--	--	--	--

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA

Div : Jamtara

Name of EE-Sri Nawal Kishore

1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.298	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	2697.47	75.96%	90.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.200	4187.66	Lt.No.4217(S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	2597.44	76.38%	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
3	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.010	3992.49	Lt.No.2345(S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	2788.23	66.09%	82.00%	16.12.2022	M/s Malti Enterprises, Dhanbad
4	Widening & Strengthening /Reconst. of Nala (Chalepara more) Afjalpur road for the Year 2021-22	20.350	6375.77	Lt.No2351 (S) 12.08.21	6011.01	03/SBD/21-22 21.01.2022	5255.45	81.60%	95.00%	25.05.2023	M/s Rajvir Construction Ranchi
5	IRQP Work in Murgabani-Kundhit -Rajnaragar road for the Year 2021-22	40.708	1959.82	Lt No.44(S) Dt.07.01.2022	2014.25	01/SBD/22-23 13.04.22	1048.82	52.06%	57.00%	12.10.2022	Koleshwari Infracons Pvt. Ltd, Charta
6	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.980	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	1250.00	21.17%	32.00%	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
7	IRQP Work in Vidyasagar –Karmatarn via Narayanpur -Kalipahari Road under Road Division, Jamtara for the Year 2022-23	18.975	1106.50	4438(S) Dt. 06.12.22	1150.97	03/SBD/22-23 25.03.2023		0		24.07.2023	Preety Entperprises, Dhanbad
8	IRQP (Work in Jamtara (Tilabag) to Lodhna Dam Road under Road Division, Jamtara for the Year 2022-23	11.500	398.51	4253(S) Dt. 22.11.22	409.84	01/SBD/23-24 12.04.23		0		11.07.2023	Maa Ambey Infra, Chatra
9	IRQP Work in Jamtara –Karmatarn via Combined Building Road under Road Division, Jamtara for the Year 2022-23	22.465	1297.63	4439(S) Dt. 06.12.22	1262.56			0			Manoj Kumar Singh, Deoghar
10	IRQP (Work in Bewa-Bypass Road under Road Division, Jamtara for the Year 2022-23	3.126	253.32	4257(S) 22.11.22				0			Maa Ambey Infra, Chatra

10	Jamtara	261.61	30360.64		25699.02	0.00	15637.40				
-----------	----------------	---------------	-----------------	--	-----------------	-------------	-----------------	--	--	--	--

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Pakur Name of EE-Sri Arun Kumar											
1	Widening Strengthening / Reconstruction of Simpur (on MDR-245) Radhanagar (Nalhati-Pakuria Road ODR) (upto West Bengal Border) Road (Length 0.00 to 23.406KM for the Year 2021-22. Under Road Division, Pakur.	23.406	7805.53	J/S L. No. 2356(S) Dt. 12.08.21	8071.17	13-SBD/ 21-22 Dt. 21.01.2022	7303.17	90%	94%	20.07.23	Rajbir Construction Private Limited, Ranchi
2	Widening-Strengthening & Reconstruction Work of Ishakpur (Saithankhana More) to Manirampur Chandpur (on NH-133 A) Road & Link Road (Length –10.145 KM) for the Year 2021-22. Under Road Division, Pakur.	10.145	3012.40	J/S L. No. 534(S) Dt. 15.02.22	3162.94	17-SBD/ 22-23 Dt. 16.01.2023	335.37	9%	18%	15.11.23	Spica Projects and infrastructure private limited, Ranchi
3	Reconstruction of Khaksa (on Kajladaha-Pakuria PWD Road) to Lakhijol-Jamsol Road (Length –12.430 KM) for the Year 2022-23. Under Road Division, Pakur.	12.430	4179.14	J/S L. No. 1305(S) Dt. 31.03.22	2994.03	02-SBD/ 22-23 Dt. 27.07.22	636.66	21%	26%	26.05.23	M/s ABC Construction, Bhagatpara, Pakur
4	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) Under Road Division, Pakur.	4.178	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.23	0.00	0%	0.5%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
5	Re-Construction of Paydapur (MDR-241)-Heeranandpur (NH-133A) (Length-3.20 Km) Under Road Division, Pakur for the year 22-23.	3.200	706.77	J/S L. No. 4196(S) Dt. 18.11.22	0.00	-----	0.00	0%			
5	Pakur	53.36	17181.11		15423.70		8275.20				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Surendra Prasad											
1	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand, letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	5291.91	91.50%	96%	08.07.2021	M/s S.K. Tekriwal
2	IRQP/Strengthening work of Govindpur Sahibganj Road SH-18 (251.00 KM to 309.860 KM) under Road Division, Sahibganj for the year 2021-2022.	58.26	4620.58	Joint Secretary RCD, Jharkhand, letter no. 2892 (S), dated 21.09.2021	4824.90	24SBD/2021-22, Dt. 12.01.2022	4824.90	74.41%	96%	11.07.2022	M/s Sri Ram Enterprises
3	Reconstruction of Ranga (SH-18) to Simaldhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	11415.52	Joint Secretary RCD, Jharkhand, letter no. 801 (S), dated 02.03.2022							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction work of Simra-Borio-Boarjore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand, letter no. 2917 (S), dated 04.08.2022							
5	Widening and Strengthening /Reconstruction of Mirzachouki to Boarjore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.60	10783.79	Joint Secretary RCD, Jharkhand, letter no. 3471 (S), dated 23.09.2022							
6	Widening and Strengthening/Reconstruction work of Kitajhore (on Bhognadih-Lakhipur Road)-Paharpur-Talbaria (on Govindpur-Dumka-Barhait-Sahibganj ADB Road) Road (Length – 10.100 KM) under Road Division Sahibganj for the year 2022-23	10.10	4021.16	Joint Secretary RCD, Jharkhand, letter no. 4143 (S), dated 14.11.2022							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand, letter no. 4130 (S), dated 14.11.2022							
8	Improvement of Riding Quality/Strengthening work of Borio Bazar Link Road (Length 0.00 km to 1.927 km) under Road Division, Sahibganj for the year 2022-2023	1.93	285.81	Joint Secretary RCD, Jharkhand, letter no. 4328 (S), dated 25.11.2022							
9	IRQP work of Pathna to Hiranpur Road from KM 0.00 to KM 17.50	17.50	1091.50	Joint Secretary RCD, Jharkhand, letter no. 4432 (S), dated 06.12.2022							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction work of Atapur to Kelabari Road (NH-80) in missing link of Road part of Udhwa-Sirasin Road under Road Division Sahibganj for the year 2022-23	2.90	775.97	Joint Secretary RCD, Jharkhand, letter no. 464 (S), dated 06.02.2023							
11	IRQP work of Tinpahar Railway Station Link Road (Length 0.600 KM) under Road Division, Sahibganj	0.60	64.49	Joint Secretary RCD, Jharkhand, letter no. 1875 (S), dated 28.04.2023							
11	Sahebganj	195.23	52478.80	0.00	9180.46	0.00	10116.81				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of Completed works(Roads-Plan)
State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Improvement of Riding Quality in Tharihat –Sinduria Road (Total Length-12.620 km) for the year 2022-23.	12.62	735.58	Joint Secretary, Jharkhand , Ranchi letter No. 4442(S) Date 06.12.2022	680.63	21.02.2023 54(SBD)/2022-23	368.28	54.11	100%	20.06.2023	Hari Nandan Choudhary, Bhagalpur Road, Dudhani, Dumka
18	Dumka	12.6	735.6		680.63		368.28				
Circle : DUMKA Div : DEOGHAR Name of EE-Sri Kumar Birendra Bahadur											
1	Improvement of Riding Quality/Strengthening work in Pandaniya (on MDR-225) to Jagdishpur (on NH-114A) road from KM 0.00 to 14.390 (Total Length 14.390 KM)	14.39	632.24	J.S. RCD LT. No. 811 (S) dt-02.03.22	628.57	48SBD /22-23 dt-21.12.22	450.00	#DIV/0!	100%	20.04.23	C M M M Enterprises, Vill.-Chalki, Block-Bongaon, Dist.- North 24 Parganas, West Bengal, PIN-743235
1	Deoghar	14.39	632.24	0.00	628.57	0.00	450.00				

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

1	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	12051.75	RCD Lt. No. 1545 (S) dated 06.03.19	10123.83	SBD 02/2019-20 Dated: 30-07-2019	11518.58	109%	100%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
2	Widening and Strengthening/ Reconstruction of Meharma(NH-133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length- 19.010km) for the year 2018-19.	19.01	4786.25	RCD Lt. No. 1251 (S) dated 27.02.19	3514.74	SBD 03/2019-20 Dated: 09-08-2019	3786.44	99%	99%	08/02/21	M/s S. K. Tekriwal, Pathargama, Godda
3	IRQP/Strengthening work of Godda-Ramgarh-Guhijajori Road (Total Length- 35.254 Km) under Road Division, Godda	35.25	2102.72	RCD Lt. No. 47 (S) dated 07.01.22	2195.36	SBD 04/2022-23 Dated:22-07-2022	2391.25	109%	100%	21.01.2023	M/s Om Prakash Bajaj, Laheri Tola, Godda.
4	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)- Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.) & (II) Sonagugi more- Madhura	2.43	713.52	RCD Lt. No. 545 (S) dated 25.01.18	415.15	SBD 02/2018-19 Dated:29-08-2018	527.11	97%	98%	28.02.19	Pancham Kumar Mishra, Purandaha, Deoghar
4	Godda	87.7	19654.24		16249.07		18223.38				

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

0 Jamtara

Circle : Dumka
Div : Pakur
Name of EE-Sri Arun Kumar

1	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljhijhr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur.	11.26	4164.08	J/S L. No. 2364(S) Dt. 12.08.21	3258.22	04-SBD/ 21-22 Dt. 08.11.2021	3873.87	#DIV/0!	100%	07.09.22	M/s ABC Construction, Bhagatpara, Pakur
2	Strengthening Work of Amrapara-Maheshpur-Muraroi Road from (0.00 to 17.00 Km) for the Year 2021-22. Under Road Division, Pakur.	17.00	1171.85	J/S L. No. 3200(S) Dt. 18.10.21	1001.05	15-SBD/ 21-22 Dt. 22.01.2022 Revised Dt.- 28.09.22	997.26	#DIV/0!	100%	22.12.22	CMMM Enterprises, Kolkata
3	Strengthening Work of Hiranpur-Kotalpokhar Road from (0.00 to 15.50 Km) for the Year 2021-22. Under Road Division, Pakur.	15.50	651.66	J/S L. No. 4059(S) Dt. 23.12.21	757.99	01-SBD/ 22-23 Dt. 03.06.2022	752.09	99%	100%	02.12.22	IA Engicons Private Limited, Barharwa, Sahibganj
4	IRQP work of Govindpur-Sahibganj Road (Total 26.45 KM) for the year 2022-23 under Road Division, Pakur.	26.45	1611.96	J/S L. No. 2195(S) Dt. 14.06.22	1473.22	06-SBD/ 22-23 Dt. 11.11.22	1472.77	100%	100%	10.05.23	M/s Chitra Construction, Gilanpara, Dumka
4	Pakur	70.21	7599.55		6490.49		7095.99				

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Surendra Prasad											
1	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.08	3487.02	Dept. Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 8691 (S) dt. 28.02.2015	3440.38	02 SBD/16-17, Dt. 10.06.2016	3657.09	95%	100%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB
2	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.80	8903.62	Deputy Secretary RCD, Jharkhand, letter no. 3800 (S), dated 29.06.2018	6442.52	25 SBD/2018-19, Dt. 11.02.2019	7346.95	98%	100%	10.08.2020	M/s M & S Co., Dumka
3	IRQP/Strengthening work of Borio-Tinpahar-Rajmahal Road (mdr-210) (0.00 Km. to 28.00 Km.) under Road Division Sahibganj.	28.00	1879.81	Joint Secretary RCD, Jharkhand, letter no. 3182 (S), dated 18.10.2021	1960.79	31SBD/2021-22, Dt. 29.01.2022	1960.79	100%	100%	28.07.2022	M/s Bhagwan Stone Works

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP/Strengthening work of Barhet - Barharwa Road MDR-211 (0.00 Km to 21.00 Km) Under Road Division Sahibganj for the Year 2021-22.	21.00	1365.72	Joint Secretary RCD, Jharkhand, letter no. 3183 (S), dated 18.10.2021	1432.38	33SBD/2021-22, Dt. 04.02.2022	1431.59	100%	100%	03.08.2022	M/s Bhagwan Stone Works
5	Reconstruction of road from Kothalpokhar (MDR-212) to Bengal Border (Total Length-3.795 KM) under Road Division, Sahibganj for the year 2021-22	3.80	1323.13	Joint Secretary RCD, Jharkhand, letter no. 2370 (S), dated 12.08.2021	846.80	29SBD/2021-22, Dt. 19.01.2022	846.80	68%	100%	18.07.2022	CMMM Enterprises
6	Strengthening/IRQP of Mangalhat-Taljhari Road (MDR-217) in KM 0.00 to 4.65 under Road Division, Sahibganj for the year 2021-2022	4.65	258.38	Joint Secretary RCD, Jharkhand, letter no. 4064 (S), dated 23.12.2021	265.58	02SBD/2022-23, Dt. 12.08.2022	265.50	100%	100%	11.12.2022	M/s Sri Ram Enterprises

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.86	3044.39	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.10	13 SBD/2018-19, Dt. 30.10.2018	2720.10	72%	100%	29.04.2020	S.K. Tekriwal
7	Sahebganj	106.19	20262.08		17108.55		18228.81				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of High level Bridge over Bhurbhuri River at 12th km of Dumka-Hansdiha Road for the year 2021-22.	124.8	1101.34	Joint Secretary, Jharkhand, Ranchi letter No. 2371(S) Date 12.08.2021	1196.47	20.10.21 12(SBD)/ 2021-22	893.65	74.69	90%	19.10.2023	Rajbir Construction Pvt Ltd
2	(A) Construction of H.L bridge over local nala at ch. 5th km of Surichawa-Maluti Road (1x12.6m), (B) Construction of H.L bridge over Local river at Ch. 7th km of Surichawa-Maluti Road (2x14.6m), (C) Construction of H.L. bridge over 7th Km nala at Ch. 6.513 Km of Dalahi to Murgi More Road (1x12.6m) for the year 2022-23.	54.4	581.28	Joint Secretary, Jharkhand, Ranchi letter No. 2824(S) Date 02.08.2022	504.06	16.03.2023 68(SBD)/2 022-23	-	-	10%	15.05.2024	M/s Ajay Singh, Chas Road, Jaina More, Bokaro
2	Dumka	179.24	1682.62		1700.53		893.65				

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DEOGHAR Name of EE-Sri Kumar Birendra Bahadur											
1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	3379.79846 (State share 1746.38989 lakh)	6339(S) dt-08.09.15	-	-	2891.14		-	-	Estern Railway, Kolkatta
			4527.19752 (Revised) (State Share 2893.78895)	3238(S) dt-01.07.19							
2	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00 (State Share 2607.00 lakh)	3231(S) dt-23.05.16	-	-	2545.20		-	-	Estern Railway, Kolkatta
2	Deoghar	0.00			0.00		5436.34				

Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											
1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	175.00	#DIV/0!	85.00%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
1	Godda	65.0	216.040		277.860		175.000				

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

0 **Jamtara**

Circle : Dumka
Div : Pakur
Name of EE-Sri Arun Kumar

1	Construction of High Level Bridge (Including Approach Road) over Dheba River at 14 th Km of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22 (Plan Head)	1 x 20.00	148.86	J/S L. No. 371 (S) Dt. 04.02.2022	136.09	02-F2/22-23 Dt. 03.06.22	45.00	25%	25%	02.06.2023	Punam Singh, Hehal, Ranchi
2	Construction of H.L. Bridge (Including Approach Road) over Tarpatia River at 16 th Km (3 x 20m) of Kajaladaha- Pakuria Road, Under Road Division, Pakur for the year 2021-22	3x 20	488.55	J/S L. No. 392 (S) Dt. 07.02.2022	402.03	03-SBD/22-23 Dt. 18.06.22	0.00	0%		17.06.2024	M/s Singh Construction, Deopur, Pakur
3	Construction of ROB in Pakur-Barharwa Road						5258.31				
3	Pakur		637.41		538.12		5303.31				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019			7630.68				
2	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.03	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.19	18SBD/2020-21, Dt. 04.01.2021	577.35	54%	98%	03.07.2022	M/s ABC Construction
3	Construction of H.L. bridge over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District.		681.95	Joint Secretary RCD, Jharkhand, letter no. 4980 (S), dated 10.10.2019	582.60	01SBD/2021-22, Dt. 10.05.2021	265.15	27%	83%	09.02.2023	I.A. Engicons Pvt. Ltd.

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							
5	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
5	Sahebganj	0.00	10801.24	0.00	1162.78	0.00	8473.18				

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

0 Jamtara

Circle : Dumka
Div : Pakur
Name of EE-Sri Arun Kumar

01	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	207.64	J/S L. No. 4582(S) Dt. 14.09.2019	178.53	11-F2/19-20 Dt. 25.10.2019	162.51	91%	100%	24.10.2020	M/s Ajay Singh, Jaina More Bokaro
----	---	----------	--------	--------------------------------------	--------	-------------------------------	--------	-----	------	------------	-----------------------------------

1 Pakur 207.64 178.53 162.51

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

NIL

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction Work of Bathroom of Mens and Ladies, Care Taker Room, Driver Room, Approach Road and external Electrification in under Constructed Inspection Benglow in the campus of Executive Engineer, Road Division, Dumka under Non Plan for the year 2022-23.		70.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	55.66	07.02.2023 46F2/2022-23	23.51	42.24	70%	06.06.2023	M/s Samriddhi, At-Kewatpaa, Mortanga Road, PO+PS- Dumka, Dist- Dumka, Jharkhand
2	Special Repair of Water Park Link Road & Paver Block work in 1 st and 2 nd Km of Asansol(Dumka Airport Road) to Chakaltta Road under Non Plan for the year 2022-23.		150.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	105.37	31.03.2023 74F2/2022-23	-	-	10%	30.07.2023	Mahesh Kumar Daruka, Bhagalpur Road, Near Tata Showroom, Dumka
3	Special Repair of Missing Link Road of Beganthara-Sarwadham Road under Non Plan for the year 2022-23.		99.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	98.89	01.02.2023 44F2/2022-23	-	-	35%	02.07.2023	M/s AMD Construction At-Nonia, PO-Harokha, PS-Sarayahat, Dumka
4	Rehabilitation of 6 Nos Full Gantry work (1. Dumka Airport Road-2 Nos, 2. Dumka Ring Road – 2 Nos, 3. Nonihat – Basukinath – Kairabani Road – 2 Nos, Total – 6 Nos) under Non Plan for the year 2022-23.		102.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	63.03	13.03.2023 66F2/2022-23	-	-	20%	12.07.2023	S.D. Enterprises, B-2, CTI Colony, HEC Township, Dhurwa, Ranchi, Jharkhand
5	Pat Repair Work in Eighteen Difference Road (Total Length – 238.422 Km) of Road Division, Dumka for the year 2022-23.		60.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	31.15	31.03.2023 72F2/2022-23	-	-	50%	30.06.2023	Tara Chand More Gilan Para, Dumka

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Special Repair Work in Link Road of Butberia to Kulkulidangal (Bengal Sima) Road and Haripur Asanbani Road under Non Plan for the year 2022-23.		125.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	91.87	13.03.2023 65F2/2022-23	-	-	15%	12.07.2023	M/s Rakesh Kumar Singh, Shikaripara, Dumka
7	Special Repair in Approach Road of Dumka Police Line and Pariad Ground Road under Non Plan for the year 2022-23.		150.00	EIC, RCD, Ranchi letter no. 3457(S) Date	115.08	31.03.2023 75F2/2022-23	-	-	10%	30.07.2023	M/s Gupta Construction, At-Rakhabani, Po+Dist-Dumka, Jharkhand
8	Construction of Men and Women Bathroom and approach road, establishment of water resources and outer electrification work in office cum Rest House of Junior Engineer of Road Section, Gopikandar under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	29.96	13.02.2023 48F2/2022-23	14.34	47.85	85%	12.06.2023	Lakhi Chand Mandal, Tajior, PO-Daldali, PS-Gopikandar, Dist-Dumka
9	Construction Men and Women Bathroom, Approach Road, Boundary Wall in the office of advance planning building field survey Division, Dumka under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	22.80	14.02.2023 49F2/2022-23	1.14	5.00	20%	13.06.2023	Md. Jawed Ali, Indra Nagar, Purana Dumka, PO+PS-Dumka, Dist-Dumka, Jharkhand
10	Repair and Rehabilitation of fourth grade quarter, approach road and establishment of water resource under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	22.36	13.03.2023 64F2/2022-23	-	-	60%	12.07.2023	Uma Shankar Singh, Naya Para, Dumka
11	Construction of Boundary Wall, Deep boring and other miscellaneous work in office cum campus of Assistant Engineer under Non Plan for the year 2022-23.		20.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	15.22	03.01.2023 32F2/2022-23	12.06	79.20	88%	02.05.2023	Ravindra Chandra Singh Vill-Khurdabelauma, PO-Basukinath, PS-Jarmundi, Dist-Dumka
12	Special Repair of Boundary Wall and approach road of IB Hansdiha under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	29.92	16.01.2023 39F2/2022-23	19.00	63.50	90%	15.05.2023	Akshay Kumar Mandal Gram-Mathakesho, Bhurkuriya, Saraiyhat, Dumka

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Construction of RCC Culvert (3mx3m) in Bagnal to Maheshkhala via Jeevanpur, Kalakata Road under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	23.69	23.02.2023 61F2/2022-23	-	-	20%	22.06.2023	Kalan Das, Bazar Rahmatganj, PO-Kumrabad, PS+Dist-Dumka
14	Repair Bridge/Culvert in Nawadih to Hariपुर Road under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	29.98	07.01.2023 34F2/22-23	19.62	65.47	100%	06.04.2023	Pooja Kumari Basukinath, Jarmundi, Dumka, Jharkhand
15	Ordinary Repair of Jama Jamtara Road SH-17 (Length-18.690km) under Nonplan for the year 2022-23.		36.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	26.60	31.03.2023 76F2/2022-23	-	-	5%	30.06.2023	Shakti Enterprises, Laxmi Nagar, Near Anand Bhawan, Hehal, Ranchi, Jharkhand
16	Ordinary Repair Bagnal to Maheshkhala Via Jivanpur, Kalakata Road from 0.00 Km to 30.80 Km under Non Plan for the year 2022-23.		30.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	22.63	23.02.2023 73F2/2022-23	-	-	5%	22.06.2023	M/s Bhabya Construction Shiv Pahar, Sri Ram Keshri Path, PO+PS+Dist-Dumka, Jharkhand
17	Construction of Drain, Paver Block and Footpath in 13 th , 14 th and 15 th (Masanjore Dam) in Pattabari-Masanjore Road under Non Plan for the year 2022-23.		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	37.00	13.02.2023 47f2/2022-23	-	-	95%	12.05.2023	Jaykant Prasad Mandal, Vill-Thari, PS-Jarmundi, Chamra Bahiar, Dumka
18	Approach Road of Bridge in 7.3 km and Construction of Drain & Paver Block in Raghunathpur-Barmasia Road of 1st (Part), 11th & 12th (Part) (Asanbani Gramin Market) under Non Plan for the year 2022-23.		50.00	EIC, RCD, Ranchi letter no. 3457(S) Date 22.09.2022	37.33	06.03.2023 63F2/2022-23	-	-	85%	05.06.2023	Kalan Das, Bazar Rahmatganj, PO-Kumrabad, PS+Dist-Dumka

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Following Roads Rajkiya Hizla Mela in Year 2023 (i) Dumka Hawaii Adda to Gandhi Maidan Vaya Baghmara Indira Nagar (L-7.115 Km) (ii) Dangalpara Shiv Mandir to Hizla Circular Road (L-2.50 Km) (iii) Nagapalika Chowk to Dangalpara Shiv Mandir (L-0.75 Km) (iv) Mahudangal to Hizla Approach Road (L-3.277 Km) (Total Length - 13.642 Km) of Maintenance & Painting with extra safety work.		13.64	EIC, RCD, Ranchi letter no. 1248(S) Date 16-03-2023							
19	Dumka	0.00	1135.64		858.54		89.67				

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birendra Bahadur

Spill Over

1	Repairing & Reconstruction of Boundry wall of Encroached Land at Sarath under Non-Plan for year 2021-22		20.00	EIC, Ranchi Lt. no.-3138(S)/ 08.10.21	19.99	39F2/ 21-22 dt.-16.12.21	16.75	84%	84%	15.02.22	Niraj Kumar Modi, S. R. Dalmia Road, Near Hanuman Mandir, PO-Madhupur, PS-Madhupur, Dist.- Deoghar
1	Ordinary Repair Work in Asna to Dubia Road Under Non plan for the year 2022-23.		20.00	EIC Lt. No.- 3457(S), dt- 22.09.22	15.75	42F2/22-23, dt- 16.11.22	0.00	0%	100%	30.12.22	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair and Drain Construction Work in Madhupur Thana to Patwabad Road under Non-Plan for the year 2022-23.		25.00	EIC Lt. No.-3457(S), dt-22.09.22	19.74	41F2/22-23, dt-16.11.22	0.00	0%	100%	15.01.23	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar
3	Ordinary Repair in Chitra Duldulai Road under Non-Plan for the year 2022-23		20.00	EIC Lt. No.-3457(S), dt-22.09.22	15.65	43F2/22-23, dt-16.11.22	0.00	0%	60%	30.12.22	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar
4	Ordinary Repair in Dhiba Karown Road under Non-Plan for the year 2022 - 23		25.00	EIC Lt. No.-3457(S), dt-22.09.22	19.31	44F2/22-23, dt-22.11.22	0.00	0%	80%	21.12.22	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar
5	Construction of 1 No. Full Gantry and 1 No. Half Gantry at Sarath, Narangi More, Basti Palojori of Sarath Chitra Basti Palojori Road under Non-Plan for the year 2022 - 23		27.00	EIC Lt. No.-3457(S), dt-22.09.22	13.45	39F2/22-23, dt-07.11.22	0.00	0%	5%	06.12.22	Vishwanath Associate, Sarbmangla Tower 201, Near VIP Chowk, sahebpokhar Road, Deoghar
6	Installation of Yellow Blinkers With Sound Work of Different Road Under R.C.D Division Deoghar under Non-Plan for the year 2022-23		3.00	EIC Lt. No.-3457(S), dt-22.09.22	2.24	38F2/22-23, dt-20.10.22	0.00	0%	100%	18.11.22	M/s Giriraj Construction, Srikant Road, Ward No.-3, Kalibari, Belabagan, Deoghar
7	Ordinary repair & Construction of Drain work in Bavangama-pathrol road for the year 2022-23 under RCD Road Division Deoghar. (Total Length 19.175 km)		50.00	EIC Lt. No.-3457(S), dt-22.09.22	39.64	52F2/22-23, dt-16.01.23	0.00	0%	60%	16.03.23	Binod Kumar Singh, Village- Noniyatanr, PO- Sikatia, PS- Chitra, Deoghar
8	Ordinary repair & Construction of Drain work in Pipra-Sakalpur road for the year 2022-23 under RCD Road Division Deoghar. (Total Length 19.20 km)		40.00	EIC Lt. No.-3457(S), dt-22.09.22	39.69	55F2/22-23, dt-17.01.23	5.00	13%	55%	16.03.23	Suman Kumar Deo, Vill.- Kushmaha, Sarsa, PO- Deopur, Amarpur, Deoghar
9	Ordinary repair work in Madhupur- Laharjori road for the year 2022-23 under RCD Road Division Deoghar. (Total Length 21.643 km)		60.00	EIC Lt. No.-3457(S), dt-22.09.22	56.57	58F2/22-23, dt-30.01.23	0.00	0%	100%	15.03..23	S.D. Enterprises, (Ashish Kumar) B2, CTI Colony, HEC Township, Dhurwa, Dist.-Ranchi

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Ordinary Repair Work & construction of RCC drain in km 38, 58 & 59 in Jama Jamtada Road (SH15) under Non-Plan for the year 2022-2023.		90.00	EIC Lt. No.-3457(S), dt-22.09.22	66.68	56F2/22-23, dt-19.01.23	0.00	0%	0%	04.03.23	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar
11	Ordinary repair work of Roshan more to Madhupur Via Saptar Ghat under Road Division Deoghar under Non Plan for the year 2022-23		60.00	EIC Lt. No.-3457(S), dt-22.09.22	43.35	57F2/22-23, dt-19.01.23	0.00	0%	100%	04.03.23	Amar Engicon and Construction Private Limited, Panchvati Tower, Barmasia Chowk, Deoghar
12	Construction of 3rd Grade Staff Quarter situated on old Staff Quarter and one number boring work at Baidyanath Dham Station Road Staff Quarter at Deoghar under Non-Plan for the year 2022-23		30.00	EIC Lt. No.-3457(S), dt-22.09.22	19.24	62F2/22-23 dt-23.02.23	5.00	26%	40%	22.08.23	Rakesh Kumar, Ward No.-17, Thari Dulampur, Shastri Nagar, Deoghar
13	Renovation work of office of Road Sub division Madhupur for the year 2022-23.		10.00	EIC Lt. No.-3457(S), dt-22.09.22	6.58	61F2/22-23 dt-14.02.23	0.00	0%	100%	14.04.23	Shiva Construction, (Dhananjay Singh) Vill.- Bawangama, PO-Bawangama, PS- Sarath, Dit.-Deoghar
14	Ordinary repair work of Satsang chowk to Baijnathpur Road via Rikhiya more (Circular Road) under Road division Deoghar under Non Plan head for the year 2022-23		80.00	EIC Lt. No.-3457(S), dt-22.09.22	79.79	64F2/22-23 dt-27.02.23	35.00	44%	100%	26.04.23	M/s Vijay Kumar, At- Srikant Road, Belabagan, Deoghar
			560.00		457.69		61.75				

VIVEKADHIN

1	Reposition of Half Gantry At Budhai , Side drain at Koriyasa and Installation of missing Kilometre Post in Satsang Nagar Bhirkhibad road under Vivekadhin for the year 2022-23				2.43	66F2/22-23 dt-06.03.23	0.00	0%	50%	17.03.23	Arvind Azad, C/O- Rajendra Prasad, Raj Niketan, Ambedkar Nagar, Barmasia, PO+Dist.- Deoghar
---	--	--	--	--	------	------------------------	------	----	-----	----------	---

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Road safety work between The Ramkrishna Vivekananda Vidhya Mandir School gate and Hostel gate in Khoripanan to Punasi (Ajay River bridge) and Punasi to Jasidih Railway phatak via Koyridih road under Vivekadhin for the year 2022-23				2.47	67F2/22-23 dt-13.03.23	0.00	0%	50%	19.03.23	Shiva Construction, Vill.- Bawangama, PO- Bawangama, PS- Sarath, Dist.-Deoghar
			0.00		4.90		0.00				

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

NON PLAN (SPILL OVER)

1	डोय-नवाडीह पथ के कि०मी० 13.900 से 18.350 में वि षेण मरम्मत कार्य।		150.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	146.38	21F2/2022-23 Dated 11.01.2023	123.91	85%	85%	10.03.2023	Sunil Kumar Tekriwal, Post Office Road, Chaprasi Tola, Godda, Jharkhand.
2	दुमुही से बसंतराय भाया- महे ापुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.42	Dated 15.02.2023			2%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
			0.00	215.00	210.80		123.91				

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

Circle : Dumka
Div : Pakur
Name of EE-Sri Arun Kumar

SPILL OVER

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
01	Ordinary Repair of Littipara-Kunjbona Road (0.00 to 13.00 KM) Under Road Division Pakur for the year 2021-22 (Non Plan)		25.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	19.03	09-F2/21-22 Dt. 04.01.22	17.41	91%	100%	29.03.2022	Md. Salahuddin Ansari, Sahibganj
02	Repairing of Division Office Building Under Road Division Pakur for the year 2021-22 (Non Plan)		20.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	14.80	09-F2/21-22 Dt. 31.12.21	12.50	84%	100%	27.03.2022	Sony Enterprises, Sahibganj
03	Ordinary Repair work in Fathepur-Singarsi-Simlong Road from (19.00 to 25.00 KM) for the year 2021-22. Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3138 (S) Dt., 08.10.2021	59.92	14-F2/21-22 Dt. 22.01.22	55.03	92%	100%	21.07.22	Gouri Shankar Bhagat, Hatpara, Pakur
04	Construction of (2 x 60m) Retaining Wall in 10 th KM of Pakur - Maheshpur Road For The Year-2021-22 (Under Road Division, Pakur (Non Plan)		50.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	38.35	25-F2/21-22 Dt. 02.03.22	38.32	100%	100%	15.04.22	Dipendra Nath Dubey, Pakur
05	Repair of Parapet of Culvert & Railing of Bridge in Pakur-Maheshpur Road for the year 2021-22 Under Road Division, Pakur (Non Plan)		10.00	EIC, RCD LETTER No. 226 (S) Dt., 25.01.2022	7.90	20-F2/21-22 Dt. 10.02.22	7.90	100%	100%	26.03.22	Devashish Yadav, Pakur
TOTAL			165.000		140.003		131.158				

Non-Plan Works

01	Ordinary Repair of Gopikandar-Pakuria Road (from 13.125 Km to 20.195 Km) Total Km - 7-07 Km for the year 2022-23 Under Road Division, Pakur (Non Plan)		25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2022	25.00	12-F2/22-23 Dt. 09.01.23	0.00	0%	100%	08.02.2023	Sharma Construction, Dumka
02	Pot-Patch work of Amrapara Bypass Link Road (3.00 Km) for the year 2022-23 Under Road Division, Pakur (Non Plan)		15.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2022	14.19	13-F2/22-23 Dt. 09.01.23	7.00	49%	100%	08.02.2023	Jayant Kumar Mandal, Pakur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
03	Ordinary Repair of Kajladaha-Pakuria Road (5.10 to 16.44 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	24.90	14-F2/22-23 Dt. 09.01.23	0.00	0%	100%	08.02.2023	Ehasan Ansari, Pakur
04	Pot-Patch & Flank Repairing work of Fatehpur-Singarshi-Simlong Road (36.01 Km) for the year 2022-23 Under Road Division, Pakur (Non Plan)		70.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	66.35	28-F2/22-23 Dt. 09.02.23	0.00	0%	50%	08.04.2023	Chauhan Constrution, Deoghar
05	Ordinary Repair of PWD Pakur-Malpahari Road (0.00 to 9.00 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		25.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	25.00	15-F2/22-23 Dt. 09.01.23	0.00	0%	100%	08.02.2023	Md. Jawed Ansari, Pakur
06	Ordinary Repair of Amrapara-Maheshpur-Muraroi Road (17.00 to 30.00 Km.) for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	26.52	19-F2/22-23 Dt. 09.01.23	0.00	0%	100%	28.02.2023	Sahid Eqbal, Pakur
07	a) Road Safety and Widening work in Govindpur-Sahibganj Road (SH-18) in CH. 196.00 b) Road Safety work in Maheshpur Chowk & Talwa More c) Installation in Curved Mirror & Signage in Main Place in Pakur District. for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	22.42	23-F2/22-23 Dt. 06.02.23	0.00	0%	100%	03.04.2023	Ehasan Ansari, Pakur
08	Construction of 140m Length Guard Wall in 22th KM & 36th KM Bridge in Fathepur-Simlong-Singrashi Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		45.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	34.78	18-F2/22-23 Dt. 27.01.23	0.00	0%	100%	26.04.2023	Baby Devi, Sahebganj.
09	Construction of 10m Length Guard Wall in 12th of Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		3.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	3.46	11-F2/22-23 Dt. 26.12.22	0.00	0%	100%	25.02.2023	Sanjay Saha, Rajapara, Pakur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Construction of 120m Length Retaining Wall & Metal Crash Barrier in 8th of Hiranpur-Kotalpokhar Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	58.56	25-F2/22-23 Dt. 06.02.23	0.00	0%	90%	05.04.2023	India Traders, Rahaspur, Pakur
11	Construction of Drain with cover of Gokulpur-Deewanpir Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		30.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	22.18	34-F2/22-23 Dt. 31.03.23	0.00		0%	30.04.2023	Nader Khan, Manirampur, Pakur
12	Construction of 2m Height Guard Wall in Ch. 0+500 (100.00m), Ch. 1+600 (14.00m) of Maheshpur-Pakuria Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		45.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	31.27	29-F2/22-23 Dt. 14.02.23	0.00	0%	100%	15.03.2023	Sharma Construction, Dumka
13	Work of Metal Crash Barrier of 2nd (200 m), 14th (120 m), 16th (120 m) & 21st (120 m) of Ranipur-Puchaibera Road for the year 2022-23 Under Road Division, Pakur (Non Plan)		17.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	16.95	16-F2/22-23 Dt. 09.01.23	8.00	47%	100%	28.01.2023	Sharma Construction, Dumka
14	Construction of 2 Nos. Culvert in 13th KM of Ranipur-Puchaibera Road for the year 2022-23 for the year 2022-23 Under Road Division, Pakur (Non Plan)		60.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	50.32	27-F2/22-23 Dt. 09.02.23	0.00	0%	100%	28.02.2023	Sahid Eqbal, Pakur
15	Laying Boundary Piller in different Raods for the year 2022-23 Under Road Division, Pakur (Non Plan)		22.34	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	22.32	26-F2/22-23 Dt. 06.02.23	0.00	0%	100%	25.02.2023	Abhay Kumar, Hiranpur, Pakur
16	Consturction of 30 m boundary wall in Road Division, Pakur premesis for the year 2022-23 Under Road Division, Pakur (Non Plan)		2.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	2.49	09-F2/22-23 Dt. 22.12.22	2.47	99%	100%	20.01.2023	Nader Khan, Manirampur, Pakur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Consturction of Gate, Garrage & Paver Block work in Road Division, Pakur premises for the year 2022-23 Under Road Division, Pakur (Non Plan)		2.50	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	2.49	08-F2/22-23 Dt. 17.12.22	2.27	91%	100%	15.01.23	Sufiyan Ahmad, Chaprasitola, Godda.
18	Mastic Asphalt work in different bridges for the year 2022-23 Under Road Division, Pakur (Non Plan)		100.00	EIC, RCD LETTER No. 3457 (S) Dt., 22.09.2023	99.95	22-F2/22-23 Dt. 04.02.23	0.00	0%	0%	03.04.23	Khudi Ram Saha, Hatkati, Hiranpur, Pakur
TOTAL			607.84		549.15		19.74				

VIVEKADHIN

01	Construction of fence outside the lavatory in this office campus of Road Division, Pakur & in front of the office for the Year-2022-23 (Under Vivekadhin Head)		2.48	#REF!	2.48	05-F2/22-23 Dt. 14.10.22	2.34	94%	100%	02.11.2022	Amit Kumar Singh, Thanapara, Pakur
02	Clearing grass and rubbish and maintance of earther shoulder in Pakur-Malpahari Road (4th & 5th KM) for the Year-2022-23 (Under Vivekadhin Head)		2.50	EE RCD Pakur	2.49	07-F2/22-23 Dt. 05.12.22	2.41	97%	100%	14.12.2022	Dipendra Nath Dubey, Rajapara Pakur
03	Clearing grass and rubbish and maintance of earther shoulder in Pakur-Malpahari Road (3rd & 4th KM) for the Year-2022-23 (Under Vivekadhin Head)		2.50	EE RCD Pakur	2.48	10-F2/22-23 Dt. 24.12.22	2.40	97%	100%	30.12.2022	Dipendra Nath Dubey, Rajapara Pakur
04	Jungle clearance in Back Side of old office building in the campus of Road Division, Pakur for the Year-2022-23 (Under Vivekadhin Head)		2.04	EE RCD Pakur	2.03	20-F2/22-23 Dt. 01.02.23	2.02	99%	100%	07.02.2023	Nader Khan, Manirampur, Pakur
05	Painting of old Signage posts and installation in different roads under Road Division, Pakur for the Year-2022-23 (Under Vivekadhin Head)		2.49	EE RCD Pakur	2.49	21-F2/22-23 Dt. 01.02.23	2.49	100%	100%	02.03.2023	Jayant Kumar Mandal, Ranipur, Hiranpur, Pakur
06	Paver Block work in the campus of Road Division, Pakur for the Year-2022-23 (Under Vivekadhin Head)		2.49	EE RCD Pakur	2.49	24-F2/22-23 Dt. 06.02.23	2.49	100%	100%	20.02.2023	Nader Khan, Manirampur, Pakur
07	Bush cutting work of Fathepur-Singarshi-Simlong Road (0.00 to 36.00 km) for the year 2023-23 (Under Vivekadhin Head)		1.88	EE RCD Pakur	1.88	30-F2/22-23 Dt. 24.02.23	1.88	100%	100%	10.03.2023	Ashish Ranjan, Amrapara, Pakur

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
08	Addition and alteration in old Divisional office building of Road Division, Pakur for the year 2023-23 (Under Vivekadhin Head)		2.50	EE RCD Pakur	2.50	31-F2/22-23 Dt. 02.03.23	1.90	76%	100%	16.03.2023	Sufiyan Ahmad, Chaprasitola, Godda.
09	Installation of Signage in different Roads Construction of shed over urinal and Construction of main Gate of Road Division, Pakur, for the year 2023-23 (Under Vivekadhin Head)		1.14	EE RCD Pakur	1.14	33-F2/22-23 Dt. 23.03.23	1.13	100%	100%	29.03.2023	Nader Khan, Manirampur, Pakur
			20.03		19.99		2.34				
32	Pakur		792.87		709.13		153.25				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

Non-Plan FY 2021-22 (SPILL OVER)

1	Ordinary repair of Pathna-Hiranpur road from Km 0.00 to 17.00		40.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	32.00	10F2/2022-23, Dt. 20.01.2023	20.00		100%	19.04.2023	Sakir Hussain
2	Construction of box culvert size 2 x 8m x 5m at 1st km of Shobhanpur bhatta-Rajgaon Road		70.00	EIC, RCD, Jharkhand Letter. No. 226 (S), Dt. 25.01.2022	69.36	01F2/2022-23, Dt. 08.04.2022			10%	07.06.2022	Mukesh Kumar

Non-Plan FY 2022-23

1	शोभनपुर भट्टा-राजगाँव पथ के शेष भाग में पुनर्स्थापन कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	9.99	18F2/2022-23, Dt. 28.02.2023			100%	27.03.2023	Sri Vikesh Kumar Yadav
2	बरहेट से ललमटिया भाया भोगनाडीह पथ में साधारण मरम्मत कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	11.40	16F2/2022-23, Dt. 21.02.2023				20.04.2023	Sri Pankaj Kumar

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	गोविन्दपुर-साहेबगंज पथ के 306वें कि०मी० (जलेबिया घाटी) में पुलिया का चौड़ीकरण कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	29.08	19F2/2022-23, Dt. 11.03.2023			5%	10.06.2023	Shamshad Alam
4	गोविन्दपुर-साहेबगंज पथ के 305वें कि०मी० (जलेबिया घाटी) में पुलिया का चौड़ीकरण कार्य।		10.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022		22F2/2022-23, Dt. 23.03.2023			5%	22.05.2023	Sri Rakesh Kumar Jaiswal
5	गोविन्दपुर-साहेबगंज पथ के 301वें कि०मी० में गार्डवाल का निर्माण कार्य।		40.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	27.53	15F2/2022-23, Dt. 21.02.2023			60%	20.04.203	Sri Pankaj Kumar
6	बरहेट से ललमतिया भाया भोगनाडीह पथ के फ्लैक का paving with PCC कार्य।		75.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	58.04	14F2/2022-23, Dt. 07.02.2023	20.00		60%	06.05.2023	Samim Alam
7	पथ प्रमण्डल, साहेबगंज अंतर्गत निरीक्षण भवन, राजमहल के kitchen, store room and dinning hall का furnishing एवं जीर्णोद्धार कार्य।		15.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	10.30	17F2/2022-23, Dt. 21.02.2023	7.00		75%	24.04.2023	Sri Manoj Kumar Sah
8	महाराजपुर-शर्मापुर पथ 260वें कि०मी० में तीनपहाड़ रेलवे साईडिंग के पास 150.00 मीटर लम्बी एवं 4.00 मी० ऊँची आर०सी०सी० गार्डवाल का निर्माण।		50.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	38.88	12F2/2022-23, Dt. 20.01.2023	20.00		100%	19.04.2023	Sri Aashish Ranjan
9	हरिणचरा मोड़ से बरहेट एवं खेरवा से शिवगादी (कुल 27.20 कि०मी०) के विभिन्न पथांश में विशेष मरम्मत कार्य।		75.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022	61.92	11F2/2022-23, Dt. 20.01.2023	30.00		90%	19.04.2023	Sri Shankar Prasad Sah
10	महाराजपुर-शर्मापुर पथ के विभिन्न पथांशों से साधारण मरम्मत काय।		60.00	EIC, RCD, Jharkhand Letter. No. 3457 (S), Dt. 22.09.2022		21F2/2022-23, Dt. 23.03.2023			10%	22.06.2023	Sakir Hussain
10		0.00	500.00		348.52		97.00				
12	Sahebganj	0.00	500.00		348.52		97.00				