

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih-Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S) dt.21.09.2016	3283.29	dt. 15.09.2017 18 SBD of 2017-18	81.80%	2685.49	Hills Trade-RK(JV) Gurgaon	95	14.01.19
2	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19 27.85- (H.-22.93, K 4.92)	27.85 H.-22.93 K 4.92	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15	dt. 25.10.19 39 (SBD) of 2019-20	87.66%	3922.03	M/s Siddhartha-Dilip (JV), Hazaribag	98%	24.06.21

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Demotand (NH-33) to Bhelwara Under RCD, Road Division, Hazaribag for the Year 2022-23	1.87	750.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3586(S) dt. 10.10.2022	689.79	dt. 14.03.23 52 (SBD) of 2022-23	81.60%	562.91	M/s Siddharth Construction, Korambey House, Hazaribag	99%	13.09.2023
4	IRQP work of Barkatha-Surajkund Road from Ch. 0.00 to 2.340 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.34	245.48	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4262(S) dt. 22.11.2022	198.74	dt. 09.05.23 01 F2 of 2023-24	80.51%	160.00	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag	95%	08.08.23
5	IRQP work of Hazaribag Control Room to Simra Rest House (SH-07 Old alignment) from Ch. 0.00 to 2.00 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	180.92	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4265(S) dt. 22.11.2022	143.33	47F2 of 22-23 dt. 17.02.23	35.00%	49.39	M/s Narayan Construction, Matwari, Hazaribag	95%	16.05.23

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work for Jihoo Itkhori road from Km 0.00 to 9.80 (total Length 9.80 Km) Under RCD, Road Division, Hazaribag for the Year 2022-23	9.80	1102.24	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4763(S) dt. 28.12.2022	1169.23	Dt. 18.05.2023 2(SBD) of 2023-24	42.76%	500.00	M/s Siddharth Construction, Korambey House, Hazaribag	95%	17.08.23
7	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF /2021-22 Dt. 06.02.2023	-	-	-	-	-	-	-

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF /2021-22 Dt. 06.02.2023	-	-	-	-	-	-	-
8	Hazaribagh	86.56	29186.98	0.00	9958.52	0.00		7879.82			

**Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh**

1	(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19	31.83	10321.91	05.03.19/ 1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/ 01 SBD of 2019-20	106.00	7586.89	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	97%	29.07.2021
---	---	-------	----------	---	---------	-----------------------------	--------	---------	---	-----	------------

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	100.00	8.61	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro	100%	22.01.2020
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam- Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/ 11 SBD of 2019-20	60.44	182.84	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro	66%	30.10.2020
2	Widening & Strengthening/ Constructioin of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	88.73	955.36	HARI NANDAN CHOUDHAR Y Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.	96%	04.04.2022

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening /Reconstruction of Sarubera (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/05 SBD of 2021-22	85.33	3692.79	M/S ME-SC(JV), Dumra Harina, Dhanbad	92%	04.09.2023
4	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara (Kodwadih) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/531(S) of J.S., RCD, Jharkhand, Ranchi	3884.45	30.07.2022/02 SBD of 2022-23	72.08	2799.93	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.	93%	29.10.2023
5	Widening and Strengthening Work in Four Lane of Road from I.T.I. More to Ukrid More (Total Length 8.670 km) for the year 2022-23 under Road Division, Bokaro	8.67	5164.96	08.07.2022/2503(S) of J.S., RCD, Jharkhand, Ranchi	4556.82	03 SBD of 2022-23/17.01.2023 (W.O. No. 67, DT. 17.01.2023)	21.94	999.99	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)	40%	16.04.2024

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction of Ambedkar chowk Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.13	427.88	02.08.2022/2825(S) of J.S., RCD, Jharkhand, Ranchi	407.56	20.04.2023/01 SBD/2023-24	0.00	0.00	M/S Sharda Construction, Redma Daltonganj, Palamau, Jharkhand	75%	19.08.2023
6	Bokaro	93.59	25543.06		21211.49			16226.41			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Strengthening/IRQP work of Bhadrakali Mandir to Mahane Bridge Via Bhadrakali Mandir road, Under Road division Chatra for the year 2022-23	2.1	136.18	Joint Sec. 190(S) dt. 18.01.2023	107.54	01F2/ 2023-24	—	—	M/s B.N. Enterprises. Block-D, Flat No. 03/C, Shree Vrinda Green Apartment, Kusum Vihar, Road No. 9, Morabadi Ranchi Mob No.9955542412	2%	02.10.2023
---	---	-----	--------	----------------------------------	--------	---------------	---	---	--	----	------------

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	63.22%	524.64	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi Mob No. 7857924060	65%	25.04.2020
3	Strengthening work of Jihu - Itkhori road from Km. 9.80 to 29.02 , Under Road division Chatra for the year 2022-2023.	19.22	2080.02	Joint Sec. Lt. No. 2947(S) dt. 13.06.2023	—	—	—	—	—	—	—
3	Chatra	22.87	3203.12		937.33			524.64			

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad**

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.506	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/ 2017-18 dt. 29.08.17 (i)4989.07166 (ii)203.39579 (variation) 5192.46745	97.76%	5456.05	M/s Daroga Pradhan	98%	28.05.19
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.940	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/ 2018-19 dt. 09.03.19	31.37%	4904.89	EICC-SRB(JV)	32%	08.11.2020
3	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.440	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021-22 dt. 11.03.2022	95.28%	4426.52	Daroga Pradhan	93%	10.02.2023
4	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.625	2866.62	2658 (S) dt. 02.09.2021	2323.76	औपबधिक कार्यदेश प०-1120 दि०-25.07. 2022	81.76%	1900.00	ABL Infrastructure Pvt. Ltd.	95%	24.06.2023

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	I.R.Q.P/Strengthening Work Of Kenduadih Link Road (MDR-056) (Total Length- 2.25 K.M.) under Road Division Dhanbad for the year 2022-23.	2.250	345.58	4324(S) dt. 25.11.2022	291.27	Provisional work order L.N.-179 Dt.- 04.02.2023 06 SBD/2022-23 dt. 15.03.2023	29.29%	85.32	M/s Santosh Sing	100%	03.05.2023
6	I.R.Q.P Work Of Domanpur-Maniadih-Kolhar More Road (Total Length- 27.544 K.M.) For The Year 2022-23.	27.544	2074.33	1563 (S) dt. 29.03.2023	2148.00	04 SBD/2023-24 dt. 07.06.2023	14.48%	300.00	Preeti Enterprise	18%	06.12.2023
7	I.R.Q.P work in Sijua Rajgang road (Total Length- 9.20 Km) under plan head for the year 2022-23	9.200	845.17	1335 (S) dt. 18.03.2023	796.30	03 SBD/2023-24 dt. 07.06.2023	35.17%	300.00	Preeti Enterprise	100%	06.08.2023
8	IRQP Work of Mugma - Chirkunda Road From 0.00 Km To 7.00 Km (Working Length -6.15 Km) Under Plan head For The Year 2022-23	7.000	825.08	1510 (S) dt. 28.03.2023	852.80	05 SBD/2023-24 dt. 07.06.2023	0.00	0.00	Construction Pv	90%	06.08.2023
8	Dhanbad	120.51	33045.86		23051.43			17372.79			

DMFT FUND

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	IRQP/ Strengthening Work Of Shramik Chowk To Barwadda Road (Mdr- 060) (Total Length -8.90 Km) In Km 0.00 To 8.9 Km Under Plan Head For The Year 2022-23. (DMFT)	8.90	2408.36	63(S) dt. 06.01.2023	2318.48	02 SBD/2023-24 dt. 19.04.2023	0.00	0.00	Daroga Pradhan	-	18.10.2023
2	Widening and Strengthening of Road From Muraidih (MDR-051) to Sonardih Phatak (MDR 049) via Hindustan Zinc Ltd. And Ram Raj Mandir Under DMFT Head For The Year 2023-24.	5.23	2805.34	1583(S) dt. 31.03.2023	3000.00	06 SBD/2023-24 dt. 26.06.2023	0.05	161.96	Preeti Enterprise	10%	25.03.2024
3	I.R.Q.P. /Strengthening Work Of Patherdih-Sindri Road (MDR-067) From 0.00 Km To 13.71 Km (Total Length- 13.71 K.M.) Under Road Division Dhanbad For The Year 2022-23	13.71	3693.43	216 (S) dt. 19.01.2023	4443.88	Provisional work order L.N.-861 Dt.- 19.06.2023	0.00	0.00	Daroga Pradhan	-	18.12.2023
3	DMFT Fund Dhanbad	27.84	8907.13					161.96			

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	46%	250.00	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	65%	15.06.2023
2	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	74%	489.05	M/S Maa Laxmi Construction, Daltonganj	78%	19.09.2023
3	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	18%	500.00	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh	42%	21.08.2023

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	54%	700.00	Hari Nandan Choudhary, Dumka	65%	23.09.2023
5	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	22%	500.00	Rajeev Kumar, Patna	44%	26.12.2024
6	Widening and Strengthening/ Reconstruction work of Barwadih Fatak to Baniyadih via Centralpit, Baherwatand, Kabribad Road (Total Length - 7.588 Km.) Under Road Division, Giridih For the Year 2022-23	7.59	2992.00	Govt. of Jharkhand RCD, Ranchi Letter no 4000 (S) dt 04.11.2022	2075.12	SBD 01 of 2023-24 Dt. 05.04.2023	34%	700.00	Hari Nandan Choudhary, Dumka	40%	04.04.2024

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Improvement of Riding Quality of Atka (on NH-19)-Sariya (on MDR-116) Road (Total Length-27.5 Km) under Road Division Giridih	27.50	1485.00	Govt. of Jharkhand RCD, Ranchi Letter no 4434 (S) dt 06.12.2022	1326.53	SBD 03 of 2023-24 Dt. 12.05.2023	38%	500.00	M/S East India Construction Company, Bokaro	45%	11.11.2023
8	Improvement of Riding Quality of Saria (at MDR-116) -Koyridih-Kathwara (at SH-14) (Narayanpur) Road in km 0 to 44.46 KM (Total Length - 44.46 KM) for the year 2022-23	44.46	2520.86	Govt. of Jharkhand RCD, Ranchi Letter no 214(S) dt 19.01.2023	2620.74	SBD 04 of 2023-24 Dt. 23.06.2023	0%	0.00	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	15%	22.02.2024
9	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 Bridge At Che. 14+700 Span - 8 X 24.600	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	90%	4122.10	M/S East India Construction Company, Bokaro	91%	27.11.20

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19) Bridge at Che. 16 + 070, Span - 2 X 16 Che. 29+293, Span - 1 X 18 Che. 31 + 513, Span 2 X 21	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	91%	7940.96	M/S M & S Company.	95%	07.11.20
11	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 (Span Bridge 1 X 21.60)	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	75%	1859.32	M/S Daroga Pradhan, Dhanbad.	80%	23.06.20

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 Bridge at Che. 153, Span - 1 X 16 Che. 1779, Span - 2 X 8 Che. 2865, Span 2 X 8 Che. 4518, Span - 2 X 8 Che. 7029, Span - 2 X 8 Che. 12828, Span - 1 X 16 Che. 17036, Span - 1 X 16 Che. 17928, Span - 1 X 16	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019- 20 dt 26/10/19	61%	2755.00	ACPL-KK (JV) Koderma	68%	25.06.21

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening and Strenthening / Reconstruction of Fatehpur to Bongi (Bihar Border) Via Bhelwaghathi Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	92%	3300.79	M/S Om Namo Siwai Construction, New Delhi.	93%	22.06.21
13	Giridih		49142.20		37444.85			23617.22			

Circle : Hazaribagh
 Div : Koderma
 Name of EE-Sri Satendra Prasad Singh

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR-BAGRO (ON DOMCHANCH-PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt-10.07.2019, 3392(S)	3295.65	Dt-14.10.2019, 26SBD/2019-20	90%	2956.88	M/s R.K Infracop Pvt. Ltd, Hyderabad.	90%	02.12.2020
2	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 21.592 Km]	14.500	—	—	—	—	—	—	—	—	—
3	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.325	2296.36	Dt-07.01.2022, 51(S)	2386.82	Dt-26.12.2022, 03 SBD/2022-23	36%	837.35	M/s Sanjay Construction,, Saram, Bokaro	47%	31.08.2023
3	Koderma	33.05	6430.97		5682.47			3794.23			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH-320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length- 10.139 KM including Construction of Bridge	10.139	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	2158.29	8334.64 07(SBD)20 18-19 Dt.- 24-12-2018	80%	6931.96	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	85%	23.06.2020
2	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	5691.47	4667.56 Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD)20 15-16 Dt. 08-10-2015	100%	5365.08	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	07.04.2017
	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-		Ltr. No. 733(S) Dt. 01.02.2019		1095.45					
3	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Linching Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	2674.64	01(SBD)20 23-24 Dt.- 17-07-2023	0%	0.00	-	-	-

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	0.00	-	0%	0.00	-	-	-
4	Ramgarh	54.15	20947.70		9897.16		1.90	12397.03			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p>Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad</p>											
1	IRQP work of Charhi to Ghato Road from 0.00 to 5.2 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	5.20	459.17	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4263(S) dt. 22.11.2022	464.11	dt. 01.02.2023 44 (SBD) of 2022-23	96.00%	445.79	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	100%	30.04.23
2	IRQP work for Hemilton School Chowk to Hurhuru Road Via New Bus Sand, Ram Narayan Yadav Road-Ravindra Path (St. Josheph School), Pandit Ji Road and NH-33-Hurhuru Via Forest Colony Road from Km 0.00 to 3.500 Under RCD, Road Division, Hazaribag for the Year 2022-23	3.50	258.89	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4261(S) dt. 22.11.2022	269.66	Dt. 10.03.2023 51(SBD) of 2022-23	100.00%	268.86	M/s Siddharth Construction, Korambey House, Hazaribag	100%	09.06.2023

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	75%	138.62	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag	100%	05.09.2022
4	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	-	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	70%	17.50	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand	100%	-

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work for Ichak (Kariyatpur) to Jhumra Road from KM 0.00 to 9.30 (Total Length 9.30Km Under RCD, Road Division, Hazaribag for the Year 2022-23	9.30	713.70	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4765(S) dt. 28.12.2022	715.36	Dt. 29.03.2023 54(SBD) of 2022-23	89.84%	642.73	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.	100%	28.06.2023
5	Hazaribagh	21.40	1720.10	0.00	1612.75	0.00		1513.50			

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

1	IRQP Work of Narki Gomia Road (Total Length 7.40 Km) for the year 2022-23 under Road Division, Bokaro	7.400	862.95	06.12.2022/ 4445(S) of J.S., RCD, Jharkhand, Ranchi	696.60	10.03.2023/ 04 SBD/ 2022-23	57.42	400.00	Sanjay Construction, Saram, Dist. - Bokaro	100%	09.07.2023
---	--	-------	--------	---	--------	-----------------------------	-------	--------	--	------	------------

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokaro	22.96	1569.80	18.11.2021/3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.80	09.06.2022/01 SBD of 2022-23	109.42	1834.77	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.	100%	08.12.2022
2	Bokaro	30.36	2432.75		2373.40			2234.77			

**Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad**

1	Widening and Strengthening of Simariya - Tandwa Road (MDR-72) (With High level Bridge) from Km. 0.00 to 26.880 under RCD, Chatra.	26.88	6709.48	3569(S) dt. 06.06.2016	7229.18	01 (SBD) of 2016-17 dt. 07.10.2016 Revised Value : 7918.44314 Vide Lt. No. CE, (Comm) 135 dt. 28.01.2020	109.76%	7935.28	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana Mob N0. 9216549449 8789235144	100%	26.04.2018
---	---	-------	---------	------------------------	---------	--	---------	---------	---	------	------------

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and strengthening Work of Nimakatu (Pratappur)- Gjwa-Lodheya- Ghorighat- Kawra Road form Km. 0.00 to 25.825	25.825	6766.33	1494(S) dt. 10.03.2017	7132.83	04 (SBD)/ 17-18 dt. 20.10.2017	99.52%	7098.64	M.G. Contractor Pvt. Ltd. House No. 1704, Sector-4 Panchkula, Haryana Mob NO. 9216549449 8789235144	100%	19.06.2019
2 Chatra		52.7	13475.8		14362.0			15033.9			

**Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad**

1	IRQP WorkOf Binod Bihari Mahto Chowk To Wasseypur Road (Total Length- 2.1 K.M.) Under Road Division Dhanbad For The Year 2022-23.	2.10	303.69	4330(S) dt. 25.11.2022	275.29	04 SBD/2022-23 dt. 31.01.2023	99.81%	274.77	M/s Santosh Singh	100%	30.04.2023
2	Widening & Strengthening/ Reconstruction Of Dumri N0.2 (In 8th Km Of Putki Bhaga Bhowra Sudamdih Road) To Telgharia (Dhanbad District) Road Via Dumri No. 4 (Total Length- 3.647 Km) Under Road Division Dhanbad For The Year 2021-22.	3.65	480.10	3113(S) dt. 08.10.2021	460.72	05 SBD/2022-23 dt. 20.02.2023	32.56%	150.00	M/s Ajay Singh	100%	19.05.2023
3	IRQP Work in 0.00 km to 14.00 km of Katras-panchgarhi-Karkend road under plan head for the year 2022-23.	14.00	1003.75	356(S) dt. 30.01.2023	888.00	Provisional work order L.N.-413 Dt.- 23.03.2023	99.99%	887.95	Preeti Enterprises	100%	22.07.2023

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening Work (Including Bridge Constnction) of Govindpur - Sindri Road (MDR 066) from Km 0.00 to Km 22.157 (Total Lenth -22.157 Km) under Plan Head for the Year 2019-20.	22.16	11722.85	1231 (S) dt. 27.02.19	5160.18	01 SBD/ 2019-20 dt.26.07.19	.	5811.68	Triveni Engicons Pvt. Ltd.	100%	25.11.2020
4	Dhanbad	41.90	13510.40		6784.18			7124.41			

**Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh**

1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.	22.00	6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	100%	3898.01	M/S Ganesh Yadav, Dhanbad	100%	06.03.19
2	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 Bridge at Km. 0.335, Span - 2 X 10	14.03	3331.56	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	100%	2769.49	M/S Amitabh Construction.	100%	09.10.19

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	83%	1750.00	AC – SCDPL (JV), S.S. High School Road, Gumla	100%	28.02.2023
4	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 22.10.2022	99%	1380.00	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	21.06.2023
5	Improvement of Riding Quality of K.B. Road to Tiranga Chowk (Nurango) Road in km 0 to 19.7 (Total Length-19.7 Km) under Road Division Giridih for the year 2022-23	19.70	1079.31	Govt. of Jharkhand RCD, Ranchi Letter no 4454 (S) dt 06.12.2022	1001.59	SBD 02 of 2023-24 Dt. 13.04.2023	98%	977.19	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma	100%	12.08.2023
5	Dhanbad		16013.12		10329.50			10774.68			

Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Satendra Prasad Singh

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Strengthening Work of Kowar-Koderma Road (MDR-090) from Ch Km 37.00(38thKm) to Km 79.00(Total Length 42.00 Km) under Road Division,Koderma for the year 2021-2022	42.00	2486.237	Dt- 07.01.2022, 45(S)	2590.99504 + 200.30203= 2791.29707	Dt- 19.07.2022 02/S.B.D. OF 2022- 23	100%	2983.03	Amitabh Constructions, Pvt. Ltd.Koderma	100%	11.05.2023
1	Koderma	42.00	2486.237		2791.29707			2983.03			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	Construction/W&S of Road from NH-320 Kothar to Mandal Kara Gate, Ramgarh	2.50	397.85	Ltr. No. 3371(S) Dt. 15.05.2015	304.07	31(SBD)20 14-15 Dt. 17.03.2015	100%	476.68	M/S Samleshwari Road Builders, Bokaro	100%	11.07.15
2	W&S of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	2065.00	634.35 Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016	1961.86	01(SBD)20 16-17 Dt. 20.07.2016	100%	2242.00	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	14.06.17

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	W&S of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)20 16-17 Dt. 30-11-2016	100%	1457.67	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	29.11.17
4	W&S of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)20 16-17 Dt. 24.01.2017	100%	2993.30	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	23.08.18
5	W&S of Rajrappa to Dhobiajara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)20 15-16 Dt. 17.12.2015	100%	2611.11	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.	100%	30-11-16
6	W&S/Re-construction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH 02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)20 17-18 01-11-2017	97%	3806.68	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	31.01.19
7	W&S of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)20 18-19 24-12-2018	100%	2993.30	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	23.12.19

State Plan Road Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length- 4.56)}	4.56	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)20 18-19 27.10.2018	100%	709.14	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	26.04.19
9	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019	1889.00		100%	1880.37	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi	100%	16.07.20
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019						100%	

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribag Div : Hazaribag Name of EE-Sri Shubash Prasad											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur-Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23	86.4	551.21	Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022	678.31	dt. 14.03.23 53 (SBD) of 2022-23			M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag	12%	13.09.2024
1	Hazaribagh	86.40	551.21		678.31						
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	88.15	494.33	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,	80%	07.06.20
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.19/ 10 SBD of 2019-20	49.50	140.00	M/S Sanjay Construction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071	90%	30.01.21

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96	229.94	10.06.15/4003(S)	199.48	23.10.15/ 26 F2 of 15-16	68.65	136.94	Smt Kiran Devi, Jodhadih More, Chas, Bokaro	85%	22.10.16
3	Bokaro	185.0	1320.07		1043.08			771.26			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Mithilesh Prasad

1	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	54%	538.13	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.) 8969020656	80%	23.02.2024
2	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Chatra Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	—	—	M/s Ashutosh Construction, Vill Jhardag, PO+PS- Lawalong, Dist- Chatra 8084742884	—	—

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gajwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.647	Joint Sec. R.C.D., Chatra Lt. No. 4440(S) dt. 06.12.2022	258.73	01(SBD) of 2023-24	—	—	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu	—	—
4	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	69%	150.70	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)	70%	04.09.14
5	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	55%	99.17	M/S Ranjan Construction Jai Prakash Nagar, Itkhori, Chatra (9771877555)	60%	17.06.14
5	Chatra	0.00	188.16		180.56			99.17			

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	512	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	48%	2686.26	M/s Daroga Pradhan	29%	24.10.2021
---	--	-----	---------	---	---------	-------------------------------	-----	---------	--------------------	-----	------------

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20	225.88	427 (S) dt. 22.10.2022	-	03 F2/2023-24 dt. 07.06.2023	-	-	Parwez Ahmad Khan	-	06.12.2023
2	Dhanbad	530.2	5659.04		5552.58			2686.26			

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	39%	255.19	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand	50%	31.10.2024
1	Giridih		617.87		661.60			255.19			

Circle : Hazaribagh
Div :Koderma
Name of EE-Sri Satendra Prasad Singh

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18	39 m	356.17	<u>356.1650</u> Dt-02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt-06.10.2017, 11SBD/2017-18 Revised 296.19033	80%	308.38	M/S B.K. Enterprises, At-Madhwatand, P.O- Makatpur, P.S-Jai Nagar, Dist. – Koderma.	98%	05.12.2018
---	--	------	--------	---	--------	--	-----	--------	---	-----	------------

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Koderma	0.00	356.17		317.36			308.38			

Circle : Hazaribagh
Div :Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

NIL

0 Ramgarh 0.00 0.00 0.00 0.00

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribag
Div : Hazaribag
Name of EE-Sri Shubash Prasad

NIL

0 Hazaribagh

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

NIL

0 Bokaro

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

NIL

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	0 Chatra	0.00	0.00		0.00		0.00				

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

NIL

0 Dhanbad

0.00

0.00

0.00

0.00

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh

NIL

0 Giridih

0.00

0.00

0.00

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh

NIL

0 Giridih

0.00

0.00

0.00

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

1	Construction of Bridge and	73.80 M	353.31	Ltr. No	344.69	02(SBD)20	100%	332.02	Classic Engicon Pvt.	100%	19-01-18
---	----------------------------	---------	--------	---------	--------	-----------	------	--------	----------------------	------	----------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : Hazaribagh Name of EE-Sri Shubash Prasad											
1	Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	21.11	176.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.226(S) dt.25.01.22	140.62	02 F2 of 2022-23 dt. 06.06.2022	-	-	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag	60%	05.09.2022
2	Ordinary repair in Shankarpur (SH-07)-Narshing Sthan-Kapasiya-Kundilbagi (Total length 6.725Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	6.725	31.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	25.59	19F2 of 2022-23 dt. 03.12.2022	-	-	Rahul Kumar, Suresh Colony, Hazaribag	100%	02.03.2023
3	Construction of RCC Culvert 2.0 M x 2.0M in Mukundganj Harhad Hupad Road in 2nd Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	7.25	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	23.67	29F2 of 2022-23 dt. 04.01.2023	7.89	33%	Muktinath Singh, Pagmal Mandai Road, Noora, Hazaribag	85%	03.04.2023
4	Construction of Drain of Size 600mm x 900mm From Jain Petrol Pump to St. Xavier School, Under RCD, Road Division, Hazaribag for the Year 2022-23	3.00	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	39.00	25 F2 of 2022-23 dt. 10.12.22	25.00	64%	Aradhya Construction, New Colony, Zebra Road, Korrah, Hazaribag	100%	09.03.2023

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary repair in Mukundganj-Harhad-Hupad via Demotand Road from Km 0.00 to 7.25, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.25	24.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	19.89	08 F2 of 2022-23 dt. 28.11.22	-	-	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag	100%	27.02.2023
6	Ordinary repair in Kallu Chowk (MDR 070)-Mandaikhurd-Sindur (NH-33) Road (Total length 7.965 Km), Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.965	25.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	24.99	24F2 of 22-23 dt. 10.12.22	-	-	Maa Gayatri Enterprises, Bahimar, Katkamsandi, Hazaribag	100%	09.03.2023
7	Special Repair of Annada Chowk to Hurhuru Road Via Old Bus Stand and Mission Hospital from 0.00 to 2.00 Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	55.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	45.98	41F2 of 22-23 dt. 31.01.23	14.39	31%	Narayan Construction, Matwari, P.O.-Hazaribag, P.S.-Sadar, Hazaribag	100%	30.04.2023
8	Construction of RCC Drain in 5th Km of Barkatha-Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	320.10	70.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	56.00	38F2 of 22-23 dt. 17.01.23	20.00	36%	Mahesh Prasad Mehta Construction Pvt. Ltd., Kali Mandir, Road, Jhumri Telaiya, Koderma	100%	16.04.2023

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of 2 M High Guard wall and other works in LHS AND RHS at 16th Km over Dulki River H.L. Bridge of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	32.10	70.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	54.36	28F2 of 22-23 dt. 04.01.23	-	-	M/s Keshav Construction, 947, Bhadedih, Naear TOP No. 2 Jhumri Telaiya, Koderma	60%	03.04.2023
10	Construction of 2M high Guard wall and others works in L.H.S. and R.H.S. at 13th Km Over Furuka River of Ichak-Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	31.383	65.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	55.23	35 F2 of 22-23 dt. 11.01.23	50.00	91%	M/s Anand Prakash, Nawadih, Sondimra, Barlanga, District-Ramgarh	100%	10.04.2023
11	Construction of Guard wall at Mahto Aahra-Rampur-Basaria (Chauparan) Road in 2nd, 10th, 11th and 12th Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	32.85	80.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	63.99	33 F2 of 22-23 dt. 04.01.23	30.00	47%	Ramswarup Kumar, humri Telaiaya, Koderma.	100%	03.04.2023
12	Ordinary Repair work in Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	32.1	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	49.99	42 F2 of 22-23 dt. 21.01.23	-	-	M/s Ashok Kumar, At & P.O.- Dharguli, P.S.-Bagodar, Giridih	100%	30.03.2023
13	Ordinary Repair work of Different Roads, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S) dt.22.09.22	49.99	39 F2 of 22-23 dt. 21.01.23	-	-	Ashish Chandan, 9/262, Nawabganj, Hazaribag	100%	20.03.2023
13	Hazaribagh	503.83	776.00		649.32		147.29				

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Maintainance of Shoulder & Bush Cutting work in Mahto-Aahara-Rampur-Basaria-Chouparan Road from Km 21 to 26, Under Road Division, Hazaribag for the Year 2023-24	32.85	30.00	Eng.-in-Chief, RCD, Jharkhand Ranchi's Lt. No... 3037(S) dt.19.06.2023	2.50	03 F2 of 23-24 dt. 20.07.23	-	-	Vijay Vishwakarma, Noora, Rana Gali, Hazaribag	100%	26.07.2023

Circle : Hazaribagh
Div : BOKARO
Name of EE- Sri Amit Singh

SPILL OVER

1	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23	-	100.00	22.09.2022 / 3457(S) of Eng. In Chief, RCD, Jhr, Ranchi	74.39	20.04.2023/ 01 F2 of 2023-24	0.00	0.00	M/S BDMS Construction, Dugda Basti, Dugdha Coal Washery, Bokaro	100%	19.06.2023
2	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	11.50	36.00	do	35.90	29.12.2022/ 21 F2 of 2022-23	0.00	0.00	M/S Laxmi Enterprises, Vill. - Katghara, Nawadih, Bokaro	100%	28.02.2023
3	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.	26.20	60.00	do	60.00	22.02.2023/ 24 F2 of 2022-2023	0.00	0.00	M/S Sambhu Sharan Sudhansu, Add.: Kailash Nagar, Chas, Bokaro, Jharkhand-827013	100%	21.04.2023

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23	10.65	27.00	do	20.24	17.12.2022/ 19 F2 of 2022-23	0.00	0.00	M/s Sanjay Kr. Gupta, Add. - 1637, Block Colony, Phusaro Naya Road Ranchi.	100%	16.02.2023
5	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.	-	50.00	do	49.97	01.12.2022/ 13 F2 of 2022-23	42.22	84.49	Shakti Enterprises, Prop. - Sanjay Gupta, At. - Laxmi Nagar, Near Anand Bhawan, Hehal Ranchi.	100%	31.01.2023
6	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23	-	15.00	do	14.99	06.12.2022/ 17 F2 of 2022-23	8.00	53.36	M/S Sambhu Sharan Sudhansu, Add: Kailash Nagar, Chas, P.O. + P.S. - Chas, Dist. - Bokaro- 827013	100%	05.02.2023
6	Bokaro	48.35	288.00		255.47		50.22				

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Mithilesh Prasad

1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	36.74	01F2 of 2022-23 dt.	0	0	Sri Suresh Yadav	60%	27.09.2022
---	--	--	-------	-------------------------------	-------	---------------------	---	---	------------------	-----	------------

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22		50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt.	0	0	Sri Suresh Yadav	60%	23.09.2022
3	Ordinary reapaire work of Hunterganj-Pandeypura-Pratappur Road in partial stretches from KM 0.000 to 29.750 under Road Division		50.00	Eng in Chief vide Lt. No. 3457 (S) dt.	36.91	12F2/2022-23 dt. 05.01.202	0.00	—	Nand Kishore Prasad Verma, Vill- Bhagewar,	100%	04.04.2023
4	Construction of RCC Drain (Guard wall) 200m both side in 12th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-		20.00	Eng in Chief vide Lt. No. 3457 (S) dt.	14.69	11F2/2022-23 dt. 05.01.202	0.00	—	Sunil Kumar Vill- Adarsh Nagar,	100%	04.02.2023
5	Ordinary Repair of Nagwan Bypass Road from Km. 0.00 to 2.96 Km. under RCD Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt.	15.07	15F2/2022-23 dt. 19.01.202	0.00	—	Chandra Sekhar Singh Vill-	100%	18.02.2023
6	Construction of Box Cell Culvert (2.0mx1.5m) of Itkhor-Bhadrakali Temple Link Road at Km. 1st and 2nd under RCD, Chatra for the year		50.00	Eng in Chief vide Lt. No. 3457 (S) dt.	35.93	16F2/2022-23 dt. 25.01.202	0.00	—	Ajay Kumar Vill- Kanodi, PO- Kamta	100%	24.04.2023
7	Construction of 500m Drain over 25th Km. of Chauparan-Chatra Road under R.C.D., Chatra for the Year 2022- 23		60.00	Eng in Chief vide Lt. No. 3457 (S) dt.	47.99	08F2/2022-23 dt. 22.12.202	37.77	79%	Shardendu Bhushan S/o Dhruva Deo	100%	21.03.2023
8	RCC Box Cell Culvert (3.0mx3.0m) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt.	36.95	14F2/2022-23 dt. 19.01.202	0.00	—	Shiv Shankar Yadav Vill - Vhanghri,	100%	18.04.2023
9	Construction of R.C.D. Drain In Km. 1 st and 2nd in 300m Both Side in Nagwan By Pass Road from 2.96 under RCD Chatra for the year		30.00	Eng in Chief vide Lt. No. 3457 (S) dt.	21.86	18 F2 dt. 28.01.2023	0.00	—	Vivek Yadav Vill- Saradu, PO- Tandwa,	70%	27.04.2023
10	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-		20.00	Eng in Chief vide Lt. No. 3457 (S) dt.	13.58	17F2/2022-23 dt. 25.01.202	0.00	—	Suresh Yadav Vill - Hunterganj,	—	24.02.2023
11	RCC Guard Wall 100m (Both Side) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		40.00	Eng in Chief vide Lt. No. 3457 (S) dt.	—	—	0.00	—	Shivnandan Kumar Vill- Gangta,	—	—
12	Ordinary Repair of Chauparan-Chatra Rod (MDR-68) in 48th Km. (Vikash Bhwan to Nagwan Bypass Road under RCD Chatra for the		15.00	Eng in Chief vide Lt. No. 3457 (S) dt.	10.69	10F2/2022-23 dt. 04.01.202	0.00	—	Suresh Yadav Vill - Hunterganj,	85%	03.02.2023

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Dhanbad
Name of EE-Sri Dinesh Prasad

SPILL OVER

1	Construction of Cross Drain in Telephone Exchange to Joraphatak (MDR- 059) Road under Non plan head for the year 2022-23.	1.10	5.00	1248(S) dt-16.03.2023	5.00	01 F2/2023-24 dt. 08.04.2023	-	-	Tarun Kr. Singh	100%	07.05.2023
2	Construction of RCC Slab culvert (6.0mX 4.0m) with retaining wall in Bekar Bandh to Binod Bihari Mato Chowk via Babudih Road under Non plan head for the year 2022-23.	3.20	70.00	1248(S) dt-16.03.2023	69.82	-	-	-	Preeti Enterprises	100%	27.06.2023
3	Ordinary Repair work of Shramik Chowk to J.P. Chowk Road (Ch-0.00 km to Ch- 1.10 Km) under Non plan head for the year 2022-23.	1.10	70.00	1248(S) dt-16.03.2023		-	-	-	-	-	-
3	Dhanbad	5.40	145.00		74.81		0.00				

NON PLAN

1	Repair Work of Protection wall in Govindpur-Tundi-Govindpur Road from Ch-0+020 to 0+060 under Non plan (Vivekadhin) head for the year 2023-24		30.00	3037 (S) 19.06.2023	2.49	04 F2/2023-24 10.06.2023	2.49	100%	Sirazul Ansari	100%	24.06.2023
2	Repair Work of Protection wall in Govindpur-Tundi-Govindpur Road from Ch-0+061 to 0+097 under Non plan (Vivekadhin) head for the year 2023-24				2.49	05 F2/2023-24 16.06.2023	2.49	100%	Sirazul Ansari	100%	30.06.2023
Total		0.00	30.00		4.99		4.99				

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Hazaribagh
Div : Giridih
Name of EE-Sri Prem Prakash Singh

SPILL OVER

1	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand, Ranchi Letter No	76.00	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%	Sri Ajay Roy, Giridih		21.05.2022
2	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand, Ranchi Letter No	58.43	47F2 of 2021-22 dt. 03.03.2022	0.00	0.0%	M/S Real Classic Construction, Hazaribagh	60%	02.05.2022
3	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand, Ranchi Letter No	24.99	42F2 of 2021-22 dt. 14.02.2022	15.00	60.0%	Sri Ashok Kumar, Dhargulli, Giridih	100%	13.03.2022
4	Construction of Drain in Giridih - Jamua Road under Road Division Giridih for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No	49.70	31F2 of 2022-23 dt. 17.01.2022	0.00	0.0%	Pradeep Enterprises, Dhanbad.		16.05.2023
5	Ordinary Repair of Giridih-Jamua Road (SH-13) From KM 0 to 35 for the year 2022-23 under Road Division Giridih		70.00	Engineer In Chief, RCD, Ranchi Letter No	63.97	22F2 of 2022-23 dt. 05.12.2022	49.70	77.7%	Jay Baba Baidyanath, Giridih	100%	04.04.2023
6	Ordinary Repair of Ghorthaba to Etasani Road via Barjo, Kubri, Gorhand, Nawaghar chatti Road (Total Length - 38.950 Km.) for the year 2022-23		80.00	Engineer In Chief, RCD, Ranchi Letter No	66.29	27F2 of 2022-23 dt. 28.12.2022	0.00	0.0%	Sri Ramswaroop Kumar, Giridih		27.04.2023
7	Road furniture work in 26km and 32 km of approach road and other work in Tisri Thansighdih Kowakol road for financial Year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No	15.94	30F2 of 2022-23 dt. 17.01.2022	0.00	0.0%	Sri Uday Saw, Giridih	100%	16.03.2023

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of 600mm X 750mm size R.C.C. Drain in Bengabad-Chatro Road (Total Length – 400 M.) for the year 2022-23		30.00	Engineer In Chief, RCD, Ranchi Letter No	29.96	18F2 of 2022-23 dt. 24 11 202	0.00	0.0%	Sri Vinod Kumar Yadav, Giridih	100%	23.02.2023
9	Construction of Guard Wall in Tisri-Thansinghdih Kowakol Road in km 15, 16, 18 and 19 for the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No	49.99	23F2 of 2022-23 dt. 13 12 202	0.00	0.0%	Sri Rajendra Yadav, Giridih	100%	12.03.2023
10	Ordinary Repair of Govindpur-Tundi-Giridih Road in Km. 42.0 More to Ushri Fall road (Total Length – 2.75 Km.) for the year 2022-23	2.75	9.00	Engineer In Chief, RCD, Ranchi Letter No	7.87	9F2 of 2022-23 dt. 18 11 202	0.00	0.0%	Sri Shashi Kant Singh, Giridih	100%	17.01.2023
11	Ordinary Repair of Power House More to Collage More Road (Old Ushri Bridge) (Total Length – 2.4 Km.) for the year 2022-23	2.40	7.50	Engineer In Chief, RCD, Ranchi Letter No	7.49	25F2 of 2022-23 dt. 15 12 202	0.00	0.0%	Shekh Afridi, Giridih	100%	14.02.2023
12	Construction of R.C.C. Drain in 600mm X 750mm Size (Total Length – 180 M.) Power House More to Callege More Road (Old Ushri Bridge) for the year 2022-23		15.00	Engineer In Chief, RCD, Ranchi Letter No	11.51	16F2 of 2022-23 dt. 24 11 202	9.00	78.2%	Sri Kamlesh Lohani, Giridih	100%	23.01.2023
12	Giridih	5.15	521.50		462.14		73.70				

Circle : Hazaribagh
Div : Koderma
Name of EE-Sri Satendra Prasad Singh

0 Koderma

Circle : Hazaribagh
Div : Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

SPILL OVER

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	Name of Contractor	% Physical Achievement	Sched-uled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction Work of Guard Wall in Badki Pona to Kulhi Road for the year 2022-23	-	45.00	Ltr. No. 3457(S) Dt. 22-09-2022	35.10	16 F2 2022-23 Dt.- 26-11.2022	0.00	0%	Agarwal Chapakal Construction Ramgarh	100%	-
2	Purchase of Furniture for Divisional Office &	-	10.00	Ltr. No.	9.99	27 F2	0.00	0%	Jilani Ahmad	100%	-

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (ROB)

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Hazaribagh Div : BOKARO Name of EE- Sri Amit Singh											
1	Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.		8331.96	30.08.2022/ RCD/06-Plan - 29/2022-3172(s) of DS, R.C.D., Jharkhand, Ranchi.				1000.00	-		
1	Bokaro	0.00	8331.96		0.00		1000.00				
Circle : Hazaribagh Div : Dhanbad Name of EE-Sri Dinesh Prasad											
1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		<u>2235.87090</u> 1129.93545	2820(S) dt. 21.03.13	-	-	100%	1129.94	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	54%	-

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	<u>3781.97085</u> 2064.53054	6337(s) dt. 08.9.15	-	-	100%	2359.93	F.A. & CAO/Const /Eastern Railway, Kolkata.	100%	-
1	Chota Ambona-Pradhan-khanta ROB in Lieu of Level Crossing No. 15-Spl/T.	-	<u>4151.40914</u> 2081.75782	2985(S) dt. 25.03.13	-	-	127%	2654.04	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	100%	-
2	Matari-Gomoh (LC No. - 9B), Gomoh-Telo (LC No. 9-B/CIC) & Gomoh-Khanudih (LC No. 9-B) Road over Bridge.	-	<u>6937.60261</u> 3614.15245	6372(S) dt. 08.07.13	-	-	100%	3614.15	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.	100%	-
3	Construction of new ROB in replacement of existing ROB No. 6A on cost sharing basis (50:50) at Km 340/5-6 between Mahuda-Jamuniatand in Adra Division	-	<u>440.28276</u> 220.14138	4285(s) dt. 20.7.11	-	-	100%	217.74	F.A. & CON/Con/S.E. Railway, Garden Reach, Kolkata.	100%	-
3	Dhanbad	0.00	0.00					9975.81			

Circle : Hazaribagh

Div :Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	66%	1931.24	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna	100%	-
2	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	100%	866.59	F.A & C.A.O (Cons.)/ S.E Railway Kolkata	100%	-
3	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	44%	2450.00	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna	0%	-
4	Construction of Approach & Proposed ROB near L.C No.- MB-21 at KM 383/16-17 between Muri to Barkakana under Ranchi Railway Division.	-	3495.00	-	-	-	0%	0.00	-	100%	-
4	Ramgarh	0.00	12740.20	0.00	0.00	0.00		5247.83			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	4527.20	3238(S) dt-01.07.19		08-03-16		2891.14	Estern Railway, Kolkatta	-	-
---	--	---	---------	---------------------	--	----------	--	---------	--------------------------	---	---

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of ROB on Satsang-Bhirkhibad road bitween Jasidih-Bajjnathdham Station (LC No. 04/T)	-	4056.41	732(S), Date- 01-02-2019		08-03-16		3208.93	Estern Railway, Kolkatta		
3	Construction of ROB on Satsang-Bhirkhibad road bitween Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00	3231(S) dt- 23.05.16	-	08-03-16		2545.20	Estern Railway, Kolkatta	-	-
4	Construction of ROB (ROB proper and Approach portion) at Santhali Village near Br. 653 between Sankarpur - Jasidih at km 321/19-21 from Howrah (Job No.-CRF-JHR-2022-23/67)		93.64	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23						-	-
5	Construction of ROB for Jasidih-Baidyanath Dham Section (LC Gate No.-1) (Job No. CRF-JHR-2022-23-70)		81.96	RW Ranchi/ CRF/ 2021-22, dt- 06.03.23						-	-
5	Deoghar	0.00	12514.2	0.00	0.00			8645.27			

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

1	Construction of ROB in Pakur-Barharwa Road							6333.68			
1	Pakur	0.00	0.00		0.00			6333.68			

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.54	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019				7630.68			
2	Pakur-Barharwa Road ROB in lieu of LC No. 19/B & 45 C/E		95.47	Joint Secretary RCD, Jharkhand, letter no. 1327 (S), dated 31.03.2022							
3	Sahibganj West Cabin ROB in lieu of 82 B/T		38.25	Joint Secretary RCD, Jharkhand, letter no. 2725 (S), dated 26.07.2022							
3 Sahebganj		0.00	9528.26		0.00			7630.68			

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

1	bridge between Kendposi and Maluka stations under the jurisdiction of Dy.	953.7	4042.27856	27.12.2017 /2776(S)	4201.754	19 /Agt. No-SER	73.554	3102.25432	Tribeni (JV), EN-32, Shyam Towers,	100	03.01.2021
1 Chaibasa		953.73	4042.28		4201.75			3102.25			

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
1	Construction of approach of proposed ROB No.26B at km 251/13-15 lieu of Level crossing no.141/Spl. Class at km 251/3-5 between Tata-Aditaypur str. Under CKP railway division in S.E. Railway in Year 2017-18 Under Road Division, Jamshedpur	0.25	4404.95	Letter No. 2891(S) Dt. 21.09.2021	1829.12		44.3	3277.49	TRIVENI ENGICONS PRIVATE LIMITED, Add.- 3/6, H.S. Tower, L Road, Bistupur, Jamshedpur.	100%	31.12.2022
2	Construction of ROB in lieu of LC No.137 near km 242/23-25 between Asanbani and Salgajori station under SER.		4385.96	1230(S) Dt. 27.02.2019	0.00	-	-	0.00	-	-	-
		0.25	8790.91		1829.12			3277.49			

Circle : Chaibasa Div : Seraikella-Kharsawan Name of EE-Sri Genesh Ram Hembrom											
---	--	--	--	--	--	--	--	--	--	--	--

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Road Over Bridge in Lieu of Level Crossing No.-160 in between Mahalimurup & Rajkharsawan Station at Km. 286/23-25 of Seraikella-Kharsawan Road (MDR-144)		3780.59				99	2051.76	FA & CAO, S.E. Rly, Kolkata	100%	
2	Plantation of tree 540 Nos. with iron gabion and transplanted of 28 Nos. trees for ROB No. 160 in between Kharsawan and Mahalimoorum Station in Seraikella-Kharsawan Road in Km. 9.90 under RCD, Road Division, Seraikella-Kharsawan					20.42	21 F2 of 2019-20 Dt. 23.10.2019	92	18.74	M/s Krishna Construction, At/Po-Seraikella, Ward No.-07, Dist-Seraikella-Kharsawan	100%
2	Seraikella-Kharsawan		3780.59		0.00			2051.76			

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Anil Kumar

Month : July, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement by State		% Financial Achievement	Financial Progress Grand Total	Name of Contractor	% Physical Achievement	Scheduled Date
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	C.R.F Construction of ROB at EP No.-291/27, 291/28 between Daltonganj to rajhara railway near Bajrha village at Palamau in the state of Jharkhand under Central Road Fund for the year 2022-23. Job No. (CRF-JHR-2022-23-65)	596.1	8354.00	16.03.23RWRanch i/CRF/2021-22/1/4036939/2023							
		596.1	8354.0		0.0	0.0		0.0			