

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Reconstruction of Hathipathar (Dumka-Deoghar Road) to Nakti (Dumka -Sahebganj Road) (Including Bridge Construction) (Total length-7.442km) for the year 2018-19. (CW-5.5 m) Bridge 4th km - 1x18m	7.442	2011.000	Deputy Secretary, Jharkand Ranchi letter no. 5059(S) Date 31.08.18	1744.500	26.02.2019 28(S.B.D)/2018-19	1581.225	73.350	90%	25.10.2019	J.K.Associates
2	Reconstruction of Barapalsi at SH-17 to Tharimore at MDR-191 Road including Bridge over Bhurbhuri river Total length-17.125 km for the year 2019-20. CW-5.5m Bridge - 3rd km 5x24m	17.125	4433.010	Joint Secretary, Jharkand Ranchi letter no. 4510(S) Date 11.09.19	3498.014	01.11.19 35(SBD)/2019-20	1304.000	37.278	50%	30.04.2021	Rajbir Construction pvt Ltd
3	Construction of Jama-Barapalsi Road (Length-7.00 Km) and High Level Bridge Over Mayurakshi River. CW - 7.0 m Bridge - 8x20.6m	7.000	6060.200	Joint Secretary, Jharkand Ranchi letter no. 4981(S) Date 10.10.19	4322.105	31.12.19 36(SBD)/2019-20	0.000	0.000	0.100	30.12.2021	M/s M & S Co. M. S. Tower, Dangalpara, Dumka

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction of Tharhimore to Tharhihat Road Total length-4.775 Km for the year 2019-20 (CW-5.5m)	4.775	1448.378	Joint Secretary, Jharkand Ranchi letter no. 4822(S) Date 27.09.19	-	-	0.000	0.000	-	-	-
5	Construction of Baba Basukinath Ring Road (L- 2.325 km) (CW-7.0 m) Row - 30 m	2.325	629.690	Deputy Secretary, Jharkand Ranchi letter no. 8481(S) Date 18.09.2013	-	-	150.000	0.000	-	,	-
6	Reconstruction of Gardi to Sardiha Road (Total length-8.88 Km) for the year 2021-22. (CW-7.0 m)	8.880	3324.910	Deputy Secretary, Jharkand Ranchi letter no. 2339(S) Date 12.08.21	-	-	0.000	0.000	-	,	-
7	Strengthening of Godda-Ramgarh-Guhyajori Road (MDR-191) Km 35.324 to 66.000 Km (Total length-30.676 km) for the year 2021-22.	30.68	3934.792	Deputy Secretary, Jharkand Ranchi Lt 2605(S) 31.08.2021	-	-	0.000	0.000	-	,	-
8	Strengthening of Nonihat-Basukinath-Kairabani Road (MDR-192) Km 0.00 to 29.590 Km (Less 12th Km) (Total length-28.590 km) for the year 2021-22.	28.59	2746.710	Deputy Secretary, Jharkand Ranchi LT 2606(S) 31.08.2021	-	-	0.000	0.000	-	,	-

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Strengthening of Gobindpur - Sahebganj Road in km 126th to 143rd km (Total length-17.00 & Service length-0.45 km) Total length-17.450 km (including service lane) for the year 21-22	17.45	1249.577	Joint Secretary, Jharkand Ranchi LT 3189(S) 18.10.2021							
10	Improvement of Riding Quality / Strengthening of Ramgarh - Hansdiha from 0km to 19.800km (Total length-19.800 Km) Road for the year 2021-22.	19.80	1174.723	Joint Secretary, Jharkand Ranchi LT 3391(S) 01.11.2021							
11	Strengthening of Kathikund - Shikaripara (MDR-248) (Total length-16.45 Km) Road for the year 2021-22.	16.45	1036.255	Joint Secretary, Jharkand Ranchi LT 3389(S) 01.11.2021	-	-	0.000	0.000	-	-	-
1	Reconstruction of Tongra to Maheshbhatan Via Bilkandi, Jaytara Road (Total length 21.619 Km) for the year 2017-18. (L-21.619 KM) CW-5.5 m Bridge 3rd km 1x16m 7th km 1x16m 16th km 1x10m	21.619	6197.580	Deputy Secretary, Jharkand Ranchi letter no. 2749(S) Date 19.05.17	5484.750	15.01.2018 25(S.B.D)/2017-18	6000.982	101.625	100%	14.05.2019	M/s M & S Co.

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Chakalta - Bhalpahari Road (Total length-12.825 km) for the year 2017-18. (L-12.825 Km) (CW-5.5 m) Bridge 4th km - 1x24m 10th km - 1x18m	12.83	3098.320	Deputy Secretary, Jharkand Ranchi letter no. 3603(S) Date 27.06.17	2635.410	23.02.2018 29(S.B.D)/ 2017-18	3414.900	101.167	100%	22.05.2019	Varaha Infra Ltd
3	Widening and Strengthening of Maluti to Benagaria, Chitgaria Road from 0 to 12.075 Km for the year 2018-19. (CW-7.0 m) Bridge 10th km - 5x10m 11th km - 1x16m	12.08	3213.920	Deputy Secretary, Jharkand Ranchi letter no. 3794(S) Date 29.06.2018	2799.100	27.02.2019 29(S.B.D)/ 2018-19	2944.297	98.857	100.0%	26.02.2020	M/s M & S Co.

15395.40

Circle : DUMKA

Div : DEOGHAR

Name of EE-Sri Kumar Birrendra Bahadur

1	Reconstruction of Road (i) Khaga (on Jama-Jamtara Road) to Futani Chowk-Digri (on Sarath-Karmatand road) (ii) Futani Chowk to Dumaria More (iii) Dumaria More to Mahapur Road (on Sarath-Karmatand road), Total Length - 28.578 KM (Including Bridge Construction)	28.58	6198.380	J.S. RCD LT. No. 2483(S), dt-03.05.17	3752.636	63SBD/ 2017-18 dt.22.03.18	3261.008	0.732	74%	21.09.19	Mother India Construction Pvt. Ltd., Kankarbagh, Patna, Bihar
---	--	-------	----------	---------------------------------------	----------	----------------------------	----------	-------	-----	----------	---

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palojori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.900	J.S. RCD LT. No. 891(S), dt-13.02.18	4320.181	26SBD/ 2018-19 dt.25.09.18	1806.086	0.332	34%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
3	Widening and Strengthening/ Reconstruction of Saharjori More (On MDR-222) - Aasanbani-Algebra - Dumdumi - Danarbad-Karown (On Ranga Sirsa-Karmatanr Road) (Total Length-26.222 KM) (Including Bridge Construction) At Ch: 3+800 (2x12.0m)	26.22	7583.510	J.S. RCD LT. No. 5072(S), dt-31.08.18	6260.219	37SBD/ 2018-19 dt.18.01.19	6689.074	0.836	93%	17.07.20	MKS-SUB JOINT VENTURE, Vill.- Chaparia, PO-Koiridih, Deoghar
4	Widening and Strengthening of Kajra (on Mahuwadabar-Kurmidih-Sarwan Road) - Bagdora - Barasoli - Bahran - Gashko More (on Mahuwadabar Kurmidih - Sarwan Road) Road (Total Length 8.470 KM)	8.47	2382.653	J.S. RCD LT. No. 3714(S), dt-26.06.18	1613.874	38SBD/ 2018-19 dt.22.01.19	1860.638	0.873	87%	21.11.19	Sri Manoj Kumar Singh, Vill.-Chapariya, PO-Koiridih, Deoghar

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening/ Reconstruction of Pichhdibaad (On MDR-229) - Sangramlodhiya-Deosang More (Deoghar) (On Baijnathpur-Koriyasa Road) (Total Length - 16.075 KM) (Including Bridge Construction)	16.08	4980.155	J.S. RCD LT. No. 5104(S), dt-31.08.18	2775.997	41SBD/ 2018-19 dt.09.02.19	1893.967	0.394	62%	08.02.21	Mother India Construction Pvt. Ltd., Kankarbagh, Patna.
6	Widening & Strengthening/ Reconstruction of Murchura More(on NH 114A)- Chathara-Bagdabra-Kolhadiya-Sonraidhi (on MDR-224) Road (Total Length- 13.966 KM) including Bridge Construction at CH : 0+764 (4x16m)	13.97	4159.682	J.S. RCD LT. No. 2809(S), dt-11.05.18	2741.145	43SBD/ 2018-19 dt-14.02.19 (2695.0623 3 +46.08286 (SA))	2812.033	0.711	72%	13.08.20	HCPL-GL Joint Venture, Station Road, Deoghar
7	Reconstruction of Karown (Dharmraj Mandir, on Dhiba-Karown Road) - Chandchaura-Kenbaria Asanbani- Budhikura (on Madankattha- Madhupur Road) Road (Total Length - 8.525 KM)	8.53	3804.391	J.S. RCD LT. No. 1494(S), dt-05.03.19	1926.122	25SBD/ 2019-20 29.07.19	1486.740	0.160	7%	28.03.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening & Strengthening of Sikitya (On Bavangama - Pathroll Road) to Shamalpur - Bonchbandh - Duba -Banvariya - Jiyakhara - Manigadhi (On NH-114A Sarath-Deoghar Road) (Total Length-18.950 KM) (Including Bridge Construction) at Ch. 11+700 (1x16m)	18.95	5858.817	J.S. RCD LT. No. 1245(S), dt-27.02.19	4175.928	40SBD/ 2019-20 dt-14.09.19	2885.567	0.470	53%	13.11.20	Manoj Kumar Singh, Vill.-Chaparia, PO-Koyridih, PS-Jasidih, Deoghar
9	Construction of Office Building for Road Sub - Division No. - 2, Deoghar -cum- Rest House		133.280	J.S. RCD LT. No. 3431(S), dt-12.07.19	98.198	49F2/ 2019-20 dt-01.10.19	77.167	0.786	98%	31.07.20	Mahi Enterprises, Uma Kutir, Ambedkar Nagar, Barmasia, Deoghar.
10	Widening and Strengthening of Ghiya More (on Sarath-Basti-Palojori Road) -Madhupur-Basbutiya -Kunjbona (on MDR-223) (Total Length 10.753 KM)	10.75	3663.596	J.S. RCD LT. No. 3389(S) dt-10.07.19	2319.406	72SBD/ 2019-20 dt-23.10.19	844.547	0.102	14%	22.07.20	Bhupendra Engineering and Construction Pvt. Ltd., Chitra, Deoghar
11	Re-construction of Koeridih Main Road (on Punasi- Jasidih road) to Dighariya Road (on NH-333 to Punasi road) and Chaparia to Ramaldih Link Road (Total Length-6.318) (Including Bridge Construction)	6.32	2792.499	J.S. RCD LT. No. 3561(S) dt-19.07.19	1987.027	73SBD/ 2019-20 dt-25.10.19	1757.738	0.697	80%	24.10.20	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Re-Construction of Lalgah (on NH-114A) -Lakha- Nawadih-Kasiyawa-Chobana-Jhiluwa-Baskopi Road (Total Length-9.728 KM)	9.73	2802.318	J.S. RCD LT. No. 3632(S) dt-22.07.19	1300.000	74SBD/2019-20 dt-25.10.19	644.439	0.311	31%	24.06.20	J. K. Associates, Agar Nagar, Sangrur, Punjab, Local Add.- Indel Regency, Near Vishwa Nath Mandir, Barganda, Giridih
13	Reconstruction of Road from Rikhiya Thana to Mount Litera Zee School (At Rikhiya-Mohanpur Road) (Total Length 1.15 KM)	1.15	296.475	J.S. RCD LT. No. 5232(S) dt-23.10.19	224.841	16SBD/2021-22 dt-24.07.21	0.000	0.000	15%	23.10.21	Sujata Udit Builders Pvt. Ltd., 202, Tiwari Chowk, Deoghar College Road, Ward No.-24, Nilkanth Vihar, Sawera Gali, Deoghar, Jharkhand
1	Construction of Approach Road of Madhupur Sub Jail (from Lalgah to Sub Jail, Madhupur) (Total Length- 2.85 KM)	2.850	991.159	J.S. RCD LT. No. 3500(S), dt-17.07.19	500.741	71SBD/2019-20 dt-23.10.19	457.989	0.915	100%	22.03.20	M/s Jai Mata Dee Construction, Argora, Ranchi
			53099.82		33996.32		26476.99				

Circle : Dumka
Div : Godda
Name of EE-Sri Munna Lal

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction to 2 Lane of Taljhari-Poriyahat-Dande More upto PWD road in Godda District (Total Length- 31.00 Km) for the year 2018-19.	31.00	12051.748	RCD Lt. No. 1545 (S) dated 06.03.19	10123.825	SBD 02/2019-20 Dated: 30-07-2019	8107.005	0.801	79%	29/04/21	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
2	Widening and Strengthening of road from 14th km of Godda-Sunadarpahari-Dharampur road at Tesobathan to 39th of Godda-Pirpanti roat at Mahadeo Bathan via- Ghatiyari, Khairu Bazar (Total Length- 36.25 Km) for the year 2018-19.	36.25	9341.507	RCD Lt. No. 1491 (S) dated 05.03.19	9150.598	SBD 01/2019-20 Dated: 26-07-2019	6434.689	0.703	71%	25/07/21	M/s M & S Company, M.S Tower, Dangalpara, Dumka
3	Widening and Strengthening/ Reconstruction of Meharna(NH- 133)Tetaria-Parasi Sahebganj via Tharkurgangati Road (Total Length- 19.010km) for the year 2018-19.	19.010	4786.253	RCD Lt. No. 1251 (S) dated 27.02.19	3514.737	SBD 03/2019-20 Dated: 09-08-2019	2824.543	0.804	84%	08/02/21	M/s S. K. Tekriwal, Pathargama, Godda
4	Widening & Strengtheing/Reconstruction work of road from Mohanpur (on NH-133)-Karkdih-Dalawar-	17.125	6732.868	RCD Lt. No. 3797 (S) dated 29.06.18	4461.121	SBD 03/2018-19 Dated:27-02-2019	4388.098	0.852	97%	26.03.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex,
5	Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM) for the year 2019-20.	5.718	1207.652	RCD Lt. No. 3443(S) dated 15.07.19	827.536	SBD 01/2020-21 Dated: 08-10-2020	127.567	0.154	18.00%	07.05.2021	Pancham Kumar Mishra, Purandaha, Deoghar

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	WIDENING & STRENGTHENING OF ROAD (INCLUDING BRIDGES) FROM MOTIYA-DUMARIYA (ON NH- 333A) TO SUGABATHAN (NH-133) (TOTAL LENGTH- 20.250 K.M.) UNDER ROAD	20.25	5941.779	RCD Lt. No. 3600 (S) dated 27.06.17	5062.799	SBD 03/2017-18 Dated:27-02-2018	5056.823	0.873	87%	26.02.20	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi.
7	Reconstruction of (I) Khutahri more (On Doe-Diyajori road)- Sarotiya (On Ghorichak-Dighi road) road (Length- 1.95 K.M.) & (II) Sonagugi more- Madhura tikar road (Length- 0.475 K.M.) (Overall length - 2.425 K.M.) Under Road Division, Godda.	2.425	713.520	RCD Lt. No. 545 (S) dated 25.01.18	415.147	SBD 02/2018-19 Dated:29-08-2018	393.312	0.885	90%	28.02.19	Pancham Kumar Mishra, Purandaha, Deoghar
8	Widening and Strengthening of Road from Nayanagar to Hanwara (Bihar border) via - Milky, Parasa, Narotampur, Dumariya, Ramkol (Total Length - 21.1 Km)	21.100	5346.609	RCD Lt. No. 8697(S) dated 28.12.15	5705.183	SBD 01/2016-17 dated 28.06.16 (Revised)	6174.500	0.970	97%	10.11.18	M/s S. K. Tekriwal, Pathargama, Godda
9	Reconstruction/Widening and strengthening of Ghorichak Dighi Bypass Road from Mohani Chowk Road (20th km of Ghorichak Dighi Road) to Yadav tola (11th Km of Mahagama Dighi Road) (Total Length- 2.845 Km)	2.845	962.039	RCD Lt. No. 4227(S) dated 22.08.19	684.897	SBD 02/2021-22 Dated:21-10-2021	-	-	-	20.03.2022	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening, Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.910	1217.975	RCD Lt. No. 4653(S) dated 19.09.19	1045.935	SBD 01/2021-22 Dated: 18-10-2021	-	-	0%	17.10.21	M/s S. K. Tekriwal, Pathargama, Godda
11	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR-206) road (Km 00.00 to 16.60)	16.60	4469.417	RCD letter no. -8112(S) dated 05.09.13	0.000	-	-	-	-	-	
12	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.101	RCD Lt. No. 2459 (S) dated 03.05.17	5956.183	SBD 03/2021-22 Dated: 26-10-2021	-	-	-	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
13	IRQP/ Strengthening work of Dumuhi Chowk- Maheshpur-Basantra Road (ODR) under Road Division, Godda (Total Length- 21.62 Km)	21.62	691.450	RCD Lt. No. 2372 (S) dated 12.08.21	0.000	-	-	-	-	-	-

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening, Strengthening & Reconstruction of Gandhigram to Chandni chowk road (Total Length-20.150 k.m.)	20.15	4066.255	RCD Lt. No. 3061 (S) dated 05.06.17	4052.734	SBD 02/2017-18 Dated:22-02-2018 (Revised)	3874.389	0.936	100%	20.06.19	M/s S. K. Tekriwal, Pathargama, Godda
2	Widening & Strengthening of Road from Pathargama-Basantrai-Koriyana road (MDR- 205) (Total Length-22.958 K.M.) (Including Land Acq.)	22.96	8740.964	RCD Lt. No. 1465 (S) dated 10.03.17	5770.948	SBD 01/2017-18 Dated:03-10-2017 (Revised)	6843.10	1.05	100.00%	01.11.19	M/s M & S Company, M.S Tower, Dangalpara, Dumka.
3	Widening & Strengthening of Pathargama-Bansjori via RajaBhitha Road with Const. of High level Bridge (Total Length of Road - Km 9.850)	9.85	2425.976	RCD Lt. No. 3425 (S) dated 01.06.16	1725.154	SBD 05/2016-17 dated 24.11.16	2145.81	1.13	100%	23.02.18	Amitabh Construction pvt. ltd. Koderma.

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Road from 16th Km of Godda-Pirpanti Road at Doe to 31th Km of Godda-Pirpanti road at Diyajori Chowk via Balbadda, Malpa, Madhura (Total Km 28.00)	28.00	6890.259	RCD Lt. No. 6583(S) dated 21.09.15	6897.421	SBD 04/2015-16 dated 21.02.16 Supplimentary Agr. No.-02 SBD/2020-21	7189.242	1.004	100%	20.10.17	M. G. Contractor, Panchkula, Haryana
5	Widening & Strengthening of Boarjore to Ghorichak Road via Bishunpur Km 0.00 to 15.466	15.47	4352.022	RCD Lt. No. 6574(S) dated 21.09.15	3600.763	SBD 03/2015-16 dated 21.02.16 Supplimentary Agr. No.-03 SBD/2020-21	4064.943	0.994	100%	20.02.17	M. G. Contractor, Panchkula, Haryana

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	W/s of Mohanpur in 36th Km of G.P. Road to Khairatikar in Nayanagar Parsa Road via Durgapur, Kushmada (Length - 16.07 Km)	16.07	3991.382	RCD letter no. - 4865(S) dated 13.07.15	4455.504	SBD 02/2015-16 dated 08.02.16 Revise Date 31.12.16	4629.151	0.988	100%	30.06.17	M/s S. K. Tekriwal, Pathargama, Godda

62253.172

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

1	W/S of Jamtara-Karmatarn-Laharjori Road	29.18	9014.472	Lt.No.9130 (S) Dt. 26.12.14	6362.249	01-SBD/14-15 17.09.14	6049.963	58.14%	78.00%	26.08.2016	M/s KCPL, HYDRABAD
2	W/S of Dhotla More to Nala Road from Km 0.00 to 19.950 for the Year 2014-15.	19.95	3708.369	Lt.No.6476(S) Dt.01.09.14	3602.994	05/SBD/14-15 26.12.14	2965.865	72.64%	93.00%	15.03.2016	M/s KCPL, HYDRABAD

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	W/s of Anguthia more to Babupur road from Km 0.00 to 19.880 for the Year 2014-15.	19.88	4882.851	Lt.No.6943(S) Dt.12.09.14	5051.997	06/SBD/14-15 26.12.14	3953.119	72.82%	95.00%	30.09.2016	M/s KCPL, HYDRABAD
4	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road	21.30	4472.927	Lt.No.872 (S) 13.02.2018	3164.297	01/SBD/18-19 Dt. 09.03.19	1733.195	45.49%	55.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
5	W/s of Mohnabank to Nala road	14.20	4187.664	Lt.No.4217(S) 21.08.19	2925.236	01/SBD/21-22 Dt. 08.10.2021					Manoj Kumar Singh, Deoghar
6	W/s of Jumman more to Lodharia road	12.01	3992.486	Lt.No.2345(S) 12.08.19							
7	W/s of Nala Afjalpur road	20.35	6375.772	Lt.No2351 (S) 12.08.21							
		136.9	36634.54				14702.14				

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	IRQP work of Pakur-Maheshpur Road (0.00 to 27.046 KM)	27.05	1430.748	J/S L. No. 1572(S) Dt. 06.03.19	1055.39	11-SBD/20-21 Dt. 06.03.2021	1028.663	0.975	100%	05.09.21	Hari Nandan Choudhary Dudhani Dumka
----	---	-------	----------	------------------------------------	---------	-----------------------------	----------	-------	------	----------	--

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
02	Widening Strengthening and Reconstruction of Rajdaha (MDR-198) to Phuljihjr Ganpura (Kajladaha More to Pakuria Road) PWD Road (Length 0.00 to 11.264 KM) Under Road Division, Pakur.	11.26	4164.080	J/S L. No. 2364(S) Dt. 12.08.21	0.00	-----	0.000	0.000			
03	Widening Strengthening and Reconstruction of Simpur (on MDR-245) on Pakur Maheshpur Murarai Path to Radhanagar (on Nalhathi-Pakuria ODR Road) (West Bengal Border) Road (Length 0.00 to 23.406KM) for the Year 2021-22. Under Road Division, Pakur.	23.41	7805.530	J/S L. No. 2356(S) Dt. 12.08.21	0.00	-----	0.000	0.000			
		61.72	13400.358		1055.390		1028.663				

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction work of Pachkathiya (SH-18), Rakshi - Talbaria (SH-18) and Rakshi-Barhait (SH-18) Link Road of total length 14.082 KM	14.08	3487.023	Dept. Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 8691 (S) dt. 28.02.2015	3440.385	02 SBD/16-17, Dt. 10.06.2016	3300.244	0.840	94%	09.12.2017	M/s Mohan Lal Jain, Murshidabad, WB
2	Widening and Strengthening of Mogalpara (NH-80)-Maharajpur-Bindupara-Faridpur (West Bengal Border) Road (Total Length-10.860 KM) under Road Division, Sahibganj	10.86	3044.385	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 3591 (S) dt. 27.06.2017	2720.102	13 SBD/2018-19, Dt. 30.10.2018	2136.619	0.551	66%	29.04.2020	S.K. Tekriwal
3	Reconstruction of Udhwa (NH-80) to Sirasin (NH-80) via Radhanagar and Attapur Kathalbari Link Road, Total Length - 23.80 KM under Road Division, Sahibganj	23.80	8903.621	Deputy Secretary RCD, Jharkhand, letter no. 3800 (S), dated 29.06.2018	6442.522	25 SBD/2018-19, Dt. 11.02.2019	5278.955	0.661	89%	10.08.2020	M/s M & S Co., Dumka

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.535	Joint Secretary RCD, Jharkhand, letter no. 1500 (S), dated 05.03.2019	4355.559	07SBD/2019-20, Dt. 09.01.2020	1899.546	0.436	48%	08.07.2021	M/s S.K. Tekriwal
5	Reconstruction of road from Kothalpokhar (MDR-212) to Bengal Border (Total Length-3.795 KM) under Road Division, Sahibganj for the year 2021-22	3.80	1323.132	Joint Secretary RCD, Jharkhand, letter no. 2370 (S), dated 12.08.2021							
6	IRQP/Strengthening work of Govindpur Sahibganj Road SH-18 (251.00 KM to 309.860 KM) under Road Division, Sahibganj for the year 2021-2022.	58.26	4620.584	Joint Secretary RCD, Jharkhand, letter no. 2892 (S), dated 21.09.2021							
1	Construction of Babupur Pandit Tola to Chutia More on Shivgadi Link Road under Road Division, Sahibganj (L-3.650 KM)	3.65	3279.659	Joint Secretary of Jharkhand R.C.D. Jharkhand, Ranchi Letter No. 5678 (S) dt. 11.10.2017	2007.710	01 SBD/2018-19, Dt. 05.07.2018	2807.154	1.085	100%	04.01.2020	M/s Sriram Enterprises

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and strengthening of the existing approach road from NH-80 (Near Rail Gate 54 C) to the proposed Multimodal IWT Terminal at Samdaghat, to be upgraded into four lane (L-1.034 KM)	1.03	1039.445	Deputy Secretary RCD, Jharkhand, letter no. 4240 (S), dated 21.07.2018	906.824	06 SBD/2018-19, Dt. 11.09.2018	979.859	0.926	100%	10.06.2019	Baba Construction Pvt. Ltd.

16402.377

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Bridges-Plan)

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Construction of High level Bridge over Bhurbhuri River at 12th km of Dumka-Hansdiha Road for the year 2021-22.	124.84 m	1101.340	Joint Secretary, Jharkhand, Ranchi letter No. 2371(S) Date 12.08.2021	0.000	0	0.000	0.000	-	-	Rajbir Construction Pvt Ltd
2	Construction of High level Bridge Over Local Nala at 6th km Approach of Pattabari-Masanjore Road (1x10.6m) for the year 2021-22.		234.192	Joint Secretary, Jharkhand, Ranchi letter No. 2378(S) Date 12.08.2021	0.000	0	0.000	0.000	-	-	Manish Kumar Yadav
3	Construction of Approach Road Newly Constructed of High Level RCC bridge over Local River at 45th(45/1) km of Ranibahal-Maheshkhala Road.		-	-	0.000	0	0.000	0.000	-	-	-

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	High level Bridge Over Brahmani River at 20th km of Shivpahar-Saharjori-Hatia for the year 2018-19 under-RCPLWEA				333.730	07.07.2018 04(S.B.D)/ 2018-19	300.820	90.139	100%	06.07.2019	Sandeep Kumar

300.82

Circle : DUMKA

Div : DEOGHAR

Name of EE-Sri Kumar Birrendra Bahadur

1	Construction of ROB no-618 on Giridih-Sarath road between Madhupur Station Joramaw station	-	3379.79846 (State share 1746.38989 lakh	6339(S) dt- 08.09.15	-		2891.14		-	-	Estern Railway, Kolkatta
			4527.19752 (Revised) (State Share 2893.78895)	3238(S) dt- 01.07.19							

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of ROB on Satsang-Bhirkhibad road between Jasidih-Bajjnathdham Station (LC No. 04/E)	-	3139.00 (State Share 2292.00) 4056.40847 Revised (State share 3209.40847 lakh)	3229(S) dt- 23.05.16 732(S), Date-01-02- 2019	-		3208.93		-	-	Estern Railway, Kolkatta
3	Construction of ROB on Satsang-Bhirkhibad road between Shankarpur-Jasidih Station (LC No. 27C/E)	-	3755.00 (State Share 2607.00 lakh)	3231(S) dt- 23.05.16	-		1873.20		-	-	Estern Railway, Kolkatta
4	Construction of High Level Bridge (including approach road) on Nanjori River (Tributary of Ajay River) in 2nd KM of Khoripanan to Punasi Road (Length 105.4 mtr)	105.4	354.03	J.S. RCD LT. No. 1569(S), dt- 06.03.19	389.64013	15SBD/ 2019-20 28.06.19	92.51	0.23	75%	27.06.21	Sri Manoj Kumar Singh, Vill.-Chapariya, PO- Koiridih, PS- Jasidih, Deoghar
		105.4	0.00		0.00		8065.78				

Circle : Dumka

Div : Godda

Name of EE-Sri Munna Lal

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	175.00	63%	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
1	Construction of H.L. Brdige (2x18m) over Jhamaria river at 12th km of Meharma Gangti Road	37.24	407.618	RCD Lt. No. 4826(S) dated 03.08.16	328.238	SBD No. 06/2016-17 dated 29.11.16	358.080	109%	100%	28.06.18	Sri Krishna Enterprises Gopikandar, Dumka
			407.618		606.098		533.080				

Circle : DUMKA
Div : Jamtara
Name of EE-Sri Nawal Kishore

NIL

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Construction of High Level Bridge in 8th KM of Hiranpur-Kotalpokhar Road (With Approach road)	1 x 12.6	207.635	J/S L. No. 4582(S) Dt. 14.09.2019	178.534	11-F2/19-20 Dt. 25.10.2019	45.515	25%	75%	24.10.2020	M/s Ajay Singh, Jaina More Bokaro
----	---	----------	---------	-----------------------------------	---------	----------------------------	--------	-----	-----	------------	-----------------------------------

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Surendra Prasad											
1	Construction of proposed ROB in lieu of Level Crossing No. - 47/C in between Tinpahar-Dhamdhamia Section of Malda Division to be executed by Railway in Deposit term of Jharkhand Government.		9394.542	Joint Secretary RCD, Jharkhand, letter no. 1233 (S), dated 27.02.2019			4664.693				
2	Construction of H.L. bridge over Gumani River at 6th KM of Pathna-Hiranpur Road in Sahibganj District.		591.030	Joint Secretary RCD, Jharkhand, letter no. 3688 (S), dated 24.07.2019	580.186	18SBD/2020-21, Dt. 04.01.2021	0.000	0.000		03.09.2022	M/s ABC Construction
3	Construction of H.L. bridge over Morang Nala at 2nd KM of Borio Bazar Link Road in Sahibganj District.		681.950	Joint Secretary RCD, Jharkhand, letter no. 4980 (S), dated 10.10.2019	582.596	01SBD/2021-22, Dt. 10.05.2021	0.000	0.000		09.02.2023	I.A. Engicons Pvt. Ltd.

4664.69

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DUMKA Div : DUMKA Name of EE-Sri Harendra Singh											
1	Ordinary Repair & Painting of Damaged parapet, wing wall of 45 nos of Culvert in Ranibahal - Maheshkhala Road from 0 km to 20.20 km under non Plan for the year 2020-21.		10.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	6.699	05.02.2021 22F2/2020-21	6.694	99.92	100%	15.04.2021	Basudeo Rajak Parsimla, Parudhi, Dumka
2	Ordinary Repair & Painting of Culvert in Dalahi Ranibahal Road (Culvert No-16/1, 19/1, 21/1, 21/2, 23/1, 25/1) under non Plan for the year 2020-21.		20.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	12.996	05.02.2021 23F2/2020-21	12.925	99.45	100%	15.04.2021	Bharat Chandra Das Uparbahal, Ranga, Masalia, Dumka
3	Ordinary Repiar work of Sahara to Kothia road under Nonplan for the year 20-21.		22.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	15.827	11.02.2021 39F2/2020-21	15.768	99.62	100%	21.04.2021	Munni Devi, At-Nonia, PO-Harokha, PS-Sariyahat, Dist-Dumka
4	Crash barrier and Road Safety work at 15th km of Ranibhal-Maheshkhala Road under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.047	11.02.2021 37F2/2020-21	9.957	99.10	100%	01.04.2021	Getta Devi at-Noniya, Po-Harokha Ps-Saraiyahat, Dumka
5	Crash Barrier & Road Safety work in different chainage of Pattabari-Masanjore Road under non Plan for the year 2020-21		10.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	7.200	05.02.2021 25F2/2020-21	7.136	99.11	100%	15.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
6	Repairing work of Boundary wall at the office of Superintending Engineer Road Circle, Dumka under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.949	08.02.2021 31F2/2020-21	10.635	97.13	100%	18.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
7	Repair and furnishing work of the Residence of Junior Engineer Road Section No-1, Dumka under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.256	11.02.2021 35F2/2020-21	9.486	92.49	100%	18.04.2021	Akshaya Kumar Mandal Vill-Mathakaso, Po-Sariyahat Dumka
8	Repair and furnishing work of the Residence of Assistant Engineer, Road Sub Division No-1, Dumka under Nonplan for the year 20-21.		15.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	10.838	05.02.2021 27F2/2020-21	10.395	95.91	100%	14.04.2021	Anup Lal Mandal Jarmundi, Dumka

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of Boundary wall Raising and concertina coil fixing Inspection Building for at Raghunathpur under Nonplan for the year 2020-21		20.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	14.999	05.02.2021 26F2/2020-21	14.976	99.85	100%	15.04.2021	Santosh Kr. Mahto Bhatin, Hansdiha, Dumka
10	Repair of Boundary Wall of Inspection Bungalow, Hansdiha and furnishing of Inspection Bungalow Hansdiha under R.C.D Dumka under Nonplan for the year 2020-21		40.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	27.948	05.02.2021 32F2/2020-21	27.799	99.47	100%	17.04.2021	Anup Lal Mandal Jarmundi, Dumka
11	Repair With furnishing of the residence of Executive Engineer Road Division Dumka (With Campus) Under Non Plan For the year of 2020-21		30.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	22.197	11.02.2021 34F2/2020-21	22.087	99.50	100%	13.04.2021	Manohar Lal Agarwal Chakmuha, Dhogaria, Dumka
12	Ordinary repair and furnishing work of the office of the Executive Engineer Road Division, Dumka under Nonplan for the year 20-21.		50.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	37.997	11.02.2021 38F2/2020-21	37.275	98.10	100%	11.04.2021	Rajesh Kumar Jha At+Po-Basukinath, PS-Jarmundi Dist-Dumka
13	Ordinary Repair of High level Bridge at 18 th km of Banskuli – Diguli Bengalsima via Amjora Road under Nonplan for the year 20-21		75.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	54.553	08.02.2021 30F2/2020-20	51.521	94.44	100%	18.04.21	M/s Vijay Kuamr Srikant Road, Belabagan, Deoghar
14	Paver Block, Paver shoulder in 4 th km, 14 th km (Part), 15 th Km (Part) in Ranibahal - Maheshkhala Road under Nonplan for the year 20-21.		100.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	63.293	08.02.2021 29F2/2020-21	61.115	96.56	100%	18.04.21	M/s Vijay Kuamr Srikant Road, Belabagan, Deoghar
15	Culvert Reapir & Ordinary Repair of Yatri shed in Gobindpur-Sahebganj Road under Nonplan for the year 20-21.		90.000	EIC, RCD, Ranchi letter no. 2978 (S) Date 08-12-20	62.714	11.02.2021 33F2/2020-21	58.948	93.99	100%	18.04.21	H.N. Chodhary Bhagalpur Road, Dumka
16	Repair of Culvert in 3rd km of Sitpahari-Sigriharko Road under non plan for the year 2020-21		30.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	17.999	01.03.2021 46F2/2020-21	17.685	98.26	100%	14.04.21	M/s Bhardwaj Enterprises Naya Para "A" Team Ground Dumka Jharkhand
17	Ordinary Repair of Culvert & Bridge in Aamgachi-Kalyanpur Road Under Non Plan For the Year of 2020-21		40.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	26.799	01.03.2021 45F2/2020-21	5.951	22.21	100%	14.04.2021	M/s Bhardwaj Enterprises Naya Para "A" Team Ground Dumka Jharkhand
18	Repair of Bridge & Culvert in different km of Sitpahari Sigriharko Road under Non Plan for the year 2020-21.		20.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	11.998	24.02.2021 43F2/2020-21	8.134	67.79	100%	09.04.21	Dilip Kumar Pushp Vill-Amarpur, PO-Malmandaro, Dist-Godda

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Ordinary Repiar of Haripur to Asanbani Road		70.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	47.376	02.03.2021 47F2/2020-21	47.374	100.00	100%	01.06.21	ASHOK KUMAR SINGH KUMAR PARA, DUMKA
20	Ordinary Repiar of Vijapur Bridge to Dudhani Chowk and renovation of Drain under Nonplan for the year 20-21.		80.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	79.582	26.03.2021 59 F2/2020-21	78.790	99.01	100%	25.07.21	MANJU CIVIL CON PVT LTD RASIKPUR, DIST-DUMKA
21	Rehabilitation of Residence cum office of Assistant Engineer Road Sub Division, Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		35.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	22.718	19.03.2021 58F2/2020-21	1.641	7.22	50%	18.09.21	Ideal Infrastructure Construction Pvt Ltd. 2A/34-2A Test Book Colony, Indrapuri, Phulwari, Patna - 800024 (Bihar)
22	Rehabilitation of Residence cum office of JuniorEngineer Road Section-Hansdiha in the campus of Hansdiha IB under Non Plan 2020-21		20.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	19.969	15.03.21 54F2/20-21	6.965	34.88	50%	14.09.21	Getta Devi at-Noniya, Po-Harokha Ps-Saraiyhat, Dumka, Jharkhand
23	Rehabilitation of Staff Quater and Godown in the campus of Hansdiha IB under Non Plan 2020-21		15.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	10.192	10.03.2021 52F2/2020-21	3.220	31.59	50%	09.08.21	Hargovind Mandal Hathnanga, Jarmundi, Dumka
24	Rehabilitation of Residence cum office of Junior Engineer, Road Section, Raneshwar in the campus of Raneshwar IB under Non Plan 2020-21		30.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	29.991	15.03.21 56F2/20-21	10.934	36.46	50%	14.09.2021	Md. Afroj Alam, Dungalpara, Dumka
25	Rehabilitation of Staff Quarter and Godown in the campus of Raneshwar IB under Non Plan 2020-21.		15.000	EIC, RCD, Ranchi letter no. 261 (S) Date 27.01.2021	14.991	15.03.21 57F2/20-21	0.000	0.00	80%	14.08.2021	Shashidhar Tiwari Nayapara, PO+Dist-Dumka Jharkhand
26	गैर-योजना मद अन्तर्गत पथ प्रमंडल, दुमका अधीनस्थ पूर्व में पथ अवर प्रमंडल, अमड़ापाड़ा वर्तमान में पथ प्र राखा, गोपीकांदर के कार्यालय सह आवास परिसर के चाहर दिवारी का जिर्णोद्वार कार्य।		30.000	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	-	-	-	-	-	-	
27	गैर-योजना मद अन्तर्गत पथ प्रमंडल, दुमका के चतुर्थवर्गीय स्टाफ क्वार्टर का साधारण मरम्मत कार्य।		12.000	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	8.04222	09.10.21 10F2/21-22	-	-	60%	16.01.22	Bhabhaya Construction Dumka
28	Repair and correction work of Junction at DC Chowk, Dumka for the year 20-21.		60.000	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	-	-	-	-	-	-	Rajiv Ranjan, Dumka

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
29	Special Repair of Dudhani chowk to Sidukanhu College via Rasikpur for the year 20-21.		80.000	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	-	-	-	-	-	-	Manish Kuma Yadav
30	Repair and correction work of Junction at Phulojhano Dumka for the year 20-21.		125.000	EIC, RCD, Ranchi letter no. 1185 (S) Date 23.03.2021	-	-	-	-	-	-	Manish Kuma Yadav
31	Emergent Repair & Traffic restoration of Godda – Ramgarh- Guhiyajori Road from 36p to 66p km under Nonplan for the year 21-22		99.956	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	63.915	19.07.2021 04F2/2021-22	-	-	100%	18.09.2021	M/s Yogda Construction S/o Chandra Kumar Sah, 77, Ward 09, Bihind Man Durga Mandir, Gandhi Nagar, Godda, Jharkhand - 814133
32	Emergent Repair & Traffic restoration of Nonihat - Basukinath - Karabani Road from 0 to 29.590 km under Nonplan for the year 21-22.		74.957	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	43.915	27.07.2021 02F2/2021-22	-	-	100%	26.09.2021	M/s Bluestone Construction Shri Krishnapuri, Williams Town, Po+Ps+Dist- Deoghar, Jharkhand - 814112
33	Ordinary Repair of Culvert at 7th km, 16th km, 22th km & Maintenance of Sitpahar-Sigriharko Road.		40.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
34	Ordinary Repair of Culvert at 4th km, 16thkm,. 17th km, 22th km & 24th km of Shivpahar chowk to Saharjori hatia Road.		1.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
35	Ordinary Repair & Crash Barrier of Gopikandar Pakuria Road.		1.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
36	Ordinary Repair of Surichuwa - Maluti Road.		50.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
37	Ordinary Repair of Road & Crash Barrier work at 19th km of Nawadih Haripur Road.		30.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
38	Renovation of culvert at 17th km of Butberia- Bengalsima Road.		40.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
39	Rehabilitation of Full gantry at 1st km of Pattabari - Masanjore Road.		12.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
40	Ordinary Repair of Ring Road Dumka		20.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
41	Ordinary Repair of Banskuli- Diguli Bengalsima Road.		50.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
42	Paver Block & Road Marking work at 1st km of Dumka - Hansdiha Road.		25.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
43	Renovation of Raneshwar Section office with quarter & Stright light, Guard Room, Approach Road, Damage Boundary wall & Deep Boring in the campus of Raneshwar Inspection Bengalow.		50.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
44	Renovation of Kitchen, Store Room , Guard Room, Internal Road with stright light & Deep Boring work in the campus of Hansdiha Inspection Bengalow.		20.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
45	Construction of Shed in the residence of Ex Eng , Road Division, Dumka for safety of Bailey Bridge.		20.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
46	Renovation of Qulaity control office & Lab of Quality control unit of Road Division, Dumka.		15.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
47	Renovation of out house (Presently ATB & NH office) in the campus of Road Division, Dumka		20.000	EIC, RCD, Ranchi letter no. 3138 (S) Date 08.10.21	-	-	-	-	-	-	-
57	Vivekadhin						27.030				
		0.000	1757.913		765.999		564.438				

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DUMKA
Div : DEOGHAR
Name of EE-Sri Kumar Birrendra Bahadur

SPILL OVER

1	Reconstruction and Repairing work of RCC drain on both side of Palajori Market, situated at 39th & 40th km of Jama - Jamatara road under Non-Plan		95.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	90.234	03F2/21-22 dt.-26.06.21	0.00	0%	100%	25.09.21	Sona Lal Mahto, Vill.+PO- Katamkuli, PS- Pithoria, Dist.-Ranchi
2	Ordinary repair of Samharanalya (Deoghar) to Kumaitha via Singhwa Road (Length - 5.065 KM) under non plan head for the year 2021-22		40.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	35.942	05F2/21-22 dt.-07.07.21	0.00	0%	100%	06.09.21	Dhiraj Jha, Bhola Panda Path, Deoghar
3	Ordinary Repair work in Remaning part of Ghormara-Badia road for the year 2021-22		20.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	16.638	07F2/21-22 dt.-08.07.21	0.00	0%	100%	07.09.21	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar
4	Ordinary Repair work in Remaining part of Baratand-Jarmundi road under Non-Plan for the year 2021-22.		25.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	19.999	06F2/21-22 dt.-08.07.21	0.00	0%	100%	07.09.21	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar
5	Repair Work of Office Building and Boundary wall of Road Division Deoghar office and Repair Work of Boundary wall of Road Sub Division No. 2, Deoghar under Non-Plan for the year 2021-22		25.00	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	24.991	08F2/21-22 dt.-09.07.21	0.00	0%	70%	08.09.21	Rakesh Kumar, Thari Dulampur, Shastri Nagar, Deoghar
6	Ordinary Repair Madhupur-Laharjori Road and Parapet Repair of Bridge situated at 3th, 4th, 9th and 19th KM and wing wall under Non-Plan for the year 2021-22		50.000	EIC, Ranchi Lt. no.- 1185(S)/ 23.03.21	39.939	09F2/21-22 dt.-10.07.21	0.00	0%	100%	09.09.21	Kamal Kishor Singh, Near D.C. Residence, Circular Road, Manju Niwas, Indra Nagar, Deoghar

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Renovation of 3rd Grade Quarter & Repair work of Boundary Wall near Baidhnathdham Station under Non-Plan for the year 2021-22		15.00	EIC, Ranchi Lt. no.-1185(S)/23.03.21	14.963	11F2/21-22 dt.-14.07.21	0.00	0%	60%	13.09.21	Archana Mishra, Devi Hari Dasi Lane, Bilasi Town, Deoghar
8	Ordinary Repair work of Rohini (Parmeshwar chowk) to Shahid dwar Daburgram Road (Length - 4.025 KM) under Non-Plan for the year 2021-22		25.000	EIC, Ranchi Lt. no.-1185(S)/23.03.21	24.993	12F2/21-22 dt.-19.07.21	0.00	0%	100%	18.09.21	M/s Kshatriya Construction, Belabagan, Near Durga Bari, Deoghar

Vivekadhin

1	Construction of 3.0 m height Retaining wall in 1st Km of South Bypass Road under vivekadhin for the year 2021-22		35.00	EIC, RCD, Ranchi Lt. No.-1670(S), dt-05.07.21	2.460	01F2/21-22 dt.21.06.21	2.460	100%	100%	30.06.21	R. S. Enterprises, H. No.-51, S. N. Mukherjee Road, Deoghar
2	Construction of 3.0 m height Retaining wall near Purandaha Culvert in South Bypass Road under vivekadhin for the year 2021-22.				2.412	02F2/21-22 dt.26.06.21	2.412	100%	100%	05.07.21	Kumar Rahul, H. No.-51, S. N. Mukherjee Road, Ward No.-07, Deoghar
3	Maintainance of Shoulder in Different km in Pipra -Sakalpur Road under Vivekadhin Head for the year 2021-22				2.418	04F2/21-22 dt.05.07.21	2.418	100%	100%	11.07.21	Om Prakash, House No.-66, Brajdharm, Ward No.-27, Bilasi Town, Deoghar
4	Ordinary Repair work in Barmasia (on Circular Road) to Haddadia Pool (on Deoghar Collene Road) under vivekadhin				2.288	10F2/21-22 dt.13.07.21	0.000	0%	100%	06.08.21	Rudhir Prasad, Hanuman Tikri, Dist.- Deoghar
5	Emergent Repair work in Jasidih to Deopura Road (Length - 4.68 KM) of Road Division Deoghar under vivekadhin for the year 2021-22.				0.222	13F2/21-22 dt.20.07.21	0.222	100%	100%	29.07.21	Navin Chandra Ray, Vill.-Dighariya, PO-Koiridih, PS-Jasidih, Dist.- Deoghar
6	Construction of Rumble Strip in KM 5th, 8th & 12th of Satsang Nagar to Bhirkhibad Road under Vivekadhin for the year 2021-22				1.831	14F2/21-22 dt.20.07.21	0.000	0%	20%	13.08.21	Pravin Kumar Ray, Vill.-Dighariya, PO-Koiridih, PS-Jasidih, Dist.- Deoghar

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Maintenance of Shoulder and Bush Cutting Different km in Pandaniya to Jagdishpur Road in the year 2021-2022				2.460	15F2/21-22 dt.23.07.21	2.447	99%	100%	29.07.21	Om Prakash, Brajdharm, Ward No.-27, Bilasi Town, Deghar
			35.000		14.093		9.960				
Circle : Dumka Div : Godda Name of EE-Sri Munna Lal											
<i>NON PLAN (SPILL OVER)</i>											
1	Supplying & installation of Yellow Solar traffic blinker under Non Plan head for the year 2020-21		3.950	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	3.778	22F2/2020-21 Dated 06.03.2021	3.778	100%	100.00%	20.03.21	Subhash Kumar Agarwal, Rajendra Nagar (Hatia Chowk), Godda, PO+PS- Godda,
2	Construction of Bridge Approach Slab at Ch. 20.225 , Ch. 30.360 & Reconstruction of Retaining wall at Km 18th & 20th (3 x 3.5 m) Length- 10.50 M in Mirzachowki-Boarijore-Simra Road under Non Plan Head for the year 2020-21.		20.000	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	14.798	16F2/2020-21 Dated 08.02.2021	13.004	88%	70.00%	24.03.2021	Kavita Yadav, At-Satsang nagar, PO+PS-Godda, Jharkhand.
3	Ordinary repair of Mirzachowki-Boarijore-Simra Road in Km 18th to 28th under Non Plan Head for the year 2020-21.		84.750	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	59.324	27F2/2020-21 Dated 26.03.2021	0.000	0%	0.00%	24.05.2021	Dilip Kumar Pushp, Amarpur, Godda
4	Ordinary repair of Mirzachowki-Boarijore-Simra Road in Km 29th to 37th (Part) under Non Plan Head for the year 2020-21		198.950	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	146.725	26F2/2020-21 Dated 23.03.2021	146.725	100%	100.00%	20.06.2021	H N Choudhary Construction Private Limited, Bhagalpur Road, Dudhani, Near Hero Honda Showroom, Dumka
5	Reconstruction of Culvert 1 Nos. (1.5 m x 2.0 m) in 10th Km of Boarijore-Bishunpur-Ghorichak Road (Length- 2.00 m) under Non Plan Head for the year 2020-21.		12.000	Eng.in Chief Lt. no. 261(S) dated 27.01.2021	8.275	23F2/2020-21 Dated 08.02.2021	6.111	74%	60.00%	24.03.2021	Ajay Kumar Azad, Vill.-Amarapur, PO- Mal Mandro, Thakurgangti, Dist.- Godda, Jharkhand.
Total			319.650		232.901		169.619				
ROAD SAFETY (SPILL OVER)											

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Road Furniture work for Road Safety in Dumuhi-Basanrai via Maheshpur Road from Km 0.00 to 21.62 Km for the year 2020-21.		15.00	Eng.in Chief Lt. no. 140(S) dated 09.10.2020	3.38448	21F2/2020-21 Dated 06.02.2021	0.00	0%	0.00%	07.03.2021	Ajay Kumar Azad, Vill.- Amarpur, PO- Mal Mandro, Thakurgangti, Dist.- Godda, Jharkhand.
Total			18.95		3.38448		0.00				

VIVEKADHIN (2021-22)

1	Emergent Traffic Restoration with GSB of 4th km in Pirojpur Bhagaiya Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.		25.00	Eng.in Chief Lt. no. 1670(S) dated 05.07.21	2.488	01F2/2021-22 Dated 31.07.2021	2.488	100%	100.00%	06.08.2021	Ramesh Kumar Jha, Ward No.- 13, Lohianagar, Godda
2	Emergent Traffic Restoration with GSB of 6th km in Pirojpur Bhagaiya Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.497	02F2/2021-22 Dated 04.08.2021	2.497	100%	100.00%	10.08.2021	Ramesh Kumar Jha, Ward No.- 13, Lohianagar, Godda
3	Emergent Traffic Restoration with GSB of 7th km in Pirojpur Bhagaiya Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.495	03F2/2021-22 Dated 11.08.2021	2.495	100%	100.00%	17.08.2021	M/s Jayshanker Prasad, C/O- Pitamber Pandit, Sarouni Bazar, Malhara, Godda
4	Emergent Repair with WMM at Km 17th of Simra Boarjore Borio Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.495	04F2/2021-22 Dated 17.08.2021	2.495	100%	100.00%	23.08.2021	Ramesh Kumar Jha, Ward No.- 13, Lohianagar, Godda
5	Emergent Repair with GSB & WMM at Km 18th of Simra Boarjore Borio Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.499	06F2/2021-22 Dated 02.09.2021	2.499	100%	100.00%	08.09.2021	Manoj Kumar Singh, Vill.- Bagh Jhakra, PO-Dighi Simanpur, Godda
6	Emergent Repair with GSB & WMM at 46th Km of Mirzachowki- Boarjore- Simra Road under Road Division, Godda (Vivekadhin head) for the year 2021-22.				2.490	05F2/2021-22 Dated 24.08.2021	2.490	100%	100.00%	30.08.2021	M/s Jayshanker Prasad, C/O- Pitamber Pandit, Sarouni Bazar, Malhara, Godda
7	Emergent Repair (Traffic Restoration) in Km 4th (Part) & 9th (Part) of Mahagama-Dighi Road under Road Division, Godda for the year 2021-22 (Vivekadhin head)				2.497	07F2/2021-22 Dated 29.09.2021	2.497	100%	100.00%	05.10.2021	Ramesh Kumar Jha, Ward No.- 13, Lohianagar, Godda
Total			25.00		17.46095		17.4607				

Circle : DUMKA

Div : Jamtara

Name of EE-Sri Nawal Kishore

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor	
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.						
1	2	3	4	5	6	7	8	9	10	11	12	
NIL												
			0.00			0.00						0.0000

Circle : Dumka
Div : Pakur
Name of EE-Sri Rajesh Kumar

01	Construction of Retain Wall in Dumka-Sahibganj ADB Road in Ch. 88.00. Under Road Division, Pakur (Non Plan) FY 2020-21		64.000	EIC, RCD LETTER No. 2978 (S) (Encl), Dt., 08.12.2020	48.248	09-F2/20-21 Dt. -19.02.21	7.547	16%	100%	18.07.2021	Ehasan Ansari, Pakur	
02	Construction of culvert (6 x 3.5 m) in Amrapara-Maheshpur-Muraro Road in Ch. 25.300 Under Road Division, Pakur (Non Plan) FY 2020-21		47.758	EIC, RCD LETTER No. 261 (S) (Encl), Dt., 27.01.2021	47.734	08-F2/20-21 Dt. -08.02.21	10.000	21%	100%	07.04.2021	Md. Zamirul Islam, Pakur.	
03	Construction of Retain Wall in Fathepur-singarsi-simlong road in kn 28th(40M) & 35th(40M) Under Road Division Pakur for the year 2021-22 (Non Plan		22.132	-----	22.141	01-F2/21-22 Dt. -25.10.21	0.000	0%				
TOTAL			133.890			118.122						17.547

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Surendra Prasad

Non-Plan FY 2020-21

1	Govindpur-Sahibganj (ADB) Road from KM 251+600 to 309+860 (SH--18)	58.26	95.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	76.284	05F2/2020-21, Dt. 18.11.2020	35.000	46%	100%	17.02.2021	Md. Shamim Alam
2	Construction of Triple cell box culvert 3 x 3 x 3m in 24th KM of ADB Road under Road Division, Sahibganj		55.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	38.487	06F2/2020-21, Dt. 18.11.2020	12.839	26%	100%	17.03.2021	Md. Shamim Alam

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	बरहेट-बरहरवा पथ (कि०मी० 0.00 से 21.00 तक) का साधारण मरम्मति कार्य।	21.00	40.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	27.942	08F2/2020-21, Dt. 18.11.2020	0.000		100%	17.01.2021	Tabrej Alam
4	मंगलहाट-तालझारी पथ (MDR-217) (कि०मी० 0.00 से 4.650) का साधारण मरम्मति कार्य।	4.65	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	9.844	12F2/2020-21, Dt. 18.11.2020	0.000		100%	17.01.2021	Manoj Kumar Sah
5	पतना-हिरणपुर पथ (कि०मी० 0.00 से 17.50) का साधारण मरम्मति कार्य।	17.50	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.499	13F2/2020-21, Dt. 18.11.2020	0.000		100%	17.01.2021	Mr. Manoj Kumar Saha
6	जोजोदारी मोहबतपुर पथ (कि०मी० 0.00 से 16.13) का साधारण मरम्मति कार्य।	16.73	10.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	8.399	11F2/2020-21, Dt. 18.11.2020	0.000		100%	17.01.2021	Mr. Manoj Kumar Saha
7	बरहेट-बरहरवा पथ के 13वें कि०मी० में गुमानी नदी पर स्थित H.L. bridge का wearing coat एवं अन्य मरम्मति कार्य।		20.000	EIC, RCD, Jharkhand Letter. No. 2172 (S), Dt. 12.09.2020	13.370	07F2/2020-21, Dt. 18.11.2020	8.000	60%	100%	17.01.2021	Md.Tabrej Alam
8	Providing and installation of 01 no. full gantry and 03 nos. half gantry (monopole) at different locations under Namami Gange Scheme in Sahibganj district for the year 2020-21		35.058		20.684	02F2/2021-22, Dt. 15.05.2021	0.000		100%	30.05.2021	Mukesh Kumar
9	कार्यपालक अभियन्ता, पथ प्रमण्डल साहेबगंज के सरकारी आवास का साज-सज्जा सहित जिर्णोद्धार कार्य।		25.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Sri Anuj Kumar
10	प्रमण्डल कार्यालय परिसर स्थित सहायक अभियन्ता/कनीय अभियन्ता/स्टाफ क्वार्टर का जलापूर्ति, विद्युत वाईरिंग सहित मरम्मति कार्य।		15.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Jichchu Yadav
11	प्रमण्डल कार्यालय पथ अवर प्रमण्डल कार्यालय गुण नियंत्रण कार्यालय साहेबगंज का साज-सज्जा सहित जिर्णोद्धार कार्य तथा क्षतिग्रस्त बाउण्ड्रीवाल का निर्माण कार्य।		25.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Basudeo Pandit

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	पथ अवर प्रमण्डल कार्यालय बोरियो, कनीय अभियन्ता, पथ प्रशाखा, बोरियो कार्यालय एवं निरीक्षण भवन का क्षतिग्रस्त बाउण्ड्री वाल एवं शौचालय, साज-सज्जा निर्माण सहित जिर्णोद्धार कार्य।		25.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Manoj Kumar Saha
13	पथ अवर प्रमण्डल कार्यालय राजमहल, कनीय अभियन्ता, पथ प्रशाखा, राजमहल कार्यालय एवं निरीक्षण भवन राजमहल का साज-सज्जा सहित जीर्णोद्धार कार्य।		25.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Tej Narayan Saha
14	पथ प्रशाखा, बरहरवा कार्यालय का जीर्णोद्धार कार्य।		10.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Manoj Kumar Saha
15	एंडी०बी० पथ एवं बोरियो बाजार लिंक पथ Junction point का Improvement कार्य।		20.000	EIC, RCD, Jharkhand Letter. No. 1185 (S), Dt. 23.03.2021			0.000				Rakesh Kumar Jaiswal
16	पथ प्रमण्डल साहेबगंज अंतर्गत विभिन्न पथों में क्षतिग्रस्त रोन्दी का मरम्मत, मेटल बीम क्रैस बैरियर की मरम्मत तथा अन्य रोड सेफ्टी कार्य।		150.000	EIC, RCD, Jharkhand Letter. No. 1279 (S), Dt. 26.03.2021			0.000				
			570.058		203.509	0.000	55.839				

Non-Plan FY 2021-22 (VIVEKADHIN WORK)

1	Repairing of Mirzachouki-Boarijore Road to restore traffic from chainage 0.8 km to 2 km under Vivekadhin Head under Road Division, Sahibganj				2.483	03F2/2021-22, Dt. 19.07.2021	2.483	100%	100%	02.08.2021	Sri Anuj Kumar
2	Restoration of main cuts due to heavy rain in ADB Road and BTR Road under Vivekadhin Head under Road Division, Sahibganj for the year 2021-22				2.483	04F2/2021-22, Dt. 31.07.2021	2.460	100%	100%	14.08.2021	Sri Anuj Kumar
3	Ordinary repair of Borio Bazar Link Road under Road Division, Sahibganj for the year 2021-22 under Vivekadhin Head				2.487	05F2/2021-22, Dt. 06.08.2021	2.487	100%	100%	20.08.2021	Anju Devi

Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Painting of bridges, culverts and signboard post from KM 251+600 to 283+00 in ADB road (SH-18) under Vivekadhin Head				2.455	06F2/2021-22, Dt. 24.09.2021			100%		Sri Bijay Karmkar
5	Jungle cutting and shoulder maintenance work of Maharajpur to Sharmapur Road, Mangalhat to Taljhari road under Vivekadhin Head								100%		M/s Sneha Construction