

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Widening & Strengthening/ Reconstruction of Palma Moskodih Choubey-Keshwari road for the Year 2016-17	16.79	4706.46	21.09.2016 Joint Secretary, RCD, Jharkhand Ranchi's Lt. No. 6036 (S)	3283.29	dt. 15.09.2017 18 SBD of 2017-18	2685.49	82%	95	14.01.19	Hills Trade-RK(JV) Gurgaon
2	Reconstruction work of Jhurjhuri to Pipcho road (Total Length 27.85 Km) under Road Division, Hzaribag/Koderma for the Year 2018-19	22.93	6890.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1239 (S) dt. 27.02.2019	4474.15	dt. 25.10.19 39 (SBD) of 2019-20	3822.03	85%	96%	24.06.21	M/s Siddhartha Dilip (JV), Hazaribag

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening & Strengthening of Demotand (NH-33) to Bhelwara Under RCD, Road Division, Hazaribag for the Year 2022-23	1.87	750.95	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3586(S) dt. 10.10.2022	689.79	dt. 14.03.23 52 (SBD) of 2022-23	24.00	3%	30%	13.09.2023	-
4	Barkatha-Surajkund Road from Ch. 0.00 to 2.340 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.34	245.48	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4262(S) dt. 22.11.2022	-	-	-	-	-	-	-
5	Charhi to Ghato Road from 0.00 to 5.2 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	5.20	459.17	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4263(S) dt. 22.11.2022	464.11	dt. 01.02.2023 44 (SBD) of 2022-23	445.79	96%	98%	30.04.23	-

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Hazaribag Control Room to Simra Rest House (SH-07 Old alignment) from Ch. 0.00 to 2.00 Km Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	180.92	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4265(S) dt. 22.11.2022	143.33	47F2 of 22-23 dt. 17.02.23	-	-	10%	16.05.23	M/s Narayan Construction, Matwari, Hazaribag
7	IRQP work for Hemilton School Chowk to Hurhuru Road Via New Bus Sand, Ram Narayan Yadav Road-Ravindra Path (St. Josheph School), Pandit Ji Road and NH-33-Hurhuru Via Forest Colony Road from Km 0.00 to 3.500 Under RCD, Road Division, Hazaribag for the Year 2022-23	3.50	258.89	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4261(S) dt. 22.11.2022	269.66	Dt. 10.03.2023 51(SBD) of 2022-23	26.25	10%	98%	09.06.2023	M/s Siddharth Construction, Korambey House, Hazaribag
8	IRQP work for Ichak (Kariyatpur) to Jhumra Road from KM 0.00 to 69.30 (Total Length 9.30Km Under RCD, Road Division, Hazaribag for the Year 2022-23	9.30	713.70	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4765(S) dt. 28.12.2022	715.36	Dt. 29.03.2023 54(SBD) of 2022-23	-	-	5%	28.06.2023	Jai Maa Asthabhuji Construction, Barkagaon Road, Hazaribag.

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work for Jihoo Itkhori road from Km 0.00 to 9.80 (total Length 9.80 Km) Under RCD, Road Division, Hazaribag for the Year 2022-23	9.80	1102.24	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 4763(S) dt. 28.12.2022	-	-	-	-	-	-	-
10	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	1456.26144	DT. 05.08.19 04(SBD) of 2019-20	1560.73	100%	100.00%	04.07.20	M/s Siddharth Construction, Korambey House, Hazaribag
11	IRQP work of Khorhar Gauriya Karma Road (MDR-096) (Length 9.148 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	9.15	455.10	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3177(S) dt. 18.10.2021	472.73	dt. 20.01.22 22 (SBD) of 2021-22	519.50	100%	100%	19.04.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	IRQP work of Ichak (NH-33) To Barkatha (NH-2) Road (Total Length 31.383Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	31.39	776.31	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3196(S) dt. 18.10.2021	796.45	dt. 07.02.22 25 (SBD) of 2021-22	895.50	100%	100%	06.10.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
13	IRQP work of Hazaribag (St. Columbas College More) Church-Hatyari More (NH-33) Road (Length 30.038Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	30.04	1366.39	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3181(S) dt. 18.10.2021	1426.69	dt. 07.02.22 26 (SBD) of 2021-22	1611.30	100%	100%	06.10.2022	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 01 F2 of 2022-23	104.09	75%	100%	05.09.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
15	Widening & Strengthening of Mahto Aahra Rampur Basaria Chauparan Road in Km 0 to 32.50	-	-	-	-	-	7041.00	100%	100%	-	
16	Consultancy Services for Carrying out Road Safety Audit of existing roads as per Road Safety Manual i.e. IRC-SP-88-2010 or any other latest revision of this document under Road Circle, Hazaribag (Total Length 643.279 Km) for the Year 2021-22	-	107.33	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 53(S) dt. 07.01.2022	25.00	dt. 26.12.2022 1(R.S.A.) of 2022-23	1.50	6%	40%	-	Cube Engitech Consultant Pvt. Ltd., Jeevan Lok Complex, Main Road, Hinoo, Ranchi-834002, Jharkhand

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>16</b>	<b>Hazaribagh</b>	<b>128.07</b>	<b>20274.89</b>		<b>12899.17</b>		<b>18737.18</b>				

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

<b>1</b>	<b>(A) Reconstruction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km) for the year 18-19</b>	31.83	10321.91	05.03.19/1503(S) of J.S., RCD, Jharkhand, Ranchi	6801.12	30.07.19/01 SBD of 2019-20	7586.89	69.84	97%	29.07.2021	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.
	(B) Preparation of Land Acquisition Plan (LAP) and Diversion of Forest Land in Construction of Dantu (NH-23) to Kathara via Sillisadam including Sillisadam to Chalkari Road.(Total length 31.825 km)				8.61	23.07.19/ 4 F2 of 2019-20	8.61	90.00	100%	22.01.2020	M/S Arun Kumar Jaishwal, Vill.+ P.O. - Chandankiyari, Bokaro
	(C) Construction of H.L Bridge over (A) Canal at Ch.11.717 KM of Dantu to Kathara Road, (B) Canal at Ch. 11.924 KM of Sillisadam-Chalkari Link Road and (C) Chatnia Nala at Ch. 0.395 KM. of Dantu to Kathara via Sillisadam Road under Road Division, Bokaro for the year 2019-20				302.52	31.10.19/11 SBD of 2019-20	182.84	52.29	66%	30.10.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/ Construction of Approach road to Mega Food Park Chandankiyari, Bokaro (Total Length 4.055 KM) for the year 2017-18	4.00	1613.95	09.10.17/ 5609(S) of J.S., RCD, Jharkhand, Ranchi	922.55	05.10.2021/ 2 SBD of 2021-22	955.36	50.72	94%	04.04.2022	HARI NANDAN CHOUDHARY Behind Hero Honda Showroom, Dudhani, Bhagalpur Road, Dumka - 814101 Mob. 9801310245.
3	Widening and Strengthening /Reconstruction of <b>Sarubera</b> (On 26th km of Dumari –Nawadih Bermo Road) to Pilpilo More Road (Total Length 25.832 km) for the year 2021-22	25.83	4303.68	23.12.21/ 4070(S) of J.S., RCD, Jharkhand, Ranchi	4327.85	05.03.2022/ 05 SBD of 2021-22	3300.00	76.68	78%	04.09.2023	M/S ME-SC(JV), Dumra Harina, Dhanbad
4	Widening & Strengthening / Reconstruction of Chandrapura (Dugdha) to Bhalmara ( <b>Kodwadih</b> ) (MDR-073) Road including CTPS DVC Colony link Road (Total Length 21.138 KM) for the year 2021-22 under Road Division, Bokaro	21.14	3710.68	15.02.2022/ 531(S) of J.S., RCD, Jharkhand, Ranchi	3884.45	30.07.2022/ 02 SBD of 2022-23	2500.00	67.37	75%	29.10.2023	M/S Krishna Kumar Singh, At. - Belwatika, Daltonganj, Palamu, Jharkhand.

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening Work in Four Lane of Road from <b>I.T.I. More</b> to Ukrid More (Total Length 8.670 km) for the year 2022-23 under Road Division, Bokaro	8.67	5164.96	08.07.2022/2503(S) of J.S., RCD, Jharkhand, Ranchi	4556.82	17.01.2023/ W.O. No. 67	500.00	9.68	15%	16.04.2024	CLASSIC ENGICON PVT. LTD., 3D Vatika Apartment, Line Tank Road, Ranchi – 834001 (Jharkhand)
6	Reconstruction of <b>Ambedkar chowk</b> Gandhinagar to hilltop colony kurpaniya chowk (Total length 2.125 km) Road for the year 2022-23 under Road Division, Bokaro	2.13	427.88	02.08.2022/2825(S) of J.S., RCD, Jharkhand, Ranchi	-	-	0.00	0.00	0%		M/S Sharda Construction, Redma Daltonganj, Palamau, Jharkhand
7	IRQP Work of <b>Narki Gomia</b> Road (Total Length 7.40 Km) for the year 2022-23 under Road Division, Bokaro	7.40	862.95	06.12.2022/4445(S) of J.S., RCD, Jharkhand, Ranchi	-	-	0.00	0.00	0%		Sanjay Construction, Saram, Dist. - Bokaro
12	<b>Bokaro</b>	<b>101.0</b>	<b>26406.01</b>		<b>20803.92</b>		<b>15033.70</b>				

Circle : Hazaribagh  
Div : Chatra  
Name of EE-Sri Ravindra Singh

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Tandwa - Rai - Khelari Road from km 13.450 to 15.00 under Road Division, Chatra for the Year 2019-20.	1.55	986.92	Joint Sec. Lt. No. 4599(S) dt. 16.09.2019	829.79	02 (SBD)/ 2019-20 dt. 26.10.2019	524.64	63.22%	75%	25.04.2020	Arunaditya Projects & Mineral, C-188 Vidyalaya Marg, Ashok Nagar, Ranchi
2	Strengthening/IRQP work of Bhadrakali Mandir to Mahane Bridge Via Bhadrakali Mandir road, Under Road division Chatra for the year 2022-23	2.1	136.18	Joint Sec. 190(S) dt. 18.01.2023	—	—	—	—	—	—	
3	Strengthening of Jori-Pratappur Road under R.C.D., Chatra, Year 2021-22	18.00	786.67	Joint Sec. Lt. No. 3184(S) dt. 18.10.2021	814.17	02(SBD) / 02.02.2022	814.16	99.99%	100%	01.08.2022	Koleshwari Infracons Pvt. Ltd. Vill. Nagar, PO+ PS- Hunterganj District- Chatra
4	IRQP work of Prtappur - Dumarwar Road in Km. 0.00 to 21.60 under R.C.D., Chatra.	21.06	925.76	Joint Sec. Lt. No. 3647(S) dt. 26.11.2021	936.19	04(SBD) / 28.03.2022	1021.90	109.15%	90%	27.09.2022	Poja Enterprises At- Simaria, Chatra
4	Chatra	42.71	2835.53		2580.15		2360.70				

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	Widening And Strengthening Of Loharbarwa (On Nh-2) Mayurnachna Kadmahara (G.T.G Road) And Mayurnachna Amarpur (Nh-2) Road (Total Lenth-27.506 Km) Under Plan Head For The Year 2016-17.	27.51	5320.07	1490 (S) dt. 10.03.17	5192.47	02 SBD/2017-18 dt. 29.08.17 (i)4989.07166 (ii)203.39579 (variation) 5192.46745	5456.05	98%	98%	28.05.19	M/s Daroga Pradhan
2	Widening and Strengthening/ Reconstruction of Mahuda(On NH-32)-Sindri(Jamadoba)(On MDR-055) Road(Length-22.940) under Plan Head for the year 2016-17.	22.94	16319.23	3561 (S) dt. 06.06.16	6800.93	01 SBD/2018-19 dt. 09.03.19	4904.89	31%	32%	08.11.2020	EICC-SRB(JV)
3	Strengthening And Widening / Reconstruction Work Of Jharia To Baliapur Road (Mdr 047) (Total Length 11.440 Km) Under Plan Head For The Year 2021-22.	11.44	4449.78	3511 (S) dt. 18.11.2021	4645.90	06 SBD/2021-22 dt. 11.03.2022	3750.00	87%	87%	10.02.2023	Daroga Pradhan

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening & Strengthening of Shankardih (On Govindpur-Jamtara-Sahebganj) to Kamardih (On Govindpur-Tundi-Giridih (SH-13) Road (Total length - 12.625 KM) under Road Division Dhanbad for the year 2021-22.	12.63	2866.62	2658 (S) dt. 02.09.2021	2323.76	औपबंधिक कार्यादेश प०-1120 दि०-25.07. 2022	1450.00	62%	63%	24.06.2023	ABL Infrastructure Pvt. Ltd.
5	IRQP WorkOf Binod Bihari Mahto Chowk To Wasseypur Road (Total Length- 2.1 K.M.) Under Road Division Dhanbad For The Year 2022-23.	2.10	303.69	4330(S) dt. 25.11.2022	275.29	04 SBD/2022-23 dt. 31.01.2023	200.00	73%	75%	30.04.2023	M/s Santosh Sing
6	Widening & Strengthening/ Reconstruction Of Dumri N0.2 (In 8th Km Of Putki Bhaga Bhowra Sudamdih Road) To Telgharia (Dhanbad District) Road Via Dumri No. 4 (Total Length- 3.647 Km) Under Road Division Dhanbad For The Year 2021-22.	3.65	480.10	3113(S) dt. 08.10.2021	460.72	05 SBD/2022-23 dt. 20.02.2023	150.00	33%	33%	19.05.2023	M/s Ajay Singh

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	I.R.Q.P/Strengthening Work Of Kenduadih Link Road (MDR-056) (Total Length- 2.25 K.M.) under Road Division Dhanbad for the year 2022-23.	2.25	345.58	4324(S) dt. 25.11.2022	291.27	Provisional work order L.N.-179 Dt.- 04.02.2023 06 SBD/2022-23 dt. 15.03.2023	85.32	29%	35%	03.05.2023	M/s Santosh Sing
8	IRQP Work in 0.00 km to 14.00 km of Katras-panchgarhi-Karkend road under plan head for the year 2022-23.	14.00	1003.75	356(S) dt. 30.01.2023	888.00	Provisional work order L.N.-413 Dt.- 23.03.2023	0.00	0%	20%	22.07.2023	Preeti Enterprise
<b>7</b>	<b>Dhanbad</b>	<b>96.51</b>	<b>31088.82</b>		<b>20878.32</b>		<b>15996.27</b>				

Circle : Hazaribagh  
Div :Giridih  
Name of EE-Sri Rajendra Prasad

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction/ Strengthening of CRPF Camp-Azad Nagar-Bakshidih (Yogitand) Road (Total Length – 2.71 Km.) for the year 2022-23	2.71	551.45	Govt. of Jharkhand RCD, Ranchi Letter no 1959(S) dt. 31.05.2022	544.97	SBD 05 of 2022-23 Dt. 16.12.2022	100.00	18%	20%	15.06.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
2	Reconstruction of Road From Banpura (on Jhari More-Banpura-Chichaki-Khuntha Chowk-Chichaki Railway Station Road) to Dhibra More Near Dondlo (Including Bridge) (Total Length 3.60 Km.) Under Road Division, Giridih For The Year 2022-23	3.60	700.71	Govt. of Jharkhand RCD, Ranchi Letter no. 1166 (S) Dt. 23.03.22	656.83	SBD 06 of 2022-23 Dt. 20.12.2022	250.00	38%	42%	19.09.2023	M/S Maa Laxmi Construction, Daltonganj
3	Improvement of riding Quality of Kowar-Koderma Road (MDR-090) in Km. 0.00 to Km. 37.00 (Total Length = 37.00 Km) Road for the year 2021-22	37.00	2104.43	Govt. of Jharkhand RCD, Ranchi Letter no. 48 (S) Dt. 07.01.22	2110.11	SBD 01 of 2022-23 Dt. 01.09.22	950.00	45%	70%	28.02.2022	AC – SCDPL (JV), S.S. High School Road, Gumla

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	W/S and Reconstruction of Hesla (NH-02) to Aura (NH-02) Via Tirla, Alkadih Road (Total L. 14.020 Km.) for the year 2022-23	14.02	3171.24	Govt. of Jharkhand RCD, Ranchi Letter no. 1326 (S) Dt. 31.03.22	2719.71	SBD 02 of 2022-23 Dt. 22.10.2022	200.00	7%	15%	21.08.2023	RNS Construction Pvt. Ltd., Mau, Uttar Pradesh
5	Strengthening & Widening of Kodambari-Mandro-Ranidih-Asko Road under Road Division Giridih (Total Length - 18.85 KM ) For The Year 2022-23.	18.85	2994.45	Govt. of Jharkhand RCD, Ranchi Letter no 349 (S) dt 17.01.12	1387.41	SBD 03 of 2022-23 Dt. 10.10.2022	550.00	40%	70%	09.06.2023	Amitabh Construction Pvt. Ltd., 105, Ranchi-Patna Road, Coltex Muhalla, Koderma
6	Reconstruction work of Baba Ji Kutiya More (On SH-13)-Mugpiti-Narendrapur Open Cast Mines-Paparwatand (On NH-114A) Road (Total Length – 6.05 Km.) (With Land Acqjition) For the Year 2022-23	6.05	1508.00	Govt. of Jharkhand RCD, Ranchi Letter no 3549 (S) dt 06.10.2022	1297.30	SBD 07 of 2022-23 Dt. 24.01.2023	0.00	0%	10%	23.09.2023	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strenthening/ Reconstruction work of Karamjora More (on NH-114A)-Genro-Patro River of Approach Road (on Jamui-Deoghar Road) (Total Length - 11.125 Km.) (Including Land Aquesation Work) Under Road Division, Giridih For the Year 2022-23	11.13	3040.02	Govt. of Jharkhand RCD, Ranchi Letter no 3646 (S) dt 13.10.2022	2301.35	SBD 08 of 2022-23 Dt. 27.01.2023	0.00	0%	5%	26.12.2024	Rajeev Kumar, Patna
8	Widening & Strengthening of Domanpahari to Chugali, Dhurgargi Via Vijaydih Road in Km. 0 to 21.265 For the year 2018-19 <b>Bridge At Che. 14+700</b> <b>Span - 8 X 24.600</b>	21.27	5729.13	Govt. of Jharkhand RCD, Ranchi Letter no 2803 (S) dt 11.05.18	4568.61	SBD No. 08 of 2018-19 dt 28/11/18	4122.10	90%	90%	27.11.20	M/S East India Construction Company, Bokaro
9	Reconstruction of Balhara (SH-13)-Patna-Pihara-Kherda (MDR-113) Road (Length 36.950 Km.) and Patna-Gawan Link Road (Length 2.17 Km.) (Total Length 36.950 Km. for the year 2018-19 <b>Bridge at</b> <b>Che. 16 + 070, Span - 2 X 16</b> <b>Che. 29+293, Span - 1 X 18</b> <b>Che. 31 + 513, Span 2 X 21</b>	36.95	12831.99	Govt. of Jharkhand RCD, Ranchi Letter no 5087 (S) Dt 31.08.18	8751.62	SBD No.07 of 2018-19 dt 08/11/18	7246.08	83%	87%	07.11.20	M/S M & S Company.

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening of Govindpur-Tundi-Giridih Road (Part of SH-13) in Km. 43.77 to 51.67 (Total Length 7.90 Km.) (With Construction of Bridge) For the year 2018-19 ( <b>Span Bridge 1 X 21.60</b> )	7.90	2635.25	Govt. of Jharkhand RCD, Ranchi Letter no 1234(S) Dt. 27.02.2019	2464.64	SBD No. 01 of 2019-20 dt 24/09/19	1859.32	75%	80%	23.06.20	M/S Daroga Pradhan, Dhanbad.
11	Widening and Strenthening/ Reconstruction of Hesla-Beko road (Including Bridges) (Total Length – 29.925 Km.) For the year 2019-20 <b>Bridge at</b> <b>Che. 153, Span - 1 X 16</b> <b>Che. 1779, Span - 2 X 8</b> <b>Che. 2865, Span 2 X 8</b> <b>Che. 4518, Span - 2 X 8</b> <b>Che. 7029, Span - 2 X 8</b> <b>Che. 12828, Span - 1 X 16</b> <b>Che. 17036, Span - 1 X 16</b> <b>Che. 17928, Span - 1 X 16</b>	29.93	6924.93	Govt. of Jharkhand RCD, Ranchi Letter no 3635(S) Dt. 22.07.2019	4534.01	SBD No. 06 of 2019-20 dt 26/10/19	2205.00	49%	57%	25.05.21	Amitabh Const. Pvt. Ltd. Koderma

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening / Reconstruction of Fatehpur to Bonghi (Bihar Border) Via Bhelwaghati Road (Including Construction of Bridge) (Total Length-15.810 Km.) For The Year 2019-20 (Bridge at Che. 14+565, Span - 4 X 21)	15.81	5051.63	Govt. of Jharkhand RCD, Ranchi Letter no 3558(S) Dt. 19.07.2019	3583.41	SBD No. 02 of 2019-20 dt 23/10/19	3205.79	89%	90%	25.05.21	M/S Om Namoi Siwai Construction, New Delhi.
13	Renovation Work of Parasnath Hill Road (MDR-82) (Total Length – 5.00 Km.).	5.00	628.73	Govt. of Jharkhand RCD, Ranchi Letter no 4541(S) Dt. 14.09.19	529.48	SBD No. 01 of 2021-22 dt 18/01/22	75.62	14%	16%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
13	<b>Giridih</b>	<b>210.21</b>	<b>47871.96</b>		<b>35449.48</b>		<b>20763.91</b>				

**Circle : Hazaribagh**  
**Div :Koderma**  
**Name of EE-Sri Depesh Bahadur Anand**

1	RECONSTRUCTION WORK OF TILAIYA(PIPRADIH)-JAINAGAR- BAGRO (ON DOMCHANCH- PIPCHO ROAD) (TOTAL LENGTH-0.00 to 18.550 Km) UNDER ROAD DIVISION KODERMA FOR THE YEAR 2019-20	18.55	4134.61	Dt- 10.07.2019, 3392(S)	3295.65	Dt- 14.10.2019, 26SBD/2019-20	2917.84	90%	90%	02.12.2020	M/s R.K Infracop Pvt. Ltd, Hyderabad.
---	--	-------	---------	-------------------------	---------	-------------------------------	---------	-----	-----	------------	---------------------------------------

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction works of Domchanch-Dhodakola-Saphi-Faguni Road (MDR-111) [From 0.00 to 21.592 Km]	14.50	-	-	-	-	-	-	-	-	-
3	Strengthening/Reconstruction of Dhab-Pihra-Satgawan Road(MDR-113) in Km. 0.00 to km. 21.325 (Total Length 21.325Km.) Under Road Division Koderma for the year 2021-22	21.33	2296.36	Dt-07.01.2022, 51(S)	2386.82	Dt-26.12.2022, 03 SBD/2022-23	0.00	-	15%	31.08.2023	M/s Sanjay Construction,, Saram, Bokaro
3	<b>Koderma</b>	<b>54.38</b>	<b>6430.97</b>				<b>2917.84</b>				

**Circle : Hazaribagh**

**Div : Ramgarh**

**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of 4-Lane Road Work from Naya Chowk (Chitarpur) NH- 320- Sandi (On MDR- 95) & Sandi to Rajrappa Road (MDR- 95) Total Length-10.139 KM including Construction of Bridge	10.14	9891.47	Ltr. No. 5065(S) Dt. 31.08.2018	8334.64	07(SBD)2018-19 Dt.- 24-12-2018	8302.72	90%	80%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi
	Widening and Strengthening of NH-33 Ashok Cinema to NH-23 Chhattarpur Road in KM 0.00 to 20.10 (Length of Road -20.10)	20.10	4667.56000	Ltr. No. 1995(S) Dt. 20-09-2015 (Revised)	3968.79	25(SBD)2015-16 Dt. 08-10-2015	5365.08	100%	100%	07.04.2017	Classic Engicon Pvt. Ltd., 3D Vatica Apartment, Line Tank Road, Ranchi

State Plan Road Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge at Chainage (A) 2360 Mtr. (B) 4580 Mtr. (C) 5825 Mtr. & (D) 19025 Mtr. in NH-33 Ashok Cinema to NH-320 Chhattarpur Road	-	<u>(Revised)</u> 5691.47300	<u>(Revised)</u> Ltr. No. 733(S) Dt. 01.02.2019	1095.45	12(SBD)20 19-20 Dt.- 31-10-2019	0.00	0%	48%	30.04.2021	M/s Sildilya Construction, Station Road, Redma, Ward No.- 15, Dist.- Palamu, Jharkhand, Daltonganj
3	Strengthening Work of Ormanjhi-Hundrufall Road (Total Length-23.50 KM) under Plan Head for the year 2021-22	23.50	1695.56	Ltr. No. 3510(S) Dt. 18-11-2021	1779.79	14(SBD)20 21-22 Dt.- 03-02-2022	1720.37	97%	95%	02.08.2022	M/S Swarnim Construction Abadganj, Daltonganj
4	Widening & Strengthening/ Reconstruction of Lalki Ghati to Chhattarmandu Road via Lincing Chowk (Length-10.910 KM) under Plan Head for the year 2022-23	10.91	4220.46	Ltr. No. 1311(S) Dt. 31-03-2022	0.00	-	0.00	0%	-	-	-
5	IRQP Work of Gola to Charu Road (MDR-101) from KM 0.00 to 13.00 Under Road Divison, Ramgarh for the of Year 2022-23	13.00	1144.29	Ltr. No. 4431(S) Dt. 06-12-2022	0.00	-	0.00	0%	-	-	-
<b>5</b>	<b>Ramgarh</b>	<b>77.65</b>	<b>16951.8</b>		<b>15178.66</b>		<b>15388.17</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Construction of H.L. Bridge with approach road between Malkana & Larahi at Barhi (Chauparan for the Year 2017-18)	100m Approach road 7.0Km Revised Length 7.2 Km	5331.74	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3251 (S) dt. 13.06.17	4945.449 94 Supp. 42.17276 Variation <u>245.2914</u> 9 5232.914 19	dt. 09.11.17 36(SBD) of 2017-18 Supp. Agree 32(SBD) of 2021-22	5173.76	99%	100%	08.11.19	M/s Ganesh Yadav, Anand Nagar, Saraidhela, Dhanbad
2	W/S work of Dhobiyadih Dhamna Road (NH 2 Old Portion except Ch. 2050 m to 3200m near Barhi Chowk) (Total Length 3.30 Km) for the Year 2018-19	3.30	2080.00	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1137 (S) dt. 22.02.19	1456.26	DT. 05.08.19 04(SBD) of 2019-20	1558.03	100%	100.00%	04.07.20	M/s Siddharth Construction, Korambey House, Hazaribag

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction work of TOP 3 (NH 100) to Mukundganj Via Lalpur Oriya road (Total Length 18.764 Km) for the Year 2018-19	18.764	5622.09	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 1248 (S) dt. 27.02.2019	4239.02	dt. 25.10.19 38(SBD) of 2019-20	4273.75	100%	100%	24.01.21	M/s Siddhartha Malti (JV), Hazaribg
4	Reconstruction work of Hedlag to Kanchanpur in Block Katkamsandi, Hazaribag for the Year 2019-20	6.59	1283.99	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3671 (S) dt 24.07.2019.	1006.00	dt. 30.10.19 42(SBD) of 2019-20	985.52	100%	100%	29.04.20	M/s Sanjay Construction, Saram, Bokaro

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	I.R.Q.P. work of Barkagaon to Badam Road from Km 7.00 to 12.400 (Total Length 5.400 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	5.40	152.62	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3025(S) dt. 30.09.2021	142.92	dt. 08.02.2022 27F2 of 2021-22	142.51	100%	100%	07.05.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
6	IRQP work of Khorhar Gauriya Karma Road (MDR-096) (Length 9.148 Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	9.148	455.10	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3177(S) dt. 18.10.2021	472.73	dt. 20.01.22 22 (SBD) of 2021-22	519.50	100%	100%	19.04.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP work of Ichak (NH-33) To Barkatha (NH-2) Road (Total Length 31.383Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	31.388	776.31	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3196(S) dt. 18.10.2021	796.45	dt. 07.02.22 25 (SBD) of 2021-22	895.50	100%	100%	06.10.2022	Jai Maa Asthabhuji Construction , Barkagaon Road, Hazaribag.
8	IRQP work of Hazaribag (St. Columbas College More) Churchu-Hatyari More (NH-33) Road (Length 30.038Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	30.038	1366.39	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3181(S) dt. 18.10.2021	1426.69	dt. 07.02.22 26 (SBD) of 2021-22	1611.30	100%	100%	06.10.2022	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP work of (A) Korrah Chowk (NH-100 and MDR 094 Junction) to Zabra Road (Zibralter House) from Km 0.00 to 2.00 (Length 2.00Km) (B) Hurhuru Main Road to Baba Path from Km 0.00 to 1.30 (Length 1.30Km) and (C) Mission Hospital Hazaribag-Baarkagaon road crossing (Near Lambodar Pathk House) To Khirgaon Chowk (NH 100) (Length 1.00Km) Total Length 4.30Km) Under RCD, Road Division, Hazaribag for the Year 2021-22	3.40	181.02	Joint Secretary, RCD., Jharkhand, Ranchi Lt. No. 3502(S) dt. 18.11.2021	138.62	dt. 06.06.2022 2 01 F2 of 2022-23	83.30	60%	100%	05.09.2022	Ajay Quality Construction Pvt. Ltd., Mission School Road, Hazaribag
10	Widening & Strengthening of Mahto Aahra Rampur Basaria Chauparan Road in Km 0 to 32.50	-	-	-	-	-	7041.00	100%	100%	-	
<b>10</b>	<b>Hazaribagh</b>	<b>108.0</b>	<b>17249.27</b>		<b>9678.68</b>		<b>22284.17</b>				

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Strengthening of Manjhidi (Jaina More)-Phusaro-Nawadih-Dumri Road (Total length 46.65 km) for the year 2018-19 under Road Division, Bokaro.	46.65	5285.52	27.02.19/1232(S) of J.S., RCD, Jharkhand, Ranchi	4430.88	13.09.19/2 SBD/19-20 (with sulementry Agr.)	4234.60	80.12	100%	18.07.20	East India Const. Taneja House, Jodhadih More, Chas, Bokaro
2	W/S of Bahadurpur Kasmar Khaira Chatar Bengal Border Road (including Petarwar Kasmar Link Road) in Km 0.0 to 33.30.	33.30	5809.43	20.03.15/1992(S) of J.S., RCD, Jharkhand, Ranchi	5658.89	24.08.15/SBD No. 02 of 2015-16	6768.81	86.15	89%	02.07.17	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening work of T. More to Harina Chowk Road (Total length 3.60 km) for the year 2021-22 under Road Division, Bokar	3.60	255.65	18.10.2021/3176(S) of J.S., RCD, Jharkhand, Ranchi	212.39	05.01.2022/ 03 SBD of 2021-22	212.39	83.08	100%	04.03.2022	M/S preeti Enterprises, At. - Harina, P.O. - Nawagardh, Dhanbad
4	Strengthening work of Kargali Chowk to Gate no. 4 Road (Total length 2.45 km) for the year 2021-22 under Road Division, Bokaro.	2.45	141.81	18.10.21/3180(S) of J.S., RCD, Jharkhand, Ranchi	122.33	20.12.21/24 F2 of 2021-22	128.64	90.71	100%	19.02.2022	M/S Manoj Kumar, Rana pratap Nagar, Chas, Bokaro - 827013
5	Strengthening and widening/ Reconstruction of Telgharia Railway Station to Manpur Via Shibbabudih Road for the year 2018-19	7.410	1700.00	1700.00 31.08.18/5060(S) of J.S., RCD, Jharkhand, Ranchi	1142.91	31.10.19/9 SBD of 2019-20	1425.59	83.86	95%	29.04.2020	M/S Sanjay Construction, At. + P.O. - Saram, Bokaro
6	Widening & Strengthening of Bijuliamore Chandaha- Chandramore via Sialjori Road (Total length 13.200 KM) for the year 2016-2017	13.20	3160.01	26.08.16/5478(S) of D.S., RCD, Jharkhand, Ranchi	2524.08	31.10.19/12 SBD of 19-20	3410.45	78.97	100%	30.09.2020	Rajeev Kumar, House No. K 125, PC Colony, Hanuman Nagar, Kankarbagh, Patna - 800020

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
					3.18	31.05.17/ 2 F2 17-18	3.18	98.00	100%	30.09.2017	M/S Arun Kr. Jaishwal, At.+P.O.- Chandankiyari, Dist.- Bokaro
7	Strengthening work of BTPS Bermo (MDR-079) Road (Total length 11.50 km) for the year 2021-22 under Road Division, Bokaro.	11.50	1348.92	18.10.2021/ 3201(S) of J.S., RCD, Jharkhand, Ranchi	1408.84	Provisional W.O. dt. 12.03.22 / Agreement dt. 26.03.22/ 8 SBD of 2021-22	1617.84	119.94	100%	11.08.2022	Sanjay Construction, Saram, Dist. - Bokaro
8	Strengthening work of Lohapatti - Chandrapura Road in Km 1.60 to 10.50 (T. Length 8.90 km) for the year 2021-22 under Road Division, Bokaro.	8.90	644.78	18.10.21/ 3188(S) of J.S., RCD, Jharkhand, Ranchi	627.35	15.02.22/ 4 SBD of 2021-22	730.63	113.31	100%	14.06.2022	HVS Construction Material Pvt. Ltd., Add. Patsoi Lamkhai, N.C. Road, Imphal West, Manipur
9	IRQP work of Bishnugarh Naraki Road (Total length 22.960 km) for the year 2021-22 under Road Division, Bokaro	22.96	1569.80	18.11.2021/ 3507(S) of J.S., RCD, Jharkhand, Ranchi	1676.80	09.06.2022/ 01 SBD of 2022-23	1817.82	115.80	100%	08.12.2022	Classic Engicon Pvt. Ltd. 3D, Vatika Apartment, Line Tank Road, Ranchi.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening of Petarwar Gomia Road (Total length 26.150 KM) Including Bridge	26.15	4450.73	25.11.13/ RCD/Plan 6-235/2013-11386(s) of Gov. of Jharkhand	4788.37	07.02.14/ W.O. Lt. No. 188/ 8 SBD - 2013-14/ dt. 14.03.14 Revised Agr. No. 03 SBD of 2019-20, dt. 13.03.2019	3814.25	85.68	85%	06.02.2016	M/S Dinesh Chandra R. Agrawal Infracon Pvt. Ltd. & Rajeev Kumar(JV), 401, S.M. Road, Ambawadi, Ahmedabad-380015, 9771470006
<b>3</b>	<b>Bokaro</b>	<b>176.12</b>	<b>24366.66</b>		<b>22596.04</b>		<b>24164.19</b>				

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Chatra</b> <b>Name of EE-Sri Ravindra Singh</b>											
1	Widening & Strengthening work of Police Line (NH-100) to Nawadih Road from Km. 0 to 17.6 Under Road Division Chatra.	17.6	3891.734	Joint Sec. Lt. No. 2367(S) dt. 12.08.2021	3342.99	1(SBD)/2021-22 dt. 21.12.2021	4059.66	121.43 %	100%	23.02.2023	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave Opp. NIMS, Panjagutta, Hyderabad – 500082
2	Widening and strengthening Work of Uta More (MDR-68) to Tamasin Road and Kanhachatti to Gulli more (MDR-68) Road from Km. 0.00 to 33.261 (Intermediate Lane).	33.261	5691.947	Joint Sec. 1484(S) dt. 10.03.2017	5459.87	02 (SBD) / 17-18 dt. 22.09.2017	5816.82	106.53 %	100%	21.03.2019	UMSL Ltd. IMFA Building, Rasulgarh, Bhubaneswar-751010 Mobile +91-7682830822
3	Widening and Strengthening of NH-99 Hunterganj- to Koleshwary Mandir Road from Km. 0 to 9.2	8.73	1569.66	3487(S) dt. 02.06.2016	1225.01	1 SBD/17-18 dt. 25.05.2017	1036.36	84.59%	95%	24.02.2018	M/s Kumar A.S. Construction Ashok Nagar, Gaya, Bihar- 823001
		59.59	11153.34		10027.88		10912.84				

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening Reconstruction of Khadiya - Urdaha-Gopda- Dumari- Keredari Road in Km. 0.00 to 18.710 under RCD, Chatra. Package No.- JH02LWE005	19.28	1955.11	17024/II(i) 2017-RC (358261) dt. 22.02.2018	1975.89	05(SBD) of 2018-19 dt. 29.08.2018	1954.54	99%	100%	28.12.2019	M/s Puja Enterprises, Vill: Simaria, Dist: Chatra
		19.28	1955.11		1975.89		1954.54				
<b>4</b>	<b>Chatra</b>	<b>79</b>	<b>13108</b>		<b>12004</b>		<b>12867</b>				

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	I.R.Q.P work in Dumra -Jhagrahi -Katrass road From km 0.00 to km 9.41 under plan head for the year 2021-22.	9.41	758.09	2332(S) dt. 11.08.2021	678.09	03 SBD/2021-22 dt. 14.12.2021	689.63	102%	100%	13.04.2022	M/s Santosh Singh
2	IRQP/Strengthening Work Of Bhuli More To Aara More Road (Total Length = 1.40 Km) Under Plan Head For The Year 2021-22.	1.40	216.78	3650(S) dt. 26.11.2021	214.17	32 F2/2021-22 dt. 04.02.2022	219.98	103%	100%	03.04.2022	Sri Ram Naresh Singh

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP/Strengthening Work Of Bekar Bandh To Binod Bihari Chowk Via Babudih Road ( Length 3.20 Km) And Rajgang-Katras-Jamdiha Road (Length 5.80 Km ) (Total Length 9.00 Km) Under Plan Head For The Year 2021-22.	9.00	826.34	3199 (S) dt. 18.10.2021	856.70	05 SBD/2021-22 dt. 10.02.2022	918.76	107%	100%	09.05.2022	Preeti Enterprises
4	Widening / Strengthening & Reconstruction Work Of Maniadih To Sarra Via Machhiyara Road (Total Length - 12.814 K.M) Under Plan Head For Year 2021-22.	12.81	3073.32	4067 (S) dt. 23.12.2021	3146.82	07 SBD/2021-22 dt. 11.03.2022 (i)2792.00000 (ii)354.82095 (variation)-3146.82095	3206.37	102%	100%	10.01.2023	Preeti Enterprises
5	IRQP/Srengthening work of Putki - Bhaga- Bhoura- Sudamdih Road (Total length - 13.15 KM) under Road Division Dhanbad for the year 2021-22.	13.15	847.83	3805 (S) dt. 07.12.2021	881.68	08 SBD/2021-22 dt. 11.03.2022	881.68	100%	100%	17.06.2022	Bal Krishna Balotia Const. Pvt.Ltd.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Strengthening / Irqp Work Of Baliapur – Patlabari Road ( Mdr 065 ) In Km 0.00 To Km 29.768 Under Plan Head For The Year 2021-22.	29.77	1708.92	3505(S) dt. 18.11.2021	1782.95	09 SBD/2021-22 dt. 23.03.2022	1934.58	109%	100%	09.08.2022	R. B. A. Constuction Pvt.Ltd.
7	I.R.Q.P Work Of Gobindpur-Jamtara-Sahebganj Road From Km 15.50 To Km 28.60 (Total Length- 13.10 K.M.) Under Road Division Dhanbad For The Year 2021-22	13.10	922.03	4146 (S) dt. 27.12.2021	858.00	02 SBD/2022-23 dt. 07.09.2022	935.08	109%	100%	06.12.2022	Preeti Enterprises
8	IRQP / Strenthening Work Of Birsha Munda Chowk To Sant Nirankari Chowk Road (Including Link Road) (Total Length = 2.40 Km) Under Plan Head For The Year 2021-22.	2.40	264.67	3504(S) dt. 18.11.2021	275.75	04 SBD/2021-22 dt. 29.01.2022	286.91	104%	100%	28.03.2022	Preeti Enterprises
9	Widening & Strengthening Work Of Bhuli B Block Aam Bagan More To Sector 11 Road Via D Block Sector 01, Dhanbad (Total Length= 3.00 Km) under Plan Head for the year 2019-20.	3.00	360.32	5160 (S) dt. 18.10.19	334.57	01 SBD/2021-22 dt. 07.08.2021	338.50	101%	100%	06.11.2021	Preeti Enterprises
10	I.R.Q.P / Strengthening Work Of Dumra Bermo -Bhimkanali Road In Km 0.00 To 6.00 Under Plan Head For The Year 2021-22.	6.00	733.77	2333 (S) dt. 11.08.2021	766.00	02 SBD/2021-22 dt. 08.11.2021	793.68	104%	100%	07.02.2022	Preeti Enterprises

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	IRQP Work Of Subhas Chowk Tetulmari To Bhuli Road From Km 0.00 To 4.80 Km Under Plan Head For The Year 2022-23	4.80	477.49	4323 (S) dt. 25.11.2022	498.00	03 SBD/2022-23 dt. 20.01.2023	497.98	99.99	100%	19.03.2023	Preeti Enterprises
12	Widening/Stregthening of Road from Jamtara to Nirsa via Birgramm Path Ch-15-270m to 24000m (Part-B Dhanbad Aria) Under Plan Head for the Year 2014-15	8.73	4475.19	6055 (S) dt. 12.08.14	1848.71	02 SBD/15-16 dt. 08.05.15	2028.18	110%	100%	07.05.2016	M/s Daroga Pradhan
<b>12</b>	<b>Dhanbad</b>	<b>113.57</b>	<b>14664.75</b>		<b>12141.43</b>		<b>12731.32</b>				

**Circle : Hazaribagh**

**Div :Giridih**

**Name of EE-Sri Rajendra Prasad**

1	Widening and Strengthening of Chirki-Palma-Rajganj Road in Km. 0 to 22 for the year 2016-17.		6503.37	Govt. of Jharkhand RCD, Ranchi Letter no 4359 (S) Dt. 15.07.16	3898.45	SBD No.03 of 2016-17 dt 07/03/17	3898.01	100%	100%	06.03.19	M/S Ganesh Yadav, Dhanbad
---	--	--	---------	--	---------	----------------------------------	---------	------	------	----------	---------------------------

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Strengthening of Barwadih (On Giridih-Tundi Road (SH 13)-Saraydih-Bhudhiyakhad Road (Total Length - 1.42 Km.) Under Road Division, Giridih For The Year 2021-22.		150.86	Govt. of Jharkhand RCD, Ranchi Letter no 3501(S) Dt. 18.11.21	114.89	18F2 of 2021-22 Dt. 19.01.2022	118.71	103%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.
3	Reconstruction of Bhandaridih Rajdoot Showroom to Chaitadih Road (Total Length - 0.725 Km.) Under Road Division, Giridih For the Year 2021-22		91.26	Govt. of Jharkhand RCD, Ranchi Letter no 3394(S) Dt. 01.11.21	69.36	19F2 of 2021-22 Dt. 19.01.2022	71.34	103%	100%	18.03.22	Jai Baba Baidyanath Construction Pvt. Ltd. Giridih.
4	Reconstruction of CRPF Camp-Near Giridih Bust Stand-Officer's Colony-S.P. Kothi (On NH-114A) Road (Total Length – 1.20 Km.) Under Road Division, Giridih for the year 2021-22.	1.20	275.24	Govt. of Jharkhand RCD, Ranchi Letter no 3393(S) Dt. 01.11.21	257.67	SBD 03 of 2021-22 Dt. 11.02.22	268.28	104%	100%	10.04.22	Shree Ram Construction, Giridih

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality of Bagodih More to Juthaam (Total Length – 13.88 Km.) Under Road Division, Giridih for the year 2021-22.	13.88	618.42	Govt. of Jharkhand RCD, Ranchi Letter no. 3390 (S) Dt. 01.11.21	594.17	SBD 05 of 2021-22 Dt. 05.03.22	667.69	112%	100%	04.06.22	M/S Ajay Singh, Dhanbad
6	Reconstruction/ Strenthng of Road from Dr. Sheela Verma Hospital (on Giridih-Jamuva Road) to Pachamba-Jamuva Road) (Toal L. 3.0KM.) Under Road Division, Giridih For the Year 2021-23	3.00	513.86	Govt. of Jharkhand RCD, Ranchi Letter no 3500(S) Dt. 18.11.21	499.58	SBD 04 of 2021-22 Dt. 23.02.22	480.77	96%	100%	22.05.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.
7	Improvement of Riding Quality of Chandaury-Tishri Via Kokaibank Link Road(MDR-087 Part) From Km. 0.00 to 9.363 (Total Length – 9.363 Km.) Under Road Division, Giridih for the year 2021-22.	9.36	469.51	Govt. of Jharkhand RCD, Ranchi Letter no 3179(S) Dt. 18.10.21	439.29	SBD No. 02 of 2021-22 dt 18/01/22	490.01	112%	100%	17.06.22	Sri Sant Kumar Deo, Krishna Nagar, Giridih.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement of Riding Quality of Bengabad to Chatro Road in km 0 to 27.700 for the year 2019-20 (Total Length=27.700 Km)	27.70	1276.64	Govt. of Jharkhand RCD, Ranchi Letter no 4484(S) Dt. 06.09.19	1111.927 96	SBD No. 04 of 2019-20 dt 24/10/19	1104.85	99%	100%	23.04.20	M/S Krishna Kumar Singh, Palamu.
9	IRQP Of Chotki Khargdiha- Dudhwatoli-Gondlitanr- Lataki-Chatro-Mirzaganj (MDR-92) (Total Length- 34.80 KM.) Road for the Year 2021-22	34.80	1454.01	Govt. of Jharkhand RCD, Ranchi Letter no 3195 (S) Dt. 18.10.21	1523.72	SBD 07 of 2021-22 Dt. 23.03.22	1582.33	104%	100%	22.09.22	Samleshwari Road Buliders Bokaro
10	Strengthening of Dabursaini- Jorassnnkh Road (Total Length- 20.40 KM.) Under Road Division Giridih for the year 2021-22	20.40	562.83	Govt. of Jharkhand RCD, Ranchi Letter no. 3186 (S) Dt. 18.10.21	473.65	SBD 06 of 2021-22 Dt. 09.03.22	514.56	109%	100%	08.08.22	East India Construction Co.

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Improvement of Riding Quality of Madhuban More (On Dumri-Giridih Road) to Madhuban Road (MDR-081) (Total Length 4-07 Km.) For The Year 2021-22	4.07	220.83	Govt. of Jharkhand RCD, Ranchi Letter no. 3757 (S) Dt. 03.12.21	202.73	01F2 of 2022-23 Dt. 18.04.2022	202.68	100%	100%	17.06.2022	Sri Vijay Kumar, Deoghar.
12	Reconstruction of Jhari more (N.H-2) Banpoura-Chichaki Upto Khuta Chowk Road for the year 2018-19 <b>Bridge at Km. 0.335, Span - 2 X 10</b>	14.03	3331.56	Govt. of Jharkhand RCD, Ranchi Letter no 5090(S) Dt. 31.08.2018	1931.94	SBD No. 09 of 2018-19 dt 10/12/18	2769.49	100%	100%	09.10.19	M/S Amitabh Construction.
12	<b>Giridih</b>	128.4	15468.38		10005.44		12168.72				



State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening and Strengthening of Gola Charu Road in KM 0 to 13 (13 KM)	13.00	2065.00	Ltr. No. 207(S) Dt. 09.01.2015 (Revised) Ltr. No. 297(S) Dt. 12.01.2016 634.34900 (Revised) <del>2065.00000</del>	1961.86	01(SBD)2016-17 Dt. 20.07.2016	2242.00	100%	100%	14.06.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	Widening & Strengthening of Charhi (NH-33)- Ghato Road in KM 0.00 to 11.50 (Part- B 5.20 to 11.50 KM)	6.30	3454.75	Ltr. No. 3228(S) Dt. 23.05.2016	1326.66	08(SBD)2016-17 Dt. 30-11-2016	1457.67	100%	100%	29.11.17	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
4	Widening & Strengthening of Gola-Muri Road from KM 0.00 to 14.50	14.50	7964.82	Ltr. No. 5453(S) Dt. 26.08.2016	2863.90	25(SBD)2016-17 Dt. 24.01.2017	2989.75	100%	100%	23.08.18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening of Rajrappa to Dhobiajara Road including 03 No. High Level Bridge	11.87	2606.58	Ltr. No. 4919(S) Dt. 26.06.2015	2520.34	26(SBD)2015-16 Dt. 17.12.2015	2611.11	100%	100%	30-11-16	M/S Siddhartha Construction BCCPL (J.V), Korambey House, Near GPO, Zullu Park, Hzb.
6	Widening and Strengthening / Reconstruction of Saunda 'D' (On MDR-103)- Urimari (13.147 KM) segment including SH-02 to Bottle More Link Road (0.65 KM) Total Length- 13.798 KM of Patratu Barkagaon Road (Including H.L Bridge Construction)	13.80	3172.24	Ltr. No. 2441(S) Dt. 03.05.2017	3435.14	01(SBD)2017-18 01-11-2017	3806.68	97%	100%	31.01.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening of Badki Pona (On NH-33) - Kulhi Road (Total Length 13.850 KM)	13.85	2798.16	Ltr. No. 5095(S) Dt. 31.08.2018	3031.08	06(SBD)2 018-19 24-12-2018	2993.30	100%	100%	23.12.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
8	IRQP work in Chas- Ramgarh Road {Section at Ch. 81.20 to 85.76 KM of Old Alignment of NH-320 (Total Length-4.56)}	4.560	592.73	Ltr. No. 3836(S) Dt. 02.07.2018	709.49	03(SBD)2 018-19 27.10.2018	709.14	100%	100%	26.04.19	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
9	IRQP Work of Sikidri- Kulhi Road in KM 0.00 to 5.10	5.10	272.51	Ltr. No. 2680(S) Dt. 30.05.2019	1889.00		1880.37	100%	100%	16.07.20	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
	IRQP Work of Naisarai- Giddi 'A' Road in KM 0.00 to 17.40	17.40	873.60	Ltr. No. 2646(S) Dt. 28.05.2019					100%		
	IRQP Work of Gola- Rajrappa Road in KM 0.00 to 12.90	12.90	646.53	Ltr. No. 2866(S) Dt. 12.06.2019					100%		

State Plan Road Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening and Strengthening of Lalki Ghati (NH-33) to Marang Marcha (NH-23) Road (Including Construction of Bridges) from KM 0.00 to KM 25.900	25.90	5611.71	Ltr. No. 5669(S) Dt. 11.10.2017	5178.40	03(SBD)2 017-18 Dt.- 24-02-2018	6722.66	98%	96%	23.08.2019	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
11	Strengthening Work of Kujju-Nayamore Road (Total Length-3.10 KM) under Plan Head for the year 2021-22	3.10	577.06	Ltr. No. 3198(S) Dt. 18-10-2021	603.09	13(SBD)2 021-22 Dt.- 03-02-2022	631.96	100%	100%	02.05.2022	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
12	Strengthening Work of Silli More to Dhakagarha Road under Plan Head for the year 2022-23	6.30	546.69	Ltr. No. 205(S) Dt. 24-01-2022	568.96	01(SBD)2 022-23 Dt.- 14-10-2022	568.96	100%	100%	-	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
<b>12</b>	<b>Ramgarh</b>	<b>151.08</b>	<b>31580.23</b>		<b>24392.00</b>		<b>27090.28</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Construction of H.L. Bridge over Siwane River at 6.150Km of Kariyatpur- Jhumara Road.(Span-4x21m) Under RCD, Road Division Hazaribag for the Year 2022-23		551.212 Joint Secretary, RCD, Jharkhand Ranchi vide Lt. No. 3880(S) dt. 16.09.2022		678.30574 dt. 14.03.23 53 (SBD) of 2022-23		-	-	-	130.09.24	M/s Siddharth Construction, Korambey House, Near GPO, Hazaribag

1 Hazaribagh

**Circle : Hazaribagh**  
**Div : Bokaro**  
**Name of EE-Sri Prem Prakash Singh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. Bridge over Konar River in Gobindpur Bokaro Thermal Power Station under RCD Road	108 M	693.32	3812(s) dt. 07.07.17 of J.S., RCD, Jharkhand	560.75	08.12.17/ 5 SBD of 2017-18	494.33	71.30	80%	07.06.20	Rakesh Const. Pvt. Ltd., Shivjii Singh Building Dimna Road Mango, Jamshedpur,
2	Construction of High Level Bridge in 19 km of Dumari – Nawadih – Phusaro Road Near I.B. replacing the old bridge for the year 2019-20	45.00 m	396.81	2685(s) dt. 30.05.19 of J.S., RCD, Jharkhand	282.85	31.10.19/ 10 SBD of 2019-20	140.00	35.28	90%	30.01.21	M/S Sanjay Constr-uction, Vill. + P.O. - Saram, Dist. - Bokaro, 9631530071
3	Const. of H. L. Bridge over Gawai river at ch. 22.050 Km of Bahadurpur Kasmar Petarwar west Bengal Border road. S.A. - 3 X 10.0 M, A.R.- 2 X 3.5 M	31.96 m	229.94	10.06.15/40 03(S)	199.48	23.10.15/ 26 F2 of 15-16	136.94	59.55	85%	22.10.16	Smt Kiran Devi, Jodhadih More, Chas, Bokaro
4	<b>Construction of ROB in Ch. 26.150 km of Petarwar Gomia Naraki Bishnugarh Road in lieu of L.C. No. 11/A/T between Gomia and Dumari Bihar Station.</b>	..... m	8331.96	30.08.2022/ RCD/06- Plan - 29/2022- 3172(s) of DS, R.C.D., Jharkhand, Ranchi.			1000.00	67.83			Dy. Chief Engineer/C/1, East Central Railway, Hazaribagh
4	<b>Bokaro</b>	<b>0.00</b>	<b>9652.04</b>		<b>1043.08</b>		<b>1771.26</b>				

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<p><b>Circle :Hazaribagh</b>  <b>Div : Chatra</b>  <b>Name of EE-Sri Ravindra Singh</b></p>											
1	Construction of High Level Bridge over River Baksa in 16.255 KM of Chauparan - Chatra Road.	3X16	188.16	7670(S) dt. 30.10.12	180.56	16F2 of 2012-13 dt. 09.02.2013	99.17	55%	72%	17.06.14	M/S Ranjan Construction (9771877555)
2	Construction of High Level Bridge over River Hiroo in 47th KM of Chauparan - Chatra Road.	3X18	235.17	8074(S) dt. 16.11.12	216.92	17F2 of 2012-13 dt. 05.03.2013	150.70	69%	80%	04.09.14	Torpedo Const. Pvt. Ltd. , Thana Chowk, Ramghar (9471319600)
3	Construction for High Level Bridge over Barki (Geruwa) river in Simariaya- Tandwa Road at chainage 26.46 under road division, Chatra.	7 X 24	922.23	2574(S) dt. 27.08.2021	996.59	03(SBD) of 2021-22 dt. 24.02.2022	538.13	54%	60%	23.02.2024	Kumar and Roy Construction, House no-25, Vill. P.o + P.s- Manika Latehar- 822126, (Jharkhand.)

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of High Level Minor Bridge Over Local Nala at Chainage 17+000 Km. of Jori-Pratappur Road (Span- 1 X 24.6m) in R.C.D., Chatra	1 X 24	392.34	Joint Sec. R.C.D., Chatra Lt. No. 4326(S) dt. 25.11.2022	315.47	01(SBD) of 2022-23 dt. 25.03.2023	—	—	—	—	M/s Ashutosh Construction, Vill Jhardag, PO+PS-Lawalong, Dist- Chatra
5	Construction of High Level Bridge at 12.845 Km in Local Nala of Nimakatu (Pratappur)-Gagwa-Lodheya-Gorighat-Kawra Road in R.C.D. Chatra.	—	339.65	Joint Sec. R.C.D., Chatra Lt. No. 4440(S) dt. 06.12.2022	—	—	—	—	—	—	—
			<b>2077.547</b>		<b>1709.542</b>		<b>787.996</b>				

**RCPLWEA**

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II(i) 2017-RC (358261) dt. 22.02.2018	439.83103	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	307.88	70%	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24								
			<b>498.51</b>		<b>439.83</b>		<b>307.879</b>				
7	<b>Chatra</b>		<b>2576.06</b>		<b>2149.37</b>		<b>1095.87</b>				

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribag**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

1	Construction of High Level Bridge in Mugma-Chirkunda (MDR-062) Road Over Barakar River Under CRF Fund Plan Head for the year 2018-19	0.512	5433.16	RW/NH-28014/1/2019/JHR/Z-1 dt. 06.03.2019	5552.58	07 SBD/2019-20 dt. 25.10.2019	2553.54	46%	28%	24.10.2021	M/s Daroga Pradhan
2	Construction of Box Cell Culvert (Including construction of approach road) in 1st k.m. of Bhuli more to Aara more road (near wasseypur) under plan head for the year 2019-20	18.20 M	225.88	427 (S) dt. 22.10.2022	–	–	–	–	–	–	–
			<b>5659.04</b>		<b>5552.58</b>		<b>2553.54</b>				

## ROB

1	Bhuli-Tetulmari ROB in Lieu of Level crossing No. 2-SPL/T		2235.87	2820(S) dt. 21.03.13	–	–	1129.94	100%	54%	–	FA & CAO Con/E.C. Railway, Mahendrughat, Patna.
---	---	--	---------	----------------------	---	---	---------	------	-----	---	---

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction Work of ROB in place of Present RUB No. 20 between Kumardhubi Mugma Rly station of Grand chord section in Mugma-Chirkunda Road (NH2 old alignment).	-	3781.97	6337(s) dt. 08.9.15	-	-	2359.93	100%	100%	-	F.A. & CAO/Const /Eastern Railway, Kolkata.
<b>4</b>	<b>Dhanbad</b>	<b>0.00</b>	<b>6017.84</b>		<b>0.00</b>		<b>3489.87</b>				<b>6043.41</b>

**Circle : Hazaribagh**  
**Div :Giridih**  
**Name of EE-Sri Rajendra Prasad**

1	Construction of High Level Bridge over Usri River in Giridih to Deoghar Road in Sirsiya Block Giridih For the year 2022-23	(8 x 12.60)	617.87	Govt. of Jharkhand RCD, Ranchi Letter no 4186(S) dt. 18.07.2018	661.60	SBD No.04 of 2022-23 dt 01/11/22	161.82	24%	30%	31.10.2024	Dilip Kumar, Vill. – Hutar, Po. – Mayapur, P.S. – Ramgarh, Distt. – Palamau, Jharkhand
<b>1</b>	<b>Giridih</b>	<b>0.00</b>	<b>617.87</b>		<b>661.60</b>		<b>161.82</b>				

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div :Koderma**  
**Name of EE-Sri Depesh Bahadur Anand**

1	Construction of Proposed High Level Bridge Over Meetha Nala Ch-48th Km of Kowar-Koderma Road Under Plan For the Year 2017-18		356.17	<u>356.1650</u> Dt- 02.05.2017, 2423(s)	317.36	<u>317.36414</u> Dt- 06.10.2017, 11SBD/2017-18 Revised 296.19033	270.27	68%	85%	05.12.2018	M/S B.K. Enterprises, At-Madhwatand, P.O-Makatpur, P.S-Jai Nagar, Dist. – Koderma.
---	--	--	--------	--	--------	--	--------	-----	-----	------------	--

1 Koderma 356.17 317.36 270.27

**Circle : Hazaribagh**  
**Div : Ramgarh**  
**Name of EE-Sri Rajiv Ranjan Munda**

1	Construction of ROB in Chandrapura Route in Leu of LC No.- 26Spl/T at KM 80/1-2	-	5469.71	Ltr. No.- 3642 Dt.- 13-10-2022	-	-	2450.00	44%	0%	-	F.A & C.A.O (Cons.)/C/ECR/ MHX, Patna
---	---	---	---------	-----------------------------------	---	---	---------	-----	----	---	---------------------------------------

5469.71

RCPLWEA

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80 Mtr.	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	178.45	86%	90%	15.08.2019	Vikram Kumar Deo 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40 Mtr.	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	302.36	80%	87%	19.12.2019	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdi Road	295.20 Mtr.	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	1114.69	63%	70%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
			<b>1785.85</b>		<b>2341.61</b>		<b>1595.51</b>				
<b>3</b>	<b>Ramgarh</b>		<b>7255.56</b>		<b>2341.61</b>		<b>1595.51</b>				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total (14+18)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
<b>NIL</b>											
<b>Circle : Hazaribagh</b> <b>Div : Bokaro</b> <b>Name of EE-Sri Prem Prakash Singh</b>											
1	Construction of High level bridge across Damodar river between Bhandaridih and Tupkadih	504 M	4008.02	2442(s) dt. 03.05.17 of J.S.,	3375.75	10.10.17/ 2 SBD of 17-18	3775.36	94.20	100%	09.04.2020	Rajbir Construction Pvt. Ltd., 614, Hariom Tower
2	Construction of H.L. Bridge in 9th km Tingra River and in 12th Km Asurbandh River of Dumari Nawadih Bermo Road for the year 2019-20 under Road Division, Bokaro	50.2 m (Each bridge)	1474.23	13.09.19/ RCD/06-Plan - 119/2019-4560(s) of DS, R.C.D., Jharkhand, Ranchi.	1036.53	06.04.21/ 1 SBD of 2021-22	1010.44	68.54	100%	05.07.22	Preeti Enterprises, Village - Harina, P.O. - Nawagarh, P.S. - Barora, Dist. - Dhanbad
2	<b>Bokaro</b>		<b>5482.24</b>		<b>4412.28</b>		<b>4785.81</b>				

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total (14+18)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle :Hazaribagh**  
**Div : Chatra**  
**Name of EE-Sri Ravindra Singh**

1	Construction for High Level Bridge (with approach road) over Binglat River in 23rd Km. of Simariya- Tandwa (MDR-072) Road.	1X21	257.97	3285(S) dt. 12.06.2018	223.33	04F2 of 2018-19 dt. 17.11.2018	227.52	102%	100%	16.08.19	M/s S.R. Construction B.N. College Road, Hamidganj, Daltonganj, Palamu
---	--	------	--------	------------------------	--------	--------------------------------	--------	------	------	----------	---

**RCPLWEA**

1	Construction of H.L. Bridge over Barki River at KM 0.840 of Khadiya to Urdaha- Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	64.84 m	332.23		338.24	04(SBD) of 2018-19 dt. 29.08.2018	338.23	100%	100%	28.08.2019	M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra
2	Construction of H.L. Bridge over Chhotki River at Km. 8.216 of Khadiya to Urdaha-Gopada-Dumari-Keredari Road under R.C.D, Chatra. Package No.: JH02LWE005	43.24 m							100%	28.08.2019	M/s Pooja Enterprises Vill+ PO+ PS: Simariya, District: Chatra

Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total (14+18)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge over Mahane River in 1st Km. of Rajbar- Umadhaki-Giddhaur - Balbal road under R.C.D. Chatra. Package No.: JH2LWBR11	123m	368.76		350.76	28.08.2018 03(SBD)/ 2018-19	350.00	100%	100%	27.08.2019	Dheeraj Krishna Construction Pvt. Ltd., Herabagh, Kumhar Toli, Matwari, Hazaribagh
4	Construction of H.L. Bridge over Nilajan River in Kolkole To Baraini Road under R.C.D., CHATRA . Package No.: JH2LWBR08	123m	376.02		365.49	28.08.2018 02(SBD)/ 2018-19	358.21	98%	100%	27.08.2019	Nirmata Engineering Construction Company (P) Ltd. PS gali Apran Bazari, Hazaribagh
5	Construction of H.L. Bridge over Kanwatari River in 4th km of Pratappur Kunda road under R.C.D. Chatra. Package No.: JH2LWBR21	37.24 m	288.26		280.86	06 (SBD) of 2018-19 dt. 29.08.2018	287.41	100%	100%	28.08.2019	M/s Ashutosh Construction, Vill: Jhardag, PO+PS: Lawalong Dist: Chatra
			1365.27		1335.35		1333.849				

Circle : Hazaribag

Div : Dhanbad

Name of EE-Sri Dinesh Prasad



Month : March, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Expenditure Grand Total (14+18)	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div :Koderma</b> <b>Name of EE-Sri Depesh Bahadur Anand</b>											
<b>NIL</b>											<b>NIL</b>

<b>Circle : Hazaribagh</b> <b>Div : Ramgarh</b> <b>Name of EE-Sri Rajiv Ranjan Munda</b>											
--	--	--	--	--	--	--	--	--	--	--	--

1	Construction of Bridge and Approach Road of Bokaro River 3X24 M at 10th KM of Kujju-Ghato Road	73.80 M	353.31	Ltr. No 6936(S) Dt. 06.10.2015	344.69	02(SBD)20 16-17 Dt. 20.07.2016	332.02	100%	100%	19-01-18	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
2	Construction of ROB in Sandi-Bijuliya Road (Old NH-33) near Ranchi Road Railway Station (Ch.-83 KM)	-	2908.90	-	-	-	1931.24	66%	100%	-	F.A & C.A.O (Cons.)/ E.C.R (M.H.X) Patna
3	Construction of ROB in Muri-Barkakana Section KM 406/1-12 (88th KM of old NH-33)	-	866.59	-	-	-	866.59	100%	100%	-	F.A & C.A.O (Cons.)/ S.E Railway Kolkata

3	<b>Ramgarh</b>	73.80 M	<b>353.31</b>	<b>344.69</b>	<b>332.02</b>
---	----------------	---------	---------------	---------------	---------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Hazaribagh</b> <b>Name of EE-Md. Abhinandan Kumar</b>											
1	Construction of Retaining wall in Sultana (NH-100) to Chhadwa (MDR 070) and Ramnagar-Kasturi Khap-Gadokhar Link Road at Chainage of 1st KM from Kadma Middle School to Rajesh Ojha Chowk Under RCD, Road Division, Hazaribag for the Year 2021-22	-	176.000	dt.25.01.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.226(S)	140.62235	02 F2 of 2022-23 dt. 06.06.2022	-	-	60%	05.09.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag
2	Ordinary repair in Shankarpur (SH-07)-Narshing Sthan-Kapasiya-Kundilbagi (Total length 6.725Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	6.725	31.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	25.59343	19F2 of 2022-23 dt. 03.12.2022	-	-	100%	02.03.2023	Rahul Kumar, Suresh Colony, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Guard Wall in 2nd & 3rd Km of Charhi-Ghato Road (Km 0.00 tp 5.20), Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	39.97751	31F2 of 2022-23 dt. 04.01.2023	39.97751	100%	100%	03.04.2023	M/s R.C. Construction, Noora, Hazaribag
4	Construction of RCC Culvert 2.0 M x 2.0M in Mukundganj Harhad Hupad Road in 2nd Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	30.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	23.66918	29F2 of 2022-23 dt. 04.01.2023	7.89317	33.34%	75%	03.04.2023	Muktinath Singh, Pagmal Mandai Road, Noora, Hazaribag
5	Construction of Type A W Metal beam Crash Barrier in Barkatha Tetron Road in Km 16 to 18th, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	30.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	23.53348	32F2 of 2022-23 dt. 04.01.2023	23.53348	100%	100%	03.04.2023	Rohit Enterprises, Anandpuri Colony, Korra, Hazaribag
6	Construction of Guard wall (1.5 Mtr. Ht.) in LHS and RHS of 29th Km in Ichak Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	36.44556	34F2 of 2022-23 dt. 04.01.2023	36.38274	100%	100%	03.04.23	Laxmikant Jha beside Saraswati Kunj, Deputy Para, Near Kutchery Chowk, Ranchi.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of Drain of Size 600mm x 900mm From Jain Petrol Pump to St. Xavier School, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	50.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	39.00493	25 F2 of 2022-23 dt. 10.12.22	25.00000	100%	75%	09.03.2023	Aradhya Construction, New Colony, Zebra Road, Korrah, Hazaribag
8	Construction of Drain of Size 450mm x 650mm in 15th Km of Ichak More to Dumraon-Bahimar Road (MDR-070), Under RCD, Road Division, Hazaribag for the Year 2022-23	-	15.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	2.99637	23 F2 of 2022-23 dt. 10.12.22	14.99883	100%	100%	09.02.2023	Champeshwari Construction, Champa Nagar, Nawadih, Ichak, Hazaribag
9	Ordinary repair in Heerabag chowk to PWD Road Devangana chowk via Matwari, NH-100 Road from 0.00 to 2.2 Km, RCD, Road Division, Hazaribag for the Year 2022-23	2.200	10.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	8.88723	20F2 of 2022-23 dt.	8.88617	100%	100%	09.02.2023	Ajay Kumar Yadav, Sarouni Kala, Hazaribag
10	Ordinary repair in Mukundganj-Harhad-Hupad via Demotand Road from Km 0.00 to 7.25, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.25	24.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	19.89283	08 F2 of 2022-23 dt. 28.11.22	-	-	100%	27.02.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction of Boundary Wels Ground Staff Qtr. campus in Sarvodaya Colony near Wells Ground under Non-Plan for the year 2022-23	-	12.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.99346	14F2 of 2022-23 dt. 30.11.22	11.95964	100%	100%	28.02.2023	Shankar Dayal Singh, Bahimar, Katkamsandi, Kansar, Hazaribag
12	Construction of Cross Drain in 1st Km of Circuit House to PWD chowk via SP Kothi Road (NH-100) Via St. Marry Church, Suresh Colony Chowk, Electricity Office, Stl Robert Girl's School, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	-	15.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.77433	17F2 of 22- 23 dt. 03.12.22	11.61442	100%	100%	02.03.2023	M/s Bikash Kumar, Pundra, Edla, Simaria, Chatra
13	Ordinary repair in Kallu Chowk (MDR 070)-Mandaikhurd-Sindur (NH-33) Road (Total length 7.965 Km), Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	7.965	25.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	24.99380	24F2 of 22- 23 dt. 10.12.22	-	-	100%	09.03.2022	Maa Gayatri Enterprises, Bahimar, Katkamsandi, Hazaribag
14	Ordinary Repair Work in Ichak more-Dumraon- Bahimar (MDR-070) Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	17.825	25.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	20.74936	13F2 of 22- 23 dt. 30.11.22	20.74936	100%	100%	01.03.2022	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Ordinary repair of Vinoba Bhave University Campus Road in Km 0.00 to 2.00, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	24.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	23.99906	27F2 of 22- 23 dt. 04.01.23	23.99906	100%	100%	03.04.2023	Senjit Prasad Singh, Pundag, Shivpuri Nagar, Ratu, Ranchi
16	Beautification and Repair work of Boundary wall in IB building at Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	15.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.11844	18F2 of 22- 23 dt. 03.12.22	11.06530	100%	100%	02.02.2022	M/s Bikash Kumar, Pundra, Edla, Simaria, Chatra
17	Special Repair of Annada Chowk to Hurhuru Road Via Old Bus Stand and Mission Hospital from 0.00 to 2.00 Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	55.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	45.98498	41F2 of 22- 23 dt. 31.01.23	14.39409	31.30%	90%	30.04.2023	Narayan Construction, Matwari, P.O.-Hazaribag, P.S.-Sadar, Hazaribag
18	Construction of RCC Drain in 5th Km of Barkatha-Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	55.99610	38F2 of 22- 23 dt. 17.01.23	20.00000	35.72%	50%	16.04.2023	Mahesh Prasad Mehta Construction Pvt. Ltd., Kali Mandir, Road, Jhumri Telaiya, Koderma

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Construction of 2 M High Guard wall and other works in LHS AND RHS at 16th Km over Dulki River H.L. Bridge of Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	54.35622	28F2 of 22- 23 dt. 04.01.23	-	-	40%	03.04.2023	M/s Keshav Construction, 947, Bhadedih, Naeat TOP No. 2 Jhumri Telaiya, Koderma
20	Construction of 200 M RCC Drain in 11th Km of Hazaribag (St. Columbus College) Churchu Hatyari More (NH-33) AND Construction of Culvert and 11th Km , Under RCD, Road Division, Hazaribag for the Year 2022-23	-	70.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	57.38586	30F2 of 22- 23 dt. 04.01.23	57.32518	100%	100%	03.04.2023	Akhouri Sanjay Kumar, Bara Akhara Chowk, Boodom Bazar, Hazaribag
21	Construction of Guard wall in KM 5th , 6th , 8th and Repairing and Painting in 4th Km of HL Bridge in Gauriya Karma (MDR-096) Kewta Bridge (MDR-069) Road (Length 10.48 Km), Under RCD, Road Division, Hazaribag for the Year 2022-23	-	98.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	72.79202	12 F2 of 22- 23 dt. 28.11.22	72.78907	100%	100%	27.02.2023	M/s Asha Construction, At& P.O.-Jihoo, P.S.-Padma, Hazaribag
22	Construction of 2M high Guard wall and others works in L.H.S. and R.H.S. at 13th Km Over Furuka River of Ichak-Barkatha Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	65.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	55.22746	35 F2 of 22- 23 dt. 11.01.23	50.00000	90.53%	95%	10.04.2023	M/s Anand Prakash, Nawadih, Sondimra, Barlanga, District-Ramgarh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Construction of Guard wall at Mahto Aahra-Rampur-Basaria (Chauparan) Road in 2nd, 10th, 11th and 12th Km, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	80.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	63.99172	33 F2 of 22- 23 dt. 04.01.23	30.00000	46.88%	50%	03.04.2023	Ramswarup Kumar, humri Telaiaya, Koderma.
24	Ordinary Repair work in Barkatha Tetron Road, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	49.99422	42 F2 of 22- 23 dt. 21.01.23	-	-	90%	30.03.2023	M/s Ashok Kumar, At & P.O.- Dharguli, P.S.-Bagodar, Giridih
25	Ordinary Repair work of Different Roads, Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	50.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	49.99087	39 F2 of 22- 23 dt. 21.01.23	-	-	100%	20.03.2023	Ashish Chandan, 9/262, Nawabganj, Hazaribag
26	Ordinary Repair work in Gauriya Karma 9MDR-096) to Kewta Bridge (MDR-069) Road from Km 0.00 to 10.48 (Total Length 10.48 Km), Under RCD, Road Division, Hazaribag for the Year 2022-23 (Non Plan)	-	33.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	32.97702	40 F2 of 22- 23 dt. 30.01.23	32.66681	100%	100%	29.03.2023	M/s Ashish Chandan, Nawabganj, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
27	Ordinary repair work for Barkatha-Tetraon Road from Km 0.00 to 32.10 Under RCD, Road Division, Hazaribag for the Year 2021-22	32.10	30.000	dt.08.10.21 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	29.99989	20F2 of 2021-22 dt. 11.01.2022	29.99831	100.00%	100%	10.04.2022	Surendra Yadav, Barkatha, Hazaribag
28	Special Repair work of Boundary wall, (02 Nos.) Aviyanta Awaas & PCC Road at Engineer Quarter South Side Campus of Zulu Park, Lakara Godown in Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2021-22	-	30.000	dt.08.10.21 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	29.99991	15 F2 of 2021-22 dt. 10.01.2022	25.84544	100%	94%	09.04.2022	Maa Gayatri Enterprises
29	Reparing of Supreitending Engineer Road Circle, Hazaribag Office Under RCD, Hazaribag for the Year 2021-22	-	40.000	dt.08.10.21 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3138(S)	39.99872	24 F2 of 2021-22 dt. 03.02.2022	39.30131	100%	100%	02.06.2022	M/s Real Classic Construction, Dr. Zakir Hussain Road, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Ordinary repair of C type Quarter SJ-V at Zulu Park, Lakra Godown residential Area Hazaribag, Under RCD, Road Division, Hazaribag for the Year 2022-23	-	3.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	2.99637	15 F2 of 2022-23 dt. 30.11.22	2.99244	100%	100%	29.01.2023	Vijay Kumar Vishwakarma, Noora, Hazaribag
31	Ordinary Repair work in St. Columbas College to Aranya Vihar Hotel Via Hearanganj Road, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	1.66	10.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	8.28966	10F2 of 2022-23 dt. 28.11.2022	8.18882	100%	100%	27.01.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
32	Ordinary repair of Circuit House to PWD Chowk Via S.P. Kothi PTC Chowk Road from 0.00 to 2.25 Km, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	2.250	10.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	8.04987	16F2 of 2022-23 dt. 03.12.22	8.04684	100%	100%	27.01.2023	Nagendra Kishore Shukla, At Atiya, Pelawal, Hazaribag
33	Ordinary Repair in Nilamber-Pitamber Chowk to SBI Via Post Office Road from Km 0.00 to 1.56, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	1.56	15.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	11.97873	09F2 of 2022-23 dt. 28.11.22	11.97387	100%	100%	27.01.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
34	Ordinary Repair work in Alka Hotel to Jhanda Chowk- Bada Akhara- Mahavir Mandir Road, Under RCD, Road Division, Hazaribag for the Year 2022-23	2.00	15.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	14.99990	07F2 of 22- 23 dt. 28.11.22	14.98552	100%	100%	27.01.2023	Rohit Kumar S/o Lakshmi Prasad Kasera, West Shivpuri, Boddom Bazar, Sadar, Hazaribag
35	Ordinary Repair work in Jain Petrol Pump to St. Xavier School (NH-100) Via St. Marry Church, Suresh Colony Chowk, Electricity Office- St. Robert Girl High School- N.H Office, PWD-IB And PWD Office Chowk to Hurhuru Durga Mandir Chowk Via Carmel School Chowk From (Km-0.0 to 3.0 ) Road, Under Non Plan, RCD, Road Division, Hazaribag for the Year 2022-23	3.00	15.000	dt.22.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3457(S)	12.29950	11F2 of 22- 23 dt. 28.11.22	12.29299	100%	100%	27.01.2023	Rahul Kumar, C/o Late Shambhu Prasad, D.K. Nayak Near Ranjit Store, Suresh Colony, Hazaribag
<b>Hazaribagh</b>		<b>88.54</b>	<b>1391.00</b>		<b>1162.56</b>		<b>666.86</b>				
<b>Under Vivekadhin</b>											
1	Bush cutting in Mahto Ahara-Rampur-Basaria (Chouparan) from Km 15 to 24 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.48246	03F2 of 2022-23 dt. 06.10.22	2.48159	100%	100%	15.10.2022	Sri Shambhu Prajapati, Pugmil Road, Mandai, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Road Safety work from PTC Chowk to PWD Chowk (In Circuit house to PWD chowk via SP Kothi, PTC Chowk Road) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49956	04F2 of 2022-23 dt. 13.10.22	2.49767	100%	100%	22.10.2022	Sri Rajendra Prasad Yadav, Banadag, Hazaribag
3	Bush cutting in Ichak (NH-33) to Barkatha (NH-02) in Km 21 to 28 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49850	5F2 of 2022-23 dt. 18.10.22	2.49850	100%	100%	12.10.2022	Vijay Kumar Vishwakarma, Noora, Hazaribag
4	Restoration of Rain cuts, Bushes cutting work in Banaso to Budgadda Via Galobar Penk Road From (Km 1.00 to 28.00) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49941	06 F2 of 22-23 dt. 29.10.22	2.48191	100%	100%	07.11.2022	Rakesh Kumar, S/o Bajrangi Prasad, Village-Ramua, P.O. & P.S.- Bishnugarh, Hazaribag
5	Road Safety work from PTC Chowk to Carmal Chowk Road Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49936	22 F2 of 22-23 dt. 10.12.22	2.49763	100%	100%	19.12.2022	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Bush Cutting in Hazaribag-Lake Road 9MDR-097) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.48471	21 F2 of 22- 23 dt. 10.12.22	2.48211	100%	100%	19.12.2022	Ajay Kumar Yadav, Sarounikala, Chitiyaro, Hazaribag
7	Bush Cutting in Barkatha-Tetron Road from KM 6 to 12 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.47846.00	37 F2 of 22- 23 dt. 17.01.23	2.47586	100%		26.01.2023	Vijay Kumar Vishwakarma, Noora, Rana Gali, Hazaribag
8	Bush cutting in Barkatha-Tetron Road from Km 13.00 to 16.00 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	1.24401	36 F2 of 22- 23 dt. 17.01.23	1.24315	100%		26.01.2023	Prabhat Kumar Singh, Suresh Colony, Hazaribag
9	Bush cutting in Mahto Aahara Rampur Basaria Chauparan road from Km 07 to 14 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49417	45 F2 of 22- 23 dt. 09.02.23	2.49313	100%		18.02.2023	Rajendra Prasad Yadav, Banadag, Katkamdag, Hazaribag

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Restoration of Flank and Bushes cutting work in Dwari To Role (From Km 1.00 to 25.00) road Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49887	43 F2 of 22- 23 dt. 31.01.23	2.49371	100%	100%	09.02.2023	Vijay Kumar Vishwakarma, Noora, Rana Gali, Hazaribag
11	Restoration of Flank and Bush cutting work in Mahto Aahara Rampur Basaria, Chauparan Road (From Km 19.00 to 32.00) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	2.49477	46 F2 of 22- 23 dt. 09.02.23	2.49477	100%	100%	18.02.2023	Vijay Kumar Vishwakarma, Noora, Rana Gali, Hazaribag
12	Bush Cutting and road safety work in Barkatha to Tetron road from Km 17.00 to 30.00 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	1.27127	48 F2 of 22- 23 dt. 17.02.23	1.27127	100%	100%	26.02.2023	M/s Parwati Construction, Jhumra, Hazaribag
13	Bush Cutting in Mahto aahara Rampur Basariya Chaparan road from Km 01 tp 05 Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	1.10368	49 F2 of 22- 23 dt. 21.02.23	1.10368	100%	100%	27.02.23	Shambhu Prajapati, 210B Pugmil Mandai Road, Noora, Sadar, Hazaribag

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Installation of Kilometer stone and Bush cutting work in Konar Bridge (NH-33) To Hawaii Adda road (from Km 1.00 9.40) Under RCD, Road Division, Hazaribag (Vivekadhin) for the year 2022-23	-	30.000	dt.08.09.22 Eng.-in- Chief, RCD, Jharkhand Ranchi's Lt. No.3271(S)	1.45573	50 F2 of 22- 23 dt. 01.03.23	1.45573	100%	100%	07.03.23	Rajendra Prasad Yadav, Banadag, Hazaribag
<p><b>Circle : Hazaribagh</b>  <b>Div : Bokaro</b>  <b>Name of EE-Sri Prem Prakash Singh</b></p>											
<b>SPILL OVER</b>											
1	Repair work of PWD Quarter Situated in the Premises of Secton 1, B.S. City for the year 2021-22	-	30.00	25.01.2022 / 226(S) of Eng. In Chief, RCD, Jhr, Ranchi	23.10	11.03.22/ 31 F2 / 2021-22	23.04	99.76	100%	10.09.2022	Santosh Kr. Singh, 63A, Vill.- Amdiha, P.O.- Satanpur, P.S. - Pindrajora, Bokaro
2	Construction of Guard wall in Approach road of H.L. Bridge of Narki - Gomia Road in 4th km of Karmatar Nala for the year 2021-22	-	140.00	do	110.55	28.03.22/ 38 F2/ 2021-22	110.40	99.86	100%	27.05.22	Shivcon Estate Pvt. Ltd., Sinha Bhawan, Ram Nagar Colony, Chas Bokaro.
3	Special Repair work of Petarwar - Gomia Road (T.Length 26.20 km) for the year 2021-22	26.20	100.00	do	79.98	11.03.22/ 32 F2/ 2021-22	79.61	99.54	100%	10.04.2022	Narayan Enterprises, Prop. Rita Devi, Vill.- Solagidih, P.O.+P.S.- Chas, Dist. - Bokaro

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	O/R work of Chandrapura - Bhandaridih Phusaro Railway Crossing Phatak No. 4, Kathara - Gomia Road (T. Length 36.296 km) for the year 2021-22	36.30	90.00	do	74.80	12.03.2022/ 34 F2/ 2021-22	74.80	100.00	100%	11.04.2022	Maa Bhawani Construction, Prop. Deoranjana Jha, Plot No. 74, Co-operative Colony, B.S. City, Bokaro
5	O/R work of ITI More to Ukrid More Road (T. Length 9.0 km) for the year 2021-22	9.00	80.00	do	61.53	05.03.2022/ 33 F2 / 21-22	61.46	99.89	100%	04.04.22	N.R. Construction Pvt. Ltd., Prop. – Daya Shankar Rai, Plot No. M-5, City Centre, Sector-IV, B.S. City – 827004, Jharkhand
<b>NON PLAN</b>											NON PLAN
1	Construction of Retaining wall in km 8th of Chandrapura Barriar to Jamunia Bridge road for the year 2022-23		20.00	22.09.2022 / 3457(S) of Eng. In Chief, RCD, Jhr, Ranchi	20.00	16.11.2022/ 06 F2 of 2022-23	20.00	100.00	100%	15.01.2023	M/S Adarsh Raj Enterprises, Argora, Nawadiah, Bokaro
2	Ordinary Repair of Chandrapura Bhandaridih - Phusaro Railway Crossing No. 04 Kathara - Gomia Road (Total length 36.296 km) for the year 2022-23	36.30	110.00	do	108.50	29.12.2022/ 020 F2 of 2022-23	108.49	99.99	100%	28.02.2023	M/S Sethi & Sons, At + P.O.- Saram, P.S.- Gomia, Bokaro.
3	Construction of Guard wall in 3rd km of Kasmar Petarwar Link Road for the year 2022-23		15.00	do	14.99	28.11.2022/ 012 F2 of 2022-23	14.98	99.90	100%	27.01.2023	M/s Raj Construction, Idgah Mohall, Jaridih, Bokaro

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of 2 x 2 m Size Box Culvert, Drain and Retaining wall in Chandrapura - Bhandaridih - Phusaro Crossing No. 04 Khathara Gomia Road for the year 2022-23		100.00	do	74.39		0.00	0.00			M/S BDMS Construction, Dugda Basti, Dugdha Coal Washery, Bokaro
5	Construction of Drain in Km 11th of Lohapptti Chandrapura Road for the year 2022-23		10.00	do	9.99	10.11.2022/03 F2 of 2022-23	9.96	99.74	100%	09.01.2023	Harendra Kumar Singh, House No. 1205, Tara Nagar, Chas, Bokaro
6	Construction of Drain in 2nd Km of Telgaria More to Telgaria Railway Station Road for the year 2022-23		50.00	do	49.68	02.12.2022/14 F2 of 2022-23	49.64	99.91	100%	01.02.2023	M/s Ashis Enterprises, Vill.-Tughri, P.O.-Bijulia, Chas, Bokaro
7	Ordinary Repair work of Nawadih-Vendra Gomoh road(length 11.50 k.m) for the year 2022-23	11.50	36.00	do	35.90	29.12.2022/21 F2 of 2022-23	0.00	0.00	30%	28.02.2023	M/S Laxmi Enterprises, Vill. - Katghara, Nawadih, Bokaro
8	Construction of Full Gantry work in 1st Km of Telgaria More to Telgaria Railway Station Road for the year 2022-23		16.00	do	11.66	15.12.2022/18 F2 of 2022-23	11.66	100.00	100%	14.02.2023	LAXMI KANT JHA, Add: Beside Saraswati Kunj Apartment, Deputy Para, Near Kachahari Road Chowk, Ranchi, Jharkhand - 834001

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary Repair work of Road From Sector 11 to Telmachho Bridge under Road Division, Bokaro for the year 2022-23		12.00	do	11.99	18.11.2022/ 10 F2 of 2022-23	11.84	98.73	100%	17.01.2023	M/S JAGBANDHU SAHU, At. Chouphand, Thana - Haria, P.O.- Baidhmara, Bansa, Baidmara, Bokaro- 827009
10	Special Repair work of Roads connecting various government offices of Bokaro Sector 1 and Camp Area for the year 2022-23 under Road Division, Bokaro.		60.00	do	60.00	22.02.2023/ 24 F2 of 2022-2023	0.00	0.00	10%	21.04.2023	M/S Sambhu Sharan Sudhansu, Add.: Kailash Nagar, Chas, Bokaro, Jharkhand- 827013
11	Construction of RCC Drain in Naraki - Gomia Road for the year 2022-23		30.00	do	29.98	11.11.2022/ 05 F2 of 2022-23	29.93	99.82	100%	10.01.2023	M/s Pinki Kumari, Qtr. No. TF/24, Tenughat, P.O. +P.S. - Tenughat, Bokaro
12	Construction of RCC Drain in Petarwar - Gomia Road for the year 2022-23		50.00	do	49.97	17.11.2022/ 08 F2 of 2022-23	49.91	99.88	100%	17.01.2023	M/S pritam Consturciton, Gharwatand, Champi, Peterwar , Bokaro
13	Ordinary repair work of Rahawan- Jhumra Road for the year 2022-23		27.00	do	20.24	17.12.2022/ 19 F2 of 2022-23	0.00	0.00	100%	16.02.2023	M/s Sanjay Kr. Gupta, Add. - 1637, Block Colony, Phusaro Naya Road Ranchi.

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Construction Of RCC Guard wall in Approach Road of HL bridge over Izari River in 9th Km of Chas Chandankiyari Raghunathpur Road for the year 2022-23.		50.00	do	49.97	01.12.2022/ 13 F2 of 2022-23	42.22	84.49	100%	31.01.2023	Shakti Enterprises, Prop. - Sanjay Gupta, At. - Laxmi Nagar, Near Anand Bhawan, Hehal Ranchi.
15	Ordinary Repair work of Mamerkuder-Barmasia - west Bengal - Boarder Road (Total length :-17.2 km) for the year 2022 - 2023		25.00	do	24.81	18.11.2022/ 9F2 of 2022- 23	24.78	99.87	100%	17.01.2023	Ambuj Kumar Mahatha, Satanpur, Pindrajora, Bandhgora, Bokaro
16	Ordinary Repair Work of Chas chandankyari By pass Road (total length:- 2.33 km) for the year 2022-2023		9.00	do	8.89	16.11.2022/ 07 F2 of 2022-23	8.89	99.93	100%	15.12.2022	M/S Arun Kumar jaiswal, Add: Vill +P.O.+P.S.- Chandankiyari, Dist.- Bokaro
17	Repair of Pot Patch and other repair work in various Road under Road Division, Bokaro for the year 2022-23		50.00	do	49.95	09.11.2022/ 02 F2 of 2022-23	42.49	85.05	100%	08.01.2023	M/S JAI MATA DI ENTERPRISES, Prop. : Harpreet Singh Jaggi, Add.: Jaina More, bandhdih Utrrl, Near Tripathi Petrol Pump, Balidih, Bokaro, Jharkhand - 829301

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Repair of Gantry in 26th km of Chas - Chandankiyari - Raghunathpur Road for the year 2022-23		5.00	do	5.00	11.11.2022/4 F2 of 2022-23	5.00	100.00	100%	10.12.2022	Shivem Enterprises, Add.: Vill - Bansimali, P.O. - Radhanagar, P.S. - Balidih, Bokaro- 827010
19	Beautification / renovation work of Inspection Banglaw situated at Sector 1/B, Bokaro Steel City for the year 2022-23		15.00	do	14.99	06.12.2022/17 F2 of 2022-23	8.00	53.36	100%	05.02.2023	M/S Sambhu Sharan Sudhansu, Add: Kailash Nagar, Chas, P.O. + P.S. - Chas, Dist. - Bokaro- 827013
			<b>119.29</b>	<b>1130.00</b>	<b>1000.85</b>		<b>787.09</b>				

### **VIVEKADHIN**

1	E/R work of Road from I.T.I. More to Ukrid More for the year 2022-23 (Under Vivekadhin)		25.00	3271(S) dt. 08.09.2022 E.I.C., RCD, Ranchi	2.48	28.10.2022/01 F2 of 2022-23	2.48	100.00	100%	11.11.2022	M/S Padma Enterprises, Vill + P.O.- Bandhdih, Jaridih, Bokaro
2	Clearing and Grubbing of Road Flank in Lalpaniya More to Jageshwar Vihar Road for the year 2022-23 (under Vivekadhin)				2.47	19.11.2022/11 F2 of 2022-23	2.47	100.00	100%	25.11.2022	Shivam Enterprises, vill.- Bansimali, P.O.- Radhanagar, Balidih, Bokaro

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Restoration and clearing of Road Flank and Repair Painting of Kilometer stone in Petarwar - Gomia Road for the year 2022-23 (Under Vivekadhin)				2.42	29.12.2022/ 22 F2 of 2022-23	2.42	100.00	100%	12.01.2023	M/S Kumar distributors Prop-Anil Kumar Singh, Tenughat No. 3 Qtr. No. TF/89 Colony No. 3, Tenughat, Vill.- Sarhachiya, Tenughat Dam, Bokaro
4	Clearing and grubbing of shoulder and maintenance of Earth Shoulder in Barmasia Hutupathar Adrakudi Mirdha (NH-32) Road length Km 0.00 to 15.01 Km for the year 2022-2023 (Under vivekadhin)				1.75	17.02.2023/ 23 F2 of 2022-23	1.74	99.51	100%	03.03.2023	M/s Narayan Saw, Village-Chandankiyari, P.S. - Chandankiyari, Bokaro
5	Clearing and Grubbing of Road Flank in Narki Bokaro Tharmal Road for the year 2022-23 (under Vivekadhin)				2.45	23.02.2023/ 25 F2 of 2022-23	2.45	100.00	100%	01.03.2023	Manoj Prasad Yadav, Nawada Basti, Jhumri Tilaiya, Dist.-Kodarma- 825409
6	Clearing and grubbing of Road in Telidih More to Vikramdih Road (west bengal Border Road) for the year 202-23 (Under vivekadhin)				2.31	24.02.2023/ 26 F2 of 2022-23	2.31	100.00	100%	02.03.2023	Ambuj Kumar Mahatha, Chas, Bokaro
7	Clearing and grubbing of Road in Chandrapura Bokaro Road for the year 202-23 (Under vivekadhin)				2.33	24.02.2023/ 27 F2 of 2022-23	2.33	100.00	100%	02.03.2023	Shivam Enterprises, vill.-Bansimali, P.O.-Radhanagar, P.S.-Balidih, Bokaro

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Clearing and Grubbing of Road Flank in Bandhdih - Gopinathpur - Tiro - Beldih - Pargul Road for the year 2022-23 (under Vivekadhin)				2.41	10.03.2023/ 28 F2 of 2022-23	2.41	100.00	100%	16.03.2023	M/S Arunk Kumar Jaiswal, Vill + P.O. - Chandankiyari, Bokaro.
9	Repair and Restoration of Road Flank in Dantu Kathara Road for the year 2022-23 (under Vivekadhin)				2.45	11.03.2023/ 29 F2 of 2022-23	2.45	100.00	100%	17.03.2023	Sri Surendra Pd. Singh, H. No. 49, Chandankiyari Road, Bhawanipur, P.O. & P.S. - Chas, Bokaro
10	Repair and Restoration of PWD Quarter Campus for the year 2022-23 (under Vivekadhin)				1.57	18.03.2023/ 30 F2 of 2022-23	1.57	100.00	100%	24.03.2023	Ambuj kumar Mahatha, P.O. - Satanpur, P.S. - Pindrajora, Vill.- Khedadih, Bokaro
11	Clearing and Grubbing of Road Flank in Road from (1) Lohapatti to Chandrapura (2) Jaridih Link Road for the year 2022-23 (under Vivekadhin)				2.20	25.03.2023/ 31 F2 of 2022-23	2.20	100.00	100%	29.03.2023	M/S Padma Enterprises, Vill + P.O.- Bandhdih, Jaridih, Bokaro
<b>Bokaro</b>		<b>0.00</b>	<b>25.00</b>		<b>24.85</b>		<b>24.84</b>				
		<b>119.29</b>	<b>1155.00</b>		<b>1025.70</b>		<b>811.93</b>				
<p><b>Circle : Hazaribagh</b>  <b>Div : Chatra</b>  <b>Name of EE-Sri Ravindra Singh</b></p>											
<p><b><u>SPILL OVER</u></b></p>											

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Renovation work of Asst. Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	—	—	0	0	60%	27.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 525403
2	Renovation work of Two Unit Junior Engineer's Quarter Under R.C.D., Road Division, Chatra for the Year 2021-22	-	50.00	Lt. No. 226(S) dt. 25.01.2022	37.87	12F2/2021-22 dt. 24.03.2022	0	0	60%	23.09.2022	Sri Suresh Yadav Vill: Tarwagada, PO- Sahi, District: Chatra, Jharkhand - 525403

**NON PLAN**

1	Ordinary reapaire work of Hunterganj-Pandeyapura-Pratappur Road in partial stretches from KM 0.000 to 29.750 under Road Division Chatra for the year 2022-23		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.91	12F2/2022-23 dt. 05.01.2023	0.00	—	—	04.04.2023	Nand Kishore Prasad Verma, Vill- Bhagewar, PO- Hunterganj, District- Chatra
2	Ordinary Repair of Chauparan-Chatra Rod (MDR-68) in 48th Km. (Vikash Bhwan to Nagwan Bypass Road under RCD Chatra for the year of 2022-23.		15.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	10.69	10F2/2022-23 dt. 04.01.2023	0.00	—	—	03.02.2023	Suresh Yadav Vill - Hunterganj, District - Chatra

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ordinary Repair of Nagwan Bypass Road from Km. 0.00 to 2.96 Km. under RCD Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	15.07	15F2/2022-23 dt. 19.01.2023	0.00	—	100%	18.02.2023	Chandra Sekhar Singh Vill- Holomgada, Muktama, Rajpur, District - Chatra
4	RCC Box Cell Culvert (3.0mx3.0m) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	36.95	14F2/2022-23 dt. 19.01.2023	0.00	—	—	18.02.2023	Shiv Shankar Yadav Vill - Vhanghri, Varest Nagar, District - Chatra
5	RCC Guard Wall 100m (Both Side) in 21st KM of Pratappur-Dumarwar Road under RCD Chatra for the year of 2022-23.		40.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	—	—	0.00	—	—	—	Shivnandan Kumar Vill- Gangta, PO- Hunterganj, District - Chatra
6	Construction of R.C.D. Drain In Km. 1 st and 2nd in 300m Both Side in Nagwan By Pass Road from 2.96 under RCD Chatra for the year of 2022-23		30.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	21.86	18 F2 dt. 28.01.2023	0.00	—	—	27.04.2023	Vivek Yadav Vill- Saradu, PO- Tandwa, District - Chatra
7	Construction of RCC Drain (Guard wall) 200m both side in 12th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	14.69	11F2/2022-23 dt. 05.01.2023	0.00	—	100%	04.02.2023	Sunil Kumar Vill- Adarsh Nagar, District -Chatra

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of RCC Drain (Guard wall) 200m both side in 17th KM of Simariya-Tandwa road under Road division Chatra for the year of 2022-23.		20.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	13.58	17F2/2022-23 dt. 25.01.2023	0.00	—	—	24.02.2023	Suresh Yadav Vill - Hunterganj, District - Chatra
9	Construction of Box Cell Culvert (2.0mx1.5m) of Itkhori-Bhadrakali Temple Link Road at Km. 1st and 2nd under RCD, Chatra for the year 2022-23.		50.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	35.93	16F2/2022-23 dt. 25.01.2023	0.00	—	70%	24.04.2023	Ajay Kumar Vill- Kanodi, PO-Kamta District- Chatra (Jharkhand)
10	Construction of 500m Drain over 25th Km. of Chauparan-Chatra Road under R.C.D., Chatra for the Year 2022- 23		60.00	Eng in Chief vide Lt. No. 3457 (S) dt. 22-09-2022	47.99	08F2/2022-23 dt. 22.12.2022	37.77	79%	100%	21.03.2023	Shardendu Bhushan S/o Dhruva Deo Kumar Sharma At+PO-Daltonganj, Nawatoli Shivaji Maidan Raod, Palamu

37.77

**VIVEKADHIN**

1	Construction of Boundary Wall Near Postmartam Building Sadar Hospital Under R.C.D, Road Division, Chatra for the Year 2022-23				2.49	02F2/2022-23 dt. 19.10.2022	2.49	100%	100%	26.10.2022	Suresh Yadav Vill- Hunterganj, Distrit - Chatra
2	Construction of Remaning part of Boundary Wall Near Postmartam Building Sadar Hospital Under R.C.D, Road Division, Chatra for the Year 2022-23				2.49	03F2/2022-23 dt. 20.10.2022	2.49	100%	100%	27.10.2022	Suresh Yadav Vill- Hunterganj, Distrit - Chatra

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor			
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.								
1	2	3	4	5	6	7	8	9	10	11	12			
3	Flank repair and Jungle Clearing work of Choparan-Chatra Road, Under Road division Chatra for the year 2022-23		20.00	Sec. Lt. No. 231(S)A dt. 15.09.2022	2.50	04F2/2022-23 dt. 25.11.2022	2.50	100%	100%	02.12.2022	Sunil Kumar Vill- Adarash Nagar, District- Chatra			
4	Flank repair and Jungle Clearing work of Choparan-Chatra Road From Km. 1.00 to 15.00, Under Road division Chatra for the year 2022-23				2.50	13F2/2022-23 dt. 14.01.2023	2.50	100%	—	21.01.2023	Suresh Yadav, Vill + Post : Hunterganj, District: Chatra			
5	Flank Repair and Jungle Clearing work of Hazaribagh - Katkamsandi- Chatra Road, Under Road Division Chatra for the year 2022-23				2.50	09F2/2022-23 dt. 23.12.2022	2.50	100%	100%	30.12.2022	Sunil Kumar Vill- Adarash Nagar, District- Chatra			
6	Flank Repair and Jungle Clearing work of Jihu - Itkhori Road, Under Road Division Chatra for the year 2022-23				2.50	05F2/2022-23 dt. 04.12.2022	2.50	100%	100%	11.12.2022	M/s B.N. Sons Proprietor Dinbandhu S/o Bholu Nath Soni. 46 Awall			
7	Flank repair and Jungle Clearing work of Nagwan Bypass Road Km. 0.00 to 2.96, Under Road division Chatra for the year 2022-23				2.50	07F2/2022-23 dt. 20.12.2022	2.50	100%	100%	27.12.2022	Sunil Kumar Vill- Adarash Nagar, District- Chatra			
8	Flank repair and Jungle Clearing work of Nimakatu - Kaura Road from Km. 0.00 to 25.825, Under Road division Chatra for the year 2022-23				2.50	06F2/2022-23 dt. 14.12.2022	2.50	100%	100%	21.12.2022	Manjay Kumar Vaishali Press Gali, Guru Nanak Pura, Jhumri Telaiva. Koderma-			
							<b>19.98</b>							

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Hazaribagh**  
**Div : Dhanbad**  
**Name of EE-Sri Dinesh Prasad**

**SPILL OVER**

1	Ordinary repair work in Mugma to Chirkunda road from 0.00 Km to 7.00 Km under Non plan head for the year 2021-22 . (Except Previous Repaired Work)	7.00	40.00		40.00	51 F2/2021-22 dt. 17.02.2022	39.93	100%	100%	17.04.2022	Sri Sushil Kr. Singh
2	surface Renewal of PWD Road (MDR-060) from Ranibandh to Hirak Road via thakur kulhi under non plan head for the year 2021-22	2.425	40.00		40.00	59 F2/2021-22 dt. 17.02.2022	39.91	100%	100%	17.04.2022	Sri Anurag Rai
3	Ordinary Repair Works In Km 0.00 To Km 4.80 Of Subhash Chowk Tetulmari To Bhuli Road Under Non Plan Head For The Year 2021-22.	4.80	15.00		15.00	42 F2/2021-22 dt. 10.02.2022	14.99	100%	100%	26.03.2022	Sri Umesh Prasad
4	Ordinary Repair Work Of Lohapatti To Chandrapura Road (Ch-0.00 km to 1.60 km) Under Non Plan Head For The Year 2021-22.	1.60	10.00		9.99	44 F2/2021-22 dt. 10.02.2022	9.99	100%	100%	26.03.2022	Sri Rajendra Rawani
5	Ordinary Repair Work In Dumra-Kesargarh Road (Ch 0.00 Km To 3.00 Km) Under Non Plan Head For The Year 2021-22.	3.00	10.00		9.99	40 F2/2021-22 dt. 10.02.2022	9.99	100%	100%	26.03.2022	Dhananjay Kumar
6	Surface Renewal Work Of Telephone Exchange To Joraphatak (MDR 059) Road In Km 0.000 To Km 1.100 Under Non Plan Head For The Year 2021-22.	1.10	25.00		25.00	41 F2/2021-22 dt. 10.02.2022	24.99	100%	100%	26.03.2022	Sri Nand Prakash Singh
7	Surface Renewal Work Of Nh 32 Old (Hatia More) Golf Ground Stadium- Kala Bhawan- (Shramik Chowk Barbadda) Road In Km 0.00 To 1.525 Under Non Plan Head For The Year 2021-22.	1.525	35.00		35.00	43 F2/2021-22 dt. 17.02.2022	34.99	100%	100%	02.04.2022	Sri Anil Kumar Suman

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Surface Renewal Work Of MDR-060 To Officer Colony Road - In Km 0.00 To Km 1.50 Under Non Plan Head For The Year 2021-22.	1.50	33.00		32.98	57 F2/2021-22 dt. 17.02.2022	32.93	100%	100%	02.04.2022	Sri Birendra Kumar Singh
9	Ordinary Repair Work In Ch 0.00 Km to Ch 1.70 Km Of Koyla Nagar Kusum Vihar To Bhuiphore Baliapur Road Under Non Plan Head For The Year 2021-22.	1.70	10.00		10.00	37 F2/2021-22 dt. 10.02.2022	10.00	100%	100%	26.03.2022	M/s Pratap Enterprises
10	Ordinary Repair work in Baliapur - Sindri-Krishi Path under Non-Plan Head for the year 2021-22.	2.50	10.00		10.00	39 F2/2021-22 dt. 10.02.2022	9.99	100%	100%	26.03.2022	Sri Amit Kumar Gupta
11	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-5151 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	35 F2/2021-22 dt. 10.02.2022	19.96	100%	100%	10.05.2022	Khalsha Enterprises
12	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-6960 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00			45 F2/2021-22 dt. 10.02.2022	19.99	100%	100%	10.05.2022	Sri Shiv Shakti Construction
13	Construction of 2.0 x 2.0 RCC Slab Culvert at CH-10753 of Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	20.00		20.00	52 F2/2021-22 dt. 10.02.2022	19.99	100%	100%	10.05.2022	Sri Manoranjan Kumar
14	Construction of R.C.C. Drain in 8th KM of Dhanbad-Pathardih-Sidri Road (MDR-067) under Non plan Head for the year 2021-22.	13.71	26.00		25.99	48 F2/2021-22 dt. 17.02.2022	25.99	100%	100%	17.05.2022	Sri Upendra Kumar Yadav
15	Construction of 2.0m X 2.0 m Culvert (CH - 0.200 km) in mugma chirkunda road (Total Length = 7.00 Km) under Non plan head for the year 2021-22.	7.00	20.00		20.00	46 F2/2021-22 dt. 10.02.2022	20.00	100%	100%	09.05.2022	Sri Sanjay Kumar Singh
16	Construction Of 3m X 4m RCC Culvert In Bekar Bandh To Binod Bihari Mahto Chowk Road At (Ch-2100) Under Non Plan Head For The Year 2021-22.	3.20	35.00		34.99	47 F2/2021-22 dt. 17.02.2022	34.94	100%	100%	17.05.2022	M/s Jagbandhu Sahu

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Construction Of 3M X 4M Culvert in Putki-Bhaga-Bhowra-Sudamdih Road Under Non Plan Head For The Year 2021-22	14.00	35.00		35.00	58 F2/21-22 17.02.2022	29.58	85%	100%	17.05.2022	Sri Shankar Bhagat
18	Construction Of Drain In Telephone Exchange To Joraphatak Road From Ch 150 To Ch 600 (Total Length 450m) Under Non Plan Head For The Year 2021-22.	1.10	32.00		31.99	50 F2/2021-22 dt. 17.02.2022	31.98	100%	100%	17.05.2022	Sri Tarun Kumar Singh
19	01 No. Full Overhead Gantry in Nirsa to Jamtara road under Non plan head in year 2021-22 .	8.70	18.00		18.00	55 F2/2021-22 dt. 10.02.2022	17.98	100%	100%	11.03.2022	M/s Navnit Niraj
<b>19</b>	<b>Dhanbad</b>	<b>115.99</b>	<b>454.00</b>		<b>433.92</b>		<b>448.14</b>				
<b><u>NON PLAN</u></b>											
1	Ordinary Repair work of Mugma-Chirkunda (Ch-0.00 Km to Ch- 7.00 Km) Road Under Non Plan For The Year 2022-23	7.00	<u>40.00000</u> 3457 (S) 22.09.2022		<u>39.99421</u> 02 F2/2022-23 06.12.2022		39.98	100%	100%	30.12.2022	M/s Jagbandhu Sahu
2	POT-PATCH Repair & Other Repair Work Of Of Different Roads Under Road Division Dhanbad For The Year 2022-23 (Under Non Plan Head).		<u>50.00000</u> 3457 (S) 22.09.2022		<u>49.99176</u> 03 F2/2022-23 06.12.2022		49.96	100%	100%	05.01.2023	Sri Sunil Kr. Rai
3	Ordinary repair Work in 0.00 km to 19.50 km of Nawagarh-Topchanchi road under non plan head for the year 2022-23.	19.50	<u>40.00000</u> 3457 (S) 22.09.2022		<u>39.99397</u> 05 F2/2022-23 07.12.2022		39.99	100%	100%	04.02.2023	Sri Prakash Singh Choudhary

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work in Km 0.00 to Km 14.00 of Katras-Pachgarhi-Karkend road under Non plan head in year 2022-23	14.00	<u>42.00000</u> 3457 (S) 22.09.2022		<u>41.99599</u> 06 F2/2022-23 07.12.2022		42.00	100%	100%	19.01.2023	Sri Rajesh Kumar
5	Survey & Land Acquisition Work for Widening & Strengthening/ Reconstruction of Shankardih (on Govindpur-Jamtara-Sahebganj Road) to Kamardih (on Govindpur- Tundi-Giridih SH-13) Road Total length – 12.625 KM under Road Division Dhanbad for the year 2022-23.	12.625	<u>623.7500</u> 0 344 (S) 25.06.2021		<u>4.54452</u> 07 F2/2022-23 09.12.2022		-	-	100%	08.02.2023	Sri Upendra Kr. Yadav
6	Construction of Work Nos. of Full Overhead Gantry in Nawagarh Topchachi Road Under Under Non Plan Head For The Year 2022-23		<u>40.00000</u> 3457 (S) 22.09.2022		<u>22.14192</u> 08 F2/2022-23 14.12.2022		22.14	100%	100%	12.01.2023	Sri praveen Kumar
7	Construction Of Two Nos. Of Full Overhead Gantry And One No. Of Half Overhead Gantry In Chirki- Palma -Rajganj Road Under Non Plan Head For The Year 2022-23..		<u>46.00000</u> 3457 (S) 22.09.2022		<u>25.13750</u> 09 F2/2022-23 14.12.2022		25.14	100%	100%	12.01.2023	Sri Nawlesh Kr.
8	Construction Of Two Nos. Of Full Overhead Gantry And One No. Of Half Overhead Gantry In Domanpur-Maniadih-Kolhar More Road Under Non Plan Head For The Year 2022-23..		<u>46.00000</u> 3457 (S) 22.09.2022		<u>25.92405</u> 10 F2/2022-23 14.12.2022		25.92	100%	100%	12.02.2023	Sri praveen Kumar
9	Ordinary Repair in Sijua Rajganj road at 9.20 km under non plan head for the year 2022-23.		<u>30.00000</u> 3457 (S) 22.09.2022		<u>24.63357</u> 11 F2/2022-23 14.12.2022		24.63	100%	100%	01.01.2023	Sri Amit Kr. Gupta

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	construction of Bridge Railling & Safety Signboard in Jamtara Nirsa via birgram Road (Ch. 15.27Km to Ch. 24.00Km, total length- 8.70Km )road under Non plan head in year 2022-23.		<u>25.00000</u> 3457 (S) 22.09.2022		<u>12.56020</u> 12 F2/2022-23 16.12.2022		15.56	100%	100%	01.01.2023	Sri Amardeep Kumar
11	Repairing/Construction of RCC Railing over bridge at Ch.-13.600 of Dhanbad-pathardih-Sindri Road under Non plan head for the year 2022-23.		<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99415</u> 13 F2/2022-23 21.12.2022		9.97	100%	100%	19.01.2023	Sirazul Ansari
12	ordinary repair work of Baliapur-Sindri krishi path road under Non plan head in year 2022-23.		<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99616</u> 14 F2/2022-23 21.12.2022		10.00	100%	100%	19.01.2023	Sirazul Ansari
13	ordinary repair work of Domanpur-Maniadih kolhar More road ( Total Length- 27.544 KM) under Non plan head in year 2022-23.		<u>80.00000</u> 3457 (S) 22.09.2022		<u>67.19006</u> 15 F2/2022-23 21.12.2022		67.11	100%	100%	20.02.2023	Sri Ram Naresh Singh
14	Ordinary repair work in Km 0.00 to Km 1.50 of Dhanbad Link road under Non plan head for the year 2022-23.	1.50	<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99765</u> 16 F2/2022-23 22.12.2022		9.99	100%	100%	19.01.2023	Sri Punit Kr. Sandil
15	Construction Of PCC Guard Wall at Ch- 3.407 (in Bridge approach) of Domanpur-Maniadih- kolhar More Road Under Non Plan Head For The Year 2022-23..		<u>40.00000</u> 3457 (S) 22.09.2022		<u>29.95895</u> 17 F2/2022-23 22.12.2022		29.96	100%	100%	18.02.2023	Sri Ram Naresh Singh
16	ordinary repair work of Nehru Link road ( Ch- 0.00 KM to 1.80 KM) under Non plan head in year 2022-23.	1.80	<u>15.00000</u> 3457 (S) 22.09.2022		<u>14.99985</u> 18 F2/2022-23 22.12.2022		15.00	100%	100%	19.01.2023	Sri Vijay Kumar

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	Ordinary repair work in Km 0.00 to Km 3.00 of Dumra-Keshargarh road under Non plan head for the year 2022-23 .	3.00	<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99377</u> 19 F2/2022-23 24.12.2022		9.99	100%	100%	19.01.2023	Sri Pradyot Kumar
18	Construction Of 150 M P. C.C. Guard Wall Of Jharia - Kenduadih Road From Km Ch 0.00 To Km 6.0 Km Under Non Plan Head For The Year 2022-23.	6.00	<u>60.00000</u> 3457 (S) 22.09.2022		<u>47.27233</u> 20 F2/2022-23 26.12.2022		47.04	100%	100%	25.03.2023	Balaji Solution
19	Construction of 400 meter RCC Drain in Mugma Chirkunda road under Non plan head in year 2022-23.		<u>40.00000</u> 3457 (S) 22.09.2022		<u>32.79565</u> 21 F2/2022-23 26.12.2022		32.74	100%	100%	18.02.2023	Sri Tarun Kr. Singh
20	Ordinary Repair work of Hatia More Hirapur-Barmasia Howrah Motor Road from km 0.00 to Km 4.5 Under Non Plan Head For The Year 2022-23.	4.50	<u>15.00000</u> 3457 (S) 22.09.2022		<u>14.98323</u> 22 F2/2022-23 26.12.2022		14.96	100%	100%	21.01.2023	Sri Tarun Kr. Singh
21	Ordinary Repair Work Of Bankmore Old Market Water Tank- Joraphatak Road From Km Ch 0.00 To Km 1.9 Km Under Non Plan Head For The Year 2022-23.	1.90	<u>10.00000</u> 3457 (S) 22.09.2022		<u>9.99275</u> 23 F2/2022-23 26.12.2022		9.95	100%	100%	21.01.2023	Sri S.B. Rai
22	Renovation work Of Sindri IB Dhanbad Under Non Plan Head For The Year 2022-23.		<u>15.00000</u> 3457 (S) 22.09.2022		<u>11.82358</u> 24 F2/2022-23 26.12.2022		11.82	100%	100%	03.02.2023	Sri Umesh Prasad
23	Ordinary Repair Work Of Jharia - Kenduadih Road From Km Ch 0.00 To Km 6.0 Km Under Non Plan Head For The Year 2022-23.	6.00	<u>18.00000</u> 3457 (S) 22.09.2022		<u>17.99617</u> 25 F2/2022-23 24.12.2022		17.97	100%	100%	19.01.2023	Sri Sushil Kr. Singh

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Construction of 2 No. of RCC Culvert (3.0m X 2.0 m) in Mugma Chirkunda road under Non plan head in year 2022-23.		<u>75.00000</u> 3457 (S) 22.09.2022		<u>59.95467</u> 26 F2/2022-23 27.12.2022		59.95	100%	100%	26.02.2023	Sri Ram Naresh Singh
25	Renovation, Beautification & Boundary Wall Of Inspection Bungalow Dhanbad Under Non Plan Head For The Year 2022-23.		<u>50.00000</u> 3457 (S) 22.09.2022		<u>34.94791</u> 27 F2/2022-23 27.12.2022		34.88	100%	100%	20.03.2023	Sri Anil Kr.Suman
26	Ordinary Repair Work Of Chirkunda-Panchet Road in Km (Ch-0.00 Km to Ch-7.20 Km) Under Non Plan Head For The Year 2022-23.	7.20	<u>30.00000</u> 3457 (S) 22.09.2022		<u>29.99916</u> 28 F2/2022-23 21.12.2022		29.99	100%	100%	03.02.2023	Sri Sharkar Pratap Dubey
27	Construction of Boundry wall of Tundi IB Under Non Plan Head For The Year 2022-23.		<u>12.00000</u> 3457 (S) 22.09.2022		<u>11.99561</u> 29 F2/2022-23 21.12.2022		11.96	100%	100%	03.02.2023	Sri Chandrashekhar Singh
28	Construction of Cross Drain (1.0 m X 1.0m) & 100m RCC Drain in Nehru Link Road Under Non Plan Head For The Year 2022-23.		<u>15.00000</u> 3457 (S) 22.09.2022		<u>12.42203</u> 30 F2/2022-23 21.12.2022		12.41	100%	100%	18.02.2023	Sri Pankaj Kr. Mandal
29	Ordinary repair work of Jamtara Nirsa via birgram road (ch- 15.27 km to ch-24.00 km) (total length- 8.70 km) Under Non Plan Head For The Year 2022-23.		<u>24.00000</u> 3457 (S) 22.09.2022		<u>20.74868</u> 31 F2/2022-23 27.01.2023		20.74	100%	100%	12.03.2023	M/s J.S. Brother

**VIVEKADHIN**




Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Hazaribagh</b> <b>Div : Giridih</b> <b>Name of EE-Sri Rajendra Prasad</b>											
<b>SPILL OVER</b>											
1	Ordinary Repair of Ahilyapur to Dakbangla via Mahuda more Gandey Road. (Total Length - 42.220 KM ) for the year 2021-22		50.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 3138(S) Dt. 08.10.202 1	49.77951	13F2 of 2021-22 dt. 06.01.2022	49.26	99.0%	100%	05.03.20 22	Sri Bharat Bhushan, Giridih.
2	Ordinary Repair Work in Atka-Sariya Road (Total Length - 27.5 Km) for the year 2021-22		10.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 3138(S) Dt. 08.10.202 1	9.99374	16F2 of 2021-22 dt. 07.01.2022	9.19	91.9%	100%	06.02.20 22	Sri Ashok Kumar, Giridih.
3	Ordinary Repair of Bhojpuro to Khariodih Link Road for the year 2021-22		25.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	24.89467	31F2 of 2021-22 dt. 14.02.2022	24.75	99.4%	100%	13.03.20 22	Sri Binod Kumar Yadav, Gawan, Giridih

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of RCC Drain of Giridih-Jamua Road in 3 (500 M), Km. 5 (300 M), Km. 7 (500 M) (Total Length – 1050 M) For The Year 2021-22		75.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	60.16395	48F2 of 2021-22 dt. 06.01.2022	60.07	99.9%	100%	02.05.20 22	M/S Vijay Kumar, Deoghar.
5	Special Repair of Parasnth Branch Road (PWD Road) to Sammed Sikhar Hill on Wandana Path (Total length – 9.60 Km.) For The Year 2021-22		80.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	75.99831	45F2 of 2021-22 dt. 22.03.2022	0.00	0.0%		21.05.20 22	Sri Ajay Roy, Giridih
6	Construction of RCC Drain (With Cover) in Dumri More-Isri Bazar-Rangamati More (Old NH-2) (Total Length – 900 M) For The Year 2021-22		70.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	58.43103	47F2 of 2021-22 dt. 03.03.2022	0.00	0.0%	60%	02.05.20 22	M/S Real Classic Construction, Hazaribag.
7	Ordinary Repair of Jamua-Pachambha Link Road (Length 1.20 km) under Road Division Giridih for the year 2021-22		70.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	56.16745	46F2 of 2021-22 dt. 03.03.2022	56.12	99.9%	100%	02.05.20 22	M/S Vijay Kumar, Deoghar.

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Renovation of R.C.D office, Giridih for the year 2021-22		40.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	29.178852	39F2 of 2021-22 dt. 05.03.2022	28.33	97.1%	100%	04.06.20 22	M/S Pratap Construction, Dhabad.
9	Installation of Full Gantry (01No.) and Half Gantry (01 No.) in Chhotki Kharagdiha to Mirjaganj Road Under Road Division, Giridih for the year 2021-22		26.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	14.58217	38F2 of 2021-22 dt. 04.03.2022	14.58	100%	100%	13.03.20 22	Sri Uday Saw, Giridih.
10	Ordinary repair of Power House More to College More Road (Length 2.4 km.) For The Year 2021-22		25.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	23.74611	34F2 of 2021-22 dt. 04.03.2022	23.75	100%	100%	02.04.20 22	Sri Amit Kumar, Giridih.
11	Ordinary Repair Work in Sariya-Koiridih-Katwara (Narayanpur More) for the year 2021-22		25.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	24.99410	42F2 of 2021-22 dt. 14.02.2022	15.00	60.0%	100%	13.03.20 22	Sri Ashok Kumar, Dhargulli, Giridih.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Construction of Office of the Assistant Engineer, RCD, Road Sub Division No. - 2 Giridih for the year 2021-22.		25.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	19.19607	29F2 of 2021-22 dt. 14.02.2022	19.11	99.6%	100%	13.05.20 22	Sri Sanjay Kumar Chourasiya, Giridih.
13	Special Repair of Subhash chowk to Madhuban Vegis, Ambedkar Chowk to J.C Bose and Church more to Power House Chowk Road , Road Division Giridih under Non Plan for year 2021-22		40.00	E.I.C., RCD, Jharkhand , Ranchi Letter No. 226(S) Dt. 25.01.202 2	37.97962	37F2 of 2021-22 dt. 04.03.2022	34.24	90.2%	100%	02.04.20 22	Sri Amit Kumar, Giridih.
13	<b>Giridih</b>		<b>561.000</b>		<b>485.106</b>		<b>334.40</b>				
<b>NON PLAN</b>											
1	Ordinary Repair of Chaitadih-Buxidih Road in Km. 0 to 3.50 for the year 2022-23	3.50	15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.202 2	12.58	7F2 of 2022-23 dt. 16.11.2022	12.55	100%	100%	15.01.2023	Sri Uday Saw, Giridih

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Ordinary Repair of S.P. Kothi to Ambedkar Chowk Via New Circuit House, Bus Stand (Total Length – 1.20 Km.) Road for the year 2022-23	1.20	5.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	4.97	12F2 of 2022-23 dt. 23.11.2022	4.94	99%	100%	22.01.2023	Sri Neeraj Kumar Saha, Giridih
3	Ordinary Repair of Dumri More to Ishri Bazar-Rangamati Road (Total Length – 3.675 Km.) Road for the year 2022-23	3.68	12.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	9.61	11F2 of 2022-23 dt. 21.11.2022	9.61	100%	100%	20.01.2023	Sri Manoj Kumar Singh, Dumri
5	Ordinary Repair of Power House More to Collage More Road (Old Ushri Bridge) (Total Length – 2.4 Km.) for the year 2022-23	2.40	7.50	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.49	25F2 of 2022-23 dt. 15.12.2022	0.00	0%	100%	14.02.2023	Shekh Afridi, Giridih
6	Ordinary Repair of Giridih-Bengabad-Madhupur Road to Khandoli Dam Road (Total Length – 2.87 Km.) for the year 2022-23	2.87	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	8.99	15F2 of 2022-23 dt. 24.11.2022	8.97	100%	100%	23.01.2023	Sri Vikash Kumar Gupta, Giridih

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Ordinary Repair of Govindpur-Tundi-Giridih Road in Km. 42.0 More to Ushri Fall road (Total Length – 2.75 Km.) for the year 2022-23	2.75	9.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	7.87	9F2 of 2022-23 dt. 18.11.2022	0.00	0%	100%	17.01.2023	Sri Shashi Kant Singh, Giridih
8	Ordinary Repair of Giridih-Gandey-Pandeydih Road (Total Length – 30.0 Km.) for the year 2022-23	35.00	25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	19.97	17F2 of 2022-23 dt. 24.11.2022	19.56	98%	100%	23.01.2023	Smt. Chandrika Devi, Giridih
9	Construction of R.C.C. Drain in 600mm X 750mm Size (Total Length – 180 M.) Power House More to Callege More Road (Old Ushri Bridge) for the year 2022-23		15.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	11.51	16F2 of 2022-23 dt. 24.11.2022	9.00	78%	100%	23.01.2023	Sri Kamlesh Lohani, Giridih
10	Construction of Guard Wall in K.B. Road to Narango (Tiranga Chowk) in Km. 7th and 8th (Hight 2.0 M Avr.) (Total Length – 93 M.) for the year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	16.64	14F2 of 2022-23 dt. 24.11.2022	16.61	100%	100%	23.01.2023	Sri Manoj Kumar Singh, Dumri

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Construction (Installation) of Crass Barriar (Total Length – 700 M.) in Tishri-Thansinghdih-Kowakaol Road for the year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	18.22	10F2 of 2022-23 dt. 18.11.2022	18.22	100%	100%	17.01.2023	Sri Vikash Kumar, Giridih
12	Ordinary Repair of Ahilyapur Dakbangla more via Mahuda Road in Km 0.00 to 42.00 under Road Divisin Giridih For the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.87	6F2 of 2022-23 dt. 21.10.2022	49.58	99%	100%	20.01.2023	M/S Kajal Ranjan, Giridih
13	Construction of Guard Wall in Tisri-Thansinghdih Kowakol Road in km 15, 16, 18 and 19 for the Year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.99	23F2 of 2022-23 dt. 13.12.2022	0.00	0%	100%	12.03.2023	Sri Rajendra Yadav, Giridih
14	Construction of 600mm X 750mm size R.C.C. Drain in Bengabad-Chatro Road (Total Length – 400 M.) for the year 2022-23		30.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	29.96	18F2 of 2022-23 dt. 24.11.2022	0.00	0%	100%	23.02.2023	Sri Vinod Kumar Yadav, Giridih

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Road furniture work in 26km and 32 km of approach road and other work in Tisri Thansighdih Kowakol road for financial Year 2022-23		25.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	15.94	30F2 of 2022-23 dt. 17.01.2023	0.00	0%	100%	16.03.2023	Sri Uday Saw, Giridih
16	Construction of RCC Drain in Atka Sariya Road under Non Plan for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	59.90	21F2 of 2022-23 dt. 01.12.2022	59.90	100%	100%	31.03.2023	M/S Ganga Construction,
17	Construction of RCC Drain in Chaitadih-Buxidih Road under Non Plan for the year 2022-23		65.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	51.37	5F2 of 2022-23 dt. 21.10.2022	51.36	100%	100%	20.02.2023	M/S Kajal Ranjan, Giridih
18	Ordinary Repair of Ghorthaba to Etasani Road via Barjo, Kubri, Gorhand, Nawaghar chatti Road (Total Length - 38.950 Km.) for the year 2022-23		80.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	66.29	27F2 of 2022-23 dt. 28.12.2022	0.00	0%		27.04.2023	Sri Ramswaroop Kumar, Giridih

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Ordinary Repair of Giridih-Jamua Road (SH-13) From KM 0 to 35 for the year 2022-23 under Road Division Giridih		70.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	63.97	22F2 of 2022-23 dt. 05.12.2022	49.70	78%	100%	04.04.2023	Jay Baba Baidyanath, Giridih
20	Construction of Drain in Giridih - Jamua Road under Road Division Giridih for the year 2022-23		60.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	49.70	31F2 of 2022-23 dt. 17.01.2023	0.00	0%		16.05.2023	Pradeep Enterprises, Dhanbad.
21	Construction of RCC Drain of Giridih-Gandey-Pandeydih Road in Km. 2nd and 4th For The Year 2022-23		75.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	74.32	8F2 of 2022-23 dt. 16.11.2022	73.44	99%	100%	15.03.2023	Smt. Rinki Devi, Deoghar
22	Pot-Patch and Repair Work of Various Road under Road Division, Giridih for the year 2022-23		50.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	38.23	24F2 of 2022-23 dt. 15.12.2022	38.08	100%	100%	14.03.2023	Amit Kumar Gupta

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Road furniture work Ch 33.84 (High level Bridge) in Pataldih - Deori - Gawan - Satgawan Road for the Yr.2022-23		70.00	Engineer In Chief, RCD, Ranchi Letter No. 3457(S) Dt. 22.09.2022	69.99	13F2 of 2022-23 dt. 23.11.2022	69.80	71%	100%	22.03.2023	Smt. Kulawati Devi, Giridih
			<b>832.500</b>		<b>737.378</b>		<b>491.315</b>				

### Vivekadhin Works

1	Restoration of Traffic (Emergent Repair) of Kodambari-Mandaro-Bhojpuro-Ranidih-Asko Road in KM 0.0 to KM 3.0 For the Year 2022-23		2.50		2.47	2F2 of 2022-23 dt. 05.07.2022	2.47			11.07.2022	Sri Kumar Rahul, Deoghar
2	Restoration of Traffic (Emergent Repair) of Kodambari-Mandaro-Bhojpuro-Ranidih-Asko Road in KM 5.0 to KM 9.0 For the Year 2022-23		2.50		2.46	3F2 of 2022-23 dt. 11.07.2022	2.45			18.07.2022	Md. Shadab Ansari, Deoghar
3	Construction of Boundary wall for safety purpose in Old Usri river bridge for the year 2022-23		1.00		0.99	19F2 of 2022-23 dt. 25.11.2022	0.99			01.12.2022	Sri Pyush Kumar, Giridih.
4	Ordinary Repair Work in K.B. Road to Tiranga Chowk (Nurango) Road ( Total length -19.7 KM ) for the year 2022-23 under vivekadhin		2.50		2.45	20F2 of 2022-23 dt. 01.12.2022	2.45			07.12.2022	Sri Manoj Kumar Singh, Dumri, Giridih.

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Restoration of Traffic (Emergent Repair) of Kharagdiha-Khijuri Road in KM 0.0 to KM 16.4 For the Year 2022-23		2.50		2.48	04F2 of 2022-23 dt. 22.07.2022	2.48			29.07.2022	M/S Pratap Enterprises, Dhanbad
6	Half Gantery Reflector Replacement (One Side) Situated at Chaitadih-Buxidih Road for the year 2022-23 (Under Vivekadhin)		2.50		2.24	26F2 of 2022-23 dt. 21.12.2022	2.24			27.12.2022	Lakshmi Kant Jha, Ranchi
7	Installation Signes in Khorimahuwa-Jamua Road (Total Length – 20 Km.) for the year 2022-23 (under vivekadhin)		1.52		1.52	28F2 of 2022-23 dt. 30.01.2023	1.52			09.01.2023	Lakshmi Kant Jha, Ranchi
8	Cleaning and Painting work in Khorimahuwa-Jamua Road (Total Length – 20 Km.) for the year 2022-23 (under vivekadhin)		1.00		0.99	29F2 of 2022-23 dt. 12.01.2023	0.99			18.01.2023	Sri Amit Kumar Gupta, Purnadih, Dhanbad
<b>Giridih</b>			<b>16.02</b>		<b>15.61</b>		<b>15.59</b>				
			<b>1409.519</b>		<b>1238.091</b>		<b>841.311</b>				
<b>Circle : Hazaribagh</b> <b>Div :Koderma</b> <b>Name of EE-Sri Depesh Bahadur Anand</b>											
1	Construction work of 500 m R.C.C Drain with Cover in D.V.C Chowk to Koriyadih Road for the year 2022-23		30.00	Dt- 22.09.2022 Lt No- 3457(s)	23.31	15 F2/2022-23 Dt- 08.12.2022	23.31	100%	100%	07.03.2022	Manoj Prasad Yadav, Nawada Basti, Jhumri Telaiya, Dist-Koderma

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of R.C.C Drain with cover from k.m 21.00 to 21.600 of Koderma-Jamua Road near Shalini Gupta House, Chairman, District Board (Ex) for the Year 2022-23.		85.00	Dt- 22.09.2022 Lt No- 3457(s)	68.00	16 F2/2022-23 Dt- 20.12.2022	67.99	100%	100%	19.03.2023	M/S Anmol Construction, Bishunpur Road, Nawada Basti, Ward No-01, Jhumri Telaiya, Dist- Koderma, Pin- 825409
3	Ordinary Repair work of Doranda-Sankh-Vendro-Patna Road from Km 0.00 to 22.4 for the year 2022-2023		50.00	Dt- 22.09.2022 Lt No- 3457(s)	34.99	17 F2/2022-23 Dt- 21.12.2022	14.31	41%	39%	20.03.2023	Vikash Kumar, S/o Ganga Prasad, At Village- Chihutiya, P.O-Birney, P.S- Ganwan, Dist- Giridih, Jharkhand
4	Construction work of 500m Guard wall at KM 12.7 Doranda-Sankh-Vendro-Patna Road for the year 2022-23		50.00	Dt- 22.09.2022 Lt No- 3457(s)	32.29	18 F2/2022-23 Dt- 26.12.2022	32.29	99%	100%	25.02.2023	Ashok Yadav S/O Devi Singh Yadav, Bela, P.O- Murukmanai, P.S- Markacho, Koderma

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction work of 250 m R.C.C Drain with cover at k.m 5.00 of Pataldih-Devri-Gawan-Satgawan Road for the year 2022-23		18.00	Dt- 22.09.2022 Lt No- 3457(s)	12.69	13 F2/2022- 23 Dt- 24.11.2022	12.66	100%	100%	23.01.2023	Sunil Kumar Sinha, Village-Samaldih, Post-Basodih, PS-Satgawan, Dist-Koderma-825132
6	Construction of Full Over Head Gantry in Khorimahua-Dhanwar-Saria Road for the year 2022-23		17.00	Dt- 22.09.2022 Lt No- 3457(s)	8.95	10 F2/2022- 23 Dt- 16.11.2022	8.95	100%	100%	15.12.2022	Sri Praveen Kumar, House No-854, Deputy Para, Kutchery Chowk, Ranchi GPO, Ranchi
7	Construction of Full Over Head Gantry in Koderma-Jamua Road at Patna More for the year 2022-23		17.00	Dt- 22.09.2022 Lt No- 3457(s)	8.95	11 F2/2022- 23 Dt- 16.11.2022	8.95	100%	100%	15.12.2022	Sri Praveen Kumar, House No-854, Deputy Para, Kutchery Chowk, Ranchi GPO, Ranchi
8	Ordinary Repair work of Bagitand-Lokai Road from Km 0.00 to 2.88 for the year 2022-2023		25.00	Dt- 16.03.2023 Lt No- 1248(s)	25.00	14 F2/2022- 23 Dt- 29.11.2022	25.00	100%	100%	28.02.2023	Keshaw Construction, Umesh Prasad Yadav, Vill-Bhadodih, Top No-2, Ward No-18, Jhumri Telaiya, Dist-Koderma
<b>8</b>	<b>Koderma</b>		<b>292.00</b>		<b>214.18</b>		<b>193.46</b>				



Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary Repair Work of 22-Court & Collectorate Campus Road in KM 0.00 to 5.528 for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.18	12 F2 2022-23 Dt.- 24-11.2022	7.18	100%	100%	-	Jilani Ahmad Ramgarh
5	Special Repair Work of Kothar to Mandal Kara Road in KM 0.00 to 2.50 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	24.94	19 F2 2022-23 Dt.- 24-11.2022	24.94	100%	100%	-	Sai Construction Ramgarh
6	Surface Renewal Work of Gandhi Chowk to Damodar River Road for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	25.49	07 F2 2022-23 Dt.- 24-11.2022	25.39	100%	100%	-	Shere Alam Ramgarh
7	Ordinary Repair Work of Gola to Charu Road in KM 0.00 to 13.00 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	40.98	10 F2 2022-23 Dt.- 25-11.2022	40.98	100%	100%	-	Shailendra Pratap Singh Ranchi
8	Ordinary Repair Work of Gola to Charu Missing Link Road in KM 0.00 to 4.325 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	40.55	08 F2 2022-23 Dt.- 24-11.2022	40.54	100%	100%	-	R.S Construction Latehar
9	Ordinary Repair Work of Chas to Ramgarh Road (Remaining Part of NH-320) in KM 0.00 to 4.560 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	24.87	18 F2 2022-23 Dt.- 26-11.2022	24.87	100%	100%	-	Rakesh Kumar Ramgarh
10	Ordinary Repair Work of Saunda 'D' to Urimari Road in KM 0.00 to 13.798 for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	42.00	05 F2 2022-23 Dt.- 24-11.2022	42.00	100%	100%	-	Randhir Pratap Singh Ranchi
11	Ordinary Repair Work of Charhi to Ghato Road in KM 0.00 to 6.30 for the year 2022-23	-	15.00	Ltr. No. 3457(S) Dt. 22-09-2022	12.97	02 F2 2022-23 Dt.- 21-11.2022	12.97	100%	100%	-	Mahananda Corporate Ramgarh
12	Ordinary Repair Work of Naya More to Chainpur-Rajrappa Road in KM 0.00 to 29.68 for the year 2022-23	-	30.00	Ltr. No. 3457(S) Dt. 22-09-2022	25.50	15 F2 2022-23 Dt.- 26-11.2022	25.50	100%	100%	-	Agarwal Chapakal Construction Ramgarh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Surface Renewal Work of Rajrappa to Chitarpur Link Road in KM 0.00 to 1.00 for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	24.99	04 F2 2022-23 Dt.- 24-11.2022	24.99	100%	100%	-	Dangi Buildcon Ramgarh
14	Construction Work of RCC Drain in Kujju to Ghato Road for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	19.49	20 F2 2022-23 Dt.- 30-11.2022	19.49	100%	100%	-	Chintamani Prasad Ramgarh
15	Construction Work of RCC Drain in Saunda 'D' To Urimari Road for the year 2022-23	-	50.00	Ltr. No. 3457(S) Dt. 22-09-2022	38.59	21 F2 2022-23 Dt.- 30-11.2022	35.59	100%	100%	-	Sukhdeo Mahto Ramgarh
16	Construction Work of Guard Wall with Stone Pitching in Sandi to Bijuliya Road for the year 2022-23	-	25.00	Ltr. No. 3457(S) Dt. 22-09-2022	19.74	03 F2 2022-23 Dt.- 21-11.2022	19.74	100%	100%	-	Shere Alam Ramgarh
17	Construction Work of Guard Wall in Ashok Cinema to Chhattarpur Road for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.40	17 F2 2022-23 Dt.- 26-11.2022	7.40	100%	100%	-	Sharma Construction Ramgarh
18	Construction Work of Guard Wall in Badki Pona to Kulhi Road for the year 2022-23	-	45.00	Ltr. No. 3457(S) Dt. 22-09-2022	35.10	16 F2 2022-23 Dt.- 26-11.2022	0.00	0%	10%	-	Agarwal Chapakal Construction Ramgarh
19	Ordinary Repair & Painting Work of Divisional Office, Road Construction Department, Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.60	09 F2 2022-23 Dt.- 24-11.2022	7.60	100%	100%	-	Sahil Construction Ranchi
20	Ordinary Repair & Painting Work of Inspection Bungalow at Naisarai, Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	7.25	11 F2 2022-23 Dt.- 24-11.2022	7.25	100%	100%	-	Jilani Ahmad Ramgarh
21	Surface Renewal Work of Slip Road in 2nd KM of Ramgarh Patratu Road for the year 2022-23	-	90.00	Ltr. No. 3457(S) Dt. 22-09-2022	71.41	24 F2 2022-23 Dt.- 26-12-2023	69.72	100%	100%	-	Randhir Pratap Singh Ranchi

Month : March, 2023

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Total Expenditure	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Purchase of Furniture for Divisional Office & Naisarai Inspection Bunglow at Ramgarh for the year 2022-23	-	10.00	Ltr. No. 3457(S) Dt. 22-09-2022	9.99	27 F2 2022-23 Dt.- 14-03-2023	0.00	0%	100%	-	Jilani Ahmad Ramgarh
22			<b>675.00</b>		<b>567.54</b>		<b>517.52</b>				

**VIVEKADHIN**

1	Repair of Surface Drain in Soil & Jungle clearance work in Sandi - Bijuliya Road in Km 0 to 13.00 under Vivekadhin head for the year 2022-23	-	20.00	Ltr. No. 3271(S) Dt. 08-09-2022	2.50	22 F2 2022-23 Dt.- 10.12.2022	2.50	100%	100%	-	Jilani Ahmad Ramgarh
2	Ordinary repair work of Different Road under Vivekadhin Head, Road Division, Ramgarh the year 2022-24	-			7.68	24 F2 2022-23 Dt.- 16.12.2022	6.68	100%	100%	-	Santosh Kumar Lari, Sukrigarha, Ramgarh
3	Repair work of Badkipona-Kulhi Road in Km 0.00 to 6.80 under Vivekadhin head for the year 2022-23	-			2.49	25 F2 2022-23 Dt.- 11.01.2023	2.49	100%	100%	-	Jilani Ahmad Ramgarh
4	Repair work of Badkipona-Kulhi Road in Km 6.80 to 13.850 under Vivekadhin head for the year 2022-23	-			2.50	26 F2 2022-23 Dt.- 31.01.2023	2.50	100%	100%	-	Jilani Ahmad Ramgarh
5	Construction of RCC Drain in Saunda 'D' To Urimari Road under Vivekadhin Head for the year 2022-23	-			5.82	28 F2 2022-23 Dt.- 14.03.2023	5.52	100%	100%	-	Sukhdeo Mahto Ramgarh
5			<b>20.00</b>		<b>20.99</b>		<b>19.69</b>				
27	<b>Ramgarh</b>		<b>890.00</b>		<b>757.63</b>		<b>700.89</b>				