

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Roads-Plan)State Plan Road Works**Month : June, 2026****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	67.17	7347.46	82%	1/21/2024	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
2	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	10.91	8673.94	40%	3/24/2024	Arvind Kumar Singh Dhurwa, ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	22.42	23638.66	35%	1/11/2025	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
4	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	3.39	16734.38	10%	12/3/2026	Sri Ram Enterprises Bhagalpur Bihar

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No-1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	73.57	1456.24	78%	8/17/2022	M/S Lion Construction Ranchi
6	Construction of four Laning of Durga Soren Chowk (Namkum)-Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		3/8/2025	AUM & Associates, Ranchi
7	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024 D.O.Apoint.	37.12	9304.17	41%	6/14/2026	Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank
8	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	90%	2/25/2024	A & S Construction, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024				3/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834006
10	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024	19%	7267.30	34%	8/14/2025	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road,
11	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.		772.70	Ltr. No-270(S) Dt-16-01-2019	575.32	06 SBD 2025-26 19-07-2025	70%	400.00	85%	1/18/2026	M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
12	Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16-35	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025	1215.78	121 SBD 2025-26, Dt.-27-02-2026	34%	413.64	48%	8/26/2026	Nextensia Infra, L-24, Harmu Housing Colony, Near Soharai Bhawan, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025	243.47	80 SBD 2025-26 16-10-2025	90%	220.00	100%	11/24/2025	M/S Lion Construction Ranchi
14	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025	208.00	106 SBD 2025-26 09-12-2025				4/8/2026	Raj Construction Birsa Chowk, Ranchi
15	Widening and Strengthening of Road from Holiday Home to Boriyo (Chirondi) via Bitha, Edalhatu (Total Length-3.162 KM) for the year 2025-26.	3.16	2004.62	Ltr. No-2250(S) Dt-13-06-2025	1092.46	120 SBD 2025-26 27-01-2026			30%	8/26/2026	A. K. Infra Construction Private Limited, H-64, Argora Housing Colony, Argora, Ranchi.
16	Construction of four lane (including bridge construction) in road from Argoda (Old Argoda Chowk) (in MDR -018) to Nayasarain (Ring Road) (in MDR-013) via Pundag Road (Total length - 6.175 km) for the year	6.18	14106.06	Ltr. No-2520(S) Dt-01-07-2025	2547.92	109 SBD 2025-26 12-12-2025	15%	9989.80	18%	2/11/2027	Jai Mata Dee Construction

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
17	IRQP work In Mandar chowk (On NH 75) to Burmu road (Total Length-14.80 KM) for the year 2025-26.	14.80	1148.37	Ltr. No-6333 (S) Dt-15-09-2025							
18	Re-construction work (including bridge construction) of Kumharia more (on Mesra-Pithoriya road) to Sangrampur (on Karamtoli-Ormanjhi road) (Total length 6.333 KM) for the year 2025-26.	6.33	3889.68	Ltr. No-2923(S) Dt-18-07-2025							Godawari Harsh Construction Pvt. Ltd. B-745, Sector-2, Dhurwa, Jagarnathpur, Ranchi, Jharkhand-834004.
19	IRQP(Improvement of Riding Quality) work in TOP Pundag to DAV Pundag Road (Total length - 1.770 KM) for the year 2025-26.	1.77	109.52	Ltr. No-3327(S) Dt-22-08-2025	74.12	110 F2 2025-26 22-12-2025	40%	30.00	96%	4/21/2026	M/S Sidhrth Sayam Doranda, Argora, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Surface Renewal / Strengthening work of (i) Argora Chowk to Kathal More Road (Length 5.50 KM), (ii) Itki Road to Shyama Prasad Mukherjee Nagar Road (Length 1.310 KM), (iii) Siramtoli Chowk to Bahu Bazar Via Chutiya Thana-Mahadev Manda Chutiya Road (Length 4.012 KM), and (iv) Hinoo Chowk to Birsa Chowk road (Length 0.75 KM), (Total Length 11.572 KM) for the year 2025-26.	11.57	475.54	Ltr. No-4274(S) Dt-17-11-2025	326.60	118 F2 2025-26 27-01-2026	77%	250.00	100%	5/26/2026	Orbit Infrass, H.No.-54, Circular Road, Lalpur, Ranchi.
21	Construction of Diversion road of Singhmore - Latma- Hethu road from Chariya toli to Chandaghasi via Badkatoli village (Including bridge) (Total length- 2.380km) for the year 2025-26.	2.38	1497.01	Ltr. No-214S) Dt-21-01-26							

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	IRQP work of (i) Daladali chowk (on Ranchi Ring Road)- Prem Nagar (on NH-23) road ,(ii) Hazi chowk to Brambe road and (iii) Bijuliya chowk - Mahadev Tangra road (Total Length- 23.44 km) for the year 2025-26.	23.44	1349.33	Ltr. No-4041(S) Dt-21.10.25							
23	Construction of Retaining wall with Special repair of Approach Road in back side of Jagannath Temple, Jagannathpur, Ranchi (Total length 0.501 KM for the year 2025-26.	0.50	193.98	Ltr. No-3131(S) Dt-29-01-2026	130.61	02 F2 2026-27 01-06-2026	0%	0.00	65%	9/30/2026	Shailendra Pratap Singh Sukhdeo Nagar, Ratu Road, Ranchi
24	Construction work of Ashirwad Banquet (on Karamtoli – Ormanjhi road, MDR-016) to Firing Range (Bariatu) (on Booty road) road (Total length - 4.070 Km) including bridge construction for the year 2026-27.	4.07	14124.28	Ltr. No-1742(S) Dt-23-04-2026							

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
25	Widening, Strengthening / Reconstruction work from Kathal more to Daladali chowk (Ring Road) road from chainage Km 0.00 to km 2.070 (total Length - 2.070 Km) for the year 2026-27.	2.07	6813.65	Ltr. No-938(S) Dt-07-03-2026							

25	Ranchi	156.77	181649.66	68447.29	85733.59
----	--------	--------	-----------	----------	----------

Circle : Ranchi

Div : Gumla

Name of EE-Sri Anup Ranjan Lakra

1	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	1602.58	1SBD/25-26 dt-05.03.26	71.76	1150.00	80%	04.09.2026	SRMV Construction Pvt. Ltd, Near Bhatti Talab, Sisai Road, Gumla
2	IRQP Work of Nathpur- marda-Tukutoli- Bagma Road (Total Length-20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	0.00	-	0.00	0.00	-	-	-
3	Widening/Strengthening of Bakutoli-Kurkura-Bano Road including Bridge under Road Division, Gumla.	33.57	14051.68	4750(S) 16.12.25	11988.00	1SBD/26-27 dt-01.07.26	0.00	0.00	-	-	M/s Vinod Kr. Jain Jashpur nagar, Chhattisgarh

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Gumla	79.88	16924.78		13590.58	0.00		1150.00			

Circle : Ranchi

Div : Khunti

Name of EE-Sri Rameshwar Sah

1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	2262.12	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	82%	2452.46	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	9719.03	02SBD/24-25 Dt. 11.09.2024	78%	9768.34	84%	10.09.26	PE-SRMV Construction (JV)
3	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	1505.57	41SBD/25-26 Dt. 23.12.2025	59%	892.00	85%	22.06.26	M/S Dilip Kumar

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Balance work of widening and strengthening of sisai-lapung-dorma road(MDR- 030) from k.m. 00.00 to km. 43.40	5.00	5487.67	Letter No. 352(s) dated 17.01.12	1340.08	43SBD/25-26 Dt. 25.03.2026	0%	0.00	50%	24.09.26	M/s Nagendra Pandey

4	Khunti	68.31	20660.51	14826.80	0.00	13112.79
----------	---------------	--------------	-----------------	-----------------	-------------	-----------------

Circle : Ranchi

Div : Ranchi (Gramin)

Name of EE-Sri Jitendra Kumar Singh

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	82.03%	16615.46	87%	14.03.2025	SRE & Associates (JV)
2	Construction of Approach Road/Service road to IIAB Road (Total Length-400m) (Including Utility Shifting & Plantation) Under Road Division Ranchi (Gramin) for the year 2025-26	0.40	402.81	3700(S) Dt. 19.09.25	290.66	33SBD/2025-26 Dt. 22.01.26	49.58%	159.73	61%	22.03.2026	Bhadoria Infrastructure Pvt. Ltd.

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Silli-Banta Hazam Tikar-Rangamati Road (MDR-25) in km 0.00 to km 39.00 (Total Length - 39.00 km) For the year 2025-26	39.00	3270.33	477(S) Dt. 10.02.26	0.00	-		0.00	-	-	
4	Widening & Strengthening of Road from Barendra on Silli Tikar Road to Satighat Mela upto Swarnrekha River Road(Total Length-1.800 Km)	1.80	998.79	1371(S) Dt. 30.03.26	0.00	-		0.00	-	-	

4	Ranchi (Gramin)	58.90	22845.66	17275.55	16775.19
----------	------------------------	--------------	-----------------	-----------------	-----------------

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	84%	5695.00	88%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.
---	---	-------	---------	-------------------	---------	----------------------------	-----	---------	-----	------------	----------------------------------

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Balance Work of Chati to Kuru (Tati Chowk) and Kairo Naya Toli to Zingi More Road.	36.58	8608.97	06.06.16 / 3543 (S)	346.73	09.04.25 / SBD 01/ 2026-27	0%	0.00	9%	08.04.2027	M/s Bimla Enterprises, Harmu Road, Ranchi.

2	Lohardaga	55.83	16023.28	7146.65	5695.00
---	-----------	-------	----------	---------	---------

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

1	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	62.06%	2966.43	65%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.
---	--	-------	---------	----------------------	---------	---------------------------------	--------	---------	-----	------------	--

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.	8.10	693.60	19.08.2025 / 3275(S)	585.23	1 SBD of 2025-26, Dt. 13.03.2026	85.30%	499.19	95%	12.07.2026	Superior Construction Pvt. Ltd, Simdega
3	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)	3170.39	1SBD of 2026-27, Dt. 27.06.26	0.00%	0.00	0%	26.02.2027	Superior Construction Pvt. Ltd, Simdega
4	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyanr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	109.55%	8090.93	99%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.
5	Improvement of Riding Quality Programme (IRQP) work of Simdega-Rengari-Kersai-Bolba-Orissa-Border Road Part I (0.00 to 33.910 KM) & Part II(0.00 to 14.30 KM) Total length 48.21 KM.	48.21	2976.22	24.11.2025 / 4368(S)							

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							

6

Simdega

174.96

27827.32

14863.66

11556.55

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar- Jhinhiri -Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No- 2019(S) Dt-22-05-2025	178.30	93 F2 2025-26 09-12-2025	100%	177.85	100%	3/5/2026	Shailendra Pratap Singh Ratu Road, Ranchi
2	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No- 2249(S) Dt-13-06-2025	101.83	92 F2 2025-26 06-12-2025	100%	101.74	100%	3/5/2026	P.K. Infra Deputy para, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.- 679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.00 5 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.38 001 Lakh) (Supply Agreement)	79.00	3990.38	100%	10/31/2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.60625 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED	112.34	44456.62	100%	7/7/2024	Larsen & Toubro Limited, Andheri(E) Mumbai-400093

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.33 472 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.38 4 Lakh (Supplimentry Agreement)	91%	4104.22	100%	11/26/2023	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
6	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	114.09	5529.01	100%	7/14/2025	Excel Venture, Ranchi
6	Ranchi	16.81	51457.25		44887.49			58359.82			

Circle : Ranchi

Div : Gumla

Name of EE-Sri Anup Ranjan Lakra

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt-13.12.22	100%	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
1	Gumla	11.0	2902.8		2608.9			2513.9			

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Rameshwar Sah

						NIL					
0	Khunti	0.00	0.00		0.00			0.00			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	496.20	29SBD/2025-26 Dt. 03.12.25	100.00%	496.20	100%	02.04.2026	M/s Jaimata Dee Construction
1	Gramin	10.0	642.95		496.20			496.20			

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Kuldeep Kumar Minz											
						NIL					
0	Lohardaga	0.00	0.00		0.00			0.00			

Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Improvement of Riding Quality Programme (IRQP) of Kalebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage- 5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1807.74	100%	03.04.2025	AUM Construction, Gumla
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh
2	Simdega	40.16	2483.14		2564.20			2522.78			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
1	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770	0.93	4480.82	Ltr. No-5772(S) Dt-21-12-2023	3258.84	43 SBD 2024-25 15-12-2024	9%	985.84	28%	6/14/2026	M/S SATISH PRASAD Viswanath
2	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	845.45	05 SBD 2023-24 12.07.2023	50%	275	76%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
2	Ranchi	1.38	7157.66		4104.28			1260.84			

Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Construction of High Level Bridge over Koyal river at 61st Km of Khunti- Torpa-Kolebira Road Under Road Division Gumla	245.0	1895.60	1057(S) 12.03.26	-	-	-	-	-	-	-
1	Gumla	245.0	1895.60		0.00			0.00			

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Rameshwar Sah

1	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	1161.49	38SBD/23-24 DT. 14.03.24	85%	998.43	95%	3/13/2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
2	Construction of H.L. Bridge over Banai River at 8th KM of Khunti – Torpa – Kalebira Road.	70.00	736.39	Dy. Sec. Letter No. 4907(S) Dt. 23-12-25				0.00			
2	Khunti	217.6	1881.0		1161.5			998.4			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

					NIL					NIL	
0	Ranchi (Gramin)	0	0.00		0.00			0.00			

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

NIL

0	Lohardaga	0.00	0.00	0.00	0.00
---	------------------	-------------	-------------	-------------	-------------

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	Construction of a High-Level Bridge over the Palmara River at Chainage 3+000 km (Span 11 x 24.8 m) on the Biru–Ramrekha Dham road, under Road Division Simdega.	273	1556.91	12.03.2026 1055(S)							
---	---	-----	---------	-----------------------	--	--	--	--	--	--	--

1	Simdega	273.00	1556.91	0.00	0.00
---	----------------	---------------	----------------	-------------	-------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
NIL											
0	Ranchi	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
NIL											
0	Gumla	0.00	0.00		0.00			0.00			

State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Khunti
Name of EE-Sri Rameshwar Sah

o Khunti		0.00	0.00		0.00			0.00			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.6	1250.70	3532(S) Dt, 09.09.25	1232.51	28SBD/20 23-24 Dt. 23.02.2024	116%	1464.06	100%	22.02.26	KUMAR AND ROY CONSTRUCTION
---	---	-------	---------	----------------------	---------	-------------------------------	------	---------	------	----------	----------------------------

1 Gramin	204.6	1250.70	1232.51	1464.06
-----------------	--------------	----------------	----------------	----------------

State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

NIL

0	Lohardaga	0.00	0.00		0.00			0.00			
---	-----------	------	------	--	------	--	--	------	--	--	--

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

NIL

0	Simdega	0.00	0.00		0.00			0.00			
---	---------	------	------	--	------	--	--	------	--	--	--

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : RANCHI
Div : RANCHI
Name of EE-Sri Vinod Kachhap

										NIL	
0	Ranchi	0.0	0.00		0.00		0.00				

Circle : RANCHI
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

SPILL OVER

1	Installation of Crash Barrier work in Kurumgargh-Parsa, Sahid Naiman Kujur village link Road in KM 1st, 2nd,3rd,4th,6th and 13th Under Road Division Gumla		36.00	Lt- 2661(S) dt- 09.07.25	35.887	28F2/2025-26 Dt.-28.02.2026	20.00	55.73%	100%	31.03.2026	Prem Ranjan Singh Chetar Road, Gumla
2	Ordinary Road repair of HL RCC bridge Approach of Kurumgargh - Parsa, Sahid Naiman Kujur village link road in Km 7,11,15,17,20 and 21st		90.00	Lt- 2661(S) dt- 09.07.25	64.70	20F2/2025-26 Dt.-18.12.2025	0.00	0.00	-	17.03.2026	Rudrahartejas Cons.Pvt. Ltd. Tagore Hill Road Morabadi, Lalpur, Ranchi
3	Railing repair work in Manjhatoli (NH-78) - Birkera-Kondra Road in KM 14th and 17th Under Road Division Gumla		16.00	Lt- 2661(S) dt- 09.07.25	15.99	17F2/2025-26 Dt.-09.12.2025	7.00	43.77%	100%	08.03.2026	M/s Gaurav Kumar Mishra Tupudana, Ranchi
4	Curve Improvement work Under Road Safety at Ch. 59.00km of Khunti- Torpa- Kalebira Road Under Road Division Gumla		82.61	Lt- 3856(S) dt- 07.10.25	52.34	25F2/2025-26 Dt.-10.01.2026	18.00	34.39%	100%	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
5	Ordinary Road repair work of Ghaghra Netarhat Road (SH-09) in KM 35th to 43rd Under Road Division Gumla		190.00	Lt-4066 (S) dt- 24.10.25	132.72	22F2/2025-26 Dt.-01.01.2026	21.00	15.82%	100%	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
6	Ordinary Road repair work of Ghaghra Neterhat Road (SH-09) in KM 46th to 55th Under Road Division Gumla		55.00	Lt-4066 (S) dt- 24.10.25	38.48	26F2/2025-26 Dt.-10.01.2026	11.00	25.58%	100%	09.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
6	Gumla SO	0.00	469.61		340.13		77.00				

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

NON PLAN

1	Ordinary repair work on the Jori to Chopat via badkadohar road from km 0.00 to 18.00.		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
2	Ordinary repair work on the Kurumgarh- Parsa, Shaheed Nayman Kujur Village Link Road from chainage 0.00 to 28.09		25.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
3	Ordinary repair work on the Toto-Anjan Dham road at chainages 1.205 km, 3.175 km, 6.320 km, 7.140 km, and 8.320 km.		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
4	Ordinary repair work on the Sarita Barrage- Tokan route from Bakaspur Mor (Km 0.00 to Km 17.700)		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
5	Ordinary repair work on the Rampur to Jeetutoli via Kadamdih road from km 0.00 to km 25.265		15.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
6	Ordinary repair work at km 1, 5, 7, 8, 10, and 11 of the Bharno Chowk–Parwal Road via Marasili, Sargaon, and Jirhul road.		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
7	Ordinary repair work on the Sisai (Kumhar Mor) to Ghaghra road from km 0.00 to km 35.100		25.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
8	Installation of crash barriers at the 14th, 15th, 16th, and 17th km, and bridge railing repair work at the 33rd km of the Ghaghra-Netarhat (SH-09) road		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
9	Boulder Pithcing work at km 43 of the Ghaghra-Netarhat (SH-09) road.		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
10	Installation of crash barriers at the 10th km of the Dumri-Badakatra-Kerakona (Chhattisgarh) border road.		12.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
11	Installation of crash barriers at the 51st and 52nd km of the Ghaghra-Netarhat(SH-09) road.		11.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
12	Installation of Crash Barrier at the 2nd and 6th km of Bharno Chowk to Parwal via Marasili, Sargaon, Jirhul road		13.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
13	Ordinary repair work of Ghaghra -Netarhat (SH-09) 3(150.0m,) at km 3, 4, 8, 9, 11, 13, 14, 17, 18, 22, 23, 24, 30, 31, and 32		105.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
14	Ordinary repair work of Ghaghra-Netarhat(SH-09) Road km 48, 49, 50, 51, 52, 53 and km 54		55.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
15	Ordinary repair work of Palkot-Aparkhaman-Jodajam road from the 0.00 km to 19.800 km.		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary repair work on the Netarhat Sunset Point road from km 1.00 to km 8.650.		60.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
17	Ordinary repair work on the Ghaghra-Sisai Road from km 0.00 to km 28.039		35.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
18	Ordinary repair work at Km 1, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 and 18 of Charda Puso via Bhusro, Pahamu, Kotari, Boro, Pakaria Road.		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
19	Ordinary repair work on the Chainpur-Ghaghra road from km 0.00 to km 41.930		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
20	Ordinary repair work on the Pokla Railway Station to Kumhari road km 0.00 to km 21.950		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
21	Guard wall and flank repair work on various sections of the Ghaghra-Netarhat Road (SH-09) at km 36.00 and 39.00		50.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
22	Guard wall and flank repair work on the Ghaghra-Netarhat Road (SH-09) between km 40.00 and 43.00		90.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
23	Guard wall and flank repair work on various sections of the Ghaghra-Netarhat Road (SH-09) between km 43.00 and 48.00		90.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
24	Restoration work of Box Cell Culvert (1430/0) at km 22 of the Manjhatoli (NH-78)-Birkera-Kondra road.		56.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
25	Installation of crash barriers at the 7th, 17th, and 26th km marks of the Sisai-Bhandra Road		31.68	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
26	Installation of crash barriers on the Manjhatoli (NH-78)-Birkera-Kondra road at the 1st km, 6th-8th km, 12th-14th km, and 20th-22nd km		35.65	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
27	Vivekadhin		50.00	Lt-223 (S) dt- 27.05.26	-	-	-	-	-	-	-
27	Gumla NP	0.00	999.33		0.00	0.00	0.00				
33	Gumla NP, SO	0.00	1468.94		340.13	0.00	77.00				

Circle : RANCHI

Div : Khunti

Name of EE-Sri Rameshwar Sah

[illegible]

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
0	Khunti NP, SP	0.00	0.00		0.00		0.00				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

Non Plan

										NIL	
0	Gramin NP	0.00	0.00		0.00		0.00				

Spill Over

1	Construction of Inspection Bungalow at Ramdera on Ranchi-Muri Road with full Furnishing for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	72.00	60.01%	85%	08.07.25	P. L Construction
2	Beautification work and supply of furniture for Inspection Building at Ramdera under Non Plan for the year 2025-26		15.00	2661(S), Dt. 09.07.2025	14.98	32F2/2025-26 Dt. 09.01.26	10.00	66.74%	100%	22.02.2026	Ravi Ranjan Kumar Pandey
2	Gramin SO	0.00	165.00		134.96		82.00				

Vivekadhin

										NIL	
0	Gramin SO	0.00	0.00		0.00		0.00				
0	Gramin NP, Vivek, SO	0.00	165.00		134.96		82.00				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

1	Construction of RCC Drain at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	35.00	09.07.2025 2661(S)	21.42	17.10.2025 13F2/2025-26	10.00	47%	100%	16.01.2026	Imtiyaz Ansari, Lohardaga.
2	Construction of Retaining Wall at 22+500 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. & 2.00 m. Height) (3 M. Height of Length 50 M.; 2 M. Height of Length 90 M.)	--	50.00	09.07.2025 2661(S)	29.88	24.10.2025 14F2/2025-26	0.00		100%	23.01.2026	Sajju Civil Construction Pvt. Ltd., Lohardaga.
3	Construction of Stone Masonary Drain at 5th K.M. of Shankh-Chatra (Lukaiya More) Road (S/M of Length – 900 M.)	--	50.00	09.07.2025 2661(S)	30.63	18.11.2025 16F2/2025-26	0.00		100%	17.02.2026	Habibul Ansari, Lohardaga.

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of Retaining Wall for Protection Work at 29th K.M. in Lohardaga-Kisko More to Richuguta Road (2.00 m. Height) (Length of 167 m.)	--	50.00	09.07.2025 2661(S)	30.93	15.10.2025 11F2/2025-26	13.00	42%	100%	14.01.2026	Prem Ranjan Singh, Gumla
4	Lohardaga	0.00	185.00	-	112.86	-	23.00	-			

Vivekadhin

0	Lohardaga Viv.		0.00		0.00		0.00				
4	Lohardaga NP, Viv.	0.00	185.00		112.86		23.00				

Circle : Ranchi

Div : Simdega

Name of EE-Sri Rajeev Kumar Singh

Non Plan

1	Ordinary Repair & Road Safety work in Kairbera-Banabira-Bakrikona Road from km 0.00 to 18.90 under non plan for the year 2025-26		40.00	09.07.2025/ 2661(S)	32.15	17.02.2026 / 35F2 2025-26	15.00	0%	100%	16.05.2026	Pankaj Kumar, Gumla
2	Construction of Guard wall of length 150m (height 2m) in 34th KM of Thetaitangar-Bolba-		40.00	09.07.2025/ 2661(S)	24.85	30.03.2026 / 36F2	-		60%	29.05.2026	Gaurav Kumar Mishra, Hatia, Ranchi.
2	Simdega	0.00	80.00		57.00		15.00				

Vivekadhin

0	Simdega	0.00	0.00		0.00		0.00				
2	Simdega NP, Vivek.	0.00	80.00		57.00		15.00				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

1	Widening and Strengthening Reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.20	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	88%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
1	Gumla	28.20	2875.78		2809.75			2401.89			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD 0F 2018-19 Dt. Of Commence ment 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill- Singhitali, PO- Chapri, Bhawnathpur, Dist.- Garhwa.
1	Simdega	16.50	1628.73		1744.53			340.29			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)**Month : June, 2026****Amount in Rs.**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Ranchi**Div : Gumla****Name of EE-Sri Anup Ranjan Lakra**

1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khamanjora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
---	---	-------	--------	----------	--------	--------------------------	-------	-------	-----	----------	-------------------------------------

1	Gumla	61.80	215.82	0.00	185.00	0.00		66.51			
---	-------	-------	--------	------	--------	------	--	-------	--	--	--

Circle : Ranchi**Div : Simdega****Name of EE-Sri Rajeev Kumar Singh**

1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD OF 2018-19 Dt. Of	100%	300.39			Superior Construction Pvt. Ltd., Tukupani,
---	--	-------	--------	----------------------	--------	-------------------------------------	------	--------	--	--	--

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. (JH21LWE039)	86.44	214.11	07.03.2018 / 1341(S)		Commencement 27.08.2018	100%				Simdega
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. (JH21LWBR52)	246.04	1100.91	07.03.2018 / 1341(S)	1088.71	12.09.2018 03 SBD OF 2018-19 Dt. Of Commencement	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.
3	Simdega	369.7	1432.60		1398.48			1369.53			

Circle : Hazaribagh

Div : Chatra

Name of EE-Sri Rakesh Srivastava

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II (i) 2017-RC (358261)	130.83	28.07.2018 01(SBD)/ 2018-19	80%	351.33	80%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra
---	--	--------	--------	----------------------------------	--------	-----------------------------	-----	--------	-----	------------	--

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24	(556201) dt. 22.02.2018	439.83	2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	75%	27.06.2019	District. Chatra 7979070450 7979987711
2	Chatra	0.0	498.51		439.83			351.33			

Circle : Hazaribagh

Div : Ramgarh

Name of EE-Sri Rajiv Ranjan Munda

1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu,
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdi Road	295.20	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	83%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Ramgarh	64.80	1785.85		2341.61	0.00		1973.56			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

Progress report of **On-going / Completed works** (Bridges-RCPLWEA)

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.	54 m	710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY-04/SBD/2018-19	25	62.47		02.07.2020	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan
1	Manoharpur	0.00	710.25		349.28			62.47			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

DPW-R

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Ranchi Div :- Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	95.02	7128.00	97%	20.12.25	M/s Vinod Kr. Jain Jashpur nagar, Chhattisgarh
1	Gumla	11.85	5941.00		7501.83			7128.00			

Circle :- Hazaribagh Div :- Hazaribagh Name of EE-Sri Shubash Prasad											
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/ 2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	72	4408.00	100%	15.09.2025	M/s Ganesh Yadav, Dhanbad
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/ 2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	73.42	6465.00	100%	23.07.2025	M/S Puja Enterprises, Simaria, Chatra
3	Widening and Strengthening/ Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78)	9.28	11480.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRIF/ 2023-24 Dt. 19.05.2025	8524.80	dt. 13.04.26 04 (SBD) of 2026-27	0.0000	0.00	1%	12.10.2027	Manisha Construction, Dobhi, Gaya
3	Hazaribagh	63.04	26790.00		23444.64			10873.00			

Progress report of **On-going works** (Roads-CRF)

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Hazaribagh Div :- Bokaro Name of EE- Sri Amit Singh											
1	Four Laning from Bokaro Sector- 6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi - 110001, File No. RW/Ranchi/CRIF/20 23-24 dated 19.05.2025	-	-		0.00	-	-	HARI NANDAN CHOUDHARY, Add.- Behind Hero Honda Showroom, Bhagalpur Road, Dumka, Jharkhand - 814101
1	Bokaro	5.97	6220.00		0.00			0.00			
Circle :- Hazaribagh Div :- Giridih Name of EE-Sri Ram Bilash Singh											
1	Widening and Strengthening/ Re-Construction of Dalpathdih PWD Road to Khatponk, Khoro, Baraipat, Nayanpur Road (under CIRF) Under Road Division, Giridih For The Year 2025-26 (Job. No. CRF-JHR-2025-26-75)	20.44	8541.00	Govt. of Jharkhand RCD, Ranchi Letter no. 2058(S) Dt. 28.05.25	-	-	-	-	Nil	Nil	Hari Nandan Choudhary, Dumka
1	Giridih	20.44	8541.00		0.00			0.00			
Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha											
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	25513.16	Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	95.70	21443.00	98%	07.07.2025	M/s M & S Co, M.S. Tower Khutabandh, Dumka

Progress report of **On-going works** (Roads-CRF)

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening & Reconstruction work of Kothiya (NH 133) – Dighi-Gadi Jhopa-Parariya-Champagarh Road (Total Length-17.2015 Km) for the year 2025-26. Job No. CRF-JHR-2025-26-73	17.20	6394.00	Under Secretary to the Government of India Letter No - RW/Ranchi/CRIF/2023-24 Date 19.05.2025							
2	Dumka	66.09	31907.16		17678.9			21443.00			

Circle :- Dumka Div :- Deoghar Name of EE-Sri Manoj Kumar Mahto											
1	Reconstruction of Burhai to Narainpur road (Job No. CRF-JHR-2025-26-72)	10.16	5900.05	RW Ranchi/CRIF/ 2023-24, dt- 19.05.25	0.00	-	-	0.00	-	-	-
1	Deoghar	10.16	5900.05		0.0			0.00			

Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
1	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	59.83	3887.00	70%	17.07.2025	Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur,
2	Construction of Phuldundgri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			3%	31.07.2026	Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House
3	RECONSTRUCTION OF ROAD FROM KATING MORE TO HURUMBIL VIA SAMARJOBRA DANDUDIH ROAD (JOB NO. CRF-JHR-2025-26-74) FY-2025-26. (TOTAL LENGTH- 19.135 K.M.)	19.14	5784.00	Ref no. 2058(S)WE dt. 28.05.2025	4500.19	27 SBD/2025-26 Dt. 12.03.2026			5%	11.03.2027	M/S Dilip Kumar ,B/745 ,Sec-2, Dhurwa ,Ranchi
3	Jamshedpur	65.59	23597.58		20982.84			3887.00			

Circle : DALTONGANJ
Div : GARHWA

Progress report of **On-going works** (Roads-CRF)

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.940	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.2564	21.10.19 02 SBD/19-20	83%	7844.06	90%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
1	Garhwa	24.94	11311.36		9462.26			7844.06			

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Rajesh Kumar

1	Reconstruction of Bhajania of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	11791.53	सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 4036 (एस0) रांची दिनांक 25.09.2024 के द्वारा 9203.09 11791.53200 सरकार के संयुक्त सचिव, पथ निर्माण विभाग का पत्रांक 1739 (एस0) रांची दिनांक 23.04.2026	6443.54	24SBD/23-24 20.01.24	8%	5563.803	34%	19.01.26	Dooars Construction Company, Alipurduar (W.B)
---	--	-------	----------	--	---------	-------------------------	----	----------	-----	----------	---

Progress report of **On-going works** (Roads-CRF)

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	मुख्य अभि० (या०), प०नि०वि०, झा०, राँची का पत्रांक-733 (अनु०), दि०-20.04. 2023 / सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 3825 (एस०) राँची दिनांक 13.09.2024	8839.23	01SBD/24-25 22.06.24 7592.95058 Variation Amount 1246.27475 <u>Total Rs.</u> 8839.22533 Vide L.No. E.I.C, RCD, Ranchi Lt. 05 (Enc.) dt. 02.01.25	10%	2326.34284	22%	21.06.26	Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand
2	Daltonganj	41.47	23755.67		15282.77			7890.15			