

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Roads-Plan)State Plan Road Works**Month : June, 2026****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha											
1	Widening and Strengthening/Reconstruction of Ranibahal (MDR-197)-Baliram-Saharghati Road via Rangalia-Raneshwar (with Chirudih to Karikador Link Road) including Bridges (Total Length-14.515) under Road Division Dumka for the year 2023-24	14.52	6565.09	Additional Secretary, Jharkhand, Ranchi letter No.1356(S) Date 15.03.2024	5063.70	10.09.2024 29 (SBD)/2024-25	100.00	7714.16	92%	09.09.2025	M/s Mohan Lal Jain, 23, Sahid Surya Sen Road, Berhampore, Murshidabad, WB
2	Reconstruction of Road from Shiv Vihar Hotel to NH 114A and Construction of Helipad (Total Length-1.317 Km) under Road Division Dumka for the year 2023-24	1.32	647.23	Additional Secretary, Jharkhand, Ranchi letter No. 1415(S) Dt 15.03.2024	430.58	14.10.2024 43(SBD)/2024-25	20.24	87.17	30%	13.02.2025	M/s Satya Construction, Shastri Nagar, Dumka, Jharkhand

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of ADB Road (Chigalpahadi) to Dumka-Rampur Highway (NH-114A) Connect Govindpur-Sahebganj Road via Dumka Airport Road (Total Length-10.360 Km) under Road Division Dumka for the year 2023-24	10.36	30198.64	Additional Secretary, Jharkhand, Ranchi letter No. 1424(S) Dt 16.03.2024	23925.00	14.10.2024 47EPC/2024-25	0.17	40.00			Bharat Vanijya Eastern Private Limited, 126, Chittaranjan Avenue, 2nd Floor, Kolkata
4	Widening and Strengthening /Reconstruction Sitpahadi to Sigdhriharko Road (Total Length-23.890 Km) under Road Division Dumka for the year 2023-24	23.89	16289.96	Additional Secretary, Jharkhand, Ranchi letter No. 1426(S) Dt 16.03.2024	9999.46	07.10.2024 38(SBD)/2024-25	58.70	8188.29	61%	06.07.2026	M & S Paving Pvt Ltd, P-26 City Center, Sector-4, Bokaro
5	Widening and Strengthening/Reconstruction of Chaipani (on NH-114A) to Masania (Aamgachi-Kalyanpur Road, on ODR) Road (Total Length - 6.670 Km) under Road Division Dumka for the year 2024-25.	6.67	1685.54	Deputy Secretary(M), Jharkhand, Ranchi Letter No. 4378(S) 14.10.2024	971.78	04.11.2025 18(SBD)/2025-26	38.604	579.142	42%	03.05.2026	M/s Manoj Kumar Pandey, M-13, S.S, Harmu Housing Colony, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/Reconstruction Work of Barmasia PWD Road to Saharghati Road under Road Division Dumka for the year 2025-26.	8.13	4493.32	Joint Secretary, Jharkhand, Ranchi Letter No.4382(S) 24.11.2025				601.000			
7	Widening and Strengthening/Reconstruction Work of Karmatand (PWD Road) to Bhutandih (PWD Road) under Road Division Dumka for the year 2025-26.	7.78	3581.42	Joint Secretary, Jharkhand, Ranchi Letter No.4384(S) 24.11.2025				300.000			
8	Strengthening/IRQP Work of Tongra to Maheshbathan via Bilkandi, Jaytara Road (Total Length-21.619 Km) under Road Division Dumka for the year 2025-26.	21.62	1662.71	Joint Secretary, Jharkhand, Ranchi Letter No.4270(S) 17.11.2025							

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening, Strengthening & Reconstruction of Road from Chamrabahiyar to Bardaninath Temple Road (Length-4-626 Km) and Bamandiha Link Road (Length-2.920 Km) (Total Length-7.546 Km) under Road Division Dumka for the year 2025-26.	7.55	3187.02	Joint Secretary, Jharkhand, Ranchi Letter No.123(S) 16.01.2026							
10	IRQP/Strengthening Work of Raghunathpur - Barmasia Road (Total Length-26.525) under Road Division Dumka for the year 2025-26.	26.53	2478.03	Joint Secretary, Jharkhand, Ranchi Letter No.306(S) 28.01.2026							
11	Widening, Strengthening / Reconstruction work of Sardhia to Belguma via Chamrabahiyar School Road (Total Length - 2.816 K.M) under Road Division Dumka for the year 2026-27.	2.82	1248.22	Joint Secretary, Jharkhand, Ranchi Letter No.2187(S) 25.05.2026							

11

Dumka

131.16

72037.18

40390.52

17509.76

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Widening and Strengthening/ Reconstruction of Sarwan (NH-114A) - Palojori Via Raikund - Mahapur (Total Length - 28.110 KM) including Bridge Construction under Road Division, Deoghar	28.11	14038.04	J.S., RCD, Lt. No.- 5631(S), dt- 14.12.23	7878.69	59SBD/ 2024-25 dt.- 20.01.25	39%	8522.20	46%	19.01.27	Rajbir Construction Pvt. Ltd., Hariom Tower Commercial Complex, Circular Road, Lalpur, Ranchi.
---	---	-------	----------	---	---------	------------------------------	-----	---------	-----	----------	--

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening & Reconstruction of Kano to Madankatta via Mahuatad, Murlipahari, Baskuppi, Badia, Nagadori Road (Length -14.115 KM) & Murlipahari to Ramjani More Link Road (Length - 2.340 KM) (Total Length- 16.455 KM) (including Bridge Construction) under Road Division Deoghar	16.46	6553.36	RCD, Lt. No.- 1150(S), dt- 06.03.24	4843.21	61SBD/ 2024-25 dt-03.03.25	94.36%	5917.90	97%	02.03.26	Preeti Enterprises, Harina, Nawagarh, Barora, Dhanbad, Jharkhand
3	Widening and Strengthening/ Reconstruction of Roushan more to Madhupur via Saftar Ghat Road (MDR 226) under Road Division, Deoghar (Total Length 12.840 K.M.)	12.84	5289.75	J.S., RCD, Lt. No.- 5354(S), dt- 28.11.23	3518.82	29SBD/ 2024-25 dt.10.08.24	53%	3412.33	66%	09.07.25	M/s Ganesh Yadav, Anand Nagar, PO- ISM, Saraidhella, Dhanbad

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(A) Widening and Strengthening/ Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH-15) (Total Length - 25.594 KM) (including Bridge Construction)	25.59	7452.90	J.S. RCD LT. No. 891(S), dt- 13.02.18	4320.18	26SBD/ 2018-19 dt.25.09.18	43%	3618.65	43%	24.03.20	Bhupendra-Sinha Joint Venture, Karnibagh, Deoghar
	(B) Remaining Work of Widening and Strengthening / Reconstruction of Baratand More - Kurwa - Rangamatiya - Palajori (on SH - 15), Total length- 25.594 KM (Including Bridge Construction)				4077.87	66SBD/ 2024-25 21.03.25	51%	2100.00	67%	20.05.26	Sri Manoj Kumar Singh, Vill.-Chaparia, PO-Koiridih, PS-Jasidih, Deoghar

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	(A) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam baba Road (Total Length-1250.00 mtr.)	1.25	1714.00	J.S. RCD LT. No. 6147(S), dt-09.11.17	1733.45	59 SBD/ 2017-18 dt.06.03.18	22%	387.99	22%	05.12.18	Sri Pancham Kumar Mishra, Purandaha, Deoghar.
	(B) Construction of Cover Drain with Road from Pandit B. N. Jha Road to Bilasi via Bambam Road (Total Length-1.250 KM) (Balance Work)				1761.24	53SBD/ 23-24 dt-19.01.24	13%	220.23	27%	18.07.24	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	(A) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM)	0.90	1064.99	J.S. RCD LT. No. 5812(S), dt-18.10.17	1077.20	58SBD/ 2017-18 dt.06.03.18	67%	724.09	67%	05.12.18	Sri Manoj Kumar Singh, Vill.-Chapariya, P.O.- Koiridih, Deoghar
	(B) Construction of Cover Drain with Road from Bilasi-Chhatisi-Circular Road (Total Length - 0.900 KM) (Balance Work)				575.05	38SBD/ 2025-26 dt.-16.09.25	3%	16.74	8%	15.01.26	M/s Seethal Construction, #1040, 10th Main Judicial Layout, PO-Yelahanka, Bengaluru - 560054, Karnataka
7	Improvement of Riding Quality/Strengthening Work of Deoghar - Madhupur Road Via Mohanpur Ghat (Total Length - 28.280 KM) under Road Division, Deoghar for the year 2025-26	28.28	2073.91	RCD LT. No. 2251(S), dt-13.06.25	1709.00	03SBD/ 2026-27 dt-18.05.26	0%	0.00	10%	--	M/s Manisha Construction, Post + Thana- Dobhi, Gaya, Bihar

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Improvement and Riding Quality/ Strengthening Work of Chandih (PWD Road, MDR-229) to Tilona (PWD Road, MDR-235) via Simra, Khaspeka, Pichribad, Mathurapur, Husainabad, Kathari Road in KM 0.00 to 21.870 (Total Length 21.870 KM) under Road Division, Deoghar.	21.87	1229.89	RCD LT. No. 3954(S), dt-14.10.25	958.97	56SBD/ 2025-26 dt-12.02.26	61%	580.54	95%	11.08.26	M/s Manisha Construction, Vill.+PO- Dobhi, Dist.- Gaya, Bihar
9	Improvement of Riding Quality/Strengthening work of Kajra (on Mahuadabar-Kurmidih-Sarwan Road)-Bagdora-Barasoli-	8.47	600.58	RCD Lt. No. 4276(S), dt-17.11.25	624.37	--	0%	0.00	--	--	Sujata Udit Builders Pvt. Ltd., Anand Kunj, Williams Town,
10	Reconstruction Work of Mahuadabar to Madhupur Block Road Under Road Division Deoghar. (Total length-	2.55	1389.29	RCD Lt. No. 439(S), dt-06.02.2026	0.00	-	0%	0.00	-	-	-

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Reconstruction of Parallel of Road of Alignment from Chain No.- 558 to 579 of Punasi main canal (Total Length- 0.570 KM)	0.57	412.62	RCD Lt. No. 476(S), dt- 10.02.2026	0.00	-	0%	0.00	-	-	-
12	IRQP Work of Pathrol (on NH-114A) - Jamuni -Tanderi Bridge Road Under Road Division Deoghar. (Total Length - 4.416	8.47	389.63	RCD Lt. No. 257(S), dt- 27.01.2026	0.00	-	0%	0.00	-	-	-

12	Deoghar	155.36	42208.95	33078.04	25500.66
----	---------	--------	----------	----------	----------

Circle : Dumka

Div : Godda

Name of EE-Sri Raj Kumar Rajesh

1	Remaining Work of Reconstruction of Road (Including Bridges) (i) Firozpur-Bhagayai & (ii) Meharna-Wazidpur-Budhasan(Jharkhand-Bihar border) Including Bazidpur-Khironthi Link road (Total Length- 22.44 k.m.) Under Road Division, Godda.	22.44	7249.10	RCD Lt. No. 2459 (S) dated 03.05.17	5956.18	SBD 03/2021-22 Dated:26-10-2021	93%	6869.50	94%	25.04.2023	M/s S. K. Tekriwal, Pathargama, Godda
---	---	-------	---------	-------------------------------------	---------	---------------------------------	-----	---------	-----	------------	---------------------------------------

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening, Strengthening and Reconstruction of Agiya more (on Agiya more-Sundarpahari Road)- Pargo- Damodih (till Garda Pahari) Road (Length-22.253 Km) (Including L.A.)	22.25	7351.99	RCD Lt. No. 537 (S) dated 15.02.22	7423.57	SBD 07/2022-23 Dated:20-03-2023	99%	8695.55	99%	19.09.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
3	Remaining work of Widening & Strengthening of Sarotiya(On MDR- 200) - Belari-Pathra (On NH- 133) road (Total Length- 5.718 KM).	5.72	1207.65	RCD Lt. No. 3443(S) dated 15.07.19	439.76	SBD 02/2025-26 Dated:05-07-2025	72%	515.16	90%	04.11.25	M/s AMD Construction, Nonia, PO- Harokha, PS- Saraiyahat, Dist.- Dumka, Jharkhand 814151
4	Widening, Strengthening & Reconstruction of Godda Dande road via Dewbandha, Mohani and Shinnagar road (Total Length-17.809 Km) for the year 2022-23	17.81	7943.78	RCD Lt. No. 610(S) dated 15.02.23	5382.62	SBD 08/2023-24 Dated:22-01-2024	86%	6028.14	87%	21.03.2025	M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No.- 3C, MPD Road, Jagdishpur, Bhaglapur, Bihar. (51%) & M/s Om Prakash Bajaj, Leheri Tola, Godda. (49%)

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening/Reconstruction of Chandana (Sundarpahari-Agiya more Road)- Damru- Damakol Fall Road (Total Length- 17.766 Km).	17.77	9034.04	RCD Lt. No. 3415(S) dated 18.07.23			0%	1051.09			
6	Widening & Strengthening/Reconstruction of Ghatiyari(on Tesobathan-Mahadeobathan Road)- Ratanpur-Rajpokhar (Sundar dam) Road (Total Length-11.720 Km.)	11.72	5577.24	RCD Lt. No. 4919(S) dated 19.10.23	4040.39	SBD 11/2023-24 Dated: 11-03-2024	62%	4195.42	65%	11.09.2025	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.
7	Widening & Strengthening/Reconstruction of Mohanpur (on NH-133) to Karmatanr Road Via Sinni-Imlitanr Road (Total Length- 20.640 Km.)	20.64	6794.33	RCD Lt. No. 4917(S) dated 19.10.23	6724.95	SBD 10/2023-24 Dated:20-02-2024	86%	6524.65	91%	19.08.2025	M & S Paving Pvt. Ltd, Bokaro
8	Widening & Strengthening/Reconstruction of Sundarpahari(NH-333A)- Chandana-Dama-Jamkudar-Agiamore Road (Total Length- 24.440 Km.)	24.44	8081.66	RCD Lt. No. 4926(S) dated 20.10.23	8044.00	SBD 09/2023-24 Dated:20-02-2024	82%	6741.88	90%	04.12.2025	M & S Paving Pvt. Ltd, Bokaro

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Widening and Strengthening/ Reconstruction work of Pathra Chowk- Makhni- Noonbatta- Latibadi road (Total Length- 14.160 Km).	14.16	8613.81	RCD Lt. No. 13(अप्रो क) dated 16.03.24	4444.11	SBD 02/2024-25 Dated:04-10-2024	41%	4432.40	52%	03.01.2026	HAKIM MOMIN, Panchayat- Kolajora, Ward No. 3, Vill- Rampur, PS- Pakur, Dist.- Pakur, Jharkhand 816107.
10	IRQP work of Gandhigram to Chandni Chowk Road (Total Length- 20.150 Km.) under Road Division Godda.	20.15	1303.21	RCD Lt. No. 3435(S) dated 23.08.24	1354.87	SBD 01/2026-27 Dated:16-05-2026				15.11.2026	M/s Sakshi Enterprises, Dumka.
11	Widening, Strengthening/ Reconstruction of Dumuhi (Godda- Pirpainti main road) to Basantra Road (Total Length- 21.050 Km) under Road Division, Godda	21.05	9919.34	RCD Lt. No. 3760(S) dated 10.09.24	7656.50	SBD 04/2024-25 Dated:11-02-2025	38%	3430.00	41%	10.02.2027	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
12	Widening, Strengthening and Reconstruction of Raghunathpur- Sugnibad- Chatra- Murgabani Road & Engineering College Link Road (Total Length- 9.610 Km) under Road Division, Godda	9.61	10941.98	RCD Lt. No. 4164(S) dated 01.10.24	4871.95	SBD 01/2025-26 Dated:05-07-2025	74%	5918.23	75%	04.04.26	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Widening & Strengthening/ Reconstruction of Chorbad more (Dumka- Ramgarh- Godda RCD Road) to Baghmara - Govindpur (Agiya more- Parogodih RCD Road) Road (Total Length- 4.045 km) under Road Division, Godda	4.05	2284.83	RCD Lt. No. 4194(S) dated 04.10.24							
14	IRQP/Strengthening work of Pathargama- Basantrai- Koriyana Road (Total Length- 22.958 km) under Road Division, Godda	22.96	1404.05	RCD Lt. No. 4265(S) dated 17.11.25	1413.71	SBD 03/2025-26 Dated:18-03-2026				17.09.26	M/s Om Prakash Bajaj, Laheri Tola, Godda.
15	IRQP/ Strengthening work of Pathargama (NH-133) to Bansjori road via Rajabhitha (on MDR-200 and SH- 16) Road (Total Length- 9.850 km) under Road Division, Godda	9.85	579.21	RCD Lt. No. 4275(S) dated 17.11.25	602.16	SBD 04/2025-26 Dated:26-03-2026			40%	25.06.26	Satish Kumar, Krishnapuri, Williams Town, Deoghar

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Widening & Strengthening/ Reconstruction of Ghatbanka (NH 333A) to Devdanr (Dama) (Sundarpahari- Agiyamore, on ODR Road) via Sandmara, Belbathan, Rajdaha & Jamkundar Road from km 0.00 to km 17.808 (Total Length- 17.808 km) under Road Division, Godda	17.81	12754.23	RCD Lt. No. 4766(S) dated 16.12.25							
17	IRQP work of Dak Bangla (MDR -209) Road (Total Length- 0.615 Km) under Road Division, Godda	0.62	99.88	RCD Lt. No. 1365(S) dated 30.03.26							
18	IRQP/Strengthening work of Mirzachowki- Boarijore- Simra Road from Km 46.570 to 48.625 (Total Length- 2.055 Km) under Road Division, Godda.	2.06	226.84	RCD Lt. No. 1366(S) dated 30.03.26							

18 Godda

265.09

101367.16

58354.78

54402.01

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Jamtara Name of EE-Sri Vikky Ravish Murmu											
1	W/s of Narayanpur-Tarani-Jagrudih(Bajraghat) road & Tarani- Chirudih -Pabia Link road for the Year 2019-20	21.30	4472.93	Lt.No.872 (S) 13.02.2018	3164.30	01/SBD/18-19 Dt. 09.03.19	85.43%	4817.47	95.00%	08.09.2020	M/s Daroga Pradhan, Hirapur, Dhanbad
2	Widening, Strengthening & Reconstruction Work of Nirmal Mahato Chowm (Mihijam) to Jamtara Via Satsal Road under Road Division, Jamtara for the Year 2023-24	15.74	5561.05	Lt. No.1292(S) Dt. 13.03.24	4265.67	02/SBD/24-25 Dt. 10.10.2024	50.33%	3447.00	65.00%	09..01.2026	Preeti Enterprises, Dhanbad
3	IRQP Work of Giridih-Gandey-Pandeydih road (MDR-089) from Km 35.00 to 42.580 (Total length-7.580 Km) for the year 2025-26	7.58	707.20	Lt.3953(S) Dt.14.10.25	624.11	01/SBD/26-27 Dt. 30.04.2026	-	-	5.00%		Sujata Udit Builders, Pvt, Ltd, Deoghar

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Balance work of Widening & Strengthening/Re construction of Jamtara-Karmatara- Laharjori Road from Km. 0.00 to Km. 29.175 under Road Divison, Jamtara for the Year 2026-27	29.18	12.68	Lt. No.2081(S) WE Dt. 19.05.2026							

4	Jamtara	73.79	10753.86	8054.08	8264.47
----------	----------------	--------------	-----------------	----------------	----------------

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	Widening Strengthening and Reconstruction of Chengadanga to Hamirul up to West bangal Road (Length 0.00 to 4.178 KM) for the year 2022-23	4.18	1477.28	J/S L. No. 3585(S) Dt. 10.10.22	1195.56	32-SBD/ 22-23 Dt. 21.03.2023	63%	754.51	75%	20.07.23	Sandipan Pramanik Infra Private Limited, Kolkata
2	Widening Strengthening & Reconstruction of Vikrampur to Maharo via Kalidaspur, Shiwalidanga Road (Length-9.53km), under Road Division pakur.	9.53	6141.26	J/S L. No. 361(S) Dt. 25.01.24	3594.33	07-SBD/ 24-25 Dt. 27.11.2024	70%	2530.26	95%	26.11.2025	Spica Projects and infrastructure private limited, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Saharkol to Piadapur Road (Pakur Bypass, Length-6.340 Km), under Road Division Pakur.	6.34	3685.06	J/S L. No. 339(S) Dt. 25.01.24	2449.95	06-SBD/ 2024-25 Dt. 09.10.2024	76%	1850.31	60%	08.07.2025	Harinandan Choudhary, Bhagalpur Road, Dudhani, Dumka
4	IRQP work of Littipara-Kujbona Road From Km 0.00 to 13.00 under Road Division, Pakur for the year 2024-25.	13.00	775.18	L. No. 3429(S) Dt. 23.08.24	653.45	01-SBD/ 2026-27 Dt. 24.04.2026	77%	500.00	95%	23.07.2026	M/s Chitra Construction, Gilanpara, Dumka.
5	IRQP work of Amrapara-Maheshpur-Muraro Road From Km 17.00 to 30.013 (Total Length - 13.013 under Road Division, Pakur for the year 2024-25.	13.01	829.90	L. No. 4241(S) Dt. 08.10.24	686.60	02-SBD/ 2026-27 Dt. 28.04.2026	0%	0.00	20%	27.08.2026	Satellite Construction, Murshidabad, West Bengal
6	Widening strengthening and Reconstruction of Pakur-Barharwa Main Road (12th km of NH133A) to Pali Gagan Pahadi West Bengal Border via Kushma Fatak Road (Length-6.630 km.) under Road division Pakur for the Year- 2025-26	6.63	4039.98	L. No. 2257(S) Dt. 13.06.25	0.00	0.00	0%	0.00	0%		

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	IRQP Work of Ranipur Chowk to Gopalpur Dangapara Via Puchaibera Painam Road (Total Length - 0.00 to 21.80 Km.) under Road Division, Pakur for the year 2026-27. (Plan Head).	21.80	1157.24	L. No. 1413(S) Dt. 15.03.24	0.00	0.00	0%	0.00			
8	IRQP work of Kajladaha-pakuria Road From 5.110 KM To 16.450 KM (Total 11.340 Km) Under Road Division, Pakur for the year 2026-27.	11.34	748.75	L. No. 1412(S) Dt. 15.03.24	0.00	0.00	0%	0.00			

SHAJ

9	Widening & Strengthening/ Reconstruction of Pakur-Sahargram-Amrapara Road from Km 14.45 to Km 32.878 (Sahargram to Amrapara stretch) (Length-18.428 Km) in Pakur District	18.43	6275.35	J/S L. No. 5659(S) Dt. 15.12.23	5717.50	SHAJ/ SBD/ 05 of 23-24 Dt. 18.10.2023	55%	3124.19	95%	17.10.2025	Classic Engicons Private Limited, Ranchi
9	Pakur	104.26	25130.0		14297.4			8759.28			

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

1	Reconstruction of Ranga (SH-18) to Simaldhab via Simra – Hiran – Dumil – Srirampur – Ilaki-Bhorbandh Road (Length – 32.055 km) under Road Division, Sahibganj	32.06	14925.32	Additional Secretary RCD, Jharkhand , letter no. 457 (S), dated 31.01.2024	12617.58	09SBD/2023-24, Dt. 26.09.2023	86.00	14912.23	95.00	25.09.2025	M/s Sri Ram Enterprises, Bhagalpur
2	Widening and Strengthening /Reconstruction of Mirzachouki to Boarijore from Ch. 0.00 to 25+060 (km) (Part A) from Ch. 0.00 to 16+600 km and 0+0.00 to 0+370 (Start Junction) under Road Division, Sahibganj for the year 2022-23	16.97	10783.79	Joint Secretary RCD, Jharkhand , letter no. 3471 (S), dated 23.09.2022	7604.89	05SBD/2023-24, Dt. 25.07.2023	81.74	6216.73	86.00	24.09.2024	RK Infracorp Pvt. Ltd., Hyderabad

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction Work of Hathmari to Hatigarh Road (Total Length-1.975 Km) under Road Division, Sahibganj	1.98	929.25	Joint Secretary RCD, Jharkhand , letter no. 4877 (S), dated 18.10.2023	595.43	40SBD/2023-24, Dt. 11.03.2024				10.09.2024	Jai Mata Dee Construction, Ranchi
4	Widening, Strengthening/ Reconstruction work of Ring Road for Digghi (Barharwa) NH-80 to Kesro (Barhait-Barharwa More) via Kumhariya-Buddi Pahar-Amberi Pahar-Chapandey Road (L-11.736 Km, C.W. - 7.0m) and Barmasiya to Maa Binduwasini Mandir Link road (L-	13.10	4733.03	Joint Secretary RCD, Jharkhand , letter no. 5387 (S), dated 29.11.2023	4386.40	39SBD/2023-24, Dt. 04.03.2024	76.00	4569.57	80.00	03.04.2025	ABC Construction, Pakur
5	IRQP/Strengthening work of Lalbandh (MDR-210) to Mohanpur (NH-80) Road via Babupur and Jonka Link Road (Total length-14.305 KM) under Road Division, Sahibganj for the year 2024-25	14.31	892.21	Additional Secretary RCD, Jharkhand , letter no. 3969 (S), dated 20.09.2024				0.00			

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Shivapahar (on RCD Road) via Madhuwapada-Angoli-Hastipara-Juhibona Road (Length-6.675 Km) under Road Division, Sahibganj for the year 2024-25	6.68	4889.87	Additional Secretary RCD, Jharkhand , letter no. 4318 (S), dated 09.10.2024				0.00			M/s Chitra Construction
7	Widening and Strengthening/Reconstruction of Dumlidanga (on RCD Road) to Shamnagar (on RCD Road) via Aashila-Jaambad (Length-6.250 KM) under Road Division, Sahibganj for the year 2024-25	6.52	4149.13	Additional Secretary RCD, Jharkhand , letter no. 4321 (S), dated 09.10.2024	2911.75	06SBD/2025-26, Dt. 21.08.2025	17.00	500.00	45.00	20.05.2026	ABC Construction, Pakur

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening and Strengthening/Reconstruction of Srikund (on RCD Road) to Bindupara (on RCD Road) via Kankjol Road (Length-6.750 Km) under Road Division, Sahibganj for the year 2024-25	5.97	4278.18	Additional Secretary RCD, Jharkhand , letter no. 4319 (S), dated 09.10.2024	2609.29	02SBD/2025-26, Dt. 05.05.2026			15.00	04.12.2026	Hakim Momin, Pakur
9	IRQP work Babupur Pandit Tola to Chutia More Road (Total Length – 3.650 Km) under Road Division, Sahibganj for the year 2025-26	3.65	382.80	Special Secretary RCD, Jharkhand , letter no. 2327 (S), dated 18.06.2025	324.74	04SBD/2026-27, Dt. 16.06.2026				15.10.2026	M/s Mitra Engineering Construction, Andhra Pradesh

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening, Strengthening and Reconstruction work of Karmatand (on Mohanpur-Karmatand RCD Road) to Jural (on SH-18) Road (Total length – 12.706 KM) under Road Division, Sahibganj for the year 2025-26	12.71	12174.24	Special Secretary RCD, Jharkhand , letter no. 2919 (S), dated 28.07.2025	6429.84	01SBD/2026-27, Dt. 15.04.2026		2135.68	22.00	14.10.2027	M/s Sri Ram Enterprises, Bhagalpur
11	IRQP/Strengthening work of Shobhanpur Bhatta to Rajgaon via Kishan Prasad from K.M. 0.00 to 19.625 under Road Division, Sahibganj for the Year 2025-26	19.63	1264.56	Special Secretary RCD, Jharkhand , letter no. 3272 (S), dated 19.08.2025	1295.88	33SBD/2025-26, Dt. 11.03.2026	30.00	276.71	30.00	10.09.2026	M/s Jaimata Dee

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	Widening and Strengthening/ Reconstruction work of Dighi More (NH-80) to Malin Resore More (NH-80) via Ranigram Road (Total Length-8.176 Km) under Road Division, Sahibganj for the year 2025-26	8.18	6157.56	Joint Secretary RCD, Jharkhand , letter no. 4778 (S), dated 16.12.2025	3689.88	03SBD/2026-27, Dt. 01.06.2026				31.05.2027	ABC Construction, Pakur
13	IRQP Work for Harinchara more (SH-18) to Barhait (MDR-211) from KM 0.00 to 23.60 and Kherwa Shivgadi Link Road from KM 0.00 to 3.60 (Total Lenght-27.20 KM) under Road Division, Sahibganj for the year 2025-26	27.20	2079.87	Joint Secretary RCD, Jharkhand , letter no. 1127 (S), dated 17.11.2025							

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Widening, Strengthening and Reconstruction work of Govindpur-Dumka-Sahibganj (SH-18)-Harchandarpur to Chutia Harinchara Barhait Shivgadi Road (Total Length-10.397 Km) under Road Division, Sahibganj for the year 2025-26	10.40	7817.10	Joint Secretary RCD, Jharkhand , letter no. 569 (S), dated 13.02.2026							

14	Sahebganj	179.32	75456.91	42465.68	28610.92
----	-----------	--------	----------	----------	----------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha											
1	Recontruction of Chandradeep to Mohanpur (Total Length-15.326 Km) under Road Division Dumka for the year 2023-24	15.33	7754.76	Additional Secretary, Jharkhand, Ranchi letter No. 1482(S) Dt 16.03.2024	5125.59	29.04.2025 01(SBD)/2 025-26	99.989	6367.55	99%	28.04.2026	Hakim Momin, Kolajora, Ward No-3, Rampur, Pakur
2	Widening and Strengthening/Reconstruction of Budhikurwa (on NH-114A)-Dighhi More (Bhaluwa More) (on NH-133) Via Kamardiha Dumaria-Aamghata-Matihari Road (Total Length-14.685 km) under Road Division Dumka for the year 2024-25.	14.69	6667.38	Additional Secretary, Jharkhand, Ranchi letter No. 11(S) Dt 16.03.2024	4606.02	17.07.2025 09(SBD)/2 025-26	99.869	5686.50	100%	16.07.2026	SRE(65%) (M/s Sri Ram Enterprises, Prem Kunj Apartment, Flat No-3C, MPD Road, Jagdishpur, Bhagalpur, Bihar)-PB (35%) (M/s Om Prakash Bajaj, Laheri Tola, Godda) (JV)
2	Dumka	30.01	14422.14		9731.60			12054.05			

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Reconstruction of Fulchuwa (Khaga-Dighari Road) to Mahapur (Sarath Basti-Palajori Road) (Total length - 2.385 KM) Under Road Division, Deoghar	2.39	1208.88	RCD, Lt. No.- 1350(S), dt- 15.03.24	940.94	67SBD/ 2024-25 dt-24.03.25	76%	1015.83	100%	23.07.25	M/s Nitya Nand Singh, Vill.-Danga, Manigarhi, Sarwan, Deoghar
1	Deoghar	2.39	1208.88		940.94			1015.83			

Circle : Dumka

Div : Godda

Name of EE-Sri Raj Kumar Rajesh

1	IRQP/Strengthening work of Mohanpur-Khairatkar, Nayanagar, Parsa, Durgapur, Kusmi Road (Total Length- 16.07 Km) under Road Division, Godda	16.07	1120.61	RCD Lt. No. 4430(S) dated 06.12.22	1152.04	SBD 01/2023-24 Dated:13-04-2023	101%	1160.22	100%	12.10.2023	Kandukuri Industries Pvt. Ltd., Survery No. 326, Kandukuri Estate, Jammalapalem, Kavali- 524201, SPSR Nellore (Andhra Pradesh).
---	--	-------	---------	------------------------------------	---------	---------------------------------	------	---------	------	------------	---

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP/Strengthening work of Ghorichak to Dighi Road (Total Length- 22.300 Km) under Road Division, Godda	22.30	1430.65	RCD Lt. No. 4452(S) dated 06.12.22	1420.03	SBD 04/2023-24 Dated:21-06-2023	97%	1375.35	100%	20.12.2023	M/s S. K. Tekriwal, Pathargama, Godda
3	Reconstruction of Simra-Boarijore-Borio Road Including Bridge (MDR-208) (from Chainage 4.00 Km to 17.150 Km) (Total Length- 13.150 Km) under Road Division, Godda for the year 2022-23.	13.15	6237.31	RCD Lt. No. 2917 (S) dated 04.08.22 Toal A.A. 87044.64	6621.17	SBD 05/2023-24 Dated:08-06-2023	99%	6565.36	100%	07.08.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi
4	Remaining Work of Widening Strengthening / Re Construction of Nunajor-Shahpur Beldiha-Parsa (MDR- 206) road (Km 00.00 to 16.60)	16.60	4469.42	RCD letter no. - 8112(S) dated 05.09.13	851.31	SBD 03/2022-23 Dated:26-07-2022	68%	1627.73	87%	25.01.2023	M/s Sakshi Enterprises, Dumka
5	Widening & Strengthening/ Reconstruction of Mirzachowki-Boarijore Road (MDR 207) Km 16.60 to 25.060 (Total Length- 8.46 Km) (Part B) under Road Division, Godda.	8.46	4146.60	RCD Lt. No. 3471(S) dated 23.09.22 Toal A.A. 10783.787	3201.51	SBD 02/2023-24 Dated:19-04-2023	96%	3075.77	100%	18.01.2024	Rajbir Construction pvt. Ltd.614, Hariomtower Commercial Complex, Circular road, Lalpur, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening of Godda City Bypass From Sarkanda Chowk (NH 133) to Mission Chowk (NH 333A) Road including (i) Circular link road via Residence of DC,SP,DJ Godda and (ii) Canal Link road (Total Length- 4.37 Km)	4.37	1483.47	RCD Lt. No. 4225(S) dated 21.11.22	1516.44	SBD 05/2022-23 Dated:04-03-2023	99%	1505.30	100%	03.09.2023	M/s Mitra Engineering Constructions, Ongole, Praksham, Dist.- Andhra Pradesh
7	Reconstruction of Dumuhi (Veerkunwar Singh Chowk) (NH 133) to Chandni Chowk (NH 333A) Km 0.00 to 11.05 (Total Length- 11.05 Km) under Road Division, Godda.	11.05	2936.62	RCD Lt. No. 3480(S) dated 23.09.22	2976.43	SBD 06/2022-23 Dated:14-03-2023	91%	2847.62	100%	13.01.2024	Manoj Kumar Singh, Vill- Chaparia, PO- Koiridh, PS- Jasidih, Deoghar
8	Strengthening work of Boarijore(MDR- 207)-Bishunpur-Ghorichak (NH-133) Road (Total Length- 15.466 KM) under Road Division, Godda.	15.47	1050.93	RCD Lt. No. 4252(S) dated 22.11.22	1028.91	SBD 07/2023-24 Dated:21-11-2023	93%	961.64	100%	20.05.2024	Nitesh Kumar Singh, S/o- Anil Kumar Singh, Girish Talkies, Kalyanpur, Jamui BO- Hathigarh, Deoghar (Jharkhand)
9	IRQP/Strengthening work of Kargil Chowk to Godda Bus Stand Via Sadar Hospital Road (Total Length- 1.00 Km) under Road Division, Godda	1.00	226.61	RCD Lt. No. 4444(S) dated 06.12.22	171.57	26F2/2022-23 Dated:14-02-2023	70%	119.82	70%	15.04.2023	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/ Strengthening work of Road from 16th km of Godda- Pirpanti road at Doe to 31th km of Godda- Pirpanti road at Diyajori chowk via Amoar, Khiroandhi, Khatti, Balbadda, Marpa, Madhura Road (Total Length- 28.00 Km)	28.00	2006.38	RCD Lt. No. 3687(S) dated 06.09.24	1892.05	SBD 03/2024-25 Dated:10-10-2024	101%	1901.62	100%	09.04.2025	M/s S. K. Tekriwal, Pathargama, Godda
11	IRQP/Strengthening Work of Doy to Nawadih (L- 18.350 Km.) & Runji to Kharebagicha (L- 2.650 Km.) Via Gangti Road (Total Length- 21.00 KM)	21.00	1333.19	RCD Lt. No. 31(S) dated 04.01.24	1351.97	SBD 01/2024-25 Dated:12-09-2024	109%	1478.39	100%	11.03.2025	M/s S. K. Tekriwal, Pathargama, Godda
12	IRQP work of Nunajore- Shahpur-Beldiha- Parsa Road (Total Length- 14.650 Km.) under Road Division Godda	14.65	1010.71	RCD Lt. No. 1405(S) dated 15.03.24	983.31	SBD 05/2024-25 Dated:18-02-2025	102%	1000.25	100%	17.08.2025	Kandukuri Industries Pvt. Ltd., 3-10-71, Kotha Bazar, Kavali Nellore, Andhra Pradesh, 524201.
13	Reconstruction of Hanwara Bajar (Bihar Border) Link Road (Total Length- 0.411 Km) under Road Division, Godda	0.41	243.24	RCD Lt. No. 2617(S) dated 27.06.24	175.50	01F2/2024-25 Dated:08-08-2024	100%	195.46	100%	07.10.2024	M/s Manoj Kumar Singh, Sharda Kunj, Williams Town, Behind B.ED College, Deoghar, B. Deoghar, Jharkhand.

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	IRQP (Improvement of Riding Quality) Work of Jogini Sthan to Barkope Durga Mandir Road (Total Length- 2.10 Km.) under Road Division Godda	2.10	130.42	RCD Lt. No. 2876(S) dated 11.07.24	125.84	08F2/2024-25 Dated: 26-09-2024	99%	124.81	100%	25.11.2024	Deepak Kumar Choudhary, Vill-Ratanpur, PO+PS-Barharwa. Dist.-Sahebganj, Jharkhand
15	Widening,Strengthening/Reconstruction of Parasi to Sirsa Road Via Thakurgangti road including Bridge (Total Length- 4.910 KM).	4.91	1217.98	RCD Lt. No. 4653(S) dated 19.09.19	1233.06	SBD 01/2021-22 Dated:18-10-2021 (Supplymentary Agrrement)	102%	1258.03	100%	17.10.22	M/s S. K. Tekriwal, Pathargama, Godda
16	Reconstruction of Mahagama (Kechua Chowk) to Dighi Road (MDR-201) (Total Length- 11.597 Km) under Road Division, Godda for the Year 2022-23	11.60	7173.35	RCD Lt. No. 2916 (S) dated 04.08.22	7595.71	SBD 06/2023-24 Dated:17-07-2023	99.56%	7796.75	100%	16.09.2024	Classic Engicon Pvt. Ltd., 3D Vatika Apartment Line Tank Road, Ranchi, Jharkhand
17	Widening,Strengthening/Reconstruction of Tesobathan (atTesobathan- Mahadeobathan Road)- Rampur- Simlong (At NH 333A) Road (Total Length- 12.00KM).	12.00	4665.87	RCD Lt. No. 4462(S) dated 07.12.22	3862.11	SBD 03/2023-24 Dated:14-06-2023	101%	4610.07	100%	13.05.2024	M/s ABC Construction, Tarangini Villa Main Road Bhagat Para Pakur.

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Remaining work of Widening & Strengthening of Nayanagar-Parsa (MDR 203)- Hanwara (till Bihar Border) Road (Total Length- 21.10 Km) of Parsa to Hanwara (till Bihar Border) road part (Length- 12.45 Km) under Road Division, Godda.	21.10	6793.64	RCD Lt. No. 4324(S) dated 09.10.24	246.16	17F2/24-25 & 01F2/25-26 (Supl.) Dated 09.07.2025 (Revised)	99%	244.68	100%	08.11.25	Sunil Kumar Tekriwal, Post office Road, Chaprasi Tola Godda, Post-Godda, Dist.- Godda, Jharkhand
18	Godda	224.2	47676.99		36405.13			37848.86			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vikky Ravish Murmu

1	W/S & Reconstruction in Bheldangal - Bindapathar road (Total Length-7.250 Km) under Road Division, Jamtara for the year 2023-24	7.25	2405.93	Lt. No.1154(S) Dt.06.03.24	1595.19	01/SBD/24-25 Dt. 24.09.2024	95.90%	1914.95	100.00%	23.09.2025	Hari Nandan Choudhary, Dumka
2	IRQP Work of Dumka- Masalia-Kundhit- Nala Road from Km 20.00 to Km 53.355 (Total Length- 33.355 Km) under Road Division, Jamtara for the year 2024-25	33.36	4004.69	Lt.4320(S) Dt.09.10.24	3327.67	01 SBD/25-26 Dt.04.04.25	100%	3467.34	100.0%	03.12.2025	Hari Nandan Choudhary, Dumka

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP/ Work of Govindpur-Sahebganj Road (Km 29.020 to 126.00) for the Year 2021-22	96.98	6316.01	Lt No.551(S) Dt.17.02.22	5904.19	02/SBD/22-23 28.10.2022	100%	6885.09	100.00%	27.10.2023	K.K. Builders Pvt. Ltd, Jamshedpur
4	Widening & Strengthening of Jumman more to Lodharia road for the Year 2021-22	12.01	3992.49	Lt.No.2345 (S) 12.08.21	2856.67	02/SBD/21-22 17.01.2022	88.75%	3406.94	97.00%	16.12.2022	M/s Multi Enterpirses, Dhanbad
5	Widening & Strengthening /Reconst. of Mohnabank to Nala road for the Year 2021-22	14.20	4187.66	Lt.No.4217 (S) 21.08.19	2925.24	01/SBD/21-22 Dt. 08.10.2021	82.30%	2777.14	92.00%	07.10.2022	Manoj Kumar Singh, Deoghar
5	Jamtara	163.8	20906.78		16608.96			18451.45			

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

					NIL						
0	Pakur	0.00	0.00		0.00			0.00			

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction work of Simra-Borio-Boarijore-Road (MDR-208) from KM 4.00 to 26.82 under Road Division, Sahibganj	22.82	8704.46	Joint Secretary RCD, Jharkhand , letter no. 2917 (S), dated 04.08.2022	4193.48	03SBD/203-24, Dt. 05.07.2023	99.10	7355.85	100.00	04.05.2024	Velji Ratna Sorathia Infra Pvt. Ltd.
2	IRQP/Strengthening work of Fossil's Park Link Road from KM 0.00 to 4.00 under Road Division, Sahibganj for the year 2024-25	4.00	258.38	Additional Secretary RCD, Jharkhand , letter no. 3970 (S), dated 20.09.2024	207.84	18SBD/2024-25, Dt. 18.01.2025	99.99	207.82	100.00	17.04.2025	Jai Mata Dee Construction, Ranchi
3	Widening and Strengthening of Bhognadih to lakhipur via Malbhita Road Bhognadih (Barhait-Lalmatia Road) Malbhita-Lakhipur (Jojodari-Mohabbatpur Road) Total length – 8.875 Km under Road Division, Sahibganj for the year 2023-24	8.88	3392.11	Joint Secretary RCD, Jharkhand , letter no. 5633 (S), dated 14.02.2023	3313.95	04SBD/2024-25, Dt. 04.10.2024	100.00	3716.86	100.00	04.07.2025	M/s S. K. Tekriwal, Godda

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Reconstruction work of Khairbani (on NH-133A) to Sanmani (on RCD, ODR Road) via Jhumarbandh, Dibrikol, Chhota Orsa Pahar Road (Total Length-7.580 KM) under Road Division, Sahibganj for the year 2023-24	7.58	4027.20	Additional Secretary RCD, Jharkhand , letter no. 1153 (S), dated 06.03.2024	3173.69	06SBD/2024-25, Dt. 07.10.2024	99.03	3921.78	100.00	07.06.2025	M/s Sri Ram Enterprises, Bhagalpur
5	Improvement of Riding Quality Work of Part A Jojodari to Mohabbatpur Road from KM 0.00 to 16.130 and Part B Barhait-Lalmatia via Bhognadih Road from KM 0.00 to 7.904 KM (Total Length-24.034 KM) under Road Division, Sahibganj	24.03	1564.33	Additional Secretary RCD, Jharkhand , letter no. 473 (S), dated 02.02.2024	1456.09	01SBD/2025-26, Dt. 09.04.2025	100.00	1670.89	100.00	08.10.2025	M/s S. K. Tekriwal, Godda
6	Widening and Strengthening/ Reconstruction of Shivgadi Sanmany More Pwd Road To Dahujor Pwd Road Via Dumaria-Sanmany-Tegra-Amdanda (Length 23.470 Km) Under Road Division Sahibganj for the year 2019-20	23.47	5883.54	Joint Secretary RCD, Jharkhand , letter no. 1500 (S), dated 05.03.2019	4355.56	07SBD/2019-20, Dt. 09.01.2020	106.12	5676.28	100.00	08.07.2021	M/s S.K. Tekriwal

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction work of Atapur to Kelabari Road (NH-80) in missing link of Road part of Udhwa-Sirasin Road under Road Division Sahibganj for the year 2022-23	2.90	775.97	Joint Secretary RCD, Jharkhand , letter no. 464 (S), dated 06.02.2023	634.87	10SBD/2023-24, Dt. 29.09.2023	71.45	453.65	100.00	28.06.2024	M/s Bhagwan Stone Works, Sahibganj
8	Widening and Strengthening/Reconstruction work of Kitajhore (on Bhognadih-Lakhipur Road)-Paharpur-Talbaria (on Govindpur-Dumka-Barhait-Sahibganj ADB Road) Road (Length – 10.100 KM) under Road Division Sahibganj for the year 2022-23	10.10	4021.16	Joint Secretary RCD, Jharkhand , letter no. 4143 (S), dated 14.11.2022	3724.63	01SBD/2023-24, Dt. 25.05.2023	100.00	4266.23	100.00	24.08.2024	M/s Sri Ram Enterprises, Bhagalpur
9	Widening and Strengthening of Banjhi Bazar (Durga Mandir) (on Govindpur-Dumka-Sahibganj Road) - Mandwa Karikandar Chakri-Daldali-Karasole (on Maharajpur-Sharmapur Road) (Total Length - 9.00 km)	9.00	4831.99	Joint Secretary RCD, Jharkhand , letter no. 4130 (S), dated 14.11.2022	4203.13	04SBD/2023-24, Dt. 17.07.2023	97.00	4532.05	100.00	16.10.2024	ABC Construction

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP/Strengthening work of Maharajpur (on NH-80) to Sharmapur (on NH-80) via Taljhari-Kalyanchak-Padaria More-Tinpahar-Bakudih Road (Total Length-37.255 Km) under Road Division, Sahibganj for the year 2024-25	37.26	2138.80	Deputy Secretary RCD, Jharkhand , letter no. 4126 (S), dated 30.09.2024	2202.82	10SBD/2025-26, Dt. 23.09.2025	100.00	2202.63	100.00	23.03.2026	M/s Sri Ram Enterprises, Bhagalpur
10	Sahebganj	150.03	35597.94		27466.04			34004.04			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Dumka

Div :- Dumka

Name of EE-Sri Aashish Kumar Sinha

1	(i) construction of high level bridge over terapatia river at ch 0+255 km (span-4x10.6m) (ii) construction of high level bridge over kalidhwa river at ch 11+700th km (span-1x14.6m) (iii) construction of high level bridge over bhalki nala at ch. 10+987th (span-1x10.62m) and (iv) construction of high level bridge over sagaria river at ch 5+494th km (span-1x14.6m) in Kharoni to Durgapur Road under road division dumka for the year 2024-25	82.20	1250.92	Additional Secretary, Jharkhand, Ranchi letter No. 1402(S) Dt 15.03.2024	1292.51	24.01.2025 62(SBD)/2024-25	5.42	70.00	33%	23.07.2026	Satish Kumar, Krishnapuri, Williams Town, Deoghar
---	--	-------	---------	--	---------	-------------------------------	------	-------	-----	------------	---

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	(i) Construction of High Level Bridge over Local Nala at Ch 19th km of Dalahi-Ranibahal Road (1x12.0m) (Package-II), (ii) Construction of High Level Bridge over Local Nala at ch 21st km of Dalahi-Ranibahal Road (1x10.0m) (Package-II) under Road Division Dumka for the year 2024-25	22.00	625.87	Additional Secretary, Jharkhand, Ranchi letter No. 1397(S) Dt 15.03.2024	520.00	14.10.2024 40(SBD)/2024-25	25.96	135.00	27%	13.10.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka
3	Construction of High Level Bridge over till river at ch 22.850 km (Span-3x16.6) and Construction of High Level Bridge over Nala at ch 21st km (Span-1x10.60m) of Haripur-Asanbani Road under Road Division Dumka for the year 2024-25.	60.40	596.41	Additional Secretary, Jharkhand, Ranchi letter No. 1396(S) Dt 15.03.2024	474.38	29.10.2025 16(SBD)/2025-26	14.76	70.00	18%	28.04.2027	M/s Hardev Construction Pvt. Ltd, Station Road, Deoghar

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	(i) Construction of H.L bridge over Local nala at ch 8th km of Dondia to Gunjisemal Road (1x10.6m) (ii) Construction of H.L. bridge over Local Nala at ch 4th km of Dondia to Gunjisemal Road (2x14.6m) (iii) Construction/Replacement of H.L. bridge over Local nala at ch 7th km of Butberia to Bengal Border Road (3x16.6m) under Road Division Dumka for the year 2024-25.	39.80	753.10	Additional Secretary, Jharkhand, Ranchi letter No. 1404(S) Dt 15.03.2024	602.01	29.10.2025 15(SBD)/2025-26	34.88	210.00	41%	28.04.2027	M/s Hardev Construction Pvt. Ltd, Station Road, Deoghar
5	Construction of High Level Bridge over Local Nala at Ch 8th Km of Dalahi-Ranibahal Road (1x10m) (ii) Construction of High Level Bridge over Local nala at ch 10th Km of Dalahi-Ranibahal Road (1x10m) (iii) Construction of High Level Bridge over Local Nala at ch 16th km of Dalahi-Ranibahal Road (1x16.0m) under Road Division Dumka for the year 2024-25	36.00	955.95	Additional Secretary, Jharkhand, Ranchi letter No. 1419(S) Dt 15.03.2024	713.00	13.09.2024 32(SBD)/2024-25	79.78	568.81	90%	12.12.2025	Sandeep Kumar, Dangalpara, Hizla Road, Dumka

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Construction of High Level Bridge over Dhowae River at ch 41st km and Construction of High Level Bridge over Mudko River at ch 30th km of Dumka-Hansdiha Road under Road Division Dumka for the year 2026-27.		934.99	Joint Secretary, Jharkhand, Ranchi Letter No.1368(S) 30.03.2026							
6	Dumka	240.40	5117.24		3601.90			1053.81			

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

1	Construction of High Level Bridge over local river in Chainage 10th km of Chitra to Duldulai road under road division Deoghar	18.60	376.58	RCD Lt. No. 4782(S), dt- 17.12.2025	318.49	-	-	0.00	-	-	Shiromani Yadav, Vill.- Nawadih, P.O.- Koiridih, P.S.- Jasidih, Deoghar
2	Construction of High Level bridge over local river in chainage 10th KM of Hindolabaran to Kunda road (with construction of approach road) under Road Division Deoghar.	12.60	215.96	RCD Lt. No. 4798(S), dt- 18.12.2025	171.09	61F2/ 2025-26 dt-23.03.26	-	0.00	-	22.03.2027	M/s Sandip Enterprises, Vill.- Singhjori, PO- Punasi, PS- Jasidih, Deoghar

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of High Level Bridge over Baskijore Nala at chainage 5th km in Sarath - Chitra Road (including construction of approach road) under Road Division, Deoghar	36.00	342.93	RCD Lt. No. 1369(S), dt-30.03.26	--	--		0.00	-	-	-
4	Construction of High Level Bridge over Bagdaro River at Ch. 1+100th Km. of Kano to Madankatta via Mahuatand, Murlipahari, Baskupi, Badia Road under Road Division Deoghar.	72.00	825.53	RCD Lt. No. 1676(S), dt-21.04.26	--	--		0.00	-	-	-
5	Construction of High Level Bridge over Ganda Nala at chainage 1st km of Sarath - Chitra Road (including approach road) under Road Division, Deoghar	18.00	297.92	Lt. No. 2196(S), dt-25.05.26	--	--		0.00	-	-	-
6	Construction of High Level Bridge over Mahapur Nala at chainage 2nd km of Sarath - Chitra Road (including approach road) under road division Deoghar	48.00	364.00	Lt. No. 2196(S), dt-25.05.26	--	--		0.00	-	-	-
6	Deoghar	205	2422.92		489.58			0.00			

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Godda Name of EE-Sri Raj Kumar Rajesh											
1	Construction of H.L. Bridge over Sunder River near Sunder Dam on Tesobathan to Mahadevbathan Road (Including Approach Road) under Road Division, Godda		1529.23	RCD Lt. No. 3111(S) dated 07.08.25	1114.63	02 SBD/26-27	0%	0.00			Karuna Kumari, Lohiya nagar, Godda
2	Remaining work of Construction of H.L. Bridge with approach road in 24th Km of Sahebganj-Mirjachowki Boarijore road over Sariya river (2x21.6)+(1x18.6) Year 2010-11	65.00	216.04	RCD 6734(S) WE dated 22.11.10	277.86	SBD No. 06/2013-14 dated 04.03.14	63%	175.00	85%	03.03.15	Om Prakash Bajaj, Laheri Tola, Godda
2	Godda	65.00	1529.23		1392.49			175.00			

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vikky Ravish Murmu

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Construction of Diversion (including approach road) for Damaged Old Bridge at 5th Km of Jamatara-Karmatarn(Mission0 via Combined Building Road under Road Division, Jamtara for the year 2025-26	-	183.35	16.09.25	122.15	023F2/25-26 Dt. 11.12.25	80.82%	97.82		10.03.26	Arya Construction, Mihijam
0	Jamtara	0.00	183.35		122.15			97.82			

Circle : Dumka

Div : Pakur

Name of EE-Sri Veer Raghwan

1	Construction of Bridge over Bansloi River in 2nd Km of Amrapara Pakur Bazar Road (Link road Dumka-Sahebganj SH-18) under Road Division, Pakur in the State of Jharkhand. (Job No. CRF-JHR-2022-23/54)	6x24.6	833.00	CE (Comm) L. No. 733 (Encl). Dt. 20.04.23	935.05	02-SBD/23-24 Dt. 15.02.2024	0%	0.00	20%	14.02.2026	S.K. Tekriwal, Pathargama, Godda
1	Pakur	0.00	833.00		935.05			0.00			

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Dumka Div : Sahebganj Name of EE-Sri Ajay Kumar-2											
1	Construction of High Level Bridge over Margang River in 9th KM of Shobhanpur Bhatta to Rajgaon Road under Road Division Sahibganj for the year 2025-26		1157.78	Joint Secretary RCD, Jharkhand, letter no. 2668 (S), dated 09.07.2025							
1	Sahebganj		1157.78		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Dumka

Div :- Dumka

Name of EE-Sri Aashish Kumar Sinha

NIL

0 Dumka

0.0

0.00

0.00

0.00

0.00

0.00

Circle : Dumka

Div : Deoghar

Name of EE-Sri Manoj Kumar Mahto

NIL

0 Deoghar

0.00

0.00

0.00

0.00

State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka

Div : Godda

Name of EE-Sri Raj Kumar Rajesh

NIL

0	Godda	0.00	0.00	0.00	0.00
---	--------------	-------------	-------------	-------------	-------------

Circle : Dumka

Div : Jamtara

Name of EE-Sri Vikky Ravish Murmu

1	Construction of Diversion (including approach road) for Damaged Old Bridge at 5th Km of Jamatara-Karmatarn(Mission0 via Combined Building Road under Road Division, Jamtara for the year 2025-26	-	183.35	16.09.25	122.15	023F2/ 25-26 Dt. 11.12.25	80.82%	97.82		10.03.26	Arya Construction, Mihijam
---	--	---	--------	----------	--------	---------------------------------	--------	-------	--	----------	----------------------------

1	Jamtara	0.00	183.35	122.15	97.82
---	----------------	-------------	---------------	---------------	--------------

State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

					NIL						
0	Pakur	0.00	0.00		0.00			0.00			

Circle : Dumka
Div : Sahebganj
Name of EE-Sri Ajay Kumar-2

					NIL						
0	Sahebganj	0.00	0.00		0.00	0.00		0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Dumka
Div :- Dumka
Name of EE-Sri Aashish Kumar Sinha

वित्तीय वर्ष — 2025—26

1	Construction of Approach Road to Basukinath Bus Stand under Non Plan (Shrawani Mela 2024) for the year 2024-25.		150.00	EIC, RCD, Ranchi letter no. 1365(S) Date 15.03.2024	103.34	30.07.2024 19F2/2024-25	69.62	67.37	100%	29.10.2024	Manish Kumar Yadav, Behind National School, Dudhani, Dumka
2	Ordinary Repair and Campus Development, Boundary wall Construction approach road, Guard Room, parking shed work in Newly constructed E-type Quarter, Residence and residential campus of Executive Engineer, IB Dumka, Assistant Engineer's office and residential campus under Road Division, Dumka Non-Plan for the year 2025-26.		35.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	22.91	16.01.2026 23 F2/2025-26	13.42	58.56	100%	15.04.2026	Anup Lal Mandal, At+PO+PS-Jarmundi, Dist-Dumka, Jharkhand
3	Day to Day Maintenance and Renovation Work of Road Division Dumka office, IB Dumka, IB Ranishwar, IB Hansdiha, IB Gopikandar, Road Circle Dumka office, Residential office of SE Road Circle Dumka.		155.00	EIC, RCD, Ranchi letter no. 2661(S) Date 09.07.2025	79.85	01.11.2025 26 F2/2025-26	30.00	37.57	70%	31.10.2026	Rajesh Kumar Singh, Shikaripara, Dumka, Jharkhand
3	Dumka NP		340.00		206.10	0.00	113.04				

श्रावणी मेला 2026—27

1	Construction of PCC Guard Wall and Approach Road of 8X5 m Culvert in Shiv Ganga Approach Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2026) for the year 2026-27.		30.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	29.95	22.06.2026 02 F2/26-27			2%	21.08.2026	Jaykant Prasad Mandal, At-Thari, PO- Chamarabahiari, PS-Jarmundi, Dist-Dumka, Jharkhand, 814118
2	Mastic Asphalt laying work on existing Bridge of kilometer Chainage 25th, 44th, 49th and 51st on Dumka- Hansdiha Road under Road Division, Dumka under Non-Plan (Shrawani Mela 2026) for the year 2026-27		25.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Special Repair of Nonihat-Bashukinath-Kairabani Road under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		125.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	90.91	22.06.2026 01 F2/2026-27			2%	21.08.2026	Sharma Construction, Vill-Porejore, P.O.-Dighi, P.S.-Saraiyahat, Dumka, Jharkhand
4	Surface Renewal, Road Marking, Paver Block and Sign Board installation, Painting of Culverts, Bridges and Trees, Flank Maintenance and Cleaning Work in Internal Roads of Bashukinath Dham under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		75.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	54.75	27.06.2026 03F2/2026-27			2%	26.08.2026	Annapurna Civil Tech Private Limited, Annapurna Kunj, Shivsundari Road, Dumka, Jharkhand
5	Construction of approach road for Shani Temple (Nonihat-Bashukinath-Kairabani Link Road) near Bashukinath Bus Stand in Bashukinath Dham under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		60.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	54.50	27.06.2026			2%	26.08.2026	Kumar Aman, Kamala Bag Colony, Dudhani, Dumka
6	Construction of Parking Area in Bashukinath Ring Road in Bashukinath Dham under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		75.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026	42.34	27.06.2026			2%	10.08.2026	M/S Dev Construction, AT- Jarmundi Po+Ps- Jarmundi, Dist-Dumka, Jhrkhand, 814101
7	Emergent Repairing and Traffic Restoration work (Ch 7.00 Km to 27.00 Km) of Dumka Hansdiha (SH-17) Road under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026							
8	Emergent Repairing and Traffic Restoration work (Ch 28.00 Km to 52.221 Km) of Dumka Hansdiha (SH-17) Road under Non Plan Head (Shrawani Mela 2026) for the year 2026-27.		200.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026							
9	Tree Painting, Bush Cutting, Flank Repairing and Maintenance and decoration of electric works along Dumka-Hansdiha (SH-17) Road on the Occasion of Shrawani Mela 2026 under Non Plan Head for the year 2026-27.		100.00	EIC, RCD, Ranchi letter no. 2013(S) Date 14.05.2026							
10	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत पथ प्रशाखा दुमका-1 अंतर्गत विभिन्न पथों में Road Safety अंतर्गत Black Spot के अस्थायी/स्थायी निराकरण कार्य।		25.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
11	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत पुलिस उप महानिरीक्षक, दुमका एवं पुलिस अधीक्षक, दुमका के आवासीय कार्यालय के आंतरिक पहुँच पथ का सतह नवीकरण कार्य।		25.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
12	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत ठाढ़ीमोड़ से ठाढ़ीहाट पथ का साधारण मरम्मत कार्य।		20.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
13	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत रामगढ़-हंसडीहा पथ पर नियमित रखरखाव एवं सुरक्षा कार्य के अन्तर्गत पैमर ब्लॉक, रोड मार्किंग, वृक्ष की रंगाई-पुताई और साईन बोर्ड अधिष्ठापन कार्य।		50.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
14	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत हथियापाथर-नकटी पथ में नाली निर्माण कार्य।		35.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
15	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत PWD Sub Division दुमका कार्यालय पथ से L.I.C Colony पथ भाया Grand Estate Road में नाली निर्माण कार्य।		25.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
16	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत दुमका-दुधानी-विजयपुर रोड के 1ले कि०मी० में नाली निर्माण कार्य।		42.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
17	वित्तीय वर्ष 2026-27 के गैर योजना मद अंतर्गत गुण नियंत्रण कार्यालय भवन दुमका का विशेष मरम्मत कार्य एवं सहायक अभियंता, अवर प्रमण्डल संख्या-1 एवं 2 के कार्यालय भवन में 4 अदद शौचालय एवं सेप्टिक टैंक का निर्माण कार्य।		15.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
18	Special Repair Work of Govindpur-Sahebganj Road (Ch 126.00 Km to 132.30 Km) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
19	Special Repair Work of Govindpur-Sahebganj Road (Ch 132.30 Km to 138.60 Km) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
20	Special Repair Work of Kajladaha to Pakuria Road (up to Brahmani River) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
21	Special Repair Work of Maluti to Patranga Road under Non Plan Head for the year 2026-27.		75.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
22	Ordinary Repair Work of Godda Ramgarh Guhiyajori Road from Km 49.20 to Km 58.00 under Non Plan Head for the year 2026-27.		65.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
23	Ordinary Repair Work of Godda Ramgarh Guhiyajori Road from Km 58.00 to Km 66.00 under Non Plan Head for the year 2026-27.		60.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
24	Special Repair Work of Vijaypur Lakrjoria Road under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
25	Ordinary Repair Work of Godda Ramgarh Guhiyajori Road from Km 36.00 to Km 50.00 under Non Plan Head for the year 2026-27		70.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
26	Ordinary Repair, Painting and Other Works of Different Bridges/Culverts under Road Section-1 Dumka under Non Plan Head for the year 2026-27		180.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
27	Special Repair Work of Aamjora Bridge (on Mayurakshi River) Located at 22nd of Banskuli-Diguli Road (Bengal Sima) under Non Plan Head for the year 2026-27.		150.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
28	Construction of Box Cell Culvert (1/53/0) in Nonihat-Basukinath-Kawariya Road under Non Plan Head for the year 2026-27		60.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
29	Construction of RCC Drain at 2nd Km of Dumka-Dudhani-Vijaypur Road under Non Plan Head for the year 2026-27		65.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
30	26 जनवरी 2027 के अवसर पर उपराजधानी दुमका के दुमका-हवाई अड्डा पथ, पुलिस लाईन मैदान पथ, लोक भवन पथ की साफ सफाई पेड़ों की रंगाई एवं रोड मार्किंग कार्य।		10.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
31	Day to Day Maintenance & Renovation Work of RCD Circle Office Dumka, RCD Division Office Dumka, Road Sub-Division No.-1 & 2 Office Dumka, S.E.(Road) Residential Office Dumka, E.E.(Road) Residential Office Dumka, E-Type Quarter Dumka, D-Type Quarter Dumka, AE-1 Residence Dumka, I.B. Dumka, I.B. Ranishwar, I.B. Hansdiha, I.B. Gopikander & I.B. Basukinath under Road Division Dumka for the year 2026-27.		195.00	EIC, RCD, Ranchi letter no. 2571(S) Date 18.06.2026							
32	Vivekadhin		30.00								
32	Dumka Sharwani Mela		2637.00								
35	Dumka NP, Sharwani Mela	0	2977.00		206.10	0	113.04				

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Dumka
Div : Deoghar
Name of EE-Sri Manoj Kumar Mahto

Non Plan

1	PCC work in Shoulder of 1st KM and Other Works in Kothiya to Dumma Link road under Shrawani Mela for the year 2026-27		25.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	16.84	11F2/2026-27 Work Start-09.06.2026	0.00	0%		14.07.2026	Baidya Nath Kumar Yadav, Williams Town, B.Ed. College, Deoghar
2	Shoulder maintenance, dust laying & other works in Samharnalya to Kumaitha via Singhwa Road (Length - 5.065 KM) under Shrawani Mela for the year 2026-27		22.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	21.99	10F2/2026-27 Work Start-09.06.2026	0.00	0%		28.07.2026 (Maintenance upto 28.08.26)	Mithlesh Kumar Choudhary, At- Srikant Road, belabagan, Deoghar
3	Road Marking and other works in B. N. Jha Road (Length - 1.70Km) Under Shrawani Mela for the Year 2026-27.		7.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	4.12	20F2/2026-27 Work Start-09.06.2026	0.00	0%		03.07.2026	Pawan Kumar Mantosh Priyadarshi, Near Jatahi More, Williams Town, Deoghar
4	Junction improvement, Mastic and other works of Jasidih Railway Station Link Road & Shahid dwar Daburgram Chowk (Length - 0.40 KM) under Shrawani Mela for the year 2026-27.		25.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	24.96	12/2026-27 Work Start-09.06.2026	0.00	0%		14.07.2026	Arvind Kumar, Basmata, P.O.- Satsang, P.S.- Deoghar, Deoghar
5	Ordinary Repair & Others Works in Baidyanathdham Railway Station to NH- 333 Via LIC, Old Bhagwan Talkies Road (Length- 0.70 Km) under Shrawani Mela for the year 2026-27		25.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	24.99	19F2/2026-27 Work Start-16.06.2026	0.00	0%		21.07.2026	Arvind Kumar, Basmata, P.O.- Satsang, P.S.- Deoghar, Deoghar
6	Temporary Dust Laying work in Temporary Bus Stand Kothiya of Ground No. 1 under Shrawani Mela for the year 2026-27		30.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	14.67	21F2/2026-27 Work Start-13.06.2026	0.00	0%		28.07.2026 (Maintenance upto 28.08.26)	Shivansh Construction, Vill.- Tondradih, Bompas Town, PO-Devsang, PS-Deoghar
7	Temporary Dust Laying work and Extension of Bus Stand Area in Temporary Bus Stand Kothiya of Ground No 2 under Shrawani Mela for the year 2026-27		45.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	19.78	Work Start-13.06.2026	0.00	0%		28.07.2026 (Maintenance upto 28.08.26)	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
8	Ordinary Repair and Other Works in Km 1st(P), 2nd(P) of Deoghar College Road (MDR-231) and Cover Drain over Hadhadiya Nala Road (Length-2.10KM) under Shrawani Mela for the Year 2026-27.		40.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	37.58	Work Start-13.06.2026	0.00	0%		18.07.2026	Shaanvika Associates Private Limited, House No.-17, Parmeshwar Dayal Road, Barmasiya, PO+Dist.-Deoghar
9	Ordinary Repair & Other Works of B. Ed. college Road (Length- 0.7 Km) under Shrawani Mela for the year 2026-27		30.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	29.99	18F2/2026-27 Work Start-16.06.2026	0.00	0%		17.07.2026	Baidya Nath Kumar Yadav, Williams Town, B.Ed. College, Deoghar

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Installation of 150 Nos. RCC M30 Grade Benches (including painting) for resting / sitting of the Pilgrims on the Kawariya path under Shrawani Mela for the year 2026-27.		14.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	13.87	22F2/2026-27 Work Start 16.06.2026	0.00	0%		30.07.2026	Pahuja Engineering Works, H. No.-140, Castair Town, Deoghar
11	Temporary Sand Laying Work on Kawaariya Road in KM 0.00 to 2.30 (Length – 2.30 KM) under Shrawani Mela for the Year 2026-27		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	74.23	08F2/2026-27 Work Start - 03.06.2026	0.00	0%		28.07.2026 (Maintenance upto 28.08.26)	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
12	Temporary Sand Laying Work on Kawaariya Road in KM 2.30 to 4.60 (Length – 2.30 KM) under Shrawani Mela for the Year 2026-27.		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	68.98	06F2/2026-27 Work Start - 03.06.2026	0.00	0%		28.07.2026 (Maintenance upto 28.08.26)	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar
13	Temporary Sand Laying Work on Kawaariya Road in KM 4.60 to 6.90 (Length – 2.30 KM) under Shrawani Mela for the Year 2026-27.		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	69.98	05F2/2026-27 Work Start - 03.06.2026	0.00	0%		28.07.2026 (Maintenance upto 28.08.26)	Nandkishor Singh, H. No.-33, Near SBI Training Centre, Salonatand, Deoghar
14	Mastic and Other Works in KM 1st(P) of Satsang Chowk to Baijnathpur via Rikhiya more (Circular Road) and in KM 1st(P) of Ambedkar Chowk to V.I.P Chowk Road (Length - 0.70 KM) under Shrawani Mela for the Year 2026-27		70.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	69.27	07F2/2026-27 Work Start - 04.06.2026	0.00	0%		09.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
15	Ordinary repair and other works in Kunda More (NH-114A) to New Samaharnalay Bhawan Road (Length - 2.50 KM) under Shrawani Mela for the year 2026-27		55.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26			0.00				
16	Ordinary repair and Other Works of Bhurbhura (Circular Path) more to Shivganga Road and Bharti Hotel to V.I.P Gate (Length - 1.74 KM) under Shrawani Mela for the year 2026-27		80.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	78.57	17F2/2026-27 Work Start 16.06.2026	0.00	0%		21.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
17	Special repair and other Works in 2nd KM of Seeta Hotel (Sheetal Mallick Road) to NH 114 A Via Bilasi Road (Length 1.70 KM) under Shrawani Mela for the year 2026-27		55.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	54.98	15F2/2026-27 Work Start 09.06.2026	0.00	0%		14.07.2026	Rupesh Kumar Ray, Vill.-Amdiha, PO-Parjori, PS-Devipur, Deoghar
18	Ordinary Repair and other Works of Kawariya Link Road and Hindi Vidyapith to NH 114A Road (Length- 2.10 KM) under Shrawani Mela for the year 2026-27		70.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	68.73	16F2/2026-27 Work Start 16.06.2026	0.00	0%		21.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
19	Special repair and other Works of Circuit House to Shankh More via Judge Colony, A.S College, Hirna Road (Length - 1.26 KM) under Shrawani Mela for the year 2026-27		100.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt-14.05.26	94.89	09F2/2026-27 Work Start 08.06.2026	0.00	0%		13.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Ordinary repair and other Works in KM 1st(P), 3rd(P), 4th(P), 5th(P), 6th(P), 7th(P), 8th(P), 9th(P), 10th(P), 12th(P), 14th(P) ,17th(P) & 18th(P) of Satsangnagar Bhirkhibad Road (Length - 18 KM) under Shrawani Mela for the year 2026-27		130.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt- 14.05.26	112.72	Work Start 16.06.2026	0.00	0%		21.07.2026	Maa Enterprises, At-LBS School, Shastri Nagar, PO-Giridih, PS-Giridih, Giridih
21	Ordinary repair and other Works in different chainages of KM 19th(P), 20th(P), 21th(P), 23th(P), 24th(P), 27th(P), 28th(P), 29th(P), 30th(P) & 31th(P) of Satsangnagar - Bhirkhibad Road (Length - 13 KM) under Shrawani Mela for the year 2026-27		125.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt- 14.05.26	105.92	Work Start 16.06.2026	0.00	0%		21.07.2026	Maa Enterprises, At-LBS School, Shastri Nagar, PO-Giridih, PS-Giridih, Giridih
22	Special Repair, Drain Construction, Mastic and Other Works in Jatahi more to Gidhani more Road (Length - 3.10 KM) under Shrawani Mela for the Year 2026-27.		150.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt- 14.05.26	142.27	14F2/2026-27 Work Start 12.06.2026	0.00	0%		17.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
23	Mastic in KM 8(P), Ordinary repair and other works in KM 1st (P), 2nd (P), 3rd (P), 4th (P), 7th (P) & 8th (P) and Construction of Drain at KM 8th (P) of Baijnathpur to Koriyasa via Kunda Road (Length - 8.00 KM) under Shrawani Mela for the year 2026-27		125.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt- 14.05.26	105.86	Work Start 16.06.2026	0.00	0%		21.07.2026	Maa Enterprises, At-LBS School, Shastri Nagar, PO-Giridih, PS-Giridih, Giridih
24	Ordinary Repair and Other Works in Km 1st(p), 2nd(p), 4th(p), 5th(p), 6th(p), 7th(p), 8th(p), 9th(p), 10th(p), 11th(p), 12th(p) & 13th(p) of Rikhiya Ashram to Bihar Border (Dardmara) Road (Length - 12.49 KM.) under Shrawani Mela for the Year 2026-27		200.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt- 14.05.26	185.76	13F2/2026-27 Work Start - 12.06.26	0.00	0%		17.07.2026	Viraaj Engicon Private Limited, Near Singh Borwel, Williams Town, Shree Krishnapuri, Deoghar
25	(A) Ordinary Repair and Other Works in Km 1st(P), 2nd(P), 3rd(P), 4th(P), 5th(P), 6th(P), 7th(P), 8th(P), 9th(P) & 10th(P) of Rikhiya (On Deoghar-Rikhiya-Dardmara Road) to Mohanpur (On NH-133) Road (Length - 9.61 KM) Under Shrawani Mela for the Year 2026-27. (B) Full gantry installation, Painting & other Works of Deoghar - Dardamara Road (MDR - 220) upto approach road of Temporary bus stand (Length -9.925 KM) under Shrawani Mela for the year 2026-27 (C) Ordinary repair works of 2nd KM, Painting & other Works in Jasidih (Kalipur) - Deopura Road (Length - 4.68 KM) under Shrawani Mela for the year 2026-27		200.00	EIC, RCD, Ranchi Lt. No.-2013(S), dt- 14.05.26	175.57	Work Start - 16.06.2026	0.00	0%		21.07.2026	Kumar Aman, Kamala Bag Colony, Dudhani, Dumka, Dumka Town, Dumka
25 Deoghar NP		0.00	1923.00		1616.50		0.00				

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

SPILL OVER

1	Construction of 612 m RCC drain at 1st, 14th, 17th and 18th km of Sarath - Chitra - Basti Palojori Road under Non-Plan for the year 2025-26.		46.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	35.26	52F2/2025-26 dt-12.11.25	17.20	49%	98%	11.02.2026	Jai Guru Traders, Flat No.-305, 3rd Floor, West End Residency, Block A, Kaju Bagan, Hehal, Ranchi
2	Construction of 2.00m height & total length of 285m Retaining wall at 2nd, 4th & 6th km of Chitra - Uparbandha Road under Non-Plan for the year 2025-26.		80.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	52.69	51F2/2025-26 dt-10.11.25	0.00	0%	70%	09.03.2026	GRM Construction, At- Babhantoli, PO- Giridih, PS- Giridih, Jharkhand
3	Construction of 2.0m height Retaining Wall for a length of 86.0m in km 3rd of Asna-Dubia Road under Non Plan for the year 2025-26.		25.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	19.46	63F2/2025-26 dt-30.03.26	0.00	0%	100%	29.06.26	Bikram Kumar Tewary, Vill.- Basaha, PO- Basaha, PS- Palojori, Deoghar
4	Construction of Boundary Wall on Vacant Land Acquired by Road Construction Department near Rohini Railway Gate under Non-Plan for the year 2025-26		40.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	35.59	62F2/2025-26 dt-30.03.26	0.00	0%	50%	04 Months	Sharma Construction, Vill.- Porejor, Dighi, Saraiyahat, Dumka
5	Construction of 4 Nos. Assistant Engineer's Residental (D Type) Quarter in Campus of Road Sub-Division Deoghar-2 Office.		200.00	EIC, RCD, Ranchi Lt. No.-2661(S), dt-09.07.2025	127.45	01F2/2026-27 dt-27.04.2026	0.00	0%	15%	26.01.2027	AD Engineering and Construction, Near Bharat Petrol Pump, At- Bishanpur, Pachamba, Giridih
5	Deoghar SO	0.00	391.00		270.45		17.20				

Vivekadhin

										NIL	
0	Deoghar Vivekadhin	0.00	0.00		0.00		0.00				
30	Deoghar SO, NP	0.00	2314.00		1886.95		17.20				

Circle : Dumka
Div : Godda
Name of EE-Sri Raj Kumar Rajesh

NON PLAN (SPILL OVER)

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	दुमुही से बसंतराय भाया- महेशपुर पथ के 15वें कि०मी० में 3 Boxcell Culvert का निर्माण कार्य (Size 3x 3x 3) (27.00 मी०)।		65.00	Eng.in Chief Lt. no. 3457(S) dated 22.09.2022	64.42	27F2/2022-23 Dated 14.02.2023	39.40	61%	85%	30.04.2023	M/s Vijay Kumar, Srikant Road Bela Bagan Behind Navjivan Hospital Kalibari, Deoghar Jharkhand
2	सहायक अभियंता, पथ अवर प्रमंडल, सं०- 2 गोड्डा के लिए Double Storage आवास निर्माण कार्य।		80.00	Eng.in Chief Lt. no. 4009(S)WE dated 18.08.2023	66.92	19F2/2023-24 Dated 29.01.2024	27.29	41%	70%	28.07.2024	Kumar Aman, S/o- Anuj Kumar Singh, Kamala Bagh Colony, Dumka, Pin 814101
3	मेहरमा-परासी-तेतरिया पथ के 5वें कि०मी० में नाली निर्माण।		30.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	22.86	16F2/25-26 Dated 25.11.25	0.00	0%	100%	24.01.2026	Milan Kumar, At- Shivpahar Chowk, Dist.- Dumka, Jharkhand 814101
4	घोरीचक- दिग्घी पथ के 6वें, 10वें एवं 14वें कि०मी० में नाली निर्माण कार्य।		35.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	28.45	12F2/25-26 Dated 11.11.25	0.00	0%		10.01.2026	M/s MD ZAFAR ANSARI, At- Hospital Road, Asanbani, PO+ PS- Godda, Dist.- Godda, Jharkhand 814133.
5	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 6वें, 9वें, 13वें, 15वें एवं 16वें कि०मी० में नाली निर्माण कार्य।		135.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	118.98	07F2/25-26 Dated 25.09.25	90.00	76%	100%	24.01.2026	Visman Infraprojects Pvt. Ltd., B- 158 PTS, Deeptinagar, NTPC TOWNSHIP, Lalpur, S.L.P. Kahalgaon, Bhagalpur, Bihar 813214
6	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के कि०मी० 21 में (हटिया चौक से नदी तक) नाली निर्माण कार्य।		60.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	55.59	01F2/26-27 Dated 23.04.26				22.06.2026	Abhay Kant Yadav, S/o- Nageshwar Prasad Yadav, Vill- Ratanpur, PO- Sarva, Poraiyahat, Godda, Jharkhand -814133
7	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 21वें कि०मी० में झारखण्ड- बिहार सीमा पर Full Overhead Gantry अधिष्ठापन कार्य।		18.10	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	9.45	13F2/25-26 Dated 14.11.25	0.00	0%	100%	13.12.2025	Binod Prasad, At- Near Nag Mandir Dudhani, PO+PS- Dumka, Dist.- Dumka, Jharkhand 814101.
8	पथ अवर प्रमंडल, गोड्डा- 1 सहायक अभियंता के सरकारी आवास में साधारण मरम्मत एवं रंग रोगन, पानी कार्य।		10.00	Eng.in Chief Lt. no. 2661(S) dated 09.07.2025	7.78	26F2/25-26 Dated 28.02.26	0.00	0%	100%	30.03.2026	Mano Devi, Bhatdiha (Gangta Khurd), PO + PS- Sadar, Godda
8	Godda SO	0.00	433.10		374.45		156.69				

NON PLAN (2026-27)

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 2रें, 3रें, 4थें, 10वें, 11वें, 16वें, 17वें एवं 19वें कि०मी० में विशेष मरम्मत कार्य।		100.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
2	मेहरमा (NH 133) -तेतरिया-परासी पथ (कुल लं०- 19.01 कि०मी०) के 1लें, 2रें, 3रें, 5वें, 7वें एवं 12वें कि०मी० में सतह नवीकरण कार्य।		100.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
3	पथ प्रमंडल, गोड्डा के (i) खुटहरी मोड़ (डोय-दियाजोरी पथ पर)- सरौतिया (गोरीचक- दिग्घी पथ पर) पथ (लं०- 1.95 कि०मी०) एवं (ii) सोनागुजी मोड़- मधुरा टीकर पथ (लं०- 0.475 कि०मी०) (समेकित कुल लम्बाई- 2.425 कि०मी०) पथ के 1लें कि०मी० में सतह नवीकरण कार्य।		10.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
4	तालझारी-पोड़ैयाहाट- डांडे पथ के विभिन्न पथांशों में साधारण मरम्मत कार्य।		5.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
5	मोहनपुर-कर्कडीह-डालावार-भन्डारीडीह-अन्जा ना मोड़ पथ (लंबाई- 11.700 कि०मी०) अंतर्गत पथ के 1लें, 8वें, 9वें एवं 11वें कि०मी० में तथा भंडारीडीह से बेल्लिहा लिंक पथ (लंबाई- 5.425 कि०मी०) अंतर्गत पथ के 2रें, 3रें एवं 4थें कि०मी० में साधारण मरम्मत कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
6	टेशोबथान से महादेवबथान पथ के 1लें, 2रें, 6ठें, 8वें एवं 9वें कि०मी० में विशेष मरम्मत कार्य।		25.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
7	मोतिया-डुमरिया-सुगाबथान पथ के 1लें, 2रें एवं 12वें कि०मी० में साधारण मरम्मत कार्य।		10.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
8	गोड्डा- रामगढ़- गुहियाजोरी पथ के 1लें, 2रें एवं 3रें कि०मी० में साधारण मरम्मत कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	घोरीचक— दिग्धी पथ के 22वें एवं 23वें कि०मी० में नाली निर्माण कार्य		50.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
10	मोहनपुर— अंजना मोड़ पथ के 2रें, 3रें एवं 6ठें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		50.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
11	दुमुही (वीर कुंवर सिंह चौक) (NH- 133 पर) से चाँदनी चौक (NH-333A पर) पथ के 4थें कि०मी० में आर०सी०सी० नाला निर्माण कार्य।		40.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
12	नयानगर से हनवारा (बिहार बॉर्डर) पथ भाया मिल्की, परसा, नरोत्तमपुर, डुमरिया, रामकोल पथ के 2रें कि०मी० में पथ के दोनो ओर आर०सी०सी० नाली निर्माण कार्य		30.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
13	डोय से नवाडीह पथ के 18वें कि०मी० में अवस्थित उच्चस्तरीय पुल का मरम्मत एवं सुरक्षात्मक कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
14	तालझारी—पोड़ैयाहाट—डांडे पथ के 5वें एवं 22वें कि०मी० में आर०सी०सी० नाला एवं Retaining wall का निर्माण कार्य।		20.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
15	पथरगामा—बसंतराय—कोरियाना—विष्वासखानी—नरोत्तमपुर (बिहार बॉर्डर) पथ के 19वें कि०मी० (कोरियाना) में अटल चौक पथ से गेरुआ नदी लिंक पथ अंतर्गत गेरुआ नदी पर पूर्व से निर्मित 14 x 19.4 M स्पेन के उच्चस्तरीय पुल का पुनर्निर्माण कार्य		164.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
16	तालझारी—पोड़ैयाहाट—डाण्डे पथ (कुल लम्बाई 31.00 कि०मी०) के चैनेज 18.274 में अवस्थित पसई उच्चस्तरीय पुल (6 स्पेन) का निर्माण कार्य।		235.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
17	पथ अवर प्रमंडल, गोड्डा— 2 कार्यालय में उपस्कर आपूर्ति एवं सुसज्जीकरण इत्यादि कार्य।		5.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							
18	कार्यपालक अभियंता के आवास का रंग—रोगन तथा प्रमंडलीय कार्यालय में डीप बोरिंग सहित अन्य कार्य।		10.00	Eng.in Chief Lt. no. 2571(S) dated 18.06.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Godda Non Plan	0.00	914.00		0.00		0.00				

VIVEKADHIN (2025-26)

1	Repair of Pot Holes at 3rd & 4th km of Nayanagar to Hanwara (Bihar Border) via Milky, Parsa, Narotampur, Dumariya, Ramkol Road (Total length 21.10KM) under Vivekadhin for the year 2026-27 under Road Division Godda.		50.00	Eng.in Chief Lt. no. 2231(S) dated 27.05.2026							
1	Godda Viv.	0.00	50.00		0.00		0.00				
27	Godda Viv. NP, SP	0.00	1397.10		374.45		156.69				

Circle : Dumka
Div : Jamtara
Name of EE-Sri Vikky Ravish Murmu

										NIL	
0	Jamtara	0.00	0.00		0.00		0.00				

Circle : Dumka
Div : Pakur
Name of EE-Sri Veer Raghwan

SPILL OVER

1	Construction of 500m RCC Drain at 12th KM of Hiranpur-Kotalpokhar Road under Road Division Pakur for the Year 2024-2025	15.5	30.00	L. No. 3897(S) Dt. - 19.09.24	24.88766	07-F2/ 2024-25 Dt. 20.02.25	0.00	0%	65%	19.04.2025	M/s Raj Construction, Ranchi.
1	Pakur Spill Over	15.50	30.00		24.89		0.00				

NON PLAN

										NIL	
0	Pakur Non-Plan	0.0	0.00		0.00		0.00				

VIVEKADHIN

										NIL	
0	Pakur Viveka.	0.00	0.00		0.00		0.00				

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Pakur SO, NP, Viveka.	15.5	30.00		24.89		0.00				

Circle : Dumka

Div : Sahebganj

Name of EE-Sri Ajay Kumar-2

Non-Plan FY 2025-26

1	Construction of total 08 nos. of culverts (2.0m x 2.0m) in 12th, 13th and 14th Km of Harinchara (SH-18) to Barhait and Kherwa to Shivgadi road under Road Division, Sahibganj for the year 2025-26		100.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	99.26	25F2/2025-26, Dt. 08.12.2025	30.00	33.00%	100%	07.04.2026	P.R. Trading, Sahibganj
2	Construction of Bounary wall at Road Section, Barharwa-I under Road Division, Sahibganj for the year 2025-26		50.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	49.93	30F2/2025-26, Dt. 16.12.2025	15.00	33.00%	100%	16.03.2026	Rajiv Ranjan Choubey
3	Installation of Crash Barrier in 15h KM of Barhait-Barharwa Road.		15.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	9.88	20F2/2025-26, Dt. 10.11.2025	2.05	20.00%	60%	09.01.2026	Manish Kumar
4	Ordinary repair of Barhait-Barharwa Road (MDR-211) (Total Length-16.00 KM) under Road Division, Sahibganj for the year 2025-26		25.00	EIC, RCD, Jharkhand Letter. No. 2661 (S), Dt. 09.07.2025	24.99	27F2/2025-26, Dt. 13.12.2025	10.00	40.00%	100%	12.03.2026	Firoz Ahmed, Barhait

4 Sahebganj Non Plan

190.00

184.07

57.05

Vivekadhin

										NIL	
--	--	--	--	--	--	--	--	--	--	-----	--

0 Sahebganj Non Plan

0.00

0.00

0.00

4 Sahebganj Non Plan24-25, 25-26

190

184.07

57.05