

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **On-going works** (Roads-Plan)State Plan Road Works**Month : June, 2026****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Re-Construction/ Strengthening & Widening of Lokesai Main Road (NH-75E) - Tonto-Rengrahatu (On Chaibasa Tonto Roam Road)	25.11	7416.20	4348(S) Dt.09.10.2024	6596.86	07 SBD of 2025-26 Dt 26.08.25	23.48	1548.71		25.02.2027	Ram Chandra Paul Add- Durlabganj Santhbankura, West Midinipur, West Bengal
2	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 27.00 to 59.66 Km under Road Division Chaibasa	32.66	2499.28	3103(S) Dt.07.08.2025	2312.24	35 SBD of 2025-26 Dt 14.03.2026	0.43	1000.00	64%	13.08.2026	M/s Ray construction Add - B3/F1/A, Green Field, Shbhash Colony, Mango, Jamshedpur Jharkhand 831012

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Re-Construction/ Strengthening & Widening of Hata- Chaibasa (NH220) Railway Crossing to Barachiru and Powergrid link Road (Total length- 11.11 Km)	11.11	7597.81	3613(S) Dt.12.09.2025							

3	Chaibasa	68.88	17513.29	8909.10	2548.71
----------	-----------------	--------------	-----------------	----------------	----------------

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

1	Widening & Strengthening / Reconstruction of (A) Kitadih Bagbera Ring Road (Length 5.77 km) (B) Kitadih Sadar Hospital Road (Length 0.570 km) (C) Ghaghidih Jail to	14.61	9994.26	Letter No. 4327(S), Dt. 09.10.2024	4402.24	01 SBD of 2026-27 Dt. 30.04.2026	0.00	0.00		29.04.2027	CEPL-LEADING (JV) 3D, Vatika Apartment, Line Tank Road, Ranchi
---	---	-------	---------	---------------------------------------	---------	-------------------------------------	------	------	--	------------	---

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP WORK OF NARSINGHGARH GHAGHRA Road (Length-13.825 KM) FOR THE YEAR 2025-26	13.83	928.67	Letter No. 4358(S), Dt. 21.11.2025	829.20	28 SBD of 2025-26 Dt. 25.03.2026				24.07.2026	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
3	IRQP work (i) Sonari Marine Drive Fagu Baba Shamshan Ghat to River Meet Main Road via Jogers Park and link road , Sonari Central Puja Committee to near Carmel	9.91	1069.19	Letter No. 4348(S), Dt. 21.11.2025	981.44	26 SBD of 2025-26 Dt. 09.03.2026			12%	08.08.2026	M/ S Chandel Construction,H/No. 16661,Road No. 12 , Hillview Colony , Dimna ,Jamshedpur
4	Strengthening & Widening/Reconstruction of Seraldih to Narsingbahal via Morda up to Orissa boarder Road (Total Length 15.050 km) for the year - 2023-24	15.05	6797.15	Ltr.No. 15(S) Dt. 16.03.2024	5681.52	03 SBD 2023-24 Dt.21.07.2025	0.00	0.00		20.09.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesal, Jharkhand

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Balance work of Widening and Strengthening of Khasmahal to Jadugora via Parsudih Gadra- Gobindpur- Rakhmines Road, Length 0 to 7.670 KM for the year 2023-24	7.67	4294.37	Letter No.3238(S), Dt. 23.05.2016	1841.57	07 SBD of 2024-25. 19.09.2024	6.71	288.15	48%	18.09.2025	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur 831006
6	IRQP work of Musabani-Dumaria-Astha Koima to Orissa boarder Road (Total Length 47.30 km) for the year 2023-24	47.30	2582.27	Ltr.No. 1361(S) Dt. 15.03.2024	2500.55	36 SBD of 2024-25 Dt. 20.01.2025	54.18	1399.00	63%	19.09.2025	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	(A) IRQP of Ghatshila Link Road (Length-1.175 KM), (B) IRQP of Ghatshila Market to Kashida Chowk on NH-33 & Extending the Other Part to Civil SDO Office (Length-3.383 KM), (C) IRQP Work For Ghatshila ROB Approach Road For the Year 2024-25(Length-1.0685KM), (D) IRQP of Road From Hathizobra Bridge to R.O.B. at Ghatshila (Length-1.20 KM) (Total Length-6.8265 KM) for the year 2024-25	6.83	361.63	Letter No. 4133 Dt. 30.09.2024	341.12	38 SBD of 2024-2025 Dt. 05.02.2025	79.36	287.00	99%	04.06.2025	M/s Mritunjay Kumar, At Jakiyarpur Near Krishna Niketan School, P.O.-Bari Pahari, PS-Ram Krishna Nagar, Dist- Patna, Bihar, Pin Code 800007
8	IRQP/Strengthening work of :- (i) Namda Basti Main road,	14.30	1477.62	Ltr.No.	1536.31	22 SBD of 2024-25	71.49	1056.29	90%	13.04.2025	M/S R.K. Construction,
9	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length- 20.355 KM	20.36	4729.82	Letter No.547(S) , Dt. 17.02.2022	4756.39	02SBD/2023-24 dt. 21.06.2023	106.81	5051.88	91%	20.09.2024	M/s Annand Constructon Infrasturctre Pvt. Ltd., Ranchi M/s Sirha Construction & development Pvt. Ltd (J V)

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.11.2022	6186.44	08 SBD of 2023-24 Dt. 21.08.2023	37.79	2290.19	50%	20.05.2024	A.C. - SCDPL (JV), Ranchi
11	IRQP/ Strenthening work of (a) Sonari Adarshnagar 11th	5.18	751.29	Letter No.4226(S)	684.92	35 SBD of 2022-23	53.96	405.38	70%	27.08.2023	M/S R.K. Construction,

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2 phase to panchwatinagar, Birsa basti, Swarn bihar, toolu bhatta to Merine drive (Length 1.43km)(b) Sonari Jahira colony to late Nirmal mahto Smark via Vilash basti Nirmal nagar (Length1.30km) (c) Mudi chowk to Murda maidan mango jamshedpur (west) (Length-1.25K.M) (d) Kadma Nimlata path, Durga and Madhusudan path roads in jamshedpur (west) (Length-1.20K.M) (Total length 5.18Km)	3	4	5 , Dt. 21.11.2022	6	7 Dt. 28.03.2023	8	9	10	11	12 Jamshedpur
12	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.201	61.42	6457.03	91%	04.11.20	Manoj Kumar Singh - R.K. Construction - Kiran Construction & Infrastructure Pvt.

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7 8	8	9	10	11	12 Ltd. (JV)
13	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19 Dt. 19.01.2019	101.70	5922.34	93%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
14	Widening & Strengthening / Reconstruction of NH-33(Pipla More) to Govindpur Anna chowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	69.39	5863.81	95%	04.02.20	Leading Construction
15	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	Ltr. No. 676(S) Dt. 01.02.201	2693.18	13 SBD of 2018-19 Dt. 04.10.2018	76.81	3083.61	91%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5 8	6	7	8	9	10	11	12
16	IRQP of Kerukocha (ON NH-33) To Bengal Border via Birsa Chowk ,Simdi,Shantinagar road (Length- 27.49 K.M.) for thr year-2024-25	27.49	1672.15	Letter No. 4128 Dt. 30.09.2024			0.00	0.00			
17	IRQP work of Khasmahal to Jadugora road from 7.670 k.m to 24.670 k.m for the year 2025-26	17.00	886.52	Letter No. 1641(S), Dt. 25.04.2025			0.00				
18	IRQP work of Baharagora Market Road from Motel	3.40	247.35	Letter No. 4762(S),							
19	IRQPwork of Tatanagar Railway Station to Bharoda Ghat (Total Length-2.850 km)	2.85	417.52	Letter No. 4940(S), Dt. 26.12.2025							
20	Strengthening/IRQP OF Ghatshila Tamakpal Road (MDR 153) For the year 2025-2026 (Length - 1.594km)	1.59	146.43	Letter No. 311(S), Dt. 29.01.2026							

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
20	Jamshedpur	299.48	71215.83		48673.66			32104.68			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

1	Reconstruction Work of Dorwa (MDR-173) – Panta-Duguniya-Rongo-Nandpur Road (MDR-173) (Total Length 23.970k.m.)	23.97	5187.32	14.12.2023 5628 (S)	4961.08	11.06.2024 01 SBD/2024-25	58.45%	2900.00	60.00	14.07.2026	M & S Paving Pvt. Ltd., P-26 City Center, Sector-4 Bokaro.
2	Reconstruction, Strengthening of Anandpur on NH - 320 G Old SH-04 Via Sariva on NH-320 G Old SH-04 via Robokera road Total Length 22.59 km including Bridge.	22.59	5789.24	09.10.2024 4336 (S)	5367.60	04.03.2025 04 SBD/2024-25	39.13%	2100.00	41.00	03.09.2026	A K Infra (70%) – VIP (30%) (JV), H-64, Argora Housing Colony, Ranchi.

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction Work of Tebo (On NH-75 E) Kotagara-Jaigaera-Simda-Halmad-Dindpai-Jante (On Sonua-Pansua-Gudri Road) Road (Total Length-27.150 k.m)	27.15	4559.32	16.03.2024 21	4614.59	20.02.2026 01 SBD/2025-26	8.66%	400.00	9.00	19.08.2027	Ms/ Leading Construction, 103, Prulia Highway, Sakchi, Jamshedpur
4	Reconstruction Work of Ulidih (On NH-75 E) Chainpur-Sahjora-Mehulpani-Charmore (On MDR-186) Road (Total Length-15.46 k.m)	15.46	4895.17	01.03.2024 1050 (S)	4081.75	18.03.2025 05 SBD/2024-25	29.40%	2154.75	31.00	17.03.2026	Classic Engicon Pvt. Ltd, 3D Vatika Apartment, Link Tank Road, Ranchi, Jharkhand.
5	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.00	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022-23	75.94%	8569.00	78.00	18.11.2024	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Reconstruction Work of Mahadeoshal (On NH- 320 D)-Kumdi (On NH-320 D) Road (Total length- 8.495 k.m)	8.50	2500.02	14.12.2023 5629 (S)	2663.40	03.12.2024 03 SBD/2024-25	28.16%	750.00	29.00	02.03.2026	M/s Bijoy Shankar Mishra, LIG Flat L Road No.-4, Near Thana Maidan, Adityapur-2 Seraikella-Kharsawan & M/s Satyam Builders, 197, Amla Tola, Chaibasa, West Singhbhum. (Joint Venture)

6	Manoharpur	127.67	34931.71	31116.84	16873.75
----------	-------------------	---------------	-----------------	-----------------	-----------------

Circle : Chaibasa

Div : Seraikela-Kharsawan

Name of EE-Sri Ashok Kumar Rajak

1	Widening & Strengthening/Reconstruction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	2%	821.82	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
---	---	-------	---------	-------------------------	---------	-------------------------------------	----	--------	----	------------	---

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019	759.66	03 SBD of 2023-24 of Dt. 31.07.2023	13%	927.43	19%	30.09.2023	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
3	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldih-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	65%	5843.50	74%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
4	Widening and Strengthening/ Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023	80%	2327.62	87%	24.02.2024	Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening & Strengthening/Re-construction of Amda Motu Chowk to Guabera-Pandua-Kashipur-Barbil (On MDR-144) Road from Km 0.00 to Km.10.90	10.90	3723.78	letter No.- 222(S), dt. 19.01.2023	3033.39	03 SBD of 2023-24 Dt. 11.08.2023	73%	2805.75	75%	10.06.2024	Velji Ratna Sorathia Infra Pvt. Ltd., A401, Kalpvru Complex, Gotri Main Road, NR T.B. Hospital, Vadodara
6	Reconstruction Work of Patkum (MDR-156)-Ichagarh-Patpur Nahar-Dulmidih to Laba Road (Total Length 16.76 Km.) for the year 2023-24	16.76	3730.62	letter No. 544(S), dt. 17.02.2022	3321.99	05 SBD of 2023-24 Dt. 15.12.2023	94%	3097.83	94%	14.01.2025	M/s Chandel-Ray JV H.No. 16661, Hill View Colony, Dimna, Jamshedpur, East Singhbhum, Jharkhand, Pin- 831018
7	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.29	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	56%	250.92	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
8	Strengthening and Widening/Re-construction Work of Majnaghat (Seraikella-Chaibasa Main Road) to Telaidih (Chaibasa-Rajnagar Main Road) Via Sidadih Road (Total Length 14.08) (Including Construction of Bridges)	14.08	3563.27	5214(S), dt. 14.11.2023	3756.08	01 SBD of 2024-25 Dt. 08.07.2024	6%	526.72	11%	07.10.2025	M/s R.K. Construction Plot No.-9, Bhuiyadih, Po-Agrico, Jamshedpur, Jharkhand

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Strengthening and Widening/Re-construction Work of Hadibhanga (On Kandra to Chowka Main Road)-Dudang-Basvan-Dumra-Manoharpur-Mahatabera-Hudu-Kunamarcha-Janglikash-Hatnada upto Kalajhore Road (Including Construction of Bridges) (Total Length 18.90 Km.)	18.90	5320.07	4925(S), dt. 20.10.2023	5431.15	02 SBD of 2024-25 Dt. 15.07.2024	55%	2975.00	71%	14.11.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
10	Widening and Strengthening / Reconstruction work in four lane of Kanderbeda to Domuhani road from km 0.00 to 7.996 (Total Length -7.996 km) for the Year 2023-24	8.00	10106.80	5757(S), dt. 20.12.2023	6725.32	03 SBD of 2024-25 Dt. 25.09.2024	18%	1895.34	22%	24.03.2026	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	(A) Construction of Bituminous Road from Gayatri Siksha Niketan Road No. 04 to Road No. 19 and East and West Side of Road No. 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 21, 22 at Adityapur-2 under AMC (B) Construction of Bituminous Road fromunder area of AMC (Total Length 10.188 Km.) for the year 2024-25	10.19	1212.82	1395(S), dt. 15.03.2024	1134.48	06 SBD of 2024-25 Dt. 14.10.2024	49%	560.80	95%	13.05.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand
12	(A).Construction of Bituminous road and rcc drain 1. from lal buiding chowk to gamhariya railway station 2. from lal buiding chowk to Birs Chowk 3. from kediya petrol pump to jaggnath mandit mosibadi raod under AMC..... area of AMC. (Total Length 6.055 Km.) for the year 2024-25	6.06	1145.58	1407(S), dt. 15.03.2024	1127.79	04 SBD of 2024-25 Dt. 04.10.2024	63%	712.50	100%	03.03.2025	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	(A)Construction of Bituminous road from S Type To Kharkai River in Ward Number 15. under AMC.(B)Construction of Bituminous road from Hari Mandir to H/O Manoj Singh and Vikash Nandan to Santosh in Ward Number 15. under AMC(Total Length - 6.744 Km.)	6.74	1088.59	1398(S), dt. 15.03.2024	1005.02	05 SBD of 2024-25 Dt. 04.10.2024	53%	528.72	97%	03.03.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist- Seraikella-Kharsawan, Jharkhand
14	Strengthening and Widening of Hata-Chaibasa Main Road Govindpur, Ganjiyaghat, Adityapur-Kandra Main Road upto Gamhariya Thana Turn including Bridge Over Kharkai River and Bypass of Dugdha Village, Gengeruli, Kusumbani Village Till Sidadih-Judi (Total Length 27.155 Km.) for the year 2024-25	27.16	8497.89	1293(S), dt. 13.03.2024	5654.56	08 SBD of 2024-25 Dt. 25.03.2025	5%	300.00	8%	24.03.2028	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin- 831001
15	Improvement of Riding Quality work of Seraikella-Kharsawan Road From Km 0.00 to Km 14.58 MDR-144 (Total Length 14.58 Km) for the year 2024-25	14.58	1403.67	89(S), dt. 09.01.2025	1218.51	05 SBD of 2025-26 Dt. 30.12.2025				30.04.2026	M/s Woodhil Infrastructure Limited, D-42, RDC, Ray Nagar, Gaziabad, Uttar Pradesh.

State Plan Road Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
16	Improvement of Riding Quality work of Adityapur-Kandra-Main Road (Gamharia cinema Hall) to Sapra Via Bhurkadih, Hatiyadih to Bhatiya Toll Bridge Road From Km 0.00 to Km 8.40 (Total Length 8.40 Km) for the year 2024-25	8.40	616.93	91(S), dt. 09.01.2025	551.90	01 SBD of 2025-26 Dt. 23.09.2025	87%	480.13	90%	22.12.2025	M/s P.L. Construction, Morchatand, Bagodih, Suriya, Giridih Jharkhand
17	Improvement of Riding Quality work of Kandra-Chandil Road From Km 6.00 to Km 12.33 (Total Length 6.33 Km) for the year 2025-26	6.33	895.54	1521(S), dt. 15.04.2025	831.34	02 SBD of 2025-26 Dt. 23.09.2025	30%	250.00	50%	22.01.2026	M/s P.L. Construction, Morchatand, Bagodih, Suriya, Giridih Jharkhand
17	Seraikella-Kharsawan	213.75	57935.68		48228.96			24304.07			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	IRQP Work in Chaibasa Kokcho Bharbharia Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.33	2595.74	1390(S) dt. 21.03.23	2691.54	07 SBD of 2023-24 dated 10.11.23	99	2676.08	1	07.05.2024	M/S R.K. Construction, Plot No.-09 Bhuyandih, P.O-Agrico, Jamshedpur, Dist-East Singhbhum, (Jharkhand) PIN-831009
2	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km) under Road Division Chaibasa	22.50	1295.78	463(S) dt. 06.02.23	1347.50	06 SBD of 2023-24 dated 03.11.23	98	1327.08	1	30.04.2024	M/S Chandel Construction, H. No.-16661, Road No.- 12, Hill View Colony, Dimna, Jamshedpur Dist-East Singhbhum, (Jharkhand)

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP work of Chaibasa (Gandhitola Jain Temple) to Airport Road (Total Length-4.20 KM) under Road Division, Chaibasa for the year 2023-24.	4.20	265.82	3750(S) Dt. 03.08.2023	276.70	25 SBD of 2023-24 Dated 25.01.2024	95	262.12	1	24.03.2024	M/S Lahasa & Co. NH-33 near Sahara City, Kumrum Basti, Pardi, Mango Jamshedpur
4	IRQP work of Dhansari-Andhari-Paramsada-Up to odisa Border Road from Km 0.00 to Km 19.40 (Total Length-19.40 KM) Under road Division Chaibasa for the year 2023-24.	19.40	1133.61	37679S) Dt. 03.08.2023	1127.50	04 SBD of 2024-25 04.09.2024	99	1116.71	1	03.02.2025	Kiran Construction and Infrastructure Pvt. Ltd., Jemco Bus Stand, Telco, Jamshedpur
5	IRQP work of Hobalkand to Khairpal Road From Km 0.00 to Km 7.06 under Road Division Chaibasa for the year 2023-24.	7.06	446.91	3751(S) Dt. 03.08.2023	459.64	01 SBD of 2024-25 Dated 9.07.2024	97	443.71	1	8.09.2024	M/s Sapsateee Construction,Prop .- Manoj Kumar Singh, S/o Ram Bilash Singh, H.No- 26, Shastri Nagar, Block No-03, Kadma, Jamshedpur

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	IRQP work of Jhinkpani - Jorapokhar-Silpunji-Thai-Tonto Chowk From Km 0.00 to Km 21.475 (Total Length-21.475 KM) under Road Division Chaibasa for the year 2023-24.	21.48	1240.24	3644(S) 31.07.2023	1292.77	34 SBD of 2023-24 Dated 14.03.2024	99	1281.46	1	13.08.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN-831012
7	IRQP work of Jamdih in KM 33 of Singhpokharia- Jhinkpani-Serengsia-Jagannathpur-Jaintgarh to Hatgamharia NH-75E Via Kendposi railway Station (Total Length-7.68 KM) Under Road Division, Chaibasa for the year 2023-24.	7.68	495.08	3749(S) Dt. 03.08.2023	499.80	30 SBD of 2023-24 Dated 29.02.2024	95	472.89	1	07.05.2024	M/s Sujeet kumar Singh Add:- Qt No-18/1/15, Road No-11, Adityapur-831013

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	IRQP work of Kudahatu Chowk to Usambir (orissa Border) Road from Km 0.00 to Km 18.025 (Total Length-18.025 KM) under Road Division Chaibasa for the year 2023-24.	18.03	1090.08	3768(S) Dt. 03.08.2023	1084.07	07 SBD of 2024-2026 date 27.09.2024	100	1080.93	1	26.02.2025	Leading Construction, Prop. Jai Prakash Singh, S/o- Late Shivnath Singh, Add.- 103, Puruliya Highway, Sakchi, Jamshedpur- 831001
9	IRQP work of Tirilbuta Pampara Road (Total Length- 5.825 KM) under Road Division Chaibasa for the year 2023-24.	5.83	425.00	3478(S) Dt. 03.08.2023	442.64	16 SBD of 2023-24 Dt 20.12.2023	95	419.71	1	17.02.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN- 831012
10	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02 SBD of 2022-23 dated 15.09.22	98	1480.50	1	14.03.2023	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana- 500082(India)

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.17	13679.58	33 SBD of 2017-18 Dt 18.01.18	92	12549.53	0.71	17.01.2020	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
12	Re-Construction/ Strengthening & Widening of Chaibasa-Tonto- Roam Road	58.83	17310.94	23.05.2016	16048.31	SHAJ/PRO C/SBD-21 of 2016-17, dt. 06.02.17	42	10275.87	0.4265	06.02.2019	GR-TRIVENI (JV), 3/1 H.S Tower, L-Road Bistupur, Jamshedpur
13	IRQP of Hatgamahariya to Benisagar Via Balandia, Majhgaon (0.00 to 44.485 KM) for the year 2024-25 under Road Division, Chaibasa	44.49	3169.91	4055(S) Dt.26.09.2024	3265.15	02 SBD of 2025-26 Dt 13.06.25	100	3256.25	1	12.02.2026	M/s Ray construction Add - B3/F1/A, Green Field, Shbhash Colony, Mango, Jamshedpur Jharkhand 831012

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	IRQP Work in Chaibasa Bypass Road(MDR-177) from Km 0.00 to 4.2Km(Total Length-4.2km) under Road Division Chaibasa	4.20	353.66	4277(S) Dt.17.11.2025	365.52	31 SBD of 2025-26 Dt 27.01.26			100%	26.04.2026	Bijoy Shankar Mishra Add-LIG Flat L-6/8, Adityapur-2,Road no -4, Seraikela Kharsawan, Jharkhand
14	Chaibasa	317.4	48674.6		44087.1			36642.9			

Circle :- Chaibasa

Div:- Jamshedpur

Name of EE-Sri Dipak Sahay

						NIL					
0	Jamshedpur	0.0	0.00		0.00			0.00			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

1	Widening & Strengthening / Reconstruction of Banjhiksum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	91%	5337.24	100.00	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
---	---	-------	---------	-----------------------	---------	------------------------------	-----	---------	--------	------------	---

State Plan Road Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction Work of Sonua to Gazpur Via Madhupur Vikrampur-Kharimati-Bari Road (Total Length 13.490 k.m.) For The Year 2023-24.	13.49	6157.80	21.03.2023 1391 (S)	5182.84	13.12.2023 02 SBD/2023-24	99.00%	5635.34	100.00	12.06.2025	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
3	Reconstruction Work of Gua-Salai Road from k.m. 0.00 to k.m. 2.00 (Total Length 2.00 k.m.) (MDR-189)	2.00	1204.79	18.03.2023 1338 (S)	1229.50	18.09.2024 02 SBD/2024-25	81.36%	1000.00	100.00	17.01.2025	A K Infra Construction Pvt. Ltd. Argora Housing Colony, Ranchi
3	Manoharpur	37.81	13191.28		11588.79			11972.59			

Circle : Chaibasa

Div : Seraikela-Kharsawan

Name of EE-Sri Ashok Kumar Rajak

1	Improvement of Riding Quality work of Kharsawan-Chakradharpur Road from Km 16.196 to Km 28.525 (Total Length : 12.33 Km) for the year 2025-26	12.33	1235.48	1984(S), dt. 12.05.2025	1289.50	04 SBD of 2025-26 Dt. 17.12.2025	98%	1266.96	100%	16.05.2026	SK Tekriwal, At Pathargama, Dist-Godda, Jharkhand
1	Seraikella-Kharsawan	12.33	1235.48		1289.50			1266.96			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Construction of H.L bridge over Local Nala at Chainage 18+200 Km and Chainage 34+500 of Singhpokharia to Jaintgarh via Siringsiya Jagannathpur Road in Chaibasa under Road Division Chaibasa	79.00	694.37	Lt No. 462(S), dt. 06.02.2023	680.26	36 SBD of 2023-24 Dated 14.03.2024	11.85	80.62	25%	13.11.2025	Reyasat Nawaz Khan, Add:- Khata No-1, Plot No-102, P.S-Pratappur Chatra, Chorigat Chatra, Jharkhand-825404
1	Chaibasa	79.0	694.37		680.26			80.62			

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of Nine (09) Numbers of H.L. Bridges at Different Chainages of Kowali-Dumaria Road for the year 2024-25		1620.36	Ltr.No. 3786(S), Dt. 12.09.2024	1665.36	01 SBD of 2025-26 dt. 25.04.2025	0.00	0.00		24.10.2026	JKA Associates Pvt. Ltd, Sector 21, Panchkula-134112, Haryana.
2	RECONSTRUCTION OF APPROACH ROAD AND FOUR LANE BRIDGE OVER SWARNREKHA RIVER AT 2ND KM OF BHUIYADIH LITTI CHOWK TO BHILAI PAHARI (NH -43) (LENGTH 3.681 km)- 2024-	3.68	7777.44	Ltr.No. 1425(S), Dt. 16.03.2024	3991.73	11 SBD 2024-25, Dt. 05.10.2024	0.00	0.00	5	04.10.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesal, Jharkhand

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of H.L. Bridge over Satgudum River at Bagudiya Panchayat Narsinghpur tola, Dumkakocha in Galudih (On NH 18) to Asanpani West Bangal boarder Road via Duarsini at Ghatshila Block (Total Length 885m) for the year 2024-25	0.89	1005.73	Ltr.No. 3964(S), Dt. 20.09.2024	919.53	35 SBD of 2024-25 Dt 16.01.2025	21.18	213.00	8%	15.07.2026	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND - 822128
4	Construction of Box Bridge of Tata Nagar Railway Station to Barodaghat at Chainage 3km Road Under Road Division, Jamshedpur	3.00	469.58	Ltr.No. 3962(S), Dt. 20.09.2024	394.06	40 SBD of 2024-25 Dt. 18.02.2025	31.94	150.00	58%	17.02.2026	M/S Raj Yadav ,Resident at Manoharpur ,district West Singhbhum

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Balance work for Construction of HL Bridge over Swarnrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S) Dt. 09.08.2017	1201.28	19.09.2024 06 SBD of 2024-2025	17.19	235.00	45%	18.12.2025	M/S SUJEET KUMAR SINGH, Q No.-18/1-5, Road No - 11, Adityapur, Seraikella-Kharsawan, Jharkhand
6	Construction of H.L. Bridge over Swarnrekha River in Sakchi to Mango Road including construction of Elevated Approaches towards Mango and Azad Basti in East Singhbhum District in the State of Jharkhand (Design Length = 2.8K.M) (EPC Mode)	2.80	46100.03	Ltr.No.4131(S), Dt. 14.11.2022	33381.56	46 EPC 2023-24, Dt. 15.03.2024 (1) Supplementary Dt. 10.07.2025 (2) Supplementary Dt 19.12.202525200 (1) Supplementary Agreement Amount Rs 451.40624 (2) Supplementary Agreement Amount Rs 7730.15009 Total upto date Agreement value Rs 33381.55833	58.00	19361.87	68%	31.07.2026 (Appointment Date 01.08.2024)	DRAIPL (90%) M/s Dineshchandra R Agarwal Infracon Pvt. Ltd., The Grand Mall, S.M. Road, Opposite State Bank Zonal Office, Ambawadi, Ahmedabad - EVRASCON (10%) (AZ1006 Gurban Khalilov 8 Baku City, Azerbaijan (JV)

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of high level Bridge at 29th km over bara nala in Baliguma Sukhna basti (Barhi - Jamshedpur- Bahragora) road (Span 3x10.6 M) for the year 2023-24		332.49	Ltr.No.3861(S), Dt.10.08.2023	350.06	47 SBD of 2023-24 Dt. 15.03.2024	62.50	207.82	62%	14.03.2025	M/s Saptsatee Construction, H.No.26, Shastri Nagar , Block No.03, Kadma, Jamshedpur
8	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23		611.01	Ltr.No.459(S), Dt. 06.02.2023	595.69	Ltr.N0. 1853(Encl.), Dt. 10.11.2023 25SBD of 2023-24, Dt. 28.11.2023	39.28	240.00	45%	27.08.2024	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA.
8	Jamshedpur		59283.51	0.00	42499.26	0.00		20407.69			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Construction of H.L. R.C.C. Bridge over Local Nala in 37th k.m. of Manjhgaon-Jainthgarh-Noamundi Road (MDR-184)		359.06	06.01.2023 57 (S)	362.81	01.11.2023 01 SBD/2023-24	58%	211.53	60%	30.04.2025	M/s Maa Gayatri Builders Vill- Darjiya, P.O. Rohila Dist- Garhwa
1	Manoharpur	0.00	359.06		362.81			211.53			

Circle : Chaibasa

Div : Seraikela-Kharsawan

Name of EE-Sri Ashok Kumar Rajak

1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13	120.0	1219.12	2929(S), Dt. 13.06.2023	818.63	02 SBD of 2013-14 Dt. 21.05.2013	75%	768.15	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum
2	Remaining Work in Construction of High level Bridge (Including Approach Road) over SANJAY RIVER at 7th Km. of SERAIKELLA-KHARSAWAN Road (MDR-144) for the year 2024-25				589.62	07 SBD of 2024-25 Dt. 12.03.2025	44%	230.00	65%	11.08.2025	Mritunjay Kumar Ram Nagar Road, Chirayantar, Patna, Bihar, Pin-800001

State Plan Bridge Works

Month : June, 2026

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)		479.42	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address- Dalmia House, Road No.-06, Seraikella, Dist- Seraikella- Kharsawan,
4	Construction of High Level Bridge Over Bobonga River at Ch. 12.638th Km. of Rajnagar-Jugsalai Road (Including Approach Road)	32.40	481.51	3926(S), Dt. 05.10.2021	398.25	06 SBD of 2023-24 Dt. 12.02.2024	31%	124.60	40%	11.02.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur,
4	Seraikella-Kharsawan		2180.05		2249.44			1122.75			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Construction of High level Bridge in Asura to Balandia Road at CH - 14.85KM(2X16.0m)	33.24	148.158	7438(S)) 15.10.12	378.81	19SBD 13-14 13.11.13		21.18339	100	12.11.14	M/S Seth Kumar
	Construction of High level Bridge in Hatgamharia-Benisagar Road at CH- 23.015 KM(3X16.0m)	49.84	187.163	1410(S)) 22.02.13					100		M/S Seth Kumar

State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L bridge over (A) Local Nala at Chainage 18+727 Km of Chaibasa -Saitwa Road (B) Local Nala at Chainage 21+335 Km of Chaibasa -Saitwa Road (C) Local Nala at Chainage 26+600 Km of Hatgamharia Benisagar via Manjhgoan Road (D) Local Nala at Chainage 31+900 Km of Hatgamharia Benisagar via Manjhgoan Road in Chaibasa under Road Division Chaibasa.	65.40	779.46	Lt No. 460(S), dt. 06.02.2023	Main Agreement - 755.99980 Dt.16.03.2024 Supplementary Agreement - 182.92150 Dt.03.05.2025 Total Agt Value - 915.07363	35 SBD of 2023-24 Dated 14.03.2024	98.64	902.64	100%	13.05.2025	Arun Kumar, Add:- Biraj, P.O. Salaiya, P.S Suhail, Gaya, Bihar-824210
2	Chaibasa	148.48	1114.78		378.81			923.82			

Circle :- Chaibasa

Div:- Jamshedpur

Name of EE-Sri Dipak Sahay

State Plan Bridge Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
						NIL					

0	Jamshedpur	0.00	0.00	0.00	0.00
---	------------	------	------	------	------

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Suresh Kumar Suman

NIL

0	Manoharpur	0.00	0.00	0.00	0.00
---	------------	------	------	------	------

Circle : Chaibasa
Div : Seraikela-Kharsawan
Name of EE-Sri Ashok Kumar Rajak

NIL

0	Seraikella-Kharsawan	0.00	0.00	0.00	0.00
---	----------------------	------	------	------	------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

Spill Over Taken in 2026-27 (Non-Plan Scheme 2025-26)

1	New Construction/Renovation of Inspection Bungalow under Road Division, Chaibasa for the year 2024-25		200.00	Lt. No. 3897(S) Dt. 19.09.2024	144.89	29,F2 of 2024-25 dt-24.03.2025	103.00	71.09		23.09.2025	Anand Construction
2	House Keeping work of Office and Inspection Bungalow under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		15.00	Lt. No. 2661(S) Dt. 09.07.2025	16.46	23,F2 of 2025-26 dt-29.10.2025	3.37	20.50		28.10.2026	Niraj Kumar

2 Chaibasa Spill-Non plan 0.00 215.00 0.00 161.35 106.37
Non-Plan Scheme 2026-27

1	Construction of Guard Wall in Km 16th of Kudahatu to Usambir Road Under Non-Plan Head Under Road Division Chaibasa.		10.00	Lt. No. 2571(S) Dt. 18.06.2026							
2	Ordinary Repair work of Badananda to Danguaposi Road under Non-Plan Head under Road Division Chaibasa for the Year 2026-27		20.00	Lt. No. 2571(S) Dt. 18.06.2026							
3	Ordinary Repair work of Danguaposi to Ramtirath Road under Non Plan Head under Road Division Chaibasa for the Year 2026-2027.		20.00	Lt. No. 2571(S) Dt. 18.06.2026							
4	Detail Estimate For Construction of Drain in Km 29th of Manjhgaon -Noamundi via Jaintgarh Road for the year 2026-27 under Non Plan Head under Road Division Chaibasa.		25.00	Lt. No. 2571(S) Dt. 18.06.2026							
5	Ordinary Repair of Manjhgoan Noamundi via Jaintgarh Road from Km 0.00 to 29.00 under Non Plan Head under Road Division Chaibasa for the year 2026-27.		30.00	Lt. No. 2571(S) Dt. 18.06.2026							
6	Restoration of Causeway in 53rd Km of Singhpokharia to Jaintgarh Road via Serengesia ,Jagannathpur Road(MDR 181) under Road Division, Chaibasa for the year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Repair of Damaged Half Gantry in Manjhgaon-Noamundi Via Jaintgarh Road under Non Plan Head under Road Division Chaibasa for the Year 2026-2027.		7.00	Lt. No. 2571(S) Dt. 18.06.2026							
8	Painting, Interlocking Paver Block and Other Works of Executive Engineer Residence under Non Plan head in Road Division Chaibasa For the Year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026							
9	Roof Repair, Boring and Painting of Road Division Chaibasa Office under non Plan head in Road Division Chaibasa For the Year 2026-27.		15.00	Lt. No. 2571(S) Dt. 18.06.2026							
10	Roof Repair, Painting and Other Works of Chakradharpur Inspection Bungalow under non Plan head in Road Division Chaibasa For the Year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026							
11	Roof Repair, Septic Tank Construction and Plumbing Repair of 3rd and 4th grade staff quarter under non Plan Head in Road Division Chaibasa for the year 2026-27.		5.00	Lt. No. 2571(S) Dt. 18.06.2026							
12	Restoration Work of Approach Road of H.L. Bridge in Km 11th of Chaibasa- Kokcho-Bharbharia Road under Non Plan Head under Road Division chaibasa for the Year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026							
13	Repairing of Culvert in Km 21st of Chaibasa-Kokcho- Bharbharia Road under Non Plan Head under Road Division chaibasa for the Year 2026-27.		5.00	Lt. No. 2571(S) Dt. 18.06.2026							
14	Ordinary Repair of Tantanagar-Manjhgaon Via Kumardungi(0.00 to 33.00) under Non Plan Head under Road Division chaibasa for the Year 2026-27.		20.00	Lt. No. 2571(S) Dt. 18.06.2026							
15	Ordinary Repair of Tantanagar-Manjhgaon Via Kumardungi(33.00 to 60.00) under Non Plan Head under Road Division chaibasa for the Year 2026-27.		20.00	Lt. No. 2571(S) Dt. 18.06.2026							
16	Construction of Guard Wall in 1,3,7 km of Tantanagar-Manjhgaon Via Kumardungi Road under Non Plan Head under Road Division chaibasa for the Year 2026-27.		25.00	Lt. No. 2571(S) Dt. 18.06.2026							
17	Construction of Open Drain and RCC Crash Barrier in Bhagabila Valley at 36th & 37th Km of Tantanagar-Manjhgaon Via Kumardungi Road		80.00	Lt. No. 2571(S) Dt. 18.06.2026							
18	Road Safety Work In Different Road of Road Division Chaibasa		15.00	Lt. No. 2571(S) Dt. 18.06.2026							

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
19	Guard Wall Repair,Embankment Repair and Parapet Repair Work of Damaged bridges in 17th km of Tantanagar-Manjhgaoon Via Kumardundi road		20.00	Lt. No. 2571(S) Dt. 18.06.2026							
19	Chaibasa Non Plan		357.00		0.00		0.00				
Vivekadhin Head 2025-26											
0	Chaibasa Vivekadhin	0.00	0.00		0.00		0.00			NIL	
21	Chaibasa SO, NP, Vive.	0.00	572.00		161.35		106.37				

Circle : Chaibasa

Div : Jamshedpur

Name of EE-Sri Dipak Sahay

1	DAY TO DAY MAINTENANCE OF ALL INSPECTION BUNGLOW AND EXECUTIVE ENGINEERS OFFICE UNDER ROAD DIVISION JAMSHEDPUR FOR THE YEAR 2025-26 UNDER NON PLAN HEAD 2025-26		15.00	Letter No.2661(S), Dt. 09.07.2025	10.50	08 F2 2025-26 Ltr. no. 1851(encl) 12.09.2025	5.41		55%	11.09.2026	ZERO TO INFINITY, 1st Floor, Khata No.198, Flat No.112, Plot No. 3928, Ashoka Tower, Old Purulia Road, Mango, Jamshedpur 831013
2	SPECIAL REPAIR OF DIFFERENT VILLAGE ROAD IN PATAMDA BORAM RAGHUNATHPUR ROAD (VILLAGE NAME- BORAM,BOGONAI,BAGDA,BARIYADA,DIG HI) UNDER NON PLAN HEAD FY 2025-26	24.37	190.00	Letter No.2661(S), Dt. 09.07.2025	129.16	18F2 2025-26 27.11.2025			3%	26.03.2026	Abhishek Enterprises, Srijan Apartment, New Ulidih, Mango, Jamshedpur
2	Jamshedpur Non Plan	24.37	205.00		139.65		5.41				
2	Jamshedpur NP, SO	24.37	205.00		139.65		5.41				

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

1	Surface renewal of Baraiburu (Hathi Chowk) MDR-187 in k.m. 3rd, 5th, 6th and 7th under Non Plan for the year 2023-24		100.00	lt.4009 (s) dt. 18.08.2023	92.44	12.06.2024 01 F2/2024-25	0.00			11.09.2024	Pankaj Kumar Singh, Ranchi
---	--	--	--------	----------------------------	-------	--------------------------	------	--	--	------------	----------------------------

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of triple cell box culvert (3x2x2 m) with diversion in k.m. 2+300 m of Chakradharpur-Toklo-Kuchai Road for the year 2024-25.		70.00	lt.3897 (s) dt. 19.09.2024	58.69	13.02.2025 09 F2/2024-25	16.00	27%	100.00	12.08.2025	Apkritmy Pvt. Ltd., At- Flat No.- A4/2C, Sail City, Dhurwa, Ranchi Dharwa, Jagannathpur, Ranchi.
3	Constructions of Retaining Wall in k.m. 9th (Chainage k.m. 8.630 to 9.00 k.m) of Undhan-Dhanapali-Gopipur-Baranga Raod.		100.00	lt.3897 (s) dt. 19.09.2024	69.12	29.03.2025 14 F2/2024-25	30.00	43%	100.00	28.06.2025	Aniket Yadav, At+P.O – Manoharpur, Dist- West Singhbhum
4	Road Safety Work in Manjhagaon-Jainthgarh-Noamundi Road From k.m. 30.00 to k.m. 56.90		10.00	lt.2661 (s) dt. 09.07.2025	6.20	02.01.2026 07 F2/2025-26	0.00	0.00	0.00	01.03.2026	Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
5	Repairing of IB and Boundry wall at Sub Division Office, Noamundi.		10.00	lt.2661 (s) dt. 09.07.2025	6.73	02.01.2026 08 F2/2025-26	0.00	0.00	90.00	01.04.2026	Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
6	Construction work of 1 no of AE and 3 nos. of JE's Residence and AE Office in the premises of road Subdivision Chakradharpur under RCD, Road Division, Manoharpur.		140.00	lt.2661 (s) dt. 09.07.2025	101.23	02.01.2026 09 F2/2025-26	0.00	0.00	20.00	01.10.2026	M/s Shloka Construction, 2nd Floor, Maheswari Tower, Opposite – S.S. High School, P.O.- Gumla, Jharkhand.
7	Construction of 250 m retaining wall at Sonua-Gudri road in Ch 9th to 10th km & Construction of 125 m RCC retaining wall at Kutipa Bridge near Pansua dam at Sonua-Gudri Road in Ch 16th k.m. to 17th k.m.		175.00	lt.2661 (s) dt. 09.07.2025	107.33	02.01.2026 10 F2/2025-26	0.00	0.00	50.00	01.05.2026	M/s Friends Infrastructure, Ward No.- 08, Gram+Panchayat-Pipcho, Near School, Makatpur, Jainagar, Koderma.
8	Surface Renewal work of Hirni Fall Road under RCD, Road Division, Manoharpur.		70.00	lt.2661 (s) dt. 09.07.2025	61.39	16.02.2026 13 F2/2025-26	0.00	0.00	100.00	15.05.2026	Vijay Jaiswal, Chandmari Road Ward No. 8, Chakradharpur, Dist- West Singhbhum, Jharkhand-833201
9	Construction of 300 m Drain at Sonua-Gudri road in Ch 3rd to 4th km under RCD, Road Division, Manoharpur.		30.00	lt.2661 (s) dt. 09.07.2025	29.92	30.03.2026 16 F2/2025-26	0.00	0.00		29.06.2026	Shree Ram Enterprises At- Goilkera Dist- West Singhbhum Pin - 833103
10	Construction of 280 m Drain at Sonua-Gudri road in Ch 8th to 9th km under RCD, Road Division, Manoharpur.		25.00	lt.2661 (s) dt. 09.07.2025	24.96	30.03.2026 17 F2/2025-26	0.00	0.00		29.06.2026	Shri Deepak Ekka Vill- Khudpos, P.O-Raikera P.S. Manoharpur Dist- West Singhbhum Pin - 833104
10	Manoharpur	0.00	730.00		558.01		46.00				

State Non-Plan Works

Month : June, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Seraikella-Kharsawan
Name of EE-Sri Ashok Kumar Rajak

NON PLAN

1	Emergent Painting Work Over Kharkai Bridge in Adityapur-Kandra Road (SH-05) under Vivekadhin Head for the year 2025-26		30.00	Letter No. 55(S) A 02.06.2026	2.47334	21 F2 of 2025-26 Dt. 19.01.2026	2.47334	100%	100%	25.01.2026	M/s Jay Ganesha Construction House No. 282, Chitragupt Colony, Po-Gamhariya, Dist-Seraikella-Kharsawan, Jharkhand
1	Seraikela-Kharsawan NP	0.00	30.00		2.47		2.47				

VIVEKADHIN

										NIL	
0	Seraikela-Kharsawan Viveka.	0.00	0.00		0.00		0.00				
1	Seraikela-Kharsawan NP, SP	0.00	30.00		2.47		2.47				