

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

On Time Project

1	Re-Construction/ Strengthening & Widening of Lokesai Main Road (NH-75E) - Tonto-Rengrahatu (On Chaibasa Tonto Roam Road)	25.11	7416.20	4348(S) Dt.09.10.2024	6596.86	07 SBD of 2025-26 Dt 26.08.25	23.48	1548.70842		25.02.2027	Ram Chandra Paul Add-Durlabganj Santhbankura, West Midinipur, West Bengal
2	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 27.00 to 59.66 Km under Road Division Chaibasa	32.66	2499.28	3103(S) Dt.07.08.2025	2312.24	35 SBD of 2025-26 Dt 14.03.2026	73.37	1696.50	95%	13.09.2026	M/s Ray construction Add - B3/F1/A, Green Field, Shbhash Colony, Mango, Jamshedpur Jharkhand 831012
	<u>In Tender Process</u>										
3	Re-Construction/ Strengthening & Widening of Hata- Chaibasa (NH220) Railway Crossing to Barachiru and Powergrid link Road (Total length- 11.11 Km)	11.11	7597.81	3613(S) Dt.12.09.2025				393.1583			

3 Chaibasa 68.88 17513.29 8909.10 3638.37

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle :- Chaibasa

Div:- Jamshedpur

Name of EE-Sri Dipak Sahay

	ON-GOING WORKS(ON- TIME)										
1	Widening & Strengthening / Reconstruction of (A) Kitadih Bagbera Ring Road (Length 5.77 km) (B) Kitadih Sadar Hospital Road (Length 0.570 km) (C) Ghaghidih Jail to	14.61	9994.26	Letter No. 4327(S), Dt. 09.10.2024	4402.24	01 SBD of 2026-27 Dt. 30.04.2026	0.00	0.00		29.04.2027	CEPL-LEADING (JV) 3D, Vatika Apartment, Line Tank Road, Ranchi
2	IRQP WORK OF NARSINGHGARH GHAGHRA Road (Length-13.825 KM) FOR THE YEAR 2025-26	13.83	928.67	Letter No. 4358(S), Dt. 21.11.2025	829.20	28 SBD of 2025-26 Dt. 25.03.2026				24.07.2026	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur
3	IRQP work (i) Sonari Marine Drive Fagu Baba Shamshan Ghat to River Meet Main Road via Jogers Park and link road , Sonari Central Puja Committee to near Carmel	9.91	1069.19	Letter No. 4348(S), Dt. 21.11.2025	981.44	26 SBD of 2025-26 Dt. 09.03.2026			90%	08.08.2026	M/ S Chandel Construction,H/No. 16661,Road No. 12 , Hillview Colony , Dimna ,Jamshedpur
4	Strengthening & Widening/Reconstruction of Seraldih to Narsingbahal via Morda up to Orissa boarder Road (Total Length 15.050 km) for the year - 2023-24	15.05	6797.15	Ltr.No. 15(S) Dt. 16.03.2024	5681.52	03 SBD 2023-24 Dt.21.07.2025	0.00	0.00		20.09.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesal, Jharkhand

ON -GOING WORKS (DELAYED)

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achieveme nt	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Balance work of Widening and Strengthening of Khasmahal to Jadugora via Parsudih Gadra- Gobindpur- Rakhmines Road, Length 0 to 7.670 KM for the year 2023-24	7.67	4294.37	Letter No.3238(S), Dt. 23.05.2016	1841.57	07 SBD of 2024-25. 19.09.2024	6.71	288.15	49%	18.09.2025	Megotia Construction Pvt. Ltd., Gwala Para Road, Jugsalai, Jamshedpur 831006
6	IRQP work of Musabani-Dumaria-Astha Koima to Orissa boarder Road (Total Length 47.30 km) for the year 2023-24	47.30	2582.27	Ltr.No. 1361(S) Dt. 15.03.2024	2500.55	36 SBD of 2024-25 Dt. 20.01.2025	54.18	1399.00	63%	19.09.2025	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achieveme nt	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Widening and Strengthening /Reconstruction of Pichhli (on Potka-Kudada Road) to Damudih Chouk (on Jadugora-Hata Road) via Sankardah, Chakri – Banna (on Sundarnagar-Narwa Road) for the year 2021-22. Total Length- 20.355 KM	20.36	4729.82	Letter No.547(S) , Dt. 17.02.202 2	4756.39	02SBD/20 23-24 dt. 21.06.202 3	106.81	5051.88	91%	20.09.2024	M/s Annand Constructon Infrastrucrtre Pvt. Ltd., Ranchi M/s Sirha Construction & development Pvt. Ltd (J V)

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

[illegible]

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Widening Strengthening / Reconstruction of Bhagabandhi to Orissa Border Road (9.63 km) for the year 2022-23	9.63	6059.78	Letter No.4140(S), Dt. 14.11.2022	6186.44	08 SBD of 2023-24 Dt. 21.08.2023	37.79	2290.19	50%	20.05.2024	A.C. - SCDPL (JV), Ranchi

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

[illegible]

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Reconstruction of Kowali to Dumaria Road . Total length - 32.80KM	32.80	10512.19	2777(S) Dt. 11.05.2018	5550.61	17 SBD 2018-19 Dt. 05.11.2018	61.42	6457.03	91%	04.11.20	Manoj Kumar Singh - R.K. Construction -Kiran Construction & Infrastructure Pvt. Ltd. (JV)

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	Widening & Strengthening / Reconstruction of NH-33(Pipla More) to Govindpur Anna chowk via Ghorabandha road. (Length: 11.710 K.M.)	11.71	8449.91	1499(s) Dt. 10.03.2017	5489.91	16 SBD of 2018-19 Dt. 05.11.2018	69.39	5863.81	95%	04.02.20	Leading Construction

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening/ Reconstruction for NH-33 (Bansda) to Pathra. (Length: 12.987 km)	12.99	4014.54	Ltr. No. 676(S) Dt. 01.02.2018	2693.18	13 SBD of 2018-19 04.10.2018	76.81	3083.61	91%	03.10.19	Manoj Kumar Singh - Kiran Construction & Infrastructure Pvt. Ltd. (JV)
	IN TENDER PROCESS										
12	IRQP of Kerukocha (ON NH-33) To Bengal Border via Birsa Chowk ,Simdi,Shantinagar road (Length- 27.49 K.M.) for thr year-2024-25	27.49	1672.15	Letter No. 4128 Dt. 30.09.2024			0.00	0.00			
13	IRQP work of Khasmahal to Jadugora road from 7.670 k.m to 24.670 k.m for the year 2025-26	17.00	886.52	Letter No. 1641(S), Dt. 25.04.2025			0.00				
14	IRQP work of Baharagora Market Road from Motel Chowk to Shrishtha Chowk via Bartal Chowk & Towards Chaurangi Chowk (Total Length-3.4 km) for the year 2025-26	3.40	247.35	Letter No. 4762(S), Dt. 16.12.2025							

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	IRQPwork of Tatanagar Railway Station to Bharoda Ghat (Total Length-2.850 km)	2.85	417.52	Letter No. 4940(S), Dt. 26.12.2025							M/S SUJEET KUMAR SINGH, Q No.-18/1-5, Road No - 11, Adityapur, Seraikella-Kharsawan, Jharkhand
16	Strengthening/IRQP OF Ghatshila Tamakpal Road (MDR 153) For the year 2025-2026 (Length - 1.594km)	1.594	146.43	Letter No. 311(S), Dt. 29.01.2026							
17	Reconstruction of Manushmudia of Bahragora to Darishol Chowk Road for year 2025-26 (Total Length - 10.274)	10.274	4124.72	Letter No. 126(S)WE , Dt. 16.01.2026							

17 Jamshedpur

258.46

66926.82

40913.04

24433.67

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

On Time Projects

1	Reconstruction Work of Tebo (On NH-75 E) Kotagara-Jaigaera-Simda-Halmad-Dindpai-Jante (On Sonua-Pansua-Gudri Road) Road (Total Length-27.150 k.m)	27.150	4559.32	16.03.2024 21	4614.59	20.02.2026 01 SBD/2025- 26	11.00%	512.01	12.00	19.08.2027	Ms/ Leading Construction, 103, Prulia Highway, Sakchi, Jamshedpur
---	---	--------	---------	------------------	---------	-------------------------------------	--------	--------	-------	------------	---

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achieveme nt	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction, Strengthening of Anandpur on NH - 320 G Old SH-04 Via Sariva on NH-320 G Old SH-04 via Robokera road Total Length 22.59 km including Bridge.	22.590	5789.24	09.10.2024 4336 (S)	5367.60	04.03.2025 04 SBD/2024-25	51.00%	2750.00	41.00	03.09.2026	A K Infra (70%) – VIP (30%) (JV), H-64, Argora Housing Colony, Ranchi.
3	Reconstruction Workof Dorwa (MDR-173) – Panta-Duguniya-Rongo-Nandpur Road (MDR-173) (Total Length 23.970k.m.)	23.970	5187.32	14.12.2023 5628 (S)	4961.08	11.06.2024 01 SBD/2024-25	58.45%	2900.00	60.00	14.07.2026	M & S Paving Pvt. Ltd., P-26 City Center, Sector-4 Bokaro.
Delay Projects											
4	Reconstruction work of Goilkera(NH-320D)-Auranga-Serengda- (Total Length 30.00 k.m.)	30.000	12000.63	23.12.2021 4076 (S)	9428.43	19.11.2022 01 SBD/2022-23	83.00%	9611.08	78.00	18.11.2024	Vijay Kumar Sahu Infrastructure Pvt. Ltd, 2nd Floor, 301/A Gopal Marketing Complex Argora Chowk, Ranchi
5	Reconstruction Work of Mahadeoshal (On NH- 320 D)-Kumdi (On NH-320 D) Road (Total length- 8.495 k.m)	8.495	2500.02	14.12.2023 5629 (S)	2663.40	03.12.2024 03 SBD/2024-25	28.16%	750.00	29.00	02.03.2026	M/s Bijoy Shankar Mishra, LIG Flat L Road No.-4, Near Thana Maidan, Adityapur-2 Seraikella-Kharsawan & M/s Satyam Builders, 197, Amla Tola, Chaibasa, West Singhbhum. (Joint Venture)
6	Reconstruction Work of Ulidih (On NH-75 E) Chainpur-Sahjora-Mehulpani-Charmore (On MDR-186) Road (Total Length-15.46 k.m)	15.460	4895.17	01.03.2024 1050 (S)	4081.75	18.03.2025 05 SBD/2024-25	29.40%	2154.75	44.00	17.03.2026	Classic Engicon Pvt. Ltd, 3D Vatika Apartment, Link Tank Road, Ranchi, Jharkhand.

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achieveme nt	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**In Tender/
Agreement Process**

7	Reconstruction/Strengthening of Goilker (On Chaibasa-Saitwa road MDR-186) to Roam via Kentar, Kara, Khajuria (Total Length 0.00 k.m. to 22.00 k.m.)	22.00	6485.7	10.03.2026 1008 (S)							
7	Manoharpur	149.67	41417.41		31116.84			18677.84			

**Circle : Chaibasa
Div : Seraikela-Kharsawan
Name of EE-Sri Ashok Kumar Rajak**

On-going Scheduled Project											
1	Strengthening and Widening of Hata-Chaibasa Main Road Govindpur, Ganjiyaghat, Adityapur-Kandra Main Road upto Gamhariya Thana Turn including Bridge Over Kharkai River and Bypass of Dugdha Village, Gengeruli, Kusumbani Village Till Sidadih-Judi (Total Length 27.155 Km.) for the year 2024-25	27.16	8497.89	1293(S), dt. 13.03.2024	5654.56	08 SBD of 2024-25 Dt. 25.03.2025	11%	600.00	13%	24.03.2028	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
Delayed Project											

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Widening & Strengthening/Re-construction of Chandil P.H.E.D. More (NH-32) to Jamdih (on NH-32) via Sukhsari road from Km 0.00 to Km.12.432 for the year 2021-22.	12.43	4211.82	1497(S), Dt. 05.03.2019	2944.22	01 SBD of 2021-22 of Dt. 08.10.2021	2%	821.82	5%	07.08.2022	Triveni Engicons Pvt. Ltd., 3/6, H.S. Tower, L-Road, Bistupur, Jamshedpur Jharkhand, Pin-831001
3	Construction of Burudih Bypass on Seraikella-Kharsawan Road (MDR-144) (Total Length-1.553 Km.)	1.55	1488.63	4228(S), Dt. 22.08.2019	759.66	03 SBD of 2023-24 of Dt. 31.07.2023	26%	1027.43	32%	30.09.2023	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
4	Widening and Strengthening Work of Adityapur (R.I.T. More on Adityapur-Kandra, SH-05)-Mahuldi-Hesal Main Road (Aidal More of Hata-Chaibasa Road, SH-06) (Total Length 23.95 Km.) for the year 2021-22	23.95	7919.71	letter No.- 4073(S), dt. 23.12.2021	7394.64	05 SBD of 2021-22 Dt. 30.03.2022	68%	6043.50	76%	29.06.2023	SECC-M&S. Co JV, Plot No. 1588, Kulupdanga, Road-19, Adityapur, Seraikella-Kharsawan, Jharkhand, Pin-831013
5	Widening and Strengthening/Reconstruction Work of Pindrabera (on Adityapur-Kandra Road)-Burudih-Kerla Public School Main Road (Total Length 16.331 Km.) for the year 2022-23	16.33	2502.66	letter No.-- 550(S), dt. 17.02.2022	2891.74	05 SBD of 2022-23 Dt. 25.01.2023	80%	2327.62	87%	24.02.2024	Rajeev Kumar, K-125, P.C. Colony, Hanuman Nagar, Kankarbagh, Patna, Bihar, Pin-800020
6	Widening & Strengthening/Re-construction of Amda Motu Chowk to Guabera-Pandua-Kashipur-Barbil (On MDR-144) Road from Km 0.00 to Km.10.90	10.90	3723.78	letter No.- 222(S), dt. 19.01.2023	3033.39	03 SBD of 2023-24 Dt. 11.08.2023	73%	2805.75	75%	10.06.2024	Velji Ratna Sorathia Infra Pvt. Ltd., A401, Kalpvru Complex, Gotri Main Road, NR T.B. Hospital, Vadodara

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Reconstruction Work of Patkum (MDR-156)-Ichagarh-Patpur Nahar-Dulmidih to Laba Road (Total Length 16.76 Km.) for the year 2023-24	16.76	3730.62	letter No. 544(S), dt. 17.02.2022	3321.99	05 SBD of 2023-24 Dt. 15.12.2023	94%	3098.10	94%	14.01.2025	M/s Chandel-Ray JV H.No. 16661, Hill View Colony, Dimna, Jamshedpur, East Singhbhum, Jharkhand, Pin-831018
8	Improvement of Riding Quality work of Sijulata-Konebera Road (MDR-147) From Km. 0.00 to Km. 11.40 for the year 2018-19	11.40	507.29	3833(S), Dt. 02.07.2018	447.18	04 SBD of 2018-19 Dt. 12.02.2019	56%	250.92	87%	11.06.2019	M/s SKM Infraventure Pvt. Ltd, House No. 242, New Colony, Keonjhar, Odisha. Pin-758001.
9	Strengthening and Widening/Reconstruction Work of Majnaghat (Seraikella-Chaibasa Main Road) to Telaidih (Chaibasa-Rajnagar Main Road) Via Sidadih Road (Total Length 14.08) (Including Construction of Bridges)	14.08	3563.27	5214(S), dt. 14.11.2023	3756.08	01 SBD of 2024-25 Dt. 08.07.2024	10%	675.55	12%	07.10.2025	M/s R.K. Construction Plot No.-9, Bhuiyadih, Po-Agrico, Jamshedpur, Jharkhand
10	Strengthening and Widening/Reconstruction Work of Hadibhanga (On Kandra to Chowka Main Road)-Dudang-Basvan-Dumra-Manoharpur-Mahatabera-Hudu-Kunamarcha-Janglikash-Hatnada upto Kalajhore Road (Including Construction of Bridges) (Total Length 18.90 Km.)	18.90	5320.07	4925(S), dt. 20.10.2023	5431.15	02 SBD of 2024-25 Dt. 15.07.2024	55%	2975.00	76%	14.11.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
11	Widening and Strengthening / Reconstruction work in four lane of Kanderbeda to Domuhani road from km 0.00 to 7.996 (Total Length -7.996 km) for the Year 2023-24	8.00	10106.80	5757(S), dt. 20.12.2023	6725.32	03 SBD of 2024-25 Dt. 25.09.2024	18%	1895.34	29%	24.03.2026	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
12	(A) Construction of Bituminous Road from Gayatri Siksha Niketan Road No. 04 to Road No. 19 and East and West Side of Road No. 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 21, 22 at Adityapur-2 under AMC (B) Construction of Bituminous Road fromunder area of AMC (Total Length 10.188 Km.) for the year 2024-25	10.19	1212.82	1395(S), dt. 15.03.2024	1134.48	06 SBD of 2024-25 Dt. 14.10.2024	57%	648.30	95%	13.05.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand
13	(A)Construction of Bituminous road from S Type To Kharkai River in Ward Number 15. under AMC.(B)Construction of Bituminous road from Hari Mandir to H/O Manoj Singh and Vikash Nandan to Santosh in Ward Number 15. under AMC(Total Length - 6.744 Km.)	6.74	1088.59	1398(S), dt. 15.03.2024	1005.02	05 SBD of 2024-25 Dt. 04.10.2024	61%	615.72	97%	03.03.2025	NNB Engineers Private Ltd, 1st Floor, Holiday Inn Plaza, Adityapur, Jamshedpur, Dist-Seraikella-Kharsawan, Jharkhand
14	Improvement of Riding Quality work of Seraikella-Kharsawan Road From Km 0.00 to Km 14.58 MDR-144 (Total Length 14.58 Km) for the year 2024-25	14.58	1403.67	89(S), dt. 09.01.2025	1218.51	05 SBD of 2025-26 Dt. 30.12.2025				30.04.2026	M/s Woodhil Infrastructure Limited, D-42, RDC, Ray Nagar, Gaziabad, Uttar Pradesh.

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	Improvement of Riding Quality work of Adityapur-Kandra-Main Road (Gamharia cinema Hall) to Sapra Via Bhurkadih, Hatiyadih to Bhatiya Toll Bridge Road From Km 0.00 to Km 8.40 (Total Length 8.40 Km) for the year 2024-25	8.40	616.93	91(S), dt. 09.01.2025	551.90	01 SBD of 2025-26 Dt. 23.09.2025	87%	480.13	90%	22.12.2025	M/s P.L. Construction, Morchatand, Bagodih, Suriya, Giridih Jharkhand
16	Improvement of Riding Quality work of Kandra-Chandil Road From Km 6.00 to Km 12.33 (Total Length 6.33 Km) for the year 2025-26	6.33	895.54	1521(S), dt. 15.04.2025	831.34	02 SBD of 2025-26 Dt. 23.09.2025	30%	250.00	50%	22.01.2026	M/s P.L. Construction, Morchatand, Bagodih, Suriya, Giridih Jharkhand
In Tender Process											
17	Improvement of Riding Quality work of Kharsawan-Kuchai-Dalbhang Road (MDR-146) from Km 0.00 to Km 27.775 (Total Length : 27.775 Km) for the year 2025-26	27.78	2108.63	4921(S), dt. 24.12.2025							
18	IRQP work of Adardih (NH-32) to Milan Chowk (MDR-25) Road from Km 0.00 to Km 32.10 (Total Length : 32.10 Km) for the year 2025-26	32.10	1819.59	307(S), dt. 28.01.2026							
18	Seraikella-Kharsawan	267.57	60718.32		47101.18			24515.18			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

Delayed Project

1	Construction of H.L bridge over Local Nala at Chainage 18+200 Km and Chainage 34+500 of Singhpokharia to Jaintgarh via Siringsiya Jagannathpur Road in Chaibasa under Road Division Chaibasa	79.00	694.37	Lt No. 462(S), dt. 06.02.2023	680.2580	36 SBD of 2023-24 Dated 14.03.2024	11.85	80.62	35%	13.11.2025	Reyasat Nawaz Khan, Add:- Khata No-1, Plot No-102, P.S- Pratappur Chatra, Chorighat Chatra, Jharkhand-825404
---	--	-------	--------	-------------------------------	----------	------------------------------------	-------	-------	-----	------------	--

1 Chaibasa 79.0 694.37 680.26 80.62

Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay

ON-GOING WORKS (ON TIME)

1	Construction of Nine (09) Numbers of H.L. Bridges at Different Chainages of Kowali-Dumaria Road for the year 2024-25		1620.36	Ltr.No. 3786(S), Dt. 12.09.2024	1665.36	01 SBD of 2025-26 dt. 25.04.2025	9.57	155.00		24.10.2026	JKA Associates Pvt. Ltd, Sector 21, Panchkula-134112, Haryana.
---	--	--	---------	---------------------------------	---------	----------------------------------	------	--------	--	------------	--

State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	RECONSTRUCTION OF APPROACH ROAD AND FOUR LANE BRIDGE OVER SWARNREKHA RIVER AT 2ND KM OF BHUIYADIH LITTI CHOWK TO BHILAI PAHARI (NH -43)	3.68	7777.44	Ltr.No. 1425(S), Dt. 16.03.2024	3991.73	11 SBD 2024-25, Dt. 05.10.2024	0.00	0.00	8	04.10.2026	M/s Satish Prasad, Viswanth Apratment, Devi Mandap Road, Ratu Road, Ranchi, Hesar, Jharkhand
3	Construction of H.L. Bridge over Satgudum River at Bagudiya Panchayat Narsinghpur tola, Dumkakocha in Galudih (On NH 18) to Asanpani West Bangal boarder Road	0.89	1005.73	Ltr.No. 3964(S), Dt. 20.09.2024	919.53	35 SBD of 2024-25 Dt 16.01.2025	21.18	213.00	8%	15.07.2026	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND -822128
4	Construction of Box Bridge of Tata Nagar Railway Station to Barodaghat at Chainage 3km Road Under Road Division, Jamshedpur	3.00	469.58	Ltr.No. 3962(S), Dt. 20.09.2024	394.06	40 SBD of 2024-25 Dt. 18.02.2025	31.94	150.00	58%	17.02.2026	M/S Raj Yadav ,Resident at Manoharpur ,district West Singhbhum

State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Construction of H.L. Bridge over Swarnrekha River in Sakchi to Mango Road including construction of Elevated Approaches towards Mango and Azad Basti in East Singhbhum District in the State of Jharkhand (Design Length = 2.8K.M) (EPC Mode)	2.80	46100.03	Ltr.No. 4131(S), Dt. 14.11.2022	25200 (1) Supplemen try Agreement Amount Rs 451.40824 (2) Supplemen try Agreement Amount Rs 7730.15009 Total upto date Agreement value Rs 33381.55833	46 EPC 2023-24, Dt. 15.03.2024 (1) Suppleme ntry Dt. 10.07.2025 (2) Suppleme ntry Dt 19.12.2025	67.29	22463.57	75%	31.07.2026 (Appointment Date 01.08.2024)	DRAIPL (90%) M/s Dineshchandra R Agarwal Infracon Pvt. Ltd., The Grand Mall, S.M. Road, Opposite State Bank Zonal Office, Ambawadi, Ahmedabad - EVRASCON (10%) (AZ1006 Gurban Khalilov 8 Baku City, Azerbaijan (JV)
ON-GOING WORKS (DELAYED)											
6	Balance work for Construction of HL Bridge over Swarnrekha River in 3rd km of Pipla more(NH-33) to Anna Chowk Road Via Gorabanda -Govindpur in Year 2017-18		1366.88	4605(S), Dt. 09.08.2017	1201.28	19.09.2024 06 SBD of 2024-2025	28.17	385.00	45%	18.12.2025	M/S SUJEET KUMAR SINGH, Q No.-18/1-5, Road No - 11, Adityapur, Seraikella-Kharsawan, Jharkhand

State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
7	Construction of high level Bridge at 29th km over baranala in Baliguma Sukhna basti (Barhi -Jamshedpur-Bahragora) road (Span 3x10.6 M) for the year 2023-24		332.49	Ltr.No. 3861(S), Dt.10.08.2023	350.06	47 SBD of 2023-24 Dt. 15.03.2024	62.50	207.82	62%	14.03.2025	M/s Sapsateee Construction, H.No.26, Shastri Nagar , Block No.03, Kadma, Jamshedpur
8	(A) Construction of H.L. Bridge on Local Nala of Potka-Kudada Road at Ch. 10+400km, (B) Construction of H.L. Bridge on Local Nala of Begnadih-Potka Road at Ch. 5+852 km for the year 2022-23		611.01	Ltr.No. 459(S), Dt. 06.02.2023	595.69	Ltr.N0. 1853(Encl.), Dt. 10.11.2023 25SBD of 2023-24, Dt.	39.28	240.00	50%	27.08.2024	M/S MAA GAYATRI BUILDERS, VILLAGE - DARJIYA, PO : ROHILA, PS - BISHUNPURA GARHWA. JHARKHAND -822128
8	Jamshedpur	10.37	59283.51	0.00	9117.70	0.00		23814.39			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

Delay Projects

1	Construction of H.L. R.C.C. Bridge over Local Nala in 37th k.m. of Manjhgaon-Jainthgarh-Noamundi Road (MDR-184)		359.06	06.01.2023 57 (S)	362.81	01.11.2023 01 SBD/2023-24	58%	211.53	60%	30.04.2025	M/s Maa Gayatri Builders Vill- Darjiya, P.O. Rohila Dist- Garhwa
---	---	--	--------	----------------------	--------	------------------------------	-----	--------	-----	------------	--

State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
In Tender/Agreement Process											
2	Construction of H.L RCC Bridge Over Koyal River at 11th Km of Undhan-Baranga-Dhanapali Road Under Road Division, Manoharpur		3788.73	2528 (S) Dt. 02.07.2025							
2	Manoharpur	0.00	4147.79		362.81			211.53			

Circle : Chaibasa

Div : Seraikela-Kharsawan

Name of EE-Sri Ashok Kumar Rajak

On-going Scheduled Project											
1	Nil										
Delayed Project											
1	Construction of High level RCC Bridge over SANJAY RIVER in 7th K.M of SERAIKELLA-KHARSAWAN Road for the year 2012-13			2929(S), Dt	818.63	02 SBD of 2013-14 Dt. 21.05.2013	75%	768.15	90%	20.11.2014	M/s Satyam Builders, Amla Tola, Chaibasa Dist-West Singhbhum

State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Remaining Work in Construction of High level Bridge (Including Approach Road) over SANJAY RIVER at 7th Km. of SERAIKELLA-KHARSAWAN Road (MDR-144) for the year 2024-25	120.0	1219.12	13.06.2023	589.62	07 SBD of 2024-25 Dt. 12.03.2025	52%	306.40	80%	11.08.2025	Mritunjay Kumar Ram Nagar Road, Chirayantar, Patna, Bihar, Pin-800001
3	Constructoin of High Level Bridge Over Sona River at 8th Km. of Sini Bazar to Kharsawan Road (Including Approach Road)	73.80	479.42	2686(S), Dt. 30.05.2019	442.94	01 SBD of 2019-20 Dt. 24.10.2019			10%	23.10.2021	Pintu Engineering Construction Pvt. Ltd., Address-Dalmia House, Road No.-06, Seraikella, Dist-Seraikella-Kharsawan,
4	Construction of High Level Bridge Over Bobonga River at Ch. 12.638th Km. of Rajnagar-Jugsalai Road (Including Approach Road)	32.40	481.51	3926(S), Dt. 05.10.2021	398.25	06 SBD of 2023-24 Dt. 12.02.2024	44%	174.60	48%	11.02.2025	M/s Leading Construction, 103Purulia Highway, Sakchi, Jamshedpur, Dist-East Singhbhum, Jharkhand
4	Seraikella-Kharsawan		2180.05		2249.44			1249.15			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	IRQP Work in Chaibasa Kokcho Bharbharua Road (MDR-175) in Km 0.00 to Km 33.328 under Road Division Chaibasa	33.33	2595.74	1390(S) dt. 21.03.23	2691.54	07 SBD of 2023-24 dated 10.11.23	99	2676.08	1	07.05.2024	M/S R.K. Construction, Plot No.-09 Bhuyandih, P.O- Agrico, Jamshedpur, Dist- East Singhbhum, (Jharkhand) PIN-831009
2	IRQP Work in Chaibasa Saitwa Road (Length-22.50 Km) under Road Division Chaibasa	22.50	1295.78	463(S) dt. 06.02.23	1347.50	06 SBD of 2023-24 dated 03.11.23	98	1327.08	1	30.04.2024	M/S Chandel Construction, H. No.- 16661, Road No.- 12, Hill View Colony, Dimna, Jamshedpur Dist- East Singhbhum, (Jharkhand)
3	IRQP work of Chaibasa (Gandhitola Jain Temple) to Airport Road (Total Length-4.20 KM) under Road Division, Chaibasa for the year 2023-24.	4.20	265.82	3750(S) Dt. 03.08.2023	276.70	25 SBD of 2023-24 Dated 25.01.2024	95	262.12	1	24.03.2024	M/S Lahasa & Co. NH-33 near Sahara City, Kumrum Basti, Pardi, Mango Jamshedpur
4	IRQP work of Dhansari-Andhari-Paramsada-Up to odisha Border Road from Km 0.00 to Km 19.40 (Total Length-19.40 KM) Under road Division Chaibasa for the year 2023-24.	19.40	1133.61	37679S) Dt. 03.08.2023	1127.50	04 SBD of 2024-25 04.09.2024	99	1116.71	1	03.02.2025	Kiran Construction and Infrastructure Pvt. Ltd., Jemco Bus Stand, Telco, Jamshedpur

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Hobalkand to Khairpal Road From Km 0.00 to Km 7.06 under Road Division Chaibasa for the year 2023-24.	7.06	446.91	3751(S) Dt. 03.08.2023	459.64	01 SBD of 2024-25 Dated 9.07.2024	97	443.71	1	8.09.2024	M/s Sapsateee Construction, Prop.- Manoj Kumar Singh, S/o Ram Bilash Singh, H.No-26, Shastri Nagar, Block No-03, Kadma, Jamshedpur
6	IRQP work of Jhinkpani - Jorapokhar-Silpunji-Thai-Tonto Chowk From Km 0.00 to Km 21.475 (Total Length- 21.475 KM) under Road Division Chaibasa for the year 2023-24.	21.48	1240.24	3644(S) 31.07.2023	1292.77	34 SBD of 2023-24 Dated 14.03.2024	99	1281.46	1	13.08.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN-831012
7	IRQP work of Jamdih in KM 33 of Singhpokharia- Jhinkpani-Serengsia-Jagannathpur-Jaintgarh to Hatgamharia NH-75E Via Kendposi railway Station (Total Length-7.68 KM) Under Road Division, Chaibasa for the year 2023-24.	7.68	495.08	3749(S) Dt. 03.08.2023	499.80	30 SBD of 2023-24 Dated 29.02.2024	95	472.89	1	07.05.2024	M/s Sujeet kumar Singh Add:- Qt No-18/1/15, Road No-11, Adityapur-831013
8	IRQP work of Kudahatu Chowk to Usambir (orissa Border) Road from Km 0.00 to Km 18.025 (Total Length- 18.025 KM) under Road Division Chaibasa for the year 2023-24.	18.03	1090.08	3768(S) Dt. 03.08.2023	1084.07	07 SBD of 2024-2026 date 27.09.2024	100	1080.93	1	26.02.2025	Leading Construction, Prop. Jai Prakash Singh, S/o- Late Shivnath Singh, Add.- 103, Puruliya Highway, Sakchi, Jamshedpur-831001
9	IRQP work of Tirilbuta Pampara Road (Total Length- 5.825 KM) under Road Division Chaibasa for the year 2023-24.	5.83	425.00	3478(S) Dt. 03.08.2023	442.64	16 SBD of 2023-24 Dt 20.12.2023	95	419.71	1	17.02.2024	M/S Ray Construction, Flat No.- B-3/F1/A, Subhash Colony, Green Field, Mango, Jamshedpur, (Jharkhand) PIN-831012

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
10	IRQP Work in Singhpokharia to Jaitgarh via Siringsia, Jagannathpur Road(MDR-181) from Km 0.00 to 26 Km under Road Division Chaibasa	26.00	1452.36	806(S) dt. 02.03.22	1506.32	02 SBD of 2022-23 dated 15.09.22	98	1480.50	1	14.03.2023	R . K Infracorp Pvt. Ltd. Plot No. 207, Lumbini Enclave opp. Panjagutta,Hyderabad Telangana-500082(India)
11	Re-Construction of Road from Jagannathpur (Mongra) on MDR-181 to Swamba-Milpi-Barkela on MDR-186	44.42	17399.48	2434(S) dt. 03.05.17	13679.58	33 SBD of 2017-18 Dt 18.01.18	93	12678.92	0.71	17.01.2020	M/S Treveni Engicon Pvt.Ltd 3/6 HS Tower L Road Bistupur Jamshedpur East Singhbhum Jharkhand 831001
12	Re-Construction/ Strengthening & Widening of Chaibasa-Tonto- Roam Road	58.83	17310.94	23.05.2016	16048.31	SHAJ/PRO C/SBD-21 of 2016-17, dt. 06.02.17	64	10275.87	0.4265	06.02.2019	GR-TRIVENI (JV), 3/1 H.S Tower, L-Road Bistupur, Jamshedpur
13	IRQP of Hatgamahariya to Benisagar Via Balandia, Majhgaon (0.00 to 44.485 KM) for the year 2024-25 under Road Division, Chaibasa	44.49	3169.91	4055(S) Dt.26.09.2024	3265.15	02 SBD of 2025-26 Dt 13.06.25	100	3256.25	1	12.02.2026	M/s Ray construction Add - B3/F1/A, Green Field, Shbhash Colony, Mango, Jamshedpur Jharkhand 831012
14	IRQP Work in Chaibasa Bypass Road(MDR-177) from Km 0.00 to 4.2Km(Total Length-4.2km) under Road Division Chaibasa	4.20	353.66	4277(S) Dt.17.11.2025	365.52	31 SBD of 2025-26 Dt 27.01.26	100	364.77	100%	26.04.2026	Bijoy Shankar Mishra Add-LIG Flat L-6/8, Adityapur-2,Road no -4, Seraikela Kharsawan, Jharkhand
14	Chaibasa	317.4	48674.6		44087.1			37137.0			

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay											
1	(A) IRQP of Ghatshila Link Road (Length-1.175 KM), (B) IRQP of Ghatshila Market to Kashida Chowk on NH-33 & Extending the Other Part to Civil SDO Office (Length-3.383 KM), (C) IRQP Work For Ghatshila ROB Approach Road For the Year 2024-25(Length-1.0685KM), (D) IRQP of Road From Hathizobra Bridge to R.O.B. at Ghatshila (Length-1.20 KM) (Total Length-6.8265 KM) for the year 2024-25	6.83	361.63	Letter No. 4133 Dt. 30.09.2024	341.12	38 SBD of 2024-2025 Dt. 05.02.2025	93.87	339.45	99%	04.06.2025	M/s Mritunjay Kumar, At Jakiyarpur Near Krishna Niketan School, P.O.-Bari Pahari, PS-Ram Krishna Nagar, Dist-Patna, Bihar, Pin Code 800007

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP/Strengthening work of :- (i) Namda Basti Main road, Golmuri Kali Mandir Link Road.(L-1.0 KM) ,(ii) Kailash Nagar To RCD main road & Link Road (L-1.9 KM) ,(iii) Mercy hospital main road to Gandhi Road ,Naga Dungri to Bagunhatu (E Road, D Road) Bagun Hatu road no 6 and Link Road.(L-3.05KM).(iv) Mohrda to Gopal akhada, Sindhu colony, Bhaavani colony,Murakati purana basti (Hari mandir road) Road.(L-2.350KM) ,(v) Nand Nagar Gwala Basti to Main road and link road (length = 2 KM) ,(vi) Refugee colony Road. (length = 1.2 KM) , (vii) Kalyan Nagar, Chav...	14.30	1477.62	Ltr.No. 3954(S) Dt. 20.09.2024	1536.31	22 SBD of 2024-25 Dt. 15.10.2024	71.49	1056.29	91%	13.04.2025	M/S R.K. Construction, Jamshedpur

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Widening and Strengthening/ Re-construction of Road from Gura (Musabani - Dumaria- Asthi Koima Road) Jiyan - Dhalbhumgarh NH-33 Road. Total Length 24.99 km	24.99	5823.19	2806(S) Dt. 11.05.2018	5198.27	23 SBD of 2018-19 Dt. 19.01.2019	116.08	6759.29	93%	18.07.20	M/s K.K. Builders Pvt. Ltd., H No. 27, New Kalimati Road, P.O.- Sakchi, Jamshedpur

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Jamshedpur	46.12	7662.44		7075.70			8155.03			

Circle : Chaibasa

Div : Manoharpur

Name of EE-Sri Suresh Kumar Suman

1	Widening & Strengthening / Reconstruction of Banjhikusum - Toklo Road.	22.32	5828.69	10.03.2017 1472(S)	5176.45	17.08.2017 04 SBD/2017-18	91%	5337.24	100.00	16.02.2019	M/s SKM Infraventure Pvt. Ltd., Keonjhar, odisha.
---	--	-------	---------	-----------------------	---------	---------------------------------	-----	---------	--------	------------	---

State Plan Road Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction Work of Sonua to Gazpur Via Madhupur Vikrampur-Kharimati-Bari Road (Total Length 13.490 k.m.) For The Year 2023-24.	13.49	6157.80	21.03.2023 1391 (S)	5182.84	13.12.2023 02 SBD/2023-24	99.00%	5635.34	100.00	12.06.2025	Triveni Engicons Pvt. Ltd., Jamshedpur. 831 001
3	Reconstruction Work of Gua-Salai Road from k.m. 0.00 to k.m. 2.00 (Total Length 2.00 k.m.) (MDR-189)	2.00	1204.79	18.03.2023 1338 (S)	1229.50	18.09.2024 02 SBD/2024-25	81.36%	1000.00	100.00	17.01.2025	A K Infra Construction Pvt. Ltd. Argora Housing Colony, Ranchi
3	Manoharpur	37.81	13191.28		11588.79			11972.59			

Circle : Chaibasa

Div : Seraikela-Kharsawan

Name of EE-Sri Ashok Kumar Rajak

1	Improvement of Riding Quality work of Kharsawan-Chakradharpur Road from Km 16.196 to Km 28.525 (Total Length : 12.33 Km) for the year 2025-26	12.33	1235.48	1984(S), dt. 12.05.2025	1289.50	04 SBD of 2025-26 Dt. 17.12.2025	98%	1266.96	100%	16.05.2026	SK Tekriwal, At Pathargama, Dist- Godda, Jharkhand
2	(A).Construction of Bituminous road and rcc drain 1. from lal buiding chowk to gamhariya railway station 2. from lal buiding chowk to Birsa Chowk 3. from kediya petrol pump to jaggnath mandit mosibadi raod under AMC..... area of AMC. (Total Length 6.055 Km.) for the year 2024-25	6.06	1145.58	1407(S), dt. 15.03.2024	1127.79	04 SBD of 2024-25 Dt. 04.10.2024	63%	713.11	100%	03.03.2025	Ray Construction, H.No.-B3 F1A, Green Field, Subhash Colony, Mango, Jamshedpur, Jharkhand
2	Seraikella-Kharsawan	18.39	2381.06		2417.29			1980.07			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of **Completed works** (Bridges-Plan)State Plan Bridge Works**Month : August, 2026****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Chaibasa Div : Chaibasa Name of EE-Sri Raj Ranjan											
1	Construction of High level Bridge in Asura to Balandia Road at CH - 14.85KM(2X16.0m)	33.24	148.16	7438(S) 15.10.12	378.81	19SBD 13-14 13.11.13		21.18	100	12.11.14	M/S Seth Kumar
	Construction of High level Bridge in Hatgamharia- Benisagar Road at CH-23.015 KM(3X16.0m)	49.84	187.16	1410(S) 22.02.13					100		M/S Seth Kumar
2	Construction of H.L bridge over (A) Local Nala at Chainage 18+727 Km of Chaibasa -Saitwa Road (B) Local Nala at Chainage 21+335 Km of Chaibasa -Saitwa Road (C) Local Nala at Chainage 26+600 Km of Hatgamharia Benisagar via Manjhgoan Road (D) Local Nala at Chainage 31+900 Km of Hatgamharia Benisagar via Manjhgoan Road in Chaibasa under Road Division Chaibasa.	65.40	779.46	Lt No. 460(S), dt. 06.02.2023	915.07	35 SBD of 2023-24 Dated 14.03.2024	98.64	902.64	100%	13.05.2025	Arun Kumar, Add:- Biraj, P.O. Salaiya, P.S Suhail, Gaya, Bihar-824210
2	Chaibasa	148.48	1114.78		1293.88			923.82			

State Plan Bridge Works

Month : August, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle :- Chaibasa
Div:- Jamshedpur
Name of EE-Sri Dipak Sahay**

						NIL					
0	Jamshedpur	0.00	0.00		0.00			0.00			

**Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Suresh Kumar Suman**

NIL											
0	Manoharpur	0.00	0.00		0.00			0.00			

**Circle : Chaibasa
Div : Seraikela-Kharsawan
Name of EE-Sri Ashok Kumar Rajak**

						NIL					
0	Seraikella-Kharsawan	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11

Circle : Chaibasa
Div : Chaibasa
Name of EE-Sri Raj Ranjan

Spill Over Taken in 2026-27 (Non-Plan Scheme 2025-26)

1	New Construction/Renovation of Inspection Bungalow under Road Division, Chaibasa for the year 2024-25		200.00	Lt. No. 3897(S) Dt. 19.09.2024	144.89307	29,F2 of 2024-25 dt-24.03.2025	103.00	71.09		23.09.2025
2	House Keeping work of Office and Inspection Bungalow under Non-Plan Head under Road Division, Chaibasa for the Year 2025-26.		15.00	Lt. No. 2661(S) Dt. 09.07.2025	16.45956	23,F2 of 2025-26 dt-29.10.2025	3.37462	20.50		28.10.2026
2	Chaibasa Spill-Non plan	0.00	215.00	0.00	161.35		106.37			

Non-Plan Scheme 2026-27

1	Construction of Guard Wall in Km 16th of Kudahatu to Usambir Road Under Non-Plan Head Under Road Division Chaibasa.		10.00	Lt. No. 2571(S) Dt. 18.06.2026						
2	Ordinary Repair work of Badananda to Danguaposi Road under Non-Plan Head under Road Division Chaibasa for the Year 2026-27		20.00	Lt. No. 2571(S) Dt. 18.06.2026	19.95443	15,F2 of 2026-27 dt-20.08.2026				19.10.2026
3	Ordinary Repair work of Danguaposi to Ramtirath Road under Non Plan Head under Road Division Chaibasa for the Year 2026-2027.		20.00	Lt. No. 2571(S) Dt. 18.06.2026	19.97026	16,F2 of 2026-27 dt-20.08.2026				19.10.2026
4	Detail Estimate For Construction of Drain in Km 29th of Manjhgaon -Noamundi via Jaintgarh Road for the year 2026-27 under Non Plan Head under Road Division Chaibasa.		25.00	Lt. No. 2571(S) Dt. 18.06.2026	24.72467	19,F2 of 2026-27 dt-20.08.2026				19.11.2026
5	Ordinary Repair of Manjhgoan Noamundi via Jaintgarh Road from Km 0.00 to 29.00 under Non Plan Head under Road Division Chaibasa for the year 2026-27.		30.00	Lt. No. 2571(S) Dt. 18.06.2026						
6	Restoration of Causeway in 53rd Km of Singhpokharia to Jaintgarh Road via Serengesia ,Jagannathpur Road(MDR 181) under Road Division, Chaibasa for the year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026	7.26414	11,F2 of 2026-27 dt-17.08.2026				16.10.2026
7	Repair of Damaged Half Gantry in Manjhgaon-Noamundi Via Jaintgarh Road under Non Plan Head under Road Division Chaibasa for the Year 2026-2027.		7.00	Lt. No. 2571(S) Dt. 18.06.2026	6.74464	12,F2 of 2026-27 dt-17.08.2026				16.10.2026
8	Painting, Interlocking Paver Block and Other Works of Executive Engineer Residence under Non Plan head in Road Division Chaibasa For the Year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026	9.94353	07,F2 of 2026-27 dt-11.08.2026				10.10.2026

Amount in Rs. Lakh

Name of Contractor
12

Anand Construction
Niraj Kumar

M/S D D Construction
Shiv Shankar Construction
Shiv Shankar Construction
Shiv Shankar Construction
Wakil Khan
Wakil Khan
Niraj Kumar Singh

State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
9	Roof Repair, Boring and Painting of Road Division Chaibasa Office under non Plan head in Road Division Chaibasa For the Year 2026-27.		15.00	Lt. No. 2571(S) Dt. 18.06.2026	14.97654	08,F2 of 2026-27 dt-11.08.2026				10.10.2026
10	Roof Repair, Painting and Other Works of Chakradharpur Inspection Bungalow under non Plan head in Road Division Chaibasa For the Year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026						
11	Roof Repair, Septic Tank Construction and Plumbing Repair of 3rd and 4th grade staff quarter under non Plan Head in Road Division Chaibasa for the year 2026-27.		5.00	Lt. No. 2571(S) Dt. 18.06.2026	4.99422	10,F2 of 2026-27 dt-11.08.2026				10.10.2026
12	Restoration Work of Approach Road of H.L Bridge in Km 11th of Chaibasa- Kokcho- Bharbharia Road under Non Plan Head under Road Division chaibasa for the Year 2026-27.		10.00	Lt. No. 2571(S) Dt. 18.06.2026	9.99304	09,F2 of 2026-27 dt-11.08.2026				10.10.2026
13	Repairing of Culvert in Km 19th of Chaibasa- Kokcho- Bharbharia Road under Non Plan Head under Road Division chaibasa for the Year 2026-27.		5.00	Lt. No. 2571(S) Dt. 18.06.2026	4.21328	04,F2 of 2026-27 dt-11.08.2026				10.10.2026
14	Ordinary Repair of Tantanagar-Manjhgaon Via Kumardungi(0.00 to 33.00) under Non Plan Head under Road Division chaibasa for the Year 2026-27.		20.00	Lt. No. 2571(S) Dt. 18.06.2026	19.97695	17,F2 of 2026-27 dt-20.08.2026				19.10.2026
15	Ordinary Repair of Tantanagar-Manjhgaon Via Kumardungi(34.00 to 60.00) under Non Plan Head under Road Division chaibasa for the Year 2026-27.		20.00	Lt. No. 2571(S) Dt. 18.06.2026	19.96863	18,F2 of 2026-27 dt-20.08.2026				19.10.2026
16	Construction of Guard Wall in 1,3,7 km of Tantanagar-Manjhgaon Via Kumardungi Road under Non Plan Head under Road Division chaibasa for the Year 2026-27.		25.00	Lt. No. 2571(S) Dt. 18.06.2026	19.24942	05,F2 of 2026-27 dt-11.08.2026				10.11.2026
17	Construction of Open Drain and RCC Crash Barrier in Bhagabila Valley at 36th & 37th Km of Tantanagar-Manjhgaon Via Kumardungi Road		80.00	Lt. No. 2571(S) Dt. 18.06.2026						
18	Road Safety Work In Different Road of Road Division Chaibasa		15.00	Lt. No. 2571(S) Dt. 18.06.2026	11.74389	06,F2 of 2026-27 dt-11.08.2026				10.10.2026
19	Guard Wall Repair,Embankment Repair and Parapet Repair Work of Damaged bridges in 17th km of Tantanagar-Manjhgaon Via Kumardundi road		20.00	Lt. No. 2571(S) Dt. 18.06.2026	19.96798	14,F2 of 2026-27 dt-18.08.2026				17.11.2026
19	Chaibasa Non Plan		357.00		213.69		0.00			

Vivekadhin Head 2025-26

1	Emergent work of Shoulder Maintenance, Jhari Cutting, Culvert and Drain Cleaning at Sikursai-Kursi-Bandhdih-Chandankheru & Bhoya Pandrasali Road under Road Division Chaibasa under Vivekadhin scheme for the year 2026-27.			Lt. No. 2231(S) Dt. 27.05.2026	2.49863	02,F2 of 2026-27 dt-30.07.2026	2.48825	99.58		
---	---	--	--	--------------------------------	---------	--------------------------------	---------	-------	--	--

Amount in Rs. Lakh

Name of Contractor
12
M/S Neha Contractor
M/S Ajit Enterprises
Mohammad Nasim
Mohammad Nasim
Aditya Enterprises
Shiv Shankar Construction
Shiv Shankar Construction
Aditya Enterprises
Sahu Engicon
Raj Enterprises

Niraj Kumar Singh

State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
2	Emergent Work of Shoulder Maintenance and Jhari Cutting at Jagannathpur (Mongra)-Swamba-Mailpi-Barkela Road from Ch. Km 40.00 to 44.42 under Vivekadhin Scheme under Road Division, Chaibasa for the year 2026-27			Lt. No. 2231(S) Dt. 27.05.2026	2.49150	03,F2 of 2026-27 dt-08.08.2026				
3	Emergent work of Shoulder Maintenance and Jhari Cutting in 58th and 59th km of Tantnagar to Manjhgaon via Kumardungi Road under Road Division Chaibasa under Vivekadhin Scheme for the year 2026-27.			Lt. No. 2231(S) Dt. 27.05.2026	2.49774	20,F2 of 2026-27 dt-24.08.2026				
4	Emergent Repair of Shoulder and other works at Chaibasa-Tonto-Roam Road from Ch. Km 1.00 to 10.00 under Vivekadhin Scheme under Road Division, Chaibasa for the year 2026-27			Lt. No. 2231(S) Dt. 27.05.2026	2.49371	13,F2 of 2026-27 dt-18.08.2026	2.48144	99.51		
4	Chaibasa Vivekadhin	0.00	0.00		9.98		4.97			
25	Chaibasa SO, NP, Vive.	0.00	572.00		385.02		111.34			

**Circle : Chaibasa
Div : Jamshedpur**

	ON-GOING WORKS(ON TIME)									
1	DAY TO DAY MAINTENANCE OF ALL INSPECTION BUNGLOW AND EXECUTIVE ENGINEERS OFFICE UNDER ROAD DIVISION JAMSHEDPUR FOR THE YEAR 2025-26 UNDER NON PLAN HEAD 2025-26		15.00	Letter No.2661(S), Dt. 09.07.2025	10.50	08 F2 2025-26 Ltr. no. 1851(encl) 12.09.2025	5.41		85%	11.09.2026
	ON-GOING WORKS(DELAYED)									
2	SPECIAL REPAIR OF DIFFERENT VILLAGE ROAD IN PATAMDA BORAM RAGHUNATHPUR ROAD (VILLAGE NAME- BORAM,BOGONAI,BAGDA,BARIYADA,DIG HI) UNDER NON PLAN HEAD FY 2025-26	24.37	190.00	Letter No.2661(S), Dt. 09.07.2025	129.16	18F2 2025-26 27.11.2025			3%	26.03.2026
	Tender Process									
3	Ordinary Repair work in Patamda Link Road (Total Length-6.664km)Under non plan Head FY 2026-27		15.00	Letter No.2571(S), Dt. 18.06.2026						


Amount in Rs. Lakh

Name of Contractor
12
Md Nasim
Wakil Khan
Niraj Kumar Singh



ZERO TO INFINITY, 1st Floor,
Khata No.198, Flat No.112, Plot
No. 3928, Ashoka Tower, Old
Purulia Road, Mango, Jamshedpur-
831013

Abhishek Enterprises, Srijan
Apartment, New Ulidih,
Mango, Jamshedpur



State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
4	Paver Block work in Sidhu Kanhu Chowk to Dimna Lake Road (Length- 0.00 to 1.09 km.)Under non plan Head FY 2026-27		20.00	Letter No.2571(S), Dt. 18.06.2026						
5	Repair work of Half Gantry on Patamda-Boram-Raghunathpur Road (Length-24.368 km)Under non plan Head FY 2026-27		10.00	Letter No.2571(S), Dt. 18.06.2026						
6	Ordinary Repair of NH-33 to Bankati Road (Length-2.80km) MDR-152 Under non plan Head FY 2026-27		20.00	Letter No.2571(S), Dt. 18.06.2026						
7	Ordinary Repair work for Mango Pardih Road (NH-32 Part)Under non plan Head FY 2026-27		25.00	Letter No.2571(S), Dt. 18.06.2026						
8	Ordinary Repair work from Mercy Hospital to Telco Joda Bridge, Sunday market ot Baridih market (Length-8.203km)Under non plan Head FY 2026-27		20.00	Letter No.2571(S), Dt. 18.06.2026						
9	Ordinary Repair work for Ghodabandha Link Path for year 2026-27 (Length-2.850km)		10.00	Letter No.2571(S), Dt. 18.06.2026						
10	Ordinary Repair and Railing construction of tow Bridge at 2nd & 5th km of Patamda Link Road (MDR-164) Under non plan Head FY 2026-27		25.00	Letter No.2571(S), Dt. 18.06.2026						
11	Ordinary Repair work of three no. Bridges at different Chainage of Badabhum-Bandoyan Road (MDR-165) Under non plan Head fy 2026-27		25.00	Letter No.2571(S), Dt. 18.06.2026						
12	Ordinary Repair work of 12 no. of Culvert at different Chainage of Kokpada Baliduma Road (Length-5.5km) Under non plan Head FY 2026-27		15.00	Letter No.2571(S), Dt. 18.06.2026						
13	Construction of 60mtr RCC drain at 2nd km kewala to Chaurangi to Bamdol Road Under non plan Head FY 2026-27		10.00	Letter No.2571(S), Dt. 18.06.2026						
14	DAY TO DAY MAINTENANCE OF ALL INSPECTION BUNGLOW AND EXECUTIVE ENGINEERS OFFICE UNDER ROAD DIVISION JAMSHEDPUR UNDER NON PLAN HEAD FY 2026-27		15.00	Letter No.2571(S), Dt. 18.06.2026						
15	Construction of a drain at 1st km, protective works on approach road of Culvert, Construction of an Hume pipe Culvert at 19 th km and ordinary repair work on seven damaged bridges located at various chainages of Asanbani Patamda road under non plan fy 2026-27		50.00	Letter No.2571(S), Dt. 18.06.2026						

State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
16	Protective works at 3rd & 7th km and Ordinary repair work of 5 High level bridge at different chainage of Badudih (Bonta)-Satnala-Boram-Madhampur road (MDR) under non plan fy 2026-27		50.00	Letter No.2571(S), Dt. 18.06.2026						
17	Ordinary repair and RCC railing work of High level bridge at the different chainage of Patamda Boram-Raghunathpur road (MDR-250 part) under non plan fy 2026-27		50.00	Letter No.2571(S), Dt. 18.06.2026						
18	Ordinary repair and Protection work of 4 no. of bridges and Culverts at 25th & 26th km of Dhalbhumgarh Chakulia Bend road (Length-27.896km) under non plan fy 2026-27		30.00	Letter No.2571(S), Dt. 18.06.2026						
19	Ordinary repair and Safety work of bridge at 15 km of Begnadih Potka road under non plan fy 2026-27		50.00	Letter No.2571(S), Dt. 18.06.2026						
20	Ordinary repair work in Old Purulia Path (MDR-148) (Length-3.358km) fy 2026-27		30.00	Letter No.2571(S), Dt. 18.06.2026						
21	Protection work at High embankment part on 1st and 2nd km of Kewla to Chaurangi more to Bamdol Road under non plan fy 2026-27		100.00	Letter No.2571(S), Dt. 18.06.2026						
22	Ordinary repair and Protection work of 6 no (CH-10+500, 15+300, 22+700,26+500, 31+100,35+400) High levef bridges 35 no. of Culverts Situated on Hata Musabani Road under non plan fy 2026-27		100.00	Letter No.2571(S), Dt. 18.06.2026						
23	Mastic Asphalt and Ordinary repair work of Bypass Eleveted Corridor (13x24+1x21) constructed near Rankini Mandir of Hata Musabani Road under non plan fy 2026-27		90.00	Letter No.2571(S), Dt. 18.06.2026						
24	High embankment protection work in 3rd, 6th and 10th km of Hata Musabani under non plan fy 2026-27		150.00	Letter No.2571(S), Dt. 18.06.2026						
24	Jamshedpur Non Plan	24.37	1115.00		139.65		5.41			
24	Jamshedpur NP, SO	24.37	1115.00		139.65		5.41			

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Suresh Kumar Suman

1	Surface renewal of Baraiburu (Hathi Chowk) MDR-187 in k.m. 3rd, 5th, 6th and 7th under Non Plan for the year 2023-24		100.00	It.4009 (s) dt. 18.08.2023	92.44	12.06.2024 01 F2/2024-25	0.00			11.09.2024
---	--	--	--------	----------------------------	-------	-----------------------------	------	--	--	------------

Amount in Rs. Lakh

Name of Contractor
12

Pankaj Kumar Singh, Ranchi

State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
2	Construction of triple cell box culvert (3x2x2 m) with diversion in k.m. 2+300 m of Chakradharpur-Toklo-Kuchai Road for the year 2024-25.		70.00	lt.3897 (s) dt. 19.09.2024	58.69	13.02.2025 09 F2/2024-25	52.08	89%	100.00	12.08.2025
3	Constructions of Retaining Wall in k.m. 9th (Chainage k.m. 8.630 to 9.00 k.m) of Undhan-Dhanapali-Gopipur-Baranga Raod.		100.00	lt.3897 (s) dt. 19.09.2024	69.12	29.03.2025 14 F2/2024-25	62.29	90%	100.00	28.06.2025
4	Road Safety Work in Manjhagaon-Jainthgarh-Noamundi Road From k.m. 30.00 to k.m. 56.90		10.00	lt.2661 (s) dt. 09.07.2025	6.20	02.01.2026 07 F2/2025-26	0.00	0.00	0.00	01.03.2026
5	Repairing of IB and Boundry wall at Sub Division Office, Noamundi.		10.00	lt.2661 (s) dt. 09.07.2025	6.73	02.01.2026 08 F2/2025-26	0.00	0.00	90.00	01.04.2026
6	Construction work of 1 no of AE and 3 nos. of JE's Residence and AE Office in the premises of road Subdivision Chakradharpur under RCD, Road Division, Manoharpur.		140.00	lt.2661 (s) dt. 09.07.2025	101.23	02.01.2026 09 F2/2025-26	0.00	0.00	20.00	01.10.2026
7	Construction of 250 m retaining wall at Sonua-Gudri road in Ch 9th to 10th km & Construction of 125 m RCC retaining wall at Kutipa Bridge near Pansua dam at Sonua-Gudri Road in Ch 16th k.m. to 17th k.m.		175.00	lt.2661 (s) dt. 09.07.2025	107.33	02.01.2026 10 F2/2025-26	107.29	99.00	50.00	01.05.2026
8	Surface Renewal work of Hirni Fall Road under RCD, Road Division, Manoharpur.		70.00	lt.2661 (s) dt. 09.07.2025	61.39	16.02.2026 13 F2/2025-26	61.29	99.00	100.00	15.05.2026
9	Construction of 300 m Drain at Sonua-Gudri road in Ch 3rd to 4th km under RCD, Road Division, Manoharpur.		30.00	lt.2661 (s) dt. 09.07.2025	29.92	30.03.2026 16 F2/2025-26	0.00	0.00		29.06.2026
10	Construction of 280 m Drain at Sonua-Gudri road in Ch 8th to 9th km under RCD, Road Division, Manoharpur.		25.00	lt.2661 (s) dt. 09.07.2025	24.96	30.03.2026 17 F2/2025-26	0.00	0.00		29.06.2026
10	Manoharpur	0.00	730.00		558.01		282.95			

Circle : Chaibasa

Div : Seraikella-Kharsawan

Name of EE-Sri Ashok Kumar Rajak

NON PLAN

Amount in Rs. Lakh

Name of Contractor
12
Apkritmy Pvt. Ltd., At- Flat No.- A4/2C, Sail City, Dhurwa, Ranchi Dharwa, Jagannathpur, Ranchi.
Aniket Yadav, At+P.O – Manoharpur, Dist- West Singhbhum
Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
Satyam Build Con Lodhma Road, Karra, Khunti, Jharkhand-835209.
M/s Shloka Construction, 2nd Floor, Maheswari Tower, Opposite – S.S. High School, P.O.- Gumla, Jharkhand.
M/s Friends Infrastructure, Ward No.- 08, Gram+Panchayat- Pipcho, Near School, Makatpur, Jainagar, Koderma.
Vijay Jaiswal, Chandmari Road Ward No. 8, Chakradharpur, Dist- West Singhbhum, Jharkhand-833201
Shree Ram Enterprises At- Goikera Dist- West Singhbhum Pin - 833103
Shri Deepak Ekka Vill- Khudpos, P.O-Raikera P.S. Manoharpur Dist- West Singhbhum Pin - 833104



State Non-Plan Works

Month : August, 2026

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
1	Emergent Painting Work Over Kharkai Bridge in Adityapur-Kandra Road (SH-05) under Vivekadhin Head for the year 2025-26		30.00	Letter No. 55(S) A 02.06.2026	2.47334	21 F2 of 2025-26 Dt. 19.01.2026	2.47	100%	100%	25.01.2026
2	Maintenance and Flank Repair Work in Kuchai PWD Road to Barabamboo Road under Vivekadhin Head for the year 2026-27				2.42337	01 F2 of 2026-27 Dt. 17.07.2026	2.42	100%	100%	23.07.2026
3	Dalma Hill Top Road from Km. 0.00 to Km. 6.339 (Total Length 6.339 Km.) under Vivekadhin Head for the year 2026-27				2.09672	02 F2 of 2026-27 Dt. 03.08.2026	2.09664	100%	100%	09.08.2026
4	Emergent Maintenance Work in NIT Link Road from Km. 0.00 to Km. 2.100 (Total Length 2.100 Km.) under Vivekadhin Head for the year 2026-27				2.48623	03 F2 of 2026-27 Dt. 11.08.2026	2.48623	100%	100%	17.08.2026
4	Seraikela-Kharsawan NP	0.00	30.00		9.48		9.47			

VIVEKADHIN

										NIL
0	Seraikela-Kharsawan Viveka.	0.00	0.00		0.00		0.00			
4	Seraikela-Kharsawan NP, SP	0.00	30.00		9.48		9.47			

Amount in Rs. Lakh

Name of Contractor	
12	
M/s Jay Ganesha Construction House No. 282, Chitragupt Colony, Po- Gamhariya, Dist-Seraikella- Kharsawan, Jharkhand	
M/s Ajit Enterprises Edalhatu, Morabadi, PS-Bariatu, Ranchi, Jharkhand	
M/s Raj Nandini Construction 20 Chota Tangrani, Thana No. 321, Po- Patanmara, Dist-Seraikella- Kharsawan, Jharkhand	
M/s S.S. Associates C/261, B Block, Near Ram Mandir, Sonari, Jamshedpur, Jharkhand	

--