

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : Daltonganj
Div : Daltonganj
Name of EE-Sri Rajesh Kumar

On Schedule Project

1	Strengthening/IRQP work of Hussainabad Pathraghat Road (Total Length-29.10 KM) under R.C.D., Road Division, Daltonganj for the year 2024-25	29.10	1577.42	3689(S) Dt 06.09.24	1468.47	02SBD/2026-27 15.04.2026	18%	260.84	39%	14.12.2026	M/s Maruti Enterprises., Gudri Road, Rajendra Chowk, Hajipur, Vaishali, Bihar
2	Strengthening-Widening / Reconstruction of Bishrampur – Mahugai - Itko More road (Total Length = 17.94.km) for the year 2024-25.	17.94	9703.21	3819 (S) Dt 13.09.24	4533.38	25.03.2025 36SBD/2024-25	9.15%	415.00	15.0%	24.09.26	Velji Ratna Sorathia Infra, Pvt. Ltd., 701, Smeet Complex, Sarabhai Campus, Near, Genda Circle, Vadodara, Subhanpura, Subhanpura, Vadodara, Gujarat-390023
3	Strengthening & Widening/Reconstruction of Daltonganj ROB (on SH-10) to North Koel Semra Mines from Km 0.00 to 15.150 (Total Length- 15.150 Km) (with construction of Bridges, Land Acquisition & Plantation) Under Road Division Daltonganj for the year 2025-26	15.15	10425.18	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3626 (S) Dt.15.09.2025	8690.00	11.03.2026 35SBD/2025-26	0.00%	0.00	14%	10.09.2027	M/s Ganga Construction, Bank Colony Road, Piska More, Piska, Pandra, Ranchi

State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP Work of Shahpur-Garhwa via Budhiveer Tildag Road (Total Length-27.80 Km) for the year 2025-26	27.80	1497.25	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3950 (S) Dt.13.10.2025	1366.94	03 /SBD/2026-27 10.06.2026	0.00%	0.00	0%	09.12.2026	M/S Bindhyavasini Construction, Ranchi Road Redma, Devi Mandap Road, Daltonganj, Palamu, Jharkhand
Delayed Project											
5	Widening & Strengthening/ Reconstruction of Japla – Navinagar Via Bihar Sima (Total Length-14.895 Km) (MDR-127) Road for the year 2022-23	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23	4925.38	21SBD/23-24 17.01.2024 (Provisional Work Order No. Lt. 1332 dt. 30.12.23	77%	5582.19	83%	29.06.25	M/S Vinod Kumar Jain, College Road Jashpur Nagar, Chhattisgarh.
6	IRQP Work of Chiyanki-Rajwadih ByPass (Total Length - 6.00 Km.) Road for the year 2023-24.	6.13	481.10	5658 (S) Dt 15.12.2023	444.26	<u>03.10.2025</u> 13SBD/2025-26	0%	0.00	92%	02.02.26	M/s Swarnim Construction, 117 A, Near DAV Kapildev School, Rana Niwas, Near A.G Cooperative Colony, Kadru, Doranda, Argora, Ranchi
In Tender Process											
7	IRQP Work of Garhwa Shahpur Road From Chainage- 13.00 km to 30.44 km (Total Length-17.44 km) for the year 2026-27	30.44	1371.11	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 2181 (S) Dt.22.05.2026			0.00%	0.00	0%	-	-
8	IRQP Work of Hutar To Chainpur Road (Total Length-32.05) for the year 2025-26.	32.05	1818.55	2248(S) Dt 13.06.2025	0.00	-	0.00%	0.00	0%	-	-

State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Mohammadganj-Dangwar Road (Total Length-30.40 km) Working Length - 16.00 to 30.40 km for the year 2024-25	30.40	1195.44	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 982 (S) Dt.10.03.2026	0.00	-	0.00%	0.00	0%	-	-
10	Construction of Naudiha Bazar Bypass Road in Daltonganj District (Total Length-3.14 km) for the year 2026-27	3.14	2103.44	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 2402 (S) Dt.09.06.2026			0.00%	0.00	0%	-	-

10	Daltonganj	207.04	36469.11	21428.43	6258.02
-----------	-------------------	---------------	-----------------	-----------------	----------------

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

1	Widening and Strengthening / Re-Construction of Herhanj (On SH-10) - Fulsu - Bariyatu (OnNH-99) (Total Length - 23.300 Km.) Road	23.30	8597.45	Lt.No.3256(S) Dt - 07.07.2023	7325.13	35 SBD/23-24 16-01-2024 19 Months	73%	5736.10	83%	15.08.25	Dineshchandra R. Agrawal Infracon Pvt. Ltd. Ahmedabad, Gujrat,
2	Improvement of Riding Quality Work of Jublee Chowk (NH-75) to Herhanj via Nawada (SH-10) Road from Ch- 2.500 Km. to 28.700 Km. (Total Length - 26.200 Km.)	28.70	1809.58	Lt.No.2247(S) Dt - 13.06.2025	1667.96	29 SBD/25-26 20-01-2026 06 Months	33%	545.00	52%	7/19/2026	JAI MAA ASHTABHUJI CONSTRUCTION, BARKAGAON ROAD, HAZARIBAG
3	Widening and Strengthening / Re-construction of Barwadih - Mandal - Bhandariya (Part - 1, Ch.- 0.00 Km. to 25.00 Km.) (Total Length - 25.00 Km) Road.	25.00	11499.62	Lt.No.2529(S) Dt - 02.07.2025	9795.00	01 SBD/26-27 03-06-2026 24 Months			2%	6/2/2028	ACPL-SCPL(JV) Near Bhatti Talab, Sisai Road, Gumla

State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Improvement of Riding Quality Work of Mahuadanr (On SH-09) to Lodhfall Road (0.00 Km to 16.100 km) (Total Length – 16.100 Km).	16.10	1323.40	Lt.No.3271(S) Dt - 19.08.2025	1201.03	32 SBD/25-26 03-02-2026 06 Months	8%	100.00	90%	8/2/2026	M/s Indian Electrical Services, Daltonganj.
5	Improvement of Riding Quality Work of Latehar – Saryu – Kotam Road from 18.000 Km. to 32.725 Km. (Total Length - 14.725 Km.)	14.73	989.34	Lt.No.3273(S) Dt - 19.08.2025							
6	Improvement of Riding Quality Work of Balumath - Herhanj - Panki (SH-10) Road from 0.00 Km. to 30.00 Km (Total Length - 30.00 Km).	30.00	2439.72	Lt.No.4269(S) Dt - 17.11.2025							
6	Latehar	137.83	26659.10		19989.11			6381.10			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

ON TIME SCHEMES

1	I.R.Q.P. Work of Garhwa Shahpur road from ch 0+000 km to ch 13+000 km (Total Length = 13.000 km) under Road Division, Garhwa	13.00	1496.40	4763(S)/ 16.12.25	1335.63	01 SBD/2026-27 08.05.26	0%	0.00	31%	7:09:26	M/S Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu.
---	--	-------	---------	----------------------	---------	----------------------------	----	------	-----	---------	--

ONGOING DELAYED SCHEMES

2	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	12314.83	1952(S)/ 16.05.25 (Revised)	8472.00	24 SBD/22-23 24.01.23	110%	9923.85	98%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
---	---	-------	----------	-----------------------------------	---------	--------------------------	------	---------	-----	------------	---

State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening/Reconstruction of Ramuna to manjhiaon via Bishunpura Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22	5714.75	01 SBD/23-24 05.04.23	77%	4419.50	82%	04.08.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.
4	Widening, Strengthening & Reconstruction work of Dental More (on NH-75) to Nawadohari (on NH-343) via Hoor Charmuhan road (Total Length 15.132 km.) under Road Division, Garhwa	15.13	9760.16	745/ 20.02.24	6932.30	02 SBD/2024-25 30.07.24	102%	8729.36	96%	29:09:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
5	Widening, Strengthening & Reconstruction work of NH-75 to Manjhiaon PWD Road via Viktam Daleli Road (Total Length 9.084 km.) under Road Division, Garhwa	9.08	3933.73	721/ 20.02.24	3380.37	09 SBD/2024-25 04.10.24	92%	4094.52	95%	3:08:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
6	Widening, Strengthening & Reconstruction work of Nagaruntari (NH-75) to Rohinian via Garbandh Road (Total Length 15.740 km.) under Road Division, Garhwa	15.74	6152.42	748/ 20.02.24	4407.34	07 SBD/2024-25 20.09.24	51%	2250.00	64%	19:11:25	SRK Construction & Projects Pvt. Ltd., Panjagutta, Hyderabad
7	Widening, Strengthening & Reconstruction work of PWD Road Barwadih to Sigsigakalan PWD Road via Sigsigakhurd-Chafla-Pendali-Duldulwa Road (Total Length 28.10 km.) under Road Division, Gahrwa	18.26	6959.32	07(अ०प्र०को०)/ 16.03.24	7500.00	01 SBD/2024-25 30.07.24	65%	4875.00	81%	29:04:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.

SANCTIONED & IN TENDER PROCESS

8	Improvement of Riding Quality work of Kharsota More to Kasnap More road (Total Length- 23.30 km.) under Road Division, Garhwa	23.30	1514.20	3690(S)/ 06.09.24							
---	---	-------	---------	-------------------	--	--	--	--	--	--	--

8	Garhwa	150.12	47657.96		37742.39						34292.23
----------	---------------	---------------	-----------------	--	-----------------	--	--	--	--	--	-----------------

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
1	IRQP work of Kajri-Patan-Manatu Road (Total Length- 36.00 KM) working length 17th km to 36th km for the year 2024-25	20.00	1218.55	3433 (S) Dt 23.08.24	1435.11	17.03.2025 33SBD/2024-25 Agreement Amount - 1201.10958 233.99808 Total Rs. 1435.10767	100%	1435.06	100%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
2	Strengthening/IRQP Work of Daltonganj-Lesliganj-Panki Road (Length- 45.175 km) for the year 2021-22.	45.18	3135.39	2607 (S) 31.08.2021	2410.60	10.06.2022 2 SBD/22-23 Lt. 34 (S) A dt. 21.05.26, Amount- 121.41087	100%	2410.41	100%	05.03.23	Sildiliya Construction, Station Road Ward No.- 15, Daltonganj.
3	Strengthening/IRQP Work of Sagalim-Tarhasi-Padma Road (Length- 15.20 km) for the year 2021-22.	15.20	690.81	3646 (S) Dt 26.11.21	718.46	27.09.2022 03SBD/22-23 Lt. 34 (S) A dt. 21.05.26, Amount-31.894	100%	718.36	100%	26.12.22	M/s Sarda Construction, Redma, Daltonganj, Jharkhand.
4	Strengthening/IRQP Work of Padwa More to Patan Road (Length- 14.350 km) for the year 2021-22.	14.35	701.53	204 (S) Dt 24.01.22	706.01	23.02.2023 23SBD/2022-23 Lt. 129 (S) dt. 13.07.26, Amount-35.561	100%	706.01	100%	22.05.23	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau. -
4	Daltonganj	94.73	5746.27		5270.18			5269.84			

State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Latehar Name of EE-Sri Prabhakar Singh											
1	Re-Construction of Tumbagarha (On NH-75) to Kedh (On SH-09) Road	11.00	2946.57	Lt.No.219(S) Dt - 25.01.2022	2740.00	01 SBD/22-23 02-06-2022 11 Months	100%	3089.10	100%	01.05.23	SC-JMDC JOINT VENTURE, Rana Niwas, Abadganj, Daltonganj,
2	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border.	13.47	6545.71	Lt.No.4465(S) Dt - 07.12.2022	7440.96	02 SBD/23-24 20-04-2023 18 Months Org.Agr - 6760.84658 + Variation 680.11605	98%	7350.59	100%	19.10.24	PUJA -HUMMINGBIRD - DC(JV) Nila Enclave, Lalpur, Ranchi
3	Improvement of Riding Quality work in Latehar to Kotam Road (MDR-249) from KM. 0.00 to KM. 18.00 (Total Length - 18.00 Km.)	18.00	562.48	Lt.No.2998(S) Dt - 15.06.2023	521.58	22 SBD/23-24 18-10-2023 05 Months	94%	490.00	100%	17.03.24	M/s Swarnim Construction, Rana Niwas, S.P. Kothi Road, Abadganj, Daltonganj
4	Re-Construction work of Balumath-Murpa-Lapra Road (MDR-143) (Total Length-23.00 Km)	23.00	9830.05	Lt.No.5390(S) Dt - 29.11.2023	11516.68	38 SBD/23-24 12-03-2024 18 Months Org.Agr - 10114.66084 + Variation 1402.01432	100%	11688.49	100%	11.09.25	R.K. Infracorp Private Limited, Flat No - 207, Lumbini Enclave, Punjagutta, Hyderabad
	Payment for hire of 4 Wheel Drive Vehicle for Inspection of Road for 10 Months				5.98	24F2/ 24-25 12-12-24, 10 Months 44800.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	100%	5.94			M/S SONU VASHTRALAYA THANA CHOWK, MAINROAD, LATEHAR, PIN - 829206

State Plan Road Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Improvement of Riding Quality Work of Latehar, Jublee Chowk (NH-75) to Herhanj Via Nawada (SH-10) Road from 0.00 Km. to 2.500 Km (Total Length - 2.500 Km).	2.50	171.26	Lt.No.3634(S) Dt - 15.09.2025	112.80	30F2/ 25-26 24-01-26, 02 Months	98%	111.06	100%	23.03.2026	Jaishankar Shyamakant Pvt. Ltd., Hunterganj, Chatra, Jharkhand
6	Preparation of DPR for Strengthening and widening / Re-construction of KED (SH-09) to Bhaisakharh (SH-09) via Matnag, Chhipadohar and Juruhar Road.	11.677	31.94	Lt.No.1370(S) Dt - 30.03.2026	31.624	03F2/ 23-24 24-04-23, 01 Months	45%	14.20			Tripal K. Engicon Private Limited, Harmu, Ranchi
6	Latehar	79.6	20088.01		22369.62			22749.39			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

1	IRQP Work of Ramna to Dandai Road (Total Length 13.462 km.) under Road Division, Garhwa	13.46	1011.56	3329(S)/ 22.08.25	910.00	21 SBD/2025-26 09.03.26	100%	910.00	100%	8:07:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.
2	Widening and Strengthening/ Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.00	6675.82	1320 (S)/ 31.3.22	6644.28	04 SBD/22-23 26.07.22	130%	8659.69	100%	25.07.2024	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi
3	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road	24.67	11969.93	1394(S)/ 21.03.23	10107.93	03 SBD/23-24 31.07.23	118%	11878.42	100%	30.03.2025	Vijai Construction (India) Private Limited, 407 B, 4th Floor, Cyber Heights, Vibhuti Khand, Gomati Nagar, Lucknow
1	Garhwa	13.46	1011.56		910.00			910.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
On Schedule Project											
1	Construction of RCC Girder Bridge Over North Koyal River in Daltonganj to Chainpur Road in Chainpur Block under Road Division, Daltonganj for the year 2025-26	223.2000	6406.15	JointSecretary R.C.D., Jharkhand Ranchi Lt. No. 4751(S) Dt.16.12.2025	4650.00	08.04.2026 01SBD/2026-27	0%	0.00	2.5%	07.10.2028	GANGA-SRE JOINT VENTURE, Bank Colony Road, Piska More, Hehal, Ranchi
Delayed Project											
2	Construction of H.L. Bridge over Bhelwa River At Chainage:-1.200 Km of B.More To Utari Road At Village Godarmana in Bishrampur Block, Daltonganj for the year 2024-25	2 x 12.6	278.15	3497 (S) Dt 28.08.2024	238.56	25.02.25 30SBD/2024-25	62%	147.20	99%	24.11.25	M/s Akhileshwar Tiwary, House No. -133, DIH Tola, Redma, Devi Mandap, Daltonganj, Palamu, Jharkhand
3	Construction of Local Nala H.L. Bridge over Daltonganj-Lesliganj-Panki Road At Chainage:-32+200 Km, 34+100 Km & 36+600 Km for the year 2024-25.	1.- 1 x 10.6 m 2.- 2 x 20.6 m	692.54	3957 (S) Dt 20.09.2024	600.60	11.02.25 28SBD/2024-25	23%	140.85	80%	10.02.26	M/s Sildiliya Construction, Station Road Redma, Ward No.-15, Daltonganj, Palamu, Jharkhand

State Plan Bridge Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	<u>In Tender Process</u>										
4	Construction of Bridge/High Level Bridge at Ch 16.00 Km of Patan-Daltonganj (Bairiya Chowk to Saguna More) Road for the year 2024-25	5 x 21.6 m	1104.21	87 (S) Dt 09.01.25			0%	0.00	-	-	-
4	Daltonganj		8481.05		5489.16			288.05			

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

1	High level Bridge over Tetuk Nala (Chainage 4.00 KM) and Burha River (Chainage 8.00 KM) in Baresanr to Tisia Road.	Burha River - 06 x 24.60 & Tetuk Nala - 02 x 24.00 = 192.00 M	2016.28	Lt. No.4932 (S) Dt.- 20.10.2023	2119.68	39 SBD/23-24 15-03-2024 30 Month	35%	750.00	36%	14.09.26	M/s INDIAN ELECTRICAL SERVICES Bye Pass Road, Abadganj, Post - Daltonganj, District – Palamu, Jharkhand
2	Construction of Bridge over Local Nala at Chainage 12th Km. of Manika to Herhanj via Matlong Road	02 x 18.62 = 37.24 M	598.39	Lt. No.4264 (S) Dt.- 17.11.2025	483.34	02 SBD/26-27 08-06-2026 18 Month				07.12.27	M/S CHHINMASTIKA CONSTRUCTION, Town No-2,Railway Colony, Redma,Daltonganj,
3	Construction of Bridge over Khapiya Nala at Chainage 27th Km. of Manika to Herhanj via Matlong Road	01 x 12.60 M	723.02	Lt. No.4266 (S) Dt.- 17.11.2025	584.16	03 SBD/26-27 08-06-2026 12 Month				07.06.27	M/S CHHINMASTIKA CONSTRUCTION, Town No-2,Railway Colony, Redma,Daltonganj,
3	Latehar	0.00	3337.69		3187.17			750.00			

State Plan Bridge Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

ONGOING DELAYED SCHEMES

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	0.07	467.61	4792(S) /18.8.17	499.49	22 SBD/17-18 29.01.18	93%	514.71	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of H.L. Bridge (with Approach Road) over Dhobni River at 12th km. in Ketar to Kandi Road under Road Division, Garhwa	0.06	785.87	5000/ 27.10.23	727.50	05 SBD/2024-25 05.09.24	90%	652.93	99%	4:09:25	M/s Gupteshwar Construction, Daltonganj

SANCTIONED & IN TENDER PROCESS

3	Construction of H.L. bridge over Birha River at 14th km of Bhandaria-Bargarh-Tehri road for the year of 2026-27 under R.C.D. Road Division, Garhwa	0.06	410.53	2825 (S)/ 02.07.26							
---	--	------	--------	-----------------------	--	--	--	--	--	--	--

3 Garhwa

1664.01

1226.99

1167.65

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
						NIL					
0	Daltonganj		0.00		0.00		0.00	0.00			

Circle : Daltonganj Div : Latehar Name of EE-Sri Prabhakar Singh											
1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.00 = 172.20 M	610.93	Lt. No.2883 (S) Dt.-09.05.2016	594.48	10 SBD/16-17 12-11-2016 24 Month	89%	601.61	100%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
1	Latehar	0.00	610.93		594.48			601.61			

State Plan Bridge Works

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DALTONGANJ Div : GARHWA Name of EE-Sri Pradeep Kumar											
0					NIL						
0	Garhwa	0.00	0.00		0.00			0.00			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND

(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works**Month : July, 2026****Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj											
1	Construction of RCC Drain In Chhatarpur Dumariya Road From Chainage 16.50 to 17.600 km (Both Side) Under Non-Plan Works for the year 2024-25		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.72	34F2/24-25 Lt. 290 (Enc.) dt. 17.03.2025	0.00	0%	6%	16.06.2025	Jai Mata Di Chandan Contractors Pvt. Ltd., Mehandinagar, Japla, Hussainabad, Palamu
2	NH-98 to Naudiha Bazar Block head Office Via Udaygarh More Under Non Plan for the year 2025-26		35.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	34.92	31.12.2025 32F2/2025-26	0.00	0%	100%	30.03.2026	Manoj Kumar, Risiyappa, Naudiha Bazar Chhatarpur, Palamu, Jharkhand
3	Construction of RCC Drain & Hard Shoulder of Both side In Hilly Area of Chainpur - Ramkanda Road Under Chainage 10.500 to 11.00 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	43.14	29F2/24-25 Lt. 1178 (Enc.) dt. 26.12.2024	25.39	59%	95%	25.03.2025	Ma Vaishno Construction, Brahman Tola, Vill-Baralota, Dakshini, Daltonganj, Medininagar, Palamu, Jharkhand.
4	Ordinary Repair of Chhatarpur - Kermacherain Road (Length- 19.25 km) Under Non Plan for the year 2025-26		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	33.23	31.12.2025 33F2/2025-26	0.00	0%	60%	30.03.2026	Ankita Kumari, Kushdih, Halka, Hariharganj, Palamu, Jharkhand
5	हाथी खाना गोदाम परिसर में अधीक्षण अभियंता, पथ निर्माण विभाग, पथ अंचल, डालटनगंज के आवास एवं कार्यपालक अभियंता, राष्ट्रीय उच्च पथ प्रमण्डल, मेदिनीनगर के कार्यालय भवन निर्माण का कार्य (वर्ष 2025-26)		180.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	140.54	11.03.2026 34F2/2025-26	0.00	0%	21%	10.03.2027	M/s Shloka Construction, 2nd Floor, Maheshwari Tower, Opp-SS High School, PO-Gumla, Gumla, Jharkhand
6	Embankment Repair in Panki_Balumath-Herhanj Road at Chainage 16.5 Km and 15.3 Km		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
7	Road Safety Work in Daltonganj, Road Division under Non Plan for the year 2026-27		7.49	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of Railing in Chainpur-Ramkanda Road at 11th km under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
9	Ordinary Repair of Chhatarpur-Khajuri-Belhara Road under Non Plan for the year 2026-27		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
10	Diversion in Lesliganj Ekbara Road on Jagatpurwa River in 1st Km under Non Plan for the year 2026-27		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
11	Vivekadhin		50.00				2.48			-	
10	Daltonganj NP, Vivek.	0.00	502.49		292.56		27.87				

Circle : Daltonganj

Div : Latehar

Non Plan

1	Construction of 100 Mtr. Length RCC Retaining wall of 2.0 Mtr. height in 5th km and 6th km of Mahuadar - Netarhat Road.		38.00	EIC RCD Lt. No. 2661(S) 09.07.2025	22.65	19 F2/ 2025-26 Dt. 01.11.25 3 Month.	0.00	100%	100%	31.01.26	Mohammad Tanveer Ahmad Dipatoli, Mahuadanr, Latehar
2	Construction of 5.00 Meter height and 20 Meter Length Retaining wall in 21st Km. of Kutmu - Garu - Mahuadar (SH-09) Road.		15.00		8.61	09 F2/ 2025-26 Dt. 12.09.25 3 Month.	0.00		100%	11.12.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar
3	Construction of 400 Meter RCC Drain in 11th Km. of Balumath - Herhanj Panki (SH-10) Road.		32.00		32.00	41 F2/ 2025-26 Dt. 25.03.26 3 Month.	13.99	44%	100%	24.06.2026	Wasim Construction, Vill – Serka, Chiru, Herhanj, Latehar, Jharkhand
4	Special Repair work of the Divisional office building and Quality control Office of Road division, Latehar.		45.00		45.00	37 F2/ 2025-26 Dt. 24.02.26 4 Month.	9.22	20%	35%	23.06.26	Lovely Devi, Vill - Karkat, Latehar

4 Latehar NP

130.00

108.26

23.22

Vivekadhin

--	--	--	--	--	--	--	--	--	--	--	--

0 Latehar Vivekadhin

0.00

0.00

0.00

4 Latehar vivekadhin & non plan

0

130.00

108.26

23.22

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

Circle : DALTONGANJ
Div : GARHWA

SPILL OVER

SPILL OVER

1	Renovation work of the Divisional Laboratory along with the Executive Engineer's room and other rooms situated on the ground floor of the Divisional Office. For the year 2025-26, under Road Division, Garhwa.		10.00	2661(S) 09.07.2025	10.00	19 F2/2025-26 14.01.2026	0.00	0%			Ram Janam Mishra, At-Unchari, PO- Manjhaioan, Garhwa
---	---	--	-------	-----------------------	-------	-----------------------------	------	----	--	--	--

1 SPILL OVER 10.00 10.00 0.00

NON PLAN

1	विलासपुर-धुरकी भाया बीरबल, खाला, खुटिया, सगमा पथ में साधारण मरम्मति कार्य।	1.60	15.00	2571 (S) 18.06.2026							
2	वंशीधर मंदिर-चित्तविश्राम-बम्बा-चना-गरदा पथ में साधारण मरम्मति कार्य।	15.57	25.00	2571 (S) 18.06.2026							
3	मझिआंव-सुण्डीपुर पथ के कि०मी० ०.०० से २७.३०० कि०मी० में अवस्थित पुलियों का जिर्णोद्धार सह साधारण मरम्मति कार्य।		15.00	2571 (S) 18.06.2026							
4	मझिआंव-सुण्डीपुर पथ के २०वें कि०मी० में गार्ड वॉल निर्माण कार्य।		25.00	2571 (S) 18.06.2026							
5	पथ निर्माण विभाग, पथ प्रमण्डल, गढ़वा अंतर्गत विभिन्न पथों में सड़क सुरक्षात्मक उपाय कार्य।		20.00	2571 (S) 18.06.2026							
6	पथ निर्माण विभाग, पथ प्रमण्डल, गढ़वा अंतर्गत विभिन्न पथों पर Regulatory Sign Board (Silence Zone) का अधिष्ठापन कार्य।		13.00	2571 (S) 18.06.2026							
7	नगरउंटारी-भवनाथपुर-खरौंघी-डाला पथ अंतर्गत ४थे कि०मी० में तुलसीदामर घाटी में सड़क-सुरक्षा के निमित्त पथ के ज्यामितीय सुधार कार्य।	37.31	180.00	2571 (S) 18.06.2026							
8	भवनाथपुर-पाचाडुमर पथ अंतर्गत ९वें कि०मी० में भगवान घाटी में सड़क-सुरक्षा के निमित्त पथ के ज्यामितीय सुधार कार्य।	17.50	200.00	2571 (S) 18.06.2026							
9	गोदरमाना निरीक्षण भवन पहुंच पथ (कुल लंबाई १.३० कि०मी०) में अवशेष ३२० मी० में नाली निर्माण कार्य।		३५.००	2571 (S) 18.06.2026							
10	नगरउंटारी-विशुनपुरा पथ के कि०मी० ८वें, १०वें एवं १४वें कि०मी० में क्रेस बैरियर के साथ रोड फर्निचर का अधिष्ठापन कार्य।		३०.००	2571 (S) 18.06.2026							
11	प्रमण्डलीय कार्यालय परिसर में अवस्थित कार्यालय एवं कार्यपालक अभियंता के आवास का जिर्णोद्धार, सुसज्जीकरण एवं सौदर्यीकरण कार्य।		२०.००	2571 (S) 18.06.2026							
12	प्रमण्डलीय कार्यालय में अवस्थित गुण नियंत्रण प्रयोगशाला में उपलब्ध यंत्र-संयंत्रों का मरम्मति एवं नये उपकरणों का क्रय कार्य।		५.००	2571 (S) 18.06.2026							
13	पथ प्रमण्डल, गढ़वा कार्यालय का रंग-रोगन एवं साधारण मरम्मति कार्य।		१०.००	2571 (S) 18.06.2026							
14	भंडरिया-टिहरी भाया बड़गड़ पथ के १४वें कि०मी० में ६५०.०० मी० का डायवर्सन सड़क का निर्माण कार्य।	२५.९०	१०.००	2571 (S) 18.06.2026							

Month : July, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
15	गढ़वा-शाहपुर पथ के 7वें कि०मी० में तिलदाग मोड़ के समीप 200 मी० का क्रैस बैरियर का अधिष्ठापन कार्य।		10.00	<u>2571 (S)</u> 18.06.2026							
15	Garhwa NP	97.88	613.00		0.00	0.00	0.00				
16	कंठली छह - १८	97.88	623.00	0.00	10.00	0.00	0.00				