

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Rameshwar Shah</b>											
1	Widening and Strengthening of Bishrampur to Belhara via Pandu Road (Length - 22.00 km) for the year 2015-16	22.00	3382.087	4509 (S) Dt. 25.06.15	3092.124	28.04.2016 02SBD/16-17	2861.000	93%	90%	27.10.17	Shekhar Construction Pvt. Ltd., J-1817, G.F. Chitranjan Park, New Delhi.
2	Barhmoriya More(Bisrampur Block) To Rehla Via Lalgadh for the year 2018-19	16.87	8290.057	5064 (S) Dt 31.08.18	4029.119	1.02.2019 23SBD/ 2018-19	4397.288	56%	68%	10.08.20	M/S Ganga Construction Daltonganj, Palamu
3	Reconstruction of Saltuwa (Loharsimmi) to Kharso Via Matauli more Road (Total Length - 21.110 KM)	21.11	8846.781	12.08.2021	-	-	-	-	-	-	-
4	StrengtheningIRQP Work of Daltonganj-Lesligan-Panki Road (Length- 45.175 km) for the year 2021-22.	45.18	3135.390	31.08.2021	-	-	-	-	-	-	-
5	<b>R.C.P.L.W.E</b> Widening & Strengthening of Chhattarpur Khajuri Belhara road in Km 16.3 for year 2018-19	16.30	1681.620	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO.	1627.943	29.08.2018 03SBD/18-19	978.173	60%	75%	28.02.20	Jai Maa Durga construction Chiniya more Garhwa

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Reconstruction of NH-98 to Naudiha bajar Block Head Office via udayghar more for the year 2018-19	11.78	2637.584	3788 (S) Dt 29.06.18	2863.064	06.02.2019 20SBD/18-19	2801.826	98%	100%	05.02.20	M/S Indian Electrical Services, Abadganj, Daltonganj
2	Widening & Strengthning of Namudag(PWD Road) to Saraidaih Road ( Length – 6.1 Km) For the Year 2019-20	6.10	1771.690	1138 (S) Dt 20.02.19	876.953	17.10.2019 10SBD/2019-20	765.293	87%	100%	16.09.20	Jai Maa Ashtbhuji Construction, Hazaribag
3	<b>R.C.P.L.W.E</b> Widening & Strengthening of Samudih (on Chhattarpur-Japla-Benekala-Sabano-Bihar border km 15.203 for year 2018-19	15.20	1969.350	Joint Seceratry, RCD, Jharkhand Ranchi Lt NO. 1341 (S) Dt 07.03.18	1851.929	31.01.2019 19SBD/18-19					#REF!
		<b>154.54</b>	<b>31714.56</b>		<b>14341.13</b>		<b>#REF!</b>				

**Circle : Medninagar**  
**Div : Latehar**  
**Name of EE-Sri Arbind Kumar Verma**

1	Re-Construction of Masiyatu More, Sasang (NH-75) - Brahmani- Serek – Muasiyatu - Olhepat-Panchferi (SH-10) Road	24.05	9674.391	Lt.No.2797(S) Dt - 11.05.2018	7968.000	27 SBD/18-19 05-02-2019 24 Months	6439.136	78%	82%	04-02-21	MC SPICA JV Charch road, Daltonganj
	Contingency payment for hire of 4 Whiler Vehical						4.477				RAJESH TOUR & TRAVELS, RANCHI
2	Construction of Balumath (On NH-99) – Olhepat – Udaypura – (On NH-75) Via Balu, Looti, Aragundi and Murup Link Road.	36.97	12959.155	Lt.No.5075(S) Dt - 31.08.2018	9062.14952 Rev-1890.93521	28 SBD/18-19 05-02-2019 24 Months	10954.054	96%	100%	04-02-21	Ganga Sri (J.V.) Piska More, Hehal Ranchi

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Re-Construction of Mahuadar (On Mahuadar Lodh Fall Road) - Meram Mahuatoli – Champa (Chhatisgarh Border) Road and Mahuatoli – Nawatoli - Kurund (On MDR - 036) Road	17.21	5355.300	Lt.No.3770(S) Dt - 29.06.2018	4590.516	29 SBD/18-19 18-02-2019 15 Months	4839.288	100%	100%	17-05-20	KNPS-DC-SSVM (J.V.), SISAI ROAD, GUMLA, (JHARKHAND)
4	Re-Construction of Kutmu Garu Mahuadar Road (Part of SH-09) in Km 0.00 to 80.372 (Total Length - 80.372 KM) (With Construction of Bridge)	80.37	12270.073	Lt.No.1228(S) Dt - 27.02.2019	9775.000	01 SBD/19-20 06-08-2019 24 Months	2870.000	29%	35%	05-08-21	MC SPICA JV Charch road, Daltonganj
5	Re-Construction of Kuro More (On SH-09) to Banskarcha (On SH-09) Via Barahi, Parhatoli Road (Total Length - 29.35 KM) (With Construction of Bridges)	29.35	9153.745	Lt.No.4507(S) Dt - 11.09.2019							
6	Re-Construction of Barwadih (On MDR-141) to Hutar Road (Total Length - 7.200 Km) with Construction of Bridges	7.20	3485.273	Lt.No.2342(S) Dt - 12.08.2021							
7	Strengthening/ IRQP of Mahuadar - Netarhat Road (SH-09) from KM 0.00 to KM 34.40	34.40	1878.600	Lt.No.2373(S) Dt - 12.08.2021							
8	Strengthening / IRQP Work in Chandwa Mahuwamilan Mackluskiganj Road (MDR-142)	23.80	1069.330	Lt.No.2369(S) Dt - 12.08.2021							
		253.4	55845.87		22333.5		25106.95				

**RCPLWEA**

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strenthening of Giddi More to Murpa Road	48.2	4947.350	Joint Sec R.C.D. Jhar.Ranchi. Lt No- 1341(S) Date 07/03/2018	6409.266	17SBD-2018-19 Dt- 24.10.2018 24 Months		100%	100%	23.10.2020	M/S PUJA ENTERPRISES, VILLAGE + POST + PS - SIMARIYA, DISTRICT - CHATRA, (Jharkhand)

**State Plan D.P.R. Works**

1	Preperation of DPR for Widening and Strengthening of Sikni (On NH-75) to Richuguta Railway Station Road in KM 0.00 to 10.00 KM and Construction of Bridge in this Road At Ch: 0 + 209m over Sikni Local Nala and Ch: 8 + 850m Richuguta Local Nala	10 Km.	-	-	5.72638	24F2/ 2015-16 28.09.2015 30 Days 27-10-2015			100%	27-10-2015	Engicon Q.No. HI-133 Harmu Housing Colony, Ranchi-12 Mobile No.- 08986805075
---	--	--------	---	---	---------	---	--	--	------	------------	--

**Circle : Medninagar**

**Div : Garhwa**

**Name of EE-Sri Pradeep Kumar**

1	Recostruction of Bhawnathpur-Kandi Via Kailan Road in km. 0.00 to 25.866	25.87	5839.089	3052(s)/ 05.06.17	5731.882115	23 SBD/17-18 30.01.18	2595.15	45%	55%	29.9.19	PRL Projects and Infrastructure Limited, Puja House, 34/1, Vikas Apartment, East Punjabi Bagh, New Delhi
---	--	-------	----------	-------------------	-------------	-----------------------	---------	-----	-----	---------	--

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Reconstruction of Bilashpur to Dhurki via Birbal, Khala, Khutiya, Sagma Road from km 0.00 to 31.60 km (Length- 31.600 km )	31.60	8636.538	2800 (s)/ 11.05.18	9288.35449	22 SBD/18- 19 18.01.19	5486.99	52%	65%	17.01.21	SORATHIA VEJI RATNA & CO. 6 Om Complex. Bhuj Bhachau byPass. Dabanda (Gujrat)
3	Strengthening/I.R.Q.P. Work of Majhiaon-Sundipur Road (Length- 27.30 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	27.30	1594.290	3191(S)/ 18.10.21							
4	Strengthening/I.R.Q.P. Work of Rehla-Garhwa-Ranka-Godermana (R.G.R.G.) Road (Length- 15.675 km) for the year of 2021-22 under R.C.D., Road Division, Garhwa	15.68	1626.970	3187(S)/ 18.10.21							

**CRF**

1	Reconstruction of Garhwa-Majhiaon-Kandi-Sone Bridge Road. (Total Length 47.45 km.) <b>under Central Road Fund for the year 2019</b> (Job No. CRF-JHR-2018-19/52)	47.45	20114.40	RW/NH- 28014/1/2019/ JHR/Z-1-1600 dt. 6.3.19	13599.15239	26.10.19 07 SBD/2019- 20	3941.64	29%	42%	25.10.21	BLA Project Pvt. Ltd.- R.K. Transport and Construction Ltd. (JV), 65-A, Transport Nagar, Korba, Dist.-Korba, Chhatishgarh-495677
2	Reconstruction of Meral-Bana-Ambakhoriya (MDR-140) Road (Length- 0.00 to 36.629 km ) <b>under Central Road Fund for the year 2019-2020</b> (Job No. CRF-JHR-2018-19/50)	36.63	13905.57	RW/NH- 28014/1/2019/ JHR/Z-1-1600 dt. 6.3.19	11178.68989	18.10.19 01 SBD/19- 20	499.67	4%	6%	17.10.21	Agrawal Global Infratech Pvt. Ltd., C2/101, Aishwarya Chamber, Telibandha, G.E. Road, Raipur (C.G.)

State Plan Road Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Reconstruction of Nagaruntari-Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. <b>under Central Road Fund for the year 2019-2020</b> (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.256387	21.10.19 02 SBD/19-20	398.52	4%	5%	20.05.21	NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat

12921.97

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)

Month : October, 2021

## State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
			Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Medninagar</b> <b>Div : Daltonganj</b> <b>Name of EE-Sri Rameshwar Shah</b>											
1	Construction of High Level Bridge Over Dulki River at 2.040 km of Dumarwar-Manatu Road for the year 2015-16 (Span - 4 x 24.0, Length of bridge - 98.44 M)	98.44	268.952	5424 (S) Dt.31.07.15	305.337	27SBD/ 2016-17 07.02.17 Supplement ry Agreement- 24SBD/2017- 18	305.337	100%	95%	06.08.18	Shyama and Ankita Construction Pvt Ltd., Old Income Tax Road, Redma, Ward No.- 26, Daltonganj
2	Construction of H.L.Bridge over Khuntishot river at 2.350km, Sushma river at 4.515 km, Dhuriya River at 8.90 Km. and Amravati river at ch. 18th km of Bishrampur to Belhara via Pandu Road for the year 2019-20		1187.410	3844 (S) Dt 01.08.19	982.771	03SBD/2021- 22 27.09.21	0.000	-	-	26.03.23	Maa Chhinmastika Construction, Railway Colony, Daltonganj
3	R.C.P.L.W.E Construction of H.L. Bridge Over Amanat River in Lesliganj Ekhar road	432.040 m 18x24.0 0	2393.920	Joint Seceratry, RCD, Jharkhand Ranchi Lt - 1341 (S) Dt- 07.03.18	3516.308	04SBD/2018- 19 30.08.2018	3030.843	86%	88%	1.03.2020	Sorathia vel Ji Ratna 06 Om Complex Bhuj Bhachau Bye Pass Road NearAjana Automobiles Road kutch Gujrat
		98.44	3850.28		4804.42		3336.18				

Month : October, 2021

State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**Circle : Medninagar**  
**Div : Latehar**  
**Name of EE-Sri Arbind Kumar Verma**

1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.60 = 172.20 M	610.929	Lt. No.2883 (S) Dt.- 09-05-16	594.482	10 SBD16-17 12-11-2016 24 Month	341.115	43%	43%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
2	Construction for Balance Work of High Level Bridge over Koel River in Km. 29.00 of Latehar Sarju Kotam (Garu) Road with approach road.	08 x 24 L=196.84M	638.725	Lt. No.5425 (S) Dt.- 07-06-2013		637.55501 40 SBD13-14 10-12-2013	100.000				Sri Dinesh Kumar Harmu Housing Colony,
			867.169	Revised AA Lt. No.2379 (S) Dt.- 12-08-2021		680.00 15 SBD16-17 22-12-2016 24 Month	756.325	100%	100%	21.12.18	M/s Kumar and ROY Construction, Manika, Latehar
			<b>2116.823</b>		<b>594.482</b>		<b>1197.440</b>				

**RCPLWEA - BRIDGE**

1	Construction of High level Bridge over Jhikiya River in 4th Km of Barchhia to Karma Road.	04 x 22.36 = 89.44 M	391.271	Joint Sec R.C.D. Jhar.Ranchi. Lt No- 1341(S) Date 07/03/2018	389.710	16SBD-2018-19 Dt- 14.09.2018 10 Months		100%	100%	13.07.2019	M/s. Lavkush Kumar Singh, Lalit Gram, Ratu, District - Ranchi Jharkhand
---	---	-------------------------	---------	---	---------	--	--	------	------	------------	---

Month : October, 2021

## State Plan Bridge Works

Amount in Rs.

Sl. No.	Sanctioned Scheme		Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Ach.	% Physical Achievement	Scheduled Date	Name of Contractor
	Name	Length (m)	Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of High level Bridge over Sukri River in 14th Km of Udaipura Aragundi Looti Road.	04 x 24.61 = 98.44M	923.700	Joint Sec R.C.D. Jhar.Ranchi. Lt No- 1341(S) Date 07/03/2018	901.450	13SBD- 2018-19 Dt- 28.08.2018 18 Months		100%	100%	27.02.2020	Bijay Prasad Construction Pvt. Ltd. Latehar, Jharkhand
			<b>1314.97</b>		<b>1291.16</b>						

Circle : Medninagar

Div : Garhwa

Name of EE-Sri Pradeep Kumar

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	74.4	467.61	4792(S) /18.8.17	499.49	22 SBD/17- 18 29.01.18	389.03	78%	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj
2	Construction of High Level Bridge & Approach Road for Bridge over Kanhar River in Balchora Village in Dhurki Block. (Length of Approach Road 6.235 km.)	295.2	2712.002	677 (s)/01.02.18	2537.87908	29 SBD/18- 19 28.02.19	15.61	0%		30.08.21	M/s A.N. Pandey, Ranchi

404.640

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)

Progress report of On-going works(Non-Plan)

State Non-Plan Works

Month : October, 2021

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle - Medininagar</b> <b>Division-Daltonganj</b> <b>Name of EE-Sri Rameshwar Shah</b>											
1	Ordinary Repair of Hussainabad-Pathraghat Road for the Year 2020-21	29.100	60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2172(S), Dt 12.09.2020	59.897	04.12.2020 13F2/2020-22	37.031	62%	100%	25.03.2021	Mrityunjay Kumar Singh
2	Ordinary Repair of North Koel Semra Mines Link Road (Length 10.80 km) for the Year 2020-21	-	91.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 261(S), Dt 27.01.2021	90.953	03.03.2021 26F2/2020-21	90.511	100%	100%	02.06.2021	M/S A.K. Construction, Panki Road, Redma, Daltonganj,Palamau
3	Emergent Repair in different part/chainage of Daltonganj-Lesliganj-Panki Road (Length-45.175 km) Under Vivekadhin for the year 2021-22.				20.000	29.07.2021 01F2/2021-22	20.000	100%	100%	28.08.2021	Dhruvdeo Kumar Sharma, Shivaji Maidan Road, Medininagar, Palamau, Jharkhand
4	Urgent Road Marking in Daltonganj Chhamuhan to Zila School, Head Post Office, Tinkoniya Garage Via Town Hall Road (Length-1.8 km) & Daltonganj Sabji Market-Kanniram Chowk-Sadar Hospital, Daltonganj Town Thana Panchmuhan Sabji Market Road (Length-1.20 km) Under Vivekadhin for the year 2021-22.	1.20	25.00	Secretary, RCD, Jharkhand, Ranchi Vide Lt No. 76(S)A, Dt 08.07.2021	2.499		2.498	100%			
5	Surface Renewal of Shahpur to Garhwa via Budhibeer Road (Total Length 27.80 km) under non-plan for the year 2021-22	27.80	60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3138(S), Dt 28.10.2021	-	-	-	-	-	-	-
6	Ordinary Repair of Chhatarpur-Dumariya Road (Total Length 23.20 km) under non-plan for the year 2021-22	23.20	25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3138(S), Dt 28.10.2021	-	-	-	-	-	-	-



Month : October, 2021

State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Permanent Solution for Installation of Metal beam Crash barrier in Approach Road of High Level RCC Bridge in 2nd, 13th and 16th Km. of Mahuadar Lodhfall Road to eliminate Black spot under Road Safety		10.00								
			<b>154.00</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>				

**Vivekadhin**

1	Emergent repair work for Traffic in rainy season in Balumath Murpa Lapra road		25.00	76(s) 08-07-2021	2.49050	01F2 / 2021-22 Dt.- 13-08- 2021 01 - Month	2.491	100%	100%	12-09- 2021	M/S B M TRADING & COMPANY
2	Striping and storing top soil, construction of surface drain and pot patch repair of Latehar Bypass road, Latehar Saryu Kotam road and Sikni Richuguta road				2.47477	02F2 / 2021-22 Dt.- 16-09- 2021 01 - Month			100%	15-10- 2021	SUJIT KUMAR , KARKAT, LATEHAR
3	Urgent Repair of Shoulder in Mahuadar Lodh Fall Road				2.49961	04F2 / 2021-22 Dt.- 27-09- 2021 01 - Month			100%	26-10- 2021	IRFAN ALI, MAHUADAR, LATEHAR
			<b>25.000</b>		<b>7.465</b>		<b>2.491</b>				

Circle : Medininagar  
Div : Garhwa  
Name of EE-Sri Pradeep Kumar

SPILL OVER

Month : October, 2021

## State Non-Plan Works

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Repair of Hume Pipe Culvert in 2nd km. of Bhawanathpur-Panchadumar Road		3.50	<u>2978 (S)</u> 08.12.2020	2.449	<u>14 F2/2020-21</u> 26.02.2021	0.000	0%	100%	25.03.2021	Sri Kripashanker Jaiswal, Vill.-Sinduria, PO+PS-Bhanathpur, Garhwa
2	Installation of Yellow Blinker Stands and Signboard in different road under Road Division, Garhwa for the year of 2020-21		6.546	<u>261(S)</u> 27.01.2021	6.506	<u>15 F2/2020-21</u> 20.03.2021	0.000	0%	100%	25.03.2021	M/s Randhir Kumar Singh, Church Road, Daltonganj
			<b>10.046</b>		<b>8.955</b>		<b>0.000</b>				

**Non Plan**

1	ORDINARY REPAIR OF CHINIYA-RANPURA-KHUTUWA MORE ROAD UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2021-22		15.00	3188 (S) dt. 8.10.21							
2	ORDINARY REPAIR OF RANKA-CHINIYA ROAD UNDER ROAD DIVISION, GARHWA FOR THE YEAR OF 2021-22		10.00	3188 (S) dt. 8.10.21							
3	Ordinary Repair of Ramkanda-Bhandaria Road (km. 26.718 to 45.400) for the year of 2021-22 under R.C.D., Road Division, Garhwa		15.00	3188 (S) dt. 8.10.21							
4	SPECIAL REPAIR WORK OF BRIDGE AT KHARSHOTA-KASHNAP ROAD (21.912KM),GARHWA FOR YEAR-2021-22		40.00	3188 (S) dt. 8.10.21							
5	CONSTRUCTION OF D -TYPE BOUNDARY WALL OF EXECUTIVE ENGINEER RESIDENCE ROAD CONSTRUCTION DEPT. GARWA FOR YR-2021-22		15.0000	3188 (S) dt. 8.10.21							