DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : RANCHI **Div : RANCHI** **Name of EE-Sri Vinod Kachhap**										
1	**Ongoint Scheme** Re-construction work (including bridge construction) of Kumharia more (on Mesra-Pithoriya road) to Sangrampur (on Karamtoli-Ormanjhi road) (Total length 6.333 KM) for the year 2025-26.	6.33	3889.68	Ltr. No-2923(S) Dt-18-07-2025	1818.75	06 SBD 2026-27 12-08-2026	0%	0.00	20%	10/11/2027	Godawari Harsh Construction Pvt. Ltd. B-745, Sector-2, Dhurwa, Jagarnathpur, Ranchi, Jharkhand-834004.
2	Construction of Retaining wall with Special repair of Approach Road in back side of Jagannath Temple, Jagannathpur, Ranchi (Total length 0.501 KM for the year 2025-26.	0.50	193.98	Ltr. No-3131(S) Dt-29-01-2026	130.61	02 F2 2026-27 01-06-2026	57%	75.00	85%	9/30/2026	Shailendra Pratap Singh Sukhdeo Nagar, Ratu Road, Ranchi
3	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.38	1396(S)Dt-21-03-2023	8832.00	42 SBD 2024-25 04-12-2024	3.39	16734.38	10%	12/3/2026	Sri Ram Enterprises Bhagalpur Bihar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of four lane (including bridge construction) in road from Argoda (Old Argoda Chowk) (in MDR -018) to Nayasarain (Ring Road) (in MDR-013) via Pundag Road (Total length - 6.175 km) for the year 2025-26.	6.18	14106.06	Ltr. No-2520(S) Dt-01-07-2025	2547.92	109 SBD 2025-26 12-12-2025	15%	9989.80	20%	2/11/2027	Jai Mata Dee Construction
5	Improvement of Riding Quality (IRQP) work of BIT more to BIT Gate Via Jawahar Navodaya Vidayalaya Road (Total Length-2.5K.M) for the year 2026-27.	1.85	150.98	Ltr. No-2188(S) Dt.25-05-2026	111.59	10 F2 2026-27 24-08-2026			10%	11/23/2026	M/S Sri Radhey Construction, At.-Chinia Road, Krishnapuri, Sahijana, Garhwa, Jharkhand-822114.
6	**Delayed Scheme** Improvement of Riding Quality Programme (IRQP) in Itki More (NH-23) to Brambe road via Rani Khatanga (Total Length-16.35 KM) for the year 2024-25.	16.35	1184.82	Ltr. No-90(S) Dt-09-01-2025	1215.78	121 SBD 2025-26, Dt.-27-02-2026	62%	753.64	95%	8/26/2026	Nextensia Infra, L-24, Harmu Housing Colony, Near Soharai Bhawan, Ranchi
7	Widening and Strengthening of Road from Holiday Home to Boriyo (Chirondi) via Bitha, Edalhatu (Total Length-3.162 KM) for the year 2025-26.	3.16	2004.62	Ltr. No-2250(S) Dt-13-06-2025	1092.46	120 SBD 2025-26 27-01-2026	14%	151.37	38%	8/26/2026	A. K. Infra Construction Private Limited, H-64, Argora Housing Colony, Argora, Ranchi.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of four lane road from DAV Pundag to DAV Hehal (Total Length- 1.878 KM) for the year 24-25.	1.88	10268.99	Ltr. No-1362(S) Dt-15-03-2024	2633.35	45 SBD 2024-25 15-12-2024	38%	7767.30	38%	8/14/2025	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834007
9	Construction of fly over from Bahu Bazar to Patel Chowk Connecting Siramtoli-Mecon Fly Over at Patel Chowk and Kokar-Yogoda Satsanga Ashram Fly Over at Bahu Bazar (Length 1.25 KM) for the year 2023-24.	1.25	21335.99	Ltr. No-5212(S) Dt-14-11-2023	20628.00	22 EPC 2024-25 14-10-2024 D.O.Apoint. 15.05.2025	42.29	10369.73	49%	6/14/2026	Dineshchandra R. Agarwal Infracon Pvt. Ltd, 401, The Grand Mall, Opp. State Bank Zonal Office, S.M. Road, Ambawati, Ahmedabad, Gujrat.
10	Construction of 4 lane/ 2 lane paved shoulder in road from Khelgaon to Namkum R.O.B. road from KM 0.00 to KM 6.275 for the year 24-25.	6.28	15863.36	Ltr. No-1289(S) Dt-13-03-2024	4333.98	44 SBD 2024-25 15-12-2024	0.00	0.00		3/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi,
11	Construction of Road from Railway Level Crossing near Dibdih ROB (at Harmu bypass) to MECON RUB for the year 2024-25.	0.90	772.70	Ltr. No-270(S) Dt-16-01-2019	575.32	06 SBD 2025-26 19-07-2025	70%	400.00	85%	1/18/2026	M/S NAGENDRA PANDEY 31A, Budh Vihar, Ashok Nagar, Opp. Road No.-4, Ranchi
12	Construction of RCC Drain in different KM (Total length-2.50 KM) in Namkum-Doranda Road for the Year 2025-26.	2.50	289.27	Ltr. No-1983(S) Dt-20-05-2025	208.00	106 SBD 2025-26 09-12-2025	0.00	0.00		4/8/2026	Raj Construction Birsa Chowk, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	IRQP(Improvement of Riding Quality) work in TOP Pundag to DAV Pundag Road (Total length - 1.770 KM) for the year 2025-26.	1.77	109.52	Ltr. No-3327(S) Dt-22-08-2025	74.12	110 F2 2025-26 22-12-2025	96%	71.42	96%	4/21/2026	M/S Sidhrth Sayam Doranda, Argora, Ranchi
14	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	28060.25	Ltr. No-4072(S) Dt.26-09-2024 (Revised)	6244.89	06 SBD 2023-24 12-07-2023	24.42	23763.66	36%	1/11/2025	M/S Puja Enterprises At + PO : Simariya Chatra, Jharkhand – 825103.
15	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-	15.21	12916.72	Ltr. No-1328(S) Dt. 31-03-22	10547.58	11 SBD 22-23 22-10-22	67.17	7347.45849	82%	1/21/2024	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
16	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain- Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-3556(S) Dt.07.10.22	1924.68	42 SBD 2022-23 25-03-2023	14.58	8744.64037	42%	3/24/2024	Arvind Kumar Singh Dhurwa, ranchi
17	Construction of four Laning of Durga Soren Chowk (Namkum)-Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.62	1584(S) Dt.31-03-2023	5427.53	20 SBD 2023-24 09-09-2023	0.00	0.00		3/8/2025	AUM & Associates, Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Construction of approach road for Rajaswa Parishad in Ranchi(Total Length 0.190KM) for the year 23-24.	0.19	45.92	Ltr. No-4594(S) Dt-04-10-23	28.07	39 F2 2023-24 28-12-2023	28%	8.00	92%	2/25/2024	A & S Construction, Ranchi
19	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length-7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No-1967(S) Dt.26-07-2021	1432.91	23 SBD 2021-22 18-11-2021	73.57	1456.24236	78%	8/17/2022	M/S Lion Construction Ranchi
20	**On Tender Process** IRQP work In Mandar chowk (On NH 75) to Burmu road (Total Length-14.80 KM) for the year 2025-26.	14.80	1148.37	Ltr. No-3633 (S) Dt-15-09-2025							M/S P. L. Construction Vill- Morchatand, P.O-Bagodih, P.S-Suriya, District- Giridih, Jharkhand-825320.
21	Construction of Diversion road of Singhmore - Latma- Hethu road from Chariya toli to Chandaghasi via Badkatoli village (Including bridge) (Total length- 2.380km) for the year 2025-26.	2.38	1497.01	Ltr. No-214S) Dt-21-01-26							
22	IRQP work of (i) Daladali chowk (on Ranchi Ring Road)- Prem Nagar (on NH-23) road ,(ii) Hazi chowk to Brambe road and (iii) Bijuliya chowk - Mahadev Tangra road (Total Length- 23.44 km) for the year 2025-26.	23.44	1349.33	Ltr. No-4041(S) Dt-21.10.25							

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
23	Construction work of Ashirwad Banquet (on Karamtoli – Ormanjhi road, MDR-016) to Firing Range (Bariatu) (on Booty road) road (Total length - 4.070 Km) including bridge construction for the year 2026-27.	4.07	14124.28	Ltr. No-1742(S) Dt-23-04-2026							
24	Widening, Strengthening / Reconstruction work from Kathal more to Daladali chowk (Ring Road) road from chainage Km 0.00 to km 2.070 (total Length - 2.070 Km) for the year 2026-27.	2.07	6813.65	Ltr. No-938(S) Dt-07-03-2026							
25	Surface Renewal of LPN Sahdeo Chowk to Booty more road (Total Length 7.90 KM) for the year 2026-27.	7.90	914.18	Ltr. No-3097(S) Dt-21-07-2026							
26	Surface Renewal of Road from Ratu Road Junction (New Market) to HEC Gate (Birsa Rajpath) (MDR-015) (Total Length 7.80 KM) for the year 2026-27.	7.80	473.37	Ltr. No-3098(S) Dt-21-07-2026							
27	Surface Renewal of Road from Nepal House to Hinoo Chowk via Mecon Chowk (Total Length 2.30 KM) for the year 2026-27.	2.30	277.56	Ltr. No-3305(S) Dt-03-08-2026							

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
28	Widening, strengthening and reconstruction work from Tangarbasli more (on RCD road) to Bobro more (on RCD road) via Paryago, Bisahkhatanga, Dumri Road (Total length – 11.56 KM) for the year 2026-27.	11.56	6377.13	Ltr. No-3239(S) Dt-30-07-2026							
29	Surface Renewal of Road from Karamtoli Chowk (Ch. 0.00 KM) to Maharaja Madra Munda Chowk (Ring Road) (Ch. 8.20 KM) (Total Length -8.20 KM) for the year 2026-27.	8.20	478.69	Ltr. No-3593(S) Dt-14-08-2026							
30	Special Repair/Strengthening work of Irba Ormanjhi Rukka Salhan Gondlipokhar Road from (Ch. 0.00 KM) to (Ch. 1.85 KM) (Total Length 1.85 KM) for the year 2026-27.	1.85	200.13	Ltr. No-3655(S) Dt-20-08-2026							
30	**Ranchi**	**183.44**	**189720.06**		**69807.56**			**87632.64**			

Circle : Ranchi
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

1	IRQP Work of Kumahari to Gumla (on Taisera NH- 23) Road (Total Length-25.565 Km) under Road Division, Gumla	25.57	1545.48	926(S) 27.02.25	1602.58	1SBD/25-26 dt-05.03.26	92.63	1484.46	100%	04.09.2026	SRMV Construction Pvt. Ltd, Near Bhatti Talab, Sisai Road, Gumla

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
2	IRQP Work of Nathpur- marda-Tukutoli- Bagma Road (Total Length-20.750 Km) under Road Division, Gumla	20.75	1327.62	1980(S) 20.05.25	1198.78	2SBD/26-27 dt- 28.09.26	0.00	0.00	16%	29.03.2027	SRMV Construction Pvt. Ltd, Near Bhatti Talab, Sisai Road, Gumla
3	Widening/Strengthening of Bakutoli-Kurkura-Bano Road including Bridge under Road Division, Gumla.	33.57	14051.68	4750(S) 16.12.25	11988.00	1SBD/26-27 dt- 01.07.26	0.00	0.00	3%	30.06.2028	M/s Vinod Kr. Jain Jashpur nagar, Chhattisgarh
3	**Gumla**	**79.88**	**16924.78**		**14789.36**	**0.00**		**1484.46**			

Circle : Ranchi
Div : Khunti
Name of EE-Sri Rameshwar Sah

1	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length-9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22	2262.12	Provisional work order vide lt. no. 948 dt. 14.11.23 13SBD/23-24 Dt. 30.11.23	82%	2452.46	85%	13.05.25	JMD (50%) (M/S Jai Maa Durga Construction, Chiniya Road, Nehru Nagar Garhwa)-NP (50%) (M/S Nagendra Pandey, Ashok Nagar, Ranchi) (JV).
2	Widening and Strengthening / Reconstruction of Hatia – Lodhma – Karra Road (MDR-032) (Total Length- 26.400 KM)	26.40	10937.50	Letter No. 5392(s) dated 29.11.23	9719.03	02SBD/24-25 Dt. 11.09.2024	78%	9768.34	84%	10.09.26	PE-SRMV Construction (JV)
3	IRQP work of Kamdara to Bero Road (MDR 034) From Km 23.46 to Km 51.125 (Total Length=27.665 Km)	27.67	1750.68	Letter No. 925(s) dated 27.02.25	1505.57	41SBD/25-26 Dt. 23.12.2025	61%	921.94	100%	22.06.26	M/S Dilip Kumar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Balance work of widening and strengthening of sisai-lapung-dorma road(MDR- 030) from k.m. 00.00 to km. 43.40	5.00	5487.67	Letter No. 352(s) dated 17.01.12	1340.08	43SBD/25-26 Dt. 25.03.2026	37%	498.50	100%	24.09.26	M/s Nagendra Pandey
4	**Khunti**	**68.31**	**20660.51**		**14826.80**	**0.00**		**13641.24**			

Circle : Ranchi
Div : Ranchi (Gramin)
Name of EE-Sri Jitendra Kumar Singh

	On Schedule Scheme										
1	Widening & Strengthening of Road from Barenda on Silli Tikar Road to Satighat Mela upto Swarnrekha River Road(Total Length-1.800 Km)	1.80	998.79	1371(S) Dt. 30.03.26	540.93	01SBD/2026-27 Dt. 27.08.26		0.00	2%	25.12.26	Bhadoria Infrastructure Pvt. Ltd.
	Delayed Scheme										
2	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (Total Length - 17.700 km) Including Construction Of Bridges For the Year 2022-23	17.70	18173.72	3587(S) Dt. 10.10.22	16984.89	1SBD/2023-24 Dt. 11.04.23	84.50%	17035.25	87%	14.03.2025	SRE & Associates (JV)
	Scheme in Tender Process										

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
3	IRQP Work of Silli-Banta Hazam-Tikar-Rangamati Road (MDR-25) in km 0.00 to km 39.00 (Total Length - 39.00 km) For the year 2025-26	39.00	3270.33	477(S) Dt. 10.02.26	0.00	-		0.00	-	-	
3	**Ranchi (Gramin)**	**58.50**	**22442.85**		**17525.82**			**17035.25**			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

DELAYED

1	Reconstruction of Lohardaga (Nadiya More) to Ergaon via Arcosa Rampur Road (Length-10.59 K.M.) and Reconstruction of Ergaon to Bhandra Road (Length -8.66 K.M.) (Total Length-19.25 K.M.)	19.25	7414.32	16.03.24 / 17 (S)	6799.92	10.10.24 / SBD 02/ 2024-25	89%	6045.00	90%	08.04.2026	PE-SRMV (JV), Sisai Road, Gumla.

ON SCHEDULE

2	Balance Work of Chati to Kuru (Tati Chowk) and Kairo Naya Toli to Zingi More Road.	36.58	8608.97	06.06.16 / 3543 (S)	346.73	09.04.26 / SBD 01/ 2026-27	0%	0.00	10%	08.04.2027	M/s Bimla Enterprises, Harmu Road, Ranchi.
2	**Lohardaga**	**55.83**	**16023.28**		**7146.65**			**6045.00**			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Ranchi **Div : Simdega** **Name of EE-Sri Rajeev Kumar Singh**										
	ON GOING PROJECT ON SCHEDULE TIME										
1	Reconstruction of Lachragarh (on NH-320G)- Indtand-Karimati-Kharwagarha-Baribringa-Orga (on MDR-042) with Approach road of Kanorwa Railway Station in Simdega district road- total length 15.90 km.	15.90	6361.06	09.10.2024 / 4330(S)	4780.29	4SBD of 2024-25, Dt. 28.03.2025	70.27%	3359.00186	74%	27.09.2026	SRMV Construction Pvt. Ltd.-M/s Daroga Pradhan (JV) Near Bhatti Talab, Sisai Road, Gumla- 835207, Jharkhand.
2	Improvement of Riding Quality Programme (IRQP) work of Jorm(NH-143) to Sarangbera upto Orissa Border Road (Total length 8.1KM) under Road Division Simdega.	8.10	693.60	19.08.2025 / 3275(S)	585.23	1 SBD of 2025-26, Dt. 13.03.2026	97.35%	569.72595	97%	12.07.2026	Superior Construction Pvt. Ltd, Simdega
3	Improvement of Riding Quality Programme (IRQP) work for Simdega-Sewai-Kinkel-Kurdeg-Kutumakachhar upto Chhatisgarh Border Road (MDR-044)(Total length 63.20 KM) under Road Division Simdega for the Year 2025-26.	63.20	3800.35	02.07.2025 / 2530(S)	3170.39	1SBD of 2026-27, Dt. 27.06.26	0.00%	0.00000	3%	26.02.2027	Superior Construction Pvt. Ltd, Simdega
	DELAYED PROJECT										DELEDED
4	Widening & Strengthening work of Biru (on NH-143)- Tamra-Sikariyatanr-Ramrekhadham (on Kochedega-Ramrekha Road) Road.	22.35	7782.22	13.10.2022 3644(S)	6327.76	01 SBD of 2023-24, Dt. 14.07.2023	109.55%	8090.93279	99%	13.02.25	M/s Vinod Kumar Jain, Chhattisgarh.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	IN TENDER PROCESS.										
5	Improvement of Riding Quality Programme (IRQP) work of Simdega-Rengari-Kersai-Bolba-Orissa-Border Road Part I (0.00 to 33.910 KM) & Part II(0.00 to 14.30 KM) Total length 48.21 KM.	48.21	2976.22	24.11.2025 / 4368(S)							
	IN TENDER PROCESS.										
6	Widening & Strengthening of Kersai-Kurdeg via Thesutoli-Thaisuer Mission Road.	17.20	6213.86	06.03.2019 1557(S)							
6	**Simdega**	**174.96**	**27827.32**		**14863.66**			**12019.66**			

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : RANCHI **Div : RANCHI** **Name of EE-Sri Vinod Kachhap**										
1	Improvement of Riding Quality Programme (IRQP) work of Itki Power House (on NH-23) - Darhatar- Jhinjhiri -Tatkundo road (Total length-5.016 km) for the year 2025-26.	5.02	252.79	Ltr. No-2019(S) Dt-22-05-2025	178.30	93 F2 2025-26 09-12-2025	100%	177.85	100%	3/5/2026	Shailendra Pratap Singh Ratu Road, Ranchi
2	IRQP/Strengthening work of Bariatu Road to Gymkhana Club via Medica Hospital (Total Length 1.00 KM) Road for the year 2025-26.	1.00	144.22	Ltr. No-2249(S) Dt-13-06-2025	101.83	92 F2 2025-26 06-12-2025	100%	101.74	100%	3/5/2026	P.K. Infra Deputy para, Ranchi
3	In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.80	RCD, Ltr. No.-679(S) Dt. 01.02.18	3364.39	17 SBD 2021-22 01-11-2021 (Rs.2329.005 Lakh) + 16 SBD 2023-24 08-09-2023 (Rs.1035.38001 Lakh) (Supply Agreement)	79.00	3990.37742	100%	10/31/2022	M/S SILDILIYA CONSTRUCTION Station Road, Redma, W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.	2.34	33750.15	Ltr. No-552(S) Dt.17-02-22	35575.94	05 EPC/ 2022-23 Dt.-10-08-2022. Date of Appointment- 08-11-2022 (Rs.33969.60625 Lakh) + 11 EPC 2023-24 01-08-2023 (Rs.1048.05843 Lakh) (Supply for Electric) + 12 EPC 2023-24 01-08-2023 (Rs.558.27902 Lakh) (Supply fr PHED	112.42	44482.2017	100%	7/7/2024	Larsen & Toubro Limited, Andheri(E) Mumbai-400093

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	4733.90	Ltr. No-4071(S) Dt. 26-09-2024 (Revised)	4531.72	31 SBD 2022-23 28-01-2023 (Rs.2948.33472 Lakh) 52 SBD 2023-24 16-03-2024 (Rs.1583.384 Lakh (Supplimentry Agreement)	91%	4104.22425	100%	11/26/2023	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
6	Construction of Approach road of Central University Jharkhand (Total Length-1.78 KM) for the year 2023-24.	1.78	5344.39	Ltr. No-3215(S) Dt.04-07-2023	1135.32	46 SBD 2024-25 15-01-2025	114.09	5529.01	100%	7/14/2025	Excel Venture, Ranchi
7	Improvement of Riding Quality Programme (IRQP) work of Harmu road to Telephone Exchange road via Avadhoot Ashram, Seva Sadan, Jalan timber road and main road Urdu library to Kishorganj chowk via Ranchi lake road (Total Length 4.110 KM) for the year 2025-26.	4.11	326.10	Ltr. No-2017(S) Dt-22-05-2025	243.47	80 SBD 2025-26 16-10-2025	100%	242.80	100%	11/24/2025	M/S Lion Construction Ranchi

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
8	Surface Renewal / Strengthening work of (i) Argora Chowk to Kathal More Road (Length 5.50 KM), (ii) Itki Road to Shyama Prasad Mukherjee Nagar Road (Length 1.310 KM), (iii) Siramtoli Chowk to Bahu Bazar Via Chutiya Thana-Mahadev Manda Chutiya Road (Length 4.012 KM), and (iv) Hinoo Chowk to Birsa Chowk road (Length 0.75 KM), (Total Length 11.572 KM) for the year 2025-26.	11.57	475.54	Ltr. No-4274(S) Dt-17-11-2025	326.60	118 F2 2025-26 27-01-2026	77%	250.00	100%	5/26/2026	Orbit Infras, H.No.-54, Circular Road, Lalpur, Ranchi.
8	**Ranchi**	**32.49**	**52258.88**		**45457.56**			**58878.20**			

Circle : Ranchi
Div : Gumla
Name of EE-Sri Anup Ranjan Lakra

1	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabaya Talab	11.00	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	100%	2513.94	100%	12.12.23	Dewanti Construction, Sisai Road, Gumla (Now SRMV Const. Pvt. Ltd.)
1	**Gumla**	**11.0**	**2902.8**		**2608.9**			**2513.9**			

Circle : RANCHI
Div : KHUNTI
Name of EE-Sri Rameshwar Sah

						NIL					
0	**Khunti**	**0.00**	**0.00**		**0.00**			**0.00**			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Ranchi **Div : Ranchi (Gramin)** **Name of EE-Sri Jitendra Kumar Singh**										
1	IRQP Work in Taimara Ghati-Dasham Fall Road (Length 10.00 km + 385 m Approach)	10.00	642.95	1524(S) Dt. 15.04.25	496.20	29SBD/2025-26 Dt. 03.12.25	100.00%	496.20	100%	02.04.2026	M/s Jaimata Dee Construction
2	Construction of Approach Road/Service road to IIAB Road (Total Length-400m) (Including Utility Shifting & Plantation) Under Road Division Ranchi (Gramin) for the year 2025-26	0.40	402.81	3700(S) Dt. 19.09.25	290.66	33SBD/2025-26 Dt. 22.01.26	99.99%	306.27	100%	22.03.2026	Bhadoria Infrastructure Pvt. Ltd.
3	Construction of Ranchi Ring Road section VII Kathitad (NH-75) Daltonganj section to Karma (NH-33) Ranchi-Hazaribagh Section	22.92	402.23	5994(S) Dt. 20.08.15	555.69	RRR/VII/SBD-02/2007-08 Dt. 28.08.2007		124.50	-	-	V. K. S. Infratech Management Pvt. Ltd.
3	**Gramin**	**33.3**	**1448.0**		**1342.5**			**927.0**			
	Circle : Ranchi **Div : Lohardaga**										
						NIL					
0	**Lohardaga**	**0.00**	**0.00**		**0.00**			**0.00**			
	Circle : Ranchi **Div : Simdega** **Name of EE-Sri Rajeev Kumar Singh**										

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Improvement of Riding Quality Programme (IRQP) of Kolebira(SH-04)-Gangutoli-Jamdih (NH-143.) Road (Part-A KM 0.00 to 10.36 and Part-B KM 22.00 to 38.95) (Total Length- 28.31 km) (Carriage-5.5 m)	28.31	1765.89	14.12.2023 5643(S)	1828.86	3 SBD of 2024-25, Dt. 04.10.2024	95.69%	1807.74	100%	03.04.2025	AUM Construction, Gumla
2	Improvement of Riding Quality Programme (IRQP) for Kurdeg(MDR-044)-Karamdiha-Gariajor upto Chattisgarh Border Road for the Year 2023-24.	11.85	717.25	15.06.2023 3000(S)	735.35	2 SBD of 2024-25, Dt. 27.07.2024	97.24%	715.04	100%	26.10.24	M/s N.C. Nahar, Durg, Chhatisgarh
2	**Simdega**	**40.16**	**2483.14**		**2564.20**			**2522.78**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap										
1	**Delayed Bridge Scheme** Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.	0.455	2676.84	1236(S) Dt.27/02/19 (Revised)	845.44573	05 SBD 2023-24 12.07.2023	50%	325.00	80%	11.01.2024	Arvind Kumar Singh Dhurwa, ranchi
2	Construction of Road Over Bridge in lieu of manned L.C. No. MH-27 at Km 416.770 between Namkum - Ranchi station on Katari Bagan Road for the year 2024-25.	0.925	4480.822	Ltr. No-5772(S) Dt-21-12-2023	3258.836	43 SBD 2024-25 15-12-2024	13%	1155.77	28%	6/14/2026	M/S SATISH PRASAD Viswanath Apartment, Near Ojha Market, Devi Mandap Road, Hesal, Ranchi, Jharkhand-834005
2	**Ranchi**	**1.38**	**7157.66**		**4104.28**			**1480.77**			
	Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra										
1	Construction of High Level Bridge over Koyal river at 61st Km of Khunti- Torpa-Kolebira Road Under Road Division Gumla	245.0	1895.60	1057(S) 12.03.26	-	-	-	-	-	-	-
1	**Gumla**	**245.0**	**1895.60**		**0.00**			**0.00**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : RANCHI **Div : KHUNTI** **Name of EE-Sri Rameshwar Sah**										
1	Construction of H.L. Bridge Over Chata River in 41st KM of Sisai - Lapung - Dorma (MDR-30) Road.	147.6	1144.65	Dy. Sec. Letter No. 3428(S) Dt. 18.07.23	1161.4893	38SBD/23-24 DT. 14.03.24	96%	1127.571	95%	3/13/2026	M/S Sharda Construction, Ranchi Road, Redma, Daltonganj Palamau
2	Construction of H.L. Bridge over Banai River at 8th KM of Khunti – Torpa – Kolebira Road.	70.00	736.390	Dy. Sec. Letter No. 4907(S) Dt. 23-12-25	544.39864	10SBD/26-27 DT. 30.09.26	0%	0.00	0%	9/29/2028	Bijay Prasad Construction Pvt. Ltd. Thana Chowk, Latehar
2	**Khunti**	**217.6**	**1881.0**		**1705.9**			**1127.6**			
	Circle : Ranchi **Div : Ranchi (Gramin)** **Name of EE-Sri Jitendra Kumar Singh**										
					NIL					**NIL**	
0	**Ranchi (Gramin)**	**0**	**0.00**		**0.00**			**0.00**			

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Lohardaga Name of EE-Sri Kuldeep Kumar Minz											
	NIL										
0	**Lohardaga**	**0.00**	**0.00**		**0.00**			**0.00**			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	Construction of a High-Level Bridge over the Palmara River at Chainage 3+000 km (Span 11 x 24.8 m) on the Biru–Ramrekha Dham road, under Road Division Simdega.	273	1556.91	12.03.2026 1055(S)							
1	**Simdega**	**273.00**	**1556.91**		**0.00**			**0.00**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : RANCHI Div : RANCHI Name of EE-Sri Vinod Kachhap											
			NIL								
0	**Ranchi**	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
			NIL								
0	Gumla	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Khunti Name of EE-Sri Rameshwar Sah											
0	**Khunti**	0.00	0.00		0.00			0.00			
Circle : Ranchi Div : Ranchi (Gramin) Name of EE-Sri Jitendra Kumar Singh											

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
1	Balance work of Construction of high level bridge over kanchi river in 3rd/4th km of sonahatu-milan chowk road (MDR-028) including approach road.	204.60	1250.70	3532(S) Dt, 09.09.25	1232.51	28SBD/2023-24 Dt. 23.02.2024	116%	1464.06	100%	22.02.26	KUMAR AND ROY CONSTRUCTION
1	**Gramin**	**204.6**	**1250.70**		**1232.51**			**1464.06**			

Circle : Ranchi
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

NIL

0	**Lohardaga**	**0.00**	**0.00**		**0.00**			**0.00**			

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

						NIL					
0	**Simdega**	**0.00**	**0.00**		**0.00**			**0.00**			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : RANCHI **Div : RANCHI** **Name of EE-Sri Vinod Kachhap**										
										NIL	
0	**Ranchi**	**0.0**	**0.00**		**0.00**		**0.00**				
	Circle : RANCHI **Div : Gumla** **Name of EE-Sri Anup Ranjan Lakra**										
	SPILL OVER 2026-27										
1	Installation of Crash Barrier work in Kurumgargh-Parsa, Sahid Naiman Kujur village link Road in KM 1st, 2nd,3rd,4th,6th and 13th Under Road Division Gumla		36.00	Lt- 2661(S) dt- 09.07.25	35.887	28F2/2025-26 Dt.-28.02.2026	35.89	100%	100%	31.03.2026	Prem Ranjan Singh Chetar Road, Gumla
2	Ordinary Road repair of HL RCC bridge Approach of Kurumgargh - Parsa, Sahid Naiman Kujur village link road in Km 7,11,15,17,20 and 21st		90.00	Lt- 2661(S) dt- 09.07.25	64.70	20F2/2025-26 Dt.-18.12.2025	0.00	0.00	-	17.03.2026	Rudrahartejas Cons.Pvt. Ltd. Tagore Hill Road Morabadi, Lalpur, Ranchi
3	Railing repair work in Manjhatoli (NH-78) - Birkera-Kondra Road in KM 14th and 17th Under Road Division Gumla		16.00	Lt- 2661(S) dt- 09.07.25	15.99	17F2/2025-26 Dt.-09.12.2025	15.99	100%	100%	08.03.2026	M/s Gaurav Kumar Mishra Tupudana, Ranchi
4	Curve Improvement work Under Road Safety at Ch. 59.00km of Khunti- Torpa- Kolebira Road Under Road Division Gumla		82.61	Lt- 3856(S) dt- 07.10.25	52.34	25F2/2025-26 Dt.-10.01.2026	52.24	100%	100%	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
5	Ordinary Road repair work of Ghaghra Netarhat Road (SH-09) in KM 35th to 43rd Under Road Division Gumla		190.00	Lt-4066 (S) dt- 24.10.25	132.72	22F2/2025-26 Dt.-01.01.2026	132.66	100%	100%	31.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
6	Ordinary Road repair work of Ghaghra Neterhat Road (SH-09) in KM 46th to 55th Under Road Division Gumla		55.00	Lt-4066 (S) dt- 24.10.25	38.48	26F2/2025-26 Dt.-10.01.2026	36.01	100%	100%	09.03.2026	M/S R D Construction Redma, Daltonganj, Palamau
6	**Gumla SO**	**0.00**	**469.61**		**340.13**		**272.79**				
	NON PLAN										
1	Ordinary repair work on the Jori to Chopat via badkadohar road from km 0.00 to 18.00.		20.00	Lt-2571 (S) dt- 18.06.26	20.00	06F2/2026-27 Dt- 13.08.26	-	-	-	12.11.2026	M/s Dilip Kumar Upadhyay, Ponchi, Satbarwa, Daltonganj, Palamu
2	Ordinary repair work on the Kurumgarh- Parsa, Shaheed Nayman Kujur Village Link Road from chainage 0.00 to 28.09		25.00	Lt-2571 (S) dt- 18.06.26	24.99	02F2/2026-27 Dt- 03.08.26	-	-	-	02.11.2026	M/S Randhir Kumar Singh Church Road, Daltonganj
3	Ordinary repair work on the Toto-Anjan Dham road at chainages 1.205 km, 3.175 km, 6.320 km, 7.140 km, and 8.320 km.		20.00	Lt-2571 (S) dt- 18.06.26	20.00	12F2/2026-27 Dt- 21.09.26	-	-	-	20.12.2026	Suray Construction Bhabhri, Karaunda, Gumla

State Non-Plan Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
4	Ordinary repair work on the Sarita Barrage-Tokan route from Bakaspur Mor (Km 0.00 to Km 17.700)		20.00	Lt-2571 (S) dt- 18.06.26	19.99	08F2/2026-27 Dt- 17.08.26	-	-	-	16.11.2026	M/S Kulwant sahu Vill - Bhagidera, Konbir, Basia, Gumla
5	Ordinary repair work on the Rampur to Jeetutoli via Kadamdih road from km 0.00 to km 25.265		15.00	Lt-2571 (S) dt- 18.06.26	14.98	07F2/2026-27 Dt- 17.08.26	-	-	-	16.11.2026	M/S Kulwant sahu Vill - Bhagidera, Konbir, Basia, Gumla
6	Ordinary repair work at km 1, 5, 7, 8, 10, and 11 of the Bharno Chowk–Parwal Road via Marasili, Sargaon, and Jirhul road.		20.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
7	Ordinary repair work on the Sisai (Kumhar Mor) to Ghaghra road from km 0.00 to km 35.100		25.00	Lt-2571 (S) dt- 18.06.26	24.96	01F2/2026-27 Dt- 28.07.26	-	-	-	27.10.2026	Birendra Kumar Dharampur Latehar
8	Installation of crash barriers at the 14th, 15th, 16th, and 17th km, and bridge railing repair work at the 33rd km of the Ghaghra-Netarhat (SH-09) road		20.00	Lt-2571 (S) dt- 18.06.26	12.00	04F2/2026-27 Dt- 03.08.26	-	-	-	02.10.2026	Prem Ranjan Singh Chetar Road, Gumla
9	Boulder Pithcing work at km 43 of the Ghaghra-Netarhat (SH-09) road.		20.00	Lt-2571 (S) dt- 18.06.26	11.96	03F2/2026-27 Dt- 03.08.26	-	-	-	02.11.2026	M/S Randhir Kumar Singh Church Road, Daltonganj
10	Installation of crash barriers at the 10th km of the Dumri-Badakatra-Kerakona (Chhattisgarh) border road.		12.00	Lt-2571 (S) dt- 18.06.26	7.31	11F2/2026-27 Dt- 03.08.26	-	-	-	18.11.2026	P and R Associatos Kokar, Ranchi
11	Installation of crash barriers at the 51st and 52nd km of the Ghaghra-Netarhat(SH-09) road.		11.00	Lt-2571 (S) dt- 18.06.26	6.55	10F2/2026-27 Dt- 19.09.26	-	-	-	18.11.2026	M/S Shalini Devi Vill- Sehal, Shivasereng, Ghaghra
12	Installation of Crash Barrier at the 2nd and 6th km of Bharno Chowk to Parwal via Marasili, Sargaon, Jirhul road		13.00	Lt-2571 (S) dt- 18.06.26	7.93	05F2/2026-27 Dt- 04.08.26	-	-	-	03.10.2026	Prem Ranjan Singh Chetar Road, Gumla
13	Ordinary repair work of Ghaghra -Netarhat (SH-09) 3(150.0m,) at km 3, 4, 8, 9, 11, 13, 14, 17, 18, 22, 23, 24, 30, 31, and 32		105.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
14	Ordinary repair work of Ghaghra-Netarhat(SH-09) Road km 48, 49, 50, 51, 52, 53 and km 54		55.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
15	Ordinary repair work of Palkot-Aparkhaman-Jodajam road from the 0.00 km to 19.800 km.		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
16	Ordanry repair work on the Netarhat Sunset Point road from km 1.00 to km 8.650.		60.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
17	Ordinary repair work on the Ghaghra-Sisai Road from km 0.00 to km 28.039		35.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
18	Ordinary repair work at Km 1, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17 and 18 of Charda Puso via Bhusro, Pahamu, Kotari, Boro, Pakaria Road.		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
19	Ordinary repair work on the Chainpur-Ghaghra road from km 0.00 to km 41.930		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
20	Ordinary repair work on the Pokla Railway Station to Kumhari road km 0.00 to km 21.950		30.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
21	Guard wall and flank repair work on various sections of the Ghaghra-Netarhat Road (SH-09) at km 36.00 and 39.00		50.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
22	Guard wall and flank repair work on the Ghaghra-Netarhat Road (SH-09) between km 40.00 and 43.00		90.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
23	Guard wall and flank repair work on various sections of the Ghaghra-Netarhat Road (SH-09) between km 43.00 and 48.00		90.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
24	Restoration work of Box Cell Culvert (1430/0) at km 22 of the Manjhatoli (NH-78)–Birkera–Kondra road.		56.00	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
25	Installation of crash barriers at the 7th, 17th, and 26th km marks of the Sisai-Bhandra Road		31.68	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
26	Installation of crash barriers on the Manjhatoli (NH-78)–Birkera–Kondra road at the 1st km, 6th–8th km, 12th–14th km, and 20th–22nd km		35.65	Lt-2571 (S) dt- 18.06.26	-	-	-	-	-	-	-
27	**Vivekadhin**		50.00	Lt-223 (S) dt- 27.05.26	-	-	-	-	-	-	-
27	**Gumla NP**	**0.00**	**999.33**		**170.65**	**0.00**	**0.00**				
33	**Gumla NP, SO**	**0.00**	**1468.94**		**510.78**	**0.00**	**272.79**				

Circle : RANCHI
Div : Khunti
Name of EE-Sri Rameshwar Sah

1	Retaining Wall/Guard wall and other work in Tapkara-Rania Road		25.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
2	Repair work of bridge expansion joint at 3rd km in Konsa-Bakaspur-Govindpur-Karra road.		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
3	Repair and maintenance Work of the Murhu Inspection Building and staff Quarter		8.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26	7.93	6F2/2026-27 dt. 24.08.26	0.00		100%	22.09.26	Anirban Das
4	Repair and maintenance Work of the Kamdara Inspection Building and staff Quarter		10.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
5	Road safety work in Amreshwardham(SH-03 Bichana)-jurdag-tupudana(NH75E) Road from km 0.00 to km 23.600		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
6	Road safety work in sarsa(bero-khunti road) to daranda-latratu dam via sai mandir road		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
7	Paver Block,Road safety and other work at km 13th in Karra more(Torpa) to Karra Road		25.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
8	Road safety work in Murhu(Jivantoli)- Indipidi-Sarwada-Birbanki-Kochang-Bandgaon Road		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
9	Road safety and Other Work in Approach Road to biodiversity Park		7.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
10	Road safety Work in Dasmile-Chukru-Remta-Sondasome-Kujram Road.		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
11	Repair and Maintenance work of the Tamar Inspection Building.		8.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26	8.00	07F2/2026-27 Dt. 29.08.26	0.00		80%	28.10.26	Deep Enterprises

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
12	Road safety,Gantry and other works in bhooth-Hutar-Lodhma-Nagri Road.		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
13	Road safety work in Tapkara-Rania Road		15.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
14	Repair and Maintenance, Electrification and Other Works of the khunti Inspection Building		10.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
15	Repair work of the diversion constructed at the 14th km of the Khunti–Hitutola–Maranghada–Taimara Road, including Guard Wall and Bridge Protection works		25.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
16	Construction of Retaining Wall/Guard Wall /Breast Wall, Apron,Boulder pitching,Drain and other work in Murhu(Jivantoli)- Indipidi-Sarwada-Birbanki-Kochang-Bandgaon Road		70.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
17	Replacement/Rehabilitation Of Hpc Culvert In Km 05,13,23,29,31 And 32 Total 07 (Seven) And Other Works Of Sisai-Lapung-Dorma Road (Mdr 30)		60.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
18	Ordinary Repair work in Bhoot–Hutar–Lodhma–Nagri Road		50.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
19	Ordinary Repair and Other Work from Km 19.00 to Km 28.205 of Khunti Siladon Chukru Bhusur Road.		30.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
20	Paver Block In Lalganj, Lapung, Govindpur, Balamore And Dorma Bazar And Installation Of Gantry Work In Sisai-Lapung-Dorma Road		40.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
21	Construction of Drain and Miscellaneous Works in the Bhoot–Hutar–Lodhma–Nagri Road		40.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
22	construction of guard wall/Breast wall ,PCC in shoulder,Drain and Other work in Marcha - Rania -Saude Road		45.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
23	Hume Pipe Culvert, Boulder Pitching, Retaining Wall/Guard Wall and other works in Murhu Tapkara Torpa Road		40.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
24	Foundation protection work and other work of the High level RCC Bridge at chainage 32.075 km in Khunti-Torpa-Kolebira Road		49.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
25	Ordinary repair work of bridge/culverts from km 32th to km36th in Khunti-Torpa-Kolebira road		45.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
26	Foundation protection work and other work of the High level Bridge at Km 2nd in karra more(Torpa)-Karra Road		30.00	EIC, RCD, Ranchi Vide lt. no. 2571(S) dt. 18.06.26							
26	**Khunti NP, SP**	**0.00**	**722.00**		**15.92**		**0.00**				

Circle : Ranchi
Div : Ranchi(Gramin)
Name of EE-Sri Jitendra Kumar Singh

Non Plan

1	Ordinary Repair Work on the 1st, 2nd, 3rd, 6th, and 7th kilometer of the Nawadih-jamudag road Under Non Plan For the year 2026- 27	8.10	30.00	EIC, RCD Ltr No. 2571(S), Dt. 18.06.26	30.00	06F2/26-27 Dt 27.08.26	0.00	0.00		24.11.26	Praveen Kumar
2	Ordinary Repair Work of Bundu-Sonahatu-Jamudag-Jareya Missing Link (MDR -26A) Road under Nonplan for the year 2026-27	5.80	20.00		19.99	09 F2/26-27 Dt 27.08.26	0.00	0.00		27.11.26	Secure Infra
3	Ordinary Repair of Bundu sonahatu jamudag jaria road from km-0.00 to 10.00 km under Non Plan for the Year 2026-27	10.00	20.00		20.00	14F2/26-27 Dt 27.08.26	0.00	0.00		25.11.26	Saroj Kumar singh
4	Ordinary Repair of Bundu sonahatu jamudag jaria road at km 17th, 18th, 19th, and 20th from km 11th to 20th under Non Plan for the Year 2026-27	10.00	20.00		20.00	07 F2/26-27 Dt 27.08.26	0.00	0.00		25.11.26	Sanjit Kumar
5	Ordinary Repair of Bundu sonahatu jamudag jaria road at km 27th, 28th, 29th, and 30th from km 21th to 30.19th under Non Plan for the Year 2026-27	10.00	20.00		19.99	02F2/26-27 Dt 17.08.26	0.00	0.00		14.11.26	Dhananjay Kumar Singh
6	Special Repair of Approach Road up to Inspection Bungalow at Ramdera on Ranchi-Muri Road For the year 2026-27	0.50	95.00		68.44	05F2/26-27 Dt 27.08.26	0.00	0.00	2%	22.12.26	M/S Nirman Engicon
7	Construction of drain in 10th km of Angara-Hundru Fall Road under Non Plan For the year 2026-27		15.00		14.42	16F2/26-27 Dt. 27.08.26	0.00	0.00		26.10.26	Veer Shyam Venture Pvt. Ltd.
8	Construction of Guardwall in the 20th to 30th km of Ranchi-Muri Road under Non Plan for the year 2026-27		25.00	EIC, RCD Ltr No. 2571(S), Dt. 18.06.26	24.18	20F2/26-27 Dt. 31.08.26	0.00	0.00		26.10.26	Santosh Kumar, Ramgarh, Jharkhand
9	Construction of drain in 1st km of Jaruwadih-Patrahatu Road under Non Plan For the year 2026-27		25.00		24.97	08 F2/26-27 Dt 27.08.26	0.00	0.00		26.10.26	Sai Das Construction
10	Construction of Culvert /Cross drain in 11th km of Rahe -Sita Fall Road under Non Plan For the year 2026-27		20.00		19.97	15F2/26-27 Dt 27.08.26	0.00	0.00		10.11.26	A & S Construction, Dhurwa, Ranchi
11	Construction of 3 meter Height RCC Guard wall at 39th Km of Ranchi-Muri Road under		30.00		26.48	01F2/26-27 Dt 17.08.26	0.00	0.00	5%	15.10.26	M/S Eleven Creation
12	Construction of drain in 33km of Ranchi-Muri Road under Non Plan For the year 2026-27		20.00		19.95	04F2/26-27 Dt 27.08.26	0.00	0.00		22.10.26	Devendra Prasad Akela
13	Ordinary Repair of one no of Bridge at km7th in Bundu Sonahatu jamudag jareya Road under Non Plan For the Year 2026-27		10.00		10.00	13F2/26-27 Dt 27.08.26	0.00	0.00	5%	11.10.26	DKC
14	Road Safety work in Angarha-Hahe-Rahe Road		20.00		19.98	12F2/26-27 Dt 27.08.26	0.00	0.00	80%	11.10.26	M/S S S Buildcon

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
15	Road Safety work in Angara-Hundru fall Road		20.00		19.85	10F2/26-27 Dt 27.08.26	0.00	0.00		11.10.26	Akshay Kumar Singh
16	Installation of Metal Beam Crash Barrier for Road Safety in km 20 to 30 of Ranchi- Muri Road		10.00		9.98	11F2/26-27 Dt 27.08.26	0.00	0.00		26.09.26	Amit Pratap
17	Day to Day maintenance of Divisional Office permises, RCD, Ranchi(Gramin) & permise of Angara IB & Tatisilwai IB		46.00		45.88	03F2/26-27 Dt 24.08.26	0.00	0.00		04.09.27	M/S Tiger Construction
18	Supply of Caretaker & Night watchman for one year in Inspection Bungalow located at Silli under Non Plan For the year 2026-27		8.00		7.98	17F2/26-27 Dt 27.08.26	0.00	0.00	1%	26.09.27	Santosh Kumar
19	Supply of Caretaker & Night watchman for one Year in Inspection Bungalow located at Ramdera under Non Plan for the Year 2026-2027		8.00	EIC, RCD Ltr No. 2571(S), Dt. 18.06.26	7.97	18F2/26-27 Dt 27.08.26	0.00	0.00			Devendra Prasad Akela
20	Supply of Caretaker & Night watchman for one Year in Inspection Bungalow located at Jonha under Non Plan for the Year 2026-2027		8.00		7.98	19F2/26-27 Dt 27.08.26	0.00	0.00	1%	26.09.27	Aayra Enterprises
21	Ordinary repair of Chandandih-Sonahatu Road at km 5.00 to km 13.00		10.00		10.00	21F2/26-27 Dt 05.09.26	0.00	0.00		20.10.26	Sanjit Kumar
22	Beautification work and purchase of electric equipment in campus of Road Circle, Ranchi		15.00		14.99	22F2/26-27 Dt 25.09.26	0.00	0.00		23.11.26	Sunil Kumar Sinha
22	**Gramin SO**	**44.40**	**495.00**		**462.98**		**0.00**				

Spill Over

1	Construction of Inspection Bunglow at Ramdera on Ranchi-Muri Road with full Furnishing for the year 2023-24		150.00	125 (S) Dt. 11.01.2024	119.98	25F2/2024-25 Dt. 09.01.25	72.00	60.01%	96%	08.07.25	P. L Construction
2	Beautification work and supply of furniture for Inspection Building at Ramdera under Non Plan for the year 2025-26		15.00	2661(S), Dt. 09.07.2025	14.98	32F2/2025-26 Dt. 09.01.26	14.98	100.00%	100%	22.02.2026	Ravi Ranjan Kumar Pandey
2	**Gramin SP**	**0.00**	**165.00**		**134.96**		**86.98**				
24	**Gramin NP, Vivek, SO**	**44.40**	**660.00**		**597.95**		**86.98**				

Circle : RANCHI
Div : Lohardaga
Name of EE-Sri Kuldeep Kumar Minz

Spill Over

1	Construction of RCC Drain at 2nd K.M. in Lohardaga-Gangupara-Peshrar Road	--	35.00	09.07.2025 2661(S)	21.42	17.10.2025 13F2/2025-26	21.03	100%	100%	16.01.2026	Imtiyaz Ansari, Lohardaga.
2	Construction of Retaining Wall at 22+500 K.M. of Lohardaga-Kisko More to Richuguta Road (3.00 m. & 2.00 m. Height) (3 M. Height of Length 50 M.; 2 M. Height of Length 90 M.)	--	50.00	09.07.2025 2661(S)	29.88	24.10.2025 14F2/2025-26	0.00		100%	23.01.2026	Sajju Civil Construction Pvt. Ltd., Lohardaga.
3	Construction of Stone Masonary Drain at 5th K.M. of Shankh-Chatra (Lukaiya More) Road (S/M of Length – 900 M.)	--	50.00	09.07.2025 2661(S)	30.63	18.11.2025 16F2/2025-26	30.58	100%	100%	17.02.2026	Habibul Ansari, Lohardaga.
4	Construction of Retaining Wall for Protection Work at 29th K.M. in Lohardaga-Kisko More to Richuguta Road (2.00 m. Height) (Length of 167 m.)	--	50.00	09.07.2025 2661(S)	30.93	15.10.2025 11F2/2025-26	29.74	100%	100%	14.01.2026	Prem Ranjan Singh, Gumla
4	**Lohardaga SO**	0.00	**185.00**	-	**112.86**	-	**81.36**	-			

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	NON-PLAN										
1	INSTALLATION WORK OF ROAD SIGNAGES AT DIFFERENT CHAINAGES IN CHATTI-KURU (TATI CHOWK) AND KAIRO NAYA TOLI TO ZINGI MORE ROAD.	--	15.00	18.06.2026 2571(S)	14.93	01.08.2026 07F2/2026-27	0.00		100%	30.09.2026	JH Construction, Ranchi.
2	INSTALLATION WORK OF W-METAL CRASH BARRIER AT DIFFERENT CHAINAGES IN KESA MORE-MANDAR ROAD.	--	15.00	18.06.2026 2571(S)	14.97	03.08.2026 08F2/2026-27	0.00		100%	02.09.2026	Secure Infra, Ranchi.
3	INSTALLATION OF W-METAL CRASH BARRIER AND ROAD SAFETY WORK AT DIFFERENT CHAINAGES IN KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	--	15.00	18.06.2026 2571(S)	14.99	01.08.2026 05F2/2026-27	0.00		100%	31.08.2026	Prem Ranjan Singh, Gumla.
4	INSTALLATION OF W-METAL CRASH BARRIER AND ROAD SAFETY WORK IN VARIOUS CHAINAGES OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	--	15.00	18.06.2026 2571(S)	15.00	31.07.2026 03F2/2026-27	0.00		100%	30.09.2026	M/s Dhananjay Kumar Singh, Ranchi.
5	PROTECTION WORK AT CHAINAGE-15+300 IN CHATTI-KURU (TATI CHOWK) AND KAIRO NAYA TOLI TO ZINGI MORE ROAD.	--	16.00	18.06.2026 2571(S)	15.82	31.07.2026 02F2/2026-27	0.00		0%	30.10.2026	M/s Randhir Kumar Singh, Daltonganj.
6	INSTALLATION OF W-METAL CRASH BARRIER FOR PROTECTION WORK AT DIFFERENT CHAINAGES IN CHATTI-KURU (TATI CHOWK) AND KAIRO NAYA TOLI TO ZINGI MORE ROAD.	--	20.00	18.06.2026 2571(S)	19.88	01.08.2026 04F2/2026-27	0.00		100%	31.08.2026	Prem Ranjan Singh, Gumla.
7	CONSTRUCTION OF DRAIN AT 11TH K.M. OF LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	--	20.00	18.06.2026 2571(S)	19.98	01.08.2026 06F2/2026-27	0.00		65%	30.11.2026	Md. Khalique Hussain, Lohardaga.
8	ORDINARY REPAIR AT DIFFERENT CHAINAGES IN SONS-GUL FACTORY TO BAJOTOLI PATRATU VIA KISHAN CHOWK ROAD.	--	25.00	18.06.2026 2571(S)			0.00				
9	CONSTRUCTION WORK OF WING WALL AND PARAPET WALL OF EXISTING CULVERT AT CHAINAGE 15+900, 17+000, 17+500, 21+600 AND 25+800 IN LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	--	25.00	18.06.2026 2571(S)	25.00	03.08.2026 09F2/2026-27	0.00		0%	02.11.2026	Sajju Civil Const. Pvt. Ltd., Lohardaga.
10	SPECIAL REPAIR WORK IN CIRCUIT HOUSE, LOHARDAGA TO B.S. COLLEGE ROAD, LOHARDAGA.	--	25.00	18.06.2026 2571(S)			0.00				
11	ORDINARY REPAIR WORK AT DIFFERENT CHAINAGES KARANJI MORE (BERO) TO CHATTI ROAD.	--	30.00	18.06.2026 2571(S)			0.00				
12	ELIMINATION OF BLACK SPOT LOCATION AND CURVE RECTIFICATION AT CH. – 17 TO 21 K.M. IN SHANKH-CHATRA (LUKAIYA MORE) ROAD.	--	50.00	18.06.2026 2571(S)	49.94	21.08.2026 10F2/2026-27	0.00		50%	20.12.2026	M/s Sharim Enterprises, Lohardaga
13	SPECIAL REPAIR WORK OF CIRCUIT HOUSE LOHARDAGA TO B.S. COLLEGE ROAD AT 2ND K.M. VIR BUDHU BHAGAT CHOWK TO NADIA SCHOOL ROAD LOHARDAGA.	--	60.00	18.06.2026 2571(S)			0.00				
14	SPECIAL REPAIR WORK IN LOHARDAGA-KISKO MORE TO RICHUGUTA ROAD.	--	100.00	18.06.2026 2571(S)			0.00				

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
15	INSTALLATION OF GENERATOR AND CONSTRUCTION OF GENERATOR SHED IN RCD DIVISIONAL OFFICE CAMPUS, LOHARDAGA.	--	15.00	18.06.2026 2571(S)			0.00				
15	**Lohardaga NP**	**0.00**	**446.00**	**-**	**190.51**	**-**	**0.00**	**-**			

Vivekadhin

1	Repair and Painting of Culvert Parapet walls in Shankh-Chatra (Lukaiya More) Road.	-	25.00	EIC, RCD, Jharkhand, Ranchi 27.05.2026 2231(S)	2.49	09.09.2026 11F2/2026-27			100%	22.09.2026	Dilip Patnaik, Lohardaga.
1	**Lohardaga Viv.**		**25.00**		**2.49**		**0.00**				
20	**Lohardaga NP, Viv.**	**0.00**	**656.00**		**305.87**		**81.36**				

Circle : Ranchi
Div : Simdega
Name of EE-Sri Rajeev Kumar Singh

Spill Over

1	Ordinary Repair & Road Safety work in Kairbera-Banabira-Bakrikona Road from km 0.00 to 18.90 under non plan for the year 2025-26		40.00	09.07.2025/ 2661(S)	32.15	17.02.2026 / 35F2 2025-26	15.00	47%	100%	16.05.2026	Pankaj Kumar, Gumla
2	Construction of Guard wall of length 150m (height 2m) in 34th KM of Thetaitangar-Bolba-Kersai-Kinkel road under non plan for the year 2025-26		40.00	09.07.2025/ 2661(S)	24.85	30.03.2026 / 36F2 2025-26	0.00		60%	29.05.2026	Gaurav Kumar Mishra, Hatia, Ranchi.
2	**Simdega Spill Over**	**0.00**	**80.00**		**57.00**		**15.00**				

Non Plan

1	Repair of bridge in 42th km of Putritoli-Barsloya-lacharadh-Jaldega-Pandripani(on N.H 23) Road.		15.00	18.06.2026 /2571(S)	14.98568						RCB Construction, Gumla
2	Construction of RCC Chhalka in KM 15th of Kochdega-Ramrekhadham upto Chattisgarh Border Road		10.00	18.06.2026 /2571(S)	6.35514						Nilam Devi, Simdega
3	Repair of Approch Slab and road with Boulder pitching in 67th km of Simdega-Jaldega-Hurda-Girda Manoharpur Road (MDR-42). Road.		25.00	18.06.2026 /2571(S)	15.48323						M/s Tapeshwar Saw, Simdega
4	Repair of Parapet,Cut-Off Wall and foundation floor of Culvert in 19th 25th and 31th km of Putritoli(MDR 45)-Timber More-Rampur-Boroseta-Jitutoli-Berargi(Koyal River) Road.		15.00	18.06.2026 /2571(S)	14.87530						Gyanchand Prasad, Simdega
5	Construction of 2mx2m culvert in 15th km of Kochedega - Ramrekhadham upto Chattisgarh Border road.		20.00	18.06.2026 /2571(S)	12.78176						Umesh Prasad, Simdega

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
6	Repair of bridge foundation and floor railing in 30th and 33th km of Palkot-(on NH 23)-Rokodega-Bilingbera-Tamra(on SH23) Road.		25.00	18.06.2026 /2571(S)	24.97524						Umesh Prasad, Simdega
7	Installation of W-metal beam crash barrier in Km 0.00 to km 9.00 of Palkot(on N.H 23)-Rokodega-Bilingbera-Tamra(on S.H 23) Road.		25.00	18.06.2026 /2571(S)	13.90745						M/s Friends Infrastructure, Koderma.
8	Installation of W-metal beam crash barrier in Km 16 to Km 27.2 of Kochedega-RamrekhaDham upto Chattisgarh Border Road.		20.00	18.06.2026 /2571(S)	11.16937						M/s Friends Infrastructure, Koderma.
9	Installation of Full Gantry in 9th km of Putritoli(MDR 45)-Timber more-Rampur-Boroseta-Jitutoli-Bairargi(Koyal River) Road.		16.00	18.06.2026 /2571(S)	8.15115						Secure Infra, Chas, Bokaro.
10	Installation of W-metal Beam Crash Barrier of length 378m in Km 8,10,38,40,48 & 52 of Thetaitangar-Bolba-Kersai-Kinkel Road.		15.00	18.06.2026 /2571(S)	9.06863						Prem Ranjan Singh, Gumla.
11	Installation of two Half Gantry at Km 0.00 and km 12.50 in Kersai(MDR 43)-Kurdeg- Tesutoli Taisor Mission road.		15.00	18.06.2026 /2571(S)	7.64750						Secure Infra, Chas, Bokaro.
12	Paver Block laying work in km 16 of Kochedega-Ramrekha Dham road upto Chattisgarh Border road.		25.00	18.06.2026 /2571(S)	16.77144						Mahakaal Construction, Simdega.
13	Maintenance and repair work of the office of Road Division, Simdega.		20.00	18.06.2026 /2571(S)	12.98521						Umesh Prasad, Simdega
14	Installation of Two Half Gantry in 1st km And 23th km of Simdega-Jaldega-Hurda-Girda-Manoharpur Road.		14.00	18.06.2026 /2571(S)	7.12426						Secure Infra, Chas, Bokaro.
15	Installation of Half Gantry in 1st km Putritoli-barsoloya-Lacharagarh-Jaldega-Pandaripani(NH-23) road.		7.00	18.06.2026 /2571(S)	6.96510						Sanjay Jaiswal, Ratu Road, Ranchi.
16	Installation of W-Metal Crash Barrier in 630m Length in Km 6th,21th,and 26th Simdega-Jaldega-Hurda-Girda-Manoharpur Road		25.00	18.06.2026 /2571(S)	14.22322						M/s Friends Infrastructure, Koderma.
17	Installation of W-Metal Beam Crash Barrier 630m Length in Km 25th,28th,29th and 30th of Palkot(NH-123)-Rokodega-Bilingbera-Tamra(SH-23) road.		25.00	18.06.2026 /2571(S)	24.99438						M/s Friends Infrastructure, Koderma.
18	Ordinary repair work of Simdega-Jaldega-Hurda-Girda upto Manoharpur road under Nonplan for the year 2026-27.		50.00	18.06.2026 /2571(S)	49.99136						RCB Construction, Gumla
19	Ordinary repair work of Kairbera-Banabira-Bakrikona Road from KM 11.00 to 18.90 under Nonplan for the year 2026-27.		50.00	18.06.2026 /2571(S)	49.90820						AR Diamond Enterprises, Ranchi.
20	Ordinary repair work of Kersai(MDR-43)-Kurdeg-Thesutoli-Taisor Mission Road from KM 0.00 to 17.20 under Nonplan for the year 2026-27.		50.00	18.06.2026 /2571(S)	49.97181						Umesh Prasad, Simdega
21	Construction of 3mx3m culvert in 15th km of Kochedega-Ramrekhadham upto Chattisgarh Border road under Nonplan for the year 2026-27.		40.00	18.06.2026 /2571(S)	24.76345						Manohar Prasad, Simdega
22	Construction of 3mx4m culvert in 07th km of Kochedega-Ramrekhadham upto Chattisgarh Border road under Nonplan for the year 2026-27.		45.00	18.06.2026 /2571(S)	28.73082						M/s Friends Infrastructure, Koderma.

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
23	Construction of 3mx3m culvert in 14th km of Kochedega-Ramrekhadham upto Chattisgarh Border road under Nonplan for the year 2026-27.		40.00	18.06.2026 /2571(S)							
24	Construction of Guard wall of Length 135m & Height 2m in 15th km of Kochedega-Ramrekhadham upto Chattisgarh Border road under Nonplan for the year 2026-27.		40.00	18.06.2026 /2571(S)	23.17401						Manohar Prasad, Simdega
25	Ordinary Repair work of Putritoli-Barasloya-Lachragarh-Jaldega-Pandripani(on NH-23) road under non plan for the year 2026-27.		60.00	18.06.2026 /2571(S)							Priyanshu Construction Pvt. Ltd., Chatra.
26	Ordinary Repair in KM 12.50 to 17.00 of Kochedega-Ramrekhadham upto Chattisgarh Border road under non plan for the year 2026-27.		60.00	18.06.2026 /2571(S)							Mahakaal Construction, Simdega.
26	**Simdega NP**		**752.00**		**449.00**	**0.00**	**0.00**				

Vivekadhin

0	**Simdega**	**0.00**	**0.00**		**0.00**		**0.00**				
28	**Simdega NP, Vivek.**	**0.00**	**832.00**		**506.00**		**15.00**				

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going / Completed works** (Roads-RCPLWEA)

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Ranchi **Div : Gumla** **Name of EE-Sri Anup Ranjan Lakra**										
1	Widening and Strengthening Reconstruction of Chainpur (Rampur)- Naugai- Jairagi Road (with) HL RCC Bridge at ch-26.070 RCPLWEA/ROAD/01	28.200	2875.78	18.05.18	2809.75	12NCB/18-19 26.09.18	85.48	2401.89	88%	25.03.20	Altima Infrastructure 351-A. Ashok Nagar, Ranchi
1	**Gumla**	**28.20**	**2875.78**		**2809.75**			**2401.89**			
	Circle : Ranchi **Div : Simdega** **Name of EE-Sri Rajeev Kumar Singh**										
1	Widening and Strengthening of Bolba-Belkuba-Takbhar Odisha Border Road. (JH21LWE039)	16.50	1628.73	1341(s) dt 07.03.2018	1744.53	16.01.19 04 SBD 0F 2018-19 Dt. Of Commencement 23.01.19	19.51	340.29	37%	22.07.20	M/s Kaushik Construction, Vill-Singhitali, PO- Chapri, Bhawnathpur, Dist.-Garhwa.
1	**Simdega**	**16.50**	**1628.73**		**1744.53**			**340.29**			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going / Completed works (Bridges-RCPLWEA)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Gumla Name of EE-Sri Anup Ranjan Lakra											
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	35.95	66.51	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	**Gumla**	**61.80**	**215.82**	**0.00**	**185.00**	**0.00**		**66.51**			
Circle : Ranchi Div : Simdega Name of EE-Sri Rajeev Kumar Singh											
1	(A) Construction of RCC High level bridge over Aling river at Ch. 3.765 km of Bolba Belkuba Takbahar Odisha Border Road.	37.24	117.58	07.03.2018 / 1341(S)	309.77	20.08.2018 02 SBD 0F 2018-19 Dt. Of Commencement 27.08.2018	100%	300.39			Superior Construction Pvt. Ltd., Tukupani, Simdega
2	(B) Construction of RCC High level bridge over Kudarmunda River at Ch 10.945 km of Bolba Belkuba Takbahar Odisha Border Road. **(JH21LWE039)**	86.44	214.11	07.03.2018 / 1341(S)			100%				

Progress report of On-going / Completed works (Bridges-RCPLWEA)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	High Level Bridge over Koel river in Birnibera to Lawagarha Road. **(JH21LWBR52)**	246.04	1100.91	07.03.2018 / 1341(S)	1088.71	12.09.2018 03 SBD 0F 2018-19 Dt. Of Commencement	100%	1069.15			Koleshwari Infracons Pvt. Ltd. House No.-01, Nagar, PO+PS-Hunterganj, Dist- Chatra.
3	**Simdega**	**369.7**	**1432.60**		**1398.48**			**1369.53**			

Circle : Hazaribagh
Div : Chatra
Name of EE-Sri Rakesh Srivastava

1	Construction of H.L. Bridge over Buddha River in Bonga Karam (Pathalgada) Sikri Road (NH-100) road under R.C.D., Chatra Package No.:JH2LWBR10	73.80m	287.27	17024/II (i) 2017-RC (358261) dt. 22.02.2018	439.83	28.07.2018 01(SBD)/ 2018-19 2(SBD)/ 2021-22 dt. 15.02.2022	80%	351.33	99%	27.06.2019	M/s Sahay Construction At Awal Mohalla, District: Chatra 7979070450 7979987711
2	Construction of H.L. Bridge over Manat River in Jabda Akharwamahua Partoli road under R.C.D., Chatra JH2LWEBR09	43.40m	211.24						99%		
2	**Chatra**	**0.0**	**498.51**		**439.83**			**351.33**			

Circle : Hazaribagh
Div :Ramgarh
Name of EE-Sri Rajiv Ranjan Munda

Progress report of On-going / Completed works (Bridges-RCPLWEA)

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	H.L. Bridge with Approach Road over Bhera River in 2nd KM of Kulhi- Dulmi Road	64.80	221.91	-	207.00	02(SBD)2018-19 Dt. 06.08.2018	100%	209.35	100%	-	Vikram Kumar Deo, 481 Sectors- 9B, B.S. City, Bokaro, Jharkhand
2	H.L. Bridge over Bokaro River in Duni- Ara Kanta Road	98.40	415.36	-	376.56	04(SBD)2018-19 Dt. 20.12.2018	100%	392.29	100%	-	M/S Maa Laxmi Engineering, Sarvoday Nagar, Jailhata, Daltonganj, Palamu, Jharkhand
3	H.L. Bridge over Damodar River in Hesapoda- Kusumdih Road	295.20	1148.58	-	1758.05	05(SBD)2018-19 Dt. 24.12.2018	70%	1371.92	83%	23.06.2020	Classic Engicon Pvt. Ltd., 3D Vatica Appartment, Line Tank Road, Ranchi
3	**Ramgarh**	**64.80**	**1785.85**		**2341.61**	**0.00**		**1973.56**			

Circle : Chaibasa
Div : Manoharpur
Name of EE-Sri Suresh Kumar Suman

1	H.L. Bridge over Chaki Garha Nala in Bingburu more to Kotagarha Road.	54 m	710.25	07.03.2018 1341 (S)	349.28	03.01.2019 PMGSY-04/SBD/2018-19	25	62.47		02.07.202	Pintu Engineering Constrution pvt. Ltd. Dalmiya House, Road No. 6, Seraikela-Kharsawan
1	**Manoharpur**	**0.00**	**710.25**		**349.28**			**62.47**			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-CRF)

Month : September, 2026

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.				
1	2	3	4	5	6	7	8	9	10	11
	Circle :- Ranchi **Div :- Gumla** **Name of EE-Sri Anup Ranjan Lakra**									
1	Widening/Strengthening of 2-lane of Chainpur-Mahuadarn upto Dumri Road (MDR-36) Job no- CRF-JHR-2022-23/57	11.85	5941.00	RW Ranchi/CRF/2021-22 Dt. 06.02.2023	7501.83	05SBD/23-24 dt- 21.12.23	95.02	7128.00	97%	20.12.25
1	**Gumla**	**11.85**	**5941.00**		**7501.83**			**7128.00**		
	Circle :- Hazaribagh **Div :- Hazaribagh** **Name of EE-Sri Shubash Prasad**									
1	Widening and Strengthening of Banaso- Budgadda Road (MDR 93) under RCD, Road Division, Hazaribag (Under CRIF) Total Length 28.00Km for the Year 2022-23 (Job. No. : CRF-JHR-2022-23/56)	28.00	6845.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	6114.97	dt. 16.01.2024 31 SBD of 2023-24	72	4408.00	100%	15.09.2025
2	Widening and Strengthening to 2 Lane of of Duwari to Rol Road (MDR-99) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 25.757Km for the Year 2022-23 (Job. No. CRF-JHR-2022-23/55)**	25.76	8465.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRF/2021-22 Dt. 06.02.2023	8804.87	dt. 24.11.23 21 (SBD) of 2023-24	73.42	6465.00	100%	23.07.2025
3	Widening and Strengthening/ Reconstruction to 4 Lane road of Starting Point (Hazaribag bypass) to End Point of Hazaribag Bypass (Old NH Alignment) under RCD,Road Division, Hazaribag (Under CRIF) Total Length 9.2847Km for the Year 2025-26 (Job. No. CRF-JHR-2025-26-78)	9.28	11480.00	MORT & H (Zone-1) Govt. of India vide Lt. No. RW Ranchi/CRIF/2023-24 Dt. 19.05.2025	8524.80	dt. 13.04.26 04 (SBD) of 2026-27	0.0000	0.00	2%	12.10.2027
3	**Hazaribagh**	**63.04**	**26790.00**		**23444.6**			**10873.00**		
	Circle :- Hazaribagh **Div :- Bokaro** **Name of EE- Sri Amit Singh**									

Progress report of **On-going works** (Roads-CRF)

Month : September, 2026

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
1	2	3	4	5	6	7	8	9	10	11
1	Four Laning from Bokaro Sector- 6 (Shastri Chowk) to Telmachcho (NH-32) Road (Total Length 5.965 KM) under Road Division, Bokaro for the year 2025-26 (Job No. CRF-JHR-2025-26-77)	5.97	6220.00	Ministry of Road Transport & Highways (Zone-1) Transport Bhawan, 1, Parliament Street New Delhi - 110001, File No. RW/Ranchi/CRIF/2023-24 dated 19.05.2025	4718.78	11.08.2026/ 04 SBD of 2026-27	0.00	0.00	-	10.06.2028
1	**Bokaro**	**5.97**	**6220.00**		**4718.78**			**0.00**		
	Circle :- Hazaribagh Div :- Giridih Name of EE-Sri Ram Bilash Singh									
1	Widening and Strengthening/ Re-Construction of Dalpathdih PWD Road to Khatponk, Khoro, Baraipat, Nayanpur Road (under CIRF) Under Road Division, Giridih For The Year 2025-26 (Job. No. CRF-JHR-2025-26-75)	20.44	8541.00	Govt. of Jharkhand RCD, Ranchi Letter no. 2058(S) Dt. 28.05.25	7520.62	SBD 02 of 2026-27 Dt. 18.09.2026	0.00	0.00	Nil	07.02.2028
1	**Giridih**	**20.44**	**8541.00**		**7520.62**			**0.00**		
	Circle :- Dumka Div :- Dumka Name of EE-Sri Aashish Kumar Sinha									
1	Widening and Strengthening of Road from NH-114A Jarmundi-Beldaha-Nimanath to NH-133 (Total Length-48.890 Km) for the year 2022-23. Job No. CRF-JHR-2022-23/61.	48.89	26994.29	26994.290 Under Secretary to the Government of India, Ministry of Road Transport & Highways (Zone-I) RW Ranchi/CRF/2021-22 --- Joint Secretary, Jharkhand, Ranchi letter No.5774(S) Date 21.12.2023	17678.91	08.07.2023 13MORTH (SBD)/ 2023-24	95.70	21442.998	98%	07.07.2025

Progress report of **On-going works** (Roads-CRF)

Month : September, 2026

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	 Date/ Ref. No.	Agreement Amount	 Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
1	2	3	4	5	6	7	8	9	10	11
2	Widening, Strengthening & Reconstruction work of Kothiya (NH 133) – Dighi-Gadi Jhopa-Pararia-Champagarh Road (Total Length-17.2015 Km) for the year 2025-26. Job No. CRF-JHR-2025-26-73	17.20	10157.40	10157.40 Under Secretary to the Government of India, Ministry of Road Transport & Highways (Zone-I) RW Ranchi/CRIF/2023-24 --- Joint Secretary, Jharkhand, Ranchi letter No.1737(S) Date 23.04.2026						
2	**Dumka**	**66.09**	**37151.69**		**17678.9**			**21443.00**		
	Circle :- Dumka Div :- Deoghar Name of EE-Sri Manoj Kumar Mahto									
1	Reconstruction of Burhai to Narainpur road (Job No. CRF-JHR-2025-26-72)	10.16	5900.05	RW Ranchi/ CRIF/ 2023-24, dt- 19.05.25	0.00	-	-	0.00	-	-
1	**Deoghar**	**10.16**	**5900.05**		**0.0**			**0.00**		
	Circle :- Chaibasa Div:- Jamshedpur Name of EE-Sri Dipak Sahay									
	ON-GOING WORKS (ON- TIME)									
1	RECONSTRUCTION OF ROAD FROM KATING MORE TO HURUMBIL VIA SAMARJOBRA DANDUDIH ROAD (JOB NO. CRF-JHR-2025-26-74) FY-2025-26. (TOTAL LENGTH- 19.135 K.M.)	19.14	5784.00	Ref no. 2058(S)WE dt. 28.05.2025	4500.19	27 SBD/2025-26 Dt. 12.03.2026			20%	11.03.2027
	ON-GOING WORKS (DELAYED)									
2	Reconstruction of Bhuiya-Sinan to Susni via Hathi Kheda Road length-22.445 km (JOB no. CRF-JHR-2022-23-58)	22.45	7351.57	Ref no. 659(S)WE dt. 20.02.23	6497.23	25 SBD/2023-24 Dt. 18.01.2024	69.10	4489.60	70%	17.07.2025

Progress report of **On-going works** (Roads-CRF)

Month : September, 2026

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
1	2	3	4	5	6	7	8	9	10	11
3	Construction of Phuldundgri (NH-33) to Jhatijharna via Burudih road (JOB no. CRF-JHR-2022-23-59)	24.01	10462.01	Ref no. 659(S)WE dt. 20.02.23	9985.42	03 SBD/2024-25 Dt. 01.08.2024			4%	31.07.2026
3	**Jamshedpur**	**65.59**	**23597.58**		**20982.84**			**4489.60**		
	Circle : DALTONGANJ **Div : GARHWA** **Name of EE-Sri Pradeep Kumar**									
1	Reconstruction of Nagaruntari- Dhurki-Ambakhoriya Road (MDR-139) Total Length 24.940 km. under Central Road Fund for the year 2019-2020 (Job No. CRF-JHR-2018-19/51)	24.94	11311.36	RW/NH-28014/1/2019/JHR/Z-1-1600 dt. 6.3.19	9462.26	21.10.19 02 SBD/19-20	83%	7844.06	92%	20.05.21
1	**Garhwa**	**24.94**	**11311.36**		**9462.26**			**7844.06**		
	Circle : Daltonganj **Div : Daltonganj**									
1	Reconstruction of Bhajania of Mohammadganj to Haidernagar (Mohammadganj to Dangwar Road) Via Kolhua, Bardiha Pansa, Adhori and Ranideva Road. (Total Length- 17.372 km) for the year 2022-23. (Job No. CRF-JHR-2022-23/63)	17.37	11791.53	सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 4036 (एस0) रांची दिनांक 25.09.2024 के द्वारा 9203.09 11791.53200 सरकार के संयुक्त सचिव, पथ निर्माण विभाग का पत्रांक 1739 (एस0) रांची दिनांक 23.04.2026	6443.54	24SBD/23-24 20.01.24	8%	5563.803	36%	19.01.26

Progress report of **On-going works** (Roads-CRF)

Month : September, 2026

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	 Date/ Ref. No.	Agreement Amount	 Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date
1	2	3	4	5	6	7	8	9	10	11
2	C.R.F Widening & Reconstruction of Kuti More (Chainpur) to Hutar Via Ramgarh Block Head Quarter (Total Length- 24.100 Km) under Central Road Fund for the year 2022-23. Job No.- CRF-JHR-2022-23/64	24.10	11964.14	मुख्य अभि0 (या0), प0नि0वि0, झा0, राँची का पत्रांक–733 (अनु0), दि0–20.04.2023 /सरकार के अपर सचिव, पथ निर्माण विभाग का पत्रांक 3825 (एस0) रांची दिनांक 13.09.2024	8839.23	01SBD/24-25 22.06.24 7592.95058 Variation Amount 1246.27475 Total Rs. 8839.22533 Vide L.No. E.I.C, RCD, Ranchi Lt. 05 (Enc.) dt. 02.01.25	10%	2326.34284	23%	21.06.26
2	**Daltonganj**	**41.47**	**23755.67**		**15282.77**			**7890.15**		

Amount in Rs. Lakh

Name of Contractor
12
M/s Vinod Kr. Jain Jashpur nagar, Chhattisgarh
M/s Ganesh Yadav, Dhanbad
M/S Puja Enterprises, Simaria, Chatra
Manisha Construction, Dobhi, Gaya

Amount in Rs. Lakh

Name of Contractor
12
HARI NANDAN CHOUDHARY, Add.- Behind Hero Honda Showroom, Bhagalpur Road, Dumka, Jharkhand -814101
H.N. Choudhary Construction Pvt. Ltd. Dumka.
M/s M & S Co, M.S. Tower Khutabandh, Dumka

Amount in Rs. Lakh

Name of Contractor
12
-
M/S Dilip Kumar ,B/745 ,Sec-2, Dhurwa ,Ranchi
Triveni Engicon Pvt. Ltd., 3/6 H.S. Tower, L-Road, Bistupur, Jamshedpur

Amount in Rs. Lakh

Name of Contractor
12
Vijay Kumar Sahu Infrastructure Pvt. Ltd, Old AG Colony, House No.75, Kadru, Ranchi
NG PROJECTS LIMITED, NG Circle, Mehtapura, Himmat Nagar, Gujrat
Dooars Construction Company, Alipurduar (W.B)

Amount in Rs. Lakh

Name of Contractor
12
Koleshwari Infracons, Private Limited, House No.- 1 Nagar P.O- Hunterganj P.S.-Hunterganj, Chatra, Jharkhand