DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
	Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rajesh Kumar**										
	On Schedule Project										
1	Strengthening/IRQP work of Hussainabad Pathraghat Road (Total Length-29.10 KM) under R.C.D., Road Division, Daltonganj for the year 2024-25	29.10	1577.42	3689(S) Dt 06.09.24	1468.47	02SBD/2026-27 15.04.2026	24%	347.09	40%	14.12.2026	M/s Maruti Enterprises., Gudri Road, Rajendra Chowk, Hajipur, Vaishali, Bihar
2	Strengthening-Widening / Reconstruction of Bishrampur – Mahugai - Itko More road (Total Length = 17.94.km) for the year 2024-25.	17.94	9703.21	3819 (S) Dt 13.09.24	4533.38	25.03.2025 36SBD/2024-25	12.36%	560.49	18%	24.09.26	Velji Ratna Sorathia Infra, Pvt. Ltd., 701, Smeet Complex, Sarabhai Campus, Near, Genda Circle, Vadodara, Subhanpura, Subhanpura, Vadodara, Gujarat-390023

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Strengthening & Widening/Reconstruction of Daltonganj ROB (on SH-10) to North Koel Semra Mines from Km 0.00 to 15.150 (Total Length-15.150 Km) (with construction of Bridges, Land Acquisition & Plantation) Under Road Division Daltonganj for the year 2025-26	15.15	10425.18	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3626 (S) Dt.15.09.2025	8690.00	11.03.2026 35SBD/2025-26	8.06%	700.00	22%	10.09.2027	M/s Ganga Construction, Bank Colony Road, Piska More, Piska, Pandra, Ranchi
4	IRQP Work of Hutar To Chainpur Road (Total Length-32.05) for the year 2025-26.	32.05	1818.55	2248(S) Dt 13.06.2025	1660.10	07 /SBD/2026-27 14.08.2026	0.00%	0.00	0%	13.02.2027	M/S Chhinmastika Construction, Railway Colony, Town No. 2, Redma, Daltonganj, Palamu, Jharkhand
5	IRQP Work of Shahpur-Garhwa via Budhiveer Tildag Road (Total Length-27.80 Km) for the year 2025-26	27.80	1497.25	S. Secretary R.C.D., Jharkhand Ranchi Lt. No. 3950 (S) Dt.13.10.2025	1366.94	03 /SBD/2026-27 10.06.2026	0.00%	0.00	5%	09.12.2026	M/S Bindhyavasini Construction, Ranchi Road Redma, Devi Mandap Road, Daltonganj, Palamu, Jharkhand
	Delayed Project										

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Widening & Strengthening/ Reconstruction of Japla – Navinagar Via Bihar Sima (Total Length-14.895 Km) (MDR-127) Road for the year 2022-23	14.90	6296.42	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 1374 (S) Dt.20.03.23	4925.38	21SBD/23-24 17.01.2024 (Provisional Work Order No. Lt. 1332 dt. 30.12.23	77%	5582.19	83%	29.06.25	M/S Vinod Kumar Jain, College Road Jashpur Nagar, Chhattisgarh.
7	IRQP Work of Chiyanki-Rajwadih ByPass (Total Length - 6.00 Km.) Road for the year 2023-24.	6.13	481.10	5658 (S) Dt 15.12.2023	444.26	03.10.2025 13SBD/2025-26	43%	191.55	92%	02.02.26	M/s Swarnim Construction, 117 A, Near DAV Kapildev School, Rana Niwas, Near A.G Cooperative Colony, Kadru, Doranda, Argora, Ranchi
	In Tender Process										
8	IRQP Work of Garhwa Shahpur Road From Chainage- 13.00 km to 30.44 km (Total Length-17.44 km) for the year 2026-27	30.44	1371.11	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 2181 (S) Dt.22.05.2026			0.00%	0.00	0%	-	-

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
9	IRQP Work of Mohammadganj-Dangwar Road (Total Length-30.40 km) Working Length - 16.00 to 30.40 km for the year 2024-25	30.40	1195.44	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 982 (S) Dt.10.03.2026	0.00	-	0.00%	0.00	0%	-	-
10	Construction of Naudiha Bazar Bypass Road in Daltonganj District (Total Length-3.14 km) for the year 2026-27	3.14	2103.44	J. Secretary R.C.D., Jharkhand Ranchi Lt. No. 2402 (S) Dt.09.06.2026			0.00%	0.00	0%	-	-
10	**Daltonganj**	**207.04**	**36469.11**		**23088.53**			**7381.32**			

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

1	Widening and Strengthening / Re-Construction of Herhanj (On SH-10) - Fulsu - Bariyatu (OnNH-99) (Total Length - 23.300 Km.) Road	23.30	8597.45	Lt.No.3256 (S) Dt - 07.07.2023	7325.13	35 SBD/23-24 16-01-2024 19 Months	73%	5736.10	83%	15.08.25	Dineshchandra R. Agrawal Infracon Pvt. Ltd. Ahmedabad, Gujrat,

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Improvement of Riding Quality Work of Jublee Chowk (NH-75) to Herhanj via Nawada (SH-10) Road from Ch- 2.500 Km. to 28.700 Km. (Total Length - 26.200 Km.)	28.70	1809.58	Lt.No.2247 (S) Dt - 13.06.2025	1667.96	29 SBD/25-26 20-01-2026 06 Months	33%	545.00	65%	7/19/2026	JAI MAA ASHTABHUJI CONSTRUCTION, BARKAGAON ROAD, HAZARIBAG
3	Widening and Strengthening / Re-construction of Barwadih - Mandal - Bhandariya (Part - 1, Ch.- 0.00 Km. to 25.00 Km.) (Total Length - 25.00 Km) Road.	25.00	11499.62	Lt.No.2529 (S) Dt - 02.07.2025	9795.00	01 SBD/26-27 03-06-2026 24 Months	0%	0.00	4%	6/2/2028	ACPL-SCPL(JV) Near Bhatti Talab, Sisai Road, Gumla
4	Improvement of Riding Quality Work of Mahuadanr (On SH-09) to Lodhfall Road (0.00 Km to 16.100 km) (Total Length – 16.100 Km).	16.10	1323.40	Lt.No.3271 (S) Dt - 19.08.2025	1201.03	32 SBD/25-26 03-02-2026 06 Months	8%	100.00	100%	8/2/2026	M/s Indian Electrical Services, Daltonganj.
5	Improvement of Riding Quality Work of Latehar – Saryu – Kotam Road from 18.000 Km. to 32.725 Km. (Total Length - 14.725 Km.)	14.73	989.34	Lt.No.3273 (S) Dt - 19.08.2025	865.63	07 SBD/26-27 24-08-2026 04 Months				12/23/2026	VIJAY SINGH, Billi Markundi, Anshik, Sonbhadra, Uttar Pradesh, Pin - 231216
6	Improvement of Riding Quality Work of Balumath - Herhanj - Panki (SH-10) Road from 0.00 Km. to 30.00 Km (Total Length - 30.00 Km).	30.00	2439.72	Lt.No.4269 (S) Dt - 17.11.2025							
6	**Latehar**	**137.83**	**26659.10**		**20854.75**			**6381.10**			

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : DALTONGANJ **Div : GARHWA** **Name of EE-Sri Pradeep Kumar**											
ON TIME SCHEMES											
1	I.R.Q.P. Work of Garhwa Shahpur road from ch 0+000 km to ch 13+000 km (Total Length = 13.000 km) under Road Division, Garhwa	13.00	1496.40	4763(S)/ 16.12.25	1335.63	01 SBD/2026-27 08.05.26	56%	750.00	57%	7:09:26	M/S Bindhyavasini Construction, Near Devi Mandap, Ranchi Road, Redma, Daltonganj, Palamu.
2	Improvement of Riding Quality work of Kharsota More to Kasnap More road (Total Length-23.30 km.) under Road Division, Garhwa	23.30	1514.20	3690(S)/ 06.09.24	1504.22	03 SBD/2026-27 20.08.26				19.01.27	M/s Indian Electrical Services, Mohalla-Abadganj, Byepass Road, Post-Daltonganj, Dist.-Palamu
ONGOING DELAYED SCHEMES											
3	Widening and Strengthening/ Reconstruction of Garhwa to Chiniya Road (km. 0.00 to 26.300) under R.C.D., Road Division, Garhwa	26.30	12314.83	1952(S)/ 16.05.25 (Revised)	8472.00	24 SBD/22-23 24.01.23	110%	9923.85	98%	23.10.2024	Mini Construction, Church Road, Daltonganj, Palamu, Jharkhand
4	Strengthening/Reconstruction of Ramuna to manjhiaon via Bishunpura Road(km. 0.00 to 29.300) under R.C.D., Road Division, Garhwa	29.30	5526.91	2474(S)/ 23.09.22	5714.75	01 SBD/23-24 05.04.23	82%	4665.50	83%	04.08.2024	M/s R K Infracorp Pvt. Ltd. Flat No. 207, Lumbini Enclave, Opp. NIMS, Panjagutta, Hyderabad-500082, Telangana.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	Widening, Strengthening & Reconstruction work of Dental More (on NH-75) to Nawadohari (on NH-343) via Hoor Charmuhan road (Total Length 15.132 km.) under Road Division, Garhwa	16.02	9760.16	745/ 20.02.24	6932.30	02 SBD/2024-25 30.07.24	102%	8729.36	96%	29:09:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
6	Widening, Strengthening & Reconstruction work of NH-75 to Manjhiaon PWD Road via Viktam Daleli Road (Total Length 9.084 km.) under Road Division, Garhwa	10.26	3933.73	721/ 20.02.24	3380.37	09 SBD/2024-25 04.10.24	92%	4094.52	98%	3:08:25	Vijai Construction (India) Private Limited, Lucknow (U.P.)
7	Widening, Strengthening & Reconstruction work of Nagaruntari (NH-75) to Rohinian via Garbandh Road (Total Length 15.740 km.) under Road Division, Garhwa	15.74	6152.42	748/ 20.02.24	4407.34	07 SBD/2024-25 20.09.24	56%	2687.48	66%	19:11:25	SRK Construction & Projects Pvt. Ltd., Panjagutta, Hyderabad
8	Widening, Strengthening & Reconstruction work of PWD Road Barwadih to Sigsigakalan PWD Road via Sigsigakhurd-Chafla-Pendali-Duldulwa Road (Total Length 28.10 km.) under Road Division, Gahrwa	18.26	6959.32	07(अ0प्र0को0) / 16.03.24	7500.00	01 SBD/2024-25 30.07.24	85%	6375.00	86%	29:04:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.
8	**Garhwa**	**152.18**	**47657.96**		**39246.60**			**37225.70**			

DPW-R

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Roads-Plan)
State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	Dal	3	4	5	6	7	8	9	10	11	12
	Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rajesh Kumar**										
1	IRQP work of Kajri-Patan-Manatu Road (Total Length- 36.00 KM) working length 17th km to 36th km for the year 2024-25	20.00	1218.55	3433 (S) Dt 23.08.24	1435.11	17.03.2025 33SBD/2024-25 Agreement Amount - 1201.10958 233.99808 Total Rs. 1435.10767	100%	1435.06	100%	16.09.25	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau
2	Strengthening/IRQP Work of Daltonganj-Lesliganj-Panki Road (Length- 45.175 km) for the year 2021-22.	45.18	3135.39	2607 (S) 31.08.2021	2410.60	10.06.2022 2 SBD/22-23 Lt. 34 (S) A dt. 21.05.26, Amount-121.41087	100%	2410.41059	100%	05.03.23	Sildiliya Construction, Station Road Ward No.- 15, Daltonganj.
3	Strengthening/IRQP Work of Sagalim-Tarhasi-Padma Road (Length- 15.20 km) for the year 2021-22.	15.20	690.81	3646 (S) Dt 26.11.21	718.46	27.09.2022 03SBD/22-23 Lt. 34 (S) A dt. 21.05.26, Amount-31.894	100%	718.36093	100%	26.12.22	M/s Sarda Construction, Redma, Daltonganj, Jharkhand.

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	Dal	3	4	5	6	7	8	9	10	11	12
4	Strengthening/IRQP Work of Padwa More to Patan Road (Length- 14.350 km) for the year 2021-22.	14.35	701.53	204 (S) Dt 24.01.22	706.01	23.02.2023 23SBD/2022-23 Lt. 129 (S) dt. 13.07.26, Amount-35.561	100%	706.00921	100%	22.05.23	M/s Indian Electrical Services, Bypass Road, Abadganj, Daltonganj, Palamau. -
4	**Daltonganj**	**94.73**	**5746.27**		**5270.18**			**5269.84**			

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

1	Re-Construction of Tumbagarha (On NH-75) to Kedh (On SH-09) Road	11.00	2946.57	Lt.No.219(S) Dt - 25.01.2022	2740.00	01 SBD/22-23 02-06-2022 11 Months	100%	3089.10	100%	01.05.23	SC-JMDC JOINT VENTURE, Rana Niwas, Abadganj, Daltonganj,
2	Re-Construction of Hami (On Mahuadanr- LodhFall Road) – Orsa – Kusmi Road upto Chhattisgarh Border.	13.47	6545.71	Lt.No.4465 (S) Dt - 07.12.2022	7440.96	02 SBD/23-24 20-04-2023 18 Months Org.Agr - 6760.84658 + Variation 680.11605	98%	7350.59	100%	19.10.24	PUJA -HUMMINGBIRD - DC(JV) Nila Enclave, Lalpur, Ranchi
3	Improvement of Riding Quality work in Latehar to Kotam Road (MDR-249) from KM. 0.00 to KM. 18.00 (Total Length - 18.00 Km.)	18.00	562.48	Lt.No.2998 (S) Dt - 15.06.2023	521.58	22 SBD/23-24 18-10-2023 05 Months	94%	490.00	100%	17.03.24	M/s Swarnim Construction, Rana Niwas, S.P. Kothi Road, Abadganj, Daltonganj

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	Dal	3	4	5	6	7	8	9	10	11	12
4	Re-Construction work of Balumath-Murpa-Lapra Road (MDR-143) (Total Length-23.00 Km)	23.00	9830.05	Lt.No.5390 (S) Dt - 29.11.2023	11516.68	38 SBD/23-24 12-03-2024 18 Months Org.Agr - 10114.660884 + Variation 1402.01432	100%	11688.49	100%	11.09.25	R.K. Infracorp Private Limited, Flat No - 207, Lumbini Enclave, Punjagutta, Hyderabad
	Payment for hire of 4 Wheel Drive Vehicle for Inspection of Road for 10 Months				5.98	24F2/ 24-25 12-12-24, 10 Months 44800.00 Per Month & Per Ltr. 8.00 Km Oil upto 15000.00	100%	5.94			M/S SONU VASHTRALAYA THANA CHOWK, MAINROAD, LATEHAR, PIN - 829206
5	Improvement of Riding Quality Work of Latehar, Jublee Chowk (NH-75) to Herhanj Via Nawada (SH-10) Road from 0.00 Km. to 2.500 Km (Total Length - 2.500 Km).	2.50	171.26	Lt.No.3634 (S) Dt - 15.09.2025	112.80	30F2/ 25-26 24-01-26, 02 Months	98%	111.06	100%	23.03.2026	Jaishankar Shyamakant Pvt. Ltd., Hunterganj, Chatra, Jharkhand
6	Preparation of DPR for Strengthening and widening / Re-construction of KED (SH-09) to Bhaisakharh (SH-09) via Matnag, Chhipadohar and Juruhar Road.	11.68	31.94	Lt.No.1370 (S) Dt - 30.03.2026	31.62	03F2/ 23-24 24-04-23, 01 Months	45%	14.20			Tripal K. Engicon Private Limited, Harmu, Ranchi
6	**Latehar**	**79.6**	**20088.01**		**22369.62**			**22749.39**			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

State Plan Road Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (Km)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	Dal	3	4	5	6	7	8	9	10	11	12
###	IRQP Work of Ramna to Dandai Road (Total Length 13.462 km.) under Road Division, Garhwa	13.46	1011.56	3329(S)/ 22.08.25	910.00	21 SBD/2025-26 09.03.26	100%	910.00	100%	8:07:26	Mini Construction, Church Road, Ward No. 21, Daltonganj.
###	Widening and Strengthening/ Reconstruction of Hoor More (At Garhwa-Sahpur Road) to Daltonganj Border via Dumaria Danda Road (Total Length-19.000 Km.)	19.00	6675.82	1320 (S)/ 31.3.22	6644.28	04 SBD/22-23 26.07.22	131%	8701.63	100%	25.07.2024	M/s Ganga Construction, Bank Colony road, Piska More, Ranchi
###	Widening and Strengthening/ Reconstruction of Road from NH-75 Namdhari college to Panchpadwa via Korwadih, Chama, Duldulwa (Total Legth 24.670 Km) under Road Division, Garhwa	24.67	11969.93	1394(S)/ 21.03.23	10107.93	03 SBD/23-24 31.07.23	118%	11888.94	100%	30.03.2025	Vijai Construction (India) Private Limited, 407 B, 4th Floor, Cyber Heights, Vibhuti Khand, Gomati Nagar, Lucknow
1	**Garhwa**	**13.46**	**1011.56**		**910.00**			**910.00**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **On-going works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj **Div : Daltonganj** **Name of EE-Sri Rajesh Kumar**											
	On Schedule Project										
1	Construction of RCC Girder Bridge Over North Koyal River in Daltonganj to Chainpur Road in Chainpur Block under Road Division, Daltonganj for the year 2025-26	223	6406.15	JointSecretary R.C.D., Jharkhand Ranchi Lt. No. 4751(S) Dt.16.12.2025	4650.00	08.04.2026 01SBD/2026-27	0%	0.00	11%	07.10.2028	GANGA-SRE JOINT VENTURE, Bank Colony Road, Piska More, Hehal, Ranchi
	Delayed Project										
2	Construction of H.L. Bridge over Bhelwa River At Chainage:-1.200 Km of B.More To Utari Road At Village Godarmana in Bishrampur Block, Daltonganj for the year 2024-25	2 x 12.6	278.15	3497 (S) Dt 28.08.2024	293.56	25.02.25 30SBD/2024-25 238.56426 Suppl-26.71245 Variation-28.27948 **Total - 293.55619**	98%	288.51	100%	24.11.25	M/s Akhileshwar Tiwary, House No. -133, DIH Tola, Redma, Devi Mandap, Daltonganj, Palamu, Jharkhand

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
3	Construction of Local Nala H.L. Bridge over Daltonganj-Lesliganj-Panki Road At Chainage:-32+200 Km, 34+100 Km & 36+600 Km for the year 2024-25.	1.- 1 x 10.6 m 2.- 2 x 20.6 m	692.54	3957 (S) Dt 20.09.2024	600.60	11.02.25 28SBD/2024-25	63%	379.97	85%	10.02.26	M/s Sildiliya Construction, Station Road Redma, Ward No.-15, Daltonganj, Palamu, Jharkhand
	In Tender Process										
4	Construction of Bridge/High Level Bridge at Ch 16.00 Km of Patan-Daltonganj (Bairiya Chowk to Saguna More) Road for the year 2024-25	5 x 21.6 m	1104.21	87 (S) Dt 09.01.25			0%	0.00	-	-	-
4	**Daltonganj**		**8481.05**		**5544.16**			**668.48**			

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

1	High level Bridge over Tetuk Nala (Chainage 4.00 KM) and Burha River (Chainage 8.00 KM) in Baresanr to Tisia Road.	Burha River - 06 x 24.60 & Tetuk Nala - 02 x 24.00 = 192.00 M	2016.28	Lt. No.4932 (S) Dt.-20.10.2023	2119.68	39 SBD/23-24 15-03-2024 30 Month	35%	750.00	36%	14.09.26	M/s INDIAN ELECTRICAL SERVICES Bye Pass Road, Abadganj, Post - Daltonganj, District – Palamu, Jharkhand

State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of Bridge over Local Nala at Chainage 12th Km. of Manika to Herhanj via Matlong Road	02 x 18.62 = 37.24 M	598.39	Lt. No.4264 (S) Dt.-17.11.2025	483.34	02 SBD/26-27 08-06-2026 18 Month				07.12.27	M/S CHHINMASTIKA CONSTRUCTION, Town No-2,Railway Colony, Redma,Daltonganj,
3	Construction of Bridge over Khapiya Nala at Chainage 27th Km. of Manika to Herhanj via Matlong Road	01 x 12.60 M	723.02	Lt. No.4266 (S) Dt.-17.11.2025	584.16	03 SBD/26-27 08-06-2026 12 Month				07.06.27	M/S CHHINMASTIKA CONSTRUCTION, Town No-2,Railway Colony, Redma,Daltonganj,
3	**Latehar**	**0.00**	**3337.69**		**3187.17**			**750.00**			

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

ONGOING DELAYED SCHEMES

1	Construction of High Level Bridge over Panda River in the 24th km. of Ketar Raji Road. (Length 4x18.6 M)	0.07	467.61	4792(S) /18.8.17	499.49	22 SBD/17-18 29.01.18	93%	514.71	95%	28.01.19	M/s Gupteshwar Construction, Nai Muhalla, Daltonganj

SANCTIONED & IN TENDER PROCESS

2	Construction of H.L. bridge over Birha River at 14th km of Bhandaria-Bargarh-Tehri road for the year of 2026-27 under R.C.D. Road Division,Garhwa	0.06	410.530	2825 (S)/ 02.07.26							
2	**Garhwa**		**878.14**		**499.49**			**514.71**			

DPW-B

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of **Completed works** (Bridges-Plan)
State Plan Bridge Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (m)	Administrative Approval Amount	Administrative Approval Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	% Financial Achievement	Financial Progress Grand Total	% Physical Achievement	Scheduled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
						NIL					
0	**Daltonganj**		**0.00**		**0.00**		**0.00**	**0.00**			
Circle : Daltonganj Div : Latehar Name of EE-Sri Prabhakar Singh											
1	Construction of High Level R.C.C. Bridge Over Auranga River at Chainage 3rd Km. of Latehar Saryu Kotam Road (MDR-249).	07 x 24.00 = 172.20 M	610.93	Lt. No.2883 (S) Dt.-09.05.2016	594.48	10 SBD/16-17 12-11-2016 24 Month	89%	601.61	100%	11.11.18	Maa Gayatri Buildicon Pvt. Ltd. MIG. - D - 110 Harmu Hausing Colony Argora, Ranchi.
1	**Latehar**	**0.00**	**610.93**		**594.48**			**601.61**			
Circle : DALTONGANJ Div : GARHWA Name of EE-Sri Pradeep Kumar											
1	Construction of H.L. Bridge (with Approach Road) over Dhobni River at 12th km. in Ketar to Kandi Road under Road Division, Garhwa	0.06	785.87	5000/ 27.10.23	727.50	05 SBD/2024-25 05.09.24	90%	652.93	100%	4:09:25	M/s Gupteshwar Construction, Daltonganj
1	**Garhwa**	**0.06**	**785.87**		**727.50**			**652.93**			

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND
(State Highways Wing)
Progress report of On-going works(Non-Plan)
State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Daltonganj Div : Daltonganj Name of EE-Sri Rajesh Kumar											
1	Construction of RCC Drain In Chhatarpur Dumariya Road From Chainage 16.50 to 17.600 km (Both Side) Under Non-Plan Works for the year 2024-25		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	40.72	34F2/24-25 Lt. 290 (Enc.) dt. 17.03.2025	0.00	0%	6%	16.06.2025	Jai Mata Di Chandan Contractors Pvt. Ltd., Mehandinagar, Japla, Hussainabad, Palamu
2	NH-98 to Naudiha Bazar Block head Office Via Udaygarh More Under Non Plan for the year 2025-26		35.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	34.92	31.12.2025 32F2/2025-26	34.89	100%	100%	30.03.2026	Manoj Kumar, Risiyappa, Naudiha Bazar Chhatarpur, Palamu, Jharkhand
3	Construction of RCC Drain & Hard Shoulder of Both side In Hilly Area of Chainpur - Ramkanda Road Under Chainage 10.500 to 11.00 km for the year 2024-25.		60.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 3897 (S), Dt 19.09.2024	43.14	29F2/24-25 Lt. 1178 (Enc.) dt. 26.12.2024	25.39	59%	95%	25.03.2025	Ma Vaishno Construction, Brahman Tola, Vill-Baralota, Dakshini, Daltonganj, Medininagar, Palamu, Jharkhand.
4	Ordinary Repair of Chhatarpur - Kermacherain Road (Length- 19.25 km) Under Non Plan for the year 2025-26		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	33.23	31.12.2025 33F2/2025-26	0.00	0%	60%	30.03.2026	Ankita Kumari, Kushdih, Halka, Hariharganj, Palamu, Jharkhand
5	हाथी खाना गोदाम परिसर में अधीक्षण अभियंता, पथ निर्माण विभाग, पथ अंचल, डालटनगंज के आवास एवं कार्यपालक अभियंता, राष्ट्रीय उच्च पथ प्रमण्डल, मेदिनीनगर के कार्यालय भवन निर्माण का कार्य (वर्ष 2025–26)		180.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2661 (S), Dt 09.07.2025	140.54	11.03.2026 34F2/2025-26	32.55	23%	55%	10.03.2027	M/s Shloka Construction, 2nd Floor, Maheshwari Tower, Opp-SS High School, PO-Gumla, Gumla, Jharkhand
6	Embankment Repair in Panki_Balumath-Herhanj Road at Chainage 16.5 Km and 15.3 Km under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
7	Road Safety Work in Daltonganj, Road Division under Non Plan for the year 2026-27		7.49	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
8	Construction of Railing in Chainpur-Ramkanda Road at 11th km under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			

State Non-Plan Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Ordinary Repair of Chhatarpur-Khajuri-Belhara Road under Non Plan for the year 2026-27		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
10	Diversion in Lesliganj Ekhara Road on Jagatpurwa River in 1st Km under Non Plan for the year 2026-27		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
11	Ordinary Repair of Daltonganj-Hariharganj Road (MDR-118) (Width-7 m)under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
12	Ordinary Repair of Station Road Daltonganj to Shiv Mandir Bam Patakha Through Gurudwara Road Along Koel River (ODR) (Width-4.8 m) under Non Plan for the year 2026-27		5.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
13	Ordinary Repair of Belwatikar Chowk to NH-75 via Old Income Tax Office (ODR) (Width-5.5 m) under Non Plan for the year 2026-27	1.53	5.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
14	Special Repair of Chhaumuhan-Bairiya Chowk Via Bus Stand Road under Non Plan for the year 2026-27	2.30	30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
15	Ordinary Repair of Kajri-Patan-Manatu Road 0.00 to 16.00 Km under Non Plan for the year 2026-27	16.00	10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
16	Ordinary Repair of Chhatarpur-Japla Road at Chainage 28th Km to Patel Chowk via Anil Prasad House (Working Length-900 m) under Non Plan for the year 2026-27		50.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
17	Ordinary Repairing of RCC Railing of Kurwa Tarhasi Road at Ch-10 Km under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
18	Ordinary Repairing of RCC Railing at Kajari Patan Manatu Road at Ch-34.2 Km under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
19	Ordinary Repairing of Daltonganj-Lesliganj-Panki Road from 1st Km to 46th km (SH-10) Width-7.0 m under Non Plan for the year 2026-27	45.175	25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
20	Construction of RCC Railing in Khajuri Belhara Road at Chainage 10th Km and 15th Km under Non Plan for the year 2026-27		30.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
21	Construction of RCC Railing and Wearing Coat on HL Bridge at Ch-11.575 km, 10.375 km, 10.075 km and painting of RCC Railing on HL Bridge and Culvert in NH-98 to Naudiha Bazar Block Head Office via Udaygarh More under Non Plan for the year 2026-27		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
22	अधीक्षण अभियंता, पथ अचंल डालटनगंज का कार्यालय का साधारण मरम्मति कार्य एवं सौदरीकरण कार्य। (वर्ष 2026–27)		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
23	Special Repair of Balumath-Herhanj- Panki Road from 1 to 16 km (SH-10) Width-7.0 m for the year 2026-27		100.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
24	Construction of RCC Drain in Panki Chowk to Chandrapura More in 1st Km for the year 2026-27		80.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
25	Construction of Drain in Balumath-Herhanj-Panki Road at Chainage in 2nd Km for the year 2026-27		55.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
26	Ordinary Repair and PQC Work of Daltonganj Thana Police Station to Sabji Market via Panchmuhan & Sabji Market to Sadar Hospital via KaniRam Chowk Road (ODR) Width-7.0 m under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
27	Ordinary Repair of Daltonganj-Kutchery Chowk-Abadganj-SP Kothi-ROB-Forest Colony-Gayatri Mandir Road (Length-3.45 km) under Non Plan for the year 2026-27		3.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
28	Construction of Railing of Culvert in Chiyanki Rajwadih By-Pass Road (Total Length- 6.00 Km) under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
29	Construction of RCC Railing in Mohhamadganj-Dangwar Road at Ch 19th Km under Non Plan for the year 2026-27		15.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
30	पथ प्रमण्डल, डालटनगंज अन्तर्गत हाथी खाना गोदाम परिसर में NH Office एवं SE Residence का Boundary Wall का कार्य।		25.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
31	Ordinary Repair and Renovation of I.B. Patan under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
32	Construction of MS Railing in Chhatarpur Dumariya Road (MDR-128) at Ch-12.50 Km		2.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
33	Ordinary Repair of Kajri-Patan-Manatu Road 0.00 to 16.00 Km under Non Plan for the year 2026-27		10.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
34	पथ प्रमण्डल, डालटनगंज अंतर्गत गुण नियंत्रण प्रयोगशाला में उपकरणों की मरम्मति एवं यंत्र–सयंत्र की खरीदारी।		5.00	Engineer in Chief RCD Jharkhand, Ranchi vide Lt No. 2571 (S), Dt 18.06.2026	0.00		0.00	0%			
35	Vivekadhin		50.00				7.48			-	
35	**Daltonganj NP, Vivek.**	**65.01**	**1037.49**		**292.56**		**100.30**				

Circle : Daltonganj
Div : Latehar
Name of EE-Sri Prabhakar Singh

Non Plan

1	Construction of 100 Mtr. Length RCC Retaining wall of 2.0 Mtr. height in 5th km and 6th km of Mahuadar - Netarhat Road.		38.00	EIC RCD Lt. No. 2661(S) 09.07.2025	22.65	19 F2/ 2025-26 Dt. 01.11.25 3 Month.	22.03	100%	100%	31.01.26	Mohammad Tanveer Ahmad Dipatoli, Mahuadanr, Latehar
2	Construction of 5.00 Meter height and 20 Meter Length Retaining wall in 21st Km. of Kutmu - Garu - Mahuadar (SH-09) Road.		15.00		8.61	09 F2/ 2025-26 Dt. 12.09.25 3 Month.	5.29	100%	100%	11.12.25	M/S Kamla Construction Vill-Chapri, Po- Chhencha, Ps- Barwadih, Distt.- Latehar
3	Construction of 400 Meter RCC Drain in 11th Km. of Balumath - Herhanj Panki (SH-10) Road.		32.00		32.00	41 F2/ 2025-26 Dt. 25.03.26 3 Month.	13.99	44%	100%	24.06.2026	Wasim Construction, Vill – Serka, Chiru, Herhanj, Latehar, Jharkhand
4	Special Repair work of the Divisional office building and Quality control Office of Road division, Latehar.		45.00		45.00	37 F2/ 2025-26 Dt. 24.02.26 4 Month.	9.22	20%	60%	23.06.26	Lovely Devi, Vill - Karkat, Latehar

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
5	Ordinary repair in Km. 1st, 3rd, 4th, 9th, 10th, 16th and 19th in Kutmu - Garu - Mahuadanr (SH-09) road		25.00	EIC RCD Lt. No. 2571(S) 18.06.2026	25.00	08 F2/ 2026-27 Dt. 25-08-2026 45 Days.				08.10.2026	Dilip Kumar Upadhaya Ward No.07, Ponchi, Satbarwa, Daltonganj
6	Ordinary repair work in Km 0.00 to 7.20 Km of Barwadih -Hutar (ODR) Road		15.00		15.00	10 F2/ 2026-27 Dt. 31-08-2026 1 Month.			100%	30.09.2026	M/s Randhir Kumar Singh Church Road, Daltonganj, Palamu, Jharkhand
7	Ordinary repair and road safety work in Balumath - Olhepath - Udaypura Via Balu Road from Km 0.00 to 36.97		20.00		20.00	06 F2/ 2026-27 Dt. 24-08-2026 45 Days.				07.10.2026	Mohammad Ehasan Balumath, Latehar
8	Construction of Breast Wall at Km. 50th of Kutmu-Garu-Mahuadanr Road (SH-09)		20.00								
9	Construction of Retaining Wall (Length- 50.00 Mtr.) of 2.00 Mtr. Height at 6th Km. of Tumbagarha - Ked (ODR) road		15.00		15.00	09 F2/ 2026-27 Dt. 25-08-2026 1 Month.			100%	24.09.2026	Prabhu Yadav Vill+Po- Ker, Ps- Chhipadohar, Distt.- Latehar
10	Repair and Construction work of Guardwall at Saryu Valley in 19th Km of Latehar - Saryu -Kotam (MDR-249) Road		20.00		19.93	13 F2/ 2026-27 Dt. 30-09-2026 2 Month.				29.11.2026	Kamil Ansari Vill Patratu, Saryu Garu, Latehar, Jharkhand, 829207
11	Day to Day Maintenance of Road Division, Latehar office and Inspection bunglow		15.00		14.99	11 F2/ 2026-27 Dt. 31-08-2026 12 Month.				30.08.2027	M/S B M Trading and Company Vill + Po + Ps - Balumath , Distt.- Latehar
12	Installation of 1Nos. Full Over Head Gantry at Chainage 14th Km. of Hami to Orsa Road		16.00		8.13	12 F2/ 2026-27 Dt. 16-09-2026 1 Month.				15.10.2026	Sanjit Kumar Anurag Palace, Flat No. D/4, Block A, Rd No. 01, Kishoreganj, Ranchi
13	Ordinary repair in Km 1st, 2nd, 3rd, 4th, 5th, 6th, 7th, 8th, 10th, 12th, 23rd, 24th, 25th, 31st and 34th of Mahuadar -Netarhat(SH-09) Road		38.00								
14	Ordinary repair with Shoulder in Km 39th, 40th, 42nd, 45th, 46th, 47th, 48th, 49th, 50th, 51st and 53rd of Kutmu-Garu-Mahuadanr (SH-09)Road		40.00	EIC RCD Lt. No. 2571(S) 18.06.2026							
15	Ordinary repair in Km 56th, 61st, 64th, 66th, 67th, 75th, 76th, 77th and 80th of Kutmu-Garu-Mahuadanr (SH-09)Road		25.00								

State Non-Plan Works

Month : September, 2026

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
16	Ordinary repair in Km 2nd, 3rd, 4th, 5th, 6th, 8th, 9th, 13th, 16th, 19th, 21st and 23rd of Chandwa-Mahuamilan-Macluskiganj Road (MDR-142)		20.00								
17	Construction of 57.00 Mtr. Length RCC Retaining wall in 39th km of Kutmu-Garu-Mahuadanr (SH-09) Road		25.00								
18	Ordinary Repair of Bridge and aproach road in Km. 63rd, 71st, 74th and 78th of Kutmu Garu Mahuadanr (SH-09) Road		25.00								
19	Construction of RCC railing at 26th km & repairing of causeways at 28th, 31st & 36th km and repairing of bridge at 34th km of Moravi - Garu Road (MDR-039)		15.00								
20	Construction of 2m high Retaining Wall of 40 meter at km 1st, 50m at km 31st and 60m at km 32nd of Morvai -Garu Road (MDR-039)		45.00								
21	Ordinary Repair of Bridge in Km. 20th and 21st of Chandwa - Mahuamilan - Mackluskiganj (MDR-142) Road		15.00								
22	Ordinary Repair Work of the Boundary Wall of the Residence and Residential Building of Executive Engineer		10.00								
23	Road Safety Work on Roads under Road Subdivision Garu Camp at Barwadih		15.00								
24	Ordinary repair in Km 23rd, 24th, 26th, 27th, 28th, 29th, 32nd, 33rd, 35th and 38th of Kutmu - Garu - Mahuadanr (SH-09) Road		70.00								
25	Construction of R.C.C. Drain of 400 m in Km.-31st, 120 m in Km.-38th and 50 m in Km.-5th of Kutmu - Garu - Mahuadar (SH-09) road		60.00								

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
26	Construction of 1100 m R.C.C. Drain in 21st and 22nd Km of Latehar - Saryu - Kotam (MDR-249) road		80.00								
26	**Latehar NP**		**759.00**		**226.30**		**50.53**				
	Vivekadhin										
1	Clearing and Cutting of Road side Grasses and maintainance of Shoulder work of sikni - Richuguta Road (MDR-247) in Km. 0.00 to 10.00		30.00	EIC RCD Lt. No. 2231(S) 27.05.2026	2.49	04 F2/ 2026-27 Dt. 14.08.26 15 Days.	2.49	100%	100%	28.08.2026	M/s B.M. Trading & Compnay Balumath, Latehar
2	Emergent maintenance work of shoulder of Kutmu - Garu - Mahuadar road (from km 0.00 to Km 8.00) , Bhusar - Kechki Barwadih Road (from Km 9.00 to Km 13.00) and painting of parapet of Guard wAall /Culvert in Km 18th and 19th and Construction of Kacha drain in Latehar Saryu Kotam Road in 22nd Km				2.49	05 F2/ 2026-27 Dt. 14.08.26 15 Days.	2.49	100%	100%	28.08.2026	M/s Arvind Kumar Amwatikar, Latehar
2	**Latehar Vivekadhin**		**30.00**		**2.49**		**2.49**				
28	**Latehar vivekadhin & non plan**	**0**	**789.00**		**228.79**		**53.02**				

Circle : DALTONGANJ
Div : GARHWA
Name of EE-Sri Pradeep Kumar

	SPILL OVER										**SPILL OVER**
1	Renovation work of the Divisional Laboratory along with the Executive Engineer's room and other rooms situated on the ground floor of the Divisional Office. For the year 2025-26, under Road Division, Garhwa.		10.00	2661(S) 09.07.2025	10.00	19 F2/2025-26 14.01.2026	0.00	0%			Ram Janam Mishra, At-Unchari, PO-Manjhaioan, Garhwa
1	**SPILL OVER**		**10.00**		**10.00**		**0.00**				
	NON PLAN										
1	विलासपुर–धुरकी भाया बीरबल, खाला, खुटिया, सगमा पथ में साधारण मरम्मति कार्य।	1.60	15.00	2571 (S) 18.06.2026	14.99	08F2/2026-27 03.09.26				02.12.26	S. K. Traders, Vill -Patariya Kalan, PO-Mahadaiya, PS- Nagaruntari , Dist-Garhwa, Jharkhand - 822121

State Non-Plan Works

Month : September, 2026 **Amount in Rs. Lakh**

Sl. No.	Sanctioned Scheme Name	Length (KM)	Sanctioned Amount	Sanctioned Date/ Ref. No.	Agreement Amount	Agreement Date/ Ref. No.	Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Sched-uled Date	Name of Contractor
1	2	3	4	5	6	7	8	9	10	11	12
2	वंशीधर मंदिर–चित्तविश्राम–बम्बा–चना–गरदा पथ में साधारण मरम्मति कार्य।	15.57	25.00	2571 (S) 18.06.2026	24.94	04F2/2026-27 02.09.26				01.12.26	Rupesh Kumar Choubey , Vill+PO - Deogana, PS- Meral, Garhwa, Jharkhand - 822114
3	मझिआंव–सुण्डीपुर पथ के कि0मी0 0.00 से 27.300 कि0मी0 में अवस्थित पुलियों का जिर्णोद्धार सह साधारण मरम्मति कार्य।		15.00	2571 (S) 18.06.2026	9.89	06/F2/2026-27 03.09.26			5%	02.12.26	Raja Ram Mehta, At- Pokharaha Khurd, Rajwadih, Daltonganj, Palamu, Jharkhand-822118
4	मझिआंव–सुण्डीपुर पथ के 20वें कि0मी0 में गार्ड वॉल निर्माण कार्य।		25.00	2571 (S) 18.06.2026	16.71	07/F2/2026-27 03.09.26				02.12.26	Raja Ram Mehta, At- Pokharaha Khurd, Rajwadih, Daltonganj, Palamu, Jharkhand-822118
5	पथ निर्माण विभाग, पथ प्रमण्डल, गढ़वा अंतर्गत विभिन्न पथों में सड़क सुरक्षात्मक उपाय कार्य।		20.00	2571 (S) 18.06.2026	19.97	09/F2/2026-27 03.09.26				02.11.26	M/s Pandey Enterprises, At- Manju Sadan, Near Murma House, Abadganj, Daltonganj Dist- Palamu
6	पथ निर्माण विभाग, पथ प्रमण्डल, गढ़वा अंतर्गत विभिन्न पथों पर Regulatory Sign Board (Silence Zone) का अधिष्ठापन कार्य।		13.00	2571 (S) 18.06.2026	9.48	05F2/2026-27 03.09.26				02.11.26	Raja Ram Mehta, At- Pokharaha Khurd, Rajwadih, Daltonganj, Palamu, Jharkhand-822118
7	नगरउंटारी–भवनाथपुर–खरौंधी–डाला पथ अंतर्गत 4थे कि0मी0 में तुलसीदामर घाटी में सड़क–सुरक्षा के निमित्त पथ के ज्यामितीय सुधार कार्य।	37.31	180.00	2571 (S) 18.06.2026	128.21						M/s Madan Gopal Prasad, Vill.-Pindra, Tamge, Ranka, Garhwa
8	भवनाथपुर–पाचाडुमर पथ अंतर्गत 9वें कि0मी0 में भगवान घाटी में सड़क–सुरक्षा के निमित्त पथ के ज्यामितीय सुधार कार्य।	17.50	200.00	2571 (S) 18.06.2026							
9	गोदरमाना निरीक्षण भवन पहुंच पथ (कुल लंबाई 1.30 कि0मी0) में अवशेष 320 मी0 में नाली निर्माण कार्य।		35.00	2571 (S) 18.06.2026	34.98						Anand Enterprises, Vill.+P.O.+P.S.- Ranka, Dist.-Garhwa, Jharkhand
10	नगरउंटारी–विशुनपुरा पथ के कि0मी0 8वें, 10वें एवं 14वें कि0मी0 में क्रैस बैरियर के साथ रोड फर्निचर का अधिष्ठापन कार्य।		30.00	2571 (S) 18.06.2026	29.96						Usha Devi, Vill.- Chapardaga, PO-Silidag, P.S.-Ramana, Dist.-Garhwa, Jharkhand
11	प्रमण्डलीय कार्यालय परिसर में अवस्थित कार्यालय एवं कार्यपालक अभियंता के आवास का जिर्णोद्धार, सुसज्जीकरण एवं सौदर्यीकरण कार्य।		20.00	2571 (S) 18.06.2026	20.00						Prem Kumar Sah, Ward No. 8, Haradag Kalan, PO-Bhagodih, Ramna, Garhwa
12	प्रमण्डलीय कार्यालय में अवस्थित गुण नियंत्रण प्रयोगशाला में उपलब्ध यंत्र–संयंत्रों का मरम्मति एवं नये उपकरणों का क्रय कार्य।		5.00	2571 (S) 18.06.2026	4.99						Priyesh Kumar Choubey, Deogana, P.S.- Meral, Garhwa, Jharkhand - 822114
13	पथ प्रमण्डल, गढ़वा कार्यालय का रंग–रोगन एवं साधारण मरम्मति कार्य।		10.00	2571 (S) 18.06.2026	9.99	10F2/2026-27 24.09.26			5%	23.01.27	Ram Kumar Upadhyay, At-Nawadih, Karuakhurd, PO-Ranka Bouliya, Garhwa
14	भंडरिया–टिहरी भाया बड़गड़ पथ के 14वें कि0मी0 में 650.00 मी0 का डायवर्सन सड़क का निर्माण कार्य।	25.90	10.00	2571 (S) 18.06.2026							
15	गढ़वा–शाहपुर पथ के 7वें कि0मी0 में तिलदाग मोड़ के समीप 200 मी0 का क्रैस बैरियर का अधिष्ठापन कार्य।		10.00	2571 (S) 18.06.2026							
15	**Garhwa NP**	**97.88**	**613.00**		**324.12**	**0.00**	**0.00**				
16	**ळंतीं छद्द –ैद्द**	**97.88**	**623.00**	**0.00**	**334.11**	**0.00**	**0.00**				